

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

- 1 ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 453
 2 ಸದಸ್ಯರ ಹೆಸರು : ಡಾ|| ಕೆ.ಗೋವಿಂದರಾಜ್, (ವಿಧಾನ ಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)
 3 ಉತ್ತರಿಸುವ ದಿನಾಂಕ : 15-09-2022
 4 ಉತ್ತರಿಸುವವರು : ಮುಖ್ಯಮಂತ್ರಿಗಳು


ಕ್ರ.ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ)	ಮೃತ್ಯುಕೂಪಗಳಾಗಿ ಬೆಂಗಳೂರಿನ ರಸ್ತೆಗುಂಡಿಗಳು ಪಾದಾಚಾರಿ ಮಾರ್ಗಗಳನ್ನು ಸರಿಪಡಿಸುವ ಕೆಲಸದ ಈಗಿನ ಪರಿಸ್ಥಿತಿ (status) ಯಾವ ಹಂತದಲ್ಲಿದೆ; (ವಿವರಗಳನ್ನು ನೀಡುವುದು)	ಬೆಂಗಳೂರು ನಗರದಲ್ಲಿರುವ ರಸ್ತೆ ಗುಂಡಿಗಳನ್ನು ಗುರುತಿಸಲು ಬೆಂಗಳೂರು ನಗರ ಸಂಚಾರಿ ಪೊಲೀಸ್ ಇಲಾಖೆಯ ನೆರವು ಪಡೆಯಲಾಗಿದ್ದು, ಸದರಿ ಇಲಾಖೆಯು ಬೆಂಗಳೂರು ನಗರದ ರಸ್ತೆ ಗುಂಡಿಗಳನ್ನು ಗುರುತಿಸಿ ವಿವರಗಳನ್ನು ನೀಡುತ್ತಿದ್ದು, ಜೂನ್ ಮಾಹೆಯಲ್ಲಿ 4545 ರಸ್ತೆ ಗುಂಡಿಗಳು ಇರುವುದೆಂದು ಮಾಹಿತಿ ನೀಡಿರುತ್ತಾರೆ. ಅದರಂತೆ, ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ವತಿಯಿಂದ 4000ಕ್ಕೂ ಅಧಿಕ ರಸ್ತೆ ಗುಂಡಿಗಳನ್ನು ಮುಚ್ಚಲಾಗಿರುತ್ತದೆ. ವಿವರವನ್ನು <u>ಅನುಬಂಧ-ಅ</u> ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.
ಆ)	ಎಷ್ಟು ರಸ್ತೆಗುಂಡಿಗಳನ್ನು ಸರಿಪಡಿಸಲಾಗಿದೆ; ಎಷ್ಟು ಬಾಕಿ ಇವೆ; (ವಿವರಗಳನ್ನು ನೀಡುವುದು)	ಪಾದಾಚಾರಿ ಮಾರ್ಗಗಳಲ್ಲಿನ ಗುಂಡಿಗಳನ್ನು ಮುಚ್ಚಲು ಸಹ ಕ್ರಮಕೈಗೊಳ್ಳಲಾಗಿದ್ದು, ಈಗಾಗಲೇ ನಗರ ಆರ್ಟಿಫಿಯಲ್ ಮತ್ತು ಸಬ್ ಆರ್ಟಿಫಿಯಲ್ ರಸ್ತೆಗಳ ಪಾದಾಚಾರಿ ಮಾರ್ಗಗಳನ್ನು ಸರಿಪಡಿಸಲು ವಾರ್ಷಿಕ ನಿರ್ವಹಣಾ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಕಾರ್ಯದೇಶವನ್ನು ಹೊರಡಿಸಲಾಗಿದೆ. ವಿವರವನ್ನು <u>ಅನುಬಂಧ-ಆ</u> ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.
ಇ)	ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲಿ ಕಾಮಗಾರಿಗಳಿಗೆ ವ್ಯಯಿಸಲಾಗಿದೆ;	ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲಿ ಕಾಮಗಾರಿಗಳಿಗೆ ರೂ.51,681.60 ಲಕ್ಷಗಳನ್ನು ವ್ಯಯಿಸಲಾಗಿದೆ.
ಈ)	ಅಪಾರವಾದ ಹಣ ಖರ್ಚಾಗುತ್ತಿದ್ದರೂ ನಗರದ ಗುಂಡಿಮುಕ್ತವಾಗಿಲ್ಲದಿರುವುದಕ್ಕೆ ಕಾರಣಗಳೇನು; ಇತ್ತೀಚಿನ ದಿನಗಳಲ್ಲಿ ಅಪಘಾತಗಳ ಸಂಖ್ಯೆ ಹೆಚ್ಚುತ್ತಿದ್ದು, ಪಾಲಿಕೆ ಮುಚ್ಚುವ ರಸ್ತೆಗುಂಡಿಗಳು, ದುರಸ್ತಿ ಮಾಡಿದ ರಸ್ತೆಗಳು ದೀರ್ಘ ಕಾಲದವರೆಗೆ ಬಾಳಿಕೆ ಬರುವುದಿಲ್ಲವೇಕೆ; ಸಮರ್ಪಕ ಮೂಲಸೌಕರ್ಯ ಒದಗಿಸಿ, ಶಾಶ್ವತ ಪರಿಹಾರ ಒದಗಿಸಲು ಆಗುವುದಿಲ್ಲವೇ?	ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿನ ಕೆಲವೊಂದು ರಸ್ತೆಗಳ ಆಯ್ದು ಭಾಗಗಳು ಈ ಕೆಳಕಂಡ ಪ್ರಮುಖ ಅಂಶಗಳಿಂದ ಹಾಳಾಗಿರುವುದು/ ಹಾಳಾಗುತ್ತಿರುವುದು ಕಂಡು ಬಂದಿರುತ್ತದೆ. <ul style="list-style-type: none"> • ಬೆಂಗಳೂರು ನಗರದಲ್ಲಿ ಅಂದಿನ ಜನಸಂಖ್ಯೆ / ವಾಹನ ಸಾಂದ್ರತೆಗೆ ಅನುಗುಣವಾಗಿ ರಸ್ತೆಗಳನ್ನು ರೂಪಿಸಿ/ ನಿರ್ಮಿಸಿಕೊಂಡಿದ್ದು, ತದನಂತರದಲ್ಲಿ ಬೃಹತ್ ವೇಗವಾಗಿ ಬೆಳವಣಿಗೆಗೊಂಡು ಅತೀ ಹೆಚ್ಚಿನ ಜನ ಸಾಂದ್ರತೆಯ /ವಾಹನ ದಟ್ಟಣೆಯ ನಗರವಾಗಿ ಪರಿವರ್ತನೆ ಹೊಂದಿರುವುದರಿಂದ/ ಹೊಂದುತ್ತಿರುವುದರಿಂದ,

	<ul style="list-style-type: none">• ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ವ್ಯಾಪ್ತಿಯ ಬಹುತೇಕ ಹೆಚ್ಚಿನ ರಸ್ತೆಗಳು ಕಿರಿದಾಗಿರುವುದಲ್ಲದೇ, ಕೇವಲ ರಸ್ತೆಯ ಜಾಗವಾಗಿ ವಾಹನ ಸಂಚಾರಕ್ಕೆ ಮಾತ್ರವೇ ಉಪಯೋಗಿಸದೇ, ಹಲವಾರು ಮೂಲಭೂತ ಸೌಕರ್ಯ ಸೇವೆ ಸಂಸ್ಥೆಗಳು ವಿವಿಧ ರೀತಿಯ ಅನುಸಾಧನಗಳನ್ನು ಅಳವಡಿಸಿ ಸಾರ್ವಜನಿಕರ ಉಪಯೋಗಕ್ಕೆ ಸಂಪರ್ಕ ನೀಡಲು ಸಹಾ ಬಳಸಲಾಗುತ್ತಿರುವುದರಿಂದ,• ನಗರದ ಹಲವಾರು ಪ್ರಮುಖ ರಸ್ತೆಗಳನ್ನು ಕಾಲಕಾಲಕ್ಕೆ/ ಅವಶ್ಯಕತೆಗೆ ಅನುಗುಣವಾಗಿ ಅಗಲೀಕರಣ ಮಾಡಿರುವುದರಿಂದ, ಈ ಹಿಂದೆ ವಿವಿಧ ಇಲಾಖೆಗಳು ಅಳವಡಿಸಿದ್ದ ವಿವಿಧ ಮಾದರಿಯ ಅನುಸಾಧನಗಳು ಶಿಥಿಲಗೊಂಡು ಆಗಾಗ್ಗೆ ಹಾಳಾಗುತ್ತಿರುವುದರಿಂದ,• ಪಾಲಿಕೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿನ ಹಾಲಿ ಇರುವ ಪ್ರಮುಖ ಮತ್ತು ಸಂಪರ್ಕ ರಸ್ತೆಗಳಲ್ಲಿ, ಸದರಿ ರಸ್ತೆಗಳ ಅಗಲಕ್ಕೆ ಅನುಗುಣವಾಗಿ ಸಂಚರಿಸಬೇಕಾಗಿರುವ ವಾಹನಗಳ ಸಾಮರ್ಥ್ಯಕಿಂತ ಸುಮಾರು 4 ಪಟ್ಟು ಹೆಚ್ಚಿನ ಸಾಂದ್ರತೆಯ ವಾಹನಗಳು ಸಂಚರಿಸುತ್ತಿರುವುದರಿಂದ,• ರಸ್ತೆಗಳಲ್ಲಿ ಸಂಪೂರ್ಣ ಸಂಚಾರ ನಿರ್ಬಂಧಿಸಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು ಅವಕಾಶವಿಲ್ಲದೆ ಇರುವುದರಿಂದ ಹಂತ ಹಂತವಾಗಿ ಮತ್ತು ಕೆಲವೊಂದು ಬಾರಿ ಒಂದು ಬದಿಯ ಭಾಗಶಃ ಪ್ರದೇಶಗಳಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಬೇಕಾಗಿರುವುದರಿಂದ,• ಬೆಸ್ಕಾಂ/ಕೆ.ಪಿ.ಟಿ.ಸಿ.ಎಲ್ ಸಂಸ್ಥೆಗಳು ಸಂಬಂಧಪಟ್ಟ ವಿದ್ಯುತ್ ಕೇಬಲ್/ ಕಂಬ/ ಟ್ರಾನ್ಸ್‌ಫಾರ್ಮರ್/ ಆರ್.ಎಂ.ಯು ಇತ್ಯಾದಿಗಳ ಸ್ಥಳಾಂತರ ಮತ್ತು ಹೊಸದಾಗಿ ಅಳವಡಿಸುವುದರಿಂದ,• ಬೆಂಗಳೂರು ಜಲ ಮಂಡಳಿಯು ನೀರು ಸರಬರಾಜು ಮತ್ತು ಒಳಚರಂಡಿ ಕೊಳವೆಗಳ ಸ್ಥಳಾಂತರ ಹಾಗೂ ಹೊಸದಾಗಿ ಅಳವಡಿಸುವುದರಿಂದ.• ಓ.ಎಫ್.ಸಿ ಸಂಬಂಧಿತ ಹಾಗೂ ಇತರೆ ಕೇಬಲ್/ಕೊಳವೆಗಳ ಸ್ಥಳಾಂತರ ಅಥವಾ ಸ್ಥಳಾಂತರ ಮತ್ತು ಹೊಸದಾಗಿ ಅಳವಡಿಸುವುದರಿಂದ.• 2021ನೇ ಸಾಲಿನ ಅಕಾಲಿಕ ಮತ್ತು ಸತತವಾಗಿ ಬಿದ್ದಂತಹ ಹೆಚ್ಚಿನ ಪ್ರಮಾಣದ ಮಳೆಯಿಂದಾಗಿ.
--	--

	<p>ಬೆಂಗಳೂರು ನೀರು ಸರಬರಾಜು ಮತ್ತು ಒಳಚರಂಡಿ ಮಂಡಳಿಯು ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ವ್ಯಾಪ್ತಿಯ 110 ಹಳ್ಳಿಗಳ ಪ್ರದೇಶಗಳಲ್ಲಿ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಒಳಚರಂಡಿ ಕೊಳವೆ ಅಳವಡಿಸುವ ಮಹತ್ವದ ಮತ್ತು ಪ್ರಮುಖ ಯೋಜನೆಯನ್ನು ಕೈಗೊಂಡು ಅನುಷ್ಠಾನಗೊಳಿಸುತ್ತಿದ್ದು, ಪ್ರಮುಖವಾಗಿ ಪಾಲಿಕೆಯ ಹೊರ ವಲಯಗಳಲ್ಲಿನ ಬಹುತೇಕ ರಸ್ತೆಗಳನ್ನು ಕೊಳವೆ ಅಳವಡಿಸಲು ಕತ್ತರಿಸುತ್ತಿರುವುದರಿಂದ ಕೆಲವೊಂದು ರಸ್ತೆಗಳು ಹಾಳಾಗಿರುತ್ತವೆ.</p> <p>ಇತ್ತೀಚೆಗೆ ಸುರಿದ ಮಳೆಯು ಆಕಾಲಿಕವಾಗಿದ್ದು ಮತ್ತು ತೀವ್ರತರವಾಗಿದ್ದ ಹಿನ್ನೆಲೆಯಲ್ಲಿ ಕೆಲವೊಂದು ರಸ್ತೆಗಳಲ್ಲಿ ಅದರಲ್ಲೂ ಆಯ್ದು ಭಾಗಗಳಲ್ಲಿ ರಸ್ತೆಗಳು ಹಾಳಾಗಿರುತ್ತವೆ. ಆದರೆ, ಸದರಿ ರಸ್ತೆ ಗುಂಡಿಗಳನ್ನು ತ್ವರಿತವಾಗಿ ಮುಚ್ಚಲು ಕ್ರಮಕೈಗೊಳ್ಳಲಾಗಿರುತ್ತದೆ. ಸರ್ಕಾರವು ರಸ್ತೆ ಗುಂಡಿಗಳನ್ನು ಮುಚ್ಚಲು ದಿನಾಂಕ: 01.04.2022ರಿಂದ ಕೆಳಕಂಡ ಕ್ರಮಗಳನ್ನು ಕೈಗೊಂಡಿರುತ್ತದೆ.</p> <ol style="list-style-type: none">1. ಪ್ರಸ್ತುತ ಇರುವ ಬಿಬಿಎಂಪಿಯ ಏಕೈಕ ಸ್ವಂತ ಡಾಂಬರು ಮಿಶ್ರಣ ಘಟಕದೊಂದಿಗೆ ಇನ್ನೂ ನಾಲ್ಕು ಪ್ರದೇಶಗಳಲ್ಲಿ ಬಾಡಿಗೆ ರೂಪದಲ್ಲಿ ಡಾಂಬರು ಮಿಶ್ರಣ ಘಟಕವನ್ನು ಪಡೆಯಲು ಉದ್ದೇಶಿಸಲಾಗಿದ್ದು, ದಿನಾಂಕ:08.09.2022ರಂದು 04 ಪ್ರದೇಶಗಳ ಡಾಂಬರು ಸರಬರಾಜುದಾರರಿಗೆ ಎಲ್.ಓ.ಎಅನ್ನು ಮತ್ತು Provisional Work order ಅನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ.2. ಪ್ರಸ್ತುತ, ಮಳೆಗಾಲದಲ್ಲೂ ಗುಂಡಿ ಮುಚ್ಚಬಹುದಾದ Asphalt Cold Mix ತಯಾರಿಕಾ ತಂತ್ರಜ್ಞಾನದ ಹೆಚ್ಚುವರಿ ಅಡಕಗಳನ್ನು ಬಿಬಿಎಂಪಿಯ ಏಕೈಕ ಸ್ವಂತ ಡಾಂಬರು ಮಿಶ್ರಣ ಘಟಕಕ್ಕೆ ಜೊಡಣೆ ಮಾಡಲಾಗಿದ್ದು, ದಿನಾಂಕ:15.07.2022ರಂದು ಸದರಿ ಮೆ Infra Source Equipment & materials LLP, Mumbai ಸಂಸ್ಥೆಗೆ ಎಲ್.ಓ.ಎ ನೀಡಲಾಗಿರುತ್ತದೆ.
--	---

	<p>3. ಮಾನ್ಯ ಮುಖ್ಯಮಂತ್ರಿಗಳ ಅಮೃತ ನಗರೋತ್ಥಾನ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಬೆಂಗಳೂರು ನಗರದ ಹಾಳಾದ ಮತ್ತು ಇತರೆ ನಿರ್ವಹಣೆಗೆ ಯೋಗ್ಯವಾದ ರಸ್ತೆಗಳನ್ನು ಡಾಂಬರೀಕರಣ ಮಾಡುವ ಕ್ರಮ ಕೈಗೊಳ್ಳಲಾಗಿರುತ್ತದೆ.</p> <p>4. ವಾರ್ಡ್ ಮಟ್ಟದಲ್ಲಿ ಅಧ್ಯತೆಯ ಮೇಲೆ Liquid Emulsion Drum ಗಳನ್ನು ವಿತರಿಸಲಾಗಿದ್ದು, ತ್ವರಿತವಾಗಿ ಸ್ಥಳದಲ್ಲಿಯೇ ಡಾಂಬರು ಮಿಶ್ರಣ ತಯಾರಿಸಿ ಸೂಕ್ಷ್ಮ ಮತ್ತು ಅಫಫಾತ ಸರಹದ್ದುಗಳಲ್ಲಿ ರಸ್ತೆ ಗುಂಡಿ ಮುಚ್ಚಲು ಕ್ರಮಕೈಗೊಳ್ಳಲಾಗಿರುತ್ತದೆ.</p> <p>5. ತುರ್ತು ಸಂದರ್ಭದ ರಸ್ತೆ ಗುಂಡಿಗಳನ್ನು ಪೈಥಾನ ಯಂತ್ರದ ಮೂಲಕ ರಸ್ತೆ ಗುಂಡಿಗಳನ್ನು ಮುಚ್ಚಲು ಕ್ರಮಕೈಗೊಳ್ಳಲಾಗಿರುತ್ತದೆ.</p> <p>ಮುಂದುವರೆದು, ಎಲ್ಲಾ ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಅಭಿಯಂತರರುಗಳಿಗೆ Guidelines for Construction and Maintenance of Bangalore City roads ಎಂಬ ಕೈಪಿಡಿಯನ್ನು ಒದಗಿಸಲಾಗಿದ್ದು ಪಾಲಿಕೆಯಿಂದ ಕೈಗೊಳ್ಳಲಾಗುವ ಕಾಮಗಾರಿಗಳ ಗುಣಮಟ್ಟವನ್ನು ಕಾಯ್ದುಕೊಳ್ಳಲು ಕ್ರಮವಹಿಸಲಾಗಿದೆ.</p>
--	---

ಸಂಖ್ಯೆ: ನಅಇ 734 ಎಂಎನ್‌ವೈ 2022 (ಇ)


(ಬಸವರಾಜ ಬೊಮ್ಮಾಯಿ)
ಮುಖ್ಯಮಂತ್ರಿ


ಪುರ್ವ/ರೂಕ ಕ್ರಾಶ್ ಕಾರ್ಯ-4545 ಅನುಸೂಚಿ-೦

Potholes(4545) Identified by Bengaluru City Traffic Police submitted to the Monday Morning Co-ordination Committee Meeting under the Chairmanship of Hon'ble Additional Chief Secretary, UDD as on dated:22.08.2022

Sl No	Division	Total BBMP			Road Infrastructure			Wards			Project			Potholes			Smart City			BMRCL			KRII			Other BBMP		
		No. of Potholes	Attended	Balance	No. of Potholes	Attended	Balance	No. of Potholes	Attended	Balance	No. of Potholes	Attended	Balance	No. of Potholes	Attended	Balance	No. of Potholes	Attended	Balance	No. of Potholes	Attended	Balance	No. of Potholes	Attended	Balance	No. of Potholes	Attended	Balance
1	East	138	113	25	22	22	0	37	29	8	4	4	0	70	54	16	4	4	0	1	0	1	0	0	0	0	0	0
2	West	475	402	73	139	132	7	304	270	34	2	0	2	30	0	30	0	0	0	0	0	0	0	0	0	1	0	1
3	South	230	155	75	64	64	0	111	42	69	16	10	6	0	0	0	0	0	0	39	39	0	0	0	0	138	0	138
4	Mahadevapura	34	14	20	4	4	0	6	4	2	0	0	0	0	0	0	0	0	0	0	0	0	24	6	18	2	0	2
5	KR pura	41	41	0	28	28	0	9	9	0	0	0	0	0	0	0	0	0	0	4	4	0	0	0	0	0	0	0
6	Bommanahalli	51	7	44	6	6	0	44	0	44	1	1	0	0	0	0	0	0	0	0	0	0	0	0	0	13	0	13
7	Dasarahalli	77	61	16	37	37	0	40	24	16	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	21	0	21
8	RR-gagar	80	20	59	15	15	0	51	0	51	1	0	1	6	2	4	0	0	0	7	3	3	0	0	0	16	0	16
9	Yelahanka	36	27	9	20	20	0	16	7	9	0	0	0	0	0	0	0	0	0	0	0	0	0	0	2	0	2	
Total		1162	840	321	335	328	7	618	385	233	24	15	9	106	56	50	4	4	0	51	46	4	24	6	18	193	0	193

TOTAL IDENTIFY POTHOLES 4545

ATTENDED POTHOLES AS PER BMRCL	2711
ATTENDED POTHOLES AS PER KRII	3616
ATTENDED POTHOLES AS PER OTHER BBMP	3905
ATTENDED POTHOLES AS PER TOTAL	4031
OUT REME BBMP	193
Release to be attend	321
TOTAL SUBMIT TO POLICE YEARWISE OUT OF 4545	4545


 ಪ್ರಧಾನ ಅಧೀಯಾಂಕರರು
 ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
 ಬೆಂಗಳೂರು

ಹುಕ್ಕೆ ಗುರುತನ/ಹುಕ್ಕೆ ಗುರುತಲ್ಲದ ವ್ರಶ್ಠೆ ಸಂಖ್ಯೆ : ಹುಕ್ಕೆ ಗುರುತನ 453



ಸದಸ್ಯರ ಹೆಸರು

: ವಿಧಾನಪರಿಷತ್ತಿನ ಮಾನ್ಯ ಸದಸ್ಯರಾದರಾ|| ಕೆ. ಗೋಬಿಂದರಾಜ್

ಪಾದಚಾರಿ ಮಾರ್ಗಗಳನ್ನು ಮುಚ್ಚಿ ಸರಿಪಡಿಸುವ ಕೆಲಸದ ಈಗಿನ ಸ್ಥಿತಿ (Status)

ಅನುಬಂಧ- ೮

ಕ್ರ.ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಟೆಂಡರ್ ಗಿಟ್ಟ ಮೊತ್ತ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾರ್ಯದೇಶ ನೀಡಿದ ಸಂಖ್ಯೆ	ಕಾರ್ಯದೇಶ ನೀಡಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ		ಪರಾ
							ಪೂರ್ಣಗೊಂಡಿರುವುದು	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು	
1	2020-21ನೇ ಸಾಲಿನಲ್ಲಿ ಯಲಹಂಕ ವಲಯ ವ್ಯಾಪ್ತಿಯಿಂದ ಪಾದಚಾರಿ ಮಾರ್ಗಗಳನ್ನು ಮುಚ್ಚಿ ಸರಿಪಡಿಸುವ ಯಾವುದೇ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಂಡಿರುವುದಿಲ್ಲ.								


ವಿಧಾನ ಅಧೀನಪಡಿಸಿದ
ಜ್ಞಪತ್ ಬೆಂಗಳೂರು ಸುಚಾರಿಗಳ ಸಾರಿಕೆ


ಹುಕ್ಕೇ ಗುರುತಪ/ಹುಕ್ಕೇ ಗುರುತಲ್ಲದ ವ್ಯಕ್ತಿ ಸಂಖ್ಯೆ : ಹುಕ್ಕೇ ಗುರುತನ 453

ಪದವ್ಯದ ಹೆಸರು : ಪಿರಾವಪಲಪತ್ರವ ಮಾರ್ಗ ಪದವ್ಯರಾದರೂ|| ಪೆ ಗೋಪಿಂದರಾಜ್


ಪಾದಚಾರಿ ಮಾರ್ಗಗಳನ್ನು ಮುಚ್ಚಿ ಸರಿಪಡಿಸುವ ಕೆಲಸದ ಈಗಿನ ಸ್ಥಿತಿ (Status)

ಅನುಬಂಧ-- ೮

ಕ್ರ.ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ ರೂ. (ಲಕ್ಷಗಳಲ್ಲಿ)	ಟೆಂಡರ್ ಗೆಟ್ಟು ಮೊತ್ತ ರೂ.	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾರ್ಯದೇಶ ನೀಡಿದ ಸಂಖ್ಯೆ	ಕಾರ್ಯದೇಶ ನೀಡಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ		ಪರಾ
							ಪೂರ್ಣಗೊಂಡಿರುವುದು	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು	
1	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward jurisdiction in Ward 146	20.00	1779001.60	R M Ravi	16/22-23	4/27/2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು	
2	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward jurisdiction in Ward 152	20.00	1785140.07	Siddaraju	06/22-23	4/20/2022	ಪೂರ್ಣಗೊಂಡಿರುವುದು		
3	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward jurisdiction in Ward 172	20.00	1783570.56	K Ramesh	03/22-23	4/12/2022	ಪೂರ್ಣಗೊಂಡಿರುವುದು		
4	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward jurisdiction in Ward 176	20.00	1785402.44	K C Sreedhar	19/22-23	5/12/2022	ಪೂರ್ಣಗೊಂಡಿರುವುದು		
5	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward jurisdiction in Ward 147	20.00	1785659.92	Girish Naidu	21/22-23	5/13/2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು	
6	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward jurisdiction in Ward 148	20.00	1780066.24	N Venkatesh	02/22-23	4/11/2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು	
7	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward jurisdiction in Ward 151	20.00	1785659.92	Abhishek C	15/22-23	4/26/2022	ಪೂರ್ಣಗೊಂಡಿರುವುದು		
8	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward jurisdiction in Ward 173	20.00	1782123.34	Narashima N	22/22-23	5/13/2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು	
9	Improvements to footpath at 10th main from 22nd cross to Byrasandra main road in ward No-169	30.00	2676728.01	M Jayanth	128	2/27/2020	ಪೂರ್ಣಗೊಂಡಿರುವುದು	-	
10	Improvements to drains and Footpaths of Dollars Colony 3rd main, 1st main and other roads of Dollars Colony of JP Nagara 4th Phase ward no 177.	55.00	4908240.42	025344 NAGESH B	57	3/28/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು	
11	Improvements to drain and Footpath of 1st main (Mini Forest Road) and adjacent Roads of JP Nagara 3rd Phase ward no 177	52.00	4640302.69	025344 NAGESH B	56	3/28/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು	
12	Improvements to drain and Footpath of 11th, 12th, 13th and 14th cross roads of JP Nagara 2nd Phase ward no 177	55.00	4910451.44	022364 MAHADEVA T S	53	3/19/2022	ಪೂರ್ಣಗೊಂಡಿರುವುದು	-	
13	Improvements to drains and footpath 32nd cross from 9th Main to 11th Main road in ward No-168 Pattabhiramangar	20.00	1772310.06	T S mahadev	72	10/7/2020	ಪೂರ್ಣಗೊಂಡಿರುವುದು	-	
14	Improvements to drain and footpath 8th C main 4th block Jayanagar in ward No-168 Pattabhiramangar	10.00	890163.27	Yoganand B M	13	5/29/2021	ಪೂರ್ಣಗೊಂಡಿರುವುದು	-	
15	Improvements to drains and footpath 8th E Main 4th T block Jayanagar in ward No-168 Pattabhiramangar	10.00	1338196.00	Ramesh K V	108	2/18/2021	ಪೂರ್ಣಗೊಂಡಿರುವುದು	-	
16	Improvements to drains culverts and footpath around Brindavan (bhavi) Park in ward No-168 Pattabhiramangar	20.00	1785205.84	Manojnaik	31	7/8/2021	ಪೂರ್ಣಗೊಂಡಿರುವುದು	-	
17	Improvements to drain and footpath at pavilion road from byrasandra Mali, road to Swimming pool in ward No-169	30.00	2678076.95	Sri B.T Ravikumar	69	10/6/2020	ಪೂರ್ಣಗೊಂಡಿರುವುದು	-	
18	Footpath maintenance in 5th block & 8th block Jayanagara and ITI layout surrounding areas in ward No. 179.	15.00	1337797.49	Sri.Dhananjaya.V	109	2/22/2021	ಪೂರ್ಣಗೊಂಡಿರುವುದು	-	
19	Road and footpath Maintenance in ward No-178	7.50	668923.30	KARAYAPPA RAJANNA	89	12/29/2020	ಪೂರ್ಣಗೊಂಡಿರುವುದು		

20	Emergency Repairs to Roads and Footpath in ward No. 178.	30.00	2676517.67	M DHANANJAYA (SWATHI CONSTRUCTION)	87	12/9/2020	ಪೂರ್ಣಗೊಂಡಿರುವುದು	
21	Emergency Repairs to Roads and Footpath in ward No. 179	30.00	2677766.44	Sri .T.S Mahadeva	115	3/2/2021	ಪೂರ್ಣಗೊಂಡಿರುವುದು	
22	Maintenance of footpath, drains and re-asphalting damaged roads in ward Jurisdiction in Ward No-168	20.00	1785153.84	Ajay H R	22	6/17/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
23	Maintenance of footpath, drains and re-asphalting damaged roads in ward Jurisdiction in Ward No-169	20.00	1785396.15	Pramod H R	29	6/30/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
24	Maintenance of footpath, drains and re-asphalting damaged roads in ward Jurisdiction in Ward No-170	20.00	1782494.51	Varalaxwamy	10	5/31/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
25	Maintenance of footpath, drains and re-asphalting damaged roads in ward Jurisdiction in Ward No-171	20.00	1784651.99	Masood Ahmed Khan	31	6/30/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
26	Maintenance of footpath, drains and re-asphalting damaged roads in ward Jurisdiction in Ward No-178	20.00	1807515.53	032205 ADITI ENTERPRISES Ashwingsangam	17	6/8/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
27	Maintenance of footpath, drains and re-asphalting damaged roads in ward Jurisdiction in Ward No-179	20.00	1807515.53	Chethan M	11	6/3/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
28	Improvements to road side drain footpath and roads in Nakkalubande and surrounding area in ward No-169 Byrasandra	50.00	4463539.69	022385 DHANANJAYA V	18	6/8/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
29	Improvements to road side drains footpath and roads in 39th Cross road from 26th Main to 28th main road and surrounding area in Ward No-170 Jayanagar East	49.00	4373645.53	022364 MAHADEVATS	19	6/8/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
30	Improvements to road side drain footpath and roads in Indragandhi colony and corporation colony and surrounding area in Ward No-170	55.00	4908005.06	022364 MAHADEVA T S	28	6/30/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
31	Maintenance of footpaths, drains and Re-asphalting of damaged roads in Ward jurisdiction in Ward No-161 Hosakerehalli.	20.00	1813007.87	Sri. K M RAKESH	12/2022-23	23.05.2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
32	Maintenance of footpaths, drains and Re-asphalting of damaged roads in Ward jurisdiction in Ward No-165 Ganesha Mandira.	20.00	1812557.46	M/S. S S CONSTRUCTIONS, PROP. JAYANTHI D	11/2022-23	23.05.2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
33	Maintenance of footpaths, drains and Re-asphalting of damaged roads in Ward jurisdiction in Ward No-166 Karisandra.	20.00	1812557.46	Sri. RAMA V	14/2022-23	23.05.2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
34	Maintenance of footpaths, drains and Re-asphalting of damaged roads in Ward jurisdiction in Ward No-167 Yediyur.	20.00	1812557.46	Sri. RAMA V	15/2022-23	23.05.2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
35	Maintenance of footpaths, drains and Re-asphalting of damaged roads in Ward jurisdiction in Ward No-180 Banashankari Temple.	20.00	1812557.46	M/S. RAM ENTERPRISES, PROP. BALARAMA H G	24/2022-23	08.06.2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
36	Maintenance of footpaths, drains and Re-asphalting of damaged roads in Ward jurisdiction in Ward No-181 Kumaraswamy Layout.	20.00	1794889.10	Sri. HEMANTHA H Y	23/2022-23	26.05.2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
37	Maintenance of footpaths, drains and Re-asphalting of damaged roads in Ward jurisdiction in Ward No-182 Padmanabhanagar.	20.00	1802084.74	Sri. SHIVAKUMARA SWAMY	18/2022-23	23.05.2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
38	Maintenance of footpaths, drains and Re-asphalting of damaged roads in Ward jurisdiction in Ward No-183 Chikkalasandra.	20.00	1794889.10	M/S. S S CONSTRUCTIONS, PROP. JAYANTHI D	21/2022-23	23.05.2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
39	Maintenance of footpaths, drains and Re-Asphalting of damaged roads in ward Jurisdiction in Ward no -154	20.00	1570424.00	Harish L	19	6/27/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
40	Maintenance of footpaths, drains and Re-Asphalting of damaged roads in ward Jurisdiction in Ward no -155	20.00	1454254.00	Harish L	18	6/27/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
41	Maintenance of footpaths, drains and Re-Asphalting of damaged roads in ward Jurisdiction in Ward no -156	20.00	1410162.00	T. Shanmugam	20	6/28/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು

42	Maintenance of footpaths, drains and Re-Asphalting of damaged roads in ward Jurisdiction in Ward no -162	20.00	1281933.00	M. Manjunath	23	7/1/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
43	Maintenance of footpaths, drains and Re-Asphalting of damaged roads in ward Jurisdiction in Ward no -163	20.00	1292036.00	H.R Pramod	22	6/29/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
44	Maintenance of footpaths, drains and Re-Asphalting of damaged roads in ward Jurisdiction in Ward no -164	20.00	1327797.00	Lokesh R	17	7/24/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
45	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward jurisdiction In Ward 118.	20.00	1750657.00	Manjunath D	45	5/13/2022	ಪೂರ್ಣಗೊಂಡಿರುವುದು	
46	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward jurisdiction in Ward 119.	20.00	1764852.00	M/S S S Constructions prop Smt Jayanthi D	51	6/21/2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
47	Maintenance of footpath, drains & Re-asphalting of damaged roads In Ward jurisdiction in Ward 142.	20.00	1749327.00	Afzal Pasha	11	08-04-2022	ಪೂರ್ಣಗೊಂಡಿರುವುದು	
48	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward jurisdiction in Ward 143.	20.00	1755479.00	Manjunath D	44	13-05-2022	ಪೂರ್ಣಗೊಂಡಿರುವುದು	
49	Maintenance of footpath, drains & Re-asphalting of damaged roads In Ward jurisdiction in Ward 144.	20.00	1769678.00	M/S Balaji Constructions Prop Annavari Prakash	6	4/8/2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
50	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward jurisdiction in Ward 145.	20.00	1754986.00	A V Ravindra	4	4/7/2022	ಪೂರ್ಣಗೊಂಡಿರುವುದು	
51	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward jurisdiction in Ward 153.	20.00	1754127.00	M V Manjunatha	37	5/4/2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
52	Maintenance of footpath drains & reasphalting of damaged roads in ward jurisdiction in Ward No 122.	20.00	1998312.00	N D Shankar	15	28.06.2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
53	Maintenance of footpath drains & reasphalting of damaged roads in ward jurisdiction in Ward No 123	20.00	1997426.00	Vinay K	20	29.06.2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
54	Maintenance of footpath drains & reasphalting of damaged roads in ward jurisdiction in Ward No 124	20.00	1998896.00	N D Shankar	14	28.06.2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
55	Maintenance of footpath drains & reasphalting of damaged roads in ward jurisdiction In Ward No 134	20.00	1997121.00	N D Shankar	13	28.06.2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
56	Maintenance of footpath drains & reasphalting of damaged roads in ward jurisdiction in Ward No 132	20.00	1998098.00	R Kumaraswamy	25	30.06.2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
57	Maintenance of footpath drains & reasphalting of damaged roads in ward jurisdiction in Ward No 133	20.00	1997869.00	R Kumaraswamy	27	30.06.2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
58	Maintenance of footpath drains & reasphalting of damaged roads in ward jurisdiction in Ward No 157	20.00	1998124.00	N D Shankar	16	28.06.2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
59	Maintenance of footpath drains & reasphalting of damaged roads in ward jurisdiction in Ward No 158	20.00	1997075.00	Vinay K	24	30.06.2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
Total		1378.50	122798955.15					


 ಪ್ರಧಾನ ಅಧೀಕ್ಷಕರು
 ಬೃಹತ್ ಬೆಂಗಳೂರು ನಗರಾಭಿವೃದ್ಧಿ ಅಧಿಕಾರಿಗಳು
 ಬೆಂಗಳೂರು

ಶುಕ್ಲೆ ಗುರುತನ/ಶುಕ್ಲೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : ಶುಕ್ಲೆ ಗುರುತನ 453

ಸದ್ಯದ ಹೆಸರು : ವಿಧಾನಸಭಾಪರಿಷತ್ ಮೂಲ್ಯ ಸದ್ಯದಾರರೂ. ಕೆ. ಗೋವಿಂದರಾಜ್


ಪಾದಚಾರಿ ಮಾರ್ಗಗಳನ್ನು ಮುಟ್ಟು ಸಂಪದಿಸುವ ಕೆಲಸದ ಈಗಿನ ಸ್ಥಿತಿ (Status)

ಅನುಬಂಧ- ೮

ಕ್ರ.ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ ರೂ. (ಲಕ್ಷಗಳಲ್ಲಿ)	ಬೆಂದರ್ ಗಟ್ಟಿ ಮೊತ್ತ ರೂ.	ನುಷ್ಠಿಗಿದಾರರ ಹೆಸರು	ಕಾರ್ಯದೇಶ ನೀಡಿದ ಸಂಖ್ಯೆ	ಕಾರ್ಯದೇಶ ನೀಡಿದ ದಿನಾಂಕ	ಕಾಮಗಾರಿ		ಪರಾ
							ಪೂರ್ಣಗೊಂಡಿರುವುದು	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು	
1	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward jurisdiction in Ward 146	20.00	1779001.60	R. M Ravi	16/22-23	4/27/2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು	
2	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward jurisdiction in Ward 152	20.00	1785140.07	Siddereju	06/22-23	4/20/2022	ಪೂರ್ಣಗೊಂಡಿರುವುದು		
3	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward jurisdiction in Ward 172	20.00	1783570.56	K Ramesh	03/22-23	4/12/2022	ಪೂರ್ಣಗೊಂಡಿರುವುದು		
4	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward jurisdiction in Ward 176	20.00	1785402.44	K C Sreedhar	19/22-23	5/12/2022	ಪೂರ್ಣಗೊಂಡಿರುವುದು		
5	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward jurisdiction in Ward 147	20.00	1785659.92	Girish Naidu	21/22-23	5/13/2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು	
6	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward jurisdiction in Ward 148	20.00	1780066.24	N Venkatesh	02/22-23	4/11/2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು	
7	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward jurisdiction in Ward 151	20.00	1785659.92	Abhishek C	15/22-23	4/26/2022	ಪೂರ್ಣಗೊಂಡಿರುವುದು		
8	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward jurisdiction in Ward 173	20.00	1782123.34	Narashima N	22/22-23	5/13/2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು	
9	Improvements to footpath at 10th main from 22nd cross to Byrasandra main road in ward No-169	30.00	2676728.01	M Jayanth	128	2/27/2020	ಪೂರ್ಣಗೊಂಡಿರುವುದು	-	
10	Improvements to drains and Footpaths of Dollars Colony 3rd main, 1st main and other roads of Dollars Colony of JP Nagara 4th Phase ward no 177.	55.00	4908240.42	025344 NAGESH B	57	3/28/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು	
11	Improvements to drain and Footpath of 1st main (Mini Forest Road) and adjacent Roads of JP Nagara 3rd Phase ward no 177	52.00	4640302.69	025344 NAGESH B	56	3/28/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು	
12	Improvements to drain and Footpath of 11th, 12th, 13th and 14th cross roads of JP Nagara 2nd Phase ward no 177	55.00	4910451.44	022364 MAHADEVA T S	53	3/19/2022	ಪೂರ್ಣಗೊಂಡಿರುವುದು	-	
13	Improvements to drains and footpath 32nd cross from 9th Main to 11th Main road in ward No-168 Pattabhiramangar	20.00	1772310.06	T S mahadev	72	10/7/2020	ಪೂರ್ಣಗೊಂಡಿರುವುದು	-	
14	Improvements to drain and footpath 8th C main 4th block Jayanagar in ward No-168 Pattabhiramangar	10.00	890163.27	Yoganand B M	13	5/29/2021	ಪೂರ್ಣಗೊಂಡಿರುವುದು	-	
15	Improvements to drains and footpath 8th E Main 4th T block Jayanagar in ward No-168 Pattabhiramangar	10.00	1338196.00	Ramesh K V	108	2/18/2021	ಪೂರ್ಣಗೊಂಡಿರುವುದು	-	
16	Improvements to drains culverts and footpath around Brindavan (bhavi) Park in ward No-168 Pattabhiramangar	20.00	1785205.84	Manojnaik	31	7/8/2021	ಪೂರ್ಣಗೊಂಡಿರುವುದು	-	
17	Improvements to drain and footpath at pavillion road from byrasandra Main road to Swimming pool in ward No-169	30.00	2678076.95	Sri B.T Ravikumar	69	10/6/2020	ಪೂರ್ಣಗೊಂಡಿರುವುದು	-	
18	Footpath maintenance in 5th block & 8th block Jayanagara and ITI layout surrounding areas in ward No. 179.	15.00	1337797.49	Sri.Dhananjaya.V	109	2/22/2021	ಪೂರ್ಣಗೊಂಡಿರುವುದು	-	
19	Road and footpath Maintenance in ward No-178	7.50	668923.30	KARAYAPPA RAJANNA	89	12/29/2020	ಪೂರ್ಣಗೊಂಡಿರುವುದು		

20	Emergency Repairs to Raods and Footpath in ward No. 178.	30.00	2676517.67	M DHANANJAYA (SWATHI CONSTRUCTION)	87	12/9/2020	ಷೂನ್ಯಗೊಂಡಿರುವುದು	
21	Emergency Repairs to Raods and Footpath in ward No. 179	30.00	2677766.44	Sri .T.S Mahadeva	115	3/2/2021	ಷೂನ್ಯಗೊಂಡಿರುವುದು	
22	Maintenance of footpath, drains and re-asphalting damaged roads in ward Jurisdiction in Ward No-168	20.00	1785153.84	Ajay H R	22	6/17/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
23	Maintenance of footpath, drains and re-asphalting damaged roads in ward Jurisdiction in Ward No-169	20.00	1785396.15	Pramod H R	29	6/30/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
24	Maintenance of footpath, drains and re-asphalting damaged roads in ward Jurisdiction in Ward No-170	20.00	1782494.51	Varalashwamy	10	5/31/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
25	Maintenance of footpath, drains and re-asphalting damaged roads in ward Jurisdiction in Ward No-171	20.00	1784651.99	Masood Ahmed Khan	31	6/30/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
26	Maintenance of footpath, drains and re-asphalting damaged roads in ward Jurisdiction in Ward No-178	20.00	1807515.53	032205 ADITI ENTERPRISES Ashwingsangam	17	6/8/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
27	Maintenance of footpath, drains and re-asphalting damaged roads in ward Jurisdiction in Ward No-179	20.00	1807515.53	Chethan M	11	6/3/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
28	Improvements to road side drain footpath and roads in Nakkalubande and surrounding area in ward No-169 Byrasandra	50.00	4463539.69	022385 DHANANJAYA V	18	6/8/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
29	Improvements to road side drains footpath and roads in 39th Cross road from 26th Main to 28th main road and surrounding area in Ward No-170 Jayanagar East	49.00	4373645.53	022364 MAHADEVATS	19	6/8/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
30	Improvements to road side drain footpath and roads in indiragandhi colony and corporation colony and surrounding area in Ward No-170	55.00	4908005.06	022364 MAHADEVA T S	28	6/30/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
31	Maintainance of footpaths, drains and Re-asphalting of damaged roads in Ward Jurisdiction in Ward No-161 Hosakerehalli.	20.00	1813007.87	Sri. K M RAKESH	12/2022-23	23.05.2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
32	Maintainance of footpaths, drains and Re-asphalting of damaged roads in Ward Jurisdiction in Ward No-165 Ganesh Mandira.	20.00	1812557.46	M/S. S S CONSTRUCTIONS, PROP. JAYANTHI D	11/2022-23	23.05.2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
33	Maintainance of footpaths, drains and Re-asphalting of damaged roads in Ward Jurisdiction in Ward No-166 Karlsandra.	20.00	1812557.46	Sri. RAMA V	14/2022-23	23.05.2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
34	Maintainance of footpaths, drains and Re-asphalting of damaged roads in Ward Jurisdiction in Ward No-167 Yedyur.	20.00	1812557.46	Sri. RAMA V	15/2022-23	23.05.2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
35	Maintainance of footpaths, drains and Re-asphalting of damaged roads in Ward Jurisdiction in Ward No-180 Banashankari Temple.	20.00	1812557.46	M/S. RAM ENTERPRISES, PROP. BALARAMA H G	24/2022-23	08.06.2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
36	Maintainance of footpaths, drains and Re-asphalting of damaged roads in Ward Jurisdiction in Ward No-181 Kumaraswamy Layout.	20.00	1794889.10	Sri. HEMANTHA H Y	23/2022-23	26.05.2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
37	Maintainance of footpaths, drains and Re-asphalting of damaged roads in Ward Jurisdiction in Ward No-182 Padmanabhanagar.	20.00	1802084.74	Sri. SHIVAKUMARA SWAMY	18/2022-23	23.05.2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
38	Maintainance of footpaths, drains and Re-asphalting of damaged roads in Ward Jurisdiction in Ward No-183 Chikkalesandra.	20.00	1794889.10	M/S. S S CONSTRUCTIONS, PROP. JAYANTHI D	21/2022-23	23.05.2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
39	Maintenance of footpaths, drains and Re-Asphalting of damaged roads in ward Jurisdiction in Ward no -154	20.00	1570424.00	Harish L	19	6/27/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
40	Maintenance of footpaths, drains and Re-Asphalting of damaged roads in ward Jurisdiction in Ward no -155	20.00	1454254.00	Harish L	18	6/27/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
41	Maintenance of footpaths, drains and Re-Asphalting of damaged roads in ward Jurisdiction in Ward no -156	20.00	1410162.00	T. Shanmugam	20	6/28/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು

42	Maintenance of footpaths, drains and Re-Asphalting of damaged roads in ward Jurisdiction in Ward no -162	20.00	1281933.00	M. Manjunath	23	7/1/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
43	Maintenance of footpaths, drains and Re-Asphalting of damaged roads in ward Jurisdiction in Ward no -163	20.00	1292036.00	H.R Pramod	22	6/29/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
44	Maintenance of footpaths, drains and Re-Asphalting of damaged roads in ward Jurisdiction in Ward no -164	20.00	1327797.00	Lokesh R	17	7/24/2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
45	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward Jurisdiction in Ward 118.	20.00	1750657.00	Manjunath D	45	5/13/2022	ಪೂರ್ಣಗೊಂಡಿರುವುದು	
46	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward Jurisdiction in Ward 119.	20.00	1764852.00	M/S S S Constructions prop Smt Jayanthi D	51	6/21/2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
47	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward Jurisdiction in Ward 142.	20.00	1749327.00	Afzal Pasha	11	08-04-2022	ಪೂರ್ಣಗೊಂಡಿರುವುದು	
48	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward Jurisdiction in Ward 143.	20.00	1735479.00	Manjunath D	44	13-05-2022	ಪೂರ್ಣಗೊಂಡಿರುವುದು	
49	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward Jurisdiction in Ward 144.	20.00	1769678.00	M/S Balaji Constructions Prop Annavari Prakesh	6	4/8/2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
50	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward Jurisdiction in Ward 145.	20.00	1754986.00	A V Ravindre	4	4/7/2022	ಪೂರ್ಣಗೊಂಡಿರುವುದು	
51	Maintenance of footpath, drains & Re-asphalting of damaged roads in Ward Jurisdiction in Ward 153.	20.00	1754127.00	M V Manjunatha	37	5/4/2022		ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
52	Maintenance of footpath drains & reasphalting of damaged roads in ward jurisdiction in Ward No 122.	20.00	1998312.00	N D Shankar	15	28.06.2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
53	Maintenance of footpath drains & reasphalting of damaged roads in ward jurisdiction in Ward No 123	20.00	1997426.00	Vinay K	20	29.06.2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
54	Maintenance of footpath drains & reasphalting of damaged roads in ward jurisdiction in Ward No 124	20.00	1998896.00	N D Shenkar	14	28.06.2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
55	Maintenance of footpath drains & reasphalting of damaged roads in ward jurisdiction in Ward No 134	20.00	1997121.00	N D Shenkar	13	28.06.2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
56	Maintenance of footpath drains & reasphalting of damaged roads in ward jurisdiction in Ward No 132	20.00	1998098.00	R Kumaraswamy	25	30.06.2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
57	Maintenance of footpath drains & reasphalting of damaged roads in ward jurisdiction in Ward No 133	20.00	1997869.00	R Kumaraswamy	27	30.06.2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
58	Maintenance of footpath drains & reasphalting of damaged roads in ward jurisdiction in Ward No 157	20.00	1998124.00	N D Shankar	16	28.06.2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
59	Maintenance of footpath drains & reasphalting of damaged roads in ward jurisdiction in Ward No 158	20.00	1997075.00	Vinay K	24	30.06.2022	-	ಪ್ರಗತಿಯಲ್ಲಿರುವುದು
Total		1378.50	122798955.15					


 ಬೃಹತ್ ಮಂಗಳೂರು ನಗರ ಪಾಲಿಕೆ
 ಮಂಗಳೂರು ನಗರ ಪಾಲಿಕೆ
 ಮಂಗಳೂರು

ಚುಕ್ಕೆ ಗುರುತಿನ/ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : ಚುಕ್ಕೆ ಗುರುತಿನ 453


ಸದಸ್ಯರ ಹೆಸರು

: ವಿಧಾನಪರಿಷತ್ತಿನ ಮಾನ್ಯ ಸದಸ್ಯರಾದಡಾ|| ಕೆ. ಗೋವಿಂದರಾಜ್

ಕೆಳದಿ 3 ವರ್ಷಗಳಲ್ಲಿ ಬೆಂಗಳೂರಿನ ರಸ್ತೆ ಕಾಮಗಾರಿಗಳಿಗೆ ಎಷ್ಟು ಹಣವನ್ನು ವ್ಯಯಿಸಲಾಗಿದೆ:

ಅನುಬಂಧ-ಇ

ಕ್ರಮ ಸಂಖ್ಯೆ	Name of the division	2020-21		2019-20		2020-21	
		ಮೀಸಲಿಟ್ಟಿರುವ ಅನುದಾನ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಏರ್ಪಡಿಸಲಾದ ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಮೀಸಲಿಟ್ಟಿರುವ ಅನುದಾನ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಏರ್ಪಡಿಸಲಾದ ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಮೀಸಲಿಟ್ಟಿರುವ ಅನುದಾನ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)	ಏರ್ಪಡಿಸಲಾದ ಮೊತ್ತ (ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)
1	East	21871.20	20441.53	33714	30330.3	17348	9674.44
4	M D Pura	65285.13	59677.64	14909.99	14140.53	43508.53	27883.21
7	Yelahanka	30873.00	30873.00	17700	17700	0	0
8	RR Nagara	71524.58	62444.56	8256.98	7487.99	21125.42	14123.95
9	RI	120009.00	62587.39	9765	628		
Total		309562.91	236024.12	84345.97	70286.82	81981.95	51681.60


ಪ್ರಧಾನ ಅಧಿಕಾರಿ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
