

		<p>ಪ್ರಧಾನ ಮಂತ್ರಿ ಆವಾಸ್ ಯೋಜನೆಯಡಿ (ನಗರ) AHP ಘಟಕದಡಿ ಬೆಂಗಳೂರು ನಗರ ಜಿಲ್ಲೆಯಲ್ಲಿ 2153 ಮನೆಗಳನ್ನು ನಿರ್ಮಿಸುವ 4 ಯೋಜನೆಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿದೆ. ಈ ಪೈಕಿ 1048 ಮನೆಗಳ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, 1065 ಮನೆಗಳ ಕಾಮಗಾರಿ ವಿವಿಧ ಹಂತಗಳಲ್ಲಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ ಮತ್ತು ಬಾಕಿ 40 ಮನೆಗಳನ್ನು ಪ್ರಾರಂಭಿಸಬೇಕಾಗಿದೆ. ವಿವರ ಈ ಕೆಳಗಿನಂತಿದೆ.</p> <table border="1"> <thead> <tr> <th>Name of the ULB</th> <th>Approved DUs</th> <th>Completed</th> <th>Under Progress</th> <th>Un started</th> </tr> </thead> <tbody> <tr> <td>BBMP (Gunjur)</td> <td>364</td> <td>364</td> <td>0</td> <td>0</td> </tr> <tr> <td>Kempanahalli Singanayakanahalli</td> <td>301</td> <td>300</td> <td>1</td> <td>0</td> </tr> <tr> <td>Gunjur, Bangalore</td> <td>1008</td> <td>140</td> <td>828</td> <td>40</td> </tr> <tr> <td>Marenahalli, Bangalore</td> <td>480</td> <td>244</td> <td>236</td> <td>0</td> </tr> <tr> <td>Total</td> <td>2153</td> <td>1048</td> <td>1065</td> <td>40</td> </tr> </tbody> </table>	Name of the ULB	Approved DUs	Completed	Under Progress	Un started	BBMP (Gunjur)	364	364	0	0	Kempanahalli Singanayakanahalli	301	300	1	0	Gunjur, Bangalore	1008	140	828	40	Marenahalli, Bangalore	480	244	236	0	Total	2153	1048	1065	40
Name of the ULB	Approved DUs	Completed	Under Progress	Un started																												
BBMP (Gunjur)	364	364	0	0																												
Kempanahalli Singanayakanahalli	301	300	1	0																												
Gunjur, Bangalore	1008	140	828	40																												
Marenahalli, Bangalore	480	244	236	0																												
Total	2153	1048	1065	40																												
ಇ)	ನಿರ್ಮಾಣಕ್ಕೆ ಬಾಕಿ ವಸತಿಗಳನ್ನು ಕಾಲಮಿತಿಯೊಳಗೆ ಪೂರ್ಣಗೊಳಿಸಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ? ನೀಡುವುದು)	<p>ಇರುವ 1 ಲಕ್ಷ ಬಹುಮಹಡಿ ಬೆಂಗಳೂರು ವಸತಿ ಯೋಜನೆಯಡಿ 1-BHK-45,124 ಯಾವ ಘಟ್ಟಗಳು ಹಾಗೂ 2-BHK-3,826 ಘಟ್ಟಗಳು ಒಟ್ಟು-48,950 G+3 ಯಿಂದ S+14 ವರೆಗಿನ ಮಾದರಿಯಲ್ಲಿ ವಸತಿಗಳನ್ನು ನಿರ್ಮಾಣ ಮಾಡಲಾಗುತ್ತಿದ್ದು, ಈ ಪೈಕಿ 1BHK-7,890 ಹಾಗೂ 2BHK-304 ಒಟ್ಟು-8194 ಮನೆಗಳ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ವಿವರ ಪೂರ್ಣಗೊಳಿಸಿ, ಫಲಾನುಭವಿಗಳ ಹೆಸರಿಗೆ ನೋಂದಣಿ ಮಾಡಿ ಹಸ್ತಾಂತರಿಸಲಾಗುತ್ತಿದ್ದು, ನಿರ್ಮಾಣ ಹಂತದಲ್ಲಿರುವ 40,756 ಮನೆಗಳ ವಿವರವನ್ನು ಅನುಬಂಧ-01 ರಲ್ಲಿ ಒದಗಿಸಲಾಗಿದ್ದು, ಸದರಿ ಮನೆಗಳನ್ನು ಡಿಸೆಂಬರ್-2026 ರ ಅಂತ್ಯಕ್ಕೆ ಪೂರ್ಣಗೊಳಿಸಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ.</p> <p>ಪ್ರಧಾನ ಮಂತ್ರಿ ಆವಾಸ್ ಯೋಜನೆಯಡಿ (ನಗರ 1.0) ಅನುಮೋದನೆಗೊಂಡು ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುವ ಎಲ್ಲಾ ಮನೆಗಳ ಕಾಮಗಾರಿಗಳನ್ನು ಕೇಂದ್ರ ಸರ್ಕಾರದ ನಿರ್ದೇಶನದಂತೆ ದಿನಾಂಕ:30.09.2026ರ ಅಂತ್ಯಕ್ಕೆ ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿದ್ದು, ಸದರಿ ಅವಧಿಯೊಳಗೆ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಕ್ರಮವಹಿಸಲಾಗುವುದು.</p>																														

ಸಂಖ್ಯೆ: ವಇ 42 ಹೆಚ್‌ಎಫ್‌ಎ 2026]


 (ಬಿ.ರಮೇಶ್ ಅಹಮದ್ ಖಾನ್)
 ವಸತಿ, ವಕ್ಫ್ ಮತ್ತು ಅಲ್ಪ ಸಂಖ್ಯಾತರ
 ಕಲ್ಯಾಣ ಸಚಿವರು.

Annexure-1

RajivGandhi Housing Corporation Limited

"1 Lakh Mhiti Storey Bengaluru Housing Programme"

In Cr's

Sl. No	Year	Central	State	Infra	Total Amount in Cr's
1	2023-24	29.00	77.70	42.55	149.25
2	2024-25	43.85	20.21	40.74	104.80
3	2025-26	15.76	68.96	52.26	136.98
Total Amount in Cr's		88.61	166.87	135.55	391.03


 09/03/26
 Director of Accounts
 Director of Accounts
 Director of Accounts

ರಾಜೀವ್ ಗಾಂಧಿ ವಸತಿ ನಿಗಮ ನಿಯಮಿತದ "1 ಲಕ್ಷ ಬಹುಮಹಡಿ ಭಂಗಲೂರು ವಸತಿ ಯೋಜನೆ" ಯ 1 BHK ಮನೆಗಳ ವಿವರ

Sl No	Assembly Constituency	Location and Sy.No	No's of Dns	No's of Blocks	Completed	On-going		Earth work & Levelling
						Nearing Completion	Under Progress at various Levels	
1	Anekal	Kooguru Sy.No.69	256	2	256	0	0	0
2	Anekal	Chikkanahalli- Kamanahalli Sy.No.71	530	2	530	0	0	0
3	Anekal	Goodimangala Sy.No.67	344	1	344	0	0	0
4	Anekal	Lingapura Sy.No.112	530	2	265	265	0	0
5	Anekal	Anekal Gramanthara Sy.No.509	2387	9	0	1097	1290	0
6	B'lore South	Doddanagangala Sy.No.11	496	8	496	0	0	0
7	B'lore South	Archalli Sy.No.28	336	21	0	88	248	0
8	B'lore South	J.Bangipura Sy.No.29	96	1	96	0	0	0
9	Bytarayanapura	Navarathna Agrahara Sy.No.14	140	1	140	0	0	0
10	Bytarayanapura	Baiyappanahalli Sy.No.80	1187	6	0	1187	0	0
11	Bytarayanapura	Kattigenahalli Sy.No.28(Yamare Sy.No.195)	448	12	0	40	408	0
12	Bytarayanapura	Gollahalli Sy.No.43	416	26	0	416	0	0
13	Bytarayanapura	Mahadeva kodigehalli Sy.No.198 (Dasenahalli Sy.No.35)	448	0	0	0	0	448
14	Bytarayanapura	Kudregere Sy.No.117	224	0	0	0	0	224
15	Bytarayanapura	Boylahalli Sy.No.56 (Thoragere Sy.No.23)	256	17	0	0	256	0
16	Bytarayanapura	Bandikodigehally	1104	0	0	0	1104	0
17	Dasarahalli	Ganigarahalli Sy.No.74	796	1	0	796	0	0
18	Dasarahalli	Shettyhalli Sy.No.59	336	18	0	240	96	0
19	K R Puram	Horamavu-Agara Sy.No.104/1	192	1	0	104	88	0
20	K R Puram	Kyalasanahalli Sy.No.15	332	3	0	312	20	0
21	K R Puram	Horamavu Sy.No.82	52	4	0	0	52	0
22	Mahadevapura	Bidarahalli Sy.No.193	3967	8	448	1319	2200	0
23	Yelahanka	Gowdanahalli Sy.No.57	320	10	0	96	224	0
24	Yelahanka	Mallasandra Sy.No.35	480	15	0	126	354	0

SI No	Assembly Constituency	Location and Sy.No	No's of Dus	No's of Blocks	Completed	On-going		Earth work & Levelling
						Nearing Completion	Under Progress at various Levels	
25	Yelahanka	Muddanahalli Sy.no 01(in lieu of Kukkanahalli Sy.No 80)	96	6	0	0	96	0
26	Yelahanka	Koluvaryanahalli Sy.No 70	96	6	0	34	62	0
27	Yelahanka	Aluru Sy.No 25	448	14	0	0	240	208
28	Yelahanka	Averthalli Sy.No 10	912	57	0	0	0	912
29	Yelahanka	Agraharapalya Sy.No.29	992	18	0	512	480	0
30	Yelahanka	Muddanahalli Sy.No 01 (in lieu of Kodathi Sy.No 82/83)	256	16	0	0	256	0
31	Yelahanka	Ilagalpura Sy.No 50	352	22	352	0	0	0
32	Yelahanka	Govindapura Sy.No.2	701	5	0	0	701	0
33	Yelahanka	Singanayakanahalli Sy.No.111	521	4	0	259	262	0
34	Yelahanka	Bilijali Sy.No.27	3592	6	0	371	3221	0
35	Yelahanka	Nagadasanahalli Sy.No.63	418	2	0	139	279	0
36	Yelahanka	Kukkanahalli Sy.No.77	600	10	600	0	0	0
37	Yelahanka	Kukkanahalli Sy.No.78	512	8	512	0	0	0
38	Yelahanka	Bettanagere Sy.No.46	3097	14	0	1125	1972	0
39	Yelahanka	Thotagere Sy.No.14	260	3	260	0	0	0
40	Yelahanka	Muthagadhahalli Sy.No 20	512	32	0	384	128	0
41	Yelahanka	Tamarasanahalli Sy.No 10	704	44	176	344	184	0
42	Yelahanka	Kadathanamale Sy.No 116	672	40	0	616	56	0
43	Yelahanka	Hunnigere Sy.No 109	288	18	0	128	160	0
44	Yelahanka	Muddanahalli sy no.1(in lieu of Kumbalagodu) Phase-II	224	14	0	0	224	0
45	Yelahanka	Muddanahalli sy no.1(in lieu of Singahalli) Phase-II	192	12	0	0	192	0
46	Yelahanka	Muddanahalli sy no.1 Phase-II	224	14	0	0	224	0
47	Yelahanka	Sadenahalli Sy.No.30	128	2	128	0	0	0
48	Yelahanka	Agraharapalya Sy.No.30	488	10	488	0	0	0
49	Yelahanka	Pillahalli Sy.No.53	306	6	306	0	0	0
50	Yelahanka	Muthagadhahalli Sy.No 22	928	58	0	0	928	0
51	Yeshwantapur	Devagere Sy.No.68	624	2	624	0	0	0
52	Yeshwantapur	Kenchanapura Sy.No.63	225	1	225	0	0	0
53	Yeshwantapur	Nelaguli Sy.No.145	818	2	254	564	0	0
54	Yeshwantapur	Nelaguli Sy.No.145	734	1	734	0	0	0
55	Yeshwantapur	Devagere Sy.No.67	140	1	140	0	0	0
56	Yeshwantapur	Chinnakurchi Sy.No.47	1350	4	0	156	406	788
57	Yeshwantapur	Pungamaramahalli Sy.No.13	482	2	0	240	242	0
58	Yeshwantapur	Muddayyanapalya Sy.No 28	5803	11	0	969	4834	0

SI No	Assembly Constituency	Location and Sy.No	No's of Dns	No's of Blocks	Completed	On-going		Earth work & Levelling
						Nearing Completion	Under Progress at various Levels	
59	Yeshwantapur	Chikkalur-rampura Sy.No.1	516	1	516	0	0	0
60	Yeshwantapur	Devagere Sy.No 69 (Menasignahalli Sy.No.145)	144	9	0	0	144	0
61	Yeshwantapur	Devagere Sy.No 69 (Bidhru Kuppe Sy.No 329)	96	6	0	0	96	0
62	Yeshwantapur	Devagere Sy.No 69 (Yamare Sy.No 88)	104	6	0	0	104	0
63	Yeshwantapur	Kanniniki Sy.No 41 & 42 (Chunchunkuppe Sy.No 23)	272	17	0	0	0	272
64	Yeshwantapur	Muddayanapalya Sy.No 28 (Chunchunkuppe Sy.No 23)	624	39	0	0	288	336

M. R.
 09/03/26
 ಮೊಟ್ಟೆ ಮಂಟಪದ ಕಾರ್ಯದರ್ಶಿ
 ಕರ್ನಾಟಕ ಸರ್ಕಾರ
 ಬೆಂಗಳೂರು