

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 396
 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀಮತಿ ಹೇಮಲತಾ ನಾಯಕ್
 (ವಿಧಾನ ಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)
 ಉತ್ತರಿಸುವ ದಿನಾಂಕ : 18.07.2024
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ಮಾನ್ಯ ಉಪ ಮುಖ್ಯಮಂತ್ರಿಗಳು

ಕ್ರ. ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ	ಕೊಪ್ಪಳ ಜಿಲ್ಲೆಯ ಎಲ್ಲಾ ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರದ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಕಳೆದ 2 ವರ್ಷಗಳಲ್ಲಿ ನೀರಾವರಿ ಇಲಾಖೆಯಿಂದ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ ಎಷ್ಟು? (ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರವಾರು ವಿವರ ನೀಡುವುದು)	ಕೊಪ್ಪಳ ಜಿಲ್ಲೆಯ ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರಗಳಲ್ಲಿ ಕಳೆದ 2 ವರ್ಷಗಳಲ್ಲಿ ಕರ್ನಾಟಕ ನೀರಾವರಿ ನಿಗಮದಿಂದ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ, ಕಾಮಗಾರಿಗಳ ಅಂದಾಜು ಮೊತ್ತ, ವೆಚ್ಚ ಮತ್ತು ಉಳಿತಾಯದ ವಿವರಗಳನ್ನು ಅನುಬಂಧದಲ್ಲಿ ಒದಗಿಸಲಾಗಿದೆ
ಆ	ಸದರಿ ಕಾಮಗಾರಿಗಳಿಗೆ ಬಿಡುಗಡೆ ಮಾಡಲಾಗಿರುವ ಹಣ ಎಷ್ಟು? (ಕಾಮಗಾರಿವಾರು ವಿವರ ನೀಡುವುದು)	
ಇ	ಸದರಿ ಕಾಮಗಾರಿಗಳಿಗೆ ಖರ್ಚಾಗಿರುವ ಹಣ ಎಷ್ಟು? ಉಳಿಕೆಯಾದ ಮೊತ್ತ ಎಷ್ಟು (ಕಾಮಗಾರಿವಾರು ಮಾಹಿತಿ ನೀಡುವುದು)	

ಜಸಂಇ 80 ಎಂಎಲ್‌ಎ 2024



(ಡಿ.ಕೆ. ಶಿವಕುಮಾರ್)
 ಉಪ ಮುಖ್ಯಮಂತ್ರಿ

ಮಾನ್ಯ ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಶ್ರೀಮತಿ.ಹೇಮಲತಾ ನಾಯಕ್ (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು) ಇವರ ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ:269(391) ಕ್ಕೆ ಉತ್ತರ

ಅನುಬಂಧ

(ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ.ಸಂ.	ವರ್ಷ	ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ವೆಚ್ಚ	ಉಳಿತಾಯ	ಪ್ರಸ್ತುತ ಹಂತ
1	2	3	4	5	6	7	8	9	10
ನಂ.1, ತುಂಗಭದ್ರಾ ಜಲಾಶಯ ವಿಭಾಗ, ಮುನಿರಾಬಾದ್									
1	2022-23	Koppal Constituency	CONSTRUCTION OF NEW VVIP GUEST HOUSE AT MUNIRABAD, IRRIGATION CENTRAL ZONE BY KARNATAKA NEERAVARI NIGAM LIMITED (KNNL), KOPPAL DISTRICT	498.00	103.22	498.00	103.22	-	work is under progress
2	2022-23	Koppal Constituency	PROVIDING ELECTRIFICATION, SANITARY, WATER SUPPLY, AND ALLIED CIVIL WORKS TO THE NEW VVIP GUEST HOUSE AT MUNIRABAD, IRRIGATION CENTRAL ZONE BY KARNATAKA NEERAVARI NIGAM LIMITED (KNNL), KOPPAL DISTRICT	495.00	128.78	511.99	128.78	-	Work is under progress
3	2023-24	Koppal Constituency	Consultancy services for preparation of Designs, Drawings and Preparation of Estimates and DTP for Balance works such as FIC works roads & bridges under Bahaddurbandi LIS & Alavandi-Bettigeri LIS and under TLBC irrigable command area and for Reconstruction of Indra Bhavan Guest House, with interior designs, Drawings Landscape works, improvements to approach roads & interior designs, Landscape works, approach road for VVIP guest house building at Kailasa, KNNL Munrabad in Koppal Taluk & Koppal District.	200.00	-	205.65	-	-	Work under progress
4	2024-25	Koppal Constituency	RENOVATION OF T. R. DIVISION OFFICE AND HEAD WORKS SUB DIVISION, MUNIRABAD. KOPPAL DISTRICT	40.00	-	-	-	-	Under Tender process

ಕ್ರ.ಸಂ.	ವರ್ಷ	ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ವೆಚ್ಚ	ಉಳಿತಾಯ	ಪ್ರಸ್ತುತ ಹಂತ
1	2	3	4	5	6	7	8	9	10
5	2024-25	Koppal Constituency	RENOVATION TO QUALITY CONTROL SUB -DIVISION OFFICE,MUNIRABAD	75.00	-	-	-	-	Under Tender process
6	2024-25	Koppal Constituency	RENOVATION TO QUALITY CONTROL DIVISION OFFICE MUNIRABAD.KOPPAL DISTRICT.	25.00	-	-	-	-	Under Tender process
7	2024-25	Koppal Constituency	RENOVATION TO KAMALAPURA SUB DIVISION OFFICE, KAMALAPURA. HOSPET DISTRICT	20.00	-	-	-	-	Under Tender process
8	2024-25	Koppal Constituency	RENOVATION TO CHIEF ENGINNER,ICZ AND SUPERINTENDING ENGINEER,TPC,MUNIRABAD OFFICE BUILDING KARNATAKA NEERAVARI NIGAM LITMED KOPPAL DISTRICT	80.00	-	-	-	-	Under Tender process
9	2024-25	Koppal Constituency	RENOVATION TO CHIEF ENGINEER,ICZ AND SUPERINTENDING ENGINEER TPC ,EXECUTIVE ENGINEER QUARTERS MUNIRABAD,KOPPAL DISTRICT.	35.00	-	-	-	-	Under Tender process
10	2024-25	Koppal Constituency	RENOVATION OF INDRA EHAVAN MUNIRABAD. KOPPAL DISTRICT	75.00	-	-	-	-	Under Tender process
11	2024-25	Koppal Constituency	RENOVATION OF ASSISTANT EXECUTIVE ENGINNER OFFICE KARNATAKA NEERAVARI NIGAM LITMED, NO.2 T.R.SUB DIVISION AGALKERA. KOPPAL DISTRICT	20.00	-	-	-	-	Under Tender process
12	2024-25	Koppal Constituency	PROVIDING ELECTRIFICATION TO EXSISTING CE AND SE OFFICE BUILDING, NO 1 TR DIVISION AND HEAD WORKS SUB DIVISION OFFICE BUILDING, LAKE VIEW GUEST HOUSE, INDRA BHAVAN GUEST HOUSE, QC DIVISON AND QC SUB DIVISION OFFICE BUILDING AT MUNIRABAD	60.00	-	-	-	-	Under Tender process
13	2024-25	Koppal Constituency	RENOVATION TO LAKEVIEW GUESTHOUSE MUNIRABAD, KOPPAL DISTRICT	80.00	-	-	-	-	Under Tender process
14	2024-25	Koppal Constituency	RENOVATION OF ODDARATTI DIVISION OFFICE ,VADDARATTI. KOPPAL DISTRICT	35.00	-	-	-	-	Under Tender process

ಕ್ರ.ಸಂ.	ವರ್ಷ	ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ವೆಚ್ಚ	ಉಳಿತಾಯ	ಪ್ರಸ್ತುತ ಹಂತ
1	2	3	4	5	6	7	8	9	10
15	2024-25	Koppal Constituency	RENOVATION OF SANAPUR IB AT SANAPUR VILLAGE	80.00	-	-	-	-	Under Tender process
16	2022-23	Koppal Constituency	Providing Irrigation facility through Bore-well by using Electrical Power under SCP to the Sy.no 269/* of Katarakhi-guddalanuru, Sy.no 38/*, 419/24, 518/1 & Sy.no 419/1 of Alavandi, Sy.no 336/*,384/1, 158/5 & 336/* of Betageri, Sy.no 111/5 of Halagera, Sy.no 9/*, 103/a & 212/* of Bisarhalli, Sy.no 194/* & 255/* of Gudlanuru, Sy.no 55/*e of Bikanalli in Koppala (Tq), Koppal Lok sabha Constituency for the year 2022-23	160.00	71.69	148.07	71.69	-	Work under Progress (15 Borewells has been drilled & poles, stinging & TC Errection completed) RR Number approval pending
17	2022-23	Koppal Constituency	Providing Irrigation facility through Bore-well by using Electrical Power under TSP to the Sy.no 110/* of Hanakunti, Sy.no 164/172 & Sy.no 142/150 of Neeralagi, Sy.no 80/* of Bochanalli, Sy.no 71/* of Thigari, Sy.no of , Sy.no 52/* of Nelagipura, Sy.no 154/* of Bisiralli, Sy.no 129, 90, & 102 of Chikkabommanala in Koppala (Tq), Koppal Lok sabha Constituency for the year 2022-23	100.00	66.56	92.28	66.56	-	Work under Progress (10 Borewells has been drilled & poles, stinging & TC Errection completed) RR Number approval pending
18	2022-23	Koppal Constituency	Providing Irrigation facility through Bore-well by using Electrical Power under TSP to the Sy.no 34, 292/1 of Bisarhalli , Sy.no 297, 353 of Gudlanuru,Sy.no 102, 20, 60/2 of Bikanalli Sy.no149, 38/1 of Mainahalli, Sy.no 74 of Chukanakal, Sy.no 215/8 of Mathur, Sy.no 65/2 of Vajrabandi, Sy.no 15 of Bochanahalli,Sy.no 52/2 of Nilogipura, Sy.no 57/1 of Chikabaganal , Sy.no 114, 148/7, 87/1 of Handral, Sy.no 311/8 395/5 of Bettageri of Koppala	200.00	0.00	182.85	0.00	-	Work under Progress (20 Borewells has been drilled, Electrification work under progress)

(ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ.ಸಂ.	ವರ್ಷ	ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ವೆಚ್ಚ	ಉಳಿತಾಯ	ಪ್ರಸ್ತುತ ಪಂತ
1	2	3	4	5	6	7	8	9	10
19	2022-23	Koppal Constituency	Construction of GI chain linked fencing for existing water storage tank and watchman quarters in Sy No. 179, 247 & 194 near Gudlanur village in Koppal (Tq & Dist) (SCP Beneficials)	100.00	96.61		96.61	-	Handed over to KRIDL
20	2022-23	Koppal Constituency	Construction of water storage tank in (Sy No. 179) aside of existing Kabbala river for Irrigation purpose for SCP beneficial of same land near Gudlanuru village in Koppal (Tq & Dist) (SCP Beneficials)	100.00	96.61		96.61	-	Handed over to KRIDL
21	2022-23	Koppal Constituency	ಕೊಪ್ಪಳ ತಾಲ್ಲೂಕಿನ ಬೇಟಗೇರಿ ಗ್ರಾಮದಲ್ಲಿ ಎಸ್.ಸಿ.ಪಿ / ಟಿ.ಎಸ್.ಪಿ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ನೀರಿನ ಟ್ಯಾಂಕ್ ನಿರ್ಮಾಣ	50.00	48.31		48.31	-	Handed over to KRIDL
22	2022-23	Koppal Constituency	ಕೊಪ್ಪಳ ತಾಲ್ಲೂಕಿನ ಮತ್ತೂರು ಗ್ರಾಮದಲ್ಲಿ ಎಸ್.ಸಿ.ಪಿ / ಟಿ.ಎಸ್.ಪಿ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ನೀರಿನ ಟ್ಯಾಂಕ್ ನಿರ್ಮಾಣ	100.00	96.61		96.61	-	Handed over to KRIDL
23	2022-23	Koppal Constituency	AME to Indrabhavan Guest house and Lake View Guest House for the year 2022-23	3.00	2.24	2.26	2.24	-	Work Completed. Bill submitted to CAO
24	2022-23	Koppal Constituency	AME to Pump House and Filter House at munirabad for the year 2022-23	3.73	2.80	2.81	2.80	-	Work Completed. Bill submitted to CAO
25	2022-23	Koppal Constituency	Providing Services for repairs to 250 KVA Transformer at Hosalli Pump house and repairs to 3 DG sets under the jurisdiction of office of AEE, Head works sub division Munirabad	3.00	2.69	2.28	2.69	-	Work Completed. Bill submitted to CAO

ಕ್ರ.ಸಂ.	ವರ್ಷ	ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಬೆಚ್ಚ	ಉಳಿತಾಯ	ಪ್ರಸ್ತುತ ಹಂತ
1	2	3	4	5	6	7	8	9	10
26	2023-24	Koppal Constituency	Repairs to old Water Supply Pump house Building & Laying of Raising Main Pipeline to WTP @ Munirabad	15.00	-	11.97	-	-	Work under progress
27	2023-24	Koppal Constituency	Restoration of bed gradient of LBHLC canal of TB dam	3.00	-	2.21	-	-	Work Completed.
28	2023-24	Koppal Constituency	AME to Pump House and Filter House at Munirabad for the year 2023-24	4.00	-	3.51	-	-	Work under progress
29	2023-24	Koppal Constituency	AME to Electrical Section of Munirabad Camp and Colony for the Year 2023-24	4.00	-	3.13	-	-	Work under progress
30	2023-24	Koppal Constituency	AME to sanitation section and sewage line at Munirabad	5.00	-	3.66	-	-	Work under progress
31	2023-24	Koppal Constituency	Repairs to Bonga at ch 4.00km of LBHLC	4.00	2.97	3.02	2.97	-	Work Completed.
32	2023-24	Koppal Constituency	Repairs to Head sluice gate for water supply to Munirabad camp at TB dam left side	4.00	2.95	2.96	2.95	-	Work Completed.
33	2023-24	Koppal Constituency	AME to pump house of LBHLC at Hosahalli and 3 DG sets under Jurisdiction of office of AEE, Head works sub division Munirabad	3.00	-	2.52	-	-	Work under progress
34	2023-24	Koppal Constituency	AME to water supply distribution network of Munirabad camp and colony	5.00	-	4.44	-	-	Work under progress
35			Supply of Alum and Bleaching powder to Munirabad Irrigation colony water supply for the year 2023-24	12.80	7.89	8.66	7.89	-	

ಕ್ರ.ಸಂ.	ವರ್ಷ	ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ವೆಚ್ಚ	ಉಳಿತಾಯ	ಪ್ರಸ್ತುತ ಹಂತ
1	2	3	4	5	6	7	8	9	10
36	2022-23	Koppal Constituency	Supply of Man power for water Maintanance of Lake view and Indira bhavan guest houses, and sanitation section and watch , ward & water management of Hagaribommanahalli project coming under the perview of Head works Sub Division, Munirabad, for the year 2022-23 (12 Months)	125.15	113	113.70	113.00	-	Work Completed
37	2022-23	Koppal Constituency	AME of Supply of Man power for water Maintanance of Camp, LBHLC, Supply of man power for watch , ward & water management of Narihalla project coming under the perview of Head works Sub Division, Munirabad, for the year 2022-23 (12 Months)	121.11	110.00	110.04	110.00	-	Work Completed
38	2022-23	Koppal Constituency	Supply of Man power for Camp, T B Dam and Office Building, coming under the preview of Head works Sub Division, Munirabad, for the year 2022-23 (12 Months)	114.61	104.00	104.22	104.00	-	Work Completed
39	2023-24	Koppal Constituency	Supply of Man power for water Maintanance of Lake view and Indira Bhavan guest houses, and sanitation section and watch , ward & water management of Hagaribommanahalli project coming under the purview of Head works Sub Division, Munirabad, for the year 2023-24 (12 Months)	130.70	67.30	115.65	67.30	-	Work under progress

(ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ.ಸಂ.	ವರ್ಷ	ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ವೆಚ್ಚ	ಉಳಿತಾಯ	ಪ್ರಸ್ತುತ ಹಂತ
1	2	3	4	5	6	7	8	9	10
40	2023-24	Koppal Constituency	Supply of Man power for water Maintenance of Camp, LBHLC, Supply of man power for watch , ward & water management of Narihalla project coming under the purview of Head works Sub Division, Munirabad, for the year 2023-24 (12 Months)	128.51	78.30	114.06	78.30	-	Work under progress
41	2023-24	Koppal Constituency	Supply of Man power for Camp, T B Dam and Office Building, coming under the preview of Head works Sub Division, Munirabad, for the year 2023-24 (12 Months)	118.57	61.19	105.14	61.19	-	Work under progress
42	2023-24	Koppal Constituency	Supply of Man power for Camp, T B Dam and Office Building, coming under the preview of Head works Sub Division, Munirabad, for the year 2023-24 (12 Months)	118.57	61.19	105.14	61.19	-	Work under progress
SUB TOTAL-1				3554.75	1324.91	2460.22	1324.91	0.00	
ನಂ.2, ಕಾಲುವೆ ವಿಭಾಗ, ವಡ್ಡೆರಹಟ್ಟಿ									
1	2022-23	Gangavathi	Removal of Jungle and Silt in Singanal Pick up Canal of D-25/2D of TLBC	5.00	3.41	3.41	3.41	0.00	work is completed

(ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ.ಸಂ.	ವರ್ಷ	ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ವೆಚ್ಚ	ಉಳಿತಾಯ	ಪ್ರಸ್ತುತ ಹಂತ
1	2	3	4	5	6	7	8	9	10
2	2022-23	Koppal	Supply of Man power for water for water management of Tungabhadra Left bank Main canal from Mile 0 to 24 Mile Distributories No.1 to 16 with their sub distributory of TLBC , Agalkera camp & Sanapur Camp Colony including Vijaynagar channels,Huligi Shivapur and Aneundi channels with they sub Distributories coming under No.2 TR Sub Division Agalkera for the year 2022-23 (I.NO: 33408)	143.55	151.08	157.03	151.08	-	work physically completed

(ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ.ಸಂ.	ವರ್ಷ	ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ವೆಚ್ಚ	ಉಳಿತಾಯ	ಪ್ರಸ್ತುತ ಹಂತ
1	2	3	4	5	6	7	8	9	10
3	2022-23	Gangavathi	Supply of Man power for water for water management of Main Canal from M-24 to M-36 and , Distributory Nos 17,18,19,20,21,22,23,23A and 25 with their sub distributories of TLBC Odderatti camp colony including upper gangavathi and lower gangavathi vijayanagar channels with their sub distributories coming under no 1 canal sub division odderahatti camp for the year 2022-23 (I.NO: 33409)	208.38	198.81	225.15	198.81	-	work physically completed
4	2022-23	Karatagi	Supply of man power for water management of Distributaries No-31 with their sub distributaries of TLBC including Karatagi Camp Colony under D.31 Canal Sub Division Karatagi for the year 2022-23 (I.NO: 33410)	177.51	187.66	193.48	187.66	-	work physically completed

(ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ.ಸಂ.	ವರ್ಷ	ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ವೆಚ್ಚ	ಉಳಿತಾಯ	ಪ್ರಸ್ತುತ ಹಂತ
1	2	3	4	5	6	7	8	9	10
5	2022-23	Karatagi	Supply of man power for water management of Tugabhadra Left Bank Main Canal from Mile-37.00 to 46.00 and Distributaries No-27,28,29,30,,32,33,34 of TLBC including Karatagi Camp Colony under No.2 Canal Sub Division Karatagi for the year 2022-23 (I.NO: 33411)	167.06	176.05	182.11	176.05	-	work physically completed
6	2022-23	Gangavathi	Construction of Three Twin Quarters and Reconstruction of Type-A (AE/JE) Quarters in colony premises of KNNL No.1 Canal Sub-Division Odderahatticamp CALL-2	340.00	191.93	375.80	191.93	0.00	work is under progress

(ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ.ಸಂ.	ವರ್ಷ	ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ವೆಚ್ಚ	ಉಳಿತಾಯ	ಪ್ರಸ್ತುತ ಹಂತ
1	2	3	4	5	6	7	8	9	10
7	2022-23	Kanakagiri	Providing Irrigation facility through Bore-well by using Electrical Power under SCP to the Sy.no 14/* and 263/* of Kanakagiri, 20/* of Nagalapura, 16/3 of Guddada Bailakkumpura, 77 of Kanneramadu,34/* of Ramapura, 25/* of Bommasagara, 9/* of Guddada Bailakkumpura, 69/1 and 77/* of Kalakera, 14 of Varanakheda, 14/*, 22/* and 23 of Karadigudda and 564/1 of Chikka janthakal in Kanakagiri Constituency, Koppal (Dist) for the year 2021-22	125.00	123.13	129.36	123.13	0.00	work is completed.Final bill paid.
8	2022-23	Koppal	ಕೊಪ್ಪಳ ಜಿಲ್ಲೆಯ ಕೊಪ್ಪಳ ತಾಲೂಕಿನ ಕೂಕನವಳ್ಳಿ ಗ್ರಾಮದ ಯಮನೂರಪ್ಪ ಚನ್ನದಾಸರ ಇವರ ಹೊಲದ (ಸರ್ವೆ ನಂ.152/ಅ) ಹತ್ತಿರ ಚೆಕ್ ಡ್ಯಾಂ ನಿರ್ಮಾಣ. (ಎಸ್ ಸಿ ಪಿ)	125.00	125.00	125.00	125.00	0.00	work is completed

ಕ್ರ.ಸಂ.	ವರ್ಷ	ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ವೆಚ್ಚ	ಉಳಿತಾಯ	ಪ್ರಸ್ತುತ ಹಂತ
1	2	3	4	5	6	7	8	9	10
9	2022-23	Kanakagiri	Providing Irrigation facility through Bore-well by using Electrical Power under TSP to the Sy.no 93 of Kanakagiri, Sy.no 11/2 of ChikkaKheda, Sy.no. 36/* & Sy.no 16/* of Chikka madhinala, Sy.no 40/* of Jyalihuda, Sy.no 46 of Ramadurga, Sy.no 23/* and 40/* of Ramapura, Sy.no. 8/* of Hosagudda, Sy.no 23 of Bailakkumpura, Sy.no 82/* of Basarihala, Sy.no 46/* of Nagalapura, Sy.no 233 of Kanakagiri, Sy.no 23/* of hatti and Sy.no 46/* of Hanumanala in Kanakagiri Constituency, Koppal (Dist) for the year 2021-22	125.00	123.02	129.40	123.02	0.00	work is completed.Final bill paid.
10	2022-23		ಕೊಪ್ಪಳ ಜಿಲ್ಲೆಯ ಕೊಪ್ಪಳ ತಾಲೂಕಿನ ಕೂಕನವಳ್ಳಿ ಗ್ರಾಮದ ಬಾಳಪ್ಪ ಬಿಂಗಿ ಇವರ ಹೊಲದ (ಸರ್ವೆ ನಂ.57) ಹತ್ತಿರ ಚೆಕ್ ಡ್ಯಾಂ ನಿರ್ಮಾಣ.	125.00	125.00	125.00	125.00	0.00	work is completed
11	2022-23	Kanakagiri	Construction of two twin quarters in colony premises for the office of KNNL D-31 canal sub division karatagi & KNNL No.2 canal sub division karatagi (I No 31012 Call-2)	300.00	0.00	329.78	0	0.00	Work not started

(ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ.ಸಂ.	ವರ್ಷ	ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ವೆಚ್ಚ	ಉಳಿತಾಯ	ಪ್ರಸ್ತುತ ಹಂತ
1	2	3	4	5	6	7	8	9	10
12	2022-23	Gangavathi	Improvements to No.1 canal sub division office building at odderahatti camp	3.00	2.96	2.97	2.96	0.00	work is completed.Final bill paid.
13	2022-23	Gangavathi	Consultancy services for carrying out detailed Survey Investigation Preparation of Drawings Designs Estimates Reports and BOQ for Civil works for filling up of Indaragi & other 28 Nos of MI/ZP tanks for providing drinking water supply to the surrounding villages coming under Gangavathi constituency Gangavathi Taluk, Koppal district by lifting water from Tungabhadra River	69.00	54.21	69.66	54.21	0.00	work physically completed
14	2022-23	Gangavathi	Providing CC lining for side and bed from ch:164 to 187 tailend of singanal pickup feeder channel of Dy-25/2D of TLBC	50.00	44.64	49.99	44.64	0.00	work is completed.Final bill paid.
15	2022-23	Gangavathi	Plugging leakages to Anicut by providing sand bags to Anicut of Upper and Lower Gangavathi Vijayanagara Channels for the year 2022-23.	7.00	7.03	7.04	7.03	0.00	work is completed.Final bill paid.

(ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ.ಸಂ.	ವರ್ಷ	ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಯ ವಿವರ	ಅಂದಾಜು ಮೊತ್ತ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ವೆಚ್ಚ	ಉಳಿತಾಯ	ಪ್ರಸ್ತುತ ಹಂತ
1	2	3	4	5	6	7	8	9	10
16	2022-23	Gangavathi	Improvements to Division Office Building at Odderahatti Camp	9.56	9.51	9.52	9.51	0.00	work is completed.Final bill paid.
17	2023-24	Koppal Gangavathi	Repairs and improvements to distributors and sub distributors head sluices escape and regulators from mile 0.00 to 24.00 of TLBC for the year 2022-23	10.00	6.46	7.49	6.46	0.00	work is completed.Final bill paid.
18	2023-24	Kanakagiri	Repairs and Improvements to Distributaries /Sub-Distributaries head sluice, Escape, Regulators from Mile-36.00 to 46.00 of TLBC for the year 2022-23	10.00	6.91	7.26	6.91	0.00	work is completed.Final bill paid.
19	2023-24	Kanakagiri	Repairs and improvements to Distributaries/Sub Distributaries, Head Sluice,Escape, Regulator from Mile-24.00 to Mile-36.00 of TLBC for the year 2022-23	10.00	6.89	6.89	6.89	0.00	work is completed.Final bill paid.
20	2023-24	Kanakagiri	Repairs and Improvements to Sub Distributaries Head Sluice, Escape, Regulators in D-31 of TLBC	10.00	7.28	7.29	7.28	0.00	work is completed.Final bill paid.

(ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ.ಸಂ.	ವರ್ಷ	ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ವೆಚ್ಚ	ಉಳಿತಾಯ	ಪ್ರಸ್ತುತ ಹಂತ
1	2	3	4	5	6	7	8	9	10
21	2023-24	Koppal	Supply of Man power for water for water management of Tungabhadra Left bank Main canal from Mile 0 to 24 Mile Distributories No.1 to 16 with their sub distributory of TLBC , Agalkera camp & Sanapur Camp Colony including Vijaynagar channels,Huligi Shivapur and Aneundi channels with they sub Distributories coming under No.2 TR Sub Division Agalkera for the year 2023-24	153.33	42.78	135.70	42.78	0.00	work is under progress

(ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ.ಸಂ.	ವರ್ಷ	ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಯ ವಿವರ	ಅಂದಾಜು ಮೊತ್ತ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ವೆಚ್ಚ	ಉಳಿತಾಯ	ಪ್ರಸ್ತುತ ಹಂತ
1	2	3	4	5	6	7	8	9	10
22	2023-24	Gangavathi	Supply of Man power for water for water management of Main Canal from M-24 to M-36 and , Distributory Nos 17,18,19,20,21,22,23,23A and 25 with their sub distributories of TLBC Odderatti camp colony including upper gangavathi and lower gangavathi vijayanagar channels with their sub distributories coming under no 1 canal sub division odderahatti camp for the year 2023-24	223.90	40.30	198.69	40.30	0.00	work is under progress
23	2023-24	Karatagi	Supply of man power for water management of Distributaries No-31 with their sub distributaries of TLBC including Karatagi Camp Colony under D.31 Canal Sub Division Karatagi for the year 2023-24	189.65	32.23	168.36	32.23	0.00	work is under progress

(ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ.ಸಂ.	ವರ್ಷ	ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ವೆಚ್ಚ	ಉಳಿತಾಯ	ಪ್ರಸ್ತುತ ಹಂತ
1	2	3	4	5	6	7	8	9	10
24	2023-24	Karatagi	Supply of man power for water management of Tugabhadra Left Bank Main Canal from Mile-36.00 to 46.00 and Distributaries No-27 to 34 with their sub distributaries of TLBC including Karatagi and somanal Camp Colony under No.2 Canal Sub Division Karatagi for the year 2023-24	178.80	29.77	158.71	29.77	0.00	work is under progress
25	2023-24	Kanakagiri	Construction of Road bridge across canal D-25/2 of TLBC near Hanwal camp village (Indent No.271)	48.00	0.00	44.99	0.00	0.00	work is under progress
26	2023-24	Kanakagiri	Construction of Road bridge across canal D-25 at Ch.28 of TLBC near Jeeral kalgudi village (Indent No.283)	28.00	0.00	26.52	0.00	0.00	work is under progress
27	2023-24	Koppal	Improvements to distributories 1 & 2 by providing PO's, CTC, guide wall of TLBC (Indent No-393)	50.00	0.00	40.53	0.00	0.00	work is under progress
SUB TOTAL-2				2891.74	1696.06	2917.13	1696.06	0.00	

ಕ್ರ.ಸಂ.	ವರ್ಷ	ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ವೆಚ್ಚ	ಉಳಿತಾಯ	ಪ್ರಸ್ತುತ ಹಂತ
1	2	3	4	5	6	7	8	9	10
ನಂ.1, ಸಿಂಗಟಾಲೂರು ಏತ ನೀರಾವರಿ ಯೋಜನಾ ವಿಭಾಗ, ಮುಂಡರಗಿ									
1	2022-23	Koppal	Package-1: Construction of RCC drain, Water Supply, Library building, Toilet Block @ Bus stand, CC Roads, Pure Drinking Water Unit, Compound wall to existing buildings and improvements to Garden in Rehabilitation centers of Shirur village of Kukanoor Taluk in Koppal Dist, Indent No 31422	1665.00	890.44	1861.16	890.44	-	work under progress
2	2022-23	Koppal	Package-2:- Construction of RCC drains, Water Supply, Library building, Toilet Block @ Bus stand, CC Roads, Pure Drinking Water Unit, Compound wall to existing buildings and improvements to Garden in Rehabilitation centers of Veerapur village of Kukanoor Taluk in Koppal Dist., -Indent No 31423	1884.00	1704.00	2111.21	1704.00	-	work under progress
3	2022-23	Koppal	Package-3: Construction of RCC drains, Water Supply, Library building, Toilet Block @ Bus stand, CC Roads, Pure Drinking Water Unit, Compound wall to existing buildings and improvements to Garden in Rehabilitation centers of Muttal village of Kukanoor Taluk in Koppal Dist., Indent No 31424	1331.00	755.84	1487.10	755.84	-	work under progress

(ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ.ಸಂ.	ವರ್ಷ	ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ವೆಚ್ಚ	ಉಳಿತಾಯ	ಪ್ರಸ್ತುತ ಹಂತ
1	2	3	4	5	6	7	8	9	10
4	2022-23	Koppal	Package-4: Construction of RCC drains, Water Supply, Library building, Toilet Block @ Bus stand, CC Roads, Pure Drinking Water Unit, Compound wall to existing buildings and improvements to Garden in Rehabilitation centers of Mudlapur village of Koppal Taluk in Koppal Dist., Indent No 31425	1461.80	993.11	1633.42	993.11	-	work under progress
5	2022-23	Yelburga	Improvements to Road of Veerapur Rehabilitation Center to Yatnatti Village (Taluk Border) coming under Achkat area of Hirehalla Project of Yelburga Constituency (Indent No-33950)	495.00	79.95	519.69	79.95	-	work under progress
6	2022-23	Yelburga	Improvements by widening of Road of Veerapur Rehabilitation Center to NH cross of Bhanapur village coming under Achkat area of Hirehalla Project of Yelburga Constituency (Indent No-33949)	495.00	451.07	519.68	451.07	-	work under progress
7	2022-23	Yelburga	Widening and improvement of Road from Gavara - Masabihanchinal - Nittali - Benakal - Chandur Village Kukanoor taluka of yelburga Constituency (Indent No-33921)	500.00	522.47	526.27	522.47	-	work physically completed

ಕ್ರ.ಸಂ.	ವರ್ಷ	ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ವೆಚ್ಚ	ಉಳಿತಾಯ	ಪ್ರಸ್ತುತ ಹಂತ
1	2	3	4	5	6	7	8	9	10
8	2022-23	Yelburga	Improvements to road from Yelburga Town to Siddarameshwar Nagar connecting to Mudhol village of Yelburga Constituency. (Indent No-33922)	200.00	148.13	206.49	148.13	-	work under progress
9	2022-23	Yelburga	Improvements to road from Gavara Village to Tipparasanal-Kukanoor Road, and widening of Ring road of Kallur Village of Kukanoor Taluk of Yelburga Constituency.	500.00	152.36	552.84	152.36	-	work under progress
10	2022-23	Yelburga	Improvements to Achkat Road from Hirebidnal-Muttal-Ryavanaki coming under Hirehalla Project of Yelburga Constituency of Koppal Dist, (I No-33934)	495.00	453.38	546.54	453.38	-	work physically completed
11	2022-23	Yelburga	Improvement to Road from Mandalagera to Yarehanchinal Village (ch 3.50 km to 10.00 km) and improvement to Road from Tondihal to Naregal of Yelburga Constituency	500.00	223.22	524.47	223.22	-	work physically completed
12	2022-23	Yelburga	Construction of Road from Gavara -Thipparasanal-Yadiyapur from Km: 0.00 to 5.00 Km of Yelburga Constituency of Koppal District.	500.00	0.00	524.68	0.00	-	work physically completed
13	2022-23	Koppal	Removal of silt and restoration of embankment at selected reaches from ch 5.00 km to 8.00 km of RBC of HHP	10.00	0.00	6.95	0.00	-	work completed

(ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ.ಸಂ.	ವರ್ಷ	ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ವೆಚ್ಚ	ಉಳಿತಾಯ	ಪ್ರಸ್ತುತ ಹಂತ
1	2	3	4	5	6	7	8	9	10
14	2022-23	Koppal	AME of cam, colony, office bldg of HHP	3.16	3.44	2.91	3.44	-	work physically completed
15	2022-23	Koppal	AME of hirehalla dam	4.23	4.60	3.90	4.60	-	work physically completed
16	2022-23	Koppal	Man power supply for maintence of dam, & camp, water management of LBC, , RBC Distributories of hirehalla project	48.51	58.40	49.97	58.40	-	work under progress
17	2022-23	Koppal	Removal of silt and restoration of embankment at selected reaches from ch 0.00 km to 3.00 km of LBC of HHP	8.46	7.95	6.77	7.95	-	work completed
18	2023-24	Yelburga	Providing Irrigation Facility from Borewell to SC Beneficiaries in Sankanoor, Bandi, Thummaraguddi, Salabhavi, Muradi, Rajur, Budagumpi, Gavral, Talakeri, Hunasihal, Mangalur, Honnunanshi, Kukanoor, Karamudi, Benakal and Yelburga villages of Yelburga Consituency Under SCP Programme for the Year 2022-23	150.00	112.50	124.70	112.50	-	work under progress
19	2023-24	Kustagi	Improvement of tank in the survey no :67 in the siddapur village of Kustagi Constituency of koppal dist under SCP Programme 2022-23	100.00	0.00	102.70	0.00	-	work under progress

(ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ.ಸಂ.	ವರ್ಷ	ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ	ಕಾಮಗಾರಿಯ ವಿವರ	ಅಂದಾಜು ಮೊತ್ತ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ಗುತ್ತಿಗೆ ಮೊತ್ತ	ವೆಚ್ಚ	ಉಳಿತಾಯ	ಪ್ರಸ್ತುತ ಹಂತ
1	2	3	4	5	6	7	8	9	10
20	2023-24	Yelburga	Providing Irrigation Facility from Borewell to ST Beneficiaries in Mangalur, Hunashihal, Muradi, Ganadal, Putagamari, Bairanayakana Halli, Ballutagi, Dyampur, Kudrimoti, Nilogal and Salbhavi villages of Yelburga Constituency Under TSP Programme for the Year 2022-23	100.00	74.67	70.53	74.67	-	work under progress
21	2023-24	Koppal	Improvement of tank in the survey no :45,46/2 in the hoovinahal village of koppal constituency of koppal dist under TSP Programme 2022-23	100.00	0.00	84.73	0.00	-	work under progress
22	2023-24	Koppal	Man power supply for maintence of dam, & camp, water management of LBC, , RBC Distributories of hirehalla project	52.17	0.00	52.69	0.00	-	work under progress
23	2023-24	Koppal	Improvements to main canal ch:8.00km to 15.00 km of LBC of Hirehalla project	25.41	0.00	24.12	0.00	-	work under progress
SUB TOTAL-3				10628.74	6635.53	11543.50	6635.53	0.00	
GRAND TOTAL					9656.50	16920.85	9656.50	0.00	