


ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	:	337
ಸದಸ್ಯರ ಹೆಸರು	:	ಶ್ರೀ ಎಂ. ನಾಗರಾಜು (ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ)
ಉತ್ತರಿಸುವ ದಿನಾಂಕ	:	10-12-2025
ಉತ್ತರಿಸುವ ಸಚಿವರು	:	ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

ಕ್ರಮ ಸಂಖ್ಯೆ	ಪ್ರಶ್ನೆಗಳು	ಉತ್ತರ																				
ಅ)	ರಾಜ್ಯದ ಲೋಕೋಪಯೋಗಿ ಇಲಾಖೆ ಮತ್ತು ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಪ್ರಾಧಿಕಾರದ ಜಂಟಿ ಯೋಜನೆಯಲ್ಲಿ ನಿರ್ಮಿಸಿದ್ದ ಬೆಳಗಾವಿ-ಗೋವಾ ಹೆದ್ದಾರಿಯು ನಿರ್ಮಿತವಾದ ಎರಡು ತಿಂಗಳಲ್ಲಿಯೇ ಹಾಳಾಗಿರುವುದು ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ:	<table> <tr> <td>ಕಾಮಗಾರಿಯ ಹೆಸರು</td> <td>Improvements to road from Km.26.130 to 69.480 of Goa border to Belagavi Section of NH-748AA in the State of Karnataka on EPC Mode.</td> </tr> <tr> <td>ಯೋಜನೆಯ ವೆಚ್ಚ</td> <td>ರೂ.58.90 ಕೋಟಿ</td> </tr> <tr> <td>ಗುತ್ತಿಗೆ ವಹಿಸಿದ ಮೊತ್ತ</td> <td>ರೂ.35.30 ಕೋಟಿ</td> </tr> <tr> <td>ಟೆಂಡರ್ ಅವಧಿ</td> <td>11 ತಿಂಗಳುಗಳು</td> </tr> <tr> <td>ಹೊಣೆಗಾರಿಕೆ ಅವಧಿ (DLP)</td> <td>03 ವರ್ಷ</td> </tr> <tr> <td>ಪೂರಂಭಿಸಿದ ದಿನಾಂಕ</td> <td>15.03.2024</td> </tr> <tr> <td>ಮುಕ್ತಾಯಗೊಳಿಸಬೇಕಾದ ದಿನಾಂಕ</td> <td>ಪ್ರಗತಿಯಲ್ಲಿದೆ.</td> </tr> <tr> <td>ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು</td> <td>ಶ್ರೀ ಎಂ.ಬಿ. ಕಲ್ಲೂರ್, ಹುಬ್ಬಳ್ಳಿ</td> </tr> <tr> <td>ಶೇಕಡವಾರು ಭೌತಿಕ ಪ್ರಗತಿ</td> <td>85%</td> </tr> <tr> <td>ಶೇಕಡವಾರು ಆರ್ಥಿಕ ಪ್ರಗತಿ</td> <td>ರೂ.29.42 ಕೋಟಿ (83.34%)</td> </tr> </table> ಸದರಿ ಯೋಜನೆಯನ್ನು NHAI ರವರ ಠೇವಣಿ ವಂತಿಕೆಯಲ್ಲಿ One Time Improvements ಅಡಿಯಲ್ಲಿ ಕೈಗೊಳ್ಳಲಾಗಿದ್ದು, ಈ ರಸ್ತೆಯು ಅರಣ್ಯ ಪ್ರದೇಶದಲ್ಲಿ ಹಾದುಹೋಗಿದ್ದು, ಅತಿವೃಷ್ಟಿಯಿಂದ ಚರಂಡಿ ನೀರು ರಸ್ತೆಗೆ ಹರಿದಿದ್ದು, ರಸ್ತೆಯು ಕೆಲಭಾಗದಲ್ಲಿ ಹಾಳಾಗಿರುವುದನ್ನು ಗಮನಿಸಿದ್ದು, ಪರಿಶೀಲಿಸಿ ದುರಸ್ತಿಗೆ ಕ್ರಮ ಕೈಗೊಂಡಿದೆ.	ಕಾಮಗಾರಿಯ ಹೆಸರು	Improvements to road from Km.26.130 to 69.480 of Goa border to Belagavi Section of NH-748AA in the State of Karnataka on EPC Mode.	ಯೋಜನೆಯ ವೆಚ್ಚ	ರೂ.58.90 ಕೋಟಿ	ಗುತ್ತಿಗೆ ವಹಿಸಿದ ಮೊತ್ತ	ರೂ.35.30 ಕೋಟಿ	ಟೆಂಡರ್ ಅವಧಿ	11 ತಿಂಗಳುಗಳು	ಹೊಣೆಗಾರಿಕೆ ಅವಧಿ (DLP)	03 ವರ್ಷ	ಪೂರಂಭಿಸಿದ ದಿನಾಂಕ	15.03.2024	ಮುಕ್ತಾಯಗೊಳಿಸಬೇಕಾದ ದಿನಾಂಕ	ಪ್ರಗತಿಯಲ್ಲಿದೆ.	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಶ್ರೀ ಎಂ.ಬಿ. ಕಲ್ಲೂರ್, ಹುಬ್ಬಳ್ಳಿ	ಶೇಕಡವಾರು ಭೌತಿಕ ಪ್ರಗತಿ	85%	ಶೇಕಡವಾರು ಆರ್ಥಿಕ ಪ್ರಗತಿ	ರೂ.29.42 ಕೋಟಿ (83.34%)
ಕಾಮಗಾರಿಯ ಹೆಸರು	Improvements to road from Km.26.130 to 69.480 of Goa border to Belagavi Section of NH-748AA in the State of Karnataka on EPC Mode.																					
ಯೋಜನೆಯ ವೆಚ್ಚ	ರೂ.58.90 ಕೋಟಿ																					
ಗುತ್ತಿಗೆ ವಹಿಸಿದ ಮೊತ್ತ	ರೂ.35.30 ಕೋಟಿ																					
ಟೆಂಡರ್ ಅವಧಿ	11 ತಿಂಗಳುಗಳು																					
ಹೊಣೆಗಾರಿಕೆ ಅವಧಿ (DLP)	03 ವರ್ಷ																					
ಪೂರಂಭಿಸಿದ ದಿನಾಂಕ	15.03.2024																					
ಮುಕ್ತಾಯಗೊಳಿಸಬೇಕಾದ ದಿನಾಂಕ	ಪ್ರಗತಿಯಲ್ಲಿದೆ.																					
ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಶ್ರೀ ಎಂ.ಬಿ. ಕಲ್ಲೂರ್, ಹುಬ್ಬಳ್ಳಿ																					
ಶೇಕಡವಾರು ಭೌತಿಕ ಪ್ರಗತಿ	85%																					
ಶೇಕಡವಾರು ಆರ್ಥಿಕ ಪ್ರಗತಿ	ರೂ.29.42 ಕೋಟಿ (83.34%)																					
ಆ)	ಬಂದಿದ್ದಲ್ಲಿ ಸದರಿ ಹೆದ್ದಾರಿಯ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ಯಾವ ಗುತ್ತಿಗೆದಾರರನ್ನು ನೇಮಿಸಲಾಗಿತ್ತು:	ಸದರಿ ಹೆದ್ದಾರಿಯ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ಶ್ರೀ ಎಂ.ಬಿ. ಕಲ್ಲೂರ ಇಂಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಕಂಪನಿ, ಹುಬ್ಬಳ್ಳಿ-580021 ಇವರಿಗೆ ನೇಮಿಸಲಾಗಿರುತ್ತದೆ. ಈ ಕಾಮಗಾರಿಯನ್ನು ಐ.ಆರ್.ಸಿ ಮಾನದಂಡದ ಮಾರ್ಗಸೂಚಿಯ ವಿಶಿಷ್ಟ ವಿವರಣೆಯಂತೆ ಕೈಗೊಳ್ಳಲಾಗಿದೆ ಹಾಗೂ ಪತ್ರಿ ಹಂತದಲ್ಲೂ ನಿಗದಿಪಡಿಸಿದ ಪರೀಕ್ಷೆ ಹಾಗೂ ಪರಿಶೀಲನೆಯನ್ನು ಕೈಗೊಂಡಿದೆ. ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಯಲ್ಲಿ ಕೈಗೊಂಡ ಪರೀಕ್ಷಾ ಮತ್ತು ಪರಿಶೀಲನಾ ವರದಿಗಳನ್ನು ಲಗತ್ತಿಸಲಾಗಿದೆ.																				

ಇ)	ಈ ಹೆದ್ದಾರಿ ಕಾಮಗಾರಿಯು ಇಷ್ಟೊಂದು ಕಳಪೆ ಮಟ್ಟದಲ್ಲಿ ಕೈಗೊಳ್ಳುತ್ತಿರುವಾಗ ಅಧಿಕಾರಿಗಳು ರಸ್ತೆ ಪರಿಶೀಲನೆ ಕೈಗೊಳ್ಳಲಿಲ್ಲವೇ? ಕೈಗೊಂಡಿದ್ದರೆ ಸದರಿ ಪರಿಶೀಲನಾ ವರದಿಯ ಪ್ರತಿಯನ್ನು ನೀಡುವುದು:	ಈ ಹೆದ್ದಾರಿ ಕಾಮಗಾರಿ ನಿರ್ಮಾಣ ಸಂದರ್ಭದಲ್ಲಿ ಪ್ರತಿ ಹಂತದಲ್ಲಿಯೂ ಅಧಿಕಾರಿಗಳು ಪರಿಶೀಲನೆ ಕೈಗೊಂಡಿರುತ್ತಾರೆ ಹಾಗೂ ಪರಿಶೀಲನಾ ವರದಿಯನ್ನು ನೀಡಿರುತ್ತಾರೆ. ಸದರಿ ಪರಿಶೀಲನಾ ವರದಿಗಳನ್ನು ಲಗತ್ತಿಸಲಾಗಿದೆ.
ಈ)	ಗುತ್ತಿಗೆದಾರರಿಗೆ ಕಳಪೆ ಕಾಮಗಾರಿ ಒಳಗೊಂಡ ರಸ್ತೆಗೆ ಕರಾರು ಒಪ್ಪಂದಂತೆ ಮೊತ್ತ ಪಾವತಿಸಲಾಗಿದೆಯೇ? ಪಾವತಿಸಿದ್ದಲ್ಲಿ ಕಾಮಗಾರಿಯ ಮೊತ್ತವೆಷ್ಟು? ಈ ಭ್ರಷ್ಟಾಚಾರದಲ್ಲಿ ಲೋಕೋಪಯೋಗಿ ಇಲಾಖೆಯ ಅಧಿಕಾರಿಗಳು ಶಾಮೀಲು ಆಗಿದ್ದಾರೆಯೇ?	ಸದರಿ ಕಾಮಗಾರಿಗೆ ಕರಾರು ಒಪ್ಪಂದಂತೆ ಈ ವರೆಗೆ ರೂ.29,42,41,476.00 ಗಳನ್ನು ಪಾವತಿಸಲಾಗಿದೆ. ಸದರಿ ಕಾಮಗಾರಿಯ ಮರು ಡಾಂಬರೀಕರಣ ಕೆಲಸವನ್ನು MoRT&H & IRC ನಿಯಮಾವಳಿಗಳಂತೆ ಕೈಗೊಂಡಿರುತ್ತದೆ. ಸದರಿ ರಸ್ತೆಯು ಪಶ್ಚಿಮ ಘಟ್ಟದ ದಟ್ಟ ಅರಣ್ಯ ಪ್ರದೇಶದಲ್ಲಿ ಹಾದು ಹೋಗಿದ್ದು ಮತ್ತು ತೀಕ್ಷ್ಣ ತಿರುವುಗಳಿಂದ ಕೂಡಿರುತ್ತದೆ. ರಸ್ತೆಯ ಹಲವು ಭಾಗಗಳಲ್ಲಿ ಮಳೆ ನೀರು ಹರಿದು ಹೋಗಲು ಚರಂಡಿಗಳ ಅವಶ್ಯಕತೆ ಇರುತ್ತದೆ. ಆದರೆ ಅರಣ್ಯ ಇಲಾಖೆಯ ವತಿಯಿಂದ ಚರಂಡಿ ನಿರ್ಮಾಣಕ್ಕೆ ಪರವಾನಿಗೆ ದೊರೆತಿರುವುದಿಲ್ಲ. ಈ ವರ್ಷ ಮೇ ತಿಂಗಳಿನಲ್ಲಿ ವಾಡಿಕೆಗಿಂತ ಮೊದಲೇ ಮುಂಗಾರು ಮಳೆ ಪ್ರಾರಂಭವಾಗಿ ಡಾಂಬರ ಮೇಲ್ಪದರವು ಗಟ್ಟಿಯಾಗಲು ಸೂಕ್ತ ಸಮಯಾವಕಾಶ ದೊರೆತಿರುವುದಿಲ್ಲ ಹಾಗೂ ರಸ್ತೆ ಬದಿಯಲ್ಲಿ ಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಇಲ್ಲದಿರುವುದರಿಂದ ಮಳೆ ನೀರು ಸಂಪೂರ್ಣವಾಗಿ ರಸ್ತೆ ಮೇಲೆ ಹರಿದು ಕೆಲವು ಭಾಗಗಳಲ್ಲಿ ರಸ್ತೆಯ ಮೇಲ್ಪದರವು ಹಾಳಾಗಿರುತ್ತದೆ. ಈ ಸಂಬಂಧ ಗುತ್ತಿಗೆದಾರರಿಗೆ ಇಲಾಖೆಯಿಂದ ನೋಟಿಸ್ ನೀಡಲಾಗಿದ್ದು, ಮಳೆಗಾಲದಲ್ಲಿ ಗುಂಡಿಗಳನ್ನು WMM ನಿಂದ ತುಂಬಿಕೊಂಡು ರಸ್ತೆ ಸಂಚಾರಕ್ಕೆ ಅನುವು ಮಾಡಿಕೊಡಲಾಗಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಡಾಂಬರನಿಂದ ಗುಂಡಿಗಳನ್ನು ತುಂಬುವ ಕೆಲಸ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. ಶೀಘ್ರವೇ ಹಾಳಾದ ರಸ್ತೆ ಭಾಗಗಳಲ್ಲಿ ಗುತ್ತಿಗೆದಾರರಿಗೆ ಯಾವುದೇ ಹೆಚ್ಚುವರಿ ಆರ್ಥಿಕ ಸೌಲಭ್ಯ ಒದಗಿಸದೆ ಮರುಡಾಂಬರೀಕರಣ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಿ ವಾಹನ ಸಂಚಾರಕ್ಕೆ ಅನುಕೂಲ ಮಾಡಿಕೊಡಲಾಗುವುದು. ಸದರಿ ಕಾಮಗಾರಿಯು EPC ಅಡಿಯಲ್ಲಿ ಕರಾರು ಒಪ್ಪಂದಗೊಂಡಿದ್ದು, ಮೂರು ವರ್ಷಗಳ ನಿರ್ವಹಣೆ ಅವಧಿ ಒಳಗೊಂಡಿರುತ್ತದೆ. ಸದರಿ ಅವಧಿಯಲ್ಲಿ ರಸ್ತೆಯು ಹಾಳಾದಲ್ಲಿ ಅದನ್ನು ಸರಿಪಡಿಸುವುದು ಗುತ್ತಿಗೆದಾರರ ಜವಾಬ್ದಾರಿ ಹಾಗೂ ಕರ್ತವ್ಯವಾಗಿರುತ್ತದೆ.

ಕಡತ ಸಂಖ್ಯೆ: ಲೋಇ 457 ಸಿಎನ್‌ಹೆಚ್ 2025 (ಇ)


(ಸತೀಶ ಜಾರಕಿಹೊಳೆ)
ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

ಪರಿಶೀಲನಾ ವರದಿಗಳು

Inspection Notes of Sri V.I.Chanagonda, Assistant Executive Engineer National Highway Quality Control Sub Division Hubballi dated: 24-05-2024 of National Highway Sub Division, Karwar of NH Division Karwar

Officers Present:-

1. Shri P.Rajendra, Executive Engineer Karwar Division.
2. Kuman Chaitra Kallatti, AE NH QC Sub Division Hubballi.
3. Shri Niranjan Gachinmath, AE NH QC Sub Division Hubballi.
4. Agency's representatives.

Name of Work:- Improvements to road from Km 26.130 to Km 69.480 of Goa border to Belagavi section of NH-748AA in the state of Karnataka on EPC mode.[Job No:-One time improvement].

Salient Features:-

1	Estimated Cost	Rs.58,90,43,786.57/-
2	Tendered Cost	Rs.35,29,99,999.00/-
3	Name of Agency	Shri M. B. Kallur Infrastructure Company
4	Work Order Date	15-03-2024



The above site is inspected on 24-05-2024 field tests are conducted in presence of above officials and agency's engineer on site and the details of field tests are as below.

Details of Field Tests Conducted

Sl. No.	Item	Details of Test	Place of Field/Lab test conducted	Chainage of field/lab tests conducted	Lab/Field test report No's	Remarks
1	DBM Grade-2	Bitumen extraction test	At HMP	-----	1	Conforms MORT&H
2	DBM Grade-2	Compaction test	At field	CH:-52+180 RHS	1	Conforms MORT&H

At the site, the following points are observed.

It is suggested to maintain traffic management during construction as per MORT&H specifications.

Agency is instructed to maintain the mixing, rolling and laying temperature of Bitumen as per table 500-2 of section 500 MORT&H specifications.

3. The work is to be carried out strictly as per tender specifications and due attention to be given to the quality tests and are to be conducted as per the stipulated frequency as per MORT&H specification section 900 by the constructional staff of the sub division and agency.

Enclosure: Test report No-2

sdk
Assistant Executive Engineer
NHQC Sub Division, Hubballi

Office Ph No. 0836-2955450
No. AEE/CC/NH/HBLTEPC/NH-748 AA/2024-25/

email-id: aeenhqchubli@gmail.com
Office of the

Assistant Executive Engineer
NHQC Sub Division, Hubballi

Date:- 31-05-2024

- 1284*
1. Copy submitted to the Authority/Chief Engineer, National Highways, Belagavi for favour of kind information.
 2. Copy submitted to the Superintending Engineer, NH Circle Dharwad for favour of kind information.
 3. Copy along with test reports submitted to the Executive Engineer, NH Division Karwar for favour of kind information.
 4. Copy along with test reports forwarded to the Assistant Executive Engineer, NH Sub Division Karwar for information.

[Signature]
Assistant Executive Engineer
NHQC Sub Division, Hubballi

[Signature] *[Signature]*

(100)

Inspection Notes of Sri V.I.Chanagond, Assistant Executive Engineer
National Highway Quality Control Sub Division Hubballi dated: 25-06-2024
of National Highway Sub Division, Karwar of NH Division Karwar

Officers Present:-

1. Shrimati Preeti Jevoor, AE NH QC Sub Division Hubballi.
2. Kumari Chaitra Kallatti, AE NH QC Sub Division Hubballi.
3. Shri Niranjan Gachinmath, AE NH QC Sub Division Hubballi.
4. Agency's representatives.

Name of Work:- Improvements to road from Km 26.130 to Km 69.480 of Goa border to Belagavi section of NH-748AA in the state of Karnataka on EPC mode.[Job No:-One time improvement].

Salient Features:-

1	Estimated Cost	Rs.58,90,43,786.57/-
2	Tendered Cost	Rs.35,29,99,999.00/-
3	Name of Agency	Shri M. B. Kallur Infrastructure Company
4	Work Order Date	15-03-2024

The above site is inspected on 25-06-2024 field tests are conducted in presence of above officials and agency's engineer on site and the details of field tests are as below.

Details of Field Tests Conducted

Item	Details of Test	Place of Field/Lab test conducted	Chainage of field/lab tests conducted	Lab/Field test report No's	Remarks
1	DBM Grade-2 Bitumen extraction test	At NH QC Laboratory	CH:-53+100 RHS CH:-34+100 LHS	1	Conforms MORT&H Specifications

During the field visit, the following points are observed.

1. Agency is suggested to maintain traffic management during construction as per IRC: SP: 55 specifications.
2. The work is to be carried out strictly as per tender specifications and due attention to be given to the quality tests and are to be conducted as per the stipulated frequency

as per MORT&H specification section 900 by the constructional staff of the sub division and agency.

3. Side shoulders are to be laid and consolidated properly to ease the traffic movement as per clause 408.4.1 of section 400 of MORT&H specifications.

Enclosure:- Test report No-2

sdh
Assistant Executive Engineer
NHQC Sub Division, Hubballi

Office Ph No. 0836-2655490
No. ABE/CO/NH/HBL/EPD/NH-745 AA/2024-26/

email-id: aeenhqchubli@gmail.com

Office of the
Assistant Executive Engineer
NHQC Sub Division, Hubballi .

Date:- 3 JUL 2024

1. Copy submitted to the Authority/Chief Engineer, National Highways, Belagavi for favour of kind information.
2. Copy submitted to the Superintending Engineer, NH Circle Dharwad for favour of kind information.
3. Copy along with test reports submitted to the Executive Engineer, NH Division Karwar for favour of kind information.
4. Copy along with test reports forwarded to the Assistant Executive Engineer, NH Sub Division Karwar for information.

[Signature]
Assistant Executive Engineer
NHQC Sub Division, Hubballi

Draft Inspection Note of Shri. Shivanand R Naik,
Superintending Engineer National Highway Circle Dharwad
dated: 23-09-2024

Officers Present :-

Sri. P. Rajendra	Executive Engineer, NH Division Belagavi
Sri. Jayram Chauhan	AEE, NH Sub Division, Belagavi
Vijay S Y	AE, NH Sub Division, Belagavi

L. No.	104
D. No.	410
S. No.	

Agency Present:-

Agency Representative	M B Kallur infrastructure Pvt Ltd, Hubballi
-----------------------	---

Improvements of road NH-748 from km 26.130 to km 69.480 of
Gos Border to Belagavi Section of NH-748AA in the State of
Karnataka on EPC Mode

1	Date of Commencement of work	15/03/2024
2	Date of Completion of work	14/02/2025
3	Name of the Contractor	M B Kallur Infrastructure Pvt Ltd Hubballi.

During the inspection, the Assistant Executive Engineer, National Highway Sub-Division Belagavi explained the ongoing works like construction of Drains, Jungle clearance and Filling of Potholes. During the inspection water stagnation on the shoulders is observed in most of the chainages and it is instructed to the agency to increase the manpower to drain off the water, carry out Clearing of Shrubs and light jungle which are present on the shoulders, deepen the existing earthen drains, and to expedite the construction of RCC drain and work as per milestone.

sd/-

Superintending Engineer
National Highway Circle, Dharwad.

Date: 25.09.2024

Copy submitted to Chief Engineer, National Highway North Zone,
Belagavi in favour of kind information.

Executive Engineer, National Highway, Division,

Assistant Executive Engineer, National Highway,
Belagavi.

Superintending Engineer
National Highway Circle, Dharwad.

Inspection Note of Shri. P.Rajendra, Executive Engineer

National Highway Division, Belagavi Dated: 05-10-2024

Officers Present :-

Sri. Jayram Chauhan	AEE, NH Sub Division, Belgavi
Vijay S Y	AE , NH Sub Division, Belgavi
Basavaraj Gadigepagol	AE , NH Sub Division, Belgavi

Agency Present:-

Agency Representative	M B Kallur infrastructure Pvt Ltd, Hubballi
-----------------------	---

I. Improvements of road NH-748 from km 26.130 to km 69.480 of Goa Border to Belagavi Section of NH-748AA in the State of Karnataka on EPC Mode

1	Date of Commencement	15/03/2024
2	Date of Completion	14/02/2025
3	Name of the Contractor	M B Kallur Infrastructure Pvt Ltd Hubballi

During the inspection, The Assistant Executive Engineer, National Highway Sub-Division Belagavi explained that Construction of Drains, Jungle clearance and Filling of Potholes with WMM is under progress. During the inspection it is observed the berm cutting on shoulders was not carried out properly, Cover slab was not provided on CC Drains as per Drawings and Formation of fresh potholes were observed.

Hence, it has been instructed to the agency

1. To provide Cover slab for Drains as per Drawings,
2. To carry out berm cutting on shoulders, clear jungle and deepen the existing Earthen drains.

To start overlaying of DBM and BC Immediately .

To expedite the construction of RCC drain and other works as per milestone.

Sd/-
Executive Engineer
National Highway Division
Belagavi

Dated: 08/10/2024

For: AE (748AA/2024-25/40)

Submitted to Chief Engineer, National Highway North Zone, Belagavi in
for record and information.

Submitted to Superintending Engineer, National Highway Circle, Dharwad in
for record and information.

Submitted to Assistant Executive Engineer, National Highway, Sub Division, Belagavi
for record and information.

Executive Engineer
National Highway Division
Belagavi

Inspection Note of Shri. Shivanand R Naik, The
Superintending Engineer, National Highway Circle,
Dharwad dated: 18.01.2025

Officers Present :-

Sri. Shivanand Naik	Superintending Engineer, National Highway Circle, Dharwad
Sri. P. Rajendra	Executive Engineer, NH Division Belagavi
Sri. Jairam Chavan	Assistant Executive Engineer NH Sub-Division Belagavi
Sri. Vijay S.Y	Assistant Engineer NH Sub-Division Belagavi
Sri. Santosh J. Bulbule	J.E, NH, Division, Belagavi

का. नि. उ०. पा. वि. निधान

WST Agent's Present:-

M.B. Kallur	M.B. Kallur Infrastructure Pvt Ltd
Shri S.A. Mulla	Class-1 Contractor, Nippani

1. Improvement of Road from Km 26.130 to Km 69.48 of Goa Border to Belagavi Section of NH 748AA in the state of karnataka on EPC Mode.

Salient Features of work :-

1	Amount Put to Tender	Rs. 55,62,79,846.46
2	Contract Amount	Rs. 35,29,99,999.00
3	Tender Premium	(-) 36.5 % Below
4	Date of Commencement	15/02/2024
5	Date of Completion	15/03/2025
6	Name of the Contractor	M.B.Kallur Infrastructure Pvt Ltd

During the inspection, Executive Engineer National Highway Division Belagavi explained the progress of the work such as laying of DBM (60 mm thick) completed for 24.16 Km, design and drawings of new bridge at Km 58.330 near Kusumalli, construction diversion road for bridge and construction of drain at village limit.

Superintending Engineer has instructed to carry out installation of signposts, berm cutting on shoulders, to raise FRL of the road at Jamboti, to provide proper super elevation at curves and carry out core cutting for density and bitumen content tests and instructed to expedite the work to finish at the earliest.

Resubmitting to Raichur Bachi SH-20 from Km. 344.20 to 345.00 in North Constituency of Belagavi Taluk. (Job No:CRIF-KNT-2023-24-116)

3.2.3. Nature of work

Estimated Amount	Rs. 100.00 Lakhs
Price Tender	Rs. 81,61,035.32
Amount	Rs. 85,65,417.00
Premium	(+14.95 % Above

5	Date of Commencement	26/12/2024
6	Date of Completion	Work in Progress. DBM-50mm and BC-30 mm Laying Completed.
7	Name of the Contractor	Shri S A Mulla, Class-1 Contractor, Nippani

During the inspection, Executive Engineer National Highway Division Belagavi explained that, at present laying of DBM-50mm and BC-30 mm is completed. It is instructed to carry out the balance road work and complete the work at the earliest.


Core cutting for Bitumen layer has been conducted at Ch:344.613, and instructed to send the extracted core cut sample to QC laboratory for conducting necessary test and report the same.

Sd/-
Superintending Engineer,
National Highway Circle,
Dharwad.

No. SE/NHC/DWD/AE-01/2024-25/
2345

Office of the,
Superintending Engineer,
N.H Circle, Dharwad.
Date: 27.01.2025

- 1) Copy submitted to Chief Engineer, National Highways (North Zone), Belagavi for kind information.
- 2) Copy to Executive Engineer, National Highway Division, Belagavi for information and Necessary action.
- 3) Copy to Assistant Executive Engineer, National Highway, Sub Division, Belagavi for information and Necessary action.


Superintending Engineer,
National Highway Circle,
Dharwad.

No. EE/NHD/Bgm/JE01/Inspection Notes/2024-25/
993

O/o-Executive Engineer
National Highway Division
Belagavi.
Date: 29/01/2025

Copy forwarded to the Assistant Executive Engineer, National Highway Sub Division Belagavi, for information & directed to take necessary action as instructed in the inspection and submit the compliance report.


Executive Engineer,
National Highway Division
Belagavi.

Inspection Note of Shri. Ravindranath C. ,Superintending Engineer,(Design) National Highway (North) Zone, Belagavi Dated: 25-02-2025

Officers Present :-

Sri. P.Rajendra	EE, NH Division, Belagavi
Sri. Jayram Chauhan	AEE, NH Sub Division, Belagavi
Vijay S Y	AE , NH Sub Division, Belagavi
Basavaraj	AE , NH Sub Division, Belagavi
Gadigepagol	

Agency Present:-


Agency Representative	M B Kallur.
-----------------------	-------------

I. Improvements of road NH-748 from km 26.130 to km 69.480 of Goa Border to Belagavi Section of NH-748AA in the State of Karnataka on EPC Mode

1	Agreement No and Date	09-2023/24 15.03.2025
2	Contract Amount	Rs.35,29,99,999.00
3	Name of the Contractor	M B Kallur Infrastructure Pvt Ltd Hubballi
4	Date of Commencement of work	15.03.2024


The above said work consists of Improvements of road NH-748 from km 26.130 to km 69.480 of Goa Border to Belagavi Section of NH-748AA in the State of Karnataka. Total length of 43.35 kms of road improvement, out of which 32.00 kms of DBM and 10Kms of BC was completed at the time of inspection. During the inspection, The Assistant Executive Engineer, National Highway Sub Division Belagavi explained the excavation and foundation work for the major bridge across the Malaprabha river near the Kusumalli village at chainage km 58+330.

During the inspection laying of DBM was going on at Chainage Km. 59.150, and checked the thickness of DBM which was found to be 60mm.



During the inspection the Superintending Engineer (Design) has instructed,

1. Completely De-water the excavated pit before laying PCC for the Major Bridge.
2. Maintained ~~the~~ QC reports for Reinforcement bars to be used for the bridge.
3. Maintained the QC reports of Design Mix of M30.
4. To maintain proper camber and super-elevation for the road while overlaying with DBM/DC.
5. To expedite the construction of Major Bridge and other works as per milestone.


Superintending Engineer(Design)
National Highway North Zone
Belagavi

No: CE/NH/BGM/TA-3/JE-2/748AA/2024-25/082

16 APR 2025
Dated :

- 1) Copy to the Superintending Engineer, National Highway Circle, Dharwad for information.
- 2) Copy to the Executive Engineer, National Highways Division, Belagavi for information and necessary action.
- 3) Copy to the Assistant Executive Engineer, National Highway, Sub Division, Belagavi for information and necessary action.



**Inspection Note of Shri. Manmathayya M. Swamy, Chief Engineer
National Highway (North) Zone, Belagavi Dated: 17-03-2025**

Officers Present :-

Sri. P. Rajendra	EE, NH Division, Belagavi
Vijay S Y	AE , NH Sub Division, Belagavi
Basavaraj Gadigepagol	AE , NH Sub Division, Belagavi

Agency Present:-


Agency Representative	M B Kallur.
-----------------------	-------------

**I. Improvements of road NH-748AA from km 26.130 to km 69.480
of Goa Border to Belagavi Section of NH-748AA in the State of
Karnataka on EPC Mode**

1	Agreement No and Date	09-2023/24 , 15.03.2025
2	Contract Amount	Rs.35,29,99,999.00
3	Name of the Contractor	M B Kallur Infrastructure Pvt Ltd Hubballi
4	Date of Commencement of work	15.03.2024

2508 94M 5 S
The above said work consists of Improvements of road NH-748AA from km 26.130 to km 69.480 of Goa Border to Belagavi Section of NH-748AA in the State of Karnataka. Total length of 43.35 Kms of road improvement, out of which 40.00 Kms of DBM and 10Kms of BC was completed at the time of inspection. During the inspection, The Executive Engineer, National Highway Division Belagavi explained the Raft Concreting and reinforcement work for the major bridge across the Malaprabha River near the Kusumalli village at chainage km 58+330.

Subm
Pm
Slo
Vijay
Basavaraj
M B Kallur
The above said work consists of Improvements of road NH-748AA from km 26.130 to km 69.480 of Goa Border to Belagavi Section of NH-748AA in the State of Karnataka. Total length of 43.35 Kms of road improvement, out of which 40.00 Kms of DBM and 10Kms of BC was completed at the time of inspection. During the inspection, The Executive Engineer, National Highway Division Belagavi explained the Raft Concreting and reinforcement work for the major bridge across the Malaprabha River near the Kusumalli village at chainage km 58+330. Laying of DBM was going on at Chainage Km 66.350 during the inspection, and checked the thickness of DBM which is found to be and conducted bitumen content test and found 4.6% of which meet the requirement



During the inspection Chief Engineer has instructed

1. To maintain proper curing of concrete for the Raft foundation of the major bridge.
2. To get CC Cubes tested for compressive strength of concrete for 7th and 28th day respectively and maintain the records.
3. To maintain proper tack-coat, camber and super-elevation for the road while overlaying with DBM/BC.
4. To expedite the construction of Major Bridge and other works as per milestone.



Chief Engineer
National Highway North zone
Belagavi

27 MAR 2025

No: CE/NH/BGM/TA-3/JE-2/748AA/2024-25/2832

Dated :

- 1) Copy to the Superintending Engineer, National Highway Circle, Dharwad for information.
- 2) Copy to the Executive Engineer, National Highways Division, Belagavi for information and necessary action.
- 3) Copy to the Assistant Executive Engineer, National Highway, Sub Division, Belagavi for information and necessary action.



**Inspection Note of Shri. Manmathayya M. Swamy, The Chief Engineer,
National Highways (North Zone), Belagavi Dated: 01-04-2025**

Officers Present :-

Sri. P.Rajendra	EE, NH Division, Belagavi
Vijay S Y	AE , NH Sub Division, Belagavi

Agency Present:-

Agency Representative	M B Kallur
-----------------------	------------

**Improvements of road NH-748 from km 26.130 to km 69.480 of Goa
Border to Belagavi Section of NH-748AA in the State of Karnataka on EPC
Mode**

1	Agreement No	09-2023/24
2	Contract Amount	Rs.35,29,99,999.00
3	Name of the Contractor	M B Kallur Infrastructure Pvt Ltd Hubballi
4	Date of Commencement of work	15.03.2024

The above said work consists of Improvements of road NH-748 from km 26.130 to km 69.480 of Goa Border to Belagavi Section of NH-748AA in the State of Karnataka, total of 43.35 kms of road improvement out of which 43.35 kms of DBM and 15 Kms of BC was completed at the time of inspection. During the inspection, The Executive Engineer, National Highway Division Belagavi has explained the abutment/wall concreting and reinforcement work for major bridge across Malaprabha river near Kusumalli village at chainage km 58+330.

During the inspection instructions issued

1. To maintain proper curing of concrete for the Raft foundation and abutment/wall of major bridge.
2. To cast the CC cubes during the CC work at regular intervals as per Q.A Plan. The CC cubes shall be tested for compressive strength of 7th and 28th day and to maintain proper records of test results.
3. To maintain proper compacting of concrete during laying to avoid honeycombs.
4. To expedite the construction of Major Bridge and other works as per milestone.

3/0
Vijay S Y
Belagavi

ತರಬೇತಿ	29/4/25
ಶಿಕ್ಷಣ	




Chief Engineer
National Highways (North Zone),
Belagavi

Draft Inspection Note of Shri. Manmathayya Swamy Chief Engineer
National Highway, North Zone Belagavi dated: 01-07-2024

Officers Present :-

Sri. P. Rajendra	Executive Engineer, NH Division Belagavi
Seema D	J.E, NH Sub Division, Belgavi

Agency Present:-

Sri. M B Kallur	M B Kallur infrastructure Pvt Ltd, Hubballi
-----------------	---

I. Improvements of road NH-748 from km 26.130 to km 69.480 of Goa Border to Belagavi Section of NH-748AA in the State of Karnataka on EPC Mode

Salient Features of work :-

1	Sanction Estimate Amount	Rs. 58.904 Cr
2	Amount Put to Tender	Rs. 55.63 Cr
3	Original Tendered Amount	Rs. 35.29Cr
4	Tender Premium	36.54 Below
5	Total Variation approved amount	-
6	Date of Commencement	15/03/2024
7	Date of Completion	14/02/2025
8	Name of the Contractor	M B Kallur Infrastructure Pvt Ltd Hubballi

During the inspection, the Executive Engineer, National Highway Division Belagavi explained the provision made in the estimate. During the inspection it is been observed in most of the chainages water stagnation on the shoulders and it is also been observed that, in some of the chainages fresh potholes have been formed. The DBM layer which was laid over the WMM, the potholes are found over it, which are to be filled immediately with cold asphalt. It is been instructed to the agency to increase the manpower to drain off the water which are present on the shoulders and deepen the existing earthen drains. To deploy men and machinery for construction of RCC drains and to expedite the the work as per milestone.


NO: CE/NH/BGM/TA-3/JE-2/INSPECTION/DC/2024-25/330

date- 10 JUL 2024

Sd/-

Chief Engineer
National Highway North Zone
Belagavi

- 1) Copy to Superintending Engineer, National Highway Circle, Dharwad
- 2) Copy to Executive Engineer, National Highway, Division, Belagavi
- 3) Copy to Assistant Executive Engineer, National Highway, Sub Division, Belagavi



Chief Engineer
National Highway North Zone
Belagavi

Notice to the Contractor

GOVERNMENT OF KARNATAKA
Public Works Department (National Highways)

No: AEE/NH/SDNB/748AA/2025-26/144

Office of the
Assistant Executive Engineer,
National Highway Sub-Div, Belagavi
Dated: 11.07.2025.

To,
MB Kallur, Infrastructure company
Unakal Hosur Road, Ganesh Park
Hosur, Hubballi

NOTICE

Sub: "Improvement of road from km 26.130 to km 69.480 of Goa Border to Belagavi section of NH-748AA in the State of Karnataka on EPC Mode", regarding

Adverting to the above mentioned subject, it is observed that due to the recent rain in the month of May and June 2025 in the Chorla Ghat section, the road which was overlaid/reconstructed recently was found with ravelling and potholes have formed in some of the curves and thick jungle sections causing discomfort to the travellers. It is also observed that even after repeated instructions, no murrum filling on the side shoulder and unlined drains are not being opened till now due which road accidents are being observed in this section. And it is also instructed to provide scientific road humps at Sural Check post instead of the regular road hump at the earliest for smooth vehicle movement.

Hence it is strictly instructed to rectify the road in below mentioned chainages. And to mobilise machineries and manpower to fill side shoulder with murrum and to open unlined drains to drain off rain water immediately to avoid any unforeseen incidents henceforth, otherwise the agency will be directly held responsible for the same.

RAVELLING					
Chainages (in Kms)					
From	To	Length	From	To	Length
26.430	26.480	0.050	34.230	34.830	0.600
29.230	29.430	0.200	35.630	35.680	0.050
29.630	29.730	0.100	35.930	36.030	0.100
29.830	30.230	0.400	37.630	37.830	0.200
31.030	31.230	0.200	40.630	41.430	0.800
31.530	31.630	0.100	42.130	42.330	0.200
32.430	32.530	0.100	44.330	44.430	0.100
32.630	33.130	0.500	44.730	44.830	0.100
33.930	34.130	0.200	46.930	48.630	1.700
Total		5.700			

POTHOLE		
Chainages (in Kms)		
From	To	Length
31.330	31.380	0.050
31.630	31.930	0.300
32.630	32.680	0.050
33.830	33.930	0.100
35.030	35.080	0.050
Total		0.550

Assistant Executive Engineer,
National Highway Sub-Division,
Belagavi.

In favour of kind information to

1. Executive Engineer National Highway Division Belagavi.

Present Working Photos

