16ನೇ
ವಾರ್ಷಿಕ ವರದಿ
2018-19

16TH
ANNUAL REPORT
2018-19

ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ
16 ನೇ ವಾರ್ಷಿಕ ವರದಿ 2018-19

ವಿಷಯಾನುಕ್ರಮಣಿಕೆ

ಕ್ರಮ. ಸಂಖ್ಯೆ	ಪರಿವಿಡಿ	ಪುಟ ಸಂಖ್ಯೆ
1	ನಿರ್ದೇಶಕರ ಮಂಡಳಿ	2
2	ಸಭಾ ಸೂಚನಾ ಪತ್ರ	3
3	ನಿರ್ದೇಶಕರ ವರದಿ	4–17
4	ಭಾರತದ ಲೆಕ್ಕ ನಿಯಂತ್ರಕರು ಮತ್ತು ಮಹಾಲೆಕ್ಕಪರಿಶೋಧಕರ ವರದಿ	18
5	ಕಾರ್ಯದರ್ಶಿಯ ಪರಿಶೋಧಕ ವರದಿ	19–25
6	ಸ್ವತಂತ್ರ ಲೆಕ್ಕಪರಿಶೋಧಕರ ವರದಿ	26–44
7	ಸಮತೋಲನ ಪಟ್ಟಿ	45
8	ಲಾಭ ಮತ್ತು ನಷ್ಟದ ತಃಖ್ತೆ	46
9	ನಗದು ಪ್ರವಹನ ಪಟ್ಟಿ	47
10	ಈಕ್ವಿಟಿಯಲ್ಲಿನ ಬದಲಾವಣೆಗಳ ವಿವರಣಾ ಪಟ್ಟಿ	48
11	ನಿಗಮಿತ ಮಾಹಿತಿ ಮತ್ತು ಗಮನಾರ್ಹ ಲೆಕ್ಕಪತ್ರ ಕಾರ್ಯನೀತಿಗಳು	49–66
12	2018–19ನೇ ಸಾಲಿನ ಯೋಜನೆಗಳ ವರದಿ	67–152

ನೋಂದಾಯಿತ ಕಛೇರಿ:

ಕಾವೇರಿ ಭವನ ಕಾಂಪ್ಲೆಕ್ಸ್, ಗೋಕುಲಂ, 4ನೇ ಹಂತ, ಮಂಜುನಾಥಪುರ, ಮೈಸೂರು-570 020.

ಕಾರ್ಪೊರೇಟ್ ಕಛೇರಿ:

ಮೇಲ್ಮೈ ಜಲ ಮಾಹಿತಿ ಕೇಂದ್ರ ಕಟ್ಟಡ, 3ನೇ & 4ನೇ ಮಹಡಿ, ಆನಂದರಾವ್ ವೃತ್ತ, ಬೆಂಗಳೂರು-560 009

ದೂರವಾಣಿ: 080-22354900, 22352997, 22352998 (ಫ್ಯಾಕ್ಸ್)

ನಿರ್ದೇಶಕರ ಮಂಡಳಿ	
ಶ್ರೀ. ಬಿ.ಎಸ್.ಯಡಿಯೂರಪ್ಪ	ಅಧ್ಯಕ್ಷರು
ಶ್ರೀ ಟಿ.ಎಂ.ವಿಜಯ್ ಭಾಸ್ಕರ್, ಭಾ.ಆ.ಸೇ.	ನಿರ್ದೇಶಕರು
ಶ್ರೀಮತಿ ಸಿ.ಎನ್. ಮೀನಾ ನಾಗರಾಜ್, ಭಾ.ಆ.ಸೇ.	ನಿರ್ದೇಶಕರು
ಶ್ರೀ ಪಿ.ರವಿಕುಮಾರ್, ಭಾ.ಆ.ಸೇ.	ನಿರ್ದೇಶಕರು
ಶ್ರೀ ಐ.ಎಸ್.ಎನ್.ಪ್ರಸಾದ್, ಭಾ.ಆ.ಸೇ.	ನಿರ್ದೇಶಕರು
ಶ್ರೀ ರಾಕೇಶ್ ಸಿಂಗ್, ಭಾ.ಆ.ಸೇ.	ನಿರ್ದೇಶಕರು
ಶ್ರೀ ಎನ್.ಲಕ್ಷ್ಮಣರಾವ್ ಪೇಶ್ವೆ, ಕೆ.ಇ.ಎಸ್.	ನಿರ್ದೇಶಕರು
ಶ್ರೀ ಎಂ.ಶಿವಸ್ವಾಮಿ	ನಿರ್ದೇಶಕರು
ಶ್ರೀ ಎಸ್.ಎಲ್.ಶಿವಪ್ರಸಾದ್	ನಿರ್ದೇಶಕರು
ಶ್ರೀ ಎಸ್.ಎನ್.ಪ್ರಸಾದ್	ನಿರ್ದೇಶಕರು
ಶ್ರೀ ಕೆ.ಜೈಪ್ರಕಾಶ್, ಕೆ.ಇ.ಎಸ್.	ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು

ಪ್ರಧಾನ ವ್ಯವಸ್ಥಾಪಕರು – ಹಣಕಾಸು
ಶ್ರೀ ಗಂಗಾಧರ. ಬಿ. ಕೆ.

ನಿರ್ದೇಶಕರು (ತಾಂತ್ರಿಕ)
ಶ್ರೀ ಎಂ. ಬಂಗಾರಸ್ವಾಮಿ

ಕಂಪನಿ ಕಾರ್ಯದರ್ಶಿ
ಪ್ರಿಯದರ್ಶಿನಿ ಭಂಡಿವಾಡ್, ಸಿ.ಎಸ್., ಎಲ್ಎಲ್ಬಿ

ಮುಖ್ಯ ಆಡಳಿತಾಧಿಕಾರಿಗಳು
ಶ್ರೀಮತಿ ಮಮತಾದೇವಿ ಜಿ.ಎಸ್.

ಮಂಡಳಿ ಸಮಿತಿಗಳು

ಲೆಕ್ಕ ಪರಿಶೋಧನಾ ಸಮಿತಿ
ಶ್ರೀ ರಾಕೇಶ್ ಸಿಂಗ್, ಭಾ.ಆ.ಸೇ.
ಶ್ರೀ ಎನ್.ಲಕ್ಷ್ಮಣರಾವ್ ಪೇಶ್ವೆ, ಕೆ.ಇ.ಎಸ್.
ಶ್ರೀ ಕೆ.ಜೈಪ್ರಕಾಶ್,ಕೆ.ಇ.ಎಸ್.
ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು ಸದಸ್ಯರು

ಹಣಕಾಸು ಉಪಸಮಿತಿ
ಶ್ರೀ ರಾಕೇಶ್ ಸಿಂಗ್, ಭಾ.ಆ.ಸೇ.
ಶ್ರೀ ಎನ್.ಲಕ್ಷ್ಮಣರಾವ್ ಪೇಶ್ವೆ, ಕೆ.ಇ.ಎಸ್.
ಶ್ರೀ ಕೆ.ಜೈಪ್ರಕಾಶ್,ಕೆ.ಇ.ಎಸ್.
ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು ಸದಸ್ಯರು

ತಾಂತ್ರಿಕ ಉಪಸಮಿತಿ
ಶ್ರೀ ಎಸ್.ಎನ್.ಪ್ರಸಾದ್ – ಅಧ್ಯಕ್ಷರು
ಶ್ರೀ ಎಲ್. ಬಸವರಾಜು – ಸದಸ್ಯರು
ಶ್ರೀ ಎಸ್.ಎಲ್.ಶಿವಪ್ರಸಾದ್ – ಸದಸ್ಯರು
ಶ್ರೀ ರವೀಂದ್ರ ಸೈಮನ್ – ಸದಸ್ಯರು
ಶ್ರೀ ಆರ್.ಚೆಲುವರಾಜು – ವಿಶೇಷ ಆಹ್ವಾನಿತರು
ಶ್ರೀ ಸಿ.ಎಂ.ಶಿವಶಂಕರ್ – ವಿಶೇಷ ಆಹ್ವಾನಿತರು
ಶ್ರೀ ಕೆ.ಜೈಪ್ರಕಾಶ್, ಕೆ.ಇ.ಎಸ್. – ಸದಸ್ಯ ಕಾರ್ಯದರ್ಶಿ

ಕಾರ್ಪೋರೇಟ್ ಸಾಮಾಜಿಕ ಹೊಣೆಗಾರಿಕೆ ಸಮಿತಿ
ಶ್ರೀ ರಾಕೇಶ್ ಸಿಂಗ್, ಭಾ.ಆ.ಸೇ.
ಎನ್.ಲಕ್ಷ್ಮಣರಾವ್ ಪೇಶ್ವೆ, ಕೆ.ಇ.ಎಸ್.
ಶ್ರೀ ಕೆ.ಜೈಪ್ರಕಾಶ್, ಕೆ.ಇ.ಎಸ್.
ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು ಸದಸ್ಯರು

ನೋಂದಾಯಿತ ಕಛೇರಿ
ಕಾವೇರಿ ಭವನ ಸಂಕೀರ್ಣ, ಗೋಕುಲಂ, 4ನೇ ಹಂತ,
ಮಂಜುನಾಥಪುರ, ಮೈಸೂರು – 570 020.

ಕಾರ್ಪೋರೇಟ್ಕಛೇರಿ
ಮೇಲ್ಮೈ ಜಲ ಮಾಹಿತಿ ಕೇಂದ್ರ ಕಟ್ಟಡ, 3ನೇ & 4ನೇ ಮಹಡಿ,
ಆನಂದರಾವ್ ವೃತ್ತ, ಬೆಂಗಳೂರು–560 009.

ಮುಖ್ಯ ಹಣಕಾಸು ಅಧಿಕಾರಿ (ಸಿಎಫ್ಓ)
ಶ್ರೀ.ಕೆ. ದೇವದಾಸ್ ಎ.ಸಿ.ಎ

ಬ್ಯಾಂಕರುಗಳು:

ಸ್ಟೇಟ್ ಬ್ಯಾಂಕ್ ಆಫ್ ಇಂಡಿಯಾ
ಡಾ॥ ಅಂಬೇಡ್ಕರ್ ವೀದಿ ಶಾಖೆ, ಬೆಂಗಳೂರು.

ವಿಜಯಾ ಬ್ಯಾಂಕ್
ಕಾರ್ಪೊರೇಟ್ ಬ್ಯಾಂಕಿಂಗ್ ಶಾಖೆ,
ರೆಸಿಡೆನ್ಸಿ ರಸ್ತೆ, ಬೆಂಗಳೂರು.

ಬ್ಯಾಂಕ್ ಆಫ್ ಇಂಡಿಯಾ
ಬೆಂಗಳೂರು ಲಾರ್ಜ್ ಕಾರ್ಪೋರೇಟ್ ಶಾಖೆ,
ಬೆಂಗಳೂರು.

ಆ್ಯಕ್ಸಿಸ್ ಬ್ಯಾಂಕ್,
ಆನಂದರಾವ್ ವೃತ್ತ, ಬೆಂಗಳೂರು.

ಕರ್ನಾಟಕಗ್ರಾಮೀಣ ಬ್ಯಾಂಕ್,
ಬಳ್ಳಾರಿ.

ಟ್ರಸ್ಟೀಸ್ & ಬಾಂಡ್ಹೋಲ್ಡರ್:

ಕೆನರಾ ಬ್ಯಾಂಕ್,
ಜೆ.ಸಿ.ರಸ್ತೆ, ಬೆಂಗಳೂರು

ರಿಜಿಸ್ಟ್ರಾರ್ ಆಫ್ ಟ್ರಾನ್ಸ್ಫರ್ಸ್ ಏಜೆಂಟ್ಸ್ ಆಫ್ ಬಾಂಡ್
ಬಿಜಿಎಸ್ಇ ಫೈನ್ಯಾನ್ಷಿಯಲ್ ಲಿಮಿಟೆಡ್,
ಜೆ.ಸಿ.ರಸ್ತೆ, ಬೆಂಗಳೂರು.
ಬಾಂಡ್‌ಗಳ ಮಾರುಕಟ್ಟೆ ಕೇಂದ್ರ
ಬಾಂಬೆ ಸ್ಟಾಕ್ ಎಕ್ಸ್ಚೇಂಜ್, ಮುಂಬೈ

ಕಾನೂನು ಸಲಹೆಗಾರರು
ಶ್ರೀ ಎಂ.ಆರ್.ಸಿ. ರವಿ, ವಕೀಲರು
ಮಲ್ಲೇಶ್ವರಂ, ಬೆಂಗಳೂರು.

ಶ್ರೀ ಕೆ.ಎಸ್.ಭೀಮಯ್ಯ,ವಕೀಲರು
ಮಲ್ಲೇಶ್ವರಂ, ಬೆಂಗಳೂರು 560 003

ಲೆಕ್ಕಪರಿಶೋಧಕರು
ಮೆ॥ ಕಿಚ್ಚಾ & ಪ್ರಭುಕೇಸವನ್,
ಚಾರ್ಟರ್ಡ್ಅಕೌಂಟೆಂಟ್ಸ್
ಚೆನ್ನೈ.

ಆಂತರಿಕ ಲೆಕ್ಕ ಪರಿಶೋಧಕರು
ಮೆ॥ ಕೆ.ಕೆ.ಚೆನ್ನಾನಿ&ಅಸೋಸಿಯೇಟ್ಸ್,
ಚಾರ್ಟರ್ಡ್ಅಕೌಂಟೆಂಟ್ಸ್, ಬೆಂಗಳೂರು.

ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ

ನೋಂದಾಯಿತ ಕಛೇರಿ

ಕಾವೇರಿ ಭವನ ಸಂಕೀರ್ಣ, ಗೋಕುಲಂ, 4ನೇ ಹಂತ, ಮಂಜುನಾಥಪುರ, ಮೈಸೂರು–570 020.

16ನೇ ವಾರ್ಷಿಕ ಸಾಮಾನ್ಯ ಸಭೆಯ ಸೂಚನಾ ಪತ್ರ

ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ ಸಂಸ್ಥೆಯ ಸರ್ವಸದಸ್ಯರ 16ನೇ ವಾರ್ಷಿಕ ಸಾಮಾನ್ಯ ಸಭೆಯನ್ನು ಸೋಮವಾರ ದಿನಾಂಕ:30–12–2019ರಂದು ಮಧ್ಯಾಹ್ನ4:00 ಗಂಟೆಗೆ ಈ ಕೆಳಕಂಡ ವಿಷಯಗಳನ್ನು ಪರಿಗಣಿಸಿ ವ್ಯವಹರಿಸಲು ಮುಖ್ಯಮಂತ್ರಿಗಳ ಗೃಹ ಕಛೇರಿ, "ಕೃಷ್ಣ", ಬೆಂಗಳೂರು ಇಲ್ಲಿ ಕರೆಯಲಾಗಿದೆ ಎಂದು ಈ ಮೂಲಕ ಸೂಚಿಸಲಾಗಿದೆ.

ಸಾಮಾನ್ಯ ವ್ಯವಹಾರ

1. 2018–19ನೇ ಸಾಲಿನ 31–03–2019ರಂದು ಇದ್ದಂತೆ, ನಿರ್ದೇಶಕರ ವರದಿ, ಭಾರತದ ಲೆಕ್ಕ ನಿಯಂತ್ರಕರು ಮತ್ತು ಮಹಾಲೆಕ್ಕಪರಿಶೋಧಕರ ಸಂಬಂಧಿತ ಟೀಕೆ ಟಿಪ್ಪಣಿಗಳು, ಶಾಸನಬದ್ಧ ಲೆಕ್ಕಪರಿಶೋಧಕರ ವರದಿ, 31–03–2019ರಂದು ಇದ್ದಂತೆ ಲೆಕ್ಕಪರಿಶೋಧಿತ ಸಂತುಲನ ಪಟ್ಟಿ, ಅದೇ ದಿನಕ್ಕೆ ಕೊನೆಗೊಂಡ ವರ್ಷದ ಲಾಭ ಮತ್ತು ನಷ್ಟದತಃಖ್ತೆ, ನಗದು ಪ್ರವಹನ ಪಟ್ಟಿ, ಇಕ್ವಿಟಿ ಷೇರು ಬದಲಾವಣ ವಿವರಣ ಪಟ್ಟಿ ಹಾಗೂ ಸಂಬಂಧಿತ ಟಿಪ್ಪಣಿ ಇವುಗಳನ್ನು ಸ್ವೀಕರಿಸಿ, ಪರಿಗಣಿಸಿ, ಅಂಗೀಕರಿಸುವುದು.

2. ಕಂಪನಿ ಕಾಯ್ದೆ2013ರ ಪರಿಚ್ಛೇದ139ರ ಅಡಿ ನೇಮಕವಾದ ಕಂಪನಿಯ ಶಾಸನಬದ್ಧ ಲೆಕ್ಕಪರಿಶೋಧಕರಿಗೆ ಸಂಭಾವನೆಯನ್ನು ನಿಗಧಿಪಡಿಸುವುದು.

ಮಂಡಳಿ ಆದೇಶದ ಮೇರೆಗೆ

ಸಹಿ/–
ಕಂಪನಿ ಕಾರ್ಯದರ್ಶಿ

ಸ್ಥಳ: ಬೆಂಗಳೂರು
ದಿನಾಂಕ: 27–12–2019

ಟಿಪ್ಪಣಿ:
ಸಭೆಯಲ್ಲಿ ಹಾಜರಿದ್ದು ಮತ ಹಾಕಲು ಅಧಿಕಾರ ಪಡೆದಿರುವ ಸದಸ್ಯರು ತನ್ನ ಬದಲಿಗೆ ಸಭೆಯಲ್ಲಿ ಹಾಜರಿರಲು ಮತ್ತು ಮತ ಚಲಾಯಿಸಲು ಬೇರೊಬ್ಬರನ್ನು ನೇಮಿಸಬಹುದು ಮತ್ತು ಈ ಪ್ರತಿ ನಿಧಿ ಕಂಪನಿಯ ಸದಸ್ಯನಾಗಿರಬೇಕಿಲ್ಲ.

ನಿರ್ದೇಶಕರ ವರದಿ

ಮಾನ್ಯ ಸದಸ್ಯರಿಗೆ

31, ಮಾರ್ಚ್ 2019ಕ್ಕೆ ಕೊನೆಗೊಂಡ ವರ್ಷದ 16ನೇ ವಾರ್ಷಿಕ ವರದಿಯೊಂದಿಗೆ ಲೆಕ್ಕಪರಿಶೋಧನೆಗೆ ಒಳಪಟ್ಟ ಸಮತೋಲನ ಪಟ್ಟಿ, ನಗದು ಪ್ರವಹನ ಪಟ್ಟಿ ಹಾಗೂ ಇತರೆ ನಿಗಮದ ಕಾರ್ಯ ಚಟುವಟಿಕೆಗಳನ್ನು ಮಂಡಿಸಲು ನಿಮ್ಮ ನಿರ್ದೇಶಕರುಗಳು ಹರ್ಷಿಸುತ್ತಾರೆ.
ಕಂಪನಿ ಕಾಯ್ದೆ 1956ರ ನಿಬಂಧನೆಗಳ ಅಡಿಯಲ್ಲಿ ನಿಮ್ಮ ಕಂಪನಿಯನ್ನು ಒಂದು ಸಂಪೂರ್ಣ ಸರ್ಕಾರದ ಸಾಮ್ಯದ ಕಂಪನಿಯಾಗಿ ಸ್ಥಾಪಿಸಲಾಗಿದೆ.

ಆರ್ಥಿಕ ಕಾರ್ಯ ನಿರ್ವಹಣೆ

ಕಾವೇರಿ ಕೊಳ್ಳದಲ್ಲಿ ಬರುವ ಯೋಜನೆಗಳು ಜಲಾಶಯಗಳು, ನಾಲೆಗಳು ಮತ್ತು ನಾಲಾಜಾಲಗಳನ್ನು ಒಳಗೊಂಡಿರುತ್ತದೆ. ನಿಗಮವು 1ನೇ ಏಪ್ರಿಲ್ 2016 ರಂದು IND-ASಅನ್ನು ಅಳವಡಿಸಿಕೊಂಡು ಅವಶ್ಯವಿರುವಲ್ಲಿ ಅನುಷ್ಠಾನಗೊಳಿಸಿದೆ. ಆರ್ಥಿಕ ತಃಖ್ತೆಯು ಸಮತೋಲನ ಪಟ್ಟಿ, ಲಾಭ ಮತ್ತು ನಷ್ಟದ ತಃಖ್ತೆ, ನಗದು ಪ್ರವಹನ ಪಟ್ಟಿ ಹಾಗೂ ಇಕ್ವಿಟಿ ಬದಲಾವಣೆ 31–03–2019ರಲ್ಲಿ ಇದ್ದಂತೆ ಒಳಗೊಂಡಿರುತ್ತದೆ.

31ನೇ ಮಾರ್ಚ್ 2019ಕ್ಕೆ ಅನ್ವಯವಾಗುವಂತೆ ಕಂಪನಿಯ ರಾಜಸ್ವ ವೆಚ್ಚ ಈ ಕೆಳಕಂಡಂತಿದೆ.

(ರೂ.ಗಳಲ್ಲಿ)

ಯೋಜನೆಯ ಹೆಸರು	2018–19	2017–18
ಸಿಬ್ಬಂದಿ ವೇತನ ಮತ್ತಿತರ ಸವಲತ್ತುಗಳು	1,180,587,452	981,843,277
ಆರ್ಥಿಕ ವೆಚ್ಚ	1,741,591,650	1,328,926,177
ಸವಕಳಿ	89,037,305	80,052,941
ಇತರೆ ವೆಚ್ಚ	1,984,196,233	1,313,803,966
ವೆಚ್ಚಗಳು	**4,995,412,641**	**3,704,626,362**
ಕಡಿತ(–) ಸ್ವೀಕೃತಿಗಳು		
ಸರ್ಕಾರದ ಅನುದಾನ ನಿರ್ವಹಣಾಕಾಮಗಾರಿಗಳಿಗಾಗಿ	2,498,900,000	2,157,869,000
ಇತರೆ ಸ್ವೀಕೃತಿಗಳು	149,381,921	138,285,649
ಒಟ್ಟು ವೆಚ್ಚಗಳು	**2,347,130,720**	**1,408,471,713**
ಕಡಿತ(–) ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕೆಲಸಗಳಿಗೆ ವರ್ಗಾವಣೆ	2,347,130,720	1,408,471,713
ತೆರಿಗೆಯ ಮೊದಲು ನಿವ್ವಳ ಲಾಭ	**139,741,909**	**181,734,230**

ಕಾರ್ಪೋರೇಟ್ ಸಾಮಾಜಿಕ ಜವಾಬ್ದಾರಿ

ಕಂಪನಿ ಕಾಯ್ದೆ 2013ರ ಅನುಚ್ಛೇದ 135ರಡಿಯಲ್ಲಿ ನಿರ್ಧಿಷ್ಟ ಪಡಿಸಿರುವಂತೆ ದಿನಾಂಕ : 04–02–2015ರಂದು ನಡೆದ ಮಂಡಳಿ ಸಭೆಯಲ್ಲಿ ಕಾರ್ಪೋರೇಟ್ ಸಾಮಾಜಿಕ ಜವಾಬ್ದಾರಿ (ಸಿ.ಎಸ್.ಆರ್) ಸಮಿತಿಯನ್ನು ರಚಿಸಿರುತ್ತದೆ.

ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ರಡಿ 2018–19ನೇ ಸಾಲಿಗೆ ಮೊದಲನೇ ಬಾರಿ ನಿಗಮವು ಲಕ್ಷ ರೂ.81.00 ಕಾರ್ಪೋರೇಟ್ ಸಾಮಾಜಿಕ ಜವಾಬ್ದಾರಿ ಅಡಿ ಅನೇಕ ಚಟುವಟಿಕೆಗಳಿಗೆ ಮೀಸಲಿಡಲಾಗಿದೆ. ಅದರಂತೆ, ಕಾರ್ಪೋರೇಟ್ ಸಾಮಾಜಿಕ ಜವಾಬ್ದಾರಿ ಸಮಿತಿಯ 2ನೇ ಸಭೆ ದಿನಾಂಕ:30–11–2019 ರಲ್ಲಿ 2019–20ನೇ ಸಾಲಿಗೆ ಸಿ.ಎಸ್.ಆರ್. ಅನುದಾನ ರೂ.81.00 ಲಕ್ಷಗಳನ್ನು ಜಿಲ್ಲಾ ಮಕ್ಕಳ ರಕ್ಷಣಾಕಛೇರಿ, ಬೆಂಗಳೂರು, ಮಹಿಳಾ ಮತ್ತು ಮಕ್ಕಳ ಅಭಿವೃದ್ಧಿ ಇಲಾಖೆ, ಕರ್ನಾಟಕ ಸರ್ಕಾರಕ್ಕೆ ನೀಡಲು ನಿರ್ದೇಶಕರ ಮಂಡಳಿಯು ಶಿಫಾರಸ್ಸು ಮಾಡಿದೆ.

ಶಾಸನಬದ್ಧ ಲೆಕ್ಕಪರಿಶೋಧಕರು

ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ರ ಅನುಚ್ಛೇದ 139 (5) ರಡಿಯಲ್ಲಿ ಸಿ & ಎಜಿ ರವರ ಪತ್ರಸಂಖ್ಯೆ: CA.V/COY/KARNATAKA,CAUNER(1)/1, ದಿನಾಂಕ: 18–09–2019ರಲ್ಲಿ ಮೆ॥ಕಿಚ್ಚಾ & ಪ್ರಬುಕೇಸವನ್, ಚಾರ್ಟರ್ಡ್ ಅಕೌಂಟೆಂಟ್ಸ್ ಇವರನ್ನು 2018–19 ನೇ ಸಾಲಿನ ಶಾಸನಬದ್ಧ ಲೆಕ್ಕಪರಿಶೋಧಕರನ್ನಾಗಿ ನೇಮಿಸಿರುತ್ತಾರೆ.

ಲೆಕ್ಕಪರಿಶೋಧಕರ ವರದಿಯಲ್ಲಿ ಹೆಚ್ಚಿನ ಟೀಕೆಗಳು ಹಾಗೂ ಟಿಪ್ಪಣಿಗಳು ಯೋಜನೆ ಪೂರ್ಣಗೊಂಡ ನಂತರ ಅನುಸರಿಸಬೇಕಾಗಿರುತ್ತದೆ. ಹಾಗೂ ಕಂಪನಿಯ ಆಂತರಿಕ ಹಣಕಾಸು ನಿಯಂತ್ರಣದಲ್ಲಿ ಖಾತೆಗಳು ಮತ್ತು ಲೆಕ್ಕ ಪುಸ್ತಕಗಳ ಸಮನ್ವಯ ಮತ್ತು ದೃಢೀಕರಣಗಳು ಪರಿಣಾಮಕಾರಿಯಾಗಿ ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿಲ್ಲ ಎಂದು ಲೆಕ್ಕಪರಿಶೋಧಕರು ಅಭಿಪ್ರಾಯಪಡಿಸಿದ್ದಾರೆ. ಅಕೌಂಟಿಂಗ್ ಸ್ಟಾಂಡರ್ಡ್ಸ್ ಉಲ್ಲೇಖಿತ ಖಾತೆಗಳ ಹಾಗೂ ಪುಸ್ತಕಗಳಲ್ಲಿ ಯಾವುದೇ ತಪ್ಪು ಹೇಳಿಕೆಗಳು ಕಂಡು ಬಂದಿರುವುದಿಲ್ಲ. ಅದಲ್ಲದೆ, ನಿಗಮವು ಲೆಕ್ಕ ಪರಿಶೋಧಕರ ಟೀಕೆಗಳಿಗೆ ಉತ್ತರಗಳನ್ನು ನೀಡಲಾಗಿದ್ದು, ಅನುಬಂಧದಲ್ಲಿ ಲಗತ್ತಿಸಲಾಗಿದೆ.

ಕಾರ್ಯದರ್ಶಿಯ ಪರಿಶೋಧಕ ವರದಿ

ಶ್ರೀ ಆರ್.ಸಿ. ವೆಂಕಟೇಶ್ ರಾವ್, ಪಿ.ಸಿ.ಎಸ್., ರವರು ದಿನಾಂಕ:24–12–2019ರಂದು ತಮ್ಮ ವರದಿಯನ್ನು ನೀಡಿರುತ್ತಾರೆ. ಕಾರ್ಯದರ್ಶಿಯ ವರದಿಯಲ್ಲಿ ಯಾವುದೇ ಪ್ರತಿಕೂಲ ಷರಾ ಇರುವುದಿಲ್ಲ ಹಾಗೂ ಈ ವರದಿಯ ಉದ್ಧೃತ ಭಾಗವನ್ನು ಅನುಬಂಧದಲ್ಲಿ ಲಗತ್ತಿಸಲಾಗಿದೆ.

ನಿರ್ದೇಶಕರು

ಮಂಡಳಿಯು ಕರ್ನಾಟಕ ಸರ್ಕಾರದಿಂದ ನೇಮಿಸಲ್ಪಟ್ಟ ಹನ್ನೊಂದು (11) ನಿರ್ದೇಶಕರನ್ನು ಒಳಗೊಂಡಿದೆ, ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು ಮಾತ್ರ ಪೂರ್ಣಾವಧಿ ನಿರ್ದೇಶಕರಾಗಿರುತ್ತಾರೆ. ಎಲ್ಲಾ ನಿರ್ದೇಶಕರುಗಳು ಕರ್ನಾಟಕ ಸರ್ಕಾರದಿಂದ ನೇಮಕಗೊಂಡವರಾಗಿದ್ದು, ಸರ್ಕಾರಿಸೇವೆಯಲ್ಲಿರುವ / ಸೇವೆಯಿಂದ ನಿವೃತ್ತರಾಗಿರುವ ಅಧಿಕಾರಿಗಳಾಗಿದ್ದು, ವಿವಿಧ ಕ್ಷೇತ್ರಗಳಲ್ಲಿ ಅನುಭವವನ್ನು ಹೊಂದಿದವರಾಗಿದ್ದಾರೆ.

ಹಿಂದಿನ ವಾರ್ಷಿಕ ಸಾಮಾನ್ಯ ಸಭೆ ಮತ್ತು ಈ ವರದಿಯ ದಿನಾಂಕದ ನಡುವೆ ಮಂಡಳಿಯ ರಚನೆಯಲ್ಲಿ ಆದ ಬದಲಾವಣೆಗಳು ಇಂತಿವೆ.

ಸರ್ಕಾರದ ಅಧಿಸೂಚನೆ ಸಂಖ್ಯೆ: ಡಬ್ಲ್ಯೂಆರ್‌ಡಿ 18 ಎನ್‌ಪಿಸಿ 2018 ದಿನಾಂಕ:19–08–2019ರಂತೆ ಶ್ರೀ ಹೆಚ್.ಡಿ.ಕುಮಾರಸ್ವಾಮಿ, ಅಧ್ಯಕ್ಷರು ಹಾಗೂ ನಿರ್ದೇಶಕರು, ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮದ ನಿಯಮಿತ ಇವರ ಸ್ಥಾನದಲ್ಲಿ ಶ್ರೀ ಬಿ.ಎಸ್.ಯಡಿಯೂರಪ್ಪ ಇವರನ್ನು ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮದ ನಿಯಮಿತದ ಅಧ್ಯಕ್ಷರು ಹಾಗೂ ನಿರ್ದೇಶಕರನ್ನಾಗಿ ನಾಮ ನಿರ್ದೇಶನ ಮಾಡಲಾಗಿದೆ.

ಸರ್ಕಾರದ ಅಧಿಸೂಚನೆ ಸಂಖ್ಯೆ: ಡಬ್ಲ್ಯೂಆರ್‌ಡಿ 18 ಎನ್‌ಪಿಸಿ 2018 ದಿನಾಂಕ: 19–08–2019ರಂತೆ ಡಾ. ಇ. ವಿ. ರಮಣ ರೆಡ್ಡಿ, ಭಾ.ಆ.ಸೇ., ನಿರ್ದೇಶಕರು, ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮದ ನಿಯಮಿತ ಇವರ ಸ್ಥಾನದಲ್ಲಿ ಶ್ರೀ ಪಿ.ರವಿಕುಮಾರ್, ಭಾ.ಆ.ಸೇ., ಇವರನ್ನು ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮದ ನಿಯಮಿತದ ನಿರ್ದೇಶಕರನ್ನಾಗಿ ನಾಮ ನಿರ್ದೇಶನ ಮಾಡಲಾಗಿದೆ.

ಸರ್ಕಾರದ ಅಧಿಸೂಚನೆ ಸಂಖ್ಯೆ: ಡಬ್ಲ್ಯೂಆರ್‌ಡಿ 21 ಎನ್‌ಪಿಸಿ 2015 ದಿನಾಂಕ:26–06–2019ರಂತೆ ಕು.ವಿ.ಮಂಜುಳ, ಭಾ.ಆ.ಸೇ.,ನಿರ್ದೇಶಕರು, ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮದ ನಿಯಮಿತ ಇವರ ಸ್ಥಾನದಲ್ಲಿ ಶ್ರೀಮತಿ ಸಿ.ಎನ್.ಮೀನಾ ನಾಗರಾಜ್, ಭಾ.ಆ.ಸೇ., ಇವರನ್ನು ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮದ ನಿಯಮಿತದ ಮಹಿಳಾ ನಿರ್ದೇಶಕರನ್ನಾಗಿ ನಾಮ ನಿರ್ದೇಶನ ಮಾಡಲಾಗಿದೆ.

ಸರ್ಕಾರದ ಅಧಿಸೂಚನೆ ಸಂಖ್ಯೆ: ಡಬ್ಲ್ಯೂಆರ್‌ಡಿ 15 ಎನ್‌ಪಿಸಿ 2018 ದಿನಾಂಕ:19–08–2019ರಂತೆ ಶ್ರೀ ಕೆ.ಜೈಪ್ರಕಾಶ್, ಕೆ.ಇ.ಎಸ್., ನಿರ್ದೇಶಕರು, ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮದ ನಿಯಮಿತ ಇವರ ಸ್ಥಾನದಲ್ಲಿ ಶ್ರೀ ಎನ್.ಲಕ್ಷ್ಮಣ್‌ರಾವ್ ಪೇಶ್ವೆ, ಕೆ.ಇ.ಎಸ್., ಇವರನ್ನು ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮದ ನಿಯಮಿತದ ನಿರ್ದೇಶಕರನ್ನಾಗಿ ನಾಮ ನಿರ್ದೇಶನ ಮಾಡಲಾಗಿದೆ.

ಸರ್ಕಾರದ ಅಧಿಸೂಚನೆ ಸಂಖ್ಯೆ: ಡಬ್ಲ್ಯೂಆರ್‌ಡಿ 18 ಎನ್‌ಪಿಸಿ 2018 ದಿನಾಂಕ: 20–09–2019ರಂತೆ ಡಾ. ಏಕ್‌ರೂಪ್‌ಕೌರ್, ಭಾ.ಆ.ಸೇ. ನಿರ್ದೇಶಕರು, ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮದ ನಿಯಮಿತ ಇವರ ಸ್ಥಾನದಲ್ಲಿ ಶ್ರೀ ಐ.ಎಸ್.ಎನ್.ಪ್ರಸಾದ್, ಭಾ.ಆ.ಸೇ. ಇವರನ್ನು ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮದ ನಿಯಮಿತದ ನಿರ್ದೇಶಕರನ್ನಾಗಿ ನಾಮ ನಿರ್ದೇಶನ ಮಾಡಲಾಗಿದೆ.

ಸರ್ಕಾರದ ಅಧಿಸೂಚನೆ ಸಂಖ್ಯೆ: ಡಬ್ಲ್ಯೂ ಆರ್‌ಡಿ 18 ಎನ್‌ಪಿಸಿ 2018 ದಿನಾಂಕ: 22–08–2019ರಂತೆ ಶ್ರೀ ಹೆಚ್.ಎಲ್.ಪ್ರಸನ್ನ, ಕೆ.ಇ.ಎಸ್., ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು, ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮದ ನಿಯಮಿತ ಇವರ ಸ್ಥಾನದಲ್ಲಿ ಶ್ರೀ ಕೆ.ಜೈಪ್ರಕಾಶ್, ಕೆ.ಇ.ಎಸ್., ಇವರನ್ನು ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮದ ನಿಯಮಿತದ ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರನ್ನಾಗಿ ನಾಮ ನಿರ್ದೇಶನ ಮಾಡಲಾಗಿದೆ.

ನಿಗಮವು ನಿರ್ಗಮಿತ ನಿರ್ದೇಶಕರುಗಳು ಸಲ್ಲಿಸಿದ ಅಮೂಲ್ಯ ಸೇವೆ / ಮಾರ್ಗ ದರ್ಶನವನ್ನು ಶ್ಲಾಘಿಸಿ ನಿರ್ದೇಶಕ ಮಂಡಳಿಯು ಕೃತಜ್ಞತೆಗಳನ್ನು ಸಲ್ಲಿಸುತ್ತದೆ.

ಸ್ವತಂತ್ರ ನಿರ್ದೇಶಕರ ಘೋಷಣೆ

ಕರ್ನಾಟಕ ಸರ್ಕಾರವು ಅಧಿಸೂಚನೆ ಸಂಖ್ಯೆ: ಜಸಂಇ 15ಎನ್‌ಪಿಸಿ2018 (1), ಸಂಖ್ಯೆ: ಜಸಂಇ 15 ಎನ್‌ಪಿಸಿ 2018(2), ಸಂಖ್ಯೆ: ಜಸಂಇ 15ಎನ್‌ಪಿಸಿ 2018(3), ದಿನಾಂಕ:30–08–2019ರಂದು ಈ ಕೆಳಕಂಡ ನಿರ್ದೇಶಕರುಗಳನ್ನು ಸ್ವತಂತ್ರ ನಿರ್ದೇಶಕರನ್ನಾಗಿ ನಿಗಮಕ್ಕೆ ನೇಮಿಸಿದೆ.

1) ಶ್ರೀ ಎಂ.ಶಿವಸ್ವಾಮಿ
2) ಶ್ರೀ ಎಸ್.ಎಲ್.ಶಿವಪ್ರಸಾದ್
3) ಶ್ರೀ ಎಸ್.ಎನ್.ಪ್ರಸಾದ್

ನಿಗಮವು ನಿರ್ಗಮಿತ ಸ್ವತಂತ್ರ ನಿರ್ದೇಶಕರಾದ ಶ್ರೀ ಎಲ್.ಬಸವರಾಜುರವರು ಸಲ್ಲಿಸಿದ ಅಮೂಲ್ಯ ಸೇವೆ / ಮಾರ್ಗದರ್ಶನವನ್ನು ಶ್ಲಾಘಿಸಿ ನಿರ್ದೇಶಕ ಮಂಡಳಿಯು ಕೃತಜ್ಞತೆಗಳನ್ನುಸಲ್ಲಿಸುತ್ತದೆ.

ಮಂಡಳಿ ಸಭೆಗಳು

ಪ್ರಸಕ್ತ 2018–19 ನೇ ಸಾಲಿನಲ್ಲಿ ಆರು (6) ಮಂಡಳಿ ಸಭೆಗಳನ್ನು ನಡೆಸಲಾಯಿತು.

ನಿರ್ದೇಶಕರ ನೇಮಕಾತಿ, ಸಂಭಾವನೆ ಹಾಗೂ ಕರ್ತವ್ಯಗಳ ಕುರಿತು ಕಂಪನಿಯ ಕಾರ್ಯನೀತಿ:

ಸರ್ಕಾರ ಆದೇಶ ಸಂಖ್ಯೆ: ಸಾಉಇ 8 ಎಸ್‌ಪಿಯು 2011, ದಿನಾಂಕ 22.10.2011 (ಸಾರ್ವಜನಿಕ ಉದ್ದಿಮೆ ಇಲಾಖೆ) ರಲ್ಲಿ ನಿರ್ದೇಶಕರ ಆಸೀನ ಭತ್ಯೆಯನ್ನು ರೂ. 500/–ರಿಂದರೂ. 1,000/–ಕ್ಕೆ ಹೆಚ್ಚಿಸಿ ಆದೇಶದ ದಿನಾಂಕದಿಂದ ಅನ್ವಯವಾಗುವಂತೆ ಮಾರ್ಪಡಿಸಿ ಆದೇಶಿಸಿದೆ. ಈ ಆದೇಶವನ್ನು ನಿಗಮದಲ್ಲಿ ಅಳವಡಿಸಿಕೊಳ್ಳಲು ದಿನಾಂಕ 05.12.2011ರಂದು ನಡೆದ 36ನೇ ನಿರ್ದೇಶಕರ ಸಭೆಯಲ್ಲಿ ಅಂಗೀಕಾರವಾಗಿರುತ್ತದೆ.

ಕಂಪನಿಯ ನಿರ್ದೇಶಕರುಗಳು ಸರ್ಕಾರದಿಂದ ನಾಮ ನಿರ್ದೇಶನಗೊಂಡಿರುತ್ತಾರೆ. ಕಾರ್ಯನಿರ್ವಾಹಕರಲ್ಲದ ನಿರ್ದೇಶಕರಿಗೆ ಹಾಜರಾಗುವ ಪ್ರತಿಯೊಂದು ಮಂಡಳಿ ಸಭೆಗೆ ಸಂಭವನೀಯ ಖರ್ಚು ರೂ.1,000/– ಹೊರತಾಗಿ ಇನ್ನಾವುದೇ ಸಂಭಾವನೆಯನ್ನು ಪಾವತಿಸುತ್ತಿಲ್ಲ. ಕರ್ನಾಟಕ ಇಂಜಿನಿಯರಿಂಗ್ ಸರ್ವಿಸ್‌ಗೆ ಸೇರಿರುವ ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರಿಗೆ ಪಾವತಿಸಿರುವ ಸಂಭಾವನೆ ವಿವರಗಳನ್ನು ಲೆಕ್ಕ ಪತ್ರದಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

ಕಛೇರಿಗಳಲ್ಲಿ ಮಹಿಳೆಯರಿಗೆ ಲೈಂಗಿಕ ಕಿರುಕುಳ (ತಡೆಹಿಡಿಯುವಿಕೆ, ನಿಷೇಧ, ಪರಿಹಾರ) ಕಾಯ್ದೆ 2013 ರಅಡಿಯಲ್ಲಿ ಬಹಿರಂಗಪಡಿಸುವಿಕೆ.

ಮಹಿಳೆಯರಿಗೆ ಲೈಂಗಿಕ ಕಿರುಕುಳ (ತಡೆಹಿಡಿಯುವಿಕೆ, ನಿಷೇಧ, ಪರಿಹಾರ) ಕಾಯ್ದೆ 2013 ರಅಡಿಯಲ್ಲಿ ನಿಗಮವು ಸುತ್ತೋಲೆ ದಿನಾಂಕ 20.07.2016 ರಂದುಆಂತರಿಕ ದೂರುಗಳ ಸಮಿತಿಯನ್ನು ರಚಿಸಿರುತ್ತದೆ.

ಈ ಸಮಿತಿಗೆ ಇದೂವರೆವಿಗೂ ಯಾವುದೇ ದೂರುಗಳು ಬಂದಿರುವುದಿಲ್ಲ.

ನಿರ್ದೇಶಕರ ಹೊಣೆಗಾರಿಕೆ ವಿವರಣಾ ಪತ್ರ:

ಪ್ರಸ್ತುತ ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ಪರಿಚ್ಛೇದ 134 (3) (ಸಿ) ಹಾಗೂ ಪರಿಚ್ಛೇದ 134 (5)ರ ಅನ್ವಯ ನಿಮ್ಮ ನಿರ್ದೇಶಕರ ಹೇಳಿಕೆ ಏನೆಂದರೆ;

(ಎ) ವಾರ್ಷಿಕ ಲೆಕ್ಕ ಪತ್ರಗಳನ್ನು ಸಿದ್ಧಪಡಿಸುವಾಗ ಅನ್ವಯಿಸುವ ಲೇಖಾ ಪ್ರಮಾಣಗಳನ್ನು ಮಹತ್ವದ ಅಸಾಂಗತ್ಯಗಳಿಗೆ ಸೂಕ್ತ ವಿವರಣೆಯೊಂದಿಗೆ ಅನುಸರಿಸಲಾಗಿದೆ.

(ಬಿ) ನಿಗಮದ ವ್ಯವಹಾರ ಸ್ವರೂಪಕ್ಕೆ ಅನುಗುಣವಾಗಿಲೇಖಾ ಕಾರ್ಯನೀತಿಯನ್ನು ಆಯ್ಕೆಮಾಡಿ, ಶಾಸನ ಬದ್ಧ ಲೆಕ್ಕಪರಿಶೋಧಕರ ಸಲಹೆ ಪಡೆದು ಅವುಗಳನ್ನು ಅನುಸರಿಸಿ 31–03–2019ರಲ್ಲಿ ಇದ್ದಂತೆ ಕಂಪನಿಯ ನೈಜ ಹಾಗೂ ನಿಷ್ಪಕ್ಷಪಾತ ಚಿತ್ರಣ ನೀಡಲು ಅನುವಾಗುವಂತೆ ಯೋಗ್ಯ ಮತ್ತು ವಿವೇಕಯುಕ್ತ ನಿರ್ಣಯ ಮತ್ತು ಅಂದಾಜುಗಳನ್ನು ಮಾಡಲಾಗಿದೆ.

(ಸಿ) ಕಂಪನಿ ಕಾಯ್ದೆ 2013ರ ಉಪಬಂಧಗಳನ್ವಯ ನಿಗಮದ ಆಸ್ತಿ ಸಂರಕ್ಷಣೆಗಾಗಿ ವಂಚನೆ ಅಕ್ರಮಗಳನ್ನು ತಡೆಗಟ್ಟಲು ಮತ್ತು ಪತ್ತೆ ಹಚ್ಚಲು ಸಾಧ್ಯವಾಗುವಂತೆ ಲೆಕ್ಕ ಪತ್ರಗಳನ್ನು ಸಮರ್ಪಕವಾಗಿ ನಿರ್ವಹಣೆ ಮಾಡಲು ಸೂಕ್ತ ಮತ್ತು ಮುನ್ನೆಚ್ಚರಿಕೆ ಕ್ರಮಗಳನ್ನು ತೆಗೆದುಕೊಳ್ಳಲಾಗಿದೆ.

(ಡಿ) ಕಂಪನಿಯ ಲೆಕ್ಕ ಪರಿಶೋಧಕರು ಗಮನಿಸಿದ ಅಂಶಗಳನ್ನು ಲೆಕ್ಕಪತ್ರಗಳಲ್ಲಿ ಸೂಕ್ತವಾಗಿ ಪರಿಗಣಿಸಲಾಗಿದೆ.

(ಇ) ನಿಮ್ಮ ನಿರ್ದೇಶಕರುಗಳು 31 ಮಾರ್ಚ್ 2019ರ ಅಂತ್ಯಕ್ಕೆ ವಾರ್ಷಿಕ ಲೆಕ್ಕ ಪತ್ರಗಳನ್ನು ಅಸ್ತಿತ್ವ ಸಂಸ್ಥೆಗಳ ಆಧಾರದ ಮೇಲೆ ಸಿದ್ಧ ಪಡಿಸಿರುತ್ತಾರೆ.

(ಎಫ್) ನಿಮ್ಮ ನಿರ್ದೇಶಕರುಗಳು ಅನ್ವಯವಾಗುವ ಎಲ್ಲ ಕಾಯ್ದೆಗಳ ನಿಬಂಧನೆಗಳನ್ನು ಪಾಲಿಸಲು ಸೂಕ್ತ ಪದ್ಧತಿಗಳನ್ನು ಯೋಜಿಸಲಾಗಿದೆ ಮತ್ತು ಅಂತಹ ಪದ್ಧತಿಗಳು ಸೂಕ್ತವಾಗಿವೆ ಮತ್ತು ಪರಿಣಾಮಕಾರಿಯಾಗಿ ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿವೆ.

ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ರ ಪರಿಚ್ಛೇದ 186 ರ ಅಡಿಯಲ್ಲಿನ ಸಾಲ, ಬಂಡವಾಳ ಹೂಡಿಕೆ ಅಥವಾ ಗ್ಯಾರಂಟಿ ವಿವರಗಳು:

ಕಂಪನಿ ಕಾಯ್ದೆ 2013ರ ಪರಿಚ್ಛೇದ 186ರ ಅಡಿಯಲ್ಲಿನ ಪ್ರಸಕ್ತ ವರ್ಷದಲ್ಲಿ ಯಾವುದೇ ಸಾಲ, ಬಂಡವಾಳ ಹೂಡಿಕೆ ಬದ್ಧತೆ ಅಥವಾ ಗ್ಯಾರಂಟಿಗಳನ್ನು ನೀಡಿರುವುದಿಲ್ಲ. ಆದ್ದರಿಂದ ಉಪಬಂಧಗಳು ಅನ್ವಯಿಸುವುದಿಲ್ಲ.

ಮೀಸಲು ನಿಧಿಗೆ ಯಾವುದಾದರೂ ಹಣ ವರ್ಗಾಯಿಸಿದ್ದಲ್ಲಿ ಬಹಿರಂಗ ಪಡಿಸುವಿಕೆ :

ಕಂಪನಿಯು ಯಾವುದೇ ಡಿವಿಡೆಂಡ್ ಅನ್ನು ಘೋಷಿಸದ ಕಾರಣ ಮೀಸಲು ನಿಧಿಗೆ ಹಣದ ವರ್ಗಾವಣೆಯು ಅನ್ವಯಿಸುವುದಿಲ್ಲ.

ಕಂಪನಿ ಆರ್ಥಿಕ ಸ್ಥಿತಿಯ ಮೇಲೆ ಪರಿಣಾಮ ಬೀರುವಯಾವುದೇಗುರುತರವಾದ ಬದಲಾವಣೆಗಳು ಮತ್ತು ಬದ್ಧತೆಗಳು:

ಈ ವರದಿಯ ದಿನಾಂಕಕ್ಕೆ ಅನ್ವಯವಾಗುವ ಲೆಕ್ಕ ಪತ್ರದ ಆರ್ಥಿಕ ವರ್ಷದಲ್ಲಿ ಕಂಪನಿಯ ಆರ್ಥಿಕ ಸ್ಥಿತಿ ಮೇಲೆ ಪರಿಣಾಮ ಬೀರುವ ಯಾವುದೇ ಗುರುತರವಾದ ಬದಲಾವಣೆಗಳು ಮತ್ತು ಬದ್ಧತೆಗಳು ಉಂಟಾಗಿರುವುದಿಲ್ಲ.

ಇಂಧನ ಸಂರಕ್ಷಣೆ, ತಂತ್ರಜ್ಞಾನ ಅಳವಡಿಕೆ, ವಿದೇಶಿ ವಿನಿಮಯ ಗಳಿಕೆಗಳು ಮತ್ತು ವ್ಯಯ:

ಇಂಧನ ಸಂರಕ್ಷಣೆ:

ಕಂಪನಿಯ ಯಾವುದೇ ತಯಾರಿಕಾ ಚಟುವಟಿಕೆಗಳನ್ನು ಹೊಂದಿರುವುದಿಲ್ಲ. ಈ ಕಂಪನಿಯು ಕರ್ನಾಟಕ ಸರ್ಕಾರದಿಂದ ಕಾಲ ಕಾಲಕ್ಕೆ ವಹಿಸುವ ನೀರಾವರಿ ಮೂಲ ಸೌಕರ್ಯ ಕಲ್ಪಿಸುವ ಯೋಜನೆಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸುತ್ತದೆ. ಆದರೆ ಕಂಪನಿಯು ವಿದ್ಯುತ್‌ಚ್ಛಕ್ತಿಯನ್ನು ಬಳಸಿಕೊಳ್ಳುವ ಏತ ನೀರಾವರಿ ಯೋಜನೆಗಳನ್ನು ಹೊಂದಿದೆ. ಕಂಪನಿಯು ವಿದ್ಯುತ್ ಕ್ಷಮತೆಯುಳ್ಳ ನೀರೆತ್ತುವ ಯಂತ್ರಗಳನ್ನು ಆಯ್ಕೆ

ಮಾಡಿ ಕೊಳ್ಳುವುದರೊಂದಿಗೆ ಯಂತ್ರೋಪಕರಣಗಳಿಂದ ಪಂಪ್ ಮಾಡುವುದು ಮತ್ತು ವಿದ್ಯುತ್‌ಚ್ಛಕ್ತಿ ಮೇಲ್ವಿಚಾರಣೆ ಮಾಡುವ ಮೂಲಕ ವಿದ್ಯುತ್‌ಸಂರಕ್ಷಣೆಮಾಡಲಾಗುತ್ತದೆ.

ತಂತ್ರಜ್ಞಾನ ಅಳವಡಿಕೆ:

ನೀರಾವರಿ ಉದ್ದೇಶಕ್ಕಾಗಿ ವಿವಿಧ ಯೋಜನೆಗಳಿಗೆ ಸೂಕ್ಷ್ಮ ನೀರಾವರಿ ಪದ್ಧತಿಯನ್ನು (ಎಂಐಎಸ್) ಯನ್ನು ಅಳವಡಿಸಿಕೊಳ್ಳಲಾಗಿದೆ.

ವಿದೇಶಿ ವಿನಿಮಯ ಗಳಿಕೆ ಮತ್ತು ವ್ಯಯ :

ಕಂಪನಿಗೆ ಯಾವುದೇ ವಿದೇಶಿ ವಿನಿಮಯದ ಗಳಿಕೆ ಮತ್ತು ಖರ್ಚು ಇರುವುದಿಲ್ಲ ಮತ್ತು ಯಾವುದೇ ವಿದೇಶಿ ವಿನಿಮಯ ವಿತರಣೆಯೂ ಇಲ್ಲ.

ಆಡಳಿತಾತ್ಮಕ ಚರ್ಚೆಗಳು ಮತ್ತು ವಿಶ್ಲೇಷಣಾ ವರದಿಗಳು :

i. ಮುಂದುವರಿದ ನೀರಾವರಿ ಯೋಜನೆಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸುವ ಉದ್ದೇಶದಿಂದ ಕರ್ನಾಟಕ ಸರ್ಕಾರವು ಈ ಕಂಪನಿಯನ್ನು ವಿಶೇಷೋದ್ದೇಶ ವಾಹಕವಾಗಿ ಸ್ಥಾಪಿಸಿದೆ. ಅದರಂತೆ ಕಂಪನಿಯ ಕಾರ್ಯ ಚಟುವಟಿಕೆಗಳನ್ನು ಸ್ಪರ್ಧಾತ್ಮಕ ಸ್ಥಿತಿಯ ಕಾರ್ಯಾಚರಣೆಗಳೊಂದಿಗೆ ಹೋಲಿಸಲಾಗುವುದಿಲ್ಲ.

ii. ಕಂಪನಿಯು ಅಣೆಕಟ್ಟುಗಳಿಗೆ ಪ್ರವೇಶ ಶುಲ್ಕ ಮತ್ತು ಇತರೆ ಆದಾಯಗಳ ಹೊರತುಪಡಿಸಿ ಇತರೆ ಯಾವುದೇ ಆದಾಯವನ್ನು ಗಳಿಸುತ್ತಿಲ್ಲ.

iii. ಕಂಪನಿಯು ಪರ್ಯಾಪ್ತ ಆಂತರಿಕ ನಿಯಂತ್ರಣ ವ್ಯವಸ್ಥೆಗಳನ್ನು ಹೊಂದಿದೆ.

iv. ಕಂಪನಿಯ ಎಲ್ಲ ಕ್ಷೇತ್ರ ಕಛೇರಿಗಳ ಆಂತರಿಕ ಲೆಕ್ಕಪರಿಶೋಧನೆಗಾಗಿ ಸನ್ನದು ಲೆಕ್ಕಿಗರ ಸಂಸ್ಥೆಯೊಂದನ್ನು ನೇಮಿಸಿದೆ.

ವಿಪತ್ತು ನಿರ್ವಹಣಾ ನೀತಿ:

ಕಂಪನಿಯ ಅಸ್ತಿತ್ವಕ್ಕೆಧಕ್ಕೆ ಉಂಟು ಮಾಡುವ ಅಂಶಗಳು ಅತೀ ಕಡಿಮೆ ಇರುವುದರಿಂದ, ಕಂಪನಿಯು ಯಾವುದೇ ವಿಪತ್ತು ನಿರ್ವಹಣಾ ನೀತಿಯನ್ನು ಅಳವಡಿಸಿಕೊಂಡಿರುವುದಿಲ್ಲ.

ಅಸ್ತಿತ್ವದಲ್ಲಿರುವ ಸಂಸ್ಥೆಯ ಆಧಾರ ಮತ್ತು ಕಂಪನಿಯ ಮುಂದಿನ ಕಾರ್ಯೋನ್ಮುಕತೆಗೆ ಧಕ್ಕೆ ತರುವ ಯಾವುದೇ ನಿಯಂತ್ರಕರು ಅಥವಾ ನ್ಯಾಯಾಲಯಗಳು ಅಥವಾ ಟ್ರಿಬ್ಯೂನಲ್‌ಗಳ ಗುರುತರ ಆದೇಶಗಳು

ನಿಯಂತ್ರಕರು / ನ್ಯಾಯಾಲಯಗಳು ಕಂಪನಿಯ ಅಸ್ತಿತ್ವ ಹಾಗೂ ಮುಂದಿನ ಕಾರ್ಯೋನ್ಮುಖತೆಗೆ ಧಕ್ಕೆ ತರುವಂತಹ ಯಾವುದೇ ಆದೇಶಗಳನ್ನು ಹೊರಡಿಸಿರುವುದಿಲ್ಲ. ಆದ್ದರಿಂದ ಕಂಪನಿ (ಲೆಕ್ಕ) ಕಾಯ್ದೆ 2014ರ ನಿಯಮ 8 (5) (Vii)ರಲ್ಲಿ ಬಹಿರಂಗ ಪಡಿಸುವಿಕೆಯು ಅನ್ವಯವಾಗುವುದಿಲ್ಲ.

ಕಂಪನಿ (ಲೆಕ್ಕ) ಕಾಯ್ದೆ 2014ರ ನಿಯಮ 8(5) (Vii)ರ ಪ್ರಕಾರ ಆರ್ಥಿಕ ಪಟ್ಟಿಗಳಿಗೆ ಸಂಬಂಧಪಟ್ಟಂತೆ ಆಂತರಿಕ ಆರ್ಥಿಕ ನಿಯಂತ್ರಣಗಳ ವಿವರಗಳು

ಕಂಪನಿಯು ತನ್ನ ಕಾರ್ಯಚಟುವಟಿಕೆಗಳ ವಿಸ್ತಾರಕ್ಕೆ ಅನುಗುಣವಾಗಿ ಸಮರ್ಪಕ ಆಂತರಿಕ, ಆರ್ಥಿಕ ನಿಯಂತ್ರಣ ವ್ಯವಸ್ಥೆಯನ್ನು ಹೊಂದಿದೆ.

ಕಂಪನಿ ಕಾಯ್ದೆ 2013ರ ಕಲಂ 188ರ ಪ್ರಕಾರ ಸಂಬಂಧಿತ ವ್ಯಕ್ತಿಗಳೊಡನೆ ಗುತ್ತಿಗೆ ಅಥವಾ ವ್ಯವಸ್ಥೆಗಳನ್ನು ಮಾಡಿಕೊಂಡಿರುವ ವಿವರಗಳು

ಕಂಪನಿ ಕಾಯ್ದೆ 2013ರ ಕಲಂ 188ರ ಪ್ರಕಾರ ಸಂಬಂಧಿತ ವ್ಯಕ್ತಿಗಳೊಡನೆ ಕಂಪನಿಯು ಯಾವುದೇ ಗುತ್ತಿಗೆ ಅಥವಾ ವ್ಯವಸ್ಥೆಗಳನ್ನು ಮಾಡಿಕೊಂಡಿರುವುದಿಲ್ಲ.

ವಾರ್ಷಿಕ ಲೆಕ್ಕ ಪತ್ರದ ಸಾರ

ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ಕಲಂ 92ರ ಮತ್ತು ಕಂಪನಿ (ಆಡಳಿತ ಮತ್ತು ನಿರ್ವಹಣೆ) ನಿಯಮಗಳು 2014ರ ನಿಯಮ 12ರನ್ವಯ ವಾರ್ಷಿಕ ಲೆಕ್ಕ ಪತ್ರಸಾರವನ್ನು ಅನುಬಂಧದಲ್ಲಿ ಲಗತ್ತಿಸಲಾಗಿದೆ.

ಆಡಿಟ್ ಸಮಿತಿ ನಿರ್ಮಾಣ ಬಹಿರಂಗಪಡಿಸುವಿಕೆ ಹಾಗೂ ಜಾಗರೂಕಕಾರ್ಯವಿಧಾನ ನಿಬಂಧನೆ

ಕಂಪನಿ ಕಾಯ್ದೆ 2013ರ ಪರಿಚ್ಛೇದ 177ರಡಿ ನಿಯಮ 6 ಮತ್ತು 7 ರಡಿ ಕಂಪನಿಗಳ (ನಿರ್ದೇಶಕ ಮಂಡಳಿ ಸಭೆಗಳು ಮತ್ತು ಅಧಿಕಾರಗಳು) ನಿಯಮಗಳು – 2013 ನಿಗಮಕ್ಕೆ ಅನ್ವಯವಾಗುವುದಿಲ್ಲ. ಆದ್ದರಿಂದ ಕಂಪನಿ ಕಾಯ್ದೆ 2013ರ ಪರಿಚ್ಛೇದ 177(8) & (9) ರಡಿ ಬಹಿರಂಗಪಡಿಸುವಿಕೆ ಅವಶ್ಯಕವಿರುವುದಿಲ್ಲ.

ನಿಗಮವು ಆಡಿಟ್ ಸಮಿತಿಯನ್ನು 5 ನಿದೇಶಕರುಗಳ ಸಹಿತ ಪುನರ್ ರಚನೆ ಮಾಡಿದೆ. ಇವರಲ್ಲಿ ಒಬ್ಬ ಸ್ವತಂತ್ರ ನಿರ್ದೇಶಕರನ್ನು ನೇಮಿಸಲಾಗಿದೆ.

ಭಾರತದ ಲೆಕ್ಕ ನಿಯಂತ್ರಕರು ಮತ್ತು ಮಹಾಲೆಕ್ಕಪರಿಶೋಧಕರ ವರದಿ :

ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ಕಲಂ 143 (6)ರಡಿ 2018–19ನೇ ಸಾಲಿನ ಲೆಕ್ಕಪತ್ರಗಳ ಮೇಲೆ ಭಾರತದ ನಿಯಂತ್ರಕರು ಮತ್ತು ಮಹಾಲೇಖ ಪರಿಶೋಧಕರು ನೀಡಿರುವ ವರದಿಯನ್ನು ಇದರೊಂದಿಗೆ ಲಗತ್ತಿಸಲಾಗಿದೆ.

ಕೃತಜ್ಞತೆಗಳು :

ಕಂಪನಿಯ ವ್ಯವಹಾರಗಳಲ್ಲಿ ಹೃತ್ಪೂರ್ವಕ ಸಹಕಾರ ನೀಡಿದ ಕರ್ನಾಟಕ ಸರ್ಕಾರ, ಭಾರತ ಸರ್ಕಾರ, ಬ್ಯಾಂಕುಗಳು, ಹಣಕಾಸು ಸಂಸ್ಥೆಗಳಿಗೆ ನಿರ್ದೇಶಕರು ಧನ್ಯವಾದಗಳನ್ನು ಸಲ್ಲಿಸ ಬಯಸುತ್ತಾರೆ.

ಈ ಪರಿಶೀಲನಾ ಅವಧಿಯಲ್ಲಿ ಆಡಳಿತ ವರ್ಗ ಮತ್ತು ಸಿಬ್ಬಂದಿ ನಡುವಿನ ಸಂಬಂಧ ಸೌಹಾರ್ದಯುತವಾಗಿದೆ.

ಕಂಪನಿಯು ಅಧಿಕಾರಿಗಳು ಮತ್ತು ಸಿಬ್ಬಂದಿಯ ಕಾರ್ಯತತ್ಪರತೆ ಮತ್ತು ನಿಷ್ಟೆಯನ್ನು ಮನಗೊಂಡಿದ್ದು, ನಿರ್ದೇಶಕರು ಅಧಿಕಾರಿ ಮತ್ತು ಸಿಬ್ಬಂದಿಯನ್ನು ಶ್ಲಾಘಿಸಿರುತ್ತಾರೆ.

ಮಂಡಳಿಯ ಪರವಾಗಿ
ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ

ಸ್ಥಳ: ಬೆಂಗಳೂರು — **ಸಹಿ/–**
ದಿನಾಂಕ: 30–12–2019 — **ಅಧ್ಯಕ್ಷರು**

2018–19ನೇ ಸಾಲಿನ ನಿರ್ದೇಶಕರ ವರದಿಯ ಅನುಬಂಧ

2018–19 ನೇ ಸಾಲಿನ ಶಾಸನಬದ್ಧ ಲೆಕ್ಕಪರಿಶೋಧಕರ ವರದಿಯ ಮೇರೆಗೆ ದಾಖಲಾದ ನ್ಯೂನ್ಯತೆಗಳ ಬಗ್ಗೆ ಪ್ರತ್ಯುತ್ತರ

ಲೆಕ್ಕಪರಿಶೋಧಕರ ವರದಿಯ ಪರಾಮರ್ಶೆ	ಶಾಸನಬದ್ಧ ಲೆಕ್ಕಪರಿಶೋಧಕರ ವರದಿಯ ಮೇರೆಗೆ ದಾಕಲಾದ ನ್ಯೂನ್ಯತೆಗಳು	ಉತ್ತರ / ಪ್ರತಿಕ್ರಿಯೆಗಳು
2	ಕಂಪನಿಯಿಂದ ತಯಾರಿಸಲ್ಪಟ್ಟ 'ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್.' ಲೆಕ್ಕಪತ್ರಗಳು "ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರ ಪ್ರಮಾಣೀಕರಣ (ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್.) ಅಧಿನಿಯಮ –133 ಕ್ಕೆ ಹೊಂದಾಣಿಕೆ ಇರುವುದಿಲ್ಲ; ಅವುಗಳಲ್ಲಿ ಕೆಳಕಂಡವುಗಳು ಸೇರಿವೆ;	ಕಂಪನಿಯು ಲೆಕ್ಕಪತ್ರಗಳ ತಯಾರಿಸಿರುವ ಮೂಲಗಳನ್ನು ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.1 ರಲ್ಲಿ ಸ್ಪಷ್ಟವಾಗಿ ತಿಳಿಸಿದೆ. ಕಂಪನಿಯು ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. ನಿಯಮಗಳನ್ನು ಅಳವಡಿಸಿಕೊಂಡಿರುತ್ತದೆ.
	ಎ) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್.105 "ಮಾರಾಟ ಮತ್ತು ಸ್ಥಗಿತಗೊಂಡ ಕಾರ್ಯಾಚರಣೆಗಳ ಸಂಬಂಧಿತ ಪ್ರಸಕ್ತ ಆಸ್ತಿಗಳು"– ಚಿರಾಸ್ತಿ, ಯಂತ್ರೋಪಕರಣಗಳು ನಿಷ್ಕ್ರಿಯ ಹಂತ ತಲುಪಿದ್ದು, ವಿಲೇವಾರಿ ಮಾಡಬೇಕಾಗಿದ್ದು, ಇವುಗಳನ್ನು ಪ್ರಸ್ತುತಪಡಿಸುವಿಕೆ, ವಿಂಗಡಣೆ ಮತ್ತು ಬಹಿರಂಗಪಡಿಸಿರುವುದಿಲ್ಲ (ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ:2.3, ಪ್ಯಾರ 6 ಕೂಡ)	ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ:2.3, ಪ್ಯಾರ 6 (ಗಮನಿಸಿ): ಕಂಪನಿಯು ಯಾವುದೇ ರೀತಿಯ ಸ್ವತ್ತುಗಳ ಮಾರಾಟವನ್ನು ತಿಳಿಸಿರುವುದಿಲ್ಲ ಹಾಗೂ ಯಾವುದೇ ನಿಷ್ಕ್ರಿಯ/ ಸ್ಥಗಿತಗೊಂಡಕೆಲಸಗಳು ವಿಲೇವಾರಿ ಮಾಡಲು ಇರುವುದಿಲ್ಲ. ಯಾವುದೇ ಕೊರತೆ ಹಾಗೂ ಪರಿಣಾಮವಿದ್ದಲ್ಲಿ ಲೆಕ್ಕಪರಿಶೋಧನೆಯು ಗಮನಕ್ಕೆ ತಂದಿರುವುದಿಲ್ಲ.
	ಬಿ) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 107 "ಹಣಕಾಸಿನ ದಸ್ತಾವೇಜುಗಳು: ಬಹಿರಂಗಪಡಿಸುವುದು" – ಹಣಕಾಸಿನ ಲಿಖಿತ ಸ್ವತ್ತುಗಳವಿಂಗಡಣೆಯ ಬಹಿರಂಗಪಡಿಸುವಿಕೆಗಳು ಅಗತ್ಯಗಳ ಪ್ರಕಾರ ಅನುಸರಣೆಯಾಗಿರುವುದಿಲ್ಲ.	ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.7ಸಿ (ಗಮನಿಸಿ) : ಅಗತ್ಯಕ್ಕನುಸಾರವಾಗಿ ಕಂಪನಿಯು ಈಗಾಗಲೇ ಹಣಕಾಸಿನ ದಸ್ತಾವೇಜುಗಳ ಬಗ್ಗೆ ಸ್ಪಷ್ಟನೆ ನೀಡಿದೆ. ಹಣಕಾಸು ಸ್ವತ್ತುಗಳಿಂದ ಗಳಿಸುವ ಬಡ್ಡಿಯನ್ನು, ಪರಿಣಾಮಕಾರಿ ಬಡ್ಡಿ ದರದ ಮಾದರಿಯಲ್ಲಿ ಅಂದರೆ, ಬ್ಯಾಂಕ್‌ನ ಬಡ್ಡಿದರದಲ್ಲಿ ನಿಶ್ಚಿತ ಠೇವಣಿ ಮಾದರಿಯಲ್ಲಿ ಪರಿಗಣಿಸಲಾಗುತ್ತದೆ ಮತ್ತು ಇದು ಈಗ ಚಾಲ್ತಿಯಲ್ಲಿ ಇಲ್ಲದ ವಿಧಾನವೇನೂ ಅಲ್ಲವೆಂದು ಸ್ಪಷ್ಟವಾಗಿ ಹೇಳಲಾಗಿದೆ. ನ್ಯೂನ್ಯತೆಗಳು ಮತ್ತು ಅದರಿಂದಾಗುವ ಪರಿಣಾಮಗಳೇನಾದರೂ ಇದ್ದಲ್ಲಿ ಅವುಗಳನ್ನು ಲೆಕ್ಕ ಪರಿಶೋಧನೆಯಲ್ಲಿ ಉಲ್ಲೇಖಿಸಿರುವುದಿಲ್ಲ.
	ಸಿ) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 109 "ಹಣಕಾಸಿನ ದಸ್ತಾವೇಜುಗಳ" – ಗುರುತಿಸುವಿಕೆ, ಮಾಪನ ಮತ್ತು ಹಣಕಾಸಿನ ಲಿಖಿತ ಸ್ವತ್ತುಗಳ ತೊಡೆದುಹಾಕುವಿಕೆಯು ಅಗತ್ಯಗಳ ಪ್ರಕಾರ ಅನುಸರಣೆಯಾಗಿರುವುದಿಲ್ಲ.	ಕಂಪನಿಯು ಹಣಕಾಸು ಆಸ್ತಿಗಳು ಮತ್ತು ಹಣಕಾಸು ಹೊಣೆಗಾರಿಕೆಗಳನ್ನು ವರದಿ ಮಾಡಲು ಯಾವುದೇ ಅಧೀನ ಸಂಸ್ಥೆಗಳನ್ನು ಹೊಂದಿರುವುದಿಲ್ಲ. ಅಧೀನ ಸಂಸ್ಥೆಗಳಲ್ಲಿ ಆಸಕ್ತ ಅಥವಾ ಹಕ್ಕುಗಳು ಮತ್ತು ವಿಮೆ ಒಪ್ಪಂದ ಮುಂಗಡ ಒಪ್ಪಂದ, ಸಾಲ ಬದ್ಧತೆ ಹಕ್ಕುಗಳು ಇತ್ಯಾದಿ ಯಾವುದೇ ನಿರ್ಬಂಧಗಳನ್ನು ಹೊಂದಿರುವುದಿಲ್ಲ.
	ಡಿ) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 113 "ನೈಜ ಮೌಲ್ಯ ಮಾಪನ" – ಸ್ವತ್ತುಗಳ ಹಾಗೂ ಹೊಣೆಗಾರಿಕೆಗಳ ನೈಜ ಮೌಲ್ಯ ಮಾಪನ ಹಾಗೂ ಇವುಗಳ ಬಹಿರಂಗಪಡಿಸುವಿಕೆ ಅಗತ್ಯಗಳ ಪ್ರಕಾರ ಅನುಸರಣೆಯಾಗಿರುವುದಿಲ್ಲ.	ಕಂಪನಿಯು ಮಾರುಕಟ್ಟೆ ಆಧಾರಿತವಾಗಿ ಮೌಲ್ಯ ನಿಗದಿಪಡಿಸುವಂತಹ ಯಾವುದೇ ಆಸ್ತಿಯನ್ನು ಹೊಂದಿರುವುದಿಲ್ಲ. ಹೀಗಾಗಿ ಯಾವುದೇ ಆಸ್ತಿಯನ್ನು ಸಾಮಾನ್ಯ ವ್ಯವಹಾರದ ಮೂಲಕ ಮಾರಲು ಅಥವಾ ಅದರ ಹೊಣೆಗಾರಿಕೆಯನ್ನು ವರ್ಗಾಯಿಸಲು ಬೆಲೆಯನ್ನು ಅಂದಾಜಿಸುವ ಅಗತ್ಯವಿರುವುದಿಲ್ಲ. ಹೀಗಾಗಿ ಪ್ರಸಕ್ತ ಮಾರುಕಟ್ಟೆ ಪರಿಸ್ಥಿತಿಯಲ್ಲಿ ಮತ್ತು ಆಸ್ತಿಗಳ ಸ್ಥಳದಲ್ಲಿ ಮಾರುಕಟ್ಟೆ ಸಹಭಾಗಿಗಳ ನಡುವೆ ನಿಗದಿತ ದಿನಾಂಕದಂದು ಯಾವುದೇ ವ್ಯವಹಾರ ನಡೆಯುವುದಿಲ್ಲ.
	ಇ) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 12 "ಆದಾಯ ತೆರಿಗೆ" – ಮುಂದೂಡಲ್ಪಟ್ಟ ತೆರಿಗೆಯನ್ನು ಒಳಗೊಂಡ ಆದಾಯ ತೆರಿಗೆಯ ಗುರುತಿಸುವಿಕೆ ಮತ್ತು ಬಹಿರಂಗಪಡಿಸುವಿಕೆ ತಯಾರಿಸಿದ್ದು, ಇದು ಅಗತ್ಯಗಳ ಪ್ರಕಾರ ಅನುಸರಣೆಯಾಗಿರುವುದಿಲ್ಲ.	ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.13 (ಗಮನಿಸಿ) : ಪ್ರಸಕ್ತವಧಿಗೆ ಮತ್ತು ಹಿಂದಿನ ಅವಧಿಗೆ ಸಲ್ಲಿಕೆ ಮಾಡದ ತೆರಿಗೆಯನ್ನು ಹೊಣೆಗಾರಿಕೆ ಎಂದು ಪರಿಗಣಿಸಲಾಗಿದ್ದು, ಅದನ್ನು ಹಣಕಾಸು ತಖ್ತೆಯಲ್ಲಿ ಉಲ್ಲೇಖಿಸಲಾಗಿದೆ. ನ್ಯೂನ್ಯತೆಗಳು ಮತ್ತು ಅವುಗಳಿಂದ ಉಂಟಾಗಬಹುದಾದ ಪರಿಣಾಮವನ್ನು ಲೆಕ್ಕಪರಿಶೋಧನೆಯಲ್ಲಿ ತೋರಿಸಿರುವುದಿಲ್ಲ.

	ಎಫ್) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 16 "ಚಿರಾಸ್ತಿ ಹಾಗೂ ಯಂತ್ರೋಪಕರಣಗಳು" ಅಗತ್ಯಗಳ ಪ್ರಕಾರ ಅನುಸರಣೆಯಲ್ಲಿರುವುದಿಲ್ಲ. ಅವುಗಳಲ್ಲಿ ಕೆಳಕಂಡವುಗಳು ಸೇರಿವೆ;	ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.3, 2.4 & 2.17 (ಗಮನಿಸಿ) : ಕಂಪನಿಯು ಯೋಜನೆಗಳ ಬಂಡವಾಳಪೂರಣಕ್ಕೆ ಪ್ರಜ್ಞಾಪೂರ್ವಕ ನೀತಿಯನ್ನು ಅನುಸರಿಸುತ್ತದೆ. ಯೋಜನೆಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಮಾಡಲಾದ ಖರ್ಚನ್ನು ಯೋಜನೆಯ ಉದ್ದೇಶದ ಬಳಕೆಯ ಮುನ್ನ ಅದರ ಅಭಿವೃದ್ಧಿ ಹಂತದಲ್ಲಿ ಗಳಿಸಲಾದ ನಿವ್ವಳ ಆದಾಯವನ್ನು ಕಾರ್ಯಾರಂಭ ಪೂರ್ವ ವೆಚ್ಚಗಳೆಂದು ಪರಿಗಣಿಸಲಾಗಿದ್ದು, ಅವುಗಳನ್ನು ಪ್ರಗತಿಯಲ್ಲಿರುವ ಬಂಡವಾಳ ಯೋಜನೆ ಅಡಿಯಲ್ಲಿ ತೋರಿಸಲಾಗಿದೆ.
	I. ವೆಚ್ಚ, ಮಾಪನ ಹಾಗೂ ತರುವಾಯದ ವೆಚ್ಚದ ಗುರುತಿಸುವಿಕೆ	ತದನಂತರ ವೆಚ್ಚಗಳನ್ನು, ಮೊತ್ತವನ್ನು ಒಳಗೊಂಡ ಆಸ್ತಿಗಳಲ್ಲಿ ಸೇರ್ಪಡೆಗೊಳಿಸಲಾಗಿದೆ ಅಥವಾ ಪ್ರತ್ಯೇಕ ಆಸ್ತಿಯಾಗಿ ಪರಿಗಣಿಸಲಾಗಿದೆ.
	II. ಬಂಡವಾಳಿಕರಣ ಮತ್ತು ಸವಕಳಿ ಲೆಕ್ಕಾಚಾರ	ಕಂಪನಿಯು ತನ್ನ ಆಸ್ತಿಗಳು ಘಟಕಗಳು ಮತ್ತು ಸಲಕರಣೆಗಳನ್ನು ಅವುಗಳ ಅಂದಾಜಿತ ಬಳಕೆ ಆಧಾರದ ಮೇಲೆ ನೇರ ವಿಧಾನವನ್ನು ಬಳಸಿ ನಿರ್ಧರಿಸಲಾಗಿದೆ.
	ಜಿ) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 20 " ಸರ್ಕಾರದ ಧನ ಸಹಾಯಕ್ಕಾಗಿ ಲೆಕ್ಕಪರಿಶೋಧನೆ ಮತ್ತು ಸರ್ಕಾರದ ಸಹಾಯದ ಪ್ರಕಟಣೆ" – ಸರ್ಕಾರದ ಸಹಾಯದ ಬಹಿರಂಗಪಡಿಸುವಿಕೆ ಮಾಡಿರುವುದು ಅಗತ್ಯಗಳ ಪ್ರಕಾರ ಅನುಸರಣೆಯಾಗಿರುವುದಿಲ್ಲ.	ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.8, 2.11 ಸಿ (ಗಮನಿಸಿ) : ಸರ್ಕಾರದಿಂದ ಪಡೆದ ಅನುದಾನವನ್ನು ಪರಿಗಣಿಸಲಾಗಿದ್ದು, ಅದನ್ನು ಜಮಾ–ಖರ್ಚು ತಖ್ತೆಯಲ್ಲಿನ ವೆಚ್ಚದಲ್ಲಿ ಇಳಿಕೆ ಎಂದು ವ್ಯವಸ್ಥಿತವಾಗಿ ತೋರಿಸಲಾಗಿದೆ.
	ಹೆಚ್) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 23 "ಸಾಲದ ವೆಚ್ಚಗಳು" ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ:2.11 ರನ್ವಯ ಅನುಸರಣೆಯಲ್ಲಿರುವುದಿಲ್ಲ. ಅವುಗಳಲ್ಲಿ ಕೆಳಕಂಡಿದ್ದು ಸೇರಿವೆ: (ಗಮನಿಸಿ)	
	I. ಗುರುತಿಸುವಿಕೆ, ವೆಚ್ಚಗಳ ಲೆಕ್ಕಾಚಾರ, ಅರ್ಹತೆಯುಳ್ಳ ಬಂಡವಾಳೀಕರಣ ಸ್ವತ್ತುಗಳ ಅಳತೆ	ಗುರುತಿಸುವಿಕೆ, ವೆಚ್ಚಗಳ ಲೆಕ್ಕಾಚಾರ, ಅರ್ಹತೆಯುಳ್ಳ ಬಂಡವಾಳೀಕರಣ ಸ್ವತ್ತುಗಳ ಅಳತೆಯ ವಿಮರ್ಶೆಯನ್ನು ಬಂಡವಾಳೀಕರಣದ ಹೊತ್ತಿನಲ್ಲಿ ಮಾಡಲಾಗುವುದು.
	ಐ) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 24 "ಸಂಬಂಧಿತ ವ್ಯಕ್ತಿಗಳೊಂದಿಗೆ ಮಾಡಿದ ವ್ಯವಹಾರಗಳ ಬಹಿರಂಗಪಡಿಸುವಿಕೆ" – ಬಹಿರಂಗಪಡಿಸುವಿಕೆಗಳು ಅಗತ್ಯಗಳ ಪ್ರಕಾರ ಅನುಸರಣೆಯಾಗಿರುವುದಿಲ್ಲ.	ನಿಗಮವು ಒಂದು ಸರ್ಕಾರದ ಉದ್ಯಮವಾಗಿರುವುದರಿಂದ ಸಂಬಂಧಿತ ವ್ಯಕ್ತಿಗಳೊಂದಿಗೆ ಮಾಡಿದ ವ್ಯವಹಾರಗಳ ಬಹಿರಂಗಪಡಿಸುವಿಕೆಯ ಅವಶ್ಯಕತೆ ಇರುವುದಿಲ್ಲ.
	ಜೆ) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್.32 "ಹಣಕಾಸಿನ ಸಾಧನೆಗಳ ಪ್ರಸ್ತುತಿ" – ಹಣಕಾಸಿನ ಸಾಧನೆಗಳ ಪ್ರಸ್ತುತಿಯನ್ನು ಅಗತ್ಯಗಳ ಪ್ರಕಾರ ಅನುಸರಣೆಯಾಗಿರುವುದಿಲ್ಲ. (ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.7 ಸಿ ಗಮನಿಸಿ)	ಕಂಪನಿಯು ಯಾವುದೇ ಹಣಕಾಸಿನ ಸಾಧನೆಗಳನ್ನು ಹೊಂದಿರುವುದಿಲ್ಲ. ಆದ್ದರಿಂದ ಪ್ರತ್ಯೇಕವಾಗಿ ಬಹಿರಂಗಪಡಿಸುವಿಕೆ ಅವಶ್ಯಕವಿರುವುದಿಲ್ಲ.
	ಕೆ) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 33 "ಪ್ರತಿ ಷೇರಿನ ಗಳಿಕೆ" – ಪ್ರತಿ ಷೇರಿನ ಗಳಿಕೆಯ ಪ್ರಸ್ತುತಿ ಮತ್ತು ಬಹಿಂಗಪಡಿಸುವಿಕೆ ಅಗತ್ಯಗಳ ಪ್ರಕಾರ ಅನುಸರಣೆಯಾಗಿರುವುದಿಲ್ಲ. (ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.21 ಗಮನಿಸಿ)	ಅಗತ್ಯಗಳ ಅನುಸಾರ ಪ್ರತಿ ಷೇರಿನ ಗಳಿಕೆ ಲಾಭ ಮತ್ತು ನಷ್ಟದ ತಃಖ್ತೆಯಲ್ಲಿ ಬಹಿರಂಗಪಡಿಸಲಾಗಿದೆ.
	ಎಲ್) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 36 "ಆಸ್ತಿಯ ಮೌಲ್ಯ ತಗ್ಗಿಸುವಿಕೆ" – ಗುರುತು ಪಡಿಸುವಿಕೆ ಮತ್ತು ಬಹಿರಂಗಪಡಿಸುವಿಕೆಯು ಅಗತ್ಯಗಳ ಪ್ರಕಾರ ಅನುಸರಣೆಯಾಗಿರುವುದಿಲ್ಲ. (ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.14 ಮತ್ತು 4ಈ ಗಮನಿಸಿ)	ಕಂಪನಿಯು ತನ್ನ ಯಾವುದೇ ಆಸ್ತಿಯನ್ನು ಮೌಲ್ಯ ತಗ್ಗಿಸುವಿಕೆಗೆ ಗುರುತಿಸಿರುವುದಿಲ್ಲ.
	ಎಂ) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 37 "ಹವಣಿಕೆಗಳು, ಅನಿಶ್ಚಿತ ಹೊಣೆಗಾರಿಕೆಗಳು ಮತ್ತು ಅನಿಶ್ಚಿತ ಸ್ವತ್ತುಗಳು – ಕೆಲವು ವೆಚ್ಚಗಳ ಹವಣಿಕೆಗಳ ಗುರುತಿಸುವಿಕೆ, ಅನಿಶ್ಚಿತ ಹೊಣೆಗಾರಿಕೆಗಳು ಮತ್ತು ಬದ್ಧತೆಗಳನ್ನು ನೀಡಿರುವುದಿಲ್ಲ ಹಾಗೂ ಅಗತ್ಯಗಳ ಅನುಸಾರ ಬಹಿರಂಗಪಡಿಸಿರುವುದಿಲ್ಲ. (ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.15 ಮತ್ತು 30 ಗಮನಿಸಿ)	ಕಂಪನಿಯು ಯಾವುದೇ ಅನಿಶ್ಚಿತ ಆಸ್ತಿಯನ್ನು ಪರಿಗಣಿಸಿಲ್ಲ ಮತ್ತು ಬಹಿರಂಗಪಡಿಸಿಲ್ಲ. ಅನಿಶ್ಚಿತ ಹೊಣೆಗಾರಿಕೆಗಳನ್ನು ಗುರುತಿಸಿ ಸರಿಯಾಗಿ ಬಹಿರಂಗಪಡಿಸಲಾಗಿದೆ.
	ಎನ್) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 40 "ಹೂಡಿಕೆ ಆಸ್ತಿ" – ಗುರುತಿಸುವಿಕೆ, ಮಾಪನ ಮತ್ತು ಹೂಡಿಕೆ ಆಸ್ತಿಯ ಬಹಿರಂಗಪಡಿಸುವಿಕೆ (ಬೃಂದಾವನ್ ಉದ್ಯಾನವನದ ಹೊಟೆಲ್ ಕಟ್ಟಡಗಳು) ಅಗತ್ಯಗಳ ಪ್ರಕಾರ ಅನುಸರಣೆಯಾಗಿರುವುದಿಲ್ಲ. ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. ಲೆಕ್ಕಪತ್ರದ ಮೇಲೆ ಈ ಮೇಲಿನ ವಿಷಯದ ಪ್ರಭಾವವನ್ನು ಅಳೆಯಲು ಸಾಧ್ಯವಿರುವುದಿಲ್ಲ.	ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.22 ಡಿ ಅಡಿ ತಿಳಿಸಿರುವಂತೆ, ಕಂಪನಿಯು ಯಾವುದೇ ಆಸ್ತಿಯನ್ನು ಹೂಡಿಕೆ ಸ್ವತ್ತು ಎಂದು ಪರಿಗಣಿಸಿರುವುದಿಲ್ಲ.

3	ಲಾಭ ಮತ್ತು ನಷ್ಟದ ತಖ್ತೆಯು ಕಂಪನಿ ಕಾಯ್ದೆ 2013 – ಷೆಡ್ಯೂಲ್ III ವಿಭಾಗ II ಮತ್ತು 'ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್.' ಅಗತ್ಯಗಳಿಗೆ ಅನುಗುಣವಾಗಿ ಇರುವುದಿಲ್ಲ ಮತ್ತು ಹಣಕಾಸು ವರದಿಯ ಸಿದ್ಧತೆ ಮತ್ತು ಮಂಡನೆಯ ಚೌಕಟ್ಟು ಸಹ ಐ.ಸಿ.ಎ.ಐ. ನಿಗದಿಪಡಿಸಿರುವ ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರ ಮಾನದಂಡಗಳಿಗೆ ಅನುಸಾರವಾಗಿರುವುದಿಲ್ಲ. ಲಾಭ ಮತ್ತು ನಷ್ಟದ ವರ್ಗೀಕರಣದ ಪರಿಗಣನೆ, ವೆಚ್ಚಗಳು, ಆದಾಯ ತೆರಿಗೆ ಉದ್ದೇಶಕ್ಕಾಗಿ ಕಂಪನಿಯಿಂದ ಪ್ರತ್ಯೇಕ ಜಮಾ ಖರ್ಚು ತಃಖ್ತೆ ಮುಂತಾದ ವಿಷಯಗಳಲ್ಲಿ ಕಂಪನಿಯು ಅನುಸರಣೆ ಹೊಂದಿರುವುದಿಲ್ಲ; ಅವುಗಳು ಹೀಗಿವೆ;	ಕಂಪನಿ ಕಾಯ್ದೆ 2013 – ಷೆಡ್ಯೂಲ್ III ರ ವಿಭಾಗ ಖಖ ನಿಯಮಗಳ ಅನುಸಾರವಾಗಿ ಆದಾಯ ಮತ್ತು ಖರ್ಚು ತಖ್ತೆಯನ್ನು ಸಿದ್ಧಪಡಿಸಿರುತ್ತದೆ ಮತ್ತು ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. ನ ಅಗತ್ಯದ ಅನುಸಾರವಾಗಿ ಅದನ್ನು ಮಂಡಿಸಿರುತ್ತದೆ. ಆದಾಯ ಮತ್ತು ಖರ್ಚುಗಳನ್ನು ವರ್ಗೀಕರಿಸಲಾಗಿದ್ದು, ಸ್ಥಿರತೆ ಕಾಯ್ದುಕೊಕೊಳ್ಳಲಾಗಿದೆ. ಆದಾಯ ತೆರಿಗೆ ಉದ್ದೇಶಕ್ಕಾಗಿ ಪ್ರತ್ಯೇಕ ಲಾಭ ಮತ್ತು ನಷ್ಟ ತಖ್ತೆಯನ್ನು ಸಿದ್ಧಪಡಿಸಲಾಗಿದ್ದು, ಇದನ್ನು ಶಾಸನಬದ್ಧ ಲೆಕ್ಕಾಧಿಕಾರಿಗಳು ಹಾಗೂ ತೆರಿಗೆ ಲೆಕ್ಕಾಧಿಕಾರಿಗಳು ಪ್ರಮಾಣೀಕರಿಸಿರುತ್ತಾರೆ.
	I. ಆದಾಯ ಹಾಗೂ ವೆಚ್ಚಗಳ ಗುರುತಿಸುವಿಕೆ ಮತ್ತು ವಿಂಗಡಣೆ	ಕಳೆದ ವರ್ಷಗಳಲ್ಲಿ ಮಾಡಿದಂತೆ ಕಂಪನಿಯು ಆದಾಯ ಹಾಗೂ ವೆಚ್ಚಗಳ ಗುರುತಿಸುವಿಕೆ ಮತ್ತು ವಿಂಗಡಣೆ ಮಾಡಿದೆ.
	II. ವೆಚ್ಚದ ಅಂಶ ಹಾಗೂ ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 16 ಮತ್ತು ಲೆಕ್ಕಪತ್ರದ ಆಚರಣೆಗಳ ಅಳತೆ ಮತ್ತು ಗುರುತಿಸುವಿಕೆ ಮಾನದಂಡಗಳ ಅನುಸರಣೆಯಲ್ಲಿಲ್ಲದಿದ್ದರೂ ವೆಚ್ಚಗಳು, ನೆಟ್–ಆಫ್ ಬ್ಯಾಂಕ್ ಬಡ್ಡಿ ಹಾಗೂ ಸರ್ಕಾರದ ನಿರ್ವಹಣೆ ಅನುದಾನ – ರೂ. 23,471.30 ಲಕ್ಷಗಳು ಸಿ.ಡಬ್ಲ್ಯೂ.ಐ.ಪಿ.ಗೆ ವರ್ಗಾವಣೆ ಮಾಡಲಾಗಿದೆ.	ಸರ್ಕಾರವು ನಿರ್ದಿಷ್ಟ ಉದ್ದೇಶಕ್ಕಾಗಿ ನಿರ್ವಹಣೆ ವೆಚ್ಚವನ್ನು ಪೂರೈಸಲು ಅನುದಾನವನ್ನು ಬಿಡುಗಡೆ ಮಾಡುತ್ತದೆ. ಅದರಂತೆ ಕಂಪನಿಯು ಲಾಭ ಮತ್ತು ನಷ್ಟದ ತಃಖ್ತೆಯಲ್ಲಿ ವೆಚ್ಚವನ್ನು ನೆಟ್–ಆಫ್ ಮಾಡಿದೆ.
	III. ಆದಾಯ ತೆರಿಗೆಯ ಉದ್ದೇಶಕ್ಕಾಗಿ, ಪರಿಷ್ಕೃತ ಆದಾಯವನ್ನು ಫೈಲ್ ಮಾಡಲು ಕಂಪನಿಯು ಪ್ರತ್ಯೇಕವಾದ ಲಾಭ ಮತ್ತು ನಷ್ಟದ ತಃಖ್ತೆಯನ್ನು ತಯಾರಿಸುತ್ತದೆ (ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.13 ಮತ್ತು ಪ್ಯಾರಾ 4 ಗಮನಿಸಿ). ಈ ಲಾಭ ಮತ್ತು ನಷ್ಟದ ತಃಖ್ತೆಯ ಅನುಪಸ್ಥಿತಿಯಲ್ಲಿ ಆದಾಯ ತೆರಿಗೆಯ ನಿಬಂಧನೆಗಳ ಸಮರ್ಪಕತೆಯನ್ನು ಅಳೆಯಲು ಸಾಧ್ಯವಿರುವುದಿಲ್ಲ.	ಆದಾಯ ತೆರಿಗೆಯ ನಿಬಂಧನೆಯನ್ನು ಲಾಭ ಮತ್ತು ನಷ್ಟದ ತಃಖ್ತೆಯ ಆಧಾರದ ಮೇಲೆ ಮಾಡಲಾಗುತ್ತದೆ, ಹೊರತು ಆದಾಯ ತೆರಿಗೆಯ ಆಧಾರದ ಮೇಲೆ ಮಾಡಲಾಗುವುದಿಲ್ಲ.
4	'ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್.' ಲೆಕ್ಕಪತ್ರಗಳು ಕಂಪನಿ ಕಾಯ್ದೆ 2013 – ಷೆಡ್ಯೂಲ್ ಖಖಖ ವಿಭಾಗ ಖಖ ಮತ್ತು 'ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್.' ಅಗತ್ಯಗಳಿಗೆ ಅನುಗುಣವಾಗಿ ಇರುವುದಿಲ್ಲ. ವಿಂಗಡಣೆ / ಲೈನ್ ಐಟಂಗಳ ಮರುವಿಂಗಡಣೆ / ಮರು ಲೈನ್ ಐಟಂಗಳು ಮತ್ತು ಇತರೆ ಅವಶ್ಯಕ ಬಹಿರಂಗಪಡಿಸುವಿಕೆಗಳನ್ನು ಸಂಬಂಧಿಸಿದಂತೆ (ಹೆಚ್ಚುವರಿ ಮಾಹಿತಿ ನೀಡುವ ಟಿಪ್ಪಣಿಗಳ ಜೊತೆಗೆ); ಕೆಳಗಿನವುಗಳನ್ನು ಒಳಗೊಂಡಂತೆ	ಲೆಕ್ಕಪತ್ರಗಳನ್ನು ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ಷೆಡ್ಯೂಲ್ III ಹಾಗೂ 'ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್.' ನಿಬಂಧನೆಗಳ ಅನ್ವಯ ಹಾಗೂ ಪ್ರಾಯೋಗಿಕ ಅನುಸಾರ ತಯಾರಿಸಲಾಗಿದೆ.
	ಎ) ಭದ್ರತಾ ಠೇವಣಿಗಳು, ಅರ್ನೆಸ್ಟ್ ಹಣ ಠೇವಣಿಗಳು, ಕಾರ್ಯಕ್ಷಮತೆ ಖಾತರಿ ಠೇವಣಿಗಳು ಗುತ್ತಿಗೆ ಪಾವತಿಗಳ ಹೊಣೆಗಾರಿಕೆಗಳು, ಸರಬರಾಜು ಮತ್ತು ವೆಚ್ಚಗಳನ್ನು ಪ್ರಸ್ತುತ ಹಾಗೂ ಅಪ್ರಸ್ತುತ ಎಂದು ವಿಂಗಡಣೆ ಮಾಡಿರುವುದಿಲ್ಲ. (ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 7 ಗಮನಿಸಿ)	ಹಣಕಾಸಿನ ಸ್ವತ್ತುಗಳಡಿ ಭದ್ರತಾ ಠೇವಣಿಗಳನ್ನು ಅಪ್ರಸ್ತುತ ಸ್ವತ್ತುಗಳೆಂದು ವಿಂಗಡಿಸಲಾಗಿದೆ ಮತ್ತು ಹೊಣೆಗಾರಿಕೆಗಳನ್ನು ನಿಬಂಧನೆಗಳ ಅನುಸಾರ ವಿಂಗಡಣೆ ಮಾಡಲಾಗಿದೆ.
	ಬಿ) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್.ನ ವಿಭಾಗ II ಷೆಡ್ಯೂಲ್ III ರ ಯಾವುದೇ ಲೈನ್ ಐಟಂ ಅನ್ನು ಒಪ್ಪಿದೆ ಎಂದು ಗುರುತಿಸುವುದಿಲ್ಲ (ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 19 ಗಮನಿಸಿ)	ಲೈನ್ ಐಟಂ ಎಂದು ತೋರಿಸಲು ಒಪ್ಪಿಗೆ ಗುರುತಿಸಿರುವುದಿಲ್ಲ.
5	ಚರಾಸ್ತಿ, ಘಟಕ ಮತ್ತು ಉಪಕರಣಗಳು, ಪ್ರಗತಿಯಲ್ಲಿರುವ ಬಂಡಾವಳ ಕಾಮಗಾರಿ (ಸಿ.ಡಬ್ಲ್ಯೂ.ಐ.ಪಿ) ಹಾಗೂ ಸವಕಳಿಯ ಬಗ್ಗೆ.	
	ಎ) ಕಂಪನಿಯು ಚರಾಸ್ತಿ ಮತ್ತು ಘಟಕ ಮತ್ತು ಉಪಕರಣಗಳ ಬಂಡವಾಳೀಕರಣದ ಕೆಲಸವನ್ನು ಪೂರ್ಣಗೊಳಿಸಬೇಕಿರುತ್ತದೆ ಹಾಗೂ ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡ ಯೋಜನೆಗಳು/ ಸ್ವತ್ತುಗಳು ಅನುಭೋಗಕ್ಕೆ ಯೋಗ್ಯವಾಗಿದ್ದು, ಇವುಗಳ ಸವಳೀಕರಣಕ್ಕೆ ಹವಣಿಕೆಯನ್ನು ಮಾಡಿರುವುದಿಲ್ಲ ಆದ ಕಾರಣ ಚಿರಾಸ್ತಿ, ಯಂತ್ರೋಪಕರಣಗಳು ಅಧಿಕ ಮೌಲ್ಯಯುತವಾಗಿದ್ದು ಹಾಗೂ ಸವಕಳಿ ವೆಚ್ಚವು ಕಡಿಮೆಯಾಗಿರುತ್ತದೆ.	ಕಂಪನಿಯು ಯೋಜನಾ ವೆಚ್ಚಗಳ ಬಂಡವಾಳೀಕರಣಕ್ಕಾಗಿ ಲೆಕ್ಕ ವಿಧಾನದಲ್ಲಿ ಪೂರ್ಣತೆ ವಿಧಾನವನ್ನು ಪ್ರಜ್ಞಾಪೂರ್ವಕವಾಗಿ ಅಳವಡಿಸಿಕೊಂಡಿದೆ. ಅಣೆಕಟ್ಟುಗಳು, ನಾಲೆಗಳು, ವಿತರಣಾ ನಾಲೆಗಳು ಮತ್ತು ಇತರೆ ನೀರಾವರಿ ಯೋಜನೆಗಳು ಸಮಗ್ರವಾಗಿ ಯೋಜನೆ ಭಾಗವಾಗಿರುತ್ತದೆ ಮತ್ತು ಅವುಗಳನ್ನು ಸಂಯುಕ್ತ ಜಾಲಗಳನ್ನಾಗಿ ಪರಿಗಣಿಸಲಾಗಿದೆ. ಕೆಲವೊಂದು ನೀರಾವರಿ ಯೋಜನೆಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದ್ದು, ಅವುಗಳಿಗೆ ನೀರು ಹರಿಸಲಾಗಿದ್ದರೂ, ಅಂತಹ ಕೆಲವು ಕಾಮಗಾರಿಗಳನ್ನು ಪ್ರಗತಿಶೀಲ ಬಂಡವಾಳ ಕಾರ್ಯಗಳ ಅಡಿಯಲ್ಲೇ ಮುಂದುವರಿಸಲಾಗಿದೆ.

	ಬಿ) ಲೆಕ್ಕಪರಿಶೋಧನೆ, ಅಂತಿಮಗೊಳಿಸುವಿಕೆಯ ಹೊಂದಾಣಿಕೆ ಗುರುತಿಸುವಿಕೆ, ದಸ್ತಾವೇಜು, ಭೌತಿಕ ನಿಯಂತ್ರಣ ಮತ್ತು ಚಿರಾಸ್ತಿ, ಯಂತ್ರೋಪಕರಣಗಳು, ಒಡೆತನ, ವೆಚ್ಚದ ಹಂಚಿಕೆ ಪ್ರಸ್ತುತ ಬಂಡವಾಳೀಕರಣದಲ್ಲಿ ಕೆಲವು ಅನಿಶ್ಚತೆಗಳು ಕಂಡುಬಂದಿರುತ್ತದೆ	ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. ಲೆಕ್ಕಪತ್ರ ವಿಧಾನಕ್ಕೆ ಪರಿವರ್ತನೆ ಹಿನ್ನೆಲೆಯಲ್ಲಿ, ಕಂಪನಿಯು ತನ್ನ ಎಲ್ಲ ಸ್ವತ್ತು, ಘಟಕ ಮತ್ತು ಉಪಕರಣಗಳ ವರ್ಗಾವಣೆ ಮೌಲ್ಯವನ್ನು ಮುಂದುವರೆಸಲು ನಿರ್ಧರಿಸಿದೆ ಮತ್ತು ಇವುಗಳ ಕ್ರೋಡೀಕೃತ ಸವಕಳಿ ವೆಚ್ಚವನ್ನು ಕಡಿಮೆಯೆಂದು ತೋರಿಸಲಾಗಿದೆ. ಆಸ್ತಿಗಳು ಉದ್ದೇಶಿತ ಬಳಕೆಗೆ ಸಿದ್ಧವಾಗುವವರೆಗೂ ವೆಚ್ಚವು ಆಸ್ತಿಗಳ ಸ್ವಾಧೀನತೆಯ ಮೇಲೆ ಆಧಾರಪಟ್ಟಿರುತ್ತದೆ.
	ಸಿ) ಸರ್ಕಾರದಿಂದ ವರ್ಗಾವಣೆಗೊಂಡ ಆಸ್ತಿ / ಸ್ವತ್ತುಗಳ ಜೀವಿತಾವಧಿಯನ್ನು ಬಂಡವಾಳ ಕ್ರೋಡೀಕರಣ ಸಮಯದಲ್ಲಿ ಹೊಸದಾಗಿರುವಂತೆ ಪರಿಗಣಿಸಲಾಗಿದೆ. ಆದ ಕಾರಣ ಚರಾಸ್ತಿ, ಯಂತ್ರೋಪಕರಣಗಳು ಅಧಿಕ ಮೌಲ್ಯಯುತವಾಗಿದ್ದು ಹಾಗೂ ಸವಕಳಿ ವೆಚ್ಚವು ಕಡಿಮೆಯಾಗಿರುತ್ತದೆ. (ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.4 ಗಮನಿಸಿ)	ಕಂಪನಿಯು ಸ್ವತ್ತು, ಘಟಕ ಮತ್ತು ಉಪಕರಣಗಳ ಸವಕಳಿಯನ್ನು ಅವುಗಳ ಅಂದಾಜು ಕಾರ್ಯಾವಧಿಯನ್ನು ಪರಿಗಣಿಸಿ ನೇರ ವಿಧಾನದಲ್ಲಿ ಲೆಕ್ಕ ಮಾಡುತ್ತದೆ. ಯಾವುದೇ ಆಸ್ತಿಗೆ ಹೊಸ ಸೇರ್ಪಡೆಯಾದರೆ ಅಥವಾ ಯಾವುದೇ ಆಸ್ತಿಯನ್ನು ಮಾರಾಟ ಮಾಡಿದರೆ, ಬಳಕೆಯಿಂದ ಹೊರಗಿಟ್ಟರೆ, ಕೆಡವಿದರೆ ಅಥವಾ ನಾಶ ಮಾಡಿದರೆ, ಅಂತಹ ಸ್ವತ್ತುಗಳ ಸವಕಳಿಯನ್ನು ಪ್ರಮಾಣಾನುಗುಣವಾಗಿ ಲೆಕ್ಕ ಮಾಡಲಾಗುತ್ತದೆ. ಮಾಸಿಕವಾಗಿ ಸೇರ್ಪಡೆ ಮತ್ತು ವಿಲೇವಾರಿಗಳನ್ನು ಈ ವೇಳೆ ಪರಿಗಣಿಸಲಾಗುತ್ತದೆ.
6	ಸಂಬಂಧಿತ ಮಾಹಿತಿಯ ಅನುಪಸ್ಥಿತಿಯಲ್ಲಿ ಲೋಕೋಪಯೋಗಿ ದಾಖಲೆಗಳಿಗೆ ಸಂಬಂಧಿಸಿದ ಸಾಲ ಮತ್ತು ಮುಂಗಡಗಳು, ಠೇವಣಿಗಳು, ಸ್ವೀಕೃತಗಳು ಹಾಗೂ ಪ್ರಸ್ತುತ ಹೊಣೆಗಾರಿಕೆಗಳು ಲೆಕ್ಕಪತ್ರಗಳ ಪುಸ್ತಿಕೆಯೊಂದಿಗೆ ಹೊಂದಾಣಿಕೆ ಇರುವುದಿಲ್ಲ. ಲೆಕ್ಕಪತ್ರಗಳ ಮೇಲಿನ ಪ್ರಭಾವವನ್ನು ಖಚಿತಪಡಿಸಲು ನಮ್ಮಿಂದ ಸಾಧ್ಯವಾಗುತ್ತಿಲ್ಲ. ಕಳೆದ ವರ್ಷಗಳ ವರದಿಯಲ್ಲಿಯೂ ಸಹ ಹೋಲುವ ವೀಕ್ಷಣೆ ಇರುತ್ತದೆ.	ಕಂಪನಿಯು, ಅನುಕೂಲದ ದೃಷ್ಟಿಯಿಂದ ವಿಭಾಗ ಮತ್ತು ಉಪವಿಭಾಗಗಳಲ್ಲಿ ಲೆಕ್ಕಪತ್ರದ ಪುಸ್ತಿಕೆಗಳನ್ನು ಪಿ.ಡಬ್ಲ್ಯೂ.ಡಿ. ವ್ಯವಸ್ಥೆಯ ಅನುಸಾರ ನಿರ್ವಹಿಸುತ್ತಿದೆ.
7	ಕಂಪನಿಯ ವಿರುದ್ಧವಿರುವ ವಿವಾದಾತ್ಮಕ ದಾವೆಗಳ ಅನಿಶ್ಚಿತ ಹೊಣೆಗಾರಿಕೆಗಳನ್ನು ಪೂರ್ಣವಾಗಿ ನಿಶ್ಚಯಿಸಿ ಬಹಿರಂಗಪಡಿಸಿರುವುದಿಲ್ಲ.	ಕಂಪನಿಯು ಸಾಧ್ಯವಾದಷ್ಟು ಮಟ್ಟಿಗೆ ಅನಿಶ್ಚಿತ ಹೊಣೆಗಾರಿಕೆಯನ್ನು ಖಚಿತಪಡಿಸಿ, ನಿಶ್ಚಯಿಸಿ ಬಹಿರಂಗಪಡಿಸಿರುತ್ತದೆ.
8	ಅವಧಿಯ ಬಿಲ್ಲುಗಳನ್ನು, ಹಳೆ ಬಿಲ್ಲುಗಳನ್ನು ಸಹ ಲೆಕ್ಕಹಾಕಿರುವುದಿಲ್ಲ ಹಾಗೂ ಸರಿಯಾದ ಅನುಮೋದನೆ ಪಡೆಯದೆ ಬಿಲ್ಲುಗಳನ್ನು ಹೆಚ್ಚಿಗೆ ಪ್ರಮಾಣದ ಕೆಲಸಕ್ಕೆ ಲೆಕ್ಕಹಾಕಿರುವುದು ಹೀಗೆ ಕೆಲವು ಅನಿಶ್ಚಿತತೆಗಳು ಲೆಕ್ಕಪರಿಶೋಧನೆ ಯಲ್ಲಿ ಕಂಡುಬಂದಿರುತ್ತವೆ. ಅದಾಗ್ಯೂ ಲೆಕ್ಕಪತ್ರಗಳ ಮೇಲೆ ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್.ನ ಪರಿಣಾಮವನ್ನು ಖಚಿತಪಡಿಸುವುದು ಸಾಧ್ಯವಿರುವುದಿಲ್ಲ. ನಮ್ಮ ಕಳೆದ ವರ್ಷದ ವರದಿಯಲ್ಲೂ ಯಥಾ ಪ್ರಕಾರದ ಅಂಶವನ್ನು ಹೊಂದಿರುತ್ತದೆ. (ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.18 ಗಮನಿಸಿ)	ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.18 (ಗಮನಿಸಿ) : ಸಮತೋನ ಪಟ್ಟಿಯಲ್ಲಿ ಪಾವತಿಸಲು ದೃಢೀಕರಿಸಲಾದ ಬಿಲ್ಲುಗಳು ಸಂಬಂಧಪಟ್ಟ ವಿಭಾಗಗಳಲ್ಲಿ ಸ್ವೀಕೃತಿಯ ಆಧಾರದ ಮೇಲೆ ಹೊಣೆಗಾರಿಕೆಯನ್ನು ಗುರುತಿಸಲಾಗಿದೆ.
9	ಮುಂಗಡಗಳು, ಠೇವಣಿಗಳು, ಸ್ವೀಕೃತಗಳು, ಗುತ್ತಿಗೆದಾರರು, ಪ್ರಸ್ತುತ ಹೊಣೆಗಾರಿಕೆಗಳು ವ್ಯಾಪಾರ ಠೇವಣಿಗಳು ಮತ್ತು ಸ್ಥಿರ ಠೇವಣಿಗಳ ಬಾಕಿ ದೃಢೀಕರಣ ಹಾಗೂ ಪರಿಣಾಮಕಾರಿ ಹೊಂದಾಣಿಕೆಗಳಿಗೆ ಒಳಪಟ್ಟಿರುತ್ತದೆ. ಅದಾಗ್ಯೂ, ಇದರ ಪ್ರಭಾವ ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. ಲೆಕ್ಕಪತ್ರಗಳ ಮೇಲೆ ಖಚಿತಪಡಿಸಲು ಸಾಧ್ಯವಿರುವುದಿಲ್ಲ. (ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.22 ಗಮನಿಸಿ)	ಬ್ಯಾಂಕಿನಲ್ಲಿರುವ ಸ್ಥಿರ ಠೇವಣಿಗಳು ಠೇವಣಿ ರಸೀದಿಯಿಂದ ಬೆಂಬಲಿತವಾಗಿರುತ್ತದೆ ಹಾಗೂ ಠೇವಣಿಯ ಒಂದು ಭಾಗ ವಿದ್ಯುತ್ ಮಂಡಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಕಾರ್ಯ ನಿರ್ವಹಿಸಲು ಬಳಕೆಯಲ್ಲಿರುತ್ತದೆ. ಇದನ್ನು ಕಾರ್ಯ ಪೂರ್ಣಗೊಂಡ ನಂತರ ಸರಿಪಡಿಸಲಾಗುತ್ತದೆ.
10	ಯೋಜನೆಯ ಒಪ್ಪಂದದ ಪ್ರಕಾರ ಕಾರ್ಯಗತಗೊಳಿಸುವಲ್ಲಿನ ವಿಳಂಬಗಳಿಗೆ ದಂಡಗಳನ್ನು ವಿಧಿಸಿರುವುದಿಲ್ಲ. ಅದರ ಪರಿಣಾಮವಾಗಿ ಇತರೆ ಆದಾಯ, ಲಾಭ, ತೆರಿಗೆಯ ನಿಬಂಧನೆ ಮತ್ತು ಅಪ್ರಸ್ತುತ ಸ್ವತ್ತು–ಸಿ.ಡಬ್ಲ್ಯೂ.ಐ.ಪಿ.ಗಳನ್ನು ಹೆಚ್ಚುವರಿಯಾಗಿ ಹಾಗೂ ಪ್ರಸ್ತುತ ಸ್ವತ್ತುಗಳನ್ನು ಕಡಿಮೆಗೊಳಿಸಲಾಗಿರುತ್ತದೆ. ಅದಾಗ್ಯೂ, ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. ಲೆಕ್ಕಪತ್ರಗಳ ಮೇಲಿನ ಪ್ರಭಾವವನ್ನು ಪ್ರಮಾಣೀಕರಿಸುವುದು ನಮ್ಮಿಂದ ಸಾಧ್ಯವಿರುವುದಿಲ್ಲ.	ಟೆಂಡರ್ ಒಪ್ಪಂದದ ಷರತ್ತುಗಳನ್ವಯ ದಂಡವನ್ನು ವಿಂಳಂಬಗಳಿಗೆ ವಿಧಿಸಲಾಗುತ್ತಿದೆ.

11	ಆದಾಯ ಸಂಗ್ರಹಣೆಯ ಬೇಡಿಕೆ ಉದಾಹರಣೆಗೆ ನೀರಿನ ದರ, ಬಾಡಿಗೆ, ವಿದ್ಯುತ್, ನಿಲುಗಡೆ ಶುಲ್ಕ, ಪ್ರವೇಶ ಶುಲ್ಕ, ಮಳಿಗೆಗಳ ಸ್ವೀಕೃತಗಳನ್ನು ಕಾಲಕಾಲಕ್ಕೆ ಗುರುತಿಸಿ ಸಂಗ್ರಹಿಸಿರುವುದಿಲ್ಲ. ಇದರ ಪರಿಣಾಮವಾಗಿ ಇತರೆ ಆದಾಯ, ಲಾಭ, ತೆರಿಗೆಯ ನಿಬಂಧನೆ ಮತ್ತು ಅಪ್ರಸ್ತುತ ಸ್ವತ್ತು–ಸಿ.ಡಬ್ಲ್ಯೂ.ಐ.ಪಿ.ಗಳನ್ನು ಕಡಿಮೆಗೊಳಿಸಲಾಗಿರುತ್ತದೆ. ಅದಾಗ್ಯೂ, ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. ಲೆಕ್ಕಪತ್ರಗಳ ಮೇಲಿನ ಪ್ರಭಾವವನ್ನು ಪ್ರಮಾಣೀಕರಿಸುವುದು ನಮ್ಮಿಂದ ಸಾಧ್ಯವಿರುವುದಿಲ್ಲ.	ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.7ಎ ಗಮನಿಸಿ; ಇದರಲ್ಲಿ ನಿಖರವಾಗಿ ಉಲ್ಲೇಖಿಸಿದಂತೆ ಯಾವುದೇ ಅಳತೆ ಅಥವಾ ಅಂತಿಮ ಸಂಗ್ರಹಣೆಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಅನಿಶ್ಚಿತತೆ ಕಂಡುಬಂದಲ್ಲಿ ಆದಾಯ ಗುರುತಿಸುವಿಕೆಯನ್ನು ಅನಿಶ್ಚಿತತೆ ಬಗೆಹರಿಸುವವರೆಗೆ ಮುಂದೂಡಲಾಗುತ್ತದೆ.
12	ಕೆಲವು ಕಡ್ಡಾಯವಾದ ಶಾಸನಬದ್ಧ ಅವಶ್ಯಕತೆಗಳು ಅಂದರೆ, ಕೆಲಸದ ಬಿಲ್‌ಗಳು, ಸರಬರಾಜು ಬಿಲ್‌ಗಳು, ಮುಖ್ಯ ಕಛೇರಿಯ ವೆಚ್ಚಗಳು ಮತ್ತು ಇತ್ಯರ್ಥಗೊಳಿಸಿದ ಹಾಗೂ ವಿತರಣೆಗೊಂದ ದಾವೆಗಳ ಅನುಸರಣೆಯಲ್ಲಿ ಇಲ್ಲದಿರುವ ಕಾರಣಗಳಿಂದ ಕಂಪನಿಯು ಹೊಣೆಗಾರಿಕೆ, ದಂಡ ಮತ್ತು ಬಡ್ಡಿ ಇತ್ಯಾದಿಗಳನ್ನು ಒದಗಿಸಿರುವುದಿಲ್ಲ	ಅನುಸರಣೆಯಲ್ಲಿ ಇಲ್ಲದ ಗುರುತಿನ ಹೊಣೆಗಾರಿಕೆಯನ್ನು ಸೇವಾ ತೆರಿಗೆಯಲ್ಲಿ ಒದಗಿಸಲಾಗಿದೆ.
13	(i) ಲೆಕ್ಕಪತ್ರಗಳ ಪುಸ್ತಿಕೆಗಳ ಅನುಸಾರ ಅನುದಾನದ ಬಳಕೆ (ಭೂಮಿ ಕಾರ್ಯ ಮತ್ತು ಸ್ಥಾಪನೆಗಳೆರಡೂ) ಬಂಡವಾಳ ಪ್ರಗತಿ ವರದಿ (ವಿಭಾಗಗಳಲ್ಲಿ) ಮತ್ತು ಬಳಕೆ ಪತ್ರದ ಸಾರಾಂಶದ (ಎಸ್.ಎಲ್.ಎ.ಒ) ಜೊತೆಗೆ ಪೂರ್ಣವಾಗಿ ಹೊಂದಾಣಿಕೆ ಇರುವುದಿಲ್ಲ. ಇಂತಹ ಹೊಂದಾಣಿಕೆಗಳ ಅನುಪಸ್ಥಿತಿಯಲ್ಲಿ ಅನೇಕ ಪ್ರಕ್ರಿಯೆಗಳ/ವಿಧಾನಗಳ ಅಂತಿಮಗೊಳಿಸುವಿಕೆ ಉದಾಹರಣೆಗೆ ಭೂಸ್ವಾದೀನ ತೀರ್ಪು/ಒಪ್ಪಿಗೆ ತೀರ್ಪು/ಬಡ್ಡಿ ಇತ್ಯಾದಿ ಹಾಗೂ ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. ಲೆಕ್ಕಪತ್ರಗಳ ಮೇಲಿನ ಪ್ರಭಾವ ಖಚಿತಗೊಳಿಸಲು ಸಾಧ್ಯವಿರುವುದಿಲ್ಲ.	ಅನುದಾನದ ಬಳಕೆಯನ್ನು ವರ್ಷಾರಂಭದಲ್ಲಿ ಪ್ರತ್ಯೇಕ ಯೋಜನೆ/ಕಾರ್ಯಗಳಿಗೆ ಹಂಚಿಕೆ ಮಾಡಿದ ಆಧಾರದ ಮೇಲೆ ಬಳಕೆ ಮಾಡಲಾಗಿರುತ್ತದೆ.
	(ii) ಭೂಸ್ವಾಧೀನ ನಿಯಂತ್ರಣದ ಅನುಪಸ್ಥಿತಿ, ಒಟ್ಟು ಅಸಮರ್ಪಕ ಸಮನ್ವಯ, ಸಾರವಿಲ್ಲದ ದಾಖಲಾತಿಗಳು, ವಿಭಾಗಗಳಿಗೆ ಜಾಗದ ವರ್ಗಾವಣೆಗಳ ಅನುಚಿತ ಲೆಕ್ಕಾಚಾರ, ಹೊಂದಾಣಿಕೆಯಾಗದ ಸಾಲದ ಬಾಕಿ, ವಿಶೇಷ ಭೂಸ್ವಾಧೀನಾಧಿಕಾರಿಗಳ ಪುಸ್ತಿಕೆಗಳೊಂದಿಗೆ ಹೊಂದಾಣಿಕೆಯಾಗಿರುವುದಿಲ್ಲ ಎಂಬ ಅಂಶಗಳನ್ನು ಹಣಕಾಸಿನ ನಮೂದುಗಳನ್ನುಭೂಸ್ವಾಧೀನಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ಗಮನಿಸಲಾಯಿತು.	ಪ್ರಸ್ತುತ ವಿಧಾನವನ್ನು ವಿಮರ್ಶಿಸಲಾಗುವುದು ಹಾಗೂ ಅಗತ್ಯ ಕಂಡುಬಂದಲ್ಲಿ ತಿದ್ದುಪಡಿ ಮಾಡಲಾಗುವುದು.
14	ಎ) ಕಂಪನಿಯು, ಕರ್ನಾಟಕ ಸರ್ಕಾರದಿಂದ ರೂ.1,34,156/– ಲಕ್ಷಗಳನ್ನು (ಕಳೆದ ವರ್ಷ ರೂ.1.97.141/– ಲಕ್ಷಗಳು) ಇಕ್ವೀಟಿ ಹಣವಾಗಿಪಡೆದಿರುತ್ತದೆ. ಹಾಗೂ ಇದನ್ನು ಷೇರು ಅರ್ಜಿಗಳ ಬಾಕಿ ಹಣ ಹಂಚಿಕೆಯಲ್ಲಿ ಬಹಿರಂಗಪಡಿಸಿರುತ್ತದೆ. ಅದಾಗ್ಯೂ ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ಮತ್ತು ಇದರ ಉಪಬಂಧಗಳನ್ನು ಅನುಸರಿಸುತ್ತಿಲ್ಲ ಹಾಗೂ ಈ ಹಣವನ್ನು ಗೊತ್ತುಪಡಿಸಿದ ಬ್ಯಾಂಕ್ ಖಾತೆಯಲ್ಲಿ ನಿರ್ವಹಿಸಲಾಗಿಲ್ಲ. (ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 15(2) ಗಮನಿಸಿ)	ಕಂಪನಿಯು ಷೇರುಗಳ ಹಂಚಿಕೆಯನ್ನು ಆಹ್ವಾನಿಸಿರುವುದಿಲ್ಲ. ಸರ್ಕಾರವು ನಿಧಿಯನ್ನು ಇಕ್ವಿಟಿ ರೂಪದಲ್ಲಿ ಹೂಡಿಕೆಯಾಗಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲು ನೀಡಿರುತ್ತದೆ. ಸರ್ಕಾರದಿಂದ ಪಡೆದ ಇಂತಹ ನಿಧಿಯನ್ನು ಷೇರು ಹಂಚಿಕೆ ಹಣ ಎಂದು ತೋರಿಸಲಾಗಿದೆ ಹಾಗೂ ಇದಕ್ಕೆ ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ರ ಉಪಬಂಧ ಈ ವ್ಯವಹಾರಕ್ಕೆ ಅನ್ವಯಿಸುವುದಿಲ್ಲ.
	ಬಿ) ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ರ ಪರಿಚ್ಛೇದ 46(2) ರಡಿ ಷೇರು ಅರ್ಜಿಗಳ ಹಣವನ್ನು ಸ್ವೀಕೃತ ದಿನಾಂಕದಿಂದ 60 ದಿನಗಳೊಳಗೆ ಹಂಚಿಕೆ ಮಾಡಬೇಕಾಗಿದೆ. ಈ ಅಗತ್ಯವು ಅನುಸರಣೆಯಲ್ಲಿರುವುದಿಲ್ಲ.	

15	ಎ) 2017–18ನೇ ಸಾಲಿನಲಿ ಕಂಪನಿಯು ಸೇವಾ ತೆರಿಗೆ ಇಲಾಖೆಯಿಂದ ಬೇಡಿಕೆ ಸೂಚನೆ ರೂ.3.73 ಕೋಟಿಗಳಿಗೆ ಸ್ವೀಕರಿಸಿರುತ್ತದೆ. ತದನಂತರ ಸೇವಾ ತೆರಿಗೆ ಇಲಾಖೆಯು ಬ್ಯಾಂಕ್ ಖಾತೆಯನ್ನು ವಶಪಡಿಸಿಕೊಂಡು ರೂ.2.00 ಕೋಟಿ ಹಣವನ್ನು ನಗದೀಕರಿಸಿಕೊಳ್ಳಲಾಗಿದೆ. ಕಂಪನಿ ಹೇಳಿಕೆ ಪ್ರಕಾರ ಸೇವಾ ತೆರಿಗೆ ಇಲಾಖೆಗೆ ಮನವಿ ಸಲ್ಲಿಸಬೇಕಾಗಿರುತ್ತದೆ. ಈ ಮೇಲಿನ ನಗದು ಹಣವನ್ನು ಶಾಸನಬದ್ಧ ಅಧಿಕಾರಿಗಳೊಂದಿಗಿರುವ ಠೇವಣಿ ಎಂದು ಲೆಕ್ಕಚಾರ ಮಾಡಲಾಗಿದೆ. ಲೆಕ್ಕಪತ್ರಗಳ ಪುಸ್ತಿಕೆಯಲ್ಲಿ ಸೂಕ್ತ ನಿಬಂಧನೆ ಮಾಡಲಾಗಿದೆ. ಆದ್ದರಿಂದ ಸದರಿ ಮೊತ್ತವನ್ನು ಅನಿಶ್ಚಿತ ಹೊಣೆಗಾರಿಕೆಯಲ್ಲಿ ಬಹಿರಂಗಪಡಿಸುವ ಅವಶ್ಯಕತೆ ಇರುವುದಿಲ್ಲ. ಬಿ) ರೂ.35.97 ಕೋಟಿಯ ಕಂಪನಿ ವಿರುದ್ಧದ ದಾವೆಯನ್ನು ಸಾಲ ಎಂದು ಸ್ವೀಕರಿಸಿರುವುದಿಲ್ಲ. ಈ ಅಂಶವನ್ನು ಲೆಕ್ಕಪತ್ರಗಳ ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 30ರಲ್ಲಿ ಬಹಿರಂಗಪಡಿಸಿರುವುದಿಲ್ಲ.(ಅನಿಶ್ಚಿತ ಹೊಣೆಗಾರಿಕೆಗಳು) 31–03–2019 ರ ದಿನದಂದು.	ಪ್ರಮಾದವಶಾತ್, ಸದರಿ ಮೊತ್ತವನ್ನು 31–03–2019 ರ ದಿನದಂದು ಅನಿಶ್ಚಿತ ಹೊಣೆಗಾರಿಕೆಗಳಲ್ಲಿ ಒಳಪಡಿಸಲಾಗಿರುತ್ತದೆ. ಆದ್ದರಿಂದ ಕಂಪನಿಯ ಕಾರ್ಯ ಫಲಿತಾಂಶಗಳಲ್ಲಿ ಪ್ರಭಾವ ಬೀರಿರುವುದಿಲ್ಲ. ವಾರ್ಷಿಕ ವರದಿಯನ್ನು ಮುದ್ರಿಸುವ ವೇಳೆಯಲ್ಲಿ ಕೈತಪ್ಪನ್ನು ಸರಿಪಡಿಸಲಾಗುವುದು.
16	ಕಂಪನಿಯು ದಿ:20–06–2016 ರಿಂದ ದಿನಾಂಕ: 30–09–2018 ವರೆಗಿನ ಅವಧಿಗೆ ಕೆ.ಎಸ್.ಐ.ಎಸ್.ಎಫ್. ರವರು ಕೆ.ಆರ್.ಎಸ್. ನಲ್ಲಿ ನೀಡಿದ ಭದ್ರತಾ ಸೇವೆ ನಿರ್ವಹಿಸಿದ್ದಕ್ಕಾಗಿ ರೂ.7.50 ಕೋಟಿಗಳ (ಕಳೆದ ವರ್ಷ ರೂ.5.47 ಕೋಟಿ) ಹಕ್ಕನ್ನು ಪಡೆದಿರುತ್ತದೆ. ಕಂಪನಿಯು 6 ತಿಂಗಳು ಅಂದರೆ, ದಿನಾಂಕ:01–10–2018 ರಿಂದ 31–03–2019ರವರೆಗೆ ಲೆಕ್ಕಪತ್ರದಲ್ಲಿ ಇದನ್ನು ಹೊಣೆಗಾರಿಕೆಯಾಗಿ ನೀಡಿರುವುದಿಲ್ಲ. ಹೀಗಾಗಿ ಹೊಣೆಗಾರಿಕೆಯು ಕಡಿಮೆಯಾಗಿರುತ್ತದೆ.	ಕಂಪನಿಯು ಕೆ.ಎಸ್.ಐ.ಎಸ್.ಎಫ್. ರವರು ನೀಡಿದ ಭದ್ರತಾ ಸೇವಾ ಶುಲ್ಕದ ಮೇಲೆ ವಿಭಜನೆ ತೆಗೆದುಕೊಳ್ಳಬೇಕಿರುತ್ತದೆ.
17	ಎ) ಲೆಕ್ಕಪರಿಶೋಧಕರು ಮೈಸೂರಿನ ಕೆ.ಆರ್.ಎಸ್. ಅಣೆಕಟ್ಟನ್ನು ಪರಿಶೋಧನೆಗಾಗಿ ಭೇಟಿ ನೀಡಿದಾಗ, ಕಂಪನಿಯು ಪ್ರವೇಶ ಶುಲ್ಕ ಹಾಗೂ ಇತರೆ ಶುಲ್ಕಗಳನ್ನು ಸಂಗ್ರಹಿಸಿದ್ದು, ಈ ಶುಲ್ಕಗಳಿಗೆ ದಿನಾಂಕ 01–07–2017 ರಿಂದ ಜಾರಿಗೆ ಬಂದ ಜಿ.ಎಸ್.ಟಿ.ಯು ಅನ್ವಯಿಸಿದರೂ ಅಳವಡಿಸಿಕೊಂಡಿರುವುದಿಲ್ಲ. ನಮ್ಮ ವಿಚಾರಣೆಯಲ್ಲಿ ಇಂತಹ ಯಾವುದೇ ಶುಲ್ಕಗಳನ್ನು ಸಂಗ್ರಹಿಸಿರುವುದಿಲ್ಲ. ಅದಾಗ್ಯೂ, ವರ್ಷದಲ್ಲಿ ಜಿಎಸ್‌ಟಿ ನಿಬಂಧನೆ ರೂ.2,40,68,244.11 ಗಳನ್ನು ದಿ: 01–07–2017 ರಿಂದ 31–03–2019ರವರೆಗೆ ಲೆಕ್ಕಪತ್ರಗಳ ಪುಸ್ತಿಕೆಯಲ್ಲಿ ದಾಖಲಿಸಲಾಗಿದೆ. ಅಣೆಕಟ್ಟು ಸಮೀಕ್ಷೆಗೆ ಸಂಬಂಧಿಸದ ಜಿಎಸ್‌ಟಿ ಹೊಣೆಗಾರಿಕೆ ಮತ್ತು ಜೆ.ಎಲ್.ಆರ್.ನ ಬಾಡಿಗೆ ರಶೀದಿಗಳ ವಿವರಗಳನ್ನು ಒದಗಿಸಿರುವುದಿಲ್ಲ. ಇದು 31–03–2019ರ ದಿನದಂದು ಪಾವತಿಗೆ ಒಳಪಟ್ಟಿರುವುದಿಲ್ಲ. ಬಿ) ಈ ಮೇಲೆ ತಿಳಿಸಿರುವ ಜಿಎಸ್‌ಟಿ ಹೊಣೆಗಾರಿಕೆಯನ್ನು ಪ್ರತ್ಯೇಕವಾಗಿ ಸಂಗ್ರಹಿಸಿರುವುದಿಲ್ಲ ಎನ್ನುವುದನ್ನು ಗಮನಿಸಬಹುದಾಗಿದೆ. ಆದ್ದರಿಂದ ಮೇಲಿನ ನಿಬಂಧನೆಯನ್ನು ಆದಾಯ ಖಾತೆಯಿಂದ ಹಿಂದಿನ ವರ್ಷವನ್ನು (01–07–2017 ರಿಂದ 31–03–2018ವರೆಗೆ) ಸೇರಿದಂತೆ ವ್ಯಯ ಮಾಡಿ ರಚಿಸಲಾಗಿದೆ. ಹಿಂದಿನ ವರ್ಷದ ಮೊತ್ತವನ್ನು ಖಚಿತಪಡಿಸಲು ಸಾಧ್ಯವಿರುವುದಿಲ್ಲ.	ಅಣೆಕಟ್ಟಿನ ಭೇಟಿ ನೀಡಿದ ಶುಲ್ಕವು ಜಿಎಸ್‌ಟಿಯನ್ನು ಅಳವಡಿಸುವ ಮುನ್ನ ನಿಗಧಿಪಡಿಸಲಾಗಿರುತ್ತದೆ. ಹೀಗಾಗಿ ಶುಲ್ಕದ ಸಂಗ್ರಹಣೆಯಲ್ಲಿ ಜಿಎಸ್‌ಟಿ ಹಣವನ್ನು ಪ್ರತ್ಯೇಕವಾಗಿ ತೋರಿಸಿರುವುದಿಲ್ಲ. ಅಧಿಕಾರಿಗಳಿಗೆ ಅನ್ವಯವಾಗುವ ಜಿಎಸ್‌ಟಿಯನ್ನು ರವಾನಿಸಲು ಕ್ರಮಕೈಗೊಳ್ಳಲು ಪ್ರಾರಂಭಿಸಲಾಗಿದೆ.
18	ಕಂಪನಿಯ ಜಂಗಲ್ ಲಾಡ್ಜ್ಸ್ ಖಾತೆಯನ್ನು ಪರಿಶೀಲಿಸಿದಾಗ ದಿನಾಂಕ: 31–03–2019 ಗೆ ಬರಬೇಕಾದ ಬಾಕಿ ರೂ. 2.46 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ (ಕಳೆದ ವರ್ಷ ರೂ.1.90 ಕೋಟಿಗಳು). ವರ್ಷದಲ್ಲಿ ಕಂಪನಿಯು ರೂ.56.66 ಲಕ್ಷಗಳ (ಕಳೆದ ವರ್ಷ ರೂ.1.97 ಕೋಟಿ) ಹೆಚ್ಚುವರಿ ಸಾಲವನ್ನು ಪಡೆದಿದ್ದು, ಅದರ ವಿವರಗಳನ್ನು ಒದಗಿಸಿರುವುದಿಲ್ಲ. ಕಳೆದ ವರ್ಷದ ರೂ.7.00 ಲಕ್ಷಗಳನ್ನು ಕಡಿಮೆಗೊಳಿಸುವಿಕೆಯು ಪ್ರಸ್ತುತ ವರ್ಷದಲ್ಲಿಯೂ ಮುಂದುವರೆದಿರುತ್ತದೆ.	ಜಂಗಲ್ ಲಾಡ್ಜ್ಸ್ ಖಾತೆಯನ್ನು ಸರಿಪಡಿಸಲು ಅಗತ್ಯ ಕ್ರಮ ಕೈಗೊಳ್ಳಲಾಗುವುದು.

19	ವಿದ್ಯುತ್ ವೆಚ್ಚಗಳ ಬಾಕಿ ಪಾವತಿಯು 6 ತಿಂಗಳಿಗಿಂತ ಹೆಚ್ಚಾಗಿದ್ದು, ಸದರಿ ಅಂಶವನ್ನು ಲೆಕ್ಕಪತ್ರದ ಪುಸ್ತಿಕೆಯಲ್ಲಿ ಒದಗಿಸಿರುವುದಿಲ್ಲ. ಹೀಗಾಗಿ ವೆಚ್ಚಗಳು ಕಡಿಮೆ ಇದ್ದು ಮತ್ತು ಹೊಣೆಗಾರಿಕೆಗಳು ಕಡಿಮೆಯಾಗಿರುತ್ತದೆ. ಒಟ್ಟಾರೆಯಾಗಿ, ಬಾಕಿ ಪಾವತಿಯನ್ನು ಖಚಿತಪಡಿಸಲು ಸಾಧ್ಯವಿರುವುದಿಲ್ಲ.	ವಿದ್ಯುತ್ ವೆಚ್ಚಗಳ ಮೇಲಿನ ಬಾಕಿ ಇರುವ ಹೊಣೆಗಾರಿಕೆಯನ್ನು ಖಚಿತಪಡಿಸುವ ಮಟ್ಟಿಗೆ ಒದಗಿಸಲಾಗಿರುತ್ತದೆ.
20	ಕಂಪನಿಯು (ಕಾರ್ಯಪಾಲಕ ಇಂಜಿನಿಯರ್, ರಾಮನಗರ ವಿಭಾಗ) ಹಿಂದಿನ ವರ್ಷದಲ್ಲಿ (ಉಲ್ಲೇಖ ಸಂಖ್ಯೆ:37953/2001) ರೂ.82.43 ಲಕ್ಷಗಳನ್ನು ಕೃಪಾಲಿನಿ ಅರಸ್, ಮೈಸೂರು ರವರಿಂದ ವಸೂಲಿ ಮಾಡಲು ನ್ಯಾಯಾಲಯದ ಆದೇಶವನ್ನು ಪಡೆದಿರುತ್ತದೆ. ವಸೂಲಿ ಮಾಡಬೇಕಾದ ಮೊತ್ತವನ್ನು ಲೆಕ್ಕಪತ್ರಗಳ ಪುಸ್ತಿಕೆಯಲ್ಲಿ ದಾಖಲಿಸಿರುವುದಿಲ್ಲ. ಹೀಗಾಗಿ, ಅಪ್ರಸ್ತುತ ಸ್ವತ್ತುಗಳು ಕಡಿಮೆಯಾಗಿರುತ್ತದೆ.	ವಸೂಲಾತಿ ವಿಧಾನವನ್ನು ವಿಮರ್ಶಿಸಲಾಗುವುದು ಮತ್ತು ಅಗತ್ಯ ಕ್ರಮಕೈಗೊಳ್ಳಲಾಗುವುದು.
21	ಕಂಪನಿ ಕಾಯ್ದೆ 2013ರ ಪರಿಚ್ಛೇದ 128(1) ರಡಿ ಲೆಕ್ಕಪತ್ರಗಳ ಪುಸ್ತಿಕೆಗಳನ್ನು ಸಂಚಯದ ಆಧಾರದ ಮೇಲೆ ಮತ್ತು ದ್ವಿನಮೂದು ವ್ಯವಸ್ಥೆ ಅನುಸಾರ ನಿರ್ವಹಣೆ ಮಾಡಬೇಕಾಗಿದ್ದು, ಇಲ್ಲವಿದ್ದಲ್ಲಿ ಪುಸ್ತಿಕೆಗಳ ನಿರ್ವಹಣೆ ಮಾಡಿರುವುದಿಲ್ಲ ಎಂದು ಪರಿಗಣಿಸಲಾಗಿದೆ. ಮಾಹಿತಿ ಮತ್ತು ಗಮನಾರ್ಹ ಲೆಕ್ಕಪತ್ರ ಕಾರ್ಯ ನೀತಿ ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ:2.1 ರ ಹೇಳಿಕೆಯಂತೆ ಹಣಕಾಸಿನ ಲೆಕ್ಕಪತ್ರಗಳನ್ನು ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. ಅಡಿ ಐತಿಹಾಸಿಕ ವೆಚ್ಚ ಸಂಪ್ರದಾಯದ ಅನುಸಾರ ತಯಾರಿಸಲಾಗಿದೆ. ಆದರೆ ಕಂಪನಿಯು ವ್ಯವಹಾರಿಕವಾಗಿ ವಿದ್ಯುತ್ ವೆಚ್ಚಗಳಗಳ ಪಾವತಿ, ಕೆ.ಎಸ್.ಐ.ಎಸ್.ಎಫ್.ಗೆ ಪಾವತಿಸುವ ಮೊತ್ತಗಳು ನಗದು ಆಧಾರದ ಮೇಲೆ ಗುರುತಿಸಲಾಗಿದ್ದು, ಇದು ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ಪರಿಚ್ಛೇದ 128(1) ರಡಿ ಸಂಚಯ ಆಧಾರದ ಲೆಕ್ಕಾಚಾರದ ವಿರುದ್ಧವಾಗಿರುತ್ತದೆ.	ಮಾಹಿತಿ ಮತ್ತು ಗಮನಾರ್ಹ ಲೆಕ್ಕಪತ್ರ ಕಾರ್ಯ ನೀತಿ ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ:2.1 ರಲ್ಲಿಲೆಕ್ಕಪತ್ರಗಳನ್ನು ತಯಾರಿಸುವ ವಿಧಾನವನ್ನು ನಿಖರವಾಗಿ ಹೇಳಿರುತ್ತದೆ.
22	ಕರ್ನಾಟಕ ಗ್ರಾಮೀಣ ಮೂಲಭೂತ ಸೌಕರ್ಯ ಅಭಿವೃದ್ಧಿ ನಿಯಮಿತ (ಕೆ.ಆರ್.ಐ.ಡಿ.ಎಲ್) ಮತ್ತು ನಿರ್ಮಿತಿ ಕೇಂದ್ರದಿಂದ ನಿರ್ವಹಿಸಲ್ಪಟ್ಟ ಕೆಲಸಗಳ ಉಸ್ತುವಾರಿ/ಅಳತೆ ಮಾಡುವ ವ್ಯವಸ್ಥೆಯು ಕಂಪನಿಯಲ್ಲಿರುವುದಿಲ್ಲ. ವೆಚ್ಚಗಳನ್ನು ಏಜನ್ಸಿ ಸಲ್ಲಿಸಿದ ಬಳಕೆ ಪ್ರಮಾಣಪತ್ರದ ಆಧಾರದ ಮೇಲೆ ಯಾವುದೇ ಗಣನೀಯ ದಾಖಲೆಗಳು ಅಂದರೆ, ಅಮೂರ್ತ ಅಳತೆ ಪುಸ್ತಕಗಳು, ಆರ್.ಎ.ಬಿಲ್‌ಗಳ ಪ್ರತಿಗಳು, ಕೆಲಸಗಳ ನಿರ್ವಹಣೆಗೆ ಸಂಬಂಧಿಸಿದ ಪೂರ್ಣಗೊಂಡ ಪ್ರಮಾಣಪತ್ರ ಇತ್ಯಾದಿಗಳನ್ನು ಕಾಯ್ದಿರಿಸಲಾಗಿದೆ. ಕಂಪನಿಯು ಇಂತಹ ಕೆಲಸಗಳನ್ನು ಏಜನ್ಸಿ ಮುಖೇನ ನಿರ್ವಹಣೆಗೆ ಬಲವಾದ ವಿಧಾನಗಳನ್ನು ಕೈಗೊಳ್ಳಬೇಕು.	ಗಮನಿಸಿದೆ.
23	ಲೆಕ್ಕ ಪರಿಸರ ಮತ್ತು ತಂತ್ರಾಂಶ	
	ಎ) ಹಣಕಾಸಿನ ಲೆಕ್ಕಾಚಾರವನ್ನು ಟ್ಯಾಲಿ–ಅಕೌಂಟಿಂಗ್ ತಂತ್ರಾಂಶ– ಬಹುಬಳಕೆದಾರರ – ಬಹು ಸ್ಥಳ–ಇ. ಆರ್.ಪಿ.9 ವರ್ಷನ್ ಗಳ ಮುಖೇನ ತಯಾರಿಸಲಾಗಿದೆ. ಏಕ ಪ್ರಯೋಗಿಕ ಸಮತೋಲನವು ಮಾಹಿತಿಯನ್ನು ದಾಖಲಿಸಿದೆ ಎಂದು ಗೋಚರಿಸುತ್ತೆ ಆದಾಗ್ಯೂ ಕ್ರೋಡಿಕರಿಸಿದ ಪ್ರಯೋಗಿಕ ಸಮತೋಲನದಲ್ಲಿ ಕೆಲವು ಮುದ್ರಣ ದೋಷಗಳಿದ್ದು, ಅದರಿಂದ ಸಾಮನ್ಯ ಕಡತದಲ್ಲಿನ ಬಾಕಿಯು ಎರಡು ಬಾರಿ ಮುದ್ರಣಗೊಳ್ಳುತ್ತಿದೆ (ನಕಲು ದಾಖಲೆಗಳು). ಆದರೆ, ಈ ಮೇಲಿನವುಗಳ ಒಟ್ಟುಗೊಳಿಸುವಾಗ ಒಂದೇ ಲೆಕ್ಕದಲ್ಲಿ ಪರಿಗಣಿಸಲಾಗುತ್ತಿದೆ. ಈ ಪರಿಸ್ಥಿತಿಯನ್ನು ತುರ್ತಾಗಿ ಸರಿಪಡಿಸಬೇಕಿರುತ್ತದೆ.	ಗಮನಿಸಿದೆ.

	ಬಿ)ವಲಯ ಲೆಕ್ಕಪತ್ರ ಕೇಂದ್ರಗಳ ಅಸಮರ್ಪಕ ಲೆಕ್ಕಾಚಾರ ಜ್ಞಾನದ ಜೊತೆಗೆ ಪರಿಶೀಲನೆ ಮತ್ತು ನಿಯಂತ್ರಣಗಳ ಅನುಪಸ್ಥಿತಿ, ಆಧಾರಿತ ದಾಖಲೆಗಳ ಜೊತೆಗೆ ಹಣಕಾಸಿನ ದಾಖಲೆಗಳ ಅನರ್ಹ ರೀತ್ಯಾ ಊರ್ಜಿತಗೊಂಡಿರುವುದಿಲ್ಲ ಮತ್ತು ಮೇಲ್ವಿಚಾರಣೆ ಇಲ್ಲದ ಲೆಕ್ಕಾಚಾರವು ಹೊರಗುತ್ತಿಗೆಯವರಿಂದ ನಿರ್ವಹಿಸಲ್ಪಟ್ಟಿದೆ. ಆದ್ದರಿಂದ ಲೆಕ್ಕಪತ್ರಗಳ ತಪ್ಪು ಸಾಧ್ಯತೆಯನ್ನು ತಳ್ಳಿಹಾಕುವಂತಿಲ್ಲ. ಇದು ಲೆಕ್ಕಪತ್ರಗಳ ನ್ಯಾಯೋಚಿತ ಪ್ರಸ್ತುತಿಯ ಮೇಲೆ ಪ್ರಭಾವ ಬೀರುತ್ತದೆ.	ಗಮನಿಸಿದೆ.
	ಸಿ) ಎಲ್ಲ ವ್ಯವಹಾರಗಳ ಆಧಾರಿತ ದಾಖಲೆಗಳು / ಸಾಕ್ಷಿ ವಿಕೇಂದ್ರೀಕೃತ ರಚನೆಯಲ್ಲಿ ವಿಭಾಗ ಮತ್ತು ಉಪ ವಿಭಾಗಗಳಲ್ಲಿ ಲಭ್ಯವಿರುತ್ತದೆ. ಆದ್ದರಿಂದ ಇಂತಹ ಆಧಾರಿತ ದಾಖಲೆಗಳ ಪರಿಶೀಲನೆ ನಮ್ಮ ವ್ಯಾಪ್ತಿಗೆ ನಿರ್ಬಂಧಿತವಾಗಿತ್ತು.	ಗಮನಿಸಿದೆ.
24	ಎಸ್.ಸಿ.ಪಿ., ಎಸ್.ಡಿ.ಪಿ ಮತ್ತು ಎಸ್.ಟಿ.ಪಿ. ಕಾರ್ಯಗಳು ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 14 ಗಮನಿಸಿ – ಇತರೆ ಪ್ರಸ್ತುತ ಸ್ವತ್ತುಗಳು – ಗುತ್ತಿಗೆದಾರರಿಗೆ ನೀಡಿದ ಮುಂಗಡ	ಅವಲೋಕನೆಯ ವಿಮರ್ಷೆಯ ನಂತರ ಅಗತ್ಯಕ್ರಮ ಕೈಗೊಳ್ಳಲಾಗುವುದು.
25	ಆಂತರಿಕ ಲೆಕ್ಕಪರಿಶೋಧನೆ ನಮಗೆ 2018–19ನೇ ಸಾಲಿನ ಆಂತರಿಕ ಲೆಕ್ಕಪರಿಶೋಧನೆ ವರದಿಗಳು ಲಭ್ಯವಾಗಿರುವುದಿಲ್ಲ.	2018–19ನೇ ಸಾಲಿನ ಆಂತರಿಕ ಲೆಕ್ಕಪರಿಶೋಧನೆ ವರದಿಗಳು ಪರಿಶೀಲನೆಗೆ ಲಭ್ಯವಿರುತ್ತದೆ.
26	ಶಾಸನಬದ್ಧ ಅನುಪಾಲನೆಗಳು ಅನನುಪಾಲನೆಗಳು, ಅಸಂಗತತೆಗಳು ಮತ್ತು ಕೊರತೆಗಳನ್ನು ಶಾಸನಬದ್ಧ ಅನುಪಾಲನೆಗಳಲ್ಲಿ ಸಾಮಾನ್ಯವಾಗಿ ಗಮಿನಿಸಲಾಗಿದೆ.	ಗಮನಿಸಿದೆ.
27	ಬ್ಯಾಂಕಿಂಗ್ ಮತ್ತು ಖಜಾನೆ	ಅವಲೋಕನೆಯ ವಿಮರ್ಷೆಯ ನಂತರ ಅಗತ್ಯಕ್ರಮ ಕೈಗೊಳ್ಳಲಾಗುವುದು.
28	ನೋಂದಾಯಿತ ಕಛೇರಿ, ಮೈಸೂರು ಮತ್ತು ಕಾರ್ಪೊರೇಟ್ ಕಛೇರಿ, ಬೆಂಗಳೂರು ನಲ್ಲಿ ಉಂಟಾದ ಅಡಳಿತಾತ್ಮಕ ಮತ್ತು ಸಾಮಾನ್ಯ ಹೆಚ್ಚುವರಿ ವೆಚ್ಚ ರೂ.4.99 ಕೋಟಿ (ಕಳೆದ ವರ್ಷ ರೂ.9.12 ಕೋಟಿ) ಪ್ರಗತಿಯಲ್ಲಿರುವ ಮುಖ್ಯ ಕಾಮಗಾರಿಯ ವೆಚ್ಚದಲ್ಲಿ ಒಳಗೊಂಡಿರುತ್ತದೆ. ಹೀಗಾಗಿ ಪ್ರಗತಿಯಲ್ಲಿರುವ ಮುಖ್ಯ ಕಾಮಗಾರಿ, ಲಾಭ ಅಧಿಕವಾಗಿದ್ದು, ವೆಚ್ಚಗಳು ಕಡಿಮೆಯಾಗಿರುತ್ತದೆ.	ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.03 ಗಮನಿಸಿ– ಕಂಪನಿಯು ಲೆಕ್ಕಪತ್ರದಲ್ಲಿ ಯೋಜನೆಗಳ ಬಂಡವಾಳೀಕರಣಕ್ಕೆ ಪೂರ್ಣಗೊಂಡ ವಿಧಾನವನ್ನು ಬಳಸಿಕೊಳ್ಳುವುದನ್ನು ಲೆಕ್ಕಪತ್ರ ಕಾರ್ಯನೀತಿಯಲ್ಲಿ ನಿಖರವಾಗಿ ತಿಳಿಸಿರುತ್ತದೆ.
29	ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 26 ಗಮನಿಸಿ – ಸರ್ಕಾರದಿಂದ ಪಡೆದ ನಿರ್ವಹಣಾ ಅನುದಾನದಲ್ಲಿ ರೂ.60.00 ಲಕ್ಷಗಳು ಮೀನುಗಾರಿಕೆ ಇಲಾಖೆಯಿಂದ ಸ್ವೀಕೃತವಾಗಿರುತ್ತದೆ. ನಮ್ಮ ಅನಿಸಿಕೆಯ ಪ್ರಕಾರ, ಸದರಿ ಮೊತ್ತದ ನಿಖರತೆ ಹಾಗೂ ದೃಢೀಕರಣ ಬಾಕಿ ಇದ್ದು, ಇದನ್ನು ಹೊಣೆಗಾರಿಕೆ ಎಂದು ಲೆಕ್ಕಿಸಬೇಕಾಗಿರುತ್ತದೆ. ಆದಾಗ್ಯೂ ಆ ಮಟ್ಟಕ್ಕೆ ನಿರ್ವಹಣಾ ಅನುದಾನಗಳನ್ನು ಹೆಚ್ಚುವರಿಯಾಗಿ ಮತ್ತು ಹೊಣೆಗಾರಿಕೆಯನ್ನು ಕಡಿಮೆಗೊಳಿಸಲಾಗಿದೆ.	ಗಮನಿಸಿದೆ.

ಸಹಿ/–
ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು

ಸ್ಥಳ : ಬೆಂಗಳೂರು
ದಿನಾಂಕ: 30–12–2019

31ನೇ ಮಾರ್ಚ್ 2019ಕ್ಕೆ ಕೊನೆಗೊಂಡ ವರ್ಷಕ್ಕೆ ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ, ಮೈಸೂರು ಇವರ ಲೆಕ್ಕಪತ್ರಗಳ ಮೇಲೆ ಕಂಪನಿ ಕಾಯ್ದೆ 2013, ಪರಿಚ್ಛೇದ 143(6) (b)ರ ಅಡಿ ಭಾರತದ ಲೆಕ್ಕ ನಿಯಂತ್ರಕರು ಮತ್ತು ಮಹಾ ಮಹಾಲೇಖಪಾಲರ ಟೀಕೆಗಳು.

ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ರ ಅನುಬಂಧದಂತೆ 31ನೇ ಮಾರ್ಚ್ 2019ರ ವರ್ಷಕ್ಕೆ ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ, ಬೆಂಗಳೂರು ಸಂಸ್ಥೆಯ ಹಣಕಾಸು ಪಟ್ಟಿಗಳನ್ನು ತಯಾರಿಸುವುದು ಈ ಸಂಸ್ಥೆಯ ಆಡಳಿತ ಮಂಡಳಿಯ ಕರ್ತವ್ಯವಾಗಿರುತ್ತದೆ. ಕಂಪನಿ ಕಾಯ್ದೆ 2013ರ ಪರಿಚ್ಛೇದ 139(5) ರ ಅನ್ವಯ ಭಾರತದ ಲೆಕ್ಕ ನಿಯಂತ್ರಕರು ಮತ್ತು ಮಹಾ ಲೆಕ್ಕಪರಿಶೋಧಕರು ನಿಗಮದ ಶಾಸನಬದ್ಧ ಲೆಕ್ಕಪರಿಶೋಧಕರನ್ನು ನೇಮಕ ಮಾಡಿದ್ದು, ಸ್ವತಂತ್ರವಾಗಿ ಲೆಕ್ಕಪರಿಶೋಧನಾ ಕಾರ್ಯವನ್ನು ಪರಿಚ್ಛೇದ 143 (10) ರ ಕಾಯ್ದೆಯನ್ವಯ ನಿರ್ವಹಿಸಿ ಇನ್‌ಸ್ಟಿಟ್ಯೂಟ್ ಆಫ್ ಚಾರ್ಟರ್ಡ್ ಅಕೌಂಟೆಂಟ್ಸ್ ಸಂಸ್ಥೆಯು ಅನುಮೋದಿಸಿರುವ ಲೇಖಾ ಕಾರ್ಯನೀತಿಗಳ ಅನುಸಾರ ವರದಿ ಮಾಡಿರುವುದಕ್ಕೆ ಸನ್ನದು ಲೆಕ್ಕಪರಿಶೋಧಕರು ಜವಾಬ್ದಾರರಾಗಿದ್ದು, ಈ ವಿಚಾರವನ್ನು ಸನ್ನದು ಲೆಕ್ಕಪರಿಶೋಧಕರು ತಮ್ಮ ವರದಿ 04.12.2019ಕ್ಕೆ ಪರಿಷ್ಕೃತ ವರದಿ ದಿನಾಂಕ : 26–12–2019ರಲ್ಲಿ ತಿಳಿಸಿರುತ್ತಾರೆ.

ನಾನು ಭಾರತದ ನಿಯಂತ್ರಕರು ಮತ್ತು ಮಹಾ ಲೆಕ್ಕಪರಿಶೋಧಕರ ಪರವಾಗಿ ಪರಿಚ್ಛೇಧ 143(6)(ಎ) ಅನುಸಾರ ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ, ಬೆಂಗಳೂರು ಇವರ ಮಾರ್ಚ್ 31, 2019ಕ್ಕೆ ಅಂತ್ಯಗೊಂಡ ಸಂಸ್ಥೆಯ ಆಡಿಟ್‌ನ್ನು ಸ್ವತಂತ್ರವಾಗಿ ನಿರ್ವಹಿಸಿದ್ದು, ಸನ್ನದು ಲೆಕ್ಕಪರಿಶೋಧಕರ ಕಾರ್ಯಟಿಪ್ಪಣಿಗಳ ಮೇಲೆ ಅವಲಂಭಿಸದೆ ಅವರ ಪೂರ್ವಭಾವಿ ಟೀಕೆಗಳು, ಸಂಸ್ಥೆಯ ಸಿಬ್ಬಂದಿ ಮತ್ತು ದಾಖಲೆಗಳಿಂದ ಕೆಲವು ಆಯ್ದ ಭಾಗಗಳಿಗೆ ಮಾತ್ರ ಸೀಮಿತಗೊಳಿಸಲಾಗಿದೆ.

ನಾನು ಮಾಡಿದ ಪೂರಕ ಲೆಕ್ಕಪರಿಶೋಧನಾ ಸಮಯದಲ್ಲಿ ಪ್ರಮುಖವಾದ ಲೆಕ್ಕಪರಿಶೋಧನಾ ವೀಕ್ಷಣೆಗಳನ್ವಯ, ಪರಿಚ್ಛೇಧ 143(6)(ಬಿ)ರಡಿ ಲೆಕ್ಕ ಪರಿಶೋಧನೆಯಲ್ಲಿ ವರದಿ ಮಾಡಲು ನನಗೆ ಯಾವುದೇ ಗಮನಾರ್ಹವಾದ ಟೀಕೆಗಳಾಗಲಿ ಅಥವಾ ಪೂರಕ ಟೀಕೆಗಳಾಗಲಿ ಕಂಡುಬಂದಿರುವುದಿಲ್ಲ.

ಭಾರತದ ನಿಯಂತ್ರಕರು ಮತ್ತು ಮಹಾಲೆಕ್ಕಪರಿಶೋಧಕರ ಪರವಾಗಿ

ಸಹಿ/–
(ಅನುಪ್ ಫ್ರಾನ್ಸಿಸ್ ಡಂಗ್‌ಡಂಗ್)
ಪ್ರಧಾನ ಮಹಾಲೇಖಪಾಲರು
(ಆರ್ಥಿಕ ಮತ್ತು ರಾಜಸ್ವ ಲೆಕ್ಕ ಪರಿಶೋಧನೆ)
ಕರ್ನಾಟಕ, ಬೆಂಗಳೂರು.

ಸ್ಥಳ : ಬೆಂಗಳೂರು
ದಿನಾಂಕ : 30–12–2019

ಆರ್.ಸಿ. ವೆಂಕಟೇಶ್‌ರಾವ್
ಬಿ.ಕಾಂ., ಎಫ್.ಸಿ.ಎಸ್.ಎಎಲ್.ಎಲ್.ಬಿ.,
ಕಂಪನಿ ಕಾರ್ಯದರ್ಶಿ, ಪ್ರಾಕ್ಟೀಸಿಂಗ್
ಪ್ರಮಾಣ ಪತ್ರ ಸಂಖ್ಯೆ: 2733.

ನ್ಯೂ ನಂ.20 (ಹಳೆಯ ನಂ.35), ಮಲ್ಲಿಕಾರ್ಜುನ ಟೆಂಪಲ್ ಸ್ಟ್ರೀಟ್,
ಬೆಂಗಳೂರು ಚಾಪ್ಟರ್ ಆಫ್ ಕಾಸ್ಟ್, ಅಕೌಂಟೆಂಟ್ಸ್ ಎದುರು,
ಬಸವನಗುಡಿ, ಬೆಂಗಳೂರು – 560 004.
Ph : 26616554 / 9845065943
E-mail : rcvenkateshrao@yahoo.co.in /rcvrao01@rediffmail.com

ನಂ: ಆರ್.ಸಿ.ವಿ/ಎಫ್–54/2018–19

ನಿರ್ದೇಶಕರ ಮಂಡಳಿಯ ವರದಿಯ ಅನುಬಂಧ
ನಮೂನೆ ಸಂಖ್ಯೆ: ಎಂ.ಆರ್.–3

ಕಾರ್ಯದರ್ಶಿಯ ಪರಿಶೋಧಕ ವರದಿ

31ನೇ ಮಾರ್ಚ್ 2019ರ ಆರ್ಥಿಕ ವರ್ಷಾಂತ್ಯಕ್ಕೆ ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ಸೆಕ್ಷನ್ 204(1) ಮತ್ತು ಕಂಪನಿಗಳ ನಿಯಮ–9 (ಆಡಳಿತಾತ್ಮಕ ಸಿಬ್ಬಂದಿ ನೇಮಕಾತಿ ಮತ್ತು ಸಂಭಾವನೆ) ನಿಯಮಗಳು, 2014)

ಇವರಿಗೆ,
ಸದಸ್ಯರು,
ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ,
ಮೈಸೂರು–570 020.

ನಾನು ಕಾರ್ಯದರ್ಶಿಯ ಪರಿಶೋಧನೆಯನ್ನು ಕೈಗೊಂಡಿದ್ದೇನೆ, ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತವು ಅನ್ವಯವಾಗುವ ಶಾಸನ ಬದ್ಧ ನಿಬಂಧನೆಗಳ ಅನುಸರಣಾ ವರದಿ ಮತ್ತುಉತ್ತಮ ಸಾಂಸ್ಥಿಕ ಆಚರಣೆಗಳನ್ನು ಅಭ್ಯಾಸ / ರೂಢಿ ಮಾಡಿಕೊಂಡಿದೆ. ಕಾರ್ಯದರ್ಶೀಯ ಲೆಕ್ಕ ಪರಿಶೋಧನೆಯನ್ನು ಭಾರತದ ಕಂಪನಿ ಕಾರ್ಯದರ್ಶಿಗಳ ಸಂಸ್ಥೆಯಿಂದ ನೀಡಿರುವ ನಿರ್ದೇಶನ ಮತ್ತು ಸೂಚನೆಗಳ ಪ್ರಕಾರ ಕೈಗೊಂಡಿರುತ್ತೇನೆ. (ಶಾಸನಬದ್ಧ ಸಂಸ್ಥೆ ಕಂಪನಿ ಕಾರ್ಯದರ್ಶಿಗಳ ಕಾಯಿದೆ 1980ರ ಅನ್ವಯ ಸ್ಥಾಪಿಸಲ್ಪಟ್ಟಿದೆ), ನಮಗೆ ಕಾರ್ಪೋರೇಟ್ ಮೌಲ್ಯಮಾಪನ ಒಂದು ಸಮಂಜಸವಾದ ಆಧಾರವನ್ನು ಒದಗಿಸಿದ ರೀತಿಯಲ್ಲಿ ಶಾಸನಬದ್ಧ ಅನುಸರಣಾ ವರದಿ ಮತ್ತು ನಮ್ಮ ಅಭಿಪ್ರಾಯವನ್ನು ವ್ಯಕ್ತಪಡಿಸಲಾಗಿದೆ.

ನಮ್ಮ ಪರಿಶೀಲನೆಯಲ್ಲಿ ನಿಗಮದ ಪುಸ್ತಕಗಳು ಪತ್ರಿಕೆಗಳು ನಡವಳಿ, ಮಿನ್ಯೂಟ್ ಪುಸ್ತಕ, ನಮೂನೆಗಳು, ಸಲ್ಲಿಸಿದ ಆದಾಯದ ವಿವರಗಳು ಮತ್ತು ಇತರೆ ದಾಖಲೆಗಳನ್ನು ನಿಗಮವು ನಿರ್ವಹಿಸಿರುತ್ತದೆ. ಮತ್ತು ಕಲಂ 49ರ ಅನ್ವಯ ಒಪ್ಪಂದಗಳ ಪಟ್ಟಿ ಮತ್ತು ನಿಗಮವು ನೀಡಿದ ಮಾಹಿತಿ, ನಿಗಮದ ಅಧಿಕಾರಿಗಳು ಮತ್ತು ಪ್ರತಿನಿಧಿಗಳು ಕಾರ್ಯದರ್ಶೀಯ ಲೆಕ್ಕಪರಿಶೋಧನೆ ಕೈಗೊಳ್ಳುವಾಗ, ನಾವು ಈಗ ವರದಿಮಾಡುವುದೇನೆಂದರೆ, ನಮ್ಮ ಅಭಿಪ್ರಾಯ ಮತ್ತು ನಮ್ಮ ಉತ್ತಮ ಮಾಹಿತಿ, ತಿಳುವಳಿಕೆ ಮತ್ತು ನಂಬಿಕೆಯ ಅನುಸಾರ, ವಿವರಣೆಗಳನ್ನು ನಮಗೆ ನೀಡಿದ ರೀತಿ ನಿಗಮದ ಆರ್ಥಿಕ ವರ್ಷ 31–03–2019ಕ್ಕೆ ಲೆಕ್ಕ ಪರಿಶೋಧನೆಯನ್ನು ಅನ್ವಯಿಸುವ ಶಾಸನಬದ್ಧ ನಿಬಂಧನೆಗಳ ಅನುಸಾರ ಪಟ್ಟಿಮಾಡಿದೆ. ನಿಗಮವು ಉತ್ತಮ ಆಡಳಿತ ಮಂಡಳಿಯ ನಡವಳಿಗಳು ಅನುಸರಣಾ ವರದಿ ಮತ್ತು ನಿರ್ವಹಿಸುವ ರೀತಿ ಮತ್ತು ವಿಷಯಗಳನ್ನು ಕುರಿತು ಈ ಮೂಲಕ ವರದಿ ಮಾಡಲಾಗುತ್ತದೆ.

ನಾನು ಪುಸ್ತಕಗಳನ್ನು, ಪತ್ರಿಕೆಗಳನ್ನು, ನಡವಳಿ ಪುಸ್ತಕವನ್ನು ನಮೂನೆಗಳು ಮತ್ತು ಆದಾಯ ತೆರಿಗೆ ಪಾವತಿ ದಾಖಲಾತಿಗಳನ್ನು ಮತ್ತು ನಿಗಮವು ನಿರ್ವಹಿಸಿದ ಇತರೆ ದಾಖಲೆಗಳನ್ನು ಪರಿಶೀಲಿಸಿರುತ್ತೇನೆ. ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತವು ಆರ್ಥಿಕ ವರ್ಷ 31–03–2019ರ ಅಂತ್ಯಕ್ಕೆ ಅನ್ವಯಿಸುವ ನಿಯಮಾವಳಿಗಳೆಂದರೆ,

1. ಕಂಪನಿ ಅಧಿನಿಯಮ 2013 ಮತ್ತುಅದರಲ್ಲಿ ರೂಪಿಸಿರುವ ನಿಯಮಾವಳಿಗಳು.
2. ಸೆಕ್ಯೂರಿಟಿಸ್ ಕಾಂಟ್ರಾಕ್ಟ್ಸ್ (ರೆಗ್ಯುಲೇಷನ್) ಆಕ್ಟ್ಅಧಿನಿಯಮ 1956 ಮತ್ತು ಅದರಡಿಯಲ್ಲಿನ ನಿಯಮಗಳು.
3. ಡಿಪಾಸಿಟರೀಸ್ ಆಕ್ಟ್ 1996 (ಠೇವಣಿಗಳ ಅಧಿನಿಯಮ 1996) ಮತ್ತು ಅದರಡಿಯಲ್ಲಿನ ನಿಯಮಗಳೂ.
4. ಸೆಕ್ಯೂರಿಟೀಸ್ಎಕ್ಸ್‌ಚೇಂಜ್ ಬೋರ್ಡ್ ಆಫ್ ಇಂಡಿಯಾ ಆಕ್ಟ್ 1922ರ ನಿಯಮಗಳು ಕಂಪನಿಗೆ ಅನ್ವಯಿಸುವಂತೆ.
   a) ಸೆಕ್ಯೂರಿಟೀಸ್ ಎಕ್ಸ್‌ಚೇಂಜ್ ಅಂಡ್ ಎಕ್ಸ್‌ಚೇಂಜ್ ಬೋರ್ಡ್ ಆಫ್ ಇಂಡಿಯಾ (ಷೇರುಗಳ ಸ್ವಾಧೀನ ಪಡೆಯುವಿಕೆ ಮತ್ತು ಷೇರುಗಳನ್ನು ತೆಗೆದುಕೊಳ್ಳುವಿಕೆ) ನಿಯಮಾವಳಿಗಳು 2011;
   b) ಸೆಕ್ಯೂರೀಟೀಸ್ ಅಂಡ್ ಎಕ್ಸ್‌ಚೇಂಜ್ ಬೋರ್ಡ್ ಆಫ್ ಇಂಡಿಯಾ (ಪ್ರಾಹಿಬಿಷನ್ ಆಫ್ ಇನ್ ಸೈಡರ್ ಟ್ರೇಡಿಂಗ್) ನಿಯಮಾವಳಿಗಳು 1992

c) ಸೆಕ್ಯೂರೀಟೀಸ್ ಅಂಡ್ ಎಕ್ಸ್‌ಚೇಂಜ್ ಬೋರ್ಡ್ ಆಫ್ ಇಂಡಿಯಾ (ನೋಂದಣಾಧಿಕಾರಿ ವಿತರಣೆ ಮತ್ತು ಷೇರುವರ್ಗಾವಣೆ ಪ್ರತಿನಿಧಿಗಳು) ನಿಯಮಾವಳಿ 1993. ನೋಂದಣಾಧಿಕಾರಿ ಮತ್ತು ಷೇರು ವರ್ಗಾವಣೆ ಪ್ರತಿನಿಧಿಗಳು ಷೇರುಗಳ ನೋಂದಣಿ ಮತ್ತು ಸಂಬಂಧಿತ ಸೇವೆಗಳನ್ನುಒದಗಿಸುತ್ತಾರೆ.

d) ಕಂಪನಿಯ ಅದರದೇ ಆದ ಪ್ರತ್ಯೇಕ ವೆಬ್‌ಸೈಟ್ ಇರುವುದಿಲ್ಲ. ಜಲ ಸಂಪನ್ಮೂಲ ಇಲಾಖೆ, ಕರ್ನಾಟಕ ಸರ್ಕಾರ ಅಡಿ ಮಾಹಿತಿಯನ್ನು ಕಂಪನಿಯು ತನ್ನ ಆರ್ಥಿಕ ಮಾಹಿತಿಗಳನ್ನು ಕಂಪನಿಯ ವೆಬ್ ಸೈಟ್‌ನಲ್ಲಿ ಅಳವಡಿಸಬೇಕಾಗಿರುತ್ತದೆ.

ನಾನು ಅನುಸರಣಾ ವರದಿಯನ್ನು ಅನ್ವಯಿಸುವ ಕಲಂನೊಂದಿಗೆ ಪರಿಶೀಲಿಸಿರುತ್ತೇನೆ.

i) ಕಂಪನಿಯು ಬಿ.ಜಿ.ಎಸ್.ಇ. ಫೈನಾನ್‌ಷಿಯಲ್ ಲಿಮಿಟೆಡ್ ಅನ್ನು ನೋಂದಣಾಧಿಕಾರಿಗಳು ಮತ್ತು ಷೇರು ವರ್ಗಾಯಿಸುವ ಪ್ರತಿನಿಧಿಗಳಾಗಿ ನೇಮಿಸುತ್ತದೆ. ನಿಗದಿತ ಪಾವತಿಸಬಹುದಾದ ಭದ್ರತಾ ಪರಿವರ್ತಿಸಲಾಗದ ತೆರಿಗೆಯುಕ್ತ ಬಾಂಡ್‌ಗಳ ಶ್ರೇಣಿ–II (ಡಿಬೆಂಚರ್‌ನ ರೀತಿಯಲ್ಲಿ) ಇನ್ನು ಮುಂದೆ ಸಾಲದ ಬಾಂಡ್‌ಗಳೆಂದು ಕರೆಯಲಾಗುತ್ತದೆ. ಕಂಪನಿಯು ಪಟ್ಟಿ ಮಾಡುವ ಒಪ್ಪಂದವನ್ನು ಬಾಂಬೆ ಸ್ಟಾಕ್‌ಎಕ್ಸ್‌ಚೇಂಜ್ ಲಿಮಿಟೆಡ್‌ನೊಂದಿಗೆ ಮಾಡಿಕೊಂಡಿದೆ.

ii) ಮಾಹಿತಿ ಹಕ್ಕು ಅಧಿನಿಯಮದ ಅನುಸರಣಾ ವರದಿ.
ಕಂಪನಿಯ ಸಾಲದ ಬಾಂಡ್‌ಗಳನ್ನು ಪಟ್ಟಿ ಮಾಡಿದೆ ಮತ್ತು ವ್ಯವಹರಣೆಗಾಗಿ SEBI / ಸೆಬಿಯಿಂದ ಅನುಮೋದನೆ ಪಡೆದಿದೆ. ಪರಿಶೀಲನಾ ಅವಧಿಯಲ್ಲಿ ನಿಗಮವು ಕಾಯ್ದೆ ನಿಯಮಾವಳಿ ನಿರ್ದೇಶನಗಳಿಗೆ ಅನುಸರಣೆಯನ್ನು ಸಲ್ಲಿಸಿದೆ.

iii) ಕಂಪನಿಯು ಅರ್ಧವಾರ್ಷಿಕ ಜಾಹೀರಾತು ಮತ್ತು ಕೆನರಾ ಬ್ಯಾಂಕ್ ಟ್ರಸ್ಟಿಯಾಗಿ ಅದರ ಮೂಲಕ ಸೆಬಿಗೆ (SEBI) ರಿಟರ್ನ್ಸ್‌ಗಳನ್ನು ಸಲ್ಲಿಸಿದೆ.

ನಾನು ಮುಂದುವರೆದು ವರದಿ ಮಾಡುವುದೇನೆಂದರೆ,

1. ನಿಗಮದ ನಿರ್ದೇಶಕ ಮಂಡಳಿಯು ಅಸ್ತಿತ್ವದಲ್ಲಿತ್ತು ಮತ್ತು ನಿರ್ದೇಶಕ ಮಂಡಳಿಯ ಬದಲಾವಣೆಗಳು ನಿಯಮಾನುಸಾರ ಕಾಯಿದೆ ಅನ್ವಯ ಕೈಗೊಳ್ಳಲಾಗಿರುತ್ತದೆ.

2. ನಿರ್ದೇಶಕ ಮಂಡಳಿ ಸಭೆಗೆ ಸೂಚನಾ ಪತ್ರಗಳನ್ನು ಸಕಾಲದಲ್ಲಿ ನೀಡಲಾಗಿತ್ತು. ಕಾರ್ಯಸೂಚಿ ಮತ್ತು ಕಾರ್ಯಸೂಚಿಗೆ ಟಿಪ್ಪಣಿಗಳೊಂದಿಗೆ ಸಲ್ಲಿಸಲಾಗಿತ್ತು. ಕಾರ್ಯಸೂಚಿಯ ಬಗ್ಗೆ ಮಾಹಿತಿ, ವಿವರಣೆ ಪಡೆಯಲು ಉತ್ತಮ ವ್ಯವಸ್ಥೆಯಿರುತ್ತದೆ. ಇದರಿಂದ ಅರ್ಥಪೂರ್ಣವಾಗಿ ಸಭೆಯಲ್ಲಿ ಭಾಗವಹಿಸುವಂತಾಗುತ್ತದೆ.

ನಾನು ಈ ಕೆಳಕಂಡ ಅಂಶಗಳನ್ನು ಪರಿಶೀಲಿಸಿರುವುದಿಲ್ಲ.

ಅನ್ವಯಿಸುವ ಆರ್ಥಿಕ ಕಾನೂನುಗಳು, ನೇರ ಮತ್ತು ಪರೋಕ್ಷ ತೆರಿಗೆ ಕಾನೂನುಗಳು, ಅದರಿಂದ ಅವುಗಳನ್ನು ಶಾಸನಬದ್ಧ ಹಣಕಾಸು ಲೆಕ್ಕಪರಿಶೋಧನೆ ಮತ್ತು ವೃತ್ತಿಪರರಿಂದ ಪರಿಶೀಲಿಸಬೇಕು.

ನಾನು ಮುಂದುವರೆದು ವರದಿ ಮಾಡುವುದೇನೆಂದರೆ, ಅಲ್ಲಿ ಸಾಕಷ್ಟು ಉತ್ತಮ ವ್ಯವಸ್ಥೆ ಮತ್ತು ಕಾರ್ಯ ನೀತಿಗಳು ಕಂಪನಿಯಲ್ಲಿದ್ದು, ಆರಂಭಿಸಬಹುದಾದ ಗಾತ್ರ ಮತ್ತು ಕಾರ್ಯಾಚರಣೆಯನ್ನೊಂದಿಗೆ ಕಂಪನಿಯು ಮೇಲ್ವಿಚಾರಣೆ ಮತ್ತು ಅನುಸರಣೆಯನ್ನು ಅನ್ವಯಿಸುವ ಕಾನೂನು, ನಿಯಮಗಳು, ನಿರ್ದೇಶನಗಳ ಮೂಲಕ ಮಾಡುತ್ತಿದೆ.

ಸಭೆಯ ನಡವಳಿ ಪುಸ್ತಕದಲ್ಲಿ ದಾಖಲಿಸಿದೆ ಮತ್ತು ಅಧ್ಯಕ್ಷರಿಂದ (ಚೇರ್‌ಮನ್‌ರಿಂದ) ಸಹಿ ಮಾಡಿದೆ ಮಂಡಳಿಯ ನಿರ್ಣಯಗಳು ಏಕಾಭಿಪ್ರಾಯವಾಗಿದೆ ಹಾಗೂ ಯಾವುದೇ ವ್ಯತಿರಿಕ್ತ ಅಭಿಪ್ರಾಯಗಳು ದಾಖಲಾಗಿರುವುದಿಲ್ಲ.

ನಾನು ಮುಂದುವರೆದು ವರದಿ ಮಾಡುವುದೇನೆಂದರೆ,

ಲೆಕ್ಕಪರಿಶೋಧನಾ ಅವಧಿಯಲ್ಲಿ ಕಂಪನಿಯು, ಕಂಪನಿ ನೋಂದಣಾಧಿಕಾರಿಗಳಿಂದ ವಾರ್ಷಿಕ ಸಾಮಾನ್ಯ ಸಭೆಯನ್ನು ಆರ್ಥಿಕ ವರ್ಷ 30ನೇ ಡಿಸೆಂಬರ್ 2019ರ ಒಳಗಾಗಿ ನಡೆಸಲು ಅನುಮೋದನೆಯನ್ನು ಎಸ್.ಆರ್.ಎನ್. ಆರ್ 14301584 ರಡಿ ಪಡೆದಿರುತ್ತದೆ.

ಕಂಪನಿಯು ಲಾಭ ಮತ್ತು ನಷ್ಟದ ತಃಖ್ತೆಯನ್ನು ಸಿದ್ಧಪಡಿಸಿರುತ್ತದೆ ಹಾಗೂ IND-AS ಅನ್ನು ಅಳವಡಿಸಿಕೊಂಡಿರುತ್ತದೆ.

ಸಹಿ/–
ಆರ್. ಸಿ. ವೆಂಕಟೇಶ್ ರಾವ್
ಬಿ.ಕಾಂ., ಎಫ್.ಸಿ.ಎಸ್.ಎಎಲ್.ಎಲ್.ಬಿ.,
ಕಂಪನಿ ಕಾರ್ಯದರ್ಶಿ, ಪ್ರಾಕ್ಟೀಸಿಂಗ್
ಪ್ರಮಾಣ ಪತ್ರ ಸಂಖ್ಯೆ: 2733.

ಸ್ಥಳ: ಬೆಂಗಳೂರು
ದಿನಾಂಕ : 24–12–2019

ಅನುಬಂಧ–ಎ

ನಮೂನೆ ಸಂ.ಎಂ.ಜಿ.ಟಿ.9

ವಾರ್ಷಿಕ ಸಲ್ಲಿಕೆಗಳ ಉಧೃತಭಾಗ ಆರ್ಥಿಕ ವರ್ಷಾಂತ್ಯ 31ನೇ ಮಾರ್ಚ್ 2019

ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ರ ಪರಿಚ್ಛೇದ 92(3) ಮತ್ತು ನಿಯಮ 12(1) ರ ಕಂಪನಿ ನಿಯಮಗಳು 2014ರ (ಆಡಳಿತ ಮತ್ತು ನಿರ್ವಹಣೆ)

1. ನೊಂದಣಿ ಮತ್ತು ಇತರೆ ವಿವರಗಳು:

i.	ಸಿಐಎನ್ ನಂ.	U45205KA2003SGC032044
ii.	ನೊಂದಣಿ ದಿನಾಂಕ	04/06/2003
iii.	ಕಂಪನಿಯ ಹೆಸರು	ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ
iv.	ಕಂಪನಿಯ ಉಪವಿಭಾಗ/ವರ್ಗ	ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಕಂಪನಿಯ ಷೇರುಗಳು
v.	ನೊಂದಾಯಿತ ಕಛೇರಿ ಹಾಗು ವಿಳಾಸ	ಕಾವೇರಿ ಭವನ ಕಾಂಪ್ಲೇಕ್ಸ್ 4ನೇ ಹಂತ, ಗೋಕುಲಂ, ಮಂಜುನಾಥಪುರ, ಮೈಸೂರು - 570 020.
vi.	ಉದ್ಯಮ ಕಂಪನಿ	ಅಲ್ಲ
vii.	ರಿಜಿಸ್ಟ್ರಾರ್ ರವರ ಹೆಸರು ವಿಳಾಸ, ವಿವರ ಮತ್ತು ಯಾವುದೇ ಮಧ್ಯವರ್ತಿಗಳ ವಿವರ	ಅನ್ವಯಿಸುವುದಿಲ್ಲ

2. ಕಂಪನಿಯ ಪ್ರಧಾನ ವ್ಯವಹಾರ/ ಚಟುವಟಿಕೆಗಳು

ಕಂಪನಿಯ ಎಲ್ಲಾ ವಹಿವಾಟು ಕೊಡುಗೆ ಶೇ 10 ರಷ್ಟು ಅಥವಾ ಅದಕ್ಕಿಂತ ಹೆಚ್ಚು ವ್ಯಾಪಾರ ಚಟುವಟಿಕೆಗಳನ್ನು ಹೊಂದಿದೆ.

ಕ್ರ. ಸಂ	ಹೆಸರು ಮತ್ತು ಮುಖ್ಯ ಉತ್ಪನ್ನ / ಸೇವೆಗಳ ವಿವರ	ಎನ್.ಐ.ಸಿ. ಸಂಕೇತ ಸೇವೆ/ಉತ್ಪನ್ನ	ಶೇ. ಕಂಪನಿಯ ಒಟ್ಟು ವಹಿವಾಟು
1	ನೀರಾವರಿ ಚಟುವಟಿಕೆಗಳು	A4	100

3. ಹಿಡುವಳಿ, ಅಂಗಸಂಸ್ಥೆ ಮತ್ತು ಅಸೋಸಿಯೇಟ್ ಕಂಪನಿಗಳ ವಿವರ

ಕ್ರ.ಸಂ	ಹೆಸರು ಮತ್ತು ಕಂಪನಿ ವಿಳಾಸ	ಸಿಐಎನ್/ ಜಿಎಲ್ಎನ್	ಹಿಡುವಳಿ / ಅಂಗಸಂಸ್ಥೆ / ಅಸೋಸಿಯೇಟ್	ಶೇಕಡವಾರು ಹೊಂದಿದ ಷೇರ್‌ಗಳು	ಅನ್ವಯಿಸುವ ನಿಯಮ
1.	ಅನ್ವಯಿಸುವುದಿಲ್ಲ				

4. ಷೇರುಗಳ ಮಾದರಿ (ಈಕ್ವಿಟಿ ಷೇರು ಬಂಡವಾಳದ ಭಾಗದಲ್ಲಿ ಶೇಕಡವಾರು ಒಟ್ಟು ಈಕ್ವಿಟಿ)

ಷೇರುಗಳ ವರ್ಗಾವಾರು

ಷೇರುದಾರರು ವರ್ಗಗಳು	ಆರಂಭದಲ್ಲಿ ಷೇರುಗಳ ಸಂಖ್ಯೆ				ಕೊನೆಗೊಂಡ ಷೇರುಗಳ ಸಂಖ್ಯೆ			% ವರ್ಷದಲ್ಲಿ ಬದಲಾವಣೆ	
	ಡಿಮ್ಯಾಟ್	ಭೌತಿಕ	ಒಟ್ಟು	% ಒಟ್ಟು ಷೇರುಗಳು	ಡಿಮ್ಯಾಟ್	ಭೌತಿಕ	ಒಟ್ಟು	% ಒಟ್ಟು ಷೇರುಗಳು	
A. ಪ್ರವರ್ತಕರು									
1) ಭಾರತೀಯ									
a) ವ್ಯಕ್ತಿ/ಹೆಚ್‌ಯುಎಫ್	-	500	500	0.01	-	500	500	0.01	-
b) ಕೇಂದ್ರ ಸರ್ಕಾರ	-	-	-	-	-	-	-	-	-
c) ರಾಜ್ಯ ಸರ್ಕಾರ	-	87138345	87138345	99.99	-	87138345	87138345	99.99	-
d) ಇತರೆ ನಿಗಮ	-	-	-	-	-	-	-	-	-
e) ಬ್ಯಾಂಕ್/ ಹಣಕಾಸು	-	-	-	-	-	-	-	-	-
ಸಂಸ್ಥೆ	-	-	-	-	-	-	-	-	-
f) ಇನ್ನಿತರೆ	-	-	-	-	-	-	-	-	-
ಉಪ ಮೊತ್ತ (A)(1):-		**87138345**	**87138345**	**100**		**87138345**	**87138345**	**100**	**-**
2) ವಿದೇಶಿ	-								
g) ಎನ್‌ಆರ್‌ಐ – ವ್ಯಕ್ತಿ									
ಹೊರತುಪಡಿಸಿ	-	-	-	-	-	-	-	-	-
h) ಇತರೆ-									
ವ್ಯಕ್ತಿಗಳು	-	-	-	-	-	-	-	-	-
i) ಇತರೆ ನಿಗಮ	-	-	-	-	-	-	-	-	-
j) ಬ್ಯಾಂಕ್/ ಹಣಕಾಸು									
ಸಂಸ್ಥೆ	-	-	-	-	-	-	-	-	-
k) ಇನ್ನಿತರೆ....	-	-	-	-	-	-	-	-	-
ಉಪ ಮೊತ್ತ (A)(2):-	-	-	-	-	-	-	-	-	-
B. ಸಾರ್ವಜನಿಕ									
ಷೇರು									
1. ಸಂಸ್ಥೆಗಳು									
a) ಮ್ಯೂಚಯಲ್									
ಫಂಡ್	-	-	-	-	-	-	-	-	-
b) ಬ್ಯಾಂಕ್/									
ಹಣಕಾಸು ಸಂಸ್ಥೆ	-	-	-	-	-	-	-	-	-
c) ಕೇಂದ್ರ ಸರ್ಕಾರ	-	-	-	-	-	-	-	-	-
d) ರಾಜ್ಯ ಸರ್ಕಾರ	-	-	-	-	-	-	-	-	-
e) ಉದ್ದಿಮೆ ಬಂಡವಾಳ ನಿದಿ	-	-	-	-	-	-	-	-	-
f) ವಿಮಾ ಕಂಪನಿ	-	-	-	-	-	-	-	-	-
g) ಎಫ್‌ಐಐಎಸ್	-	-	-	-	-	-	-	-	-
h) ವಿದೇಶಿ ಉದ್ದಿಮೆ									
ಬಂಡವಾಳ ನಿಧಿ	-	-	-	-	-	-	-	-	-
I) ಇತರೆ (ನಿರ್ಧಿಷ್ಟಪಡಿಸಿ)	-	-	-	-	-	-	-	-	
ಉಪ ಮೊತ್ತ (B)(1)	-	-	-	-	-	-	-	-	-

2. ಇತರೆ ಸಂಸ್ಥೆಗಳಲ್ಲದ									
a) ಇತರೆ ನಿಗಮ (i) ಭಾರತೀಯ (ii) ವಿದೇಶಿ	-	-	-	-	-	-	-	-	-
b) ವ್ಯಕ್ತಿಗಳು ರೂ.1 ಲಕ್ಷಕ್ಕೆ ಒಳಪಟ್ಟು ಷೇರು ಬಂಡವಾಳ ಹೊಂದಿರುವ ವ್ಯಕ್ತಿಗಳು (ii) ವ್ಯಕ್ತಿಗಳು ರೂ.1 ಲಕ್ಷಕ್ಕೆ ಒಳಪಟ್ಟು ಷೇರು ಬಂಡವಾಳ ಹೊಂದಿರುವ ವ್ಯಕ್ತಿಗಳು	-	-	-	-	-	-	-	-	-
c) ಇತರೆ (ನಿರ್ಧಿಷ್ಟಪಡಿಸಿ)	-	-	-	-	-	-	-	-	-
ಉಪ ಮೊತ್ತ (B)(2)	-	-	-	-	-	-	-	-	-
ಉಪ ಒಟ್ಟು									
C. ಜಿಡಿಆರ್‌ಎಸ್ & ಎಡಿಆರ್‌ಎಸ್ ರವರ ಸುಪರ್ದಿಯಲ್ಲಿರುವ ಷೇರುಗಳ	-	-	-	-	-	-	-	-	-
ಒಟ್ಟು ಮೊತ್ತ (A+B+C)		**87138345**	**87138345**	**100**		**87138345**	**87138345**	**100**	–

ii ಷೇರು ಪ್ರವರ್ತಕರ

ಕ್ರ. ಸಂ	ಷೇರುದಾರರ ಹೆಸರು	ವರ್ಷದ ಆರಂಭಿಕ ಷೇರುಗಳು			ವರ್ಷದ ಅಂತ್ಯದ ಷೇರುಗಳು			
		ಷೇರುಗಳ ಸಂಖ್ಯೆ	ಕಂಪನಿಯ ಶೇ.ವಾರು ಷೇರುಗಳು	ಶೇ.ವಾರು ಷೇರುಗಳು ಅಡಮಾನ/ಒಟ್ಟು ಎನ್‌ಕಂಬರ್ಡ್ ಷೇರುಗಳು	ಷೇರುಗಳ ಸಂಖ್ಯೆ	ಕಂಪನಿಯ ಶೇ.ವಾರು ಷೇರುಗಳು	ಶೇ.ವಾರು ಷೇರುಗಳು ಅಡಮಾನ/ಒಟ್ಟು ಎನ್‌ಕಂಬರ್ಡ್ ಷೇರುಗಳು	ಶೇ.ವಾರು ಷೇರುಗಳ ಬದಲಾವಣೆ
1.	ಯಾವುದೂ ಇಲ್ಲ							

iii ಷೇರು ಪ್ರವರ್ತಕರ ಬದಲಾವಣೆ (ಬದಲಾವಣೆ ಇದ್ದಲ್ಲಿ ತಿಳಿಸಿ)

ಕ್ರ.ಸಂ		ವರ್ಷದ ಆರಂಭಿಕ ಷೇರುಗಳು		ಪ್ರಸಕ್ತ ವರ್ಷದ ಒಟ್ಟು ಷೇರುಗಳು	
		ಷೇರುಗಳ ಸಂಖ್ಯೆ	ಕಂಪನಿಯ ಶೇ.ವಾರು ಷೇರುಗಳು	ಷೇರುಗಳ ಸಂಖ್ಯೆ	ಕಂಪನಿಯಶೇ. ವಾರ ಷೇರುಗಳು
	ವರ್ಷದ ಆರಂಭದಲ್ಲಿ ----	–	–	–	–
	ಪ್ರಸಕ್ತ ವರ್ಷದಲ್ಲಿ ಷೇರು ಪ್ರವರ್ತಕರ ಏರಿಕೆ/ಇಳಿಕೆಯನ್ನು ದಿನಾಂಕವಾರು ಸೂಚಿಸುವುದು. ಏರಿಕೆ/ಇಳಿಕೆ ಕಾರಣಗಳು (ಉದಾ:ಹಂಚಕೆಯಲ್ಲಿ/ ವರ್ಗಾವಣೆಯಲ್ಲಿ/ಬೋನಸ್/ ಈಕ್ವಿಟಿ ಶ್ರಮ)		ಯಾವುದೂ ಇಲ್ಲ		
	ವರ್ಷಾಂತ್ಯದಲ್ಲಿ----	–	–	–	–

iv ಮೊದಲ 10 ಷೇರುದಾರರ ಷೇರುದಾರಿಕೆಯ ಮಾದರಿ (ನಿರ್ದೇಶಕರು, ಪ್ರವರ್ತಕರು ಹಾಗೂ ಜಿಡಿಆರ್ & ಎಡಿಆರ್ ರವರುಗಳನ್ನು ಹೊರತುಪಡಿಸಿ)

ಕ್ರ.ಸಂ		ವರ್ಷದ ಆರಂಭಿಕ ಷೇರುಗಳು		ಪ್ರಸಕ್ತ ವರ್ಷದ ಒಟ್ಟು ಷೇರುಗಳು	
	ಪ್ರತಿ ಮೊದಲ 10 ಷೇರುದಾರರು	ಷೇರುಗಳ ಸಂಖ್ಯೆ	ಕಂಪನಿಯ ಶೇ. ವಾರು ಷೇರುಗಳು	ಷೇರುಗಳ ಸಂಖ್ಯೆ	ಕಂಪನಿಯ ಶೇ.ವಾರು ಷೇರುಗಳು
	ವರ್ಷದ ಆರಂಭದಲ್ಲಿ	87138345	100	87138345	100
	ಪ್ರಸಕ್ತ ವರ್ಷದ ಷೇರು ಪ್ರವರ್ತಕರ ಏರಿಕೆ/ಇಳಿಯು ದಿನಾಂಕವಾರು ಸೂಚಿಸುವುದು (ಉದಾ:ಹಂಚಕೆಯಲ್ಲಿ/ವರ್ಗಾವಣೆಯಲ್ಲಿ/ ಬೋನಸ್/ಈಕ್ವಿಟಿ ಶ್ರಮ				
	ವರ್ಷದ ಅಂತ್ಯಕ್ಕೆ (ಪ್ರತ್ಯೇಕಿಸಿದ ದಿನಾಂಕದಿಂದ ಒಂದು ವೇಳೆ ಪ್ರಸಕ್ತ ವರ್ಷದಲ್ಲಿ ಪ್ರತ್ಯೇಕಿಸಿದ್ದರೆ)	87138345	100	87138345	100

v ನಿರ್ದೇಶಕರು ಮತ್ತು ಮುಖ್ಯ ಆಡಳಿತ ಸಿಬ್ಬಂದಿಷೇರು ಪಾಲುದಾರಿಕೆ:

ಕ್ರ. ಸಂ			ವರ್ಷದ ಆರಂಭಿಕ ಷೇರುಗಳು		
	ಪ್ರತಿ ನಿರ್ದೇಶಕರ ಮತ್ತು ಮುಖ್ಯ ಆಡಳಿತ ಸಿಬ್ಬಂದಿ	ಷೇರುಗಳ ಸಂಖ್ಯೆ	ಕಂಪನಿಯ ಶೇ.ವಾರು ಷೇರುಗಳು	ಷೇರುಗಳ ಸಂಖ್ಯೆ	ಕಂಪನಿಯ ಶೇ. ವಾರು ಷೇರುಗಳು
	ವರ್ಷದ ಆರಂಭದಲ್ಲಿ	**500**	**0.01**	**500**	**0.01**
	ಪ್ರಸಕ್ತ ವರ್ಷದ ಷೇರು ಪ್ರವರ್ತಕರ ಏರಿಕೆ/ಇಳಿಯು ದಿನಾಂಕವಾರು ಸೂಚಿಸುವುದು(ಉದಾ:ಹಂಚಿಕೆಯಲ್ಲಿ/ ವರ್ಗಾವಣೆಯಲ್ಲಿ/ಬೋನಸ್/ಇತ್ಯಾದಿ				
	ವರ್ಷಾಂತ್ಯಕ್ಕೆ	**500**	**0.01**	**500**	**0.01**

vi. ಸಾಲದ ಮೊತ್ತ:

ಕಂಪನಿಯು ಮಹೋನ್ನತ / ಸಂಚಿತ ಬಡ್ಡಿಯ ಬಾಕಿ ಪಾವತಿ

	ಸುರಕ್ಷಿತ ಸಾಲದ ಠೇವಣಿ ಹೊರತು ಪಡಿಸಿ	ಸುರಕ್ಷಿತವಲ್ಲದ ಸಾಲದ	ಠೇವಣಿ	ಒಟ್ಟು ಸಾಲ
ಆರ್ಥಿಕ ವರ್ಷದ ಪ್ರಾರಂಭದಲ್ಲಿರುವ ಸಾಲ				
i) ಅಸಲು ಮೊತ್ತ			-	
ii) ಪಾವತಿಸದೇ ಇರುವ ಬಾಕಿ ಬಡ್ಡಿ				
iii) ಬಡ್ಡಿ ಶೇಖರಣೆ ಹೊರತು ಪಡಿಸಿ				
ಒಟ್ಟು (i + ii + iii)			-	
ಆರ್ಥಿಕ ವರ್ಷದಲ್ಲಿ ಸಾಲದ ಬದಲಾವಣೆ				
– ಹೆಚ್ಚುವರಿ				
– ಕಡಿತಗೊಳಿಸು				
ನಿವ್ವಳ ಬದಲಾವಣೆ				
ಆರ್ಥಿಕ ವರ್ಷದ ಅಂತ್ಯಕ್ಕೆ ಸಾಲ				
i) ಅಸಲು ಮೊತ್ತ	22147624381	60505627276	-	82653251657
ii) ಪಾವತಿಸದೇ ಇರುವ ಬಾಕಿ ಬಡ್ಡಿ				
iii) ಬಡ್ಡಿ ಶೇಖರಣೆ ಹೊರತು ಪಡಿಸಿ				
ಒಟ್ಟು (i+ii+iii)	**22147624381**	**60505627276**	**-**	**82653251657**

6. **ನಿರ್ದೇಶಕರು ಮತ್ತು ಮುಖ್ಯ ಆಡಳಿತ ಸಿಬ್ಬಂದಿ ಸಂಭಾವನೆ:**

A. ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು, ಪೂರ್ಣಕಾಲಿಕ ನಿರ್ದೇಶಕರು/ವ್ಯವಸ್ಥಾಪಕರ ಸಂಭಾವನೆ: ಇಲ್ಲ

B. ಇತರ ನಿರ್ದೇಶಕರ ಸಂಭಾವನೆ: ಇಲ್ಲ

C. ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು/ವ್ಯವಸ್ಥಾಪಕರು/ಡಬ್ಲ್ಯೂಟಿಡಿ ರವರನ್ನು ಹೊರತು ಪಡಿಸಿ ಇತರೆ ಮುಖ್ಯ ಆಡಳಿತ ಸಿಬ್ಬಂದಿ ಸಂಭಾವನೆ ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ರ ಸೆಕ್ಷನ್ 203 ಕಂಪನಿಗೆ ಅನ್ವಯಿಸುವುದಿಲ್ಲ

7. **ದಂಡ, ಚಕ್ರಬಡ್ಡಿ, ಶಿಕ್ಷೆ ಮತ್ತು ಅಪರಾಧ:**

ಕಂಪನಿಯು ಆರ್ಥಿಕ ವರ್ಷದಲ್ಲಿ ಯಾವುದೇ ದಂಡ, ಚಕ್ರಬಡ್ಡಿ, ಶಿಕ್ಷೆಗೆ ಒಳಪಟ್ಟಿರುವುದಿಲ್ಲ.

ಮೇ॥ ಕಿಚ್ಚಾ & ಪ್ರಭು ಕೇಸವನ್
(ಮೊದಲು ಕಿಚ್ಚಾ & ಕಂ.)
ಚಾರ್ಟರ್ಡ್ ಅಕೌಂಟೆಂಟ್ಸ್

6–ಎಫ್.ಎಫ್, 1ನೇ ಮಹಡಿ, 'ಗೋಲ್ಡನ್ ಎನ್‌ಕ್ಲೇವ್'
184, ಪೂನಾಮಲ್ಲೆ ಹೈ ರೋಡ್, (ಟೈಲರ್ಸ್ ರೋಡ್ ಸಿಗ್ನಲ್ ಎದುರು) ಚೆನ್ನೈ –600 010.ಇಂಡಿಯಾ.
ಫೋನ್ :91–44–26611252, 42859843
ಇ–ಮೇಲ್ : knpchennai@gmail.com / kpkclients@yahoo.co.in
ವೆಬ್ : www.cakpk.com

ಸ್ವತಂತ್ರ ಲೆಕ್ಕಪರಿಶೋಧಕರ ವರದಿ

ಗೆ,

ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತದ ಸದಸ್ಯರುಗಳಿಗೆ

ಭಾರತೀಯ ಸ್ವತಂತ್ರ ಲೆಕ್ಕಪತ್ರ ಪರಿಶೋಧನೆ ಪ್ರಮಾಣೀಕರಣ ಹಣಕಾಸು ತಃಖ್ತೆಗಳ ಕುರಿತ ವರದಿ

ಅರ್ಹತಾ ಅಭಿಪ್ರಾಯ

ನಾವು 'ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ'ದ ("ಕಂಪನಿ") ಹಣಕಾಸು ತಃಖ್ತೆಗಳನ್ನು ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರ ಪ್ರಮಾಣೀಕರಣದ ಜೊತೆ ಲೆಕ್ಕಪರಿಶೋಧನೆಗೆ ಒಳಪಡಿಸಿದ್ದು, ಅದು ಮಾರ್ಚ್ 31, 2019 ರಂತೆ ಸಮತೋಲನ ಪಟ್ಟಿ, ಲಾಭ–ನಷ್ಟ ತಃಖ್ತೆ (ಇತರೆ ಸಮಗ್ರ ಆದಾಯ ಸೇರಿದಂತೆ), ನಗದು ಪ್ರವಹನಪಟ್ಟಿ ಆ ವರ್ಷಾಂತ್ಯದ ವೇಳೆಗೆ ಇಕ್ವಿಟಿಗಳಲ್ಲಾದ ಬದಲಾವಣೆ ಮತ್ತು ಮಹತ್ವದ ಲೆಕ್ಕಪತ್ರಗಳ ನೀತಿಗಳ ಸಾರಾಂಶ ಮತ್ತು ಇತರೆ ವಿವರಣಾತ್ಮಕ ಮಾಹಿತಿಯನ್ನು (ಇನ್ನು ಮುಂದೆ ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರ ಪ್ರಮಾಣೀಕರಣ ಹಣಕಾಸು ತಃಖ್ತೆಗಳು ಎಂದು ಉಲ್ಲೇಖಿಸಲಾಗುವ) ಒಳಗೊಂಡಿರುತ್ತದೆ.

ಮಾರ್ಚ್ 31, 2019 ರ ಅಂತ್ಯಕ್ಕೆ ಕಂಪನಿಯ ಲೆಕ್ಕಪತ್ರಗಳ ಲೆಕ್ಕಪರಿಶೋಧನೆ ಪೂರ್ಣಗೊಂಡ ನಂತರ ದಿನಾಂಕ:04–12–2019 ರಂದು ನಾವು ಲೆಕ್ಕಪರಿಶೋಧನೆ ವರದಿಯನ್ನು ನೀಡಿರುತ್ತೇವೆ. ಈ ವರದಿಯು ಭಾರತದ ಲೆಕ್ಕ ನಿಯಂತ್ರಕರು ಮತ್ತು ಮಹಾಲೇಖಪಾಲರ ಲೆಕ್ಕಪರಿಶೋಧನೆಗೆ ಒಳಪಟ್ಟಿದ್ದು, ಅವರ ಅವಲೋಕನಗಳ ಆಧಾರದ ಮೇಲೆ ಪರಿಷ್ಕೃತಗೊಂಡಿರುತ್ತದೆ. ಆದ್ದರಿಂದ ಈ ಹಿಂದಿನ ವರದಿ ದಿನಾಂಕ : 04–12–2019 ಅನ್ನು ವಿಲೆ/ರದ್ದು ಪಡಿಸಲಾಗಿದ್ದು, ಪರಿಷ್ಕೃತ ವರದಿಯನ್ನು ಪರಿಗಣಿಸುವಂತೆ ತಿಳಿಸಿರುತ್ತದೆ.

ನಮ್ಮ ಅಭಿಪ್ರಾಯದಲ್ಲಿ ಮತ್ತು ನಮ್ಮ ಉತ್ತಮ ಮಾಹಿತಿಯಂತೆ ಹಾಗೂ ನಮಗೆ ನೀಡಿದ ವಿವರಣೆಗಳ ಅನುಸಾರ,ಅರ್ಹತಾ ಅಭಿಪ್ರಾಯದ ಆಧಾರವು ಈ ಕೆಳಗಿನ ಪ್ಯಾರದಂತೆ, ಈ ಮೇಲೆ ತಿಳಿಸಿದ ಐ.ಎನ್.ಡಿ.–ಎ.ಎಸ್. ಲೆಕ್ಕಪತ್ರಗಳು ಕಾಯ್ದೆ ಅನುಸಾರ ಅಗತ್ಯ ಮಾಹಿತಿಯನ್ನು ನೀಡಿ, ಸಾಮಾನ್ಯವಾಗಿ ಭಾರತದಲ್ಲಿ ಸಮ್ಮತಿಸಿರುವ ಲೆಕ್ಕಪತ್ರಗಳ ತತ್ವಗಳು ದಿನಾಂಕ:31–03–2019 ರ ದಿನದಂದು ಕಂಪನಿಯ ವ್ಯವಹಾರಗಳ ಸ್ಥಿತಿಹಾಗೂ ಅದರ ಲಾಭ (ಇತರ ಸಮಗ್ರಆದಾಯ ಒಳಪಟ್ಟು), ನಗದು ಪ್ರವಹನ ಮತ್ತು ಆ ಸಾಲಿನ ಅಂತ್ಯಕ್ಕೆ ಇಕ್ವಿಟಿ ಬದಲಾವಣೆಗಳ ನೈಜ ಮತ್ತು ನ್ಯಾಯೋಚಿತ ವೀಕ್ಷಣೆ ನೀಡುತ್ತದೆ.

ಅರ್ಹತಾ ಅಭಿಪ್ರಾಯಗಳಿಗೆ ಆಧಾರ

1. ಹಣಕಾಸಿನ ವರದಿಯ ಮೇಲಿನ ಆಂತರಿಕ ಹಣಕಾಸಿನ ನಿಯಂತ್ರಣಗಳು 'ಅನುಬಂಧ–ಎ' ರಲ್ಲಿ ವಿವರಿಸಿದಂತೆ, ನಿಯಂತ್ರಣಗಳ ಕೊರತೆಗಳನ್ನು ಗಮನಿಸಲಾಗಿದ್ದು, ಇದು ಹಣಕಾಸಿನ ಲೆಕ್ಕಪತ್ರಗಳ ನ್ಯಾಯೋಚಿತ ಪ್ರಸ್ತುತಿಯಲ್ಲಿ ಮಹತ್ವದ ಪ್ರಭಾವವನ್ನು ಬೀರಬಹುದಾಗಿದೆ. ಅದಾಗ್ಯೂ, ಇದರ ಪ್ರಭಾವವನ್ನು ಖಚಿತಪಡಿಸಲು ಸಾಧ್ಯವಿರುವುದಿಲ್ಲ.
2. ಕಂಪನಿ ತಯಾರಿಸಿದ ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರಗಳ ಪ್ರಮಾಣೀಕರಣ ಹಣಕಾಸು ತಃಖ್ತೆಗಳು, ಕಾಯ್ದೆಯ ಅನುಚ್ಛೇದ 133 ರಡಿಯಲ್ಲಿ ಹೇಳಲಾದ ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರ ಪ್ರಮಾಣೀಕರಣ ಮತ್ತು ಅದಕ್ಕೆ ಸಂಬಂಧಿಸಿದ ನಿಯಮಗಳ ಅನುಸಾರವಾಗಿಲ್ಲ. ಈ ವಿಚಾರದಲ್ಲಿ ಕೆಳಗಿನ ಅಸಂಗತೆಗಳನ್ನು ಗಮನಿಸಬಹುದಾಗಿದೆ.
   - ಎ) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 105 "ಮಾರಾಟ ಮತ್ತು ಸ್ಥಗಿತಗೊಂಡ ಕಾರ್ಯಾಚರಣೆಗಳ ಸಂಬಂಧಿತ ಪ್ರಸಕ್ತ ಆಸ್ತಿಗಳು" – ಚಿರಾಸ್ತಿ, ಯಂತ್ರೋಪಕರಣಗಳು ಜೀವಿತಾವಧಿ ಮುಗಿದಿದ್ದು, ವಿಲೇವಾರಿ ಮಾಡಬೇಕಾಗಿದ್ದು, ಇವುಗಳನ್ನು ಪ್ರಸ್ತುತಪಡಿಸುವಿಕೆ, ವಿಂಗಡಣೆ ಮತ್ತು ಬಹಿರಂಗಪಡಿಸಿರುವುದಿಲ್ಲ. (ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ:2.3 ಪ್ಯಾರ 6 ಗಮನಿಸಿ)
   - ಬಿ) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 107 "ಹಣಕಾಸಿನ ದಸ್ತಾವೇಜುಗಳು : ಬಹಿರಂಗಪಡಿಸುವುದು" – ಹಣಕಾಸಿನ ಸಾಧನೆಗಳ ವಿಂಗಡಣೆಯ ಬಹಿರಂಗಪಡಿಸುವಿಕೆಗಳು ಅಗತ್ಯಗಳ ಪ್ರಕಾರ ಅನುಸರಣೆಯಾಗಿರುವುದಿಲ್ಲ.(ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ:2.7ಸಿ ಗಮನಿಸಿ)
   - ಸಿ) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 109 "ಹಣಕಾಸಿನ ದಸ್ತಾವೇಜುಗಳು" – ಗುರುತಿಸುವಿಕೆ, ಮಾಪನ ಮತ್ತು ಹಣಕಾಸಿನ ಸಾಧನಗಳ ತೊಡೆದುಹಾಕುವಿಕೆಯು ಅಗತ್ಯಗಳ ಪ್ರಕಾರ ಅನುಸರಣೆಯಾಗಿರುವುದಿಲ್ಲ.(ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ:2.7ಸಿ, 2.14 ಗಮನಿಸಿ)
   - ಡಿ) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 113 "ನೈಜ ಮೌಲ್ಯ ಮಾಪನ" – ಸ್ವತ್ತುಗಳ ಹಾಗೂ ಹೊಣೆಗಾರಿಕೆಗಳ ನೈಜ ಮೌಲ್ಯ ಮಾಪನ ಹಾಗೂ ಇವುಗಳ ಬಹಿರಂಗಪಡಿಸುವಿಕೆ ಅಗತ್ಯಗಳ ಪ್ರಕಾರ ಅನುಸರಣೆಯಾಗಿರುವುದಿಲ್ಲ.

ಇ) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 12 "ಆದಾಯ ತೆರಿಗೆ" – ಮುಂದೂಡಲ್ಪಟ್ಟ ತೆರಿಗೆಯನ್ನು ಒಳಗೊಂಡ ಆದಾಯ ತೆರಿಗೆಯ ಗುರುತಿಸುವಿಕೆ ಮತ್ತು ಬಹಿರಂಗಪಡಿಸುವಿಕೆ ತಯಾರಿಸಿದ್ದು, ಇದು ಅಗತ್ಯಗಳ ಪ್ರಕಾರ ಅನುಸರಣೆಯಾಗಿರುವುದಿಲ್ಲ.(ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ:2.13 ಗಮನಿಸಿ)

ಎಫ್) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 16 "ಚರಾಸ್ತಿ ಹಾಗೂ ಯಂತ್ರೋಪಕರಣಗಳು" ಅಗತ್ಯಗಳ ಪ್ರಕಾರ ಅನುಸರಣೆಯಲ್ಲಿರುವುದಿಲ್ಲ. ಅವುಗಳಲ್ಲಿ ಕೆಳಕಂಡವುಗಳು ಸೇರಿವೆ;

1. ವೆಚ್ಚ, ಮಾಪನ ಹಾಗೂ ತರುವಾಯದ ವೆಚ್ಚದ ಗುರುತಿಸುವಿಕೆ
2. ಬಂಡವಾಳೀಕರಣ ಮತ್ತು ಸವಕಳಿ ಲೆಕ್ಕಾಚಾರ

ಜಿ) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 20 "ಸರ್ಕಾರದ ಧನಸಹಾಯಕ್ಕಾಗಿ ಲೆಕ್ಕಪರಿಶೋಧನೆ ಮತ್ತು ಸರ್ಕಾರದ ಸಹಾಯದ ಪ್ರಕಟಣೆ" – ಸರ್ಕಾರದ ಸಹಾಯದ ಬಹಿರಂಗಪಡಿಸುವಿಕೆ ಮಾಡಿರುವುದು ಅಗತ್ಯಗಳ ಪ್ರಕಾರ ಅನುಸರಣೆಯಾಗಿರುವುದಿಲ್ಲ. (ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ:2.8, 2.11.ಸಿ ಗಮನಿಸಿ)

ಹೆಚ್) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 23 "ಎರವಲು ವೆಚ್ಚಗಳು" ಅನುಸರಣೆಯಲ್ಲಿರುವುದಿಲ್ಲ. ಅವುಗಳಲ್ಲಿ ಕೆಳಕಂಡವುಗಳು ಸೇರಿವೆ;(ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ:2.11 ಗಮನಿಸಿ)

1. ಗುರುತಿಸುವಿಕೆ, ವೆಚ್ಚದ ಮಾಪನ, ಬಂಡವಾಳೀಕರಣಕ್ಕೆ ಅರ್ಹಗೊಂಡ ಸ್ವತ್ತುಗಳು

ಐ) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 24 "ಸಂಬಂಧಿತ ವ್ಯಕ್ತಿಗಳೊಂದಿಗೆ ಮಾಡಿದ ವ್ಯವಹಾರಗಳ ಬಹಿರಂಗಪಡಿಸುವಿಕೆ" – ಬಹಿರಂಗ ಪಡಿಸುವಿಕೆಗಳು ಅಗತ್ಯಗಳ ಪ್ರಕಾರ ಅನುಸರಣೆಯಾಗಿರುವುದಿಲ್ಲ.

ಜೆ) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 32 "ಹಣಕಾಸಿನ ಸಾಧನೆಗಳ ಪ್ರಸ್ತುತಿ" – ಹಣಕಾಸಿನ ಸಾಧನೆಗಳ ಪ್ರಸ್ತುತಿಯನ್ನು ಅಗತ್ಯಗಳ ಪ್ರಕಾರ ಅನುಸರಣೆಯಾಗಿರುವುದಿಲ್ಲ. (ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.7 ಸಿ ಗಮನಿಸಿ)

ಕೆ) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 33 "ಪ್ರತಿ ಷೇರಿನ ಗಳಿಕೆ" – ಪ್ರತಿ ಷೇರಿನ ಗಳಿಕೆಯ ಪ್ರಸ್ತುತಿ ಮತ್ತು ಬಹಿಂಗಪಡಿಸುವಿಕೆ ಅಗತ್ಯಗಳ ಪ್ರಕಾರ ಅನುಸರಣೆಯಾಗಿರುವುದಿಲ್ಲ. (ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.21 ಗಮನಿಸಿ)

ಎಲ್) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 36 "ಆಸ್ತಿಯ ಮೌಲ್ಯ ತಗ್ಗಿಸುವಿಕೆ" – ಗುರುತುಪಡಿಸುವಿಕೆ ಮತ್ತು ಬಹಿರಂಗಪಡಿಸುವಿಕೆಯು ಅಗತ್ಯಗಳ ಪ್ರಕಾರ ಅನುಸರಣೆಯಾಗಿರುವುದಿಲ್ಲ.(ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.14 ಮತ್ತು 4ಈ ಗಮನಿಸಿ)

ಎಂ) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 37 "ಹವಣಿಕೆಗಳು, ಅನಿಶ್ಚಿತ ಹೊಣೆಗಾರಿಕೆಗಳು ಮತ್ತು ಅನಿಶ್ಚಿತ ಸ್ವತ್ತುಗಳು – ಕೆಲವು ವೆಚ್ಚಗಳ ಹವಣಿಕೆಗಳ ಗುರುತಿಸುವಿಕೆ, ಅನಿಶ್ಚಿತ ಹೊಣೆಗಾರಿಕೆಗಳು ಮತ್ತು ಬದ್ಧತೆಗಳನ್ನು ನೀಡಿರುವುದಿಲ್ಲ ಹಾಗೂ ಅಗತ್ಯಗಳ ಅನುಸಾರ ಬಹಿರಂಗಪಡಿಸಿರುವುದಿಲ್ಲ.(ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.15 ಮತ್ತು 30 ಗಮನಿಸಿ)

ಎನ್) ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. 40 "ಹೂಡಿಕೆ ಆಸ್ತಿ" – ಗುರುತಿಸುವಿಕೆ, ಮಾಪನ ಮತ್ತು ಹೂಡಿಕೆ ಆಸ್ತಿಯ ಬಹಿರಂಗಪಡಿಸುವಿಕೆ ಅಗತ್ಯಗಳ ಪ್ರಕಾರ ಅನುಸರಣೆಯಾಗಿರುವುದಿಲ್ಲ.

ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರಗಳ ಪ್ರಮಾಣೀಕರಣ ಹಣಕಾಸು ತಃಖ್ತೆಗಳ ಮೇಲೆ ಮೇಲಿನ ವಿಚಾರಗಳ ಪರಿಣಾಮದ ಖಚಿತತೆಯನ್ನು ಹೇಳಲಾಗುವುದಿಲ್ಲ.

3. ಲಾಭ ಮತ್ತು ನಷ್ಟದ ತಖ್ತೆಯು ಕಂಪನಿ ಕಾಯ್ದೆ 2013 –ಷೆಡ್ಯೂಲ್‌ಖಖಖ ವಿಭಾಗ ಖಖ ಮತ್ತು 'ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್.' ಅಗತ್ಯಗಳಿಗೆ ಅನುಗುಣವಾಗಿಇರುವುದಿಲ್ಲ ಮತ್ತು ಹಣಕಾಸು ವರದಿಯ ಸಿದ್ಧತೆ ಮತ್ತು ಮಂಡನೆಯ ಚೌಕಟ್ಟು ಸಹ ಐ.ಸಿ.ಎ.ಐ. ನಿಗದಿಪಡಿಸಿರುವ ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರ ಮಾನದಂಡಗಳಿಗೆ ಅನುಸಾರವಾಗಿರುವುದಿಲ್ಲ. ಲಾಭ ಮತ್ತು ನಷ್ಟದ ವರ್ಗೀಕರಣದ ಪರಿಗಣನೆ, ವೆಚ್ಚಗಳು, ಆದಾಯ ತೆರಿಗೆ ಉದ್ದೇಶಕ್ಕಾಗಿ ಕಂಪನಿಯಿಂದ ಪ್ರತ್ಯೇಕ ಜಮಾ ಖರ್ಚು ತಃಖ್ತೆ ಮುಂತಾದ ವಿಷಯಗಳಲ್ಲಿ ಕಂಪನಿಯು ಅನುಸರಣೆ ಹೊಂದಿರುವುದಿಲ್ಲ; ಅವುಗಳು ಹೀಗಿವೆ;

i. ಖರ್ಚು ಮತ್ತು ಆದಾಯದ ಗುರುತಿಸುವಿಕೆ ಮತ್ತು ಬೇರ್ಪಡಿಸುವಿಕೆ.

ii. ಖರ್ಚುಗಳು, ನಿವ್ವಳ ಬ್ಯಾಂಕ್ ಬಡ್ಡಿ ಮತ್ತು ಸರ್ಕಾರದಿಂದ ಬರುವ ನಿರ್ವಹಣಾ ವೆಚ್ಚಗಳು – ರೂ.23,471.30 ಲಕ್ಷಗಳು ಸಿಡಬ್ಲ್ಯೂ ಐ.ಪಿ.ಗೆ ಸಂದಾಯ ಮಾಡಲಾಗಿದೆ. ಅವರು ಖರ್ಚಿನ ಅಂಶಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸದಿದ್ದರೂ ಗುರುತಿಸುವಿಕೆ ಮತ್ತು ಅಳತೆಗೆ ಬೇಕಾದ ಮಾನದಂಡಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸದಿದ್ದರೂ, ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರಗಳ ಪ್ರಮಾಣೀಕರಣ 16 ರ ಪ್ರಕಾರ ಮತ್ತು ಸಾಮಾನ್ಯವಾಗಿ ಒಪ್ಪಿಕೊಳ್ಳಲಾದ ಹಣಕಾಸು ಅಭ್ಯಾಸಗಳ ಪ್ರಕಾರ ಹಣ ಸಂದಾಯವಾಗುತ್ತದೆ. (ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.1, 2.4, 2.17 & 4ಹೆಚ್ ಗಮನಿಸಿ)

iii. ಆದಾಯ ತೆರಿಗೆಯ ಉದ್ದೇಶಕ್ಕಾಗಿ, ಪರಿಷ್ಕೃತ ಆದಾಯವನ್ನು ಫೈಲ್ ಮಾಡಲು ಕಂಪನಿಯು ಪ್ರತ್ಯೇಕವಾದ ಲಾಭ ಮತ್ತು ನಷ್ಟದ ತಃಖ್ತೆಯನ್ನು ತಯಾರಿಸುತ್ತದೆ (ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.13 ಮತ್ತು ಪ್ಯಾರಾ 4 ಗಮನಿಸಿ). ಈ ಲಾಭ ಮತ್ತು ನಷ್ಟದ ತಃಖ್ತೆಯ ಅನುಪಸ್ಥಿತಿಯಲ್ಲಿ ಆದಾಯ ತೆರಿಗೆಯ ನಿಬಂಧನೆಗಳ ಸಮರ್ಪಕತೆಯನ್ನು ಅಳೆಯಲು ಸಾಧ್ಯವಿರುವುದಿಲ್ಲ.

4. ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರಗಳ ಪ್ರಮಾಣೀಕರಣ ಹಣಕಾಸು ತಃಖ್ತೆಗಳ ಕ್ರಮವಾದ ಅಂಶಗಳು – ಉಪಕ್ರಮವಾದ ಅಂಶಗಳು ಮತ್ತು ಇತರೆ ಅಗತ್ಯ ಪ್ರಕಟಣೆಗಳು (ಟಿಪ್ಪಣಿಗಳೂ ಸಹ ಹೆಚ್ಚಿನ ಮಾಹಿತಿಯನ್ನು ಒದಗಿಸುತ್ತವೆ) ಈ ಕೆಳಗಿನವುಗಳನ್ನು ಒಂಗೊಂಡಂತೆ ವರ್ಗೀಕರಣ, ಉಪ ವರ್ಗೀಕರಣಗಳಿಗೆ ಸಂಬಂಧಪಟ್ಟಂತೆ ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರಗಳ ಪ್ರಮಾಣೀಕರಣಕ್ಕಾಗಿ ಕಂಪನಿ ಕಾಯ್ದೆ 2013 – ಅನುಚ್ಛೇದ –II, ಪರಿಚ್ಛೇದ –III ರ ಅಗತ್ಯಾಂಶಗಳು ಪೂರ್ಣವಾಗಿ ಅನುಸರಣೆಯಾಗಿರುವುದಿಲ್ಲ.

a) ಭದ್ರತಾ ಠೇವಣಿಗಳು, ಮುಂಗಡ ಹಣ ಠೇವಣಿಗಳು, ಕಾರ್ಯಾಧಾರಿತ ಠೇವಣಿಗಳು, ಒಪ್ಪಂದ ಪಾವತಿಗೆ ಹೊಣೆಗಾರಿಕೆಗಳು, ಸರಬರಾಜು ಮತ್ತು ವೆಚ್ಚಗಳು ಚಾಲ್ತಿ ಮತ್ತು ಚಾಲ್ತಿಯಲ್ಲಿಲ್ಲದವುಗಳೆಂದು ವರ್ಗೀಕರಿಸಿಲ್ಲ.(ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 7 ಗಮನಿಸಿ)

b) ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರಗಳ ಪ್ರಮಾಣೀಕರಣ ವಿಭಾಗ –II ಅನುಸೂಚಿ–III ಯು ಯಾವುದೇ ಕ್ರಮವಾದ ಅಂಶವನ್ನು ಒಪ್ಪಿಗೆ ಎಂದು ಗುರುತಿಸಿಲ್ಲ.(ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 19 ಗಮನಿಸಿ)

5. ಚಿರಾಸ್ತಿ, ಘಟಕ ಮತ್ತು ಉಪಕರಣಗಳು, ಪ್ರಗತಿಯಲ್ಲಿರುವ ಬಂಡವಾಳ ಕಾಮಗಾರಿ ಹಾಗೂ ಸವಕಳಿಯ ಬಗ್ಗೆ.

ಎ) ಕಂಪನಿಯು ಚಿರಾಸ್ತಿ ಮತ್ತು ಘಟಕ ಮತ್ತು ಉಪಕರಣಗಳ ಬಂಡವಾಳೀಕರಣದ ಕೆಲಸವನ್ನು ಪೂರ್ಣಗೊಳಿಸಬೇಕಿರುತ್ತದೆ ಹಾಗೂ ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡ ಯೋಜನೆಗಳು/ ಸ್ವತ್ತುಗಳು ಅನುಭೋಗಕ್ಕೆ ಯೋಗ್ಯವಾಗಿದ್ದು, ಇವುಗಳ ಸವಳೀಕರಣಕ್ಕೆ ಹವಣಿಕೆಯನ್ನು ಮಾಡಿರುವುದಿಲ್ಲ ಆದ ಕಾರಣ ಚಿರಾಸ್ತಿ, ಯಂತ್ರೋಪಕರಣಗಳು ಅಧಿಕ ಮೌಲ್ಯಯುತವಾಗಿದ್ದು ಹಾಗೂ ಸವಕಳಿ ವೆಚ್ಚವು ಕಡಿಮೆಯಾಗಿರುತ್ತದೆ.

ಬಿ) ಲೆಕ್ಕಪರಿಶೋಧನೆ, ಅಂತಿಮಗೊಳಿಸುವಿಕೆಯ ಹೊಂದಾಣಿಕೆ ಗುರುತಿಸುವಿಕೆ, ದಸ್ತಾವೇಜು, ಭೌತಿಕ ನಿಯಂತ್ರಣ ಮತ್ತು ಚಿರಾಸ್ತಿ, ಯಂತ್ರೋಪಕರಣಗಳು, ಒಡೆತನ, ವೆಚ್ಚದ ಹಂಚಿಕೆ ಪ್ರಸ್ತುತ ಬಂಡವಾಳೀಕರಣದಲ್ಲಿ ಕೆಲವು ಅನಿಶ್ಚತೆಗಳು ಕಂಡುಬಂದಿರುತ್ತದೆ.

ಸಿ) ಸರ್ಕಾರದಿಂದ ವರ್ಗಾವಣೆಗೊಂಡ ಸ್ವತ್ತುಗಳ ಜೀವಿತಾವಧಿಯನ್ನು ಬಂಡವಾಳೀಕರಣ ಸಮಯದಲ್ಲಿ ಹೊಸದಾಗಿರುವಂತೆ ಪರಿಗಣಿಸಲಾಗಿದೆ.ಆದ ಕಾರಣ ಚಿರಾಸ್ತಿ, ಯಂತ್ರೋಪಕರಣಗಳು ಅಧಿಕ ಮೌಲ್ಯಯುತವಾಗಿದ್ದು ಹಾಗೂ ಸವಕಳಿ ವೆಚ್ಚವು ಕಡಿಮೆಯಾಗಿರುತ್ತದೆ.(ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.4 ಗಮನಿಸಿ)

ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರಗಳ ಪ್ರಮಾಣೀಕರಣ ಹಣಕಾಸು ತಃಖ್ತೆಗಳ ಮೇಲೆ ಮೇಲಿನ ವಿಚಾರಗಳ ಪರಿಣಾಮದ ಖಚಿತತೆಯನ್ನು ಹೇಳಲಾಗುವುದಿಲ್ಲ.

6. ದಾಖಲೆಗಳು ಮತ್ತು ಬೆಳವಣಿಗೆಗಳು, ಠೇವಣಿಗಳು, ಸ್ವೀಕೃತಿಗಳು ಮತ್ತು ಪ್ರಸ್ತುತ ಹೊಣೆಗಾರಿಕೆಗಳು ಮೊದಲಾದವುಗಳು ಖಾತೆಗಳ ಪುಸ್ತಕದೊಂದಿಗೆ ಲೋಕೋಪಯೋಗಿ ನಿಯಮಾನುಸಾರ ತಾಳೆಯಾಗುವುದಿಲ್ಲ. ಪ್ರಸ್ತುತ ಮಾಹಿತಿ ಇಲ್ಲದೆ ಇರುವುದರಿಂದ, ನಾವು ಹಣಕಾಸು ತಃಖ್ತೆಗಳ ಮೇಲೆ ಅವುಗಳ ಪ್ರಭಾವದ ಬಗ್ಗೆ ಖಚಿತವಾಗಿ ಹೇಳಲು ಕಷ್ಟ. ನಮ್ಮ ಕಳೆದ ವರ್ಷದ ವರದಿಯೂ ಇದೇ ಅಭಿಪ್ರಾಯ ವ್ಯಕ್ತಪಡಿಸಿತ್ತು.

7. ಕಂಪನಿಯ ವಿರುದ್ಧದ ವಿವಾದಿತ ಹಕ್ಕುಗಳ ಅನಿಷ್ಟಿತ ಭಾದ್ಯತೆಗಳು ದೃಢವಾಗಿಲ್ಲ ಮತ್ತು ಸಂಪೂರ್ಣವಾಗಿ ಬಹಿರಂಗವಾಗಿಲ್ಲ. ಪ್ರಸ್ತುತ ಮಾಹಿತಿ ಇಲ್ಲದೆ ಇರುವುದರಿಂದ, ನಾವು ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರಗಳ ಪ್ರಮಾಣೀಕರಣ ಹಣಕಾಸು ತಃಖ್ತೆಗಳ ಮೇಲೆ ಅವುಗಳ ಪ್ರಭಾವದ ಬಗ್ಗೆ ಖಚಿತವಾಗಿ ಹೇಳಲು ಕಷ್ಟ. ನಮ್ಮ ಕಳೆದ ವರ್ಷದ ವರದಿಯೂ ಇದೇ ಅಭಿಪ್ರಾಯ ವ್ಯಕ್ತಪಡಿಸಿತ್ತು. (ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 30 ಗಮನಿಸಿ)

8. ಆಯಾ ಅವಧಿಯ ಬಿಲ್ಲುಗಳನ್ನು, ಹಳೆ ಬಿಲ್ಲುಗಳನ್ನು ಸಹ ಲೆಕ್ಕಹಾಕಿರುವುದಿಲ್ಲ ಹಾಗೂ ಸರಿಯಾದ ಅನುಮೋದನೆ ಪಡೆಯದೆ ಬಿಲ್ಲುಗಳನ್ನು ಹೆಚ್ಚಿಗೆ ಪ್ರಮಾಣದ ಕೆಲಸಕ್ಕೆ ಲೆಕ್ಕಹಾಕಿರುವುದು ಹೀಗೆ ಕೆಲವು ಅನಿಶ್ಚಿತತೆಗಳು ಲೆಕ್ಕಪರಿಶೋಧನೆಯಲ್ಲಿ ಕಂಡುಬಂದಿರುತ್ತವೆ. ಅದಾಗ್ಯೂ ಲೆಕ್ಕಪತ್ರಗಳ ಮೇಲೆ ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್.ನ ಪರಿಣಾಮವನ್ನು ಖಚಿತಪಡಿಸುವುದು ಸಾಧ್ಯವಿರುವುದಿಲ್ಲ. ನಮ್ಮ ಕಳೆದ ವರ್ಷದ ವರದಿಯಲ್ಲೂ ಯಥಾ ಪ್ರಕಾರದ ಅಂಶವನ್ನು ಹೊಂದಿರುತ್ತದೆ.(ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.18 ಗಮನಿಸಿ)

9. ಹೆಚ್ಚುವರಿ, ಠೇವಣಿ, ಸ್ವೀಕಾರಾರ್ಹವಾದ ಗುತ್ತಿಗೆದಾರರು, ಪ್ರಸ್ತುತ ಹೊಣೆಗಾರಿಕೆಗಳು ವ್ಯಾಪಾರಿ ಠೇವಣಿ ಮತ್ತು ಸ್ಥಿರ ಠೇವಣಿಗಳು, ದೃಢೀಕರಣ, ಸಮನ್ವಯ ಮತ್ತು ಪರಿಣಾಮಕಾರಿ ಹೊಂದಾಣಿಕೆಗಳು ಆದರೂ ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರಗಳ ಪ್ರಮಾಣೀಕರಣ ಹಣಕಾಸು ತಃಖ್ತೆಗಳ ಮೇಲೆ ಅವುಗಳ ಪರಿಣಾಮವನ್ನು ಹೇಳಲಾಗದು.(ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 2.22 ಗಮನಿಸಿ)

10. ಒಪ್ಪಂದದಂತೆ ಸರಿಯಾದ ಸಮಯಕ್ಕೆ ಯೋಜನೆ ಜಾರಿಗೊಳಿಸದೆ ಇದ್ದರೆ, ತಡವಾಗಿ ಜಾರಿಗೊಳಿಸುವುದಕ್ಕೆ ದಂಡ ವಿಧಿಸಿಲ್ಲ. ಇದೇ ವೇಳೆ ಇತರೆ ಆದಾಯ, ಲಾಭ, ತೆರಿಗೆಗೆ ಇರುವ ಸಾಧ್ಯತೆ ಮತ್ತು ಚಾಲ್ತಿಯಲ್ಲಿ ಇಲ್ಲದ ಸ್ವತ್ತುಗಳು – ಸಿ.ಡಬ್ಲ್ಯೂ.ಐ.ಪಿ.ಗಳನ್ನು ತೋರಿಸಲಾಯಿತು. ಚಾಲ್ತಿ ಸ್ವತ್ತುಗಳ ಬಗ್ಗೆ ಬೆಳಕು ಚೆಲ್ಲಲಿಲ್ಲ. ಆದರೂ ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರಗಳ ಪ್ರಮಾಣೀಕರಣ ಹಣಕಾಸು ತಃಖ್ತೆಗಳ ಮೇಲೆ ಅವುಗಳ ಪರಿಣಾಮವನ್ನು ಹೇಳಲಾಗದು.

11. ವಿವಿಧ ಬಗೆಯ ಆದಾಯ ಸಂಗ್ರಹಣ – ನೀರಿನ ಬಿಲ್, ಬಾಡಿಗೆ, ವಿದ್ಯುತ್ ಬಿಲ್, ವಾಹನ ನಿಲುಗಡೆ, ಮಳಿಗೆಗಳಲ್ಲಿ ಪ್ರವೇಶ ಶುಲ್ಕಗಳನ್ನು ಕೇಳಲಿಲ್ಲ, ಸಮಯಕ್ಕೆ ಸರಿಯಾಗಿ ಸಂಗ್ರಹಿಸಲಿಲ್ಲ. ಇದೇ ವೇಳೆ ಇತರೆ ಆದಾಯ, ಲಾಭ, ತೆರಿಗೆಗೆ ಇರುವ ಅವಕಾಶ ಮತ್ತು ಚಾಲ್ತಿ ಸ್ವತ್ತುಗಳನ್ನು ನಿರ್ಲಕ್ಷಿಸಲಾಯಿತು. ಆದರೂ ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರಗಳ ಪ್ರಮಾಣೀಕರಣ ಹಣಕಾಸು ತಃಖ್ತೆಗಳ ಮೇಲೆ ಅವುಗಳ ಪರಿಣಾಮವನ್ನು ಹೇಳಲಾಗದು.

12. ತಡವಾದ/ವಲ್ಲದ ಕೆಲವು ಅನಿವಾರ್ಯ ಸ್ಥಿರ ಅಗತ್ಯತೆಗಳಿಗೆ, ಅಂದರೆ, ಕೆಲಸದ ಬಿಲ್‌ಗಳು, ಪೂರೈಕೆ ಬಿಲ್‌ಗಳು, ಮುಖ್ಯ ಕಛೇರಿಯಲ್ಲಾದ ಖರ್ಚು ಮತ್ತು ರಾಜಿಯಾದ/ಕೈಬಿಟ್ಟ ಪ್ರಕರಣಗಳು ಮೊದಲಾದವುಗಳಲ್ಲಿನ ಹೊಣೆಗಾರಿಕೆ, ದಂಡ, ಬಡ್ಡಿ ಮೊದಲಾದ ಬಾಕಿಯನ್ನು ಕಂಪನಿ ಒದಗಿಸಿಲ್ಲ. ಈ ವೇಳೆ ಲಾಭಕ್ಕೆ ಹೆಚ್ಚಿನ ಮಹತ್ವ ನೀಡಿ ಇತರೆ ಪ್ರಸ್ತುತ ಹೊಣೆಗಾರಿಕೆಗಳನ್ನು ಮರೆಮಾಚಲಾಯಿತು. ಆದರೂ ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರಗಳ ಪ್ರಮಾಣೀಕರಣ ಹಣಕಾಸು ತಃಖ್ತೆಗಳ ಅವುಗಳ ಪರಿಣಾಮವನ್ನು ಹೇಳಲಾಗದು.

13. i) ನಿಧಿಗಳ ಬಳಕೆಖಾತೆ ಪುಸ್ತಕಗಳ ಪ್ರಕಾರ ನಿಧಿಗಳ ಬಳಕೆ (ಎರಡು ಕೆಲಸ ಮತ್ತು ಸ್ಥಾಪನೆ) ಬಂಡವಾಳ ಪ್ರಗತಿ ವರದಿ (ವಿಭಾಗಗಳಲ್ಲಿ) ಮತ್ತು ಬಳಕೆ ಪ್ರಮಾಣ ಪತ್ರದ ಸಾರಾಂಶದ ಜೊತೆಗೆ ಪೂರ್ಣವಾಗಿ ಹೊಂದಾಣಿಕೆಯಾಗುತ್ತಿರುವುದಿಲ್ಲ. ಇಂತಹ ಹೊಂದಾಣಿಕೆಯ ಅನುಪಸ್ಥಿತಿಯಲ್ಲಿ ಲೆಕ್ಕಪತ್ರಗಳ ಮೇಲೆ ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್.ನ ಪರಿಣಾಮವನ್ನು ಖಚಿತಪಡಿಸುವುದು ಸಾಧ್ಯವಿರುವುದಿಲ್ಲ.

i) ಭೂಸ್ವಾಧೀನ

ನಿಯಂತ್ರಣದ ಅನುಪಸ್ಥಿತಿ, ಒಟ್ಟು ಅಸಮರ್ಪಕ ಸಮನ್ವಯ, ಸಾರವಿಲ್ಲದ ದಾಖಲಾತಿಗಳು, ವಿಭಾಗಗಳಿಗೆ ಜಾಗದ ವರ್ಗಾವಣೆಗಳ ಅನುಚಿತ ಲೆಕ್ಕಾಚಾರ, ಹೊಂದಾಣಿಕೆಯಾಗದ ಸಾಲದ ಬಾಕಿ, ವಿಶೇಷ ಭೂಸ್ವಾಧೀನಾಧಿಕಾರಿಗಳ ಪುಸ್ತಿಕೆಗಳೊಂದಿಗೆ ಹೊಂದಾಣಿಕೆಯಾಗಿರುವುದಿಲ್ಲ ಎಂಬ ಅಂಶಗಳನ್ನು ಹಣಕಾಸಿನ ನಮೂದುಗಳು ಭೂಸ್ವಾಧೀನಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ಗಮನಿಸಲಾಯಿತು.

14. **ಎ)** ಕಂಪನಿಯು, ಕರ್ನಾಟಕ ಸರ್ಕಾರದಿಂದ ರೂ.1,34,156/– ಲಕ್ಷಗಳನ್ನು (ಕಳೆದ ವರ್ಷ ರೂ.1.97.141/– ಲಕ್ಷಗಳು) ಇಕ್ವೀಟಿ ಹಣವಾಗಿಪಡೆದಿರುತ್ತದೆ. ಹಾಗೂ ಇದನ್ನು ಷೇರು ಅರ್ಜಿಗಳ ಬಾಕಿ ಹಣ ಹಂಚಿಕೆಯಲ್ಲಿ ಬಹಿರಂಗಪಡಿಸಿರುತ್ತದೆ. ಅದಾಗ್ಯೂ ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ಮತ್ತು ಇದರ ಉಪಬಂಧಗಳನ್ನು ಅನುಸರಿಸುತ್ತಿಲ್ಲ ಹಾಗೂ ಈ ಹಣವನ್ನು ಗೊತ್ತುಪಡಿಸಿದ ಬ್ಯಾಂಕ್ ಖಾತೆಯಲ್ಲಿ ನಿರ್ವಹಿಸಲಾಗಿಲ್ಲ. (ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 15(2) ಗಮನಿಸಿ).

ಬಿ) ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ರ ಪರಿಚ್ಛೇದ 46(2) ರಡಿ ಷೇರು ಅರ್ಜಿಗಳ ಹಣವನ್ನು ಸ್ವೀಕೃತ ದಿನಾಂಕದಿಂದ 60 ದಿನಗಳೊಳಗೆ ಹಂಚಿಕೆ ಮಾಡಬೇಕಾಗಿದೆ.ಈ ಅಗತ್ಯವು ಅನುಸರಣೆಯಲ್ಲಿರುವುದಿಲ್ಲ.

15. **ಎ)** 2017–18ನೇ ಸಾಲಿನಲ್ಲಿ ಕಂಪನಿಯು ಸೇವಾ ತೆರಿಗೆ ಇಲಾಖೆಯಿಂದ ಬೇಡಿಕೆ ಸೂಚನೆ ರೂ.3.73 ಕೋಟಿಗಳಿಗೆ ಸ್ವೀಕರಿಸಿರುತ್ತದೆ. ತದನಂತರ ಸೇವಾ ತೆರಿಗೆ ಇಲಾಖೆಯು ಬ್ಯಾಂಕ್ ಖಾತೆಯನ್ನು ವಶಪಡಿಸಿಕೊಂಡು ರೂ.2.00 ಕೋಟಿ ಹಣವನ್ನು ನಗದೀಕರಿಸಿಕೊಳ್ಳಲಾಗಿದೆ. ಕಂಪನಿ ಹೇಳಿಕೆ ಪ್ರಕಾರ ಸೇವಾ ತೆರಿಗೆ ಇಲಾಖೆಗೆ ಮನವಿ ಸಲ್ಲಿಸಬೇಕಾಗಿರುತ್ತದೆ. ಈ ಮೇಲಿನ ನಗದು ಹಣವನ್ನು ಶಾಸನಬದ್ಧ ಅಧಿಕಾರಿಗಳೊಂದಿಗಿರುವ ಠೇವಣಿ ಎಂದು ಲೆಕ್ಕಚಾರ ಮಾಡಲಾಗಿದೆ. ಲೆಕ್ಕಪತ್ರಗಳ ಪುಸ್ತಿಕೆಯಲ್ಲಿ ಸೂಕ್ತ ನಿಬಂಧನೆ ಮಾಡಲಾಗಿದೆ. ಆದ್ದರಿಂದ ಸದರಿ ಮೊತ್ತವನ್ನು ಅನಿಶ್ಚಿತ ಹೊಣೆಗಾರಿಕೆಯಲ್ಲಿ ಬಹಿರಂಗಪಡಿಸುವ ಅವಶ್ಯಕತೆ ಇರುವುದಿಲ್ಲ.

ಬಿ) ರೂ.35.97 ಕೋಟಿಯ ಕಂಪನಿ ವಿರುದ್ಧದ ದಾವೆಯನ್ನು ಸಾಲ ಎಂದು ಸ್ವೀಕರಿಸಿರುವುದಿಲ್ಲ. ಈ ಅಂಶವನ್ನು ಲೆಕ್ಕಪತ್ರಗಳ ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 30ರಲ್ಲಿ ಬಹಿರಂಗಪಡಿಸಿರುವುದಿಲ್ಲ.(ಅನಿಶ್ಚಿತ ಹೊಣೆಗಾರಿಕೆಗಳು) 31–03–2019 ರ ದಿನದಂದು.

16. ಕಂಪನಿಯು ದಿನಾಂಕ:20–06–2016 ರಿಂದ ದಿನಾಂಕ: 30–09–2018 ವರೆಗಿನ ಅವಧಿಗೆ ಕೆ.ಎಸ್.ಐ.ಎಸ್.ಎಫ್. ರವರು ಕೆ.ಆರ್.ಎಸ್. ನಲ್ಲಿ ನೀಡಿದ ಭದ್ರತಾ ಸೇವೆ ನಿರ್ವಹಿಸಿದ್ದಕ್ಕಾಗಿ ರೂ.7.50 ಕೋಟಿಗಳ (ಕಳೆದ ವರ್ಷ ರೂ.5.47 ಕೋಟಿ) ಹಕ್ಕನ್ನು ಪಡೆದಿರುತ್ತದೆ. ಕಂಪನಿಯು 6 ತಿಂಗಳು ಅಂದರೆ, ದಿನಾಂಕ:01–10–2018 ರಿಂದ 31–03–2019ರವರೆಗೆ ಲೆಕ್ಕಪತ್ರದಲ್ಲಿ ಇದನ್ನು ಹೊಣೆಗಾರಿಕೆಯಾಗಿ ನೀಡಿರುವುದಿಲ್ಲ. ಹೀಗಾಗಿ ಹೊಣೆಗಾರಿಕೆಯು ಕಡಿಮೆಯಾಗಿರುತ್ತದೆ.

17. **ಎ)** ಲೆಕ್ಕಪರಿಶೋಧಕರು ಮೈಸೂರಿನ ಕೆ.ಆರ್.ಎಸ್. ಅಣೆಕಟ್ಟನ್ನು ಪರಿಶೋಧನೆಗಾಗಿ ಭೇಟಿ ನೀಡಿದಾಗ, ಕಂಪನಿಯು ಪ್ರವೇಶ ಶುಲ್ಕ ಹಾಗೂ ಇತರೆ ಶುಲ್ಕಗಳನ್ನು ಸಂಗ್ರಹಿಸಿದ್ದು, ಈ ಶುಲ್ಕಗಳಿಗೆ ದಿನಾಂಕ: 01–07–2017 ರಿಂದ ಜಾರಿಗೆ ಬಂದ ಜಿ.ಎಸ್.ಟಿ.ಯು ಅನ್ವಯಿಸಿದರೂ ಅಳವಡಿಸಿಕೊಂಡಿರುವುದಿಲ್ಲ. ನಮ್ಮ ವಿಚಾರಣೆಯಲ್ಲಿ ಇಂತಹ ಯಾವುದೇ ಶುಲ್ಕಗಳನ್ನು ಸಂಗ್ರಹಿಸಿರುವುದಿಲ್ಲ. ಅದಾಗ್ಯೂ, ವರ್ಷದಲ್ಲಿ ಜಿಎಸ್‌ಟಿ ನಿಬಂಧನೆ ರೂ.2,40,68,244.11 ಗಳನ್ನು ದಿನಾಂಕ: 01–07–2017 ರಿಂದ 31–03–2019ರವರೆಗೆ ಲೆಕ್ಕಪತ್ರಗಳ ಪುಸ್ತಿಕೆಯಲ್ಲಿ ದಾಖಲಿಸಲಾಗಿದೆ. ಅಣೆಕಟ್ಟು ಸಮೀಕ್ಷೆಗೆ ಸಂಬಂಧಿಸದ ಜಿಎಸ್‌ಟಿ ಹೊಣೆಗಾರಿಕೆ ಮತ್ತು ಜೆ.ಎಲ್.ಆರ್.ನ ಬಾಡಿಗೆ ರಶೀದಿಗಳ ವಿವರಗಳನ್ನು ಒದಗಿಸಿರುವುದಿಲ್ಲ. ಇದು 31–03–2019ರ ದಿನದಂದು ಪಾವತಿಗೆ ಒಳಪಟ್ಟಿರುವುದಿಲ್ಲ.

ಬಿ) ಈ ಮೇಲೆ ತಿಳಿಸಿರುವ ಜಿಎಸ್‌ಟಿ ಹೊಣೆಗಾರಿಕೆಯನ್ನು ಪ್ರತ್ಯೇಕವಾಗಿ ಸಂಗ್ರಹಿಸಿರುವುದಿಲ್ಲ ಎನ್ನುವುದನ್ನು ಗಮನಿಸಬಹುದಾಗಿದೆ. ಆದ್ದರಿಂದ ಮೇಲಿನ ನಿಬಂಧನೆಯನ್ನು ಆದಾಯ ಖಾತೆಯಿಂದ ಹಿಂದಿನ ವರ್ಷವನ್ನು (01–07–2017 ರಿಂದ 31–03–2018ವರೆಗೆ) ಸೇರಿದಂತೆ ವ್ಯಯ ಮಾಡಿ ರಚಿಸಲಾಗಿದೆ. ಹಿಂದಿನ ವರ್ಷದ ಮೊತ್ತವನ್ನು ಖಚಿತಪಡಿಸಲು ಸಾಧ್ಯವಿರುವುದಿಲ್ಲ.

18. ಕಂಪನಿಯ ಜಂಗಲ್ ಲಾಡ್ಜ್ಸ್ ಖಾತೆಯನ್ನು ಪರಿಶೀಲಿಸಿದಾಗ ದಿನಾಂಕ: 31–03–2019 ಗೆ ಬರಬೇಕಾದ ಬಾಕಿ ರೂ. 2.46 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ (ಕಳೆದ ವರ್ಷ ರೂ.1.90 ಕೋಟಿಗಳು). ವರ್ಷದಲ್ಲಿ ಕಂಪನಿಯು ರೂ.56.66 ಲಕ್ಷಗಳ (ಕಳೆದ ವರ್ಷ ರೂ.1.97 ಕೋಟಿ) ಹೆಚ್ಚುವರಿ ಸಾಲವನ್ನು ಪಡೆದಿದ್ದು, ಅದರ ವಿವರಗಳನ್ನು ಒದಗಿಸಿರುವುದಿಲ್ಲ. ಕಳೆದ ವರ್ಷದ ರೂ.7.00 ಲಕ್ಷಗಳನ್ನು ಕಡಿಮೆಗೊಳಿಸುವಿಕೆಯು ಪ್ರಸ್ತತ ವರ್ಷದಲ್ಲಿಯೂ ಮುಂದುವರೆದಿರುತ್ತದೆ.

19. ವಿದ್ಯುತ್ ವೆಚ್ಚಗಳ ಬಾಕಿ ಪಾವತಿಯು 6 ತಿಂಗಳಿಗಿಂತ ಹೆಚ್ಚಾಗಿದ್ದು, ಸದರಿ ಅಂಶವನ್ನು ಲೆಕ್ಕಪತ್ರದ ಪುಸ್ತಿಕೆಯಲ್ಲಿ ಒದಗಿಸಿರುವುದಿಲ್ಲ. ಹೀಗಾಗಿ ವೆಚ್ಚಗಳು ಕಡಿಮೆ ಇದ್ದು ಮತ್ತು ಹೊಣೆಗಾರಿಕೆಗಳು ಕಡಿಮೆಯಾಗಿರುತ್ತದೆ. ಒಟ್ಟಾರೆಯಾಗಿ, ಬಾಕಿ ಪಾವತಿಯನ್ನು ಖಚಿತಪಡಿಸಲು ಸಾಧ್ಯವಿರುವುದಿಲ್ಲ.

20. ಕಂಪನಿಯು (ಕಾರ್ಯಪಾಲಕ ಇಂಜಿನಿಯರ್, ರಾಮನಗರ ವಿಭಾಗ) ಹಿಂದಿನ ವರ್ಷದಲ್ಲಿ (ಉಲ್ಲೇಖ ಸಂಖ್ಯೆ:37953/2001) ರೂ.82.43 ಲಕ್ಷಗಳನ್ನು ಕೃಪಾಲಿನಿ ಅರಸ್, ಮೈಸೂರು ರವರಿಂದ ವಸೂಲಿ ಮಾಡಲು ನ್ಯಾಯಾಲಯದ ಆದೇಶವನ್ನು ಪಡೆದಿರುತ್ತದೆ. ವಸೂಲಿ ಮಾಡಬೇಕಾದ ಮೊತ್ತವನ್ನು ಲೆಕ್ಕಪತ್ರಗಳ ಪುಸ್ತಿಕೆಯಲ್ಲಿ ದಾಖಲಿಸಿರುವುದಿಲ್ಲ. ಹೀಗಾಗಿ, ಅಪ್ರಸ್ತುತ ಸ್ವತ್ತುಗಳು ಕಡಿಮೆಯಾಗಿರುತ್ತದೆ.

21. ಕಂಪನಿ ಕಾಯ್ದೆ 2013ರ ಪರಿಚ್ಛೇದ 128(1) ರಡಿ ಲೆಕ್ಕಪತ್ರಗಳ ಪುಸ್ತಿಕೆಗಳನ್ನು ಸಂಚಯದ ಆಧಾರದ ಮೇಲೆ ಮತ್ತು ದ್ವಿನಮೂದು ವ್ಯವಸ್ಥೆ ಅನುಸಾರ ನಿರ್ವಹಣೆ ಮಾಡಬೇಕಾಗಿದ್ದು, ಇಲ್ಲವಿದ್ದಲ್ಲಿ ಪುಸ್ತಿಕೆಗಳ ನಿರ್ವಹಣೆ ಮಾಡಿರುವುದಿಲ್ಲ ಎಂದು ಪರಿಗಣಿಸಲಾಗಿದೆ. ಮಾಹಿತಿ ಮತ್ತು ಗಮನಾರ್ಹ ಲೆಕ್ಕಪತ್ರ ಕಾರ್ಯ ನೀತಿ ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ:2.1 ರ ಹೇಳಿಕೆಯಂತೆ ಹಣಕಾಸಿನ ಲೆಕ್ಕಪತ್ರಗಳನ್ನು ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. ಅಡಿ ಐತಿಹಾಸಿಕ ವೆಚ್ಚ ಸಂಪ್ರದಾಯದ ಅನುಸಾರ ತಯಾರಿಸಲಾಗಿದೆ. ಆದರೆ ಕಂಪನಿಯು ವ್ಯವಹಾರಿಕವಾಗಿ ವಿದ್ಯುತ್ ವೆಚ್ಚಗಳಗಳ ಪಾವತಿ, ಕೆ.ಎಸ್.ಐ.ಎಸ್.ಎಫ್.ಗೆ ಪಾವತಿಸುವ ಮೊತ್ತಗಳು ನಗದು ಆಧಾರದ ಮೇಲೆ ಗುರುತಿಸಲಾಗಿದ್ದು, ಇದು ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ಪರಿಚ್ಛೇದ 128(1) ರಡಿ ಸಂಚಯ ಆಧಾರದ ಲೆಕ್ಕಾಚಾರದ ವಿರುದ್ಧವಾಗಿರುತ್ತದೆ.

22. ಕರ್ನಾಟಕ ಗ್ರಾಮೀಣ ಮೂಲಭೂತ ಸೌಕರ್ಯ ಅಭಿವೃದ್ಧಿ ನಿಯಮಿತ (ಕೆ.ಆರ್.ಐ.ಡಿ.ಎಲ್) ಮತ್ತು ನಿರ್ಮಿತಿ ಕೇಂದ್ರದಿಂದ ನಿರ್ವಹಿಸಲ್ಪಟ್ಟ ಕೆಲಸಗಳ ಉಸ್ತುವಾರಿ/ಅಳತೆ ಮಾಡುವ ವ್ಯವಸ್ಥೆಯು ಕಂಪನಿಯಲ್ಲಿರುವುದಿಲ್ಲ. ವೆಚ್ಚಗಳನ್ನು ಏಜನ್ಸಿ ಸಲ್ಲಿಸಿದ ಬಳಕೆ ಪ್ರಮಾಣಪತ್ರದ ಆಧಾರದ ಮೇಲೆ ಯಾವುದೇ ಗಣನೀಯ ದಾಖಲೆಗಳು ಅಂದರೆ, ಅಮೂರ್ತ ಅಳತೆ ಪುಸ್ತಕಗಳು, ಆರ್.ಎ.ಬಿಲ್‌ಗಳ ಪ್ರತಿಗಳು, ಕೆಲಸಗಳ ನಿರ್ವಹಣೆಗೆ ಸಂಬಂಧಿಸಿದ ಪೂರ್ಣಗೊಂಡ ಪ್ರಮಾಣಪತ್ರ ಇತ್ಯಾದಿಗಳನ್ನು ಕಾಯ್ದಿರಿಸಲಾಗಿದೆ. ಕಂಪನಿಯು ಇಂತಹ ಕೆಲಸಗಳನ್ನು ಏಜನ್ಸಿ ಮುಖೇನ ನಿರ್ವಹಣೆಗೆ ಬಲವಾದ ವಿಧಾನಗಳನ್ನು ಕೈಗೊಳ್ಳಬೇಕು.

23. ಲೆಕ್ಕ ಪರಿಸರ ಮತ್ತು ತಂತ್ರಾಂಶ

ಎ) ಹಣಕಾಸಿನ ಲೆಕ್ಕಾಚಾರವನ್ನು ಟ್ಯಾಲಿ–ಅಕೌಂಟಿಂಗ್ ತಂತ್ರಾಂಶ– ಬಹುಬಳಕೆದಾರರ – ಬಹು ಸ್ಥಳ–ಇ.ಆರ್.ಪಿ.9 ವರ್ಷನ್‌ಗಳ ಮುಖೇನ ತಯಾರಿಸಲಾಗಿದೆ. ಏಕ ಪ್ರಯೋಗಿಕ ಸಮತೋಲನವು ಮಾಹಿತಿಯನ್ನು ದಾಖಲಿಸಿದೆ ಎಂದು ಗೋಚರಿಸುತ್ತೆ ಆದಾಗ್ಯೂ ಕ್ರೋಡಿಕರಿಸಿದ ಪ್ರಯೋಗಿಕ ಸಮತೋಲನದಲ್ಲಿ ಕೆಲವು ಮುದ್ರಣ ದೋಷಗಳಿದ್ದು, ಅದರಿಂದ ಸಾಮನ್ಯ ಕಡತದಲ್ಲಿನ ಬಾಕಿಯು ಎರಡು ಬಾರಿ ಮುದ್ರಣಗೊಳ್ಳುತ್ತಿದೆ (ನಕಲು ದಾಖಲೆಗಳು). ಆದರೆ, ಈ ಮೇಲಿನವುಗಳ ಒಟ್ಟುಗೊಳಿಸುವಾಗ ಒಂದೇ ಲೆಕ್ಕದಲ್ಲಿ ಪರಿಗಣಿಸಲಾಗುತ್ತಿದೆ.ಈ ಪರಿಸ್ಥಿತಿಯನ್ನು ತುರ್ತಾಗಿ ಸರಿಪಡಿಸಬೇಕಿರುತ್ತದೆ.

ಬಿ) ವಲಯ ಲೆಕ್ಕಪತ್ರ ಕೇಂದ್ರಗಳ ಅಸಮರ್ಪಕ ಲೆಕ್ಕಾಚಾರ ಜ್ಞಾನದ ಜೊತೆಗೆ ಪರಿಶೀಲನೆ ಮತ್ತು ನಿಯಂತ್ರಣಗಳ ಅನುಪಸ್ಥಿತಿ, ಆಧಾರಿತ ದಾಖಲೆಗಳ ಜೊತೆಗೆ ಹಣಕಾಸಿನ ದಾಖಲೆಗಳ ಅನರ್ಹ ರೀತ್ಯಾ ಊರ್ಜಿತಗೊಂಡಿರುವುದಿಲ್ಲ ಮತ್ತು ಮೇಲ್ವಿಚಾರಣೆ ಇಲ್ಲದ ಲೆಕ್ಕಾಚಾರವು ಹೊರಗುತ್ತಿಗೆಯವರಿಂದ ನಿರ್ವಹಿಸಲ್ಪಟ್ಟಿದೆ.ಆದ್ದರಿಂದ ಲೆಕ್ಕಪತ್ರಗಳ ತಪ್ಪು ಸಾಧ್ಯತೆಯನ್ನು ತಳ್ಳಿಹಾಕುವಂತಿಲ್ಲ. ಇದು ಲೆಕ್ಕಪತ್ರಗಳ ನ್ಯಾಯೋಚಿತ ಪ್ರಸ್ತುತಿಯ ಮೇಲೆ ಪ್ರಭಾವ ಬೀರುತ್ತದೆ.

ಸಿ) ಎಲ್ಲ ವ್ಯವಹಾರಗಳ ಆಧಾರಿತ ದಾಖಲೆಗಳು / ಸಾಕ್ಷಿ ವಿಕೇಂದ್ರೀಕೃತ ರಚನೆಯಲ್ಲಿ ವಿಭಾಗ ಮತ್ತು ಉಪ ವಿಭಾಗಗಳಲ್ಲಿ ಲಭ್ಯವಿರುತ್ತದೆ. ಆದ್ದರಿಂದ ಇಂತಹ ಆಧಾರಿತ ದಾಖಲೆಗಳ ಪರಿಶೀಲನೆ ನಮ್ಮ ವ್ಯಾಪ್ತಿಗೆ ನಿರ್ಬಂಧಿತವಾಗಿತ್ತು.

24. ಎಸ್.ಸಿ.ಪಿ., ಎಸ್.ಡಿ.ಪಿ ಮತ್ತು ಎಸ್.ಟಿ.ಪಿ. ಕಾರ್ಯಗಳು

ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 14 ಗಮನಿಸಿ – ಇತರೆ ಪ್ರಸ್ತುತ ಸ್ವತ್ತುಗಳು – ಗುತ್ತಿಗೆದಾರರಿಗೆ ನೀಡಿದ ಮುಂಗಡ ಎಸ್.ಸಿ.ಪಿ., ಎಸ್.ಡಿ.ಪಿ. ಮತ್ತು ಎಸ್.ಟಿ.ಪಿ. ಕಾರ್ಯಗಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಗುತ್ತಿಗೆದಾರರ ಬಿಲ್ಲುಗಳ ಲೆಕ್ಕಾಚಾರದಲ್ಲಿ ಕೆಲವು ಪಾರಂಪರಿಕ ಕೊರತೆಗಳು ಕಂಡುಬಂದಿರುತ್ತದೆ ಹಾಗೂ ಅದರ ಅನುಗುಣವಾಗಿ ವಿಭಾಗಗಳಿಗೆ ಮಾಡಿದ ಹಣ ಬಿಡುಗಡೆ, ಇದರ ಫಲಿತಾಂಶವಾಗಿ ಈ ಮೇಲಿನ ಮುಂಗಡ ಖಾತೆಯಲ್ಲಿ ಮಹತ್ವದ ಸಾಲದ ಬಾಕಿಗಳಿರುತ್ತವೆ. ವಿವರಗಳು ಕೆಳಕಂಡಂತಿವೆ;

ಕ್ರ. ಸಂ.	ವಲಯ	ವಿಭಾಗ	ಸಾಲದ ಬಾಕಿ: ರೂ.
1	ಗೊರೂರು	ಹೆಚ್.ಆರ್.ಬಿ.ಸಿ. – ಹೊಳೆನರಸೀಪುರ	2,22,31,477
2		ಹೆಚ್.ಆರ್.ಬಿ.ಸಿ. – ಪಾಂಡವಪುರ	23,03,110
3		ಹೆಚ್.ಆರ್.ಬಿ.ಸಿ. – ಚನ್ನರಾಯಪಟ್ಟಣ	115,26,76,083
4		ವೈ.ಪಿ.ಡಿ. – ಬೇಲೂರು	4,39,590
5		ಹೆಚ್.ಆರ್.ಬಿ.ಸಿ. – ನೆಲಮಂಗಳ	93,28,713
6	ತುಮಕೂರು	ತುಮಕೂರು	60,91,804
		ಒಟ್ಟು	**119,30,70,777**

II. ಮೈಸೂರು ವಲಯದಲ್ಲಿ, ಮುಂಗಡ ಖಾತೆಯಲ್ಲಿ ಸ್ವೀಕೃತವಾದ ಮೊತ್ತಗಳ ಮಟ್ಟಕ್ಕೆ ಬಿಲ್ಲುಗಳನ್ನು ಗಣನೆಗೆ ತೆಗೆದುಕೊಳ್ಳಲಾಗಿರುತ್ತದೆ ಮತ್ತು ವರ್ಷಾಂತ್ಯಕ್ಕೆ ಬಾಕಿ ಉಳಿದಿರುವುದಿಲ್ಲ. ಇದರಿಂದಾಗಿ ಲೆಕ್ಕಪತ್ರಗಳ ನ್ಯಾಯೋಚಿತ ಪ್ರಸ್ತುತಿಯ ಮೇಲೆ ಪ್ರಭಾವ ಬೀರುತ್ತದೆ.

III. ತದನಂತರ, ಎಸ್.ಸಿ.ಪಿ ಮತ್ತು ಟಿ.ಎಸ್.ಪಿ. ಕಾರ್ಯಗಳಿಗೆ ಸರ್ಕಾರದ ಬಳಕೆಯಾಗದ ಅನುದಾನ ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ:21 ರಲ್ಲಿ ಬಹಿರಂಗಪಡಿಸಿದಂತೆ ರೂ.1354,70,61,883/–ಗಳು ಕಡಿಮೆಯಾಗಿರುತ್ತದೆ.

IV. ಎಸ್.ಸಿ.ಪಿ., ಎಸ್.ಡಿ.ಪಿ. ಮತ್ತು ಎಸ್.ಟಿ.ಪಿ.ಸಾಲದಾತರು ಗುತ್ತಿಗೆದಾರರ ಆಧಾರದ ಮೇಲೆ ಪರಿಗಣಿಸಲಾಗಿರುವುದಿಲ್ಲ. ಇದನ್ನು ವಿಭಾಗ / ಕಾರ್ಯದ ಆಧಾರದ ಮೇಲೆ ಪರಿಗಣಿಸಲಾಗಿರುತ್ತದೆ.ಆದ್ದರಿಂದ ಪ್ರತ್ಯೇಕ ಗುತ್ತಿಗೆದಾರ ಬಾಕಿ ಖಚಿತವಾಗಿರುವುದಿಲ್ಲ ಮತ್ತು ಬಾಕಿಯ ದೃಢೀಕರಣ ಸಾಧ್ಯವಿರುವುದಿಲ್ಲ. ಮುಂದುವರೆದು, ಗುತ್ತಿಗೆದಾರರ ಹೆಸರಿನ ಅನುಪಸ್ಥಿತಿಯಲ್ಲಿ ಟಿ.ಡಿ.ಎಸ್. ಕಡಿತ ಖಚಿತಪಡಿಸಲು ಸಾಧ್ಯವಿರುವುದಿಲ್ಲ.

25. ಆಂತರಿಕ ಲೆಕ್ಕಪರಿಶೋಧನೆ

ನಮಗೆ 2018–19ನೇ ಸಾಲಿನ ಆಂತರಿಕ ಲೆಕ್ಕಪರಿಶೋಧನೆ ವರದಿಗಳು ಲಭ್ಯವಾಗಿರುವುದಿಲ್ಲ.

26. ಶಾಸನಬದ್ಧ ಅನುಪಾಲನೆಗಳು

ಅನನುಪಾಲನೆಗಳು, ಅಸಂಗತತೆಗಳು ಮತ್ತು ಕೊರತೆಗಳನ್ನು ಶಾಸನಬದ್ಧ ಅನುಪಾಲನೆಗಳಲ್ಲಿ ಸಾಮಾನ್ಯವಾಗಿ ಗಮಿನಿಸಲಾಗಿದೆ ಹಾಗೂ ಕೆಳಗಿನಂತೆ ನಿರ್ದಿಷ್ಟವಾಗಿ ಕಂಡುಬಂದಿದೆ:

- ಆದಾಯ ತೆರಿಗೆ ಕಾಯ್ದೆ, 1961 ರ ಪರಿಚ್ಛೇದ 194 ಸಿ ರಡಿ ವಿಭಾಗಗಳಲ್ಲಿ ಭದ್ರತೆ ಮತ್ತು ಗುತ್ತಿಗೆ / ಸಾಮಾನ್ಯ ಸಿಬ್ಬಂದಿಯ ಪಾವತಿಯ ಮೇಲಿನ ಟಿ.ಡಿ.ಎಸ್. ಕಡಿತ.
- ಸರಕು ಮತ್ತು ಸೇವೆ ತೆರಿಗೆ ಕಾಯ್ದೆ
  - * ಅಕ್ಟೋಬರ್ 2018 ರಲ್ಲಿ ವಿಳಂಬವಾದ ನೋಂದಣಿ (ಪಿ.ಎ.ಎನ್. ಆಧಾರಿತ)

* ಜಿ.ಎಸ್.ಟಿ.ಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಟಿ.ಎ.ಎನ್. ಆಧಾರಿತ ವಿಳಂಬವಾದ ನೋಂದಣಿ (ವಿಭಾಗಗಳಿಗೆ) – ಟಿ.ಡಿ.ಎಸ್ ಉದ್ದೇಶಕ್ಕಾಗಿ. ಕೆಲವು ವಿಭಾಗಗಳ ನೋಂದಣಿಯು ಇನ್ನೂ ಪೂರ್ಣಗೊಂಡಿರುವುದಿಲ್ಲ.
* ಇನ್‌ಪುಟ್ ಕ್ರೆಡಿಟ್ ಅನ್ನು ಬಳಕೆ ಮಾಡಿರುವುದಿಲ್ಲ – ವ್ಯವಹಾರ ಮತ್ತು ಬಂಡವಾಳಗಳೆರಡರ ಇನ್‌ಪುಟ್ ಲೆಕ್ಕಾಚಾರ ಮತ್ತು ಆರ್.ಸಿ.ಎಂ. ರವಾನೆ, ಅನ್ವಯವಾಗುವಲ್ಲಿ.
* ಪಾವತಿಸದ ಬಾಕಿ – ವಯಸ್ಸು ವಿಶ್ಲೇಷಣೆ
* ವಿಳಂಬದ ಪಾವತಿಗಳನ್ನು ಗಮನಿಸಲಾಯಿತು.
* ಗುತ್ತಿಗೆದಾರರ ಟಿ.ಡಿ.ಎಸ್.ನ ನೇರ ಮರುಪಾವತಿಯನ್ನು ಕಡಿತಗೊಳಿಸಬಾರದಿತ್ತು.

- ಹೊಣೆಗಾರಿಕೆಯ ದೃಢೀಕರಣ / ಶಾಸನಬದ್ಧ ಬಾಕಿಗಳ ಪಾವತಿಗೆ ಸಂಬಂಧಿಸದಂತೆದಾಖಲಾತಿ ಮತ್ತು ನಿಯಂತ್ರಣಗಳ ಅಸಮರ್ಪಕತೆ ಕಂಡುಬಂದಿರುತ್ತದೆ.
- ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ :ಈ ಆ(Spl) 219 PEN 2012 ದಿನಾಂಕ: 30–01–2014 ರ ಅನನುಪಾಲನೆ ಫಲಿತಾಂಶವಾಗಿ ದಿನಾಂಕ:01–04–2006 ರಿಂದ 31–03–2019ರವರೆಗೆ ಅನಿಬಂಧಿತ ಹೊಸ ಪಿಂಚಣಿ ಯೋಜನೆಯಡಿ ಉದ್ಯೋಗಿಗಳಿಗೆ ಉದ್ಯೋಗದಾತರ ಕೊಡುಗೆ. ಸಂಬಂಧಿತ ಮಾಹಿತಿಯ ಅನುಪಸ್ಥಿತಿಯಲ್ಲಿ ಹಣಕಾಸಿನ ಲೆಕ್ಕಪತ್ರಗಳ ಮೇಲಿನ ಪ್ರಭಾವವನ್ನು ಖಚಿತಪಡಿಸಲು ಸಾಧ್ಯವಿರುವುದಿಲ್ಲ.

27. ಬ್ಯಾಂಕಿಂಗ್ ಮತ್ತು ಖಜಾನೆ

ಎ. ಹಣದ ಸಾಗಣೆಯು ದಿನಾಂಕ: 31–03–2019 ದಿನದಂದುಗುತ್ತಿದ್ದು, ಮುಂದಿನ ಕ್ರೆಡಿಟ್ ದಿನಾಂಕಗಳನ್ನು ಬ್ಯಾಂಕ್‌ಗಳಿಗೆ ಒದಗಿಸಲಾಗಿರುವುದರಿಂದ ಎಲ್ಲ 3 ವಲಯಗಳಲ್ಲಿ ಮೊತ್ತ ರೂ.26,95,25,856/–ಗಳ ಪೂರ್ಣವಾಗಿ ಹೊಂದಾಣಿಕೆಯಾಗಿರುತ್ತದೆ. ಹೊಂದಾಣಿಕೆಯ ನಂತರವೂ ಸಾಧ್ಯವಿರುವ ರೈಟ್–ಆಫ್‌ಗಳ ಪ್ರಭಾವವನ್ನು ಖಚಿತಪಡಿಸಲು ಸಾಧ್ಯವಿರುವುದಿಲ್ಲ.

ಬಿ. ಠವಣಿಗಳು/ಅವಧಿತ ಠೇವಣಿಗಳು, ಕೊರತೆಗಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಉದಾಹರಣೆಗಳನ್ನು ಗಮನಿಸಲಾಗಿದ್ದು, ಬ್ಯಾಂಕುಗಳ ದೃಢೀಕರಣದ ಅನುಪಸ್ಥಿತಿ ಸ್ಥಿರ ಠೇವಣಿಗಳ ರಶೀದಿಗಳ ಹಾಗೂ ಒಟ್ಟಾರೆ, ಟಿ.ಡಿ.ಎಸ್.ಗೆ ಸಂಬಂಧಿಸಿದಂತೆಸರಿಯಾದ ಒಟ್ಟು ಬ್ಯಾಂಕ್ ಸಾಲ.

ಸಿ. ಬ್ಯಾಂಕ್ ಖಾತರಿಗಳ ಹಿಡಿಯುವಿಕೆ, ನಿರ್ವಹಣೆ ಮತ್ತು ಉಸ್ತುವಾರಿ ವಿಭಾಗಗಳಲ್ಲಿ ಮಾಡಲಾಗುತ್ತಿದೆ.ಕೇಂದ್ರಿತ ಉಸ್ತುವಾರಿ ವ್ಯವಸ್ಥೆಯ ಅನುಪಸ್ಥಿತಿಯಲ್ಲಿ ಬ್ಯಾಂಕ್ ಖಾತರಿಯ ಅಸಮರ್ಪಕ ಸಮಯೋಚಿತ ನವೀಕರಣ ಹಾಗೂ ಮರುಮೌಲ್ಯಮಾಪನಗಳ ಮೇಲೆ ನಮ್ಮ ಅನಿಸಿಕೆಗಳನ್ನು ತಿಳಿಸಲು ಸಾಧ್ಯವಿರುವುದಿಲ್ಲ.

ಡಿ. ವಿಭಾಗಗಳ ಮರುದೃಢೀಕರಣ ಮತ್ತು ಸ್ಪಷ್ಟೀಕರಣಗಳ ಬಾಕಿ, ಬ್ಯಾಂಕ್ ಹೊಂದಾಣಿಕೆ ಪ್ರಕಟಣೆಗಳು ಈ ಕೆಳಕಂಡವುಗಳನ್ನು ಒಳಪಟ್ಟಿರುತ್ತದೆ.

ಬ್ಯಾಂಕ್‌ನಿಂದ ಚೆಕ್‌ಗಳನ್ನು ನೀಡಲಾಗಿದ್ದು, ಆದರೆ ಪಾವತಿಯಾಗಿರುವುದಿಲ್ಲ : ರೂ.2,07,55,596/–

ಬ್ಯಾಂಕ್‌ನಿಂದ ಚೆಕ್‌ಗಳನ್ನು ಜಮೆಯಾಗಿದ್ದು, ಆದರೆ, ಮೊತ್ತವು ಠೇವಣಿಯಾಗಿರುವುದಿಲ್ಲ. ರೂ.14,48,067/–

ಇ. ಬ್ಯಾಂಕ್ ಬಾಕಿ ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 11 ರಲ್ಲಿ ಹೇಳಿದಂತೆ,ರೂ.13,03,97,843/–ಗಳ ಕ್ರೆಡಿಟ್ ಬಾಕಿ 6 ಬ್ಯಾಂಕ್ ಖಾತೆ (ಉಳಿತಾಯ ಬ್ಯಾಂಕ್ ಖಾತೆ)ಗಳ ನೆಟ್ಟಿಂಗ್–ಆಫ್ ಆದ ನಂತರ ಲೆಕ್ಕಾಚಾರ ಪುಸ್ತಿಕೆಗಳ ಅನುಸಾರ ಮೂಲತಃ ಚೆಕ್‌ಗಳ ವಿತರಣೆಯಿಂದಾಗಿದ್ದು, ಅನುಮತಿಸಿದ ಮಿತಿಗಿಂತ ಹೆಚ್ಚಾಗಿ/ಲಭ್ಯವಿರುವ ಪುಸ್ತಿಕೆಯ ಬಾಕಿ.

ಎಫ್.ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 11ಎ – ವಿಂಗಡಣೆಯ ವಿವರಗಳನ್ನು (12 ತಿಂಗಳ ಮೇಲ್ಪಟ್ಟ ಪರಿಪಕ್ವತೆ) ನಮಗೆ ಒದಗಿಸಿರುವುದಿಲ್ಲ.

28. ನೋಂದಾಯಿತ ಕಛೇರಿ, ಮೈಸೂರು ಮತ್ತು ಕಾರ್ಪೊರೇಟ್ ಕಛೇರಿ, ಬೆಂಗಳೂರು ನಲ್ಲಿ ಉಂಟಾದ ಅಡಳಿತಾತ್ಮಕ ಮತ್ತು ಸಾಮಾನ್ಯ ಹೆಚ್ಚುವರಿ ವೆಚ್ಚ ರೂ.4.99 ಕೋಟಿ (ಕಳೆದ ವರ್ಷ ರೂ.9.12 ಕೋಟಿ) ಪ್ರಗತಿಯಲ್ಲಿರುವ ಮುಖ್ಯ ಕಾಮಗಾರಿಯ ವೆಚ್ಚದಲ್ಲಿ ಒಳಗೊಂಡಿರುತ್ತದೆ. ಹೀಗಾಗಿ ಪ್ರಗತಿಯಲ್ಲಿರುವ ಮುಖ್ಯ ಕಾಮಗಾರಿ, ಲಾಭ ಅಧಿಕವಾಗಿದ್ದು, ವೆಚ್ಚಗಳು ಕಡಿಮೆಯಾಗಿರುತ್ತದೆ.

29. ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ: 26 ಗಮನಿಸಿ – ಸರ್ಕಾರದಿಂದ ಪಡೆದ ನಿರ್ವಹಣಾ ಅನುದಾನದಲ್ಲಿ ರೂ.60.00 ಲಕ್ಷಗಳು ಮೀನುಗಾರಿಕೆ ಇಲಾಖೆಯಿಂದ ಸ್ವೀಕೃತವಾಗಿರುತ್ತದೆ. ನಮ್ಮ ಅನಿಸಿಕೆಯ ಪ್ರಕಾರ, ಸದರಿ ಮೊತ್ತದ ನಿಖರತೆ ಹಾಗೂ ದೃಢೀಕರಣ ಬಾಕಿ ಇದ್ದು, ಇದನ್ನು ಹೊಣೆಗಾರಿಕೆ ಎಂದು ಲೆಕ್ಕಿಸಬೇಕಾಗಿರುತ್ತದೆ. ಆದಾಗ್ಯೂ ಆ ಮಟ್ಟಕ್ಕೆ ನಿರ್ವಹಣಾ ಅನುದಾನಗಳನ್ನು ಹೆಚ್ಚುವರಿಯಾಗಿ ಮತ್ತು ಹೊಣೆಗಾರಿಕೆಯನ್ನು ಕಡಿಮೆಗೊಳಿಸಲಾಗಿದೆ.

ವಿಷಯಗಳ ಒತ್ತು

ನಮ್ಮ ಅಭಿಪ್ರಾಯವನ್ನು ಮಾರ್ಪಡಿಸದೆ, ಉಲ್ಲೇಖವನ್ನು ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರಗಳ ಪ್ರಮಾಣೀಕರಣ ಹಣಕಾಸು ತಃಖ್ತೆಯ ಸೂಚನೆಗಳಿಂದ ಆಹ್ವಾನಿಸಲಾಗಿದೆ.ಅದು ಈ ಕೆಳಕಂಡಂತಿದೆ;

1) ಬಾಕಿ ಇರುವ ಭೂ ಸ್ವಾಧೀನ ಅವಾರ್ಡ್, ಒಪ್ಪಿಗೆ ಡಿಕ್ರಿ ಮತ್ತು ನಿರ್ದಿಷ್ಟ ಭೂಮಿ ಖರೀದಿ ಕೊಂಡುಕೊಳ್ಳುವಿಕೆ/ ಸ್ವಾಧೀನಕ್ಕೆ ತೆಗೆದುಕೊಳ್ಳುವುದರಲ್ಲಿ ಮತ್ತು ಕಂದಾಯ ದಾಖಲೆಗಳಲ್ಲಿ ರೂಪಾಂತರದ ಕೆಲಸಗಳಲ್ಲಿ ಸಾಮರಸ್ಯ ಸಾಧಿಸುವುದು ಮೊದಲಾದವುಗಳು. ಕಂಪನಿಯು ಇತರೆ ಯಾವುದೇ ಸಂಬಂಧಿತ ಕಟ್ಟುಪಾಡುಗಳನ್ನು ಗುರುತಿಸಿಲ್ಲ. (ಗಮನಿಸಿ ಟಿಪ್ಪಣಿ 4.ಸಿ &4ಡಿ ಕೂಡ)

2) ಸ್ವತ್ತು, ಘಟಕ ಮತ್ತು ಉಪಕರಣ ಹಾಗೂ ಪ್ರಗತಿಯಲ್ಲಿರುವ ಭೂ ಸ್ವಾಧೀನದಂತಹ ಮುಖ್ಯ ಕೆಲಸದಲ್ಲಿ ಕೆಲವು ಕೆಲಸಗಳನ್ನು ಗುತ್ತಿಗೆದಾರರು ನಡೆಸುತ್ತಾರೆ. (ಗಮನಿಸಿ ಟಿಪ್ಪಣಿ 4.ಬಿ & 4.ಸಿ ಕೂಡ)

3) ಈ ಕೆಳಗಿನವುಗಳನ್ನು ಚಾಲ್ತಿಯಲ್ಲದ ಸ್ವತ್ತು ಎಂದು ತೋರಿಸಲಾಗಿದೆ – ಮುಂದುವರಿದ ಬಂಡವಾಳ ತೀರ್ಮಾನವಾಗದ ಹೊಂದಾಣಿಕೆಗಳು/ಬಿಲ್‌ಗಳನ್ನು ಒಪ್ಪಿಸುವ ಬಗ್ಗೆ ವೆಚ್ಚದ ಬಂಡವಾಳೀಕರಣ/ಬಳಕೆ ಪ್ರಮಾಣಪತ್ರ (ಗಮನಿಸಿ ಟಿಪ್ಪಣಿ 8 ಕೂಡ).

ಎ) ಲೋಕೋಪಯೋಗಿ/ಭಾರತೀಯ ರೈಲ್ವೆ/ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ರೂ.381.32 ಲಕ್ಷ (ಕಳೆದ ವರ್ಷ ರೂ.381.32 ಲಕ್ಷ)

ಬಿ) ಕೆ.ಐ.ಎ.ಡಿ.ಬಿ. ಇಲಾಖೆಗೆ ರೂ.339.88 ಲಕ್ಷ ಬಾಕಿ (ಕಳೆದ ವರ್ಷ ರೂ.339.88 ಲಕ್ಷ)

ಸಿ) ಎನ್.ಆರ್.ಎಸ್.ಗೆ ಮುಂಗಡವಾಗಿ ರೂ.227.07 ಲಕ್ಷ (ಕಳೆದ ವರ್ಷ ರೂ.227.07 ಲಕ್ಷ)

ಡಿ) ಭೂ ಒತ್ತುವರಿ ಅಧಿಕಾರಿಗಳೊಂದಿಗೆ ಮುಂಗಡವಾಗಿ ರೂ.1572.03 ಲಕ್ಷ (ಕಳೆದ ವರ್ಷ ರೂ.1112.11 ಲಕ್ಷ)

ಇ) ಕಿಯೋನಿಕ್ಸ್ ಗೆ ರೂ.14.97 ಲಕ್ಷ ಬಾಕಿ (ಕಳೆದ ವರ್ಷ ರೂ.14.97 ಲಕ್ಷ)

4) ತಲಕಾವೇರಿ ಭಾಗಮಂಡಲ ಅಭಿವೃದ್ಧಿ ಪ್ರಾಧಿಕಾರದಲ್ಲಿ ಉಂಟಾದ ರೂ.1602.03 ಲಕ್ಷ (ಕಳೆದ ವರ್ಷ ರೂ.1602.03 ಲಕ್ಷ) ವೆಚ್ಚವನ್ನು ಚಾಲ್ತಿಯಲ್ಲದ ಸ್ವತ್ತು – ಇತರೆ ಚಾಲ್ತಿಯಲ್ಲದ ಸ್ವತ್ತು – ಇತರೆ ಮುಂದುವರಿದ ಬಂಡವಾಳ ತೀರ್ಮಾನವಾಗದ ಹೊಂದಾಣಿಕೆಗಳು ಎಂದು ತೋರಿಸಲಾಗಿದೆ. ಯೋಜನೆಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ ಮತ್ತು ಜಿಲ್ಲಾಧಿಕಾರಿಗಳಿಗೆ ಹಸ್ತಾಂತರಿಸಲಾಗಿದೆ.(ಗಮನಿಸಿ ಟಿಪ್ಪಣಿ 8.ಬಿ.ಐ. ಕೂಡ).

5) ಈ ಕೆಳಕಂಡ ಖಾತೆಗಳ ಮುಂದುವರೆದಂತಹ ಡೆಬಿಟ್ ಬಾಕಿಗಳು (ಆರಂಭಿಕ ಬಾಕಿ) ಅಸಮಂಜಸವಾಗಿ ಉಳಿದಿರುತ್ತದೆ,

ಕ್ರ. ಸಂ.	ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ	ಮೊತ್ತ ರೂ.
1.	ರಾಜ್ಯ ಮಾರಾಟ ತೆರಿಗೆ – ಟೆಂಡರ್ ಪುಸ್ತಿಕೆ – ಯಡಿಯೂರು	150
2.	ರಾಜ್ಯ ಮಾರಾಟ ತೆರಿಗೆ – ಅಣೆಕಟ್ಟು ವಿಭಾಗ	30,82,603
	ರಾಜ್ಯ ಮಾರಾಟ ತೆರಿಗೆ – ಹೊಳೆ ನರಸೀಪುರ	44,945
	ಒಟ್ಟು	**31,27,698**

ಈ ಮೇಲಿನ ಹಂತಕ್ಕೆ ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ : 21 – ಇತರೆ ಪ್ರಸ್ತುತ ಹೊಣೆಗಾರಿಕೆಗಳನ್ನು ಕಡಿಮೆಗೊಳಿಸಲಾಗಿದೆ.

ಮುಖ್ಯ ಆಡಿಟ್ ವಿಷಯಗಳು

ಅರ್ಹತಾ ಅಭಿಪ್ರಾಯದ ಆಧಾರದ ಪ್ಯಾರಾ/ಕಂಡಿಕೆಯಲ್ಲಿ ತಿಳಿಸಿದ ವಿಷಯಗಳನ್ನು ಹೊರತುಪಡಿಸಿ ಬೇರೆ ಯಾವ ಮುಖ್ಯ ಆಡಿಟ್ ವಿಷಯಗಳು ನಮ್ಮ ವರದಿಯಲ್ಲಿ ತಿಳಿಸಲು ಬಾಕಿ ಇರುವುದಿಲ್ಲ ಎಂದು ದೃಢೀಕರಿಸಿದ್ದೇವೆ.

ಇತರೆ ವಿಷಯಗಳು

ನಮ್ಮ ಅಭಿಪ್ರಾಯವನ್ನು ಬದಲಿಸದೇ ಕೆಳಗಿನ ಅವಲೋಕನಗಳಿಗೆ ಉಲ್ಲೇಖಕ್ಕಾಗಿ ಆಹ್ವಾನಿಸಲಾಗಿದೆ.

1) ಅಧಿಕಾರಿ ಮತ್ತು ಸಿಬ್ಬಂದಿಯ ನಿಯೋಜನೆಗೆ ಸಂಬಂಧಪಟ್ಟ ಷರತ್ತುಗಳು ಹಾಗೂ ನಿಬಂಧನೆಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶಕ್ಕಾಗಿ ಕಾಯಲಾಗುತ್ತಿದೆ.

2) ವಿಭಾಗಗಳಿಗೆ ಭೇಟಿ ನೀಡಿದ ನಂತರ ಉದ್ಭವಿಸಿದ ನಮ್ಮ ಅವಲೋಕನಗಳು :

ಎ. ಕಾರ್ಯ ಬಿಲ್ (ಆರ್.ಎ. ಬಿಲ್) ಅನ್ನು ಬಂಡವಾಳ ಕೆಲಸಗಳಡಿ ಲೆಕ್ಕಾಚಾರ ಮಾಡುವ ಬದಲು ತಪ್ಪಾಗಿ ಆದಾಯ ವೆಚ್ಚದಡಿ (ಒ & ಎಂ), ಎಸ್.ಸಿ.ಪಿ./ಟಿ.ಎಸ್.ಪಿ., ಲೆಕ್ಕಿಸಲಾಗಿರುತ್ತದೆ.

ಬಿ. ಪ್ರಗತಿಯಲ್ಲಿರುವ ಬಿಲ್ಲಿನಲ್ಲಿ ಶಾಸನಬದ್ಧ ಕಡಿತಗಳನ್ನು ಸೂಕ್ತವಾಗಿ ಮಾಡಿರುವುದಿಲ್ಲ.

ಸಿ. ಮುಂಗಡ ಚಲಾವಣೆಯನ್ನು ಅನ್ವಯಸುವಂತೆ ಪ್ರತಿ ಬಿಲ್ಲಿನಲ್ಲಿ ಕಡಿತಗೊಳಿಸಿರುವುದಿಲ್ಲ. ಇದನ್ನು ತಾತ್ಕಾಲಿಕ ಆಧಾರದ ಮೇಲೆ ಮಾಡಲಾಗುತ್ತಿದೆ.

ಡಿ. ಗುತ್ತಿಗೆದಾರರ ಮುಂಗಡ ಪಾವತಿಗಳನ್ನು ಮಾಡಲಾಗುತ್ತಿದೆ.

ಇ. ಕುಶಾಲನಗರ ವಿಭಾಗದಲ್ಲಿ ನಿಖರತೆ ಮತ್ತು ಹೊಂದಾಣಿಕೆ ಬಾಕಿ ಹಾಗೂ ಬಾಕಿ ಇರುವ ಹೊಣೆಗಾರಿಕೆಗಳನ್ನು ಲೆಕ್ಕಾಚಾರ ಮಾಡಿರುವುದಿಲ್ಲ.

ಎಫ್.ಕೆಲಸಗಳ ನಿಬಂಧನೆ/ಆದಾಯದ ಬಿಲ್ಲುಗಳ ಲೆಕ್ಕಾಚಾರ ಸರಿಯಾಗಿ ಮಾಡಿರುವುದಿಲ್ಲ.

3) ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವೀಕೃತಗಳು :

ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ :7 ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವೀಕೃತ ಮೊತ್ತವು ಈ ಕೆಳಕಂಡಂತೆ ಒಳಗೊಂಡಿರುತ್ತದೆ.

ಕ್ರ. ಸಂ.	ಶೀರ್ಷಿಕೆ	ಮೊತ್ತ ರೂ.
1.	ಗುತ್ತಿಗೆದಾರರ ಭದ್ರತಾ ಠೇವಣಿಯು ಕಂಪನಿಯಿಂದ ಒಪ್ಪಂದವಾಗಿರುತ್ತದೆ.– ನಿಗಮದ ಆರಂಭಕ್ಕೂ ಮುನ್ನ	20,29,00,498
2.	ರಜೆ ವೇತನ ನಿವೃತ್ತ	30,41,10,858
3.	ಟ್ಯಾಂಕುಗಳ ಪುನಃಶ್ಚೇತನ	6,80,20,737
	ಒಟ್ಟು	**57,50,32,093**

ಕಂಪನಿಯು ಕರ್ನಾಟಕ ಸರ್ಕಾರದಿಂದ ಪಡೆದ ಸ್ವೀಕೃತಿಯನ್ನು ಖರ್ಚು ಮಾಡುವ ಅಭ್ಯಾಸವನ್ನು ಮುಂದುವರೆಸುತ್ತಿದೆ. ಸಾಂಪ್ರದಾಯಿಕ ಸಂವಹನ ಹಾಗೂ ಕರ್ನಾಟಕ ಸರ್ಕಾರದೊಂದಿಗೆ ಮೊತ್ತದ ಕೈಗೂಡಿಸಿಕೊಳ್ಳುವಿಕೆಯನ್ನು ಅನುಸರಿಸಿ ಪ್ರಾರಂಭಿಸಬೇಕಾಗಿದೆ.

4) **ಆದಾಯ ತೆರಿಗೆಯ ರಿಟರ್ನ್ : ಕಂದಾಯ ವರ್ಷ : 2019–2020**

ಆದಾಯ ತೆರಿಗೆ ಕಾಯ್ದೆ 1961 ಪರಿಚ್ಛೇದ 139(1)ರಡಿ ನಿರ್ವಹಣೆ ವ್ಯವಸ್ಥೆ ದೃಢೀಕರಿಸಿದ ನಿಬಂಧಿತ ಲೆಕ್ಕಪತ್ರಗಳ ಮೂಲ ರಿಟರ್ನ್ ಫೈಲ್ ಮಾಡಲಾಗಿದೆ. ಪರಿಷ್ಕೃತ ರಿಟರ್ನ್ ಅನ್ನು ಪರಿಶೋಧಿತ ಲೆಕ್ಕಪತ್ರಗಳ ಅನುಸಾರ ಫೈಲ್ ಮಾಡಬೇಕಾಗಿದೆ.

5) **ವಿಮೆ :**

ಕಂಪನಿಯು ವಿಮೆಯನ್ನು ವಾಹನಗಳಿಗೆ ಮಾತ್ರ ಸೀಮಿತಗೊಳಿಸಿರುತ್ತದೆ. ಉಳಿಕೆ ಸ್ವತ್ತುಗಳ ವಿಮೆಯನ್ನು ಮಾಡಿಸಿರುವುದಿಲ್ಲ.

6) **ಜಿ.ಎಸ್.ಟಿ – ಸರಕು ಮತ್ತು ಸೇವಾ ತೆರಿಗೆ**

ನಿರ್ವಹಣೆ ವ್ಯವಸ್ಥೆಯ ಹೇಳಿಕೆ ಅನುಸಾರ ಜಿ.ಎಸ್.ಟಿ. ಜಾರಿಗೊಳಿಸಿದ ದಿನಾಂಕ: 01–07–2017 ರಿಂದ ಗುತ್ತಿಗೆದಾರರಿಗೆ ಯಾವುದೇ ಹೆಚ್ಚುವರಿ ಹೊಣೆಗಾರಿಕೆಯನ್ನು ಪಾವತಿಸುವಂತಿರುವುದಿಲ್ಲ.

ನಿರ್ವಹಣೆ ವ್ಯವಸ್ಥೆಯ ಜವಾಬ್ದಾರಿಗಳು ಮತ್ತು ಸ್ವತಂತ್ರ ಭಾರತೀಯ ಐ.ಎನ್.ಡಿ.–ಎ.ಎಸ್. ಹಣಕಾಸಿನ ಲೆಕ್ಕಪತ್ರಗಳ ಆಡಳಿತದ ಆರೋಪ ಹೊತ್ತವರು

ಕಾಯ್ದೆಯ ಅನುಚ್ಛೇದ 134(5)ರನ್ವಯ ಕಂಪನಿಯ ನಿರ್ದೇಶಕರ ಮಂಡಳಿಯು ಹಣಕಾಸಿನ ಲೆಕ್ಕಪತ್ರಗಳ ನಿಜವಾದ ಹಾಗೂ ನ್ಯಾಯೋಚಿತನೋಟವು ಹಣಕಾಸಿನ ಸ್ಥಾನ, ಹಣಕಾಸಿನ ಕಾರ್ಯಕ್ಷಮತೆ, ಒಟ್ಟು ಕ್ರೋಢೀಕೃತ ಆದಾಯ, ಇಕ್ವಿಟಿಯ ಬದಲಾವಣೆ ಹಾಗೂ ಕಂಪನಿಯ ನಗದು ಪ್ರವಹನ ಸಾಮಾನ್ಯವಾಗಿ ಭಾರತದಲ್ಲಿ ಅಂಗೀಕರಿಸಿದ ಲೆಕ್ಕಪತ್ರಗಳ ನಿಯಮಗಳು ಹಾಗೂ ಐ.ಎನ್.ಡಿ.–ಎ.ಎಸ್ ಮಾನದಂಡಗಳು ಕಾಯ್ದೆಯ ಪರಿಚ್ಛೇದ 133 ರ ಜೊತೆ ಕಂಪನಿಗಳ (ಭಾರತ ಲೆಕ್ಕಪತ್ರಗಳ ಮಾನದಂಡಗಳು) ನಿಯಮಗಳು 2015 ಪರಿಷ್ಕೃತವಾದಂತೆ ತಯಾರಿಕೆಯ ಜವಾಬ್ದಾರರಾಗಿರುತ್ತಾರೆ. ಈ ಜವಾಬ್ದಾರಿಯು, ಕಾಯ್ದೆಯ ಅನುಸಾರವಾಗಿ ಸಮರ್ಪಕವಾದ ಲೆಕ್ಕಪತ್ರಗಳ ದಾಖಲೆಗಳ ನಿರ್ವಹಣೆ ಕಂಪನಿಯ ಸ್ವತ್ತುಗಳನ್ನು ಕಾಪಾಡಿಕೊಳ್ಳುವುದು ಮತ್ತು ವಂಚನೆಗಳನ್ನು ತಡೆಗಟ್ಟುವ ಹಾಗೂ ಪತ್ತೆ ಮಾಡಲು ಹಾಗೂ ಇತರೆ ಅಕ್ರಮಗಳು, ಸೂಕ್ತವಾದ ಲೆಕ್ಕಪತ್ರಗಳ ನಿಯಮಗಳ ಆಯ್ಕೆ ಮತ್ತು ಅನ್ವಯಿಸುವಿಕೆ, ಸಮಂಜಸ ಹಾಗೂ ವಿವೇಚಿತವಾದ ತೀರ್ಮಾನ ಹಾಗೂ ಅಂದಾಜುಗಳನ್ನು ಮಾಡುವುದು, ಸಮರ್ಪಕ ಆಂತರಿಕ ಹಣಕಾಸಿನ ನಿಯಂತ್ರಣಗಳ ವಿನ್ಯಾಸ, ಅನುಷ್ಠಾನ ಹಾಗೂ ಅದರ ನಿರ್ವಹಣೆ ಇವುಗಳ ಪರಿಣಾಮಕಾರಿಯಾಗಿ ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿದ್ದು, ಲೆಕ್ಕಪತ್ರಗಳ ದಾಖಲೆಗಳ ನಿಖರತೆ ಹಾಗೂ ಪೂರ್ಣತೆಯನ್ನು ಖಚಿತಪಡಿಸುವುದು ಹಾಗೂ ಇವುಗಳ ತಯಾರಿಕೆ ಮತ್ತು ನೈಜವಾದ ಹಾಗೂ ನ್ಯಾಯೋಚಿತ ನೋಟ ನೀಡುವ ಮತ್ತು ಭೌತಿಕ ತಪ್ಪು ಹೇಳಿಕೆಯು ವಂಚನೆ ಹಾಗೂ ತಪ್ಪುಗಳಿಂದ ಮುಕ್ತವಾಗಿರುವ ಹಣಕಾಸಿನ ಪ್ರಸ್ತುತಿ ಇದನ್ನು ಸಹ ಒಳಗೊಂಡಿರುತ್ತದೆ.

ಸ್ವತಂತ್ರ ಭಾರತೀಯ ಐ.ಎನ್.ಡಿ.–ಎ.ಎಸ್ ಹಣಕಾಸಿನ ಲೆಕ್ಕಪತ್ರಗಳ ತಯಾರಿಕೆಯಲ್ಲಿ ನಿರ್ವಹಣೆ ವ್ಯವಸ್ಥೆಯು ಕಂಪನಿ ಕಾಳಜಿಯ ಮುಂದುವರೆಯುವಿಕೆಯ ಕಾರ್ಯಕ್ಷಮತೆ, ಬಹಿರಂಗಪಡಿಸುವಿಕೆ ಕಾಳಜಿಯ ಮುಂದುವರೆಯುವಿಕೆಗೆ ಸಂಬಂಧಿಸಿದ ವಿಷಯಗಳು ಮತ್ತು ಕಾಳಜಿಯ ಮುಂದುವರೆಯುವಿಕೆಯ ಆಧಾರದ ಮೇಲೆ ಲೆಕ್ಕಾಚಾರದ ಬಳಕೆ ನಿರ್ವಹಣೆ ವ್ಯವಸ್ಥೆಯನ್ನು ಹೊರತುಪಡಿಸಿ ಕಂಪನಿಯನ್ನು ಮುಚ್ಚಿಹಾಕಲು ಅಥವಾ ಕಾರ್ಯಾಚರಣೆಯನ್ನು ತಡೆಹಿಡಿಯುವುದು ಅಥವಾ ಯಾವುದೇ ವಾಸ್ತವಿಕ ಪರ್ಯಾಯವಿಲ್ಲದೆ ಮಾಡುವುದು ನಿರ್ವಹಣೆ ವ್ಯವಸ್ಥೆಯ ಜವಾಬ್ದಾರಿಯಾಗಿರುತ್ತದೆ.

ನಿರ್ದೇಶಕರ ಮಂಡಳಿಯು ಕಂಪನಿಯ ಹಣಕಾಸಿನ ವರದಿ ಪ್ರಕ್ರಿಯೆಯ ಉಸ್ತುವಾರಿಯನ್ನು ವಹಿಸಲು ಜವಾಬ್ದಾರರಾಗಿರುತ್ತದೆ.

ಸ್ವತಂತ್ರ ಭಾರತೀಯ ಐ.ಎನ್.ಡಿ.–ಎ.ಎಸ್ ಹಣಕಾಸಿನ ಲೆಕ್ಕಪತ್ರಗಳ ಪರಿಶೋಧನೆಗೆ ಲೆಕ್ಕಪರಿಶೋಧಕರ ಜವಾಬ್ದಾರಿಗಳು

ನಮ್ಮ ಉದ್ದೇಶವು ಹಣಕಾಸಿನ ಲೆಕ್ಕಪತ್ರಗಳು ಪೂರ್ಣವಾಗಿ ಮತ್ತು ಭೌತಿಕ ತಪ್ಪು ಹೇಳಿಕೆಯು ವಂಚನೆ ಹಾಗೂ ತಪ್ಪುಗಳಿಂದ ಮುಕ್ತವಾಗಿರುವ ಸಮಂಜಸವಾದ ಭರವಸೆಪಡೆಯುವುದು ಹಾಗೂ ಇವುಗಳನ್ನು ಒಳಗೊಂಡವರದಿಯನ್ನು ನೀಡುವುದು –ನಮ್ಮ ಅಭಿಪ್ರಾಯ, ಸಮಂಜಸ ಭರವಸೆ ಉನ್ನತ ಮಟ್ಟದ ಭರವಸೆ ಇರುತ್ತದೆ ಆದರೆ, ಎಸ್.ಎ.ಗಳ ಅನುಸಾರ ನಡೆಸಿದ ಲೆಕ್ಕಪರಿಶೋಧನೆ ಭೌತಿಕ ತಪ್ಪು ಹೇಳಿಕೆ ಇದ್ದಲ್ಲಿ ಅದನ್ನು ಪತ್ತೆಹಚ್ಚುವುದನ್ನು ಖಾತರಿಪಡಿಸುವುದಿಲ್ಲ. ತಪ್ಪು ಹೇಳಿಕೆಗಳು ವಂಚನೆ ಅಥವಾ ತಪ್ಪಿನಿಂದ ಉದ್ಭವವಾಗಬಹುದು ಹಾಗೂ

ಸ್ವತಂತ್ರವಾಗಿ ಅಥವಾ ಕ್ರೋಢೀಕೃತವಾಗಿ ಹಣಕಾಸಿನ ಲೆಕ್ಕಪತ್ರಗಳ ಆಧಾರದ ಮೇರೆಗೆ ಬಳಕೆದಾರರ ಆರ್ಥಿಕ ನಿರ್ಣಯಗಳ ಮೇಲೆ ಪ್ರಭಾವ ಬೀರಿದರೆ ಇವುಗಳನ್ನು ಭೌತಿಕವೆಂದು ಪರಿಗಣಿಸಲಾಗುವುದು.

ನಾವು ಕೂಡಾ ಲೆಕ್ಕಪರಿಶೋಧನೆಯ ಭಾಗವಾಗಿ ಎಸ್.ಎ.ಎಸ್ ಅನುಸಾರ ನಾವು ವೃತ್ತಿಪರ ನಿರ್ಣಯ ನೀಡಿದ್ದೇವೆ ಹಾಗೂ ವೃತ್ತಿಪರ ಸಂದೇಹವನ್ನು ಲೆಕ್ಕಪರಿಶೋಧನೆಯ ಪೂರ್ಣಾವಧಿಯಲ್ಲಿ ಕಾಪಾಡಿಕೊಂಡಿದ್ದೇವೆ.

ಎ. ಹಣಕಾಸಿನ ಲೆಕ್ಕಪತ್ರಗಳ ಭೌತಿಕ ತಪ್ಪು ಹೇಳಿಕೆಯ ಅಪಾಯದ ಗುರುತಿಸುವಿಕೆ ಹಾಗೂ ನಿರ್ಣಯಿಸುವಿಕೆ ವಂಚನೆ ಅಥವಾ ತಪ್ಪಿನಿಂದ ಉದ್ಭವಾಗಿರಬಹುದು, ಲೆಕ್ಕಪರಿಶೋಧನೆ ವಿಧಾನಗಳ ನಿರ್ವಹಣೆ ಮತ್ತುವಿನ್ಯಾಸಗಳಿಗೆ ಸ್ಪಂದಿಸಿದ ಅಪಾಯಗಳು ಮತ್ತು ನಮ್ಮ ಅಭಿಪ್ರಾಯಕ್ಕೆ ಆಧಾರವಾಗುವ ಸಾಕಷ್ಟು ಮತ್ತು ಸೂಕ್ತವಾದ ಲೆಕ್ಕಪರಿಶೋಧನೆ ಸಾಕ್ಷಿಯನ್ನು ಪಡೆಯುವುದು. ವಂಚನೆಯಿಂದಾದ ಭೌತಿಕ ತಪ್ಪು ಹೇಳಿಕೆಯ ಗುರುತಿಸಲಾಗದ ಅಪಾಯವು ತಪಪ್ಪಿನಿಂದ ಗುರುತಿಸಲಾಗದ ಅಪಾಯವು ಹೆಚ್ಚು ಪರಿಣಾಮಕಾರಿಯಾಗಿರುತ್ತದೆ.ಏಕೆಂದರೆ, ವಂಚನೆಯು ಸಂಯೋಜನೆ, ಖೋಟಾ, ಉದ್ದೇಶಪೂರ್ವಕ ಮಾಡಿದ ಲೋಪಗಳು, ತಪ್ಪು ನಿರೂಪಣೆ ಅಥವಾ ಆಂತರಿಕ ನಿಯಂತ್ರಣದ ಅತಿಕ್ರಮಣೆಗಳನ್ನು ಒಳಗೊಂಡಿರಬಹುದು.

ಬಿ. ಲೆಕ್ಕಪರಿಶೋಧನೆಗೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಲೆಕ್ಕಪರಿಶೋಧನೆಯ ವಿಧಾನಗಳ ವಿನ್ಯಾಸ ಸೂಕ್ತವಾದ ಸಂದರ್ಭಗಳಲ್ಲಿ ಆಂತರಿಕ ನಿಯಂತ್ರಣದ ಬಗ್ಗೆ ತಿಳುವಳಿಕೆಯನ್ನು ಪಡೆಯುವುದು. ಕಾಯ್ದೆಯ ಅನುಚ್ಛೇದ 143(3)(i)ರನ್ವಯ ಕಂಪನಿಯು ಸಮರ್ಪಕ ಆಂತರಿಕ ಹಣಕಾಸಿನ ನಿಯಂತ್ರಣಗಳ ವ್ಯವಸ್ಥೆಯು ಅಳವಡಿಸಿಕೊಂಡಿದೆಯೇ ಹಾಗೂ ನಿಯಂತ್ರಣಗಳ ಕಾರ್ಯಾಚರಣೆಯ ಪರಿಣಾಮಗಳ ಅಭಿಪ್ರಾಯವನ್ನು ವ್ಯಕ್ತಪಡಿಸುವ ಜವಾಬ್ದಾರಿಯು ನಮ್ಮದಾಗಿರುತ್ತದೆ.

ಸಿ. ಬಳಕೆಯಾಗುವ ಲೆಕ್ಕಪತ್ರಗಳ ನಿಯಮಗಳ ಸೂಕ್ತತೆ ಮತ್ತು ಲೆಕ್ಕಾಚಾರದ ಅಂದಾಜು ಹಾಗೂ ನಿರ್ವಹಣೆ ವ್ಯವಸ್ಥೆಗೆ ಸಂಬಂಧಿಸಿದ ಬಹಿರಂಗಪಡಿಸುವಿಕೆಯ ಮೌಲ್ಯಮಾಪನ.

ಡಿ. ಲೆಕ್ಕಪರಿಶೋಧನೆಯ ಕಾಳಜಿಯ ಆಧಾರವನ್ನು ನಿರ್ವಹಣೆಯ ಸೂಕ್ತತೆಯ ಮೇಲೆ ತೀರ್ಮಾನಿಸಿ ಹಾಗೂ ಪಡೆದ ಲೆಕ್ಕಪತ್ರಗಳ ಸಾಕ್ಷ್ಯಾಧಾರದ ಮೇಲೆ ಘಟನೆಗಳು ಹಾಗೂ ಷರತ್ತುಗಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ವಸ್ತು ಅನಿಶ್ಚಿತತೆಯು ಅಸ್ತಿತ್ವದಲ್ಲಿದೆಯೇ, ಅದು ಕಂಪನಿಯ ಸಾಮರ್ಥ್ಯದ ಮೇಲೆ ಮುಂದುವರೆಯುವ ಸಾಮರ್ಥ್ಯದ ಮೇಲೆ ಗಮನಾರ್ಹ ಅನುಮಾನಗಳನ್ನು ಉಂಟುಮಾಡಬಹುದು. ಯಾವುದೇ ಭೌತಿಕ ಅನಿಶ್ಚಿತತೆ ಇರುವಂತೆ ನಾವು ತೀರ್ಮಾನಿಸಿದ್ದಲ್ಲಿ ಲೆಕ್ಕಪರಿಶೋಧಕರ ವರದಿಯಲ್ಲಿ ಸಂಬಂಧಿತ ಹಣಕಾಸಿನ ಲೆಕ್ಕಪತ್ರಗಳಲ್ಲಿ ಬಹಿರಂಗಪಡಿಸುವುದರ ಕಡೆಗೆ ಗಮನ ಸೆಳೆಯಬೇಕಾಗಿರುತ್ತದೆ ಅಥವಾ ಈ ಬಹಿರಂಗಪಡಿಸುವಿಕೆ ಅಸಮರ್ಪಕವಿದ್ದಲ್ಲಿ ನಮ್ಮ ಅಭಿಪ್ರಾಯವನ್ನು ಪರಿಷ್ಕರಿಸಬೇಕಿರುತ್ತದೆ. ನಮ್ಮ ತೀರ್ಮಾನಗಳು ಲೆಕ್ಕಪರಿಶೋಧನಾ ವರದಿ ಪಡೆದ ದಿನಾಂಕದವರೆಗೆ ಲೆಕ್ಕಪರಿಶೋಧನೆ ಸಾಕ್ಷಿಯ ಆಧಾರದ ಮೇಲೆ ನಿರ್ಧರಿತವಾಗಿರುತ್ತದೆ. ಅದಾಗ್ಯೂ, ಭವಿಷ್ಯದ ಘಟನೆಗಳು ಅಥವಾ ಪರಿಸ್ಥಿತಿಗಳು ಕಂಪನಿಯ ಮುಂದುವರೆಯುವಿಕೆಯನ್ನು ತಡೆಯಲು ಕಾರಣವಾಗಬಹುದು.

ಇ. ಒಟ್ಟಾರೆಯಾಗಿ, ಹಣಕಾಸಿನ ಲೆಕ್ಕಪತ್ರಗಳ ಪ್ರಸ್ತುತಿ, ರಚನೆ ಮತ್ತು ವಿಷಯಗಳನ್ನು ಒಳಗೊಂಡಂತೆ ಬಹಿರಂಗಪಡಿಸುವಿಕೆ ಮತ್ತು ಹಣಕಾಸಿನ ಲೆಕ್ಕಪತ್ರಗಳು ಆಧಾರಿತ ವ್ಯವಹಾರಗಳನ್ನು ಮತ್ತು ಘಟನೆಗಳನ್ನು ನ್ಯಾಯೋಚಿತವಾಗಿ ಪ್ರಸ್ತುತಿಪಡಿಸುತ್ತಿದೆಯೇ ಅಥವಾ ಇಲ್ಲವೇ.

ನಮ್ಮ ಲೆಕ್ಕಪರಿಶೋಧನೆ ಸಮಯದಲ್ಲಿ ನಾವು ಗುರುತಿಸುವ ಆಂತರಿಕ ನಿಯಂತ್ರಣದಲ್ಲಿನ ಯಾವುದೇ ಗಮನಾರ್ಹ ನ್ಯೂನ್ಯತೆಗಳನ್ನು ಒಳಗೊಂಡಂತೆ ಲೆಕ್ಕಪರಿಶೋಧನೆಯ ಯೋಜಿತ ವ್ಯಾಪ್ತಿ ಮತ್ತು ಸಮಯಹಾಗೂ ಮಹತ್ವದ ಲೆಕ್ಕಪರಿಶೋಧನೆಯ ಆವಿಷ್ಕಾರಗಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ನಾವು ಆಡಳಿತದ ಆರೋಪ ಹೊಂದಿದವರೊಂದಿಗೆ ಸಂವಹನ ನಡೆಸುತ್ತೇವೆ.

ಆಡಳಿತದ ಆರೋಪ ಹೊತ್ತಿರುವವರಿಗೆ ನಾವು ಸ್ವತಂತ್ರ್ಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದ ನೈತಿಕ ಅವಶ್ಯಕತೆಗಳನ್ನು ಅನುಸರಿಸಿದ್ದೇವೆ ಮತ್ತು ನಮ್ಮ ಸ್ವತಂತ್ರ್ಯದ ಬಗ್ಗೆ ಸಮಂಜಸವಾಗಿ ಭಾವಿಸಬಹುದಾದ ಎಲ್ಲ ಸಂಬಂಧಗಳು ಹಾಗೂ ಇತರೆ ವಿಷಯಗಳನ್ನು ಅವರೊಂದಿಗೆ ಸಂವಹನ ಮಾಡಲು ಹಾಗೂ ಅನ್ವಯವಾಗುವ ಸಂಬಂಧಿತ ಸುರಕ್ಷೆಗಳನ್ನು ತಿಳಿಸುತ್ತೇವೆ.

ಇತರೆ ಕಾನೂನು ಮತ್ತು ನಿಯಂತ್ರಣ ಅಗತ್ಯಗಳ ಕುರಿತು ವರದಿ

1) ಕಂಪನಿ ಕಾಯ್ದೆ 2013, ಅನುಚ್ಛೇದ 143 ರ ಪರಿಚ್ಛೇದ(11)ರ ಸಂಬಂಧದಲ್ಲಿ ಭಾರತದ ಕೇಂದ್ರ ಸರ್ಕಾರವು ಹೊರಡಿಸಿರುವ 2016ರ ಕಂಪನಿಗಳ (ಲೆಕ್ಕಪರಿಶೋಧಕರ ವರದಿ) ಆದೇಶದ ('ಆದೇಶ')ಪ್ರಕಾರ ಆದೇಶದ ಪ್ಯಾರಾಗ್ರಾಫ್ 3 ಹಾಗೂ 4 ರಲ್ಲಿ ಸೂಚಿಸಿರುವ ವಿಷಯಗಳ ಮೇಲೆ ನಾವು ಅನುಬಂಧ–1 ರಲ್ಲಿ ಅನ್ವಯಿಸುವ ಮಟ್ಟಿಗೆ ಹೇಳಿಕೆಯನ್ನು ನೀಡುತ್ತಿದ್ದೇವೆ.
2) ಕಾಯ್ದೆಯ ಅನುಚ್ಛೇದ 143(5)ರಂತೆ ನಾವು ಅನುಬಂಧ–2 ರಲ್ಲಿ ವರದಿಯನ್ನು ನೀಡಿರುತ್ತೇವೆ. ಈ ವರದಿಯು ಭಾರತೀಯ ಲೆಕ್ಕನಿಯಂತ್ರಕರು ಮತ್ತು ಮಹಾಲೆಕ್ಕ ಪರಿಶೋಧಕರು ನೀಡಿರುವಂತಹ ನಿರ್ದೇಶನಗಳು ಹಾಗೂ ಕಂಪನಿಯ ಹೆಚ್ಚುವರಿ ನಿರ್ದಿಷ್ಟ ನಿರ್ದೇಶನಗಳು ಕಂಪನಿಯ ದಾಖಲಾತಿಗಳು ಹಾಗೂ ಇತರೆ ಮಾಹಿತಿ ಮತ್ತು ಸಮಜಾಯಿಷಿಗಳ ಆಧಾರದ ಮೇಲೆ ಒಳಗೊಂಡಿರುತ್ತದೆ.
3) ಕಾಯ್ದೆಯ ಅನುಚ್ಛೇದ 143(3) ರಂತೆ ನಮ್ಮ ವರದಿ ಹೇಳುವುದೇನೆಂದರೆ,

ಎ) ಮೇಲಿನ ಅರ್ಹತಾ ಅಭಿಪ್ರಾಯದ ಪ್ಯಾರಾಗ್ರಾಫ್ ಆಧಾರದ ಮೇಲೆ ವಿವರಿಸಿದ ವಿಷಯದ ಪರಿಣಾಮಗಳು/ಸಂಭಾವ್ಯ ಪರಿಣಾಮಗಳ ಹೊರತ್ತಾಗಿ ಎಲ್ಲ ಮಾಹಿತಿಯನ್ನು ಲೆಕ್ಕಪರಿಶೋಧನೆಯ ಉದ್ದೇಶಗಳಿಗೆ ಅಗತ್ಯವಿರುವ ಮಟ್ಟಿಗೆ ಕೋರಿದ್ದೇವೆ ಮತ್ತು ಪಡೆದಿದ್ದೇವೆ ಹಾಗೂ ನಮ್ಮ ಅತ್ಯತ್ತಮ ಜ್ಞಾನದಂತೆ ಹಾಗೂ ನಂಬಿಕೆಯಂತೆ ಇವು ಸತ್ಯವಾಗಿವೆ.

ಬಿ) ಮೇಲಿನ ಅರ್ಹತಾ ಅಭಿಪ್ರಾಯದ ಕಂಡಿಕೆಯಲ್ಲಿ ವಿವರಿಸಿರುವ ವಿಷಯದ ಪರಿಣಾಮಗಳು/ಸಂಭಾವ್ಯ ಪರಿಣಾಮಗಳ ಹೊರತಾಗಿ ನಮ್ಮ ಅಭಿಪ್ರಾಯದಲ್ಲಿ ಕಾನೂನಿಗೆ ಅಗತ್ಯವಾದಂತೆ ಲೆಕ್ಕಪತ್ರಗಳ ಸೂಕ್ತ ಪುಸ್ತಕಗಳನ್ನು ಕಂಪನಿಯು ಇದುವರೆವಿಗೂ ಇಟ್ಟುಕೊಂಡಿರುವುದು, ಆ ಪುಸ್ತಕಗಳ ತಪಾಸಣೆಯಿಂದ ಕಂಡುಬಂದಿರುತ್ತದೆ.

ಸಿ) ಸಮತೋಲನಾ ಪಟ್ಟಿ, ಲಾಭ–ನಷ್ಟಗಳ ತಃಖ್ತೆ (ಇತರೆ ಕ್ರೋಢೀಕರಿಸಿದ ಆದಾಯವನ್ನು ಒಳಗೊಂಡು), ಇಕ್ವಿಟಿಯಲ್ಲಿನ ಬದಲಾವಣೆಗಳು ಮತ್ತು ನಗದು ಹರಿವುಗಳ ತಃಖ್ತೆಗಳು ಈ ವರದಿಯಿಂದ ನಿರ್ವಹಿಸಲಾದ ಲೆಕ್ಕಪತ್ರ ಪುಸ್ತಕಗಳಲ್ಲಿ ಇರುವಂತೆಯೇ ಇವೆ.

ಡಿ) ಮೇಲಿನ ಅರ್ಹತಾ ಅಭಿಪ್ರಾಯದ ಕಂಡಿಕೆಯಲ್ಲಿ ವಿವರಿಸಿರುವ ವಿಷಯದ ಪರಿಣಾಮಗಳು/ಸಂಭಾವ್ಯ ಪರಿಣಾಮಗಳ ಹೊರತಾಗಿ ನಮ್ಮ ಅಭಿಪ್ರಾಯದಲ್ಲಿ ಮೇಲ್ಕಂಡ ಹಣಕಾಸಿನ ಲೆಕ್ಕಪತ್ರಗಳು ಈ ವರದಿಯಿಂದ ನಿರ್ವಹಿಸಲಾದ ಕಂಪನಿಯ (ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರ ಮಾನದಂಡಗಳು) ನಿಯಮಗಳು 2015 ಪರಿಷ್ಕೃತವಾದಂತೆ ಅದರೊಂದಿಗೆ ಕಾಯ್ದೆಯ ಪರಿಚ್ಛೇದ 133, ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರ ಮಾನದಂಡದಲ್ಲಿರುವಂತೆಯೇ ಇವೆ.

ಇ) ಕಂಪನಿಯು ಒಂದು ಸರ್ಕಾರದ ಸಂಸ್ಥೆಯಾಗಿದ್ದು, ನಿರ್ದೇಶಕರ ಅನರ್ಹತೆಗೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಅಧಿಸೂಚನೆ ಸಂಖ್ಯೆ:ಜಿ.ಎಸ್.ಆರ್. 463(ಇ), ದಿನಾಂಕ 5ನೇ ಜೂನ್ 2015 ಕಾಯ್ದೆಯ ಅನುಚ್ಛೇದ 164(2)ರ ನಿಬಂಧನೆಗಳ ಅನುಸಾರ ಅನ್ವಯಿಸುವುದಿಲ್ಲ.

ಎಫ್) ಕಂಪನಿಯ ಆಂತರಿಕ ಹಣಕಾಸು ನಿಯಂತ್ರಣಗಳ ಮೇಲಣ ಹಣಕಾಸು ವರದಿ ಮಾಡುವಿಕೆ ಹಾಗೂ ಅಂತಹ ನಿಯಂತ್ರಣಗಳ ಕಾರ್ಯಾಚರಣೆಯ ಪರಿಣಾಮಕ್ಕೆ ಹಾಗೂ ಅಂತಹ ನಿಯಂತ್ರಣಗಳ ಕಾರ್ಯಾಚರಣೆಯ ಪರಿಣಾಮಕ್ಕೆ ಸಂಬಂಧಿಸಿ ಈ ವರದಿಗೆ ಪ್ರತ್ಯೇಕವಾಗಿರುವ ವರದಿ 'ಅನುಬಂಧ – ಎ' ಅನ್ನು ನೋಡಿ;

ಜಿ) ಭಾರತ ಸರ್ಕಾರದ ಸಾಂಸ್ಥಿಕ ವ್ಯವಹಾರಗಳ ಸಚಿವಾಲಯ ಹೊರಡಿಸಿದ ಅಧಿಸೂಚನೆ ಸಂಖ್ಯೆ:ಜಿ.ಎಸ್.ಆರ್. 463(ಇ), ದಿನಾಂಕ 5ನೇ ಜೂನ್ 2015 ರ ಪ್ರಕಾರ ಕಾಯ್ದೆಯ ಪರಿಚ್ಛೇದ 197 ಸರ್ಕಾರಿ ಕಂಪನಿಗಳಿಗೆ ಅನ್ವಯಿಸುವುದಿಲ್ಲ. ಅದರನ್ವಯ, ಕಾಯ್ದೆಯ ಪರಿಚ್ಛೇದ 197(16) ರ ನಿಬಂಧನೆಗಳ ಅನುಪಾಲನಾ ವರದಿಯು ಅನ್ವಯಿಸುವುದಿಲ್ಲ.

ಹೆಚ್) ಕಂನಿಗಳ ನಿಯಮ, 2014ರ ನಿಯಮ–11ಕ್ಕೆ ಅನುಸಾರವಾಗಿ ಲೆಕ್ಕಪರಿಶೋಧಕರ ವರದಿಯಲ್ಲಿ ಒಳಗೊಳ್ಳಬೇಕಾದ ಬೇರೆ ವಿಷಯಗಳಿಗೆ ಸಂಬಂಧಿಸಿ, ನಮ್ಮ ಅಭಿಪ್ರಾಯದಲ್ಲಿ ಮತ್ತು ನಮಗೆ ದೊರೆತಿರುವ ಅತ್ಯುತ್ತಮ ಮಾಹಿತಿಯ ಅನುಸಾರವಾಗಿ ಮತ್ತು ನಮಗೆ ನೀಡಿರುವ ವಿವರಗಳ ಅನುಸಾರ;

I. ಕಂಪನಿಯು ತನ್ನ ಹಣಕಾಸು ತಃಖ್ತೆಗಳಲ್ಲಿ ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರ ಮಾನಕ ಹಣಕಾಸು ಸ್ಥಿತಿಯ ಮೇಲೆ ಬಾಕಿ ಇರುವ ಮೊಕದ್ದಮೆಗಳ ಪರಿಣಾಮವನ್ನು ಬಹಿರಂಗಪಡಿಸಿಲ್ಲ.

II. ಮೇಲಿನ ಅರ್ಹತಾ ಅಭಿಪ್ರಾಯದ ಕಂಡಿಕೆಯಲ್ಲಿ ವಿವರಿಸಿರುವ ವಿಷಯದ ಪರಿಣಾಮಗಳು/ಸಂಭಾವ್ಯ ಪರಿಣಾಮಗಳ ಹೊರತಾಗಿ, ಕಂಪನಿಯು ಭೌತಿಕ ನಿರೀಕ್ಷಿತ ನಷ್ಟಗಳಿಗೆ ಕಾಯ್ದೆಯಂತೆಅಥವಾ ಲೆಕ್ಕಪತ್ರ ಮಾನದಂಡಗಳ ಅನುಸಾರ ನಿಬಂಧನೆ ಮಾಡಿರುತ್ತದೆ. ಮುಂದುವರೆದಂತೆ, ಕಂಪನಿಯು ಸ್ವತಂತ್ರ ಭಾರತೀಯ ಹಣಕಾಸಿನ ಲೆಕ್ಕಪತ್ರಗಳಲ್ಲಿ ತಿಳಿಸಿರುವಂತೆಯಾವುದೇ ಡೆರಿವೇಷನ್ ಒಪ್ಪಂದದಲ್ಲಿ ಭಾಗವಹಿಸಿರುವುದಿಲ್ಲ.(ಗಮನಿಸಿ: ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ 31)

III. ಲೆಕ್ಕಪತ್ರಗಳ ಪುಸ್ತಿಕೆಗಳ ಪ್ರಕಾರ ಮತ್ತು ನಮಗೆ ನೀಡಿದ ಮಾಹಿತಿ ಹಾಗೂ ವಿವರಣೆಗಳ ಅನುಸಾರ ಕಂಪನಿಯಿಂದ ಹೂಡಿಕೆದಾರ ಶಿಕ್ಷಣ ಮತ್ತು ಸಂರಕ್ಷಣಾ ನಿಧಿಗೆ ಯಾವುದೇ ಮೊತ್ತದ ವರ್ಗಾವಣೆ ಅಗತ್ಯವಿರುವುದಿಲ್ಲ. ಆದ್ದರಿಂದ, ಶಿಕ್ಷಣ ಮತ್ತು ಸಂರಕ್ಷಣಾ ನಿಧಿಗೆ ಮೊತ್ತದ ವರ್ಗಾವಣೆಯ ವಿಳಂಬದ ಬಗ್ಗೆ ಟೀಕೆ ಮಾಡುವ ಪ್ರಶ್ನೆ ಉದ್ಭವಿಸುವುದಿಲ್ಲ.

ಕಿಚ್ಚಾ & ಪ್ರಭು ಕೇಸವನ್, ಪರವಾಗಿ
ಚಾರ್ಟರ್ಡ್ ಅಕೌಂಟೆಂಟ್ಸ್
ಎಫ್.ಆರ್.ಎನ್.:050108ಎಸ್

ದಿನಾಂಕ : 26–12–2019
ಸ್ಥಳ : ಚೆನ್ನೈ

ಸಹಿ/–
ಶೃತಿ ಲೋಹಿಯ
ಪಾಲುದಾರರು
ಎಂ.ನಂ:228486
ಯುಡಿಐಎನ್ : 19228486ಎಎಎಐಆರ್1374

ಸ್ವತಂತ್ರ ಲೆಕ್ಕಪರಿಶೋಧಕರ ವರದಿಗೆ ಅನುಬಂಧ ಎ

(31 ಮಾರ್ಚ್, 2019ಕ್ಕೆ ಅಂತ್ಯಗೊಂಡ ವರ್ಷಕ್ಕೆ ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತದ ಖಾತೆಗಳ ನಮ್ಮ ವರದಿಯಲ್ಲಿ ಉಲ್ಲೇಖದಂತೆ)

I. ಸ್ಥಿರ ಸ್ವತ್ತುಗಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ

ಎ) ಕಂಪನಿಯು ಪೂರಕ ಸ್ವತ್ತುಗಳ ಸಂಬಂಧದಲ್ಲಿ (ಮುಖ್ಯ ಕಛೇರಿಯಲ್ಲಿನ ಭೂಮಿ ಮತ್ತು ನಿಶ್ಚಿತ ಸ್ವತ್ತುಗಳನ್ನು ಹೊರತುಪಡಿಸಿ) ಪೂರ್ಣ ವಿವರಗಳನ್ನು ಪ್ರದರ್ಶಿಸುವ ಸೂಕ್ತ ದಾಖಲೆಗಳನ್ನು ನಿರ್ವಹಿಸಿಕೊಂಡು ಬಂದಿದ್ದು, ನಿಶ್ಚಿತ ಸ್ವತ್ತುಗಳ ಪ್ರಮಾಣಾತ್ಮಕ ವಿವರಗಳು ಮತ್ತು ಸನ್ನಿವೇಶಗಳನ್ನು ಇದು ಒಳಗೊಂಡಿದೆ.

ಬಿ) ನಮಗೆ ವಿವರಿಸಿರುವಂತೆ, ಕಂಪನಿಯು ವರ್ಷದಲ್ಲಿ ಚಾಲ್ತಿಯಲ್ಲಿರುವ ಸ್ವತ್ತುಗಳ ಭೌತಿಕ ಪರಿಶೀಲನೆಯನ್ನು ಕೈಗೊಂಡಿರುವುದಿಲ್ಲ. ಆದ್ದರಿಂದ ವ್ಯತ್ಯಾಸಗಳ ಕುರಿತು ವರದಿ ಮಾಡುವುದು ಹಾಗೂ ಲೆಕ್ಕಪತ್ರಗಳ ಪುಸ್ತಿಕೆಗಳಲ್ಲಿ ಸ್ವತ್ತುಗಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಹೊಂದಾಣಿಕೆ ಮಾಡುವ ಪ್ರಶ್ನೆ ಉದ್ಭವಿಸುವುದಿಲ್ಲ.

ಮುಂದುವರೆದಂತೆ, ನಮಗೆ ವಿವರಿಸಿದಂತೆ ಕಂಪನಿಯು ನಿರ್ಮಾಣಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ರಸ್ತೆಗಳು, ಸೇತುವೆಗಳು, ಕಲ್ವರ್ಟ್‌ಗಳು, ಅಣೆಕಟ್ಟುಗಳು & ಬ್ಯಾರೇಜ್‌ಗಳು, ಡಿಸ್ಟ್ರಿಬ್ಯೂಟರಿಸ್ & ಲ್ಯಾಟರಲ್ಸ್, ನಾಲೆಗಳು & ಶಾಖೆಗಳು ಹಾಗೂ ಕಟ್ಟಡ & ಕಾಲೋನಿಗಳ ಭೌತಿಕ ಪರಿಶೀಲನೆಯನ್ನು ಕೈಗೊಂಡಿರುವುದಿಲ್ಲ. ಆದ್ದರಿಂದ ವ್ಯತ್ಯಾಸಗಳ ಕುರಿತು ವರದಿ ಮಾಡುವುದು ಹಾಗೂ ಲೆಕ್ಕಪತ್ರಗಳ ಪುಸ್ತಿಕೆಗಳಲ್ಲಿ ಸ್ವತ್ತುಗಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಹೊಂದಾಣಿಕೆ ಮಾಡುವ ಪ್ರಶ್ನೆ ಉದ್ಭವಿಸುವುದಿಲ್ಲ.

ಕಂಪನಿಗೆ ದಾಖಲೆಗಳ ಪುಸ್ತಿಕಯೊಂದಿಗೆ ಸ್ವತ್ತುಗಳ ಪರಿಶೀಲನೆ ಮತ್ತು ತುಲನೆಗಾಗಿ ಸೂಕ್ತವಾದ ವ್ಯವಸ್ಥೆಯನ್ನು ರೂಪಿಸುವ ಅಗತ್ಯವಿರುತ್ತದೆ.

ಸಿ) ನಮ್ಮ ಅಭಿಪ್ರಾಯದಲ್ಲಿ ಹಾಗೂ ಲೆಕ್ಕಪರಿಶೋಧನೆ ಸಂದರ್ಭದಲ್ಲಿ ನಮಗೆ ನೀಡಲಾಗಿರುವ ಮಾಹಿತಿ ಮತ್ತು ವಿವರಣೆಗಳ ಅನುಸಾರ ಸ್ಥಿರ ಸ್ವತ್ತುಗಳ ಕರಾರುಗಳು ಹಲವಾರು ಸಂದರ್ಭಗಳಲ್ಲಿ ಕಂಪನಿಯ ಹೆಸರಿನಲ್ಲಿರುವುದಿಲ್ಲ.

II. ದಾಸ್ತಾನುಗಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ

ನಮ್ಮ ಅಭಿಪ್ರಾಯದಲ್ಲಿ ಹಾಗೂ ಲೆಕ್ಕಪರಿಶೋಧನೆ ಸಂದರ್ಭದಲ್ಲಿ ನಮಗೆ ನೀಡಲಾಗಿರುವ ಮಾಹಿತಿ ಮತ್ತು ವಿವರಣೆಗಳ ಅನುಸಾರ ಆಡಳಿತವು ಇನ್ವೆಂಟರಿಗಳ ಭೌತಿಕ ಪರಿಶೀಲನೆಯನ್ನು ಸಕಾರಣವಾದ ಅಂತರಗಳಲ್ಲಿ ನಡೆಸಿದ್ದು, ಭೌತಿಕ ಪರಿಶೀಲನೆಯಲ್ಲಿ ಗಮನಿಸಲಾದ ಲೋಪ–ದೋಷಗಳನ್ನು ಆಡಳಿತವು ಸೂಕ್ತವಾಗಿ ನಿರ್ವಹಿಸಿದೆ.

III. ಸಾಲಗಳು ಮತ್ತು ಮುಂಗಡಗಳು

ನಮಗೆ ನೀಡಿರುವ ಮಾಹಿತಿ ಹಾಗೂ ವಿವರಣೆಗಳ ಅನುಸಾರ,ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ಪರಿಚ್ಛೇದ 189 ರನ್ವಯ ನಿರ್ವಹಿಸಿರುವ ರಿಜಿಸ್ಟರ್ ಪ್ರಕಾರ ಕಂಪನಿಯು ಯಾವುದೇ ಭದ್ರತಾ ಅಥವಾ ಅಭದ್ರತಾ ಸಾಲಗಳನ್ನು ಇತರೆ ಕಂಪನಿಗಳಿಗೆ, ಸಂಸ್ಥೆಗಳಿಗೆ ಸೀಮಿತ ಹೊಣೆಗಾರಿಕೆ ಪಾಲುದಾರಿಕೆಗಳು ಅಥವಾ ಇತರೆ ಪಕ್ಷಗಳಿಗೆ ನೀಡಿರುವುದಿಲ್ಲ. ಅದರಂತೆ, ಆದೇಶದಲ್ಲಿ ಹೇಳಿದಂತೆ, ಷರತ್ತು 3(iii)(ಎ),3(iii)(ಬಿ) &3(iii)(ಸಿ)ರ ನಿಬಂಧನೆಗಳು ಕಂಪನಿಗೆ ಅನ್ವಯಿಸುವುದಿಲ್ಲ.

IV. ಸಾಲಗಳು, ಹೂಡಿಕೆಗಳು, ಮತ್ತು ಖಾತರಿಗಳು

ನಮಗೆ ನೀಡಿರುವ ಮಾಹಿತಿಗಳ ಅನುಸಾರ, ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ಪರಿಚ್ಛೇದ 185 & 186 ರ ಸಂಸ್ಥೆಗಳ ಒಳಗೊಂಡಂತೆ, ಕಂಪನಿಯು ಯಾವುದೇ ಸಾಲ ಅಥವಾ ಹೂಡಿಕೆ ಅಥವಾ ಯಾವುದೇ ಖಾತರಿ ಅಥವಾ ಭದ್ರತೆ ನೀಡಿರುವುದಿಲ್ಲ.ಅದರಂತೆ, ಆದೇಶದಲ್ಲಿ ಹೇಳಿದಂತೆ, ಷರತ್ತು 3(IV) ರ ನಿಬಂಧನೆಗಳು ಕಂಪನಿಗೆ ಅನ್ವಯಿಸುವುದಿಲ್ಲ.

V. ನಮಗೆ ನೀಡಿರುವ ಮಾಹಿತಿ ಹಾಗೂ ವಿವರಣೆಗಳ ಅನುಸಾರ, ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ಪರಿಚ್ಛೇದ 73 ರಿಂದ 76 ಹಾಗೂ ರಚಿಸಲಾದ ನಿಯಮಗಳು ಮತ್ತು ಅವುಗಳ ಸೂಚಿತ ವ್ಯಾಪ್ತಿಯ ಅನ್ವಯಕಂಪನಿಯು ಯಾವುದೇ ಠೇವಣಿಗಳನ್ನು ಸಾರ್ವಜನಿಕರಿಂದಪಡೆದಿರುವುದಿಲ್ಲ. ಆದ್ದರಿಂದ ಆದೇಶದಲ್ಲಿ ಹೇಳಿದಂತೆ, ಷರತ್ತು 3(v) ರ ನಿಬಂಧನೆಗಳು ಕಂಪನಿಗೆ ಅನ್ವಯಿಸುವುದಿಲ್ಲ.

VI. ನಮಗೆ ನೀಡಿರುವ ಮಾಹಿತಿ ಹಾಗೂ ವಿವರಣೆಗಳ ಅನುಸಾರ, ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ಪರಿಚ್ಛೇದ 148(1) ಮತ್ತು ಕಂಪನಿಗಳ (ವೆಚ್ಚ ದಾಖಲೆಗಳು & ಲೆಕ್ಕಪರಿಶೋಧನೆ) ನಿಯಮಗಳು 2014 ರನ್ವಯ ಕೇಂದ್ರ ಸರ್ಕಾರವು ವೆಚ್ಚ ದಾಖಲೆಗಳ ನಿರ್ವಹಣೆಯನ್ನು ಸೂಚಿಸಿರುವುದಿಲ್ಲ.

VII. ಶಾಸನಬದ್ಧ ಬಾಕಿಗಳ ವಿಷಯದಲ್ಲಿ

ಎ) ನಮ್ಮ ಅಭಿಪ್ರಾಯದಲ್ಲಿ ಹಾಗೂ ಲೆಕ್ಕಪರಿಶೋಧನೆ ಸಂದರ್ಭದಲ್ಲಿ ನಮಗೆ ನೀಡಲಾಗಿರುವ ಮಾಹಿತಿ ಮತ್ತು ವಿವರಣೆಗಳ ಅನುಸಾರ ಯಾವುದೇ ವ್ಯಾಜ್ಯದ ಸಂಬಂಧದಲ್ಲಿ ಸೂಕ್ತ ಪ್ರಾಧಿಕಾರಗಳಿಗೆ ಠೇವಣಿ ಮಾಡಿರುವ ಆದಾಯ ತೆರಿಗೆ, ಕಸ್ಟಮ್ಸ್ ಸುಂಕ, ಮೌಲ್ಯವರ್ಧಿತ ತೆರಿಗೆ ಮತ್ತು ಜಿ.ಎಸ್.ಟಿ. ತೆರಿಗೆಯ ವಸ್ತುಶಃ ಬಾಕಿಗಳಿರುವುದಿಲ್ಲ.

ನಮ್ಮ ಲೆಕ್ಕಪರಿಶೋಧನೆ ವರದಿಯ ಪ್ಯಾರಾ 26 ರಲ್ಲಿ ವಿವರಿಸಿದಂತೆ, ಶಾಸನಬದ್ಧ ಬಾಕಿಗಳ ಸಮಯೋಚಿತ ಗುರುತಿಸುವಿಕೆಯನ್ನು ಖಚಿತಪಡಿಸಲು ಅಸಮರ್ಪಕತೆ ಇರುವುದರಿಂದ 6 ತಿಂಗಳಿಗಿಂತ ಅಧಿಕವಾಗಿರುವ ವಾದವಿಲ್ಲದ ಉಳಿಕೆ ಮೊತ್ತವನ್ನು ನಮ್ಮಿಂದ ಖಚಿತಪಡಿಸಲು ಸಾಧ್ಯವಿರುವುದಿಲ್ಲ.

ಮುಂದುವರೆದಂತೆ,

ಬಿ) ನಮಗೆ ವಿವರಿಸಿದಂತೆ, ನೌಕಕರ ವಿಮಾ ಕಾಯ್ದೆಯ ನಿಬಂಧನೆಗಳು ಕಂಪನಿಗೆ ಅನ್ವಯಿಸುವುದಿಲ್ಲ ಹಾಗೂ ಆಸ್ತಿ ತೆರಿಗೆಗೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಸಂಬಂಧಪಟ್ಟ ಅಧಿಕಾರಿಗಳಿಂದ ಯಾವುದೇ ಬೇಡಿಕೆ ಇರುವುದಿಲ್ಲ.

ಸಿ) ನಮಗೆ ನೀಡಿರುವ ಮಾಹಿತಿ ಹಾಗೂ ವಿವರಣೆಗಳ ಅನುಸಾರ, ವರ್ಷಾಂತ್ಯಕ್ಕೆವಿವಾದದನ್ವಯ ಠೇವಣಿ ಮಾಡಲಾಗದ ಭವಿಷ್ಯನಿಧಿ, ಆದಾಯ ತೆರಿಗೆ, ಮಾರಾಟ ತೆರಿಗೆ, ಸಂಪತ್ತು ತೆರಿಗೆ, ಸೇವಾ ತೆರಿಗೆ, ರಾಯಲ್ಟಿ, ವೃತ್ತಿಪರ ತೆರಿಗೆ, ಜಿ.ಎಸ್.ಟಿ., ಮತ್ತು ಇತರೆ ಶಾಸನಬದ್ಧಬಾಕಿ/ಬೇಡಿಕೆಗಳು ಇರುವುದಿಲ್ಲ.

VIII. ಲೆಕ್ಕಪುಸ್ತಿಕೆಗಳ ಪರೀಕ್ಷೆ ಮತ್ತು ನಮಗೆ ನೀಡಿರುವ ಮಾಹಿತಿ ಹಾಗೂ ವಿವರಣೆಗಳ ಅನುಸಾರ, ಕಂಪನಿಯು ಸಾಲದ ಮರುಪಾವತಿಯಲ್ಲಿ ಅಥವಾ ಹಣಕಾಸಿನ ಸಂಸ್ಥೆಗಳು/ಬ್ಯಾಂಕ್‌ಗಳು/ಡಿಬೆಂಚರ್‌ಗಳ ಪಾವತಿಯಲ್ಲಿ ಬಾಕಿ ಉಳಿಸಿರುವುದಾಗಲಿ ಕಂಡುಬಂದಿರುವುದಿಲ್ಲ.

IX. ನಮಗೆ ನೀಡಿರುವ ಮಾಹಿತಿ ಹಾಗೂ ವಿವರಣೆಗಳ ಅನುಸಾರ, ಕಂಪನಿಯು ಆರಂಭಿಕ ಸಾರ್ವಜನಿಕ ಷೇರು ಬಿಡುಗಡೆ ಅಥವಾ ಮುಂದುವರೆದ ಸಾರ್ವಜನಿಕ ಷೇರು ಬಿಡುಗಡೆ(ಸಾಲ ಸಾಧನಗಳು ಸೇರಿದಂತೆ)ಹಣವನ್ನು ಸಂಗ್ರಹಿಸಿರುವುದಿಲ್ಲ.ಬ್ಯಾಂಕುಗಳಿಂದ ಪಡೆದ ಅವಧಿ ಸಾಲಗಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಈಕ್ವಿಟಿ, ಸಾಲದ ನಿಧಿ, ಬಡ್ಡಿ ಆದಾಯ, ಅನುದಾನ ಹಾಗೂ ಇತರೆ ಆದಾಯಗಳಿಗೆ ಮುಂಗಡವನ್ನು ಒಳಗೊಂಡಿರುವ ಬ್ಯಾಂಕ್ ಖಾತೆಯಿಂದ ಯೋಜನೆಗೆ ಪಾವತಿ ಇರುವುದರಿಂದ ಸಾಲ ಪಡೆದ ಮೊತ್ತಗಳ ನಿಧಿಗಳ ನಿಖರವಾದ ಮೊತ್ತದ ಗುರುತಿಸುವಿಕೆ ಹಾಗೂ ಅದರ ಉದ್ದೇಶಕ್ಕಾಗಿ ಗುರುತಿಸಲು ಕಷ್ಟಸಾಧ್ಯವಾಗಿರುತ್ತದೆ. ನಮಗೆ ನೀಡಿರುವ ಮಾಹಿತಿ ಹಾಗೂ ವಿವರಣೆಗಳ ಅನುಸಾರ ಮತ್ತು ನಗದು ಪ್ರವಹನ ಪಟ್ಟಿಯ ಅನುಸಾರ ಕಂಪನಿಯು ಅವಧಿ ಸಾಲಗಳನ್ನು ಪಡೆದಿರುವ ಉದ್ದೇಶಕ್ಕೆ ಅಳವಡಿಸಿಕೊಂಡಿರುತ್ತದೆ.

X. ನಮ್ಮ ಲೆಕ್ಕಪರಿಶೋಧನೆ ಹಾಗೂ ಕಂಪನಿಯ ದಾಖಲೆಗಳು, ಭಾರತದಲ್ಲಿ ಸಾಮಾನ್ಯವಾಗಿ ಅಂಗೀಕರಿಸಲ್ಪಟ್ಟ ಲೆಕ್ಕಪರಿಶೋಧಕ ರೂಢಿಗತ ಅನುಸಾರವಾಗಿ ನಡೆಸಲಾದ ಲೆಕ್ಕಪರಿಶೋಧನೆ ಮತ್ತು ನಮಗೆ ನೀಡಿರುವ ಮಾಹಿತಿ ಹಾಗೂ ವಿವರಣೆಗಳ ಅನುಸಾರ, ವರ್ಷದ ಅವಧಿಯಲ್ಲಿ ಕಂಪನಿಯು ಯಾವುದೇ ವಂಚನೆಯನ್ನು ಎಸಗಿಲ್ಲ ಮತ್ತು ಕಂಪನಿ ಅಥವಾ ಕಂಪನಿಯ ಅಧಿಕಾರಿಗಳು ಅಥವಾ ಉದ್ಯೋಗಿಗಳು ಕಂಪನಿಗೆ ವಂಚನೆ ಮಾಡಿರುವುದು ಗಮನಕ್ಕೆ ಬಂದಿಲ್ಲ ಅಥವಾ ವರದಿಯಾಗಿಲ್ಲ.

XI. ಕಂಪನಿಯು ಸರ್ಕಾರದ ಕಂಪನಿಯಾಗಿದ್ದು, ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ಪರಿಚ್ಛೇದ 197 ವ್ಯವಸ್ಥಾಪಕ ಸಂಭಾವನೆಯ ನಿಬಂಧನೆಗಳು ಸಾಂಸ್ಥಿಕ ವ್ಯವಹಾರಗಳ ಸಚಿವಾಲಯ (ಎಂ.ಸಿ.ಎ.) ದಿನಾಂಕ:05–06–2015 ರಂದು ಹೊರಡಿಸಿದ ಅಧಿಸೂಚನೆ ಸಂಖ್ಯೆ:ಜಿಎಸ್‌ಆರ್ 463(ಈ) ಅನ್ವಯಿಸುವುದಿಲ್ಲ.

XII. ಕಂಪನಿಯು ನಿಧಿ ಕಂಪನಿಯಾಗಿಲ್ಲದಿರುವುದರಿಂದ ಆದೇಶದಲ್ಲಿ ಹೇಳಿದಂತೆ, ಷರತ್ತು 3(xii) ರ ನಿಬಂಧನೆಗಳು ಕಂಪನಿಗೆ ಅನ್ವಯಿಸುವುದಿಲ್ಲ.

XIII. ನಮಗೆ ನೀಡಲಾಗಿರುವ ಮಾಹಿತಿ ಮತ್ತು ವಿವರಣೆಗಳ ಅನುಸಾರ, ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ಪರಿಚ್ಛೇದ 177 ಮತ್ತು 188 ರನ್ವಯ ಕಂಪನಿಯು ನಿಬಂಧನೆಗಳನ್ನು ಪಾಲಿಸಿರುತ್ತದೆ.ಸಂಬಂಧಿತ ಪಕ್ಷದೊಂದಿಗೆ ಎಲ್ಲ ವಹಿವಾಟು ಮತ್ತು ಅದರ ವಿವರಣೆಗಳನ್ನು ಪ್ರಮಾಣಿತ ಲೆಕ್ಕಪತ್ರಗಳ ನಿಯಮಗಳನುಸಾರ ಬಹಿರಂಗಪಡಿಸಲಾಗಿದೆ.

XIV. ನಮ್ಮ ಅಭಿಪ್ರಾಯದಲ್ಲಿ ಹಾಗೂ ನಮಗೆ ನೀಡಲಾಗಿರುವ ಮಾಹಿತಿ ಮತ್ತು ವಿವರಣೆಗಳ ಅನುಸಾರ, ಪರಿಶೀಲಿತ ವರ್ಷದಲ್ಲಿ ಕಂಪನಿಯು ಷೇರುಗಳಖಾಸಗೀ ವಿತರಣೆಯನ್ನು 60 ದಿನಗಳಶಾಸನಬದ್ಧ ಅವಧಿಯನ್ನು ಮೀರಿ ವಿತರಣೆಯಲ್ಲಿ ವಿಳಂಬ, ಪ್ರತ್ಯೇಕ ಬ್ಯಾಂಕ್ ಖಾತೆಯನ್ನು ತೆರೆದಿರುವುದು ಹಾಗೂ ವಿಳಂಬವಾದ ಹಂಚಿಕೆಗೆ ಆಸಕ್ತಿಯನ್ನು ಒದಗಿಸದಿರುವುದು ಹೊರತುಪಡಿಸಲಾಗಿರುತ್ತದೆ.

XV. ನಮ್ಮ ಅಭಿಪ್ರಾಯದಲ್ಲಿ ಹಾಗೂ ನಮಗೆ ನೀಡಲಾಗಿರುವ ಮಾಹಿತಿ ಮತ್ತು ವಿವರಣೆಗಳ ಅನುಸಾರ,ಕಂಪನಿಯು ನಿರ್ದೇಶಕರ/ನಿರ್ದೇಶಕರಿಗೆ ಸಂಬಂಧಿಸಿದ ವ್ಯಕ್ತಿಗಳ ಜೊತೆ ಯಾವುದೇ ರೀತಿಯ ನಗದೇತರ ವಹಿವಾಟನ್ನು ಮಾಡಿರುವುದಿಲ್ಲ. ಆದ್ದರಿಂದ ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ಪರಿಚ್ಛೇದ 192 ರ ನಿಬಂಧನೆಗಳ ಅನುಪಾಲನಾ ವರದಿಯು ಉದ್ಭವಿಸುವುದಿಲ್ಲ.

XVI. ಕಂಪನಿಯು 1934ರ ರಿಜರ್ವ್ ಬ್ಯಾಂಕ್ ಆಫ್ ಇಂಡಿಯಾ ಕಾಯ್ದೆಯ ಅನುಚ್ಛೇದ 45–ಐಎ ರನ್ವಯ ವ್ಯಾಖ್ಯಾನಿಸಿದಂತೆ ನೋಂದಾಯಿಸುವ ಅಗತ್ಯವಿರುವುದಿಲ್ಲ. ಅದರನ್ವಯ, ಆದೇಶದಲ್ಲಿ ಹೇಳಿದಂತೆ, ಷರತ್ತು 3(xvi) ರ ನಿಬಂಧನೆಗಳು ಕಂಪನಿಗೆ ಅನ್ವಯಿಸುವುದಿಲ್ಲ.

ಕಿಚ್ಚಾ & ಪ್ರಭು ಕೇಸವನ್, ಪರವಾಗಿ
ಚಾರ್ಟರ್ಡ್ ಅಕೌಂಟೆಂಟ್ಸ್
ಎಫ್.ಆರ್.ಎನ್.:050108ಎಸ್

ದಿನಾಂಕ : 26–12–2019
ಸ್ಥಳ : ಚೆನ್ನೈ

ಸಹಿ/–
ಶೃತಿ ಲೋಹಿಯ
ಪಾಲುದಾರರು
ಎಂ.ನಂ:228486
ಯುಡಿಐಎನ್ : 19228486ಎಎಎಐಆರ್1374

ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮದ ಸ್ವತಂತ್ರ ಲೆಕ್ಕಪರಿಶೋಧನಾ ವರದಿಗೆ "ಅನುಬಂಧ–2"

ಮಾರ್ಚ್ –31, 2019ಕ್ಕೆ ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ(ಕಂಪನಿಯ)ದ ಸದಸ್ಯರುಗಳಿಗೆ ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರಗಳ ಪ್ರಮಾಣೀಕರಣ ಹಣಕಾಸಿನ ತಃಖ್ತೆ ಮೇಲೆ ನೀಡಿದ ನಮ್ಮ ವರದಿ.

ಎ. ಕಂಪನಿಗಳ ಕಾಯ್ದೆ 2013 ರ ಅನುಚ್ಛೇದ 143, ಪರಿಚ್ಛೇದ 5 ಅಡಿಯಲ್ಲಿ ಹೊರಡಿಸಿದ ನಿರ್ದೇಶನಗಳು

ಕ್ರ. ಸಂ.	ನಿರ್ದೇಶನಗಳು	ಲೆಕ್ಕಪರಿಶೋಧಕರ ಉತ್ತರ
1	ಕಂಪನಿಯು ತನ್ನ ಎಲ್ಲ ಲೆಕ್ಕಾಚಾರವನ್ನು ಮಾಹಿತಿ ತಂತ್ರಜ್ಞಾನ (ಐ.ಟಿ.) ವ್ಯವಸ್ಥೆ ಅಳವಡಿಸುವ ವ್ಯವಸ್ಥೆ ಇಟ್ಟುಕೊಂಡಿದೆಯೇ?	I. ಕಂಪನಿಯು ವಲಯವಾರು ಲೆಕ್ಕಾಚಾರದ ಸ್ಥಾಪನೆ ಹೊಂದಿರುತ್ತದೆ. ಇದರ ನಿರ್ವಹಣೆ ಹೊರಗುತ್ತಿಗೆಗೆ ನೀಡಲಾಗಿರುತ್ತದೆ. ಈಗಾಗಲೇ ಇದರ ಬಗ್ಗೆ ನಮ್ಮ ಅನಿಸಿಕೆಗಳನ್ನು ವರದಿಯಲ್ಲಿ ವ್ಯಕ್ತಪಡಿಸಿದ್ದು, ಸುಧಾರಣಾ ವ್ಯಾಪ್ತಿ ನಿಯಂತ್ರಣಗಳು ವರ್ಧಿತ ವೀಕ್ಷಣೆ ಮತ್ತು ಊರ್ಜಿತಗೊಳಿಸುವಿಕೆ ಹಾಗೂ ನಿಕಟ ಮೇಲ್ವಿಚಾರಣೆ ಬಗ್ಗೆ ವರದಿಯಲ್ಲಿ ತಿಳಿಸಿರುತ್ತೇವೆ. II. ಹಣಕಾಸಿನ ಪುಸ್ತಿಕೆಗಳು ವಿಭಾಗಗಳಲ್ಲಿ ನಿರ್ವಹಿಸಿದ ಕೈಪಿಡಿ ಪುಸ್ತಕ ಗಳೊಂದಿಗೆ ಹೊಂದಿಕೆಯಾಗುವುದಿಲ್ಲ. III. ಕಂಪನಿಯು ಆವರ್ತಕ ವಿಮರ್ಶಕ ಸಭೆಯೊಂದಿಗೆ ಉತ್ತಮವಾದ ತಂತ್ರಾಂಶವನ್ನು ಬಳಕೆ ಮಾಡಲು ಸಲಹೆ ನೀಡಲಾಗಿದೆ.
2	ಹೌದಾಗಿದ್ದಲ್ಲಿ, ಮಾಹಿತಿ ತಂತ್ರಜ್ಞಾನ (ಐ.ಟಿ.) ವ್ಯವಸ್ಥೆಯನ್ನು ಹೊರತುಪಡಿಸಿ ಮಾಡಿದ ಲೆಕ್ಕಾಚಾರದ ವ್ಯವಹಾರಗಳ ಸಮಗ್ರತೆಯನ್ನು ಹಾಗೂ ಹಣಕಾಸಿನ ಪ್ರಭಾವವನ್ನು ತಿಳಿಸಿ.	ಮಾಹಿತಿ ನೀಡಿದಂತೆ, ಕಂಪನಿಯು ಸಾಲಗಾರನಿಂದ ಪಡೆದ ಸಾಲದ ಮರುಪಾವತಿಯ ಅಸಮರ್ಥತೆಯಿಂದಾಗಿ ಯಾವುದೇ ಪ್ರಸ್ತುತ ಸಾಲ ಅಥವಾ ಸಾಲದ ಮನ್ನಾ/ಸಾಲದ ಬಡ್ಡಿ ಇತ್ಯಾದಿಗಳ ಪುನರ್‌ರಚನೆಯಾಗಿರುವುದಿಲ್ಲ. ಕರ್ನಾಟಕ ಸರ್ಕಾರದಿಂದ ಪಡೆದ ನಿಧಿಯಿಂದ ಸಾಲದ ಮರುಪಾವತಿ ಮತ್ತು ಬಡ್ಡಿ ಪಾವತಿ ಮಾಡಲಾಗುತ್ತಿದೆ.
3	ಕೇಂದ್ರ/ರಾಜ್ಯ ಏಜನ್ಸಿಗಳಿಂದ ಸ್ವೀಕೃತವಾದ ಮೊತ್ತ/ನಿರ್ದಿಷ್ಟ ಯೋಜನೆಗಳ ಸ್ವೀಕೃತಿಗಳನ್ನು ಸರಿಯಾಗಿ ಲೆಕ್ಕಾಚಾರ ಮಾಡಲಾಗಿದೆಯೇ/ ಷರತ್ತುಗಳು ಮತ್ತು ನಿಬಂಧನೆಗಳನ್ವಯ ಬಳಕೆಯಾಗಿದೆಯೇ? ವಿಚಲಿತ ಸಂದರ್ಭಗಳನ್ನು ಪಟ್ಟಿ ಮಾಡಿ.	ಕಂಪನಿಯ ಹೇಳಿಕೆಯ ಪ್ರಕಾರ ಮತ್ತು ಲಭ್ಯವಿರುವ ದಾಖಲೆಗಳ ಪರೀಕ್ಷೆಯ ಅನುಸಾರ ರಾಜ್ಯದಿಂದ ಸ್ವೀಕೃತವಾದ ಮೊತ್ತ ನಿರ್ದಿಷ್ಟ ಯೋಜನೆಗಳಿಗೆ ಬಳಸಿ ಷರತ್ತುಗಳು ಮತ್ತು ನಿಬಂಧನೆಗಳನ್ವಯ ಸರಿಯಾಗಿ ಲೆಕ್ಕಾಚಾರ ಮಾಡಲಾಗಿದೆ ಹಾಗೂ ಯಾವುದೇ ವಿಚಲಿತ ಸಂದರ್ಭಗಳು ಅವಲೋಕಿಸಿರುವುದಿಲ್ಲ. ಆದಾಗ್ಯೂ, ಎಲ್ಲ ಅನುದಾನಗಳ ಸ್ವೀಕೃತಿಗೆ ಗೊತ್ತುಪಡಿಸಿದ ಬ್ಯಾಂಕ್ ಖಾತೆಗಳ ನಿರ್ವಹಣೆ ಮಾಡಿರುವುದಿಲ್ಲ. ಅನುದಾನದ ಒಂದು ಘಟಕದಿಂದ ಇನ್ನೊಂದಕ್ಕೆ ಹಣದ ಬಳಕೆ ಇದೆಯೇ ಎಂದು ಖಚಿತಪಡಿಸಲು ಸಾಧ್ಯವಿರುವುದಿಲ್ಲ.

ಬಿ. ಕಂಪನಿಯ ಹೆಚ್ಚುವರಿ ನಿರ್ದಿಷ್ಟ ನಿರ್ದೇಶನಗಳು :

ಕ್ರ. ಸಂ.	ನಿರ್ದೇಶನಗಳು	ಲೆಕ್ಕಪರಿಶೋಧಕರ ಉತ್ತರ
ಎ)	ಕಂಪನಿಯು ತನ್ನ ಖಾಲಿ ಜಾಗವನ್ನು ಅತಿಕ್ರಮಗೊಳ್ಳುವುದರಿಂದ ಕಾಪಾಡಿಕೊಳ್ಳಲು ಅಗತ್ಯ ಕ್ರಮವನ್ನು ಕೈಗೊಂಡಿದೆಯೇ? ಕಂಪನಿಯ ಖಾಲಿ ಜಾಗವು ಅತಿಕ್ರಮಣಕ್ಕೆ ಒಳಗಾಗಿದೆಯೇ? ಖಾಲಿ ಜಾಗವು ದಾವೆಯಲ್ಲಿರುತ್ತದೆಯೇ, ಬಳಕೆಯಲ್ಲಿರುವುದಿಲ್ಲವೇ ಅಥವಾ ಹೆಚ್ಚುವರಿ ಎಂದು ಘೋಷಿಸಿದೆಯೇ? ವಿವರಗಳನ್ನು ನೀಡಬಹುದಾಗಿದೆ.	I. ಕಂಪನಿಯ ಬಳಿ ಯಾವುದೇ ವ್ಯರ್ಥ/ನಿರುಪಯೋಗಿ ಜಾಗ ಇರುವುದಿಲ್ಲ ಎಂದು ನಮಗೆ ತಿಳಿಸಲಾಗಿದೆ.ಕಂಪನಿಯ ಯಾವುದೇ ಖಾಲಿ ಜಾಗವು ಅತಿಕ್ರಮಣಕ್ಕೆ ಒಳಗಾಗಿರುವುದಿಲ್ಲ ಅಥವಾ ಖಾಲಿ ಜಾಗವು ದಾವೆಯಲ್ಲಿರುವುದಿಲ್ಲ ಅಥವಾ ಹೆಚ್ಚುವರಿ ಎಂದು ಘೋಷಿಸಲಾಗಿರುವುದಿಲ್ಲ. II. ನಿರ್ವಹಣೆ ವ್ಯವಸ್ಥೆಯಿಂದ ಒದಗಿಸಲ್ಪಟ್ಟ ಮಾಹಿತಿಯ ಆಧಾರದ ಮೇಲೆ ನಾವು ಅವಲಂಬಿಸಿದ್ದೇವೆ.

ಬಿ)	ಕರಾರು ಪತ್ರದಲ್ಲಿರುವಂತೆ ಕಾಮಗಾರಿಗಳ ನಿರ್ವಹಣೆಗೆ ಮೇಲ್ವಿಚಾರಣೆಯ ವ್ಯವಸ್ಥೆಯು ಅಸ್ತಿತ್ವದಲ್ಲಿರುತ್ತದೆಯೇ ಮತ್ತು ವೆಚ್ಚಗಳ ಏರಿಕೆಯ ಪರಿಣಾಮ. ಬ್ಯಾಂಕ್ ಖಾತರಿಗಳನ್ನು ಅವಧಿಯೊಳಗೆ ಪರಿಷ್ಕರಿಸಲಾಗಿದೆಯೇ?	I. ಕಾರ್ಯಗಳನ್ನು ಕೈಗೊಳ್ಳುವ ಮೇಲ್ವಿಚಾರಣೆಗಾಗಿ ವ್ಯವಸ್ಥೆ ಇರುತ್ತದೆ. ಕಂಪನಿಯಟೆಂಡರ್ ಒಪ್ಪಂದದಲ್ಲಿ ನಿಗದಿತ ಮೈಲುಗಲ್ಲು ಎಲ್ಲ ಕಾರ್ಯಗಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಇದು ಪ್ರಾರಂಭ, ನಿರ್ವಹಣೆಯ ಕಾರ್ಯಕ್ರಮ, ಪ್ರಗತಿಯ ವಿಮರ್ಶೆ, ವಿಳಂಬಕ್ಕೆ ದಂಡ ಇತ್ಯಾದಿಗಳೊಂದಿಗೆ ವ್ಯವಹರಿಸುತ್ತದೆ. II. ಯಾವುದೇ ಅಡಚಣೆಗಳನ್ನು ಪರಿಹರಿಸಲು ಟೆಂಡರ್ ಒಪ್ಪಂದದಲ್ಲಿ ನಿಗದಿಪಡಿಸಿದಂತೆ ಸಂಬಂಧಪಟ್ಟ ಅಧಿಕಾರಿಗಳು ಪ್ರಗತಿಯನ್ನು ಪರಿಶೀಲಿಸುತ್ತಾರೆ ಮತ್ತು ಒಪ್ಪಂದದ ಅವಧಿಯನ್ನು ವಿಸ್ತರಿಸುವುದು, ವಿಳಂಬಕ್ಕೆ ದಂಡ ವಿಧಿಸುವುದು, ಒಪ್ಪಂದವನ್ನು ಮುಕ್ತಾಯಗೊಳಿಸುವುದು ಇತ್ಯಾದಿ ಒಪ್ಪಂದದ ಷರತ್ತುಗಳ ಪ್ರಕಾರ ಅಪೇಕ್ಷಿತ ಪ್ರಗತಿಯನ್ನು ಸಾಧಿಸಲು ಪರಿಹಾರ ಕ್ರಮಗಳನ್ನು ಕೈಗೊಳ್ಳುತ್ತಾರೆ. III. ಬೆಲೆ ಏರಿಕೆ ಪ್ರಭಾವದ ಬಗ್ಗೆ ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾರ್ಯಗಳಲ್ಲಿ ಬೆಲೆ ಏರಿಕೆ ಷರತ್ತು ಒಪ್ಪಂದಗಳನ್ವಯ ನಿರ್ಮಿತವಾಗಿರುತ್ತದೆ. ಕಾರ್ಯ ನೆರವೇರಿಸುವ ವೇಳೆಯಲ್ಲಿ ವಿಳಂಬವಾದರೆ, ಯೋಜನಾ ಅಧಿಕಾರಿಗಳಿಂದ ವಿಳಂಬದ ಕುರಿತು ಸರಿಯಾದ ವಿಮರ್ಶೆ ನಡೆಸಿ, ದಂಡ ಸಹಿತ ಅಥವಾ ದಂಡ ರಹಿತ ವಿಸ್ತರಣೆಗೆ ನಿರ್ಧಾರ ಕೈಗೊಳ್ಳುತ್ತಾರೆ. IV. ಬ್ಯಾಂಕ್ ಖಾತರಿಗಳ ಹಿಡಿಯುವಿಕೆ, ನಿರ್ವಹಣೆ ಮತ್ತು ಉಸ್ತುವಾರಿ ವಿಭಾಗಗಳಲ್ಲಿ ಮಾಡಲಾಗುತ್ತಿದೆ. ಕೇಂದ್ರಿತ ಉಸ್ತುವಾರಿ ವ್ಯವಸ್ಥೆಯ ಅನುಪಸ್ಥಿತಿಯಲ್ಲಿ ಬ್ಯಾಂಕ್ ಖಾತರಿಯ ಅಸಮರ್ಪಕ ಸಮಯೋಚಿತ ನವೀಕರಣ ಹಾಗೂ ಮರುಮೌಲ್ಯಮಾಪನಗಳ ಮೇಲೆ ನಮ್ಮ ಅನಿಸಿಕೆಗಳನ್ನು ತಿಳಿಸಲು ಸಾಧ್ಯವಿರುವುದಿಲ್ಲ.
ಸಿ)	ಕೈಬಿಟ್ಟ ಯೋಜನೆಗಳ ಮೇಲೆ ಉಂಟಾದ ವಚ್ಚವನ್ನು ಪರಿಮಾಣಿಸಬಹುದಾಗಿದೆ ಮತ್ತು ವಾಸ್ತವಿಕವಾಗಿ ಕೈಬಿಡಲಾದ ಹಣವನ್ನು ತಿಳಿಸಬಹುದಾಗಿದೆ.	ನಮಗೆ ನೀಡಿದ ಮಾಹಿತಿಯ ಪ್ರಕಾರ ಯಾವುದೇ ಯೋಜನೆಯನ್ನು ಕೈಬಿಡಲಾಗಿರುವುದಿಲ್ಲ.
ಡಿ)	ರಾಜ್ಯ ಸರ್ಕಾರದಡಿ ಪುನರ್ ವಸತಿ ಹಾಗೂ ಪುನರ್ ಸ್ಥಾಪನೆ ನೀತಿ ಕಾಯ್ದೆಯಡಿ ಪರಿಹಾರ ಮತ್ತು ಭೂಸ್ವಾಧೀನದ ಪಾವತಿ ವ್ಯವಸ್ಥೆಯ ವಿಂಗಡಣೆಗಳನ್ನು ವಿವರಿಸಿ. ಭೂ ವಿವಾದಗಳ ಪ್ರಕರಣಗಳನ್ನು ವಿವರಿಸಿ.	I. ನಿರ್ವಹಣೆ ವ್ಯವಸ್ಥೆ ನೀಡಿದ ಮಾಹಿತಿಯ ಪ್ರಕಾರ ಭೂಸ್ವಾಧೀನ ಪ್ರಕರಣಗಳಿಗೆ ಪಾವತಿ, ಎಸ್.ಎಲ್.ಎ.ಒ. ಅವರಿಂದ ಮಾಡಲಾಗುತ್ತಿದೆ. ಇದು ರಾಜ್ಯ ಸರ್ಕಾರದ ನೀತಿಯ ಅನುಸಾರವಿರುತ್ತದೆ. II. ಸಾಮಾನ್ಯವಾಗಿ, ಪರಿಹಾರ ಹೆಚ್ಚಳ ದಾವೆಗಳು ಭೂ ವಿವಾದದ ಕಾರಣಗಳಾಗಿರುತ್ತವೆ. III. ಭೂ ವಿವಾದದ ಪ್ರಕರಣಗಳ ವಿವರಣೆಗಳನ್ನು ನಿರ್ವಹಣೆ ವ್ಯವಸ್ಥೆಯಿಂದ ಪ್ರಮಾಣೀಕರಿಸಲಾಗಿರುವುದಿಲ್ಲ.

ಇ)	ಸಾಲ/ಅನುದಾನ/ಸಹಾಯಧನಗಳ ಪರಿಣಾಮಕಾರಿ ಬಳಕೆಯ ವ್ಯವಸ್ಥೆಯನ್ನು ಪರಿಶೀಲಿಸಿ. ನಿಧಿಗಳ ಬಳಕೆಯಲ್ಲಿ ವಿಂಗಡಣೆ ಇದ್ದ ಪ್ರಕರಣಗಳನ್ನು ಪಟ್ಟಿ ಮಾಡಿ.	I. ನಮ್ಮ ಪರೀಕ್ಷೆಯ ಪ್ರಕಾರ ಕಂಪನಿಯ ಬಳಿ ಪರಿಣಾಮಕಾರಿ ಅನುದಾನ/ಸಾಲಗಳ ಬಳಕೆಗೆ ಅಸಮರ್ಪಕ ವ್ಯವಸ್ಥೆ ಇರುತ್ತದೆ. ಕಂಪನಿಯು ವರ್ಷದಲ್ಲಿ ಯಾವುದೇ ಸಹಾಯಧನ ಪಡೆದುಕೊಂಡಿರುವುದಿಲ್ಲ. ಬಂಡವಾಳ ವೆಚ್ಚದ ಮೊತ್ತ, ಎಸ್.ಸಿ.ಪಿ. ಮತ್ತು ಟಿ.ಎಸ್.ಪಿ. ಕಾರ್ಯಗಳು ಹಾಗೂ ಅವಧಿ ಸಾಲದ ಮರುಪಾವತಿಗಳನ್ನು ಈಕ್ವಿಟಿಗೆ ಮುಂಗಡ ಎಂದು ಪರಿಗಣಿಸಲಾಗಿರುತ್ತದೆ. ತದನಂತರ, ಎಸ್.ಸಿ.ಪಿ. ಮತ್ತು ಟಿ.ಎಸ್.ಪಿ. ಕಾರ್ಯಗಳ ವೆಚ್ಚ ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಆದೇಶದನ್ವಯ ಆದಾಯ ಅನುದಾನವಾಗಿ ಪರಿವರ್ತಿಸಲ್ಪಟ್ಟಿರುತ್ತದೆ ಹಾಗೂ ಆದಾಯ ಅನುದಾನವೆಂದು ಲೆಕ್ಕಿಸಲಾಗಿರುತ್ತದೆ. ಅವಧಿ ಸಾಲಸ ಬಡ್ಡಿಯ ಕುರಿತು ಬಾಂಡ್ ಸಾಲ ಮತ್ತು ದುರಸ್ಥಿ ಕಾರ್ಯಗಳು ಇತ್ಯಾದಿಗೆ ಆದಾಯ ಅನುದಾನದಿಂದ ಒದಗಿಸಲಾಗಿರುತ್ತದೆ. II. ಮುಂದುವರೆದು, ಎಲ್ಲ ಅನುದಾನಗಳ ಸ್ವೀಕೃತಿಗೆ ಗೊತ್ತುಪಡಿಸಿದ ಬ್ಯಾಂಕ್ ಖಾತೆಗಳ ನಿರ್ವಹಣೆ ಮಾಡಿರುವುದಿಲ್ಲ. ಅನುದಾನದ ಒಂದು ಘಟಕದಿಂದ ಇನ್ನೊಂದಕ್ಕೆ ಹಣದ ಬಳಕೆ ಇದೆಯೇ ಎಂದು ಖಚಿತಪಡಿಸಲು ಸಾಧ್ಯವಿರುವುದಿಲ್ಲ.

ಸಿ. **ಹೆಚ್ಚುವರಿ ಉಪ ನಿರ್ದೇಶನಗಳು :**

ಕ್ರ. ಸಂ.	ನಿರ್ದೇಶನಗಳು	ಲೆಕ್ಕಪರಿಶೋಧಕರ ಉತ್ತರ
ಎಫ್)	ಎ.ಐ.ಬಿ.ಪಿ. ಯೋಜನೆಯಡಿ ಸ್ವೀಕರಿಸಿದ ನಿಧಿಯನ್ನು ಅದೇ ಯೋಜನೆಗೆ ಬಳಕೆಮಾಡಿಕೊಳ್ಳುವ ಬಗ್ಗೆ ಕಂಪನಿಯು ಮೇಲ್ವಿಚಾರಣಾ ವ್ಯವಸ್ಥೆಯನ್ನು ಹೊಂದಿದೆಯೇ ಅಥವಾ ಇಲ್ಲವೇ?	ಕಂಪನಿ ನಿರ್ವಹಿಸಿರುವ ಯೋಜನೆಗಳು ಎ.ಐ.ಬಿ.ಪಿ. ಯೋಜನೆಯಡಿ ಬರುವುದಿಲ್ಲ. ಆದ್ದರಿಂದ ಇದು ಅನ್ವಯಿಸುವುದಿಲ್ಲ.
ಜಿ)	ಎ.ಐ.ಬಿ.ಪಿ. ಯೋಜನೆಯಡಿ ಪಡೆದಿರುವಂತಹ ನಿಧಿ ಮತ್ತು ಆರ್ಥಿಕ ವರ್ಷದಲ್ಲಿ ಖರ್ಚು ಮಾಡಿದಂತಹ ಹಣವನ್ನು ಪರಿಶೀಲಿಸಬಹುದಾಗಿದೆ. ಈ ಹಣವನ್ನು ಇತರೆ ಯೋಜನೆಗಳಿಗೆ ಬಳಕೆಮಾಡಿಕೊಂಡಿದ್ದಲ್ಲಿ ವರದಿ ನೀಡುವುದು.	
ಹೆಚ್)	ಎ.ಐ.ಬಿ.ಪಿ. ಯೋಜನೆಗಳ ಬಗ್ಗೆ ಜಲಸಂಪನ್ಮೂಲ ಇಲಾಖೆ ನೀಡಿರುವಂತಹ ನಿರ್ದೇಶನಗಳನ್ನು ಕಂಪನಿಯು ಅನುಸರಿಸಿದೆಯೇ? ವ್ಯತ್ಯಾಸದ ನಿದರ್ಶನಗಳು ಕಂಡುಬಂದಲ್ಲಿ ತಿಳಿಸುವುದು.	

ಕಿಚ್ಚಾ & ಪ್ರಭು ಕೇಸವನ್, ಪರವಾಗಿ
ಚಾರ್ಟರ್ಡ್ ಅಕೌಂಟೆಂಟ್ಸ್
ಎಫ್.ಆರ್.ಎನ್.:050108ಎಸ್

ದಿನಾಂಕ : 26–12–2019
ಸ್ಥಳ : ಚೆನ್ನೈ

ಸಹಿ/–
ಶೃತಿ ಲೋಹಿಯ
ಪಾಲುದಾರರು
ಎಂ.ನಂ:228486
ಯುಡಿಐಎನ್ : 19228486ಎಎಎಐಆರ್1374

ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮದ ಸ್ವತಂತ್ರ ಲೆಕ್ಕಪರಿಶೋಧನಾ ವರದಿಯ ಮೇಲೆ ಸ್ವತಂತ್ರ ಭಾರತೀಯ ಐ.ಎನ್.ಡಿ.ಎ.ಎಸ್. ಲೆಕ್ಕಪತ್ರ ಪ್ರಮಾಣೀಕರಣ ಹಣಕಾಸು ತಃಖ್ತೆ –"ಅನುಬಂಧ –ಎ"

2013ರ ಕಂಪನಿಗಳ ಕಾಯ್ದೆಯ ("ಕಾಯ್ದೆ") ಅನುಚ್ಛೇದ 143 ರ ಪರಿಚ್ಛೇದ 3 ರ ಷರತ್ತು 2(e) ಅಡಿ

ನಾವು ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತದ ಹಣಕಾಸು ವರದಿಯ ಮೇಲಣ ಅಂತರಿಕ ಹಣಕಾಸು ನಿಯಂತ್ರಣಗಳ ಲೆಕ್ಕಪರಿಶೋಧನೆ ನಡೆಸಿದ್ದೇವೆ. ವರ್ಷ ಮುಕ್ತಾಯದ (ಕಂಪನಿ) ಮಾರ್ಚ್–31, 2019 ರ ದಿನಾಂಕಕ್ಕೆ ಕಂಪನಿಯ ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರ ಪ್ರಮಾಣೀಕರಣ ಹಣಕಾಸು ತಃಖ್ತೆಯ ಲೆಕ್ಕಪರಿಶೋಧನೆ.

ಆಂತರಿಕ ಹಣಕಾಸು ನಿಯಂತ್ರಣಗಳಿಗೆ ಕಂಪನಿ ಆಡಳಿತದ ಜವಾಬ್ದಾರಿ

ಆಂತರಿಕ ಹಣಕಾಸು ನಿಯಂತ್ರಣಗಳ ಲೆಕ್ಕಪರಿಶೋಧನೆಯ ಕುರಿತು ಭಾರತೀಯ ಚಾರ್ಟಡ್ ಅಕೌಂಟೆಂಟ್ಸ್ ಅಸೋಸಿಯೇಷನ್ (ಐ.ಸಿ.ಎ.ಐ) ನ ಮಾರ್ಗದರ್ಶಿ ಟಿಪ್ಪಣಿಯಲ್ಲಿ ಹೇಳಲಾದ ಕಂಪನಿ ಪ್ರಚುರಪಡಿಸಿರುವ ಹಣಕಾಸು ವರದಿ ಮಾಡುವಿಕೆ ಮಾನದಂಡ ಮೇಲೆ ಆಂತರಿಕ ನಿಯಂತ್ರಣವನ್ನು ಆಧರಿಸಿ ಆಂತರಿಕ ಹಣಕಾಸು ನಿಯಂತ್ರಗಳನ್ನು ಸ್ಥಾಪಿಸುವುದು ಹಾಗೂ ನಿರ್ವಹಿಸುವುದು ಕಂಪನಿಯ ಆಡಳಿತದ ಜವಾಬ್ದಾರಿಯಾಗಿದೆ. ಈ ಜವಾಬ್ದಾರಿಗಳಲ್ಲಿ ತನ್ನ ವ್ಯವಹಾರವನ್ನು ದಕ್ಷವಾಗಿ ಮತ್ತು ಕ್ರಮಬದ್ಧವಾಗಿ ನಡೆಸಲು, ಕಂಪನಿಯ ನೀತಿಗಳ ಪಾಲನೆ ಸೇರಿದಂತೆ 2013 ರ ಕಂಪನಿಗಳ ಕಾಯ್ದೆಯ ಅಡಿಯಲ್ಲಿ ಅಗತ್ಯವಿರುವಂತೆ ಆಂತರಿಕ ಹಣಕಾಸು ನಿಯಂತ್ರಣಗಳ ವಿನ್ಯಾಸ, ಅನುಷ್ಠಾನ ಮತ್ತು ಉಸ್ತುವಾರಿ ಕಂಪನಿಯ ಸ್ವತ್ತುಗಳನ್ನು ಸುರಕ್ಷಿತಗೊಳಿಸುವುದು, ವಂಚನೆಗಳು ಮತ್ತು ದೋಷಗಳ ಪತ್ತೆ ಹಾಗೂ ತಡೆ, ಲೆಕ್ಕಪತ್ರ ದಾಖಲೆಗಳ ನಿಖರತೆ ಹಾಗೂ ಪರಿಪೂರ್ಣತೆ, ವಿಶ್ವಾಸಾರ್ಹ ಹಣಕಾಸು ಮಾಹಿತಿಯ ಸಕಾಲಿಕ ಸಿದ್ಧಪಡಿಸುವಿಕೆ ಸೇರಿವೆ.

ಲೆಕ್ಕಪರಿಶೋಧಕರ ಜವಾಬ್ದಾರಿ

ನಮ್ಮ ಲೆಕ್ಕಪರಿಶೋಧನೆಯ ಆಧಾರದ ಮೇಲೆ ಹಣಕಾಸು ವರದಿ ಮಾಡುವಿಕೆಯ ಮೇಲೆ ಕಂಪನಿಯ ಆಂತರಿಕ ಹಣಕಾಸು ನಿಯಂತ್ರಣಗಳ ಕುರಿತು ನಮ್ಮ ಅಭಿಪ್ರಾಯವನ್ನು ನೀಡುವುದು ನಮ್ಮ ಜವಾಬ್ದಾರಿಯಾಗಿದೆ. ಐ.ಸಿ.ಎ.ಐ. ಹೊರಡಿಸಿರುವ ಹಾಗೂ 2013 ರ ಕಂಪನಿಗಳ ಕಾಯ್ದೆಯ ಅನುಚ್ಛೇದ 143(10) ರ ಅನುಸಾರ ಸೂಚಿತ ಎಂದು ಭಾವಿಸಲಾಗಿರುವ ಹಣಕಾಸು ವರದಿ ಮಾಡುವಿಕೆಯ ಮೇಲೆ ಆಂತರಿಕ ಹಣಕಾಸು ನಿಯಂತ್ರಣಗಳ ಮೇಲಣ ಮಾರ್ಗದರ್ಶಿ ಸೂಚನೆ (ಮಾರ್ಗದರ್ಶಿ ಸೂಚನೆ) ಹಾಗೂ ಲೆಕ್ಕಪರಿಶೋಧನೆಯ ಮೇಲಣ ಮಾನಕಗಳಿಗೆ ಅನುಸಾರವಾಗಿ, ಆಂತರಿಕ ಹಣಕಾಸು ನಿಯಂತ್ರಣಗಳ ಲೆಕ್ಕಪರಿಶೋಧನೆಗೆ ಅನ್ವಯಿಸುವ ಮಟ್ಟಕ್ಕೆ, ಆಂತರಿಕ ಹಣಕಾಸು ನಿಯಂತ್ರಣಗಳು ಮೇಲೆ ಅನ್ವಯಿಸುವ ಮತ್ತು ಭಾರತೀಯ ಚಾರ್ಟಡ್ ಅಕೌಂಟೆಂಟ್ಸ್ ಗಳ ಸಂಸ್ಥೆ ಹೊರಡಿಸಿರುವಂತೆ ನಾವು ಈ ಲೆಕ್ಕಪರಿಶೋಧನೆಯನ್ನು ಕೈಗೊಂಡಿದ್ದೇವೆ. ಆ ಮಾನಕಗಳು ಮತ್ತು ಮಾರ್ಗಸೂಚಿ ಟಿಪ್ಪಣಿಗೆ ನಾವು ನೈತಿಕ ಅಗತ್ಯಗಳನ್ನು ಪೂರೈಸುವುದು ಹಾಗೂ ಲೆಕ್ಕಪರಿಶೋಧನೆಗೆ ಯೋಜನೆ ರೂಪಿಸುವುದು ಹಾಗೂ ಹಣಕಾಸು ವರದಿ ಮಾಡುವಿಕೆಗೆ ಸೂಕ್ತ ಆಂತರಿಕ ನಿಯಂತ್ರಣಗಳಿವೆಯೇ ಎಂಬುದನ್ನು ಪಡೆಯಲು ಸಕಾರಣ ಖಾತರಿಯನ್ನು ಪಡೆಯುವುದಕ್ಕಾಗಿ ಯೋಜನೆಯನ್ನು ನೆರವೇರಿಸುವುದು ಹಾಗೂ ಅಂತಹ ನಿಯಂತ್ರಣಗಳನ್ನು ಎಲ್ಲ ವಸ್ತುಶಃ ದೃಷ್ಟಿಗಳಿಂದಲೂ ಪರಿಣಾಮಕಾರಿಯಾಗಿ ಕಾರ್ಯಾಚರಿಸಲಾಗಿದೆಯೇ ಎಂಬುದನ್ನು ನೋಡುವುದು ಅಗತ್ಯವಾಗುತ್ತದೆ.

ನಮ್ಮ ಲೆಕ್ಕಪರಿಶೋಧನೆಯಲ್ಲಿ, ಹಣಕಾಸು ವರದಿ ಮಾಡುವಿಕೆಯ ಮೇಲೆ ಆಂತರಿಕ ಹಣಕಾಸು ನಿಯಂತ್ರಣ ವ್ಯವಸ್ಥೆಗಳ ಹಾಗೂ ಅವುಗಳ ಕಾರ್ಯಾಚರಣೆಯ ದಕ್ಷತೆಯ ಮೇಲ್ಪಟ್ಟು ಲೆಕ್ಕಪರಿಶೋಧನೆಯ ಸಾಕ್ಷಿಯನ್ನು ಪಡೆಯುವುದಕ್ಕಾಗಿ ಲೆಕ್ಕಪರಿಶೋಧನೆ ನಡೆಸುವುದು ಒಳಗೊಂಡಿರುತ್ತದೆ. ಆಂತರಿಕ ಹಣಕಾಸು ನಿಯಂತ್ರಣಗಳ ನಮ್ಮ ಲೆಕ್ಕಪರಿಶೋಧನೆಯಲ್ಲಿ, ಹಣಕಾಸು ವರದಿ ಮಾಡುವಿಕೆಯ ಮೇಲೆ ಆಂತರಿಕ ಹಣಕಾಸು ನಿಯಂತ್ರಣಗಳನ್ನು ಅರ್ಥ ಮಾಡಿಕೊಳ್ಳುವುದು, ವಸ್ತುಶಃ ದೌರ್ಬಲ್ಯವಿರುವ ಅಪಾಯವನ್ನು ವಿಶ್ಲೇಷಿಸುವುದು ಹಾಗೂ ವಿಶ್ಲೇಷಿಸಿದ ಅಪಾಯದ ಆಧಾರದ ಮೇಲೆ ಆಂತರಿಕ ನಿಯಂತ್ರಣದ ವಿನ್ಯಾಸ ಮತ್ತು ಕಾರ್ಯಕಾರಿ ಪರಿಣಾಮವನ್ನು ಪರೀಕ್ಷಿಸುವುದು ಹಾಗೂ ಮೌಲ್ಯ ಮಾಪನ ಮಾಡುವುದು ಒಳಗೊಳ್ಳುವುದು.ಆಯ್ಕೆ ಮಾಡುವ ಕಾರ್ಯವಿಧಾನಗಳು ಲೆಕ್ಕಪರಿಶೋಧಕರ ತೀರ್ಪು, ವಂಚನೆ ಅಥವಾ ದೋಷದಿಂದ ಉಂಟಾಗುವುದನ್ನು ಒಳಗೊಂಡು ಹಣಕಾಸು ತಃಖ್ತೆಗಳ ವಸ್ತುಶಃ ದೋಷಪೂರಿತ ತಃಖ್ತೆ ಸೇರಿದಂತೆ ಅಪಾಯಗಳ ವಿಶ್ಲೇಷಣೆಯನ್ನು ಒಳಗೊಳ್ಳುತ್ತವೆ.

ಕಂಪನಿಯ ಹಣಕಾಸು ವರದಿ ಮಾಡುವಿಕೆಯ ಮೇಲಿನ ಹಣಕಾಸು ನಿಯಂತ್ರಗಳ ವ್ಯವಸ್ಥೆಯ ಬಗ್ಗೆ ನಮ್ಮ ಅರ್ಹತಾ ಲೆಕ್ಕಪರಿಶೋಧನೆಯ ಅಭಿಪ್ರಾಯಕ್ಕೆ ಆಧಾರವನ್ನು ಒದಗಿಸಲು ನಾವು ಒದಗಿಸಿರುವ ಲೆಕ್ಕಪರಿಶೋಧನೆ ಸಾಕ್ಷ್ಯವು ಸಮರ್ಪಕವಾಗಿದ್ದು, ಸೂಕ್ತವಾಗಿದೆ ಎಂದು ನಾವು ನಂಬುತ್ತೇವೆ.

ಹಣಕಾಸು ವರದಿ ಮಾಡುವಿಕೆಯ ಮೇಲೆ ಆಂತರಿಕ ಹಣಕಾಸು ನಿಯಂತ್ರಣಗಳ ಅರ್ಥ

ಹಣಕಾಸು ವರದಿ ಮಾಡುವಿಕೆಯ ಮೇಲೆ ಆಂತರಿಕ ಹಣಕಾಸು ನಿಯಂತ್ರಣಗಳ ಪ್ರಕ್ರಿಯೆಯು ಹಣಕಾಸು ವರದಿ ಮಾಡುವಿಕೆಯ ಮೇಲೆ ವಿಶ್ವಾಸಾರ್ಹತೆ ಹಾಗೂ ಸಮಾನ್ಯವಾಗಿ ಒಪ್ಪಲರ್ಹವಾದ ಲೆಕ್ಕಪತ್ರ ನಿರ್ವಹಣಾ ತತ್ವಗಳ ಅನುಸಾರವಾಗಿ ಬಾಹ್ಯ ಉದ್ದೇಶಗಳಿಗಾಗಿ ಹಣಕಾಸುಗಳನ್ನು ಸಿದ್ಧಪಡಿಸುವ ಕುರಿತು ಸಕಾರಣವಾದ ಭರವಸೆಯನ್ನು ಒದಗಿಸಲು ರೂಪುಗೊಂಡಿವೆ. ಹಣಕಾಸು ವರದಿ ಮಾಡುವಿಕೆಯ

ಮೇಲೆ ಕಂಪನಿ ಆಂತರಿಕ ಹಣಕಾಸು ನಿಯಂತ್ರಣವನ್ನು ಇಂತಹ ಉದ್ದೇಶದ ನೀತಿಗಳು ಮತ್ತು ಕಾರ್ಯವಿಧಾನಗಳನ್ನು ಒಳಗೊಳ್ಳುವುದು :

1) ಸಕಾರಣವಾದ ವಿವರಗಳಲ್ಲಿ ನಿಖರವಾಗಿ ಹಾಗೂ ಸಮರ್ಪಕವಾಗಿ ಕಂಪನಿಯ ಸ್ವತ್ತುಗಳ ವಹಿವಾಟುಗಳು ಮತ್ತು ರೂಪಾಂತರಗಳನ್ನು ಪ್ರತಿಫಲಿಸುವಂತಿರುವ ದಾಖಲೆಗಳ ಉಸ್ತುವಾರಿ.
2) ಸಾಮಾನ್ಯವಾಗಿ ಒಪ್ಪಲಾಗುವ ಲೆಕ್ಕಪತ್ರ ತತ್ವಗಳಿಗೆ ಅನುಸಾರವಾಗಿ ಹಣಕಾಸು ತಃಖ್ತೆಗಳನ್ನು ಸಿದ್ಧಪಡಿಸಲು ಅನುಮತಿ ನೀಡುವ ರೀತಿಯಲ್ಲಿ ವಹಿವಾಟುಗಳನ್ನು ದಾಖಲಿಸುವುದಕ್ಕೆ ಸಕಾರಣವಾದ ಭರವಸೆಯನ್ನು ಒದಗಿಸುವುದು ಮತ್ತು ಆಡಳಿತದ ಅಧಿಕಾರ ನೀಡಿಕೆಗಳು ಹಾಗೂ ಕಂಪನಿಯ ನಿರ್ದೇಶನಗಳ ಅನುಸಾರ ಮಾತ್ರವೇ ಕಂಪನಿಯ ರಶೀದಿಗಳು ಮತ್ತು ವೆಚ್ಚಗಳನ್ನು ತಯಾರಿಸುವುದು.
3) ಹಣಕಾಸು ತಃಖ್ತೆಗಳ ಮೇಲೆ ವಸ್ತುಶಃ ಪರಿಣಾಮಗಳನ್ನು ಉಂಟುಮಾಡುವ ಕಂಪನಿಯ ಸ್ವತ್ತುಗಳ ಅನಧಿಕೃತ ಸ್ವಾಧೀನ, ಬಳಕೆ ಅಥವಾ ರೂಪಾಂತರವನ್ನು ತಡೆಯಲು ಅಥವಾ ಸಕಾಲಿಕವಾಗಿ ಅದನ್ನು ಪತ್ತೆ ಮಾಡಲು ಸಕಾರಣವಾದ ಭರವಸೆಯನ್ನು ಒದಗಿಸುವುದು.

ಹಣಕಾಸು ವರದಿ ಮೇಲೆ ಆಂತರಿಕ ಹಣಕಾಸು ನಿಯಂತ್ರಣಗಳ ಅಂತರ್ಗತ ಮಿತಿಗಳು

ವಂಚನಾತ್ಮಕ ಸಹಕಾರ ಅಥವಾ ನಿಯಂತ್ರಣಗಳ ಅಸಮರ್ಪಕ ನಿರ್ವಹಣೆಯ ಸಾಧ್ಯತೆಯೂ ಸೇರಿದಂತೆ, ಹಣಕಾಸು ವರದಿ ಮೇಲೆ ಆಂತರಿಕ ಹಣಕಾಸು ನಿಯಂತ್ರಣಗಳಅಂತರ್ಗತ ಮಿತಿಗಳಿಂದಾಗಿ ದೋಷ ಅಥವಾ ವಂಚನೆಯ ಕಾರಣದಿಂದಾಗಿ ಉಂಟಾಗುವ ದೋಷಪೂರಿತ ಹಣಕಾಸು ತಃಖ್ತೆಗಳನ್ನು ವರದಿ ಮಾಡಲು ಸಾಧ್ಯವಾಗುವುದಿಲ್ಲ. ಅಂತೆಯೇ ಸ್ಥಿತಿಗತಿಗಳಲ್ಲಿನ ಬದಲಾವಣೆಗಳು ಅಥವಾ ಆ ಮಟ್ಟಕ್ಕೆ ನೀತಿ–ನಿಯಮಗಳ ಪಾಲನೆ ಅಥವಾ ಕಾರ್ಯವಿಧಾನಗಳು ಕುಸಿಯುವುದರಿಂದಾಗಿ ಭವಿಷ್ಯದ ಅವಧಿಯ ಹಣಕಾಸು ವರದಿ ಮಾಡುವಿಕೆಯ ಮೇಲಿನ ಆಂತರಿಕ ಹಣಕಾಸು ನಿಯಂತ್ರಣಗಳ ಯಾವುದೇ ಮೌಲ್ಯ ಮಾಪನದ ಅಂದಾಜುಗಳು, ಹಣಕಾಸು ವರದಿ ಮಾಡುವಿಕೆಯ ಮೇಲಿನ ಆಂತರಿಕ ಹಣಕಾಸು ನಿಯಂತ್ರಣಗಳು ಅಸಮರ್ಪಕವೆನಿಸುವ ಅಪಾಯವನ್ನು ಹೊಂದಿವೆ.

ಅರ್ಹತಾ ಅಭಿಪ್ರಾಯ

ನಮಗೆ ನೀಡಲಾಗಿರುವ ಮಾಹಿತಿಯ ಅನುಸಾರ ಹಾಗೂ ನಮ್ಮ ಲೆಕ್ಕಪರಿಶೋಧನೆಯ ಆಧಾರದ ಮೇಲೆ ಮಾರ್ಚ್–31, 2019 ರ ದಿನಾಂಕಕ್ಕೆ ಕೆಳಗಿನ ವಸ್ತಶಃ ದೌರ್ಬಲ್ಯಗಳನ್ನು ಗುರುತಿಸಲಾಗಿದೆ.

1) ಆಂತರಿಕ ನಿಯಂತ್ರಣಗಳ ವಿನ್ಯಾಸದಲ್ಲಿ ಕಂಡುಬರುವ ನ್ಯೂನ್ಯತೆಗಳು:

ಎ) ಭೂಸ್ವಾಧೀನಕ್ಕೆ ಸಂಬಂಧಿಸಿ ಹಣ ಪಾವತಿಗಳು ಮತ್ತು ಸಂಬಂಧಿತ ಪರಿಹಾರಗಳ ನಿಯಂತ್ರಣದಲ್ಲಿನ ಕುಂದುಕೊರತೆಗಳು. ಇವು ಸಂಭಾವ್ಯವಾಗಿ ಕಂಪನಿಯ ಚಾಲ್ತಿಯಲ್ಲಿರದ ಸ್ವತ್ತುಗಳು ಮತ್ತು ಚಾಲ್ತಿಸ್ವತ್ತುಗಳಲ್ಲಿ ವಸ್ತುಶಃ ದೋಷಪೂರಿತ ತಃಖ್ತೆಗಳಲ್ಲಿ ಪರಿಣಮಿಸುತ್ತವೆ.

ಬಿ) ಅಂತರ ವಿಭಾಗೀಯ ಮತ್ತು ವಿಭಾಗದೊಳಗಿನ ಖಾತೆಗಳಲ್ಲಿ ವರ್ಷದ ಅಂತ್ಯದಲ್ಲಿನ ಮುಚ್ಚಿದ ನಮೂದುಗಳನ್ನು ನಿಯಂತ್ರಿಸುವಲ್ಲಿ ಕುಂದುಕೊರತೆಗಳು.ಇದು ಸಂಭಾವ್ಯವಾಗಿ ಹಣಕಾಸು ವರದಿ ಮಾಡುವಿಕೆಯ ವಿಷಯದಲ್ಲಿ ವಿಶ್ವಾಸಾರ್ಹತೆಯನ್ನು ಒದಗಿಸುವಲ್ಲಿ ಹಾಗೂ ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರ ಮಾನಕ ಹಣಕಾಸು ತಃಖ್ತೆಗಳನ್ನು ಸಿದ್ಧಪಡಿಸುವಲ್ಲಿ ಅಸಮರ್ಪಕತೆಗೆ ಕಾರಣವಾಗಬಹುದು.

ಸಿ) ಐ.ಬಿ.ಎಸ್.ಡಿ.ಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಎಫ್.ಎಸ್.ಡಿ. ಮರುಸಂದಾಯ ವಿಷಯದಲ್ಲಿ ಮತ್ತು ಗುತ್ತಿಗೆದಾರರಿಗೆ ಪಾವತಿಸಬೇಕಾದ ತತ್ಸಂಬಂಧಿ ಮೊತ್ತದ ವಿಷಯದಲ್ಲಿ ಲೆಕ್ಕಪತ್ರ ನಿರ್ವಹಣೆ.

ಡಿ) ಲೆಕ್ಕಪತ್ರ ನಿರ್ವಹಣೆ, ಸಮಗ್ರೀಕರಣ ಮತ್ತು ಬೇರೆ ಆದಾಯಗಳನ್ನು ವರದಿ ಮಾಡುವಲ್ಲಿನ ಕುಂದುಕೊರತೆಗಳು. ಇವು ಸಂಭಾವ್ಯವಾಗಿ ಕಂಪನಿಯ ಲಾಭ–ನಷ್ಟದ ತಃಖ್ತೆಯ ವಸ್ತುಶಃ ದೋಷಪೂರಿತ ತಃಖ್ತೆಗಳಲ್ಲಿ ಪರಿಣಮಿಸುತ್ತವೆ.

ಇ) ಬ್ಯಾಂಕಿನಲ್ಲಿನ ನಿಶ್ಚಿತ ಠೇವಣಿಯ ಲೆಕ್ಕಪತ್ರ ನಿರ್ವಹಣೆ, ಸಮಗ್ರೀಕರಣ ಮತ್ತು ಬೇರೆ ಆದಾಯಗಳನ್ನು ವರದಿ ಮಾಡುವಲ್ಲಿನ ಕುಂದುಕೊರತೆಗಳು. ಇವು ಸಂಭಾವ್ಯವಾಗಿ ಕಂಪನಿಯ ಚಾಲ್ತಿಯಲ್ಲಿರುವ ಸ್ವತ್ತುಗಳಲ್ಲಿ ವಸ್ತುಶಃ ದೋಷಪೂರಿತ ತಃಖ್ತೆಗಳಿಗೆ ಪರಿಣಮಿಸುತ್ತವೆ.

ಎಫ್) ಲೆಕ್ಕಪತ್ರ ನಿರ್ವಹಣಾ ತತ್ವಗಳ ಆಯ್ಕೆ ಮತ್ತು ಅನ್ವಯಿಸುವಿಕೆಯಲ್ಲಿನ ನಿಯಂತ್ರಣದಲ್ಲಿನ ಹಾಗೂ ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರ ಮಾನದಂಡಗಳಿಗೆ ಅನುಗುಣವಾಗಿ ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರ ಮಾನದಂಡದಂತೆ ಹಣಕಾಸು ತಃಖ್ತೆಗಳನ್ನು ಸಿದ್ಧಪಡಿಸುವಲ್ಲಿನ ಕುಂದುಕೊರತೆಗಳು.

ಜಿ) ಹಣಕಾಸು ವಹಿವಾಟುಗಳನ್ನು ದಾಖಲಿಸುವುದಕ್ಕೆ ಸಂಬಂಧಪಟ್ಟು ಅಸಮರ್ಪಕ ನಿಯಂತ್ರಣಗಳು ಹಾಗೂ ದಾಖಲಿಸುವಿಕೆ ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರ ಮಾನಕ ಹಣಕಾಸು ತಃಖ್ತೆ ಸಿದ್ಧಪಡಿಸುವಿಕೆ ಮತ್ತು ಪ್ರಸ್ತುತಿಯಲ್ಲಿನ ಹಾಗೂ ಆಂತರಿಕ ಲೆಕ್ಕಪರಿಶೋಧನೆಗಳನ್ನು ವರದಿ ಮಾಡುವಲ್ಲಿನ ಹಾಗೂ ಅನುಸರಿಸುವಲ್ಲಿನ ಅಸಮರ್ಪಕ ನಿಯಂತ್ರಣಗಳು.

ಹೆಚ್) ಲೆಕ್ಕಪುಸ್ತಕಗಳ ಉಸ್ತುವಾರಿ, ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರ ಮಾನಕ ಹಣಕಾಸು ತಃಖ್ತೆ ಸಿದ್ಧಪಡಿಸುವಿಕೆ ಹಾಗೂ ಆಂತರಿಕ ಲೆಕ್ಕಪರಿಶೋಧನೆಗಳನ್ನು ವರದಿ ಮಾಡುವಲ್ಲಿ ಹಾಗೂ ಅನುಸರಿಸುವುದಕ್ಕೆ ಸಂಬಂಧಪಟ್ಟು ಸಂಸ್ಥೆಯೊಳಗೆ ಅಸಮರ್ಪಕ ನಿಯಂತ್ರಣ ಪ್ರಜ್ಞೆ.

ಐ) ಅಸಮರ್ಪಕ ಅರ್ಹತೆಗಳು ಮತ್ತು ಲೆಕ್ಕಪುಸ್ತಿಕೆಗಳ ನಿರ್ವಹಣೆಗೆ ನೌಕರರು ಹಾಗೂ ಹೊರಗುತ್ತಿಗೆ ಏಜನ್ಸಿಗಳಿಗೆ ಸಂಬಂಧಿಸಿದ ಸಾಮರ್ಥ್ಯ ಮತ್ತು ಐ.ಎನ್.ಡಿ.–ಎ.ಎಸ್. ಹಣಕಾಸಿನ ಲೆಕ್ಕಪತ್ರಗಳ ತಯಾರಿಕೆ.

ಜೆ) ಸ್ವತ್ತು, ಘಟಕ ಮತ್ತು ಸಲಕರಣೆಗಳ ಮೇಲಿನ ವೆಚ್ಚ ಮತ್ತು ತೆರುವ ವೆಚ್ಚಗಳ ನಿರ್ವಹಣೆಯನ್ನು ಗುರುತಿಸುವ, ದಾಖಲಿಸುವ, ಅವುಗಳ ಲೆಕ್ಕಪತ್ರ ನಿರ್ವಹಿಸುವ, ಭೌತಿಕ ನಿಯಂತ್ರಣ ಹೊಂದಿರುವ ಅವುಗಳ ಮಾಲೀಕತ್ವ ಹೊಂದಿರುವ ವಿಷಯದಲ್ಲಿ ಅಸಮರ್ಪಕ ನಿಯಂತ್ರಣ.ಇವು ಸಂಭಾವ್ಯವಾಗಿ ಕಂಪನಿಯ ಚಾಲ್ತಿಯಲ್ಲಿರದ ಸ್ವತ್ತುಗಳಲ್ಲಿ ವಸ್ತುಶಃ ದೋಷಪೂರಿತ ತಃಖ್ತೆಗಳಲ್ಲಿ ಪರಿಣಮಿಸುತ್ತವೆ.

ಕೆ) ದಕ್ಷತೆ ಮತ್ತು ಪರಿಣಾಮಕಾರಿ ಕಾರ್ಯ ನಿರ್ವಹಣೆಗಾಗಿ ನೈಜ ಹಾಗೂ ಮುಂಗಡ ಪತ್ರದಲ್ಲಿನ ಯೋಜನೆಗಳ ಹಣಕಾಸು ಮತ್ತು ಭೌತಿಕ ಪ್ರಗತಿಯನ್ನು ವಿಶ್ಲೇಷಿಸುವಲ್ಲಿನ ಅಸಮರ್ಪಕ ನಿಯಂತ್ರಣಗಳು.

ಎಲ್) ಲೆಕ್ಕಪರಿಶೋಧನೆಯ ವ್ಯಾಪ್ತಿ, ಅನುಸರಣೆ ಮತ್ತು ಅದರ ಕಾರ್ಯ ನಿರ್ವಹಣೆ ಪರಿಶೀಲನೆ, ಮುಂಗಡ ಪತ್ರಗಳ ವಿಶ್ಲೇಷಣೆ ಮತ್ತು ಯೋಜನೆಗಳ ಭೌತಿಕ ಮತ್ತು ಹಣಕಾಸು ಪ್ರಗತಿಗಾಗಿ ನೈಜ ಅಂಶಗಳು, ಗುತ್ತಿಗೆಗಳ ಷರತ್ತುಗಳಲ್ಲಿ ನಿಯಮ ಪಾಲನೆಯ ಅದರ ಹಣಕಾಸು ಪರಿಣಾಮಗಳ ವಿಶ್ಲೇಷಣೆ ಮತ್ತು ಕೆಲಸದ ರಶೀದಿಗಳ ಪೂರ್ವ ಲೆಕ್ಕಪರಿಶೋಧನೆ ಬಳಕೆ, ಕ್ಷೇತ್ರದಲ್ಲಿನ ಕಾರ್ಯನಿರ್ವಾಹಕರನ್ನು ಉತ್ತರದಾಯಿಗಳನ್ನಾಗಿ ಮಾಡುವುದು, ಸ್ಪರ್ಧಾತ್ಮಕ ಆಯ್ಕೆಯ ಮೂಲಕ ವಲಯವಾರು ಆಂತರಿಕ ಲೆಕ್ಕಪರಿಶೋಧಕರ ನೇಮಕ, ವಲಯವಾರು ಲೆಕ್ಕಪರಿಶೋಧಕರ ನಡುವ ಪ್ರತಿಕ್ರಿಯೆಗಳನ್ನು ಹಂಚಿಕೊಳ್ಳುವುದು, ಲೆಕ್ಕಪರಿಶೋಧನೆಯ ವ್ಯಾಪ್ತಿಯನ್ನು ಕಾಲ–ಕಾಲಕ್ಕೆ ವಿಶ್ಲೇಷಿಸುವುದು ಮತ್ತು ಲೆಕ್ಕಪರಿಶೋಧಕ ಸಮಿತಿಯಿಂದ ಆಂತರಿಕ ಲೆಕ್ಕಪರಿಶೋಧನೆಯ ಕಾರ್ಯಕ್ಷಮತೆಯ ಪರಿಶೀಲನೆ ಇತ್ಯಾದಿ ವ್ಯವಸ್ಥೆಯಲ್ಲಿನ ಲೆಕ್ಕಪರಿಶೋಧನೆಯ ಆಂತರಿಕ ನಿಯಂತ್ರಣದಲ್ಲಿನ ಕುಂದುಕೊರತೆಗಳು.

2) ಆಂತರಿಕ ನಿಯಂತ್ರಣದ ಕಾರ್ಯಾಚರಣೆಗಳಲ್ಲಿ ಗಮನಿಸಿರುವ ವೈಫಲ್ಯಗಳು:

ಎ) 31ನೇ ಮಾರ್ಚ್ 2019 ರ ದಿನದಂದು ಸಾಗಾಣೆಯಲ್ಲಿನ ಹಣದ ಸಮಯೋಚಿತ ಸಾಕ್ಷಾತ್ಕಾರವನ್ನು ಖಚಿತಪಡಿಸುವಲ್ಲಿ ವಿಫಲವಾಗಿರುತ್ತದೆ.

ಬಿ) ಭಾರತೀಯ ಹಣಕಾಸು ಲೆಕ್ಕಪತ್ರಗಳ ಸಿದ್ಧಪಡಿಸಬೇಕಾದ ದೂರದ ಸ್ಥಳಗಳು ನೀಡಬೇಕಾದ ಅವಧಿಯೊಳಗಿನ ಮಾಹಿತಿ ಪೂರ್ಣ ಹಾಗೂ ನಿಖರವಾದ ಮಾಹಿತಿ ನೀಡಲು ವಿಫಲರಾಗಿರುತ್ತಾರೆ.ಇವು ಸಂಭಾವ್ಯವಾಗಿ ಕಂಪನಿಯ ಚಾಲ್ತಿಯಲ್ಲಿರುವ ಸ್ವತ್ತುಗಳಲ್ಲಿ ವಸ್ತುಶಃ ದೋಷಪೂರಿತ ತಃಖ್ತೆಗಳಲ್ಲಿ ಪರಿಣಮಿಸುತ್ತವೆ.

ಸಿ) ಇ.ಎಂ.ಡಿ., ಎಫ್.ಎಸ್.ಡಿ., ಎಂ.ಪಿ.ಡಬ್ಲ್ಯೂ.ಎ., ಇನ್ವೆಂಟರಿ, ಪ್ರಸಕ್ತ ಬಾಧ್ಯತೆಗಳು ಇತ್ಯಾದಿ ಗಮನಾರ್ಹ ಖಾತೆಗಳ ಸಮಗ್ರೀಕರಣಗೊಳಿಸುವಿಕೆಯಲ್ಲಿನ ವಿಫಲತೆ ಕಂಡುಬಂದಿದ್ದು, ಇದು ಕಂಪನಿಯ ಸ್ವತ್ತುಗಳು ಮತ್ತು ಬಾಧ್ಯತೆಗಳ ವಿಷಯದಲ್ಲಿ ಸಂಭಾವ್ಯವಾಗಿ ವಸ್ತುಶಃ ದೋಷಪೂರಿತ ತಃಖ್ತೆಯಲ್ಲಿ ಪರಿಣಮಿಸಬಹುದು.

ಡಿ) ಲೆಕ್ಕಪರಿಶೋಧಕರು ಹಿಂದೆ ತಿಳಿಸಿದ ಗಮನಾರ್ಹ ಕುಂದುಕೊರತೆಗಳ ಪರಿಣಾಮವನ್ನು ವಿಶ್ಲೇಷಿಸುವಲ್ಲಿ ಕಾರ್ಯವಿಧಾನವನ್ನು ನಡೆಸುತ್ತಿರುವ ಆಡಳಿತದ ಲೋಪದೋಷಗಳು.

ಇ) ಹೊರಗುತ್ತಿಗೆ ನೀಡಲಾದ ಲೆಕ್ಕಪತ್ರ ನಿರ್ವಹಣೆ ಸಂಸ್ಥೆಯ ನೇಮಕಾತಿಯಲ್ಲಿ ಉಲ್ಲೇಖದ ಷರತ್ತುಗಳ ಪಾಲನೆಯ ನಿಯಂತ್ರಣದಲ್ಲಿ ಕುಂದುಕೊರತೆಗಳು.

ಎಫ್) ಹೊರಗುತ್ತಿಗೆ ನೀಡಲಾದ ಆಂತರಿಕ ಲೆಕ್ಕಪರಿಶೋಧಕರ ನೇಮಕಾತಿಯಲ್ಲಿ ಉಲ್ಲೇಖದ ಷರತ್ತುಗಳ ಪಾಲನೆಯ ನಿಯಂತ್ರಣದಲ್ಲಿ ಕುಂದುಕೊರತೆಗಳು.

ಜಿ) ಹಣಪಾವತಿಗಳ ಬಿಡುಗಡೆ, ಕೆಲಸದ ರಶೀದಿಗಳ ದಾಖಲಿಸುವಿಕೆ ಮತ್ತು ಗುತ್ತಿಗೆದಾರರ ಜೊತೆ ಒಪ್ಪಂದಗಳ ಷರತ್ತುಗಳ ಪಾಲನೆಯನ್ನು ದಾಖಲಿಸುವುದಕ್ಕೆ ಸಂಬಂಧಿಸಿ ನಿಯಂತ್ರಣದಲ್ಲಿ ಕುಂದುಕೊರತೆಗಳು.

ಹೆಚ್) ಸಂಸ್ಥೆಯ ಆಂತರಿಕ ನಿಯಂತ್ರಣದಿಂದ ಆರಂಭಿಕವಾಗಿ ಗುರುತಿಸಲಾಗಿರದ ವಸ್ತುಶಃ ದೋಷಪೂರಿತ ತಃಖ್ತೆಗಳನ್ನು ಲೆಕ್ಕಪರಿಶೋಧಕರು ಗುರುತಿಸಿರುವುದು.

ಐ) ಕಾರ್ಯ ನಿರ್ವಹಣೆಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಪೂರ್ಣ ಮಾಹಿತಿ ಇಲ್ಲದೆ ಉಳಿದ ಬಾಕಿಗಳನ್ನು ಒಳಗೊಂಡು ಸಿ.ಡಬ್ಲ್ಯೂ.ಐ.ಪಿಯ ಬಾಕಿಗಳ ಉಸ್ತುವಾರಿಗೆ ಸಂಬಂಧಿಸಿದ ವಿಧಾನ ಮತ್ತು ಆಂತರಿಕ ನಿಯಂತ್ರಣ ವ್ಯವಸ್ಥೆಯಲ್ಲಿ ಕೊರತೆಗಳು ಕಂಡುಬಂದಿರುತ್ತದೆ. ಇದರ ಫಲಿತಾಂಶವಾಗಿ ಸಿ.ಡಬ್ಲ್ಯೂ.ಐ.ಪಿ/ಸ್ಥಿರ ಆಸ್ತಿ/ಸವಕಳಿಗಳಲ್ಲಿ ಭೌತಿಕ ತಪ್ಪು ಹೇಳಿಕೆಯಾಗಿ ಉದ್ಭವಿಸುತ್ತದೆ.

ಜೆ) ಮೂರ್ತ ಸ್ವತ್ತುಗಳ ಭೌತಿಕ ಪರಿಶೀಲನೆಗೆ ನಿಯಮಿತ ಕಾರ್ಯಕ್ರಮದ ಅನುಪಸ್ಥಿತಿ ಇದರ ಫಲಿತಾಂಶವಾಗಿ ಕಂಪನಿಯು ಹಣಕಾಸಿನ ಲೆಕ್ಕಪತ್ರಗಳಲ್ಲಿ ಮೂರ್ತ ಸ್ವತ್ತುಗಳಲ್ಲಿ ಭೌತಿಕ ತಪ್ಪು ಹೇಳಿಕೆಯನ್ನು ನೀಡಬಹುದು.

ಕೆ) ನಿರ್ಮಾಣದ ಸಮಯದಲ್ಲಿ ನಿಗದಿಪಡಿಸಿದ ಖರ್ಚು ಸೇರಿದಂತೆ ಪ್ರತಿಯೊಬ್ಬ ಆಸ್ತಿಗಾಗಿ ಸ್ಥಿರ ಆಸ್ತಿ ರಿಜಿಸ್ಟರ್ ಅನ್ನು ನವೀಕರಿಸುವಲ್ಲಿ ಕಾರ್ಯವಿಧಾನ ಮತ್ತು ಆಂತರಿಕ ಹಣಕಾಸು ನಿಯಂತ್ರಣದಲ್ಲಿನ ನ್ಯೂನ್ಯತೆಗಳು ಕಂಪನಿಯು ಹಣಕಾಸಿನ ಹೇಳಿಕೆಗಳಲ್ಲಿ ತನ್ನ ಸ್ಥಿರ ಸ್ವತ್ತುಗಳನ್ನು ಭೌತಿಕವಾಗಿ ತಪ್ಪಾಗಿ ಅರ್ಥೈಸಿಕೊಳ್ಳಬಹುದು.

ಎಲ್) ಆಂತರಿಕ ನಿಯಂತ್ರಣ ವ್ಯವಸ್ಥೆಯಲ್ಲಿನ ನ್ಯೂನ್ಯತೆಗಳು ಲೆಕ್ಕಾಚಾರ ಸಮನ್ವಯ, ಸಮಯೋಚಿತ ಪಾವತಿ ಮತ್ತು ಜಿ.ಎಸ್.ಟಿ., ರಾಯಲ್ಟಿ, ಮೂಲದಲ್ಲಿ ಕಡಿತಗೊಳಿಸಲಾದ ತೆರಿಗೆ ಹಾಗೂ ಇತರೆ ಶಾಸನಬದ್ಧ ಬಾಕಿಗಳನ್ನು ವಸೂಲಿ/ಪಾವತಿಸಬೇಕಾದ ಸರಿಯಾದ ಕಡಿತ/ಸಂಗ್ರಹಣೆ. ಇದು ಶಾಸನಬದ್ಧ ಬಾಕಿಗಳನ್ನು ಭೌತಿಕ ತಪ್ಪಾಗಿ ಅರ್ಥೈಸಲು ಕಾರಣವಾಗಬಹುದು.

ಎಂ) ನೀರಿನ ಕಾರ್ಯ ವಿಧಾನಗಳ ಮೇಲ್ವಿಚಾರಣೆ ಮತ್ತು ಸಂಗ್ರಹಣೆಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಕಂಪನಿಯ ಕಾರ್ಯವಿಧಾನ ಮತ್ತು ಆಂತರಿಕ ನಿಯಂತ್ರಣದಲ್ಲಿನ ನ್ಯೂನ್ಯತೆಗಳು ಪರಿಣಾಮಕಾರಿಯಾಗಿ ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿಲ್ಲ. ಇದಲ್ಲದೆ, ಸಮಾನ್ಯ ಲೆಡ್ಜರ್ ಬಾಕಿಯೊಂದಿಗೆ ಅಂಗಸಂಸ್ಥೆಗಳ ದಾಖಲೆಗಳ ಪ್ರಕಾರ ಬಾಕಿ ಮೊತ್ತದ ದೃಢೀಕರಣ ಮತ್ತು ಇತರೆ ಬಾಕಿಗಳನ್ನು ಸಮನ್ವಯಗೊಳಿಸುವ ವ್ಯವಸ್ಥೆಯನ್ನು ಕಂಪನಿಯು ಹೊಂದಿರುವುದಿಲ್ಲ; ಈ ವ್ಯಾಪಾರ ಕರಾರುಗಳು ಭೌತಿಕ ತಪ್ಪು ತಿಳುವಳಿಕೆಗೆ ಕಾರಣವಾಗಬಹುದು.

ಎನ್) ಉಳಿತಾಯ ಠೇವಣಿ ಹಣ, ಭದ್ರತಾ ಠೇವಣಿ ಮತ್ತು ಇತರೆ ಠೇವಣಿಗಳ ದೃಢೀಕರಣವನ್ನು ಪಡೆಯಲು ಸೂಕ್ತವಾದ ಆಂತರಿಕ ನಿಯಂತ್ರಣಗಳ ಅನುಪಸ್ಥಿತಿಯು ಕಂಪನಿಯ ಪ್ರಸ್ತುತ ಆಸ್ತಿಗಳು ಹಾಗೂ ಪ್ರಸ್ತುತ ಹೊಣೆಗಾರಿಕೆಗಳ ಭೌತಿಕ ತಪ್ಪಾಗಿ ಅರ್ಥೈಸಲು ಕಾರಣವಾಗಬಹುದು.

ಹಣಕಾಸು ವರದಿ ಮಾಡುವಿಕೆಗಿಂತ ಹೆಚ್ಚಾಗಿ ಆಂತರಿಕ ಹಣಕಾಸು ನಿಯಂತ್ರಣದ ವಿಷಯದಲ್ಲಿ ವಸ್ತುಶಃ ದೌರ್ಬಲ್ಯ ಎಂಬುದೊಂದು ಕುಂದುಕೊರತೆ ಅಥವಾಕುಂದುಕೊರತೆಗಳ ಸಂಯೋಜನೆಯಾಗಿದೆ. ಅಂದರೆ, ಕಂಪನಿಯ ವಾರ್ಷಿಕ ಅಥವಾ ಆಂತರಿಕ ಹಣಕಾಸು ತಃಖ್ತೆಗಳಲ್ಲಿ ವಸ್ತುಶಃ ದೋಷಪೂರಿತ ತಃಖ್ತೆಗಳನ್ನು ತಡೆಗಟ್ಟಲಾಗುವುದಿಲ್ಲ ಅಥವಾ ಸಕಾಲಿಕವಾಗಿ ಪತ್ತೆ ಮಾಡಲಾಗುವುದಿಲ್ಲ.

ನಮ್ಮ ಅಭಿಪ್ರಾಯದಲ್ಲಿ, ನಿಯಂತ್ರಣ ಮಾನದಂಡದ ಉದ್ದೇಶಗಳ ಈಡೇರಿಸುವಿಕೆಯ ಮೇಲೆ ವಸ್ತುಶಃ ದೌರ್ಬಲ್ಯದ ಪರಿಣಾಮಗಳ ಕಾರಣದಿಂದಾಗಿ ಮಾರ್ಚ್–31, 2019ರ ಹಣಕಾಸು ವರದಿ ಮಾಡುವಿಕೆಯ ಮೇಲೆ ಸಮರ್ಪಕವಾದ ಮತ್ತು ಪರಿಣಾಮಕಾರಿಯಾದ ಆಂತರಿಕ ಹಣಕಾಸು ನಿಯಂತ್ರಣಗಳನ್ನು ನಡೆಸಿಕೊಂಡುಬರಲು ಕಂಪನಿಯಿಂದ ಈ ಆಧಾರದ ಮೇಲೆ ಸಾಧ್ಯವಾಗಿಲ್ಲ, ಭಾರತೀಯ ಚಾರ್ಟಡ್ ಅಕೌಂಟೆಂಟ್‌ಗಳ ಸಂಸ್ಥೆ ಹೊರಡಿಸಿರುವ ಹಣಕಾಸು ವರದಿ ಮಾಡುವಿಕೆಯ ಮೇಲಿನ ಆಂತರಿಕ ನಿಯಂತ್ರಣಗಳ ಲೆಕ್ಕಪರಿಶೋಧನೆಯ ಮೇಲಿನ ಮಾರ್ಗದರ್ಶಿ ಟಿಪ್ಪಣಿಯಲ್ಲಿ ಹೇಳಲಾಗಿರುವ ಆಂತರಿಕ ನಿಯಂತ್ರಣದ ಅಗತ್ಯ ಅಂಶಗಳನ್ನು ಪರಿಗಣಿಸಿ ಕಂಪನಿಯಿಂದ ಪ್ರಚುರಗೊಂಡಿರುವ ಹಣಕಾಸು ವರದಿ ಮಾಡುವಿಕೆ ಮಾನದಂಡದ ಮೇಲೆ ಆಂತರಿಕ ನಿಯಂತ್ರಣ ಹೊಂದಿಲ್ಲ.

ಮಾರ್ಚ್ –31, 2019 ರ ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರ ಮಾನದಂಡ ಅನ್ವಯಿಸಲಾದ ಹಣಕಾಸು ತಃಖ್ತೆಯ ನಮ್ಮ ಲೆಕ್ಕಪರಿಶೋಧನೆಯಲ್ಲಿ ಪ್ರಯೋಗಿಸಲಾಗಿರುವ ಲೆಕ್ಕಪರಿಶೋಧನಾ ತಪಾಸಣೆಗಳ ಸ್ವರೂಪ, ಸಮಯ ಮತ್ತು ಪ್ರಮಾಣವನ್ನು ತೀರ್ಮಾನಿಸುವಲ್ಲಿ ಮೇಲೆ ಗುರುತಿಸಲಾಗಿರುವ ಮತ್ತು ವರದಿ ಮಾಡಲಾಗಿರುವ ವಸ್ತುಶಃ ದೌರ್ಬಲ್ಯವನ್ನು ನಾವು ಪರಿಗಣಿಸಿದ್ದೇವೆ ಮತ್ತು ವರದಿ ಮಾಡಿದ್ದೇವೆ ಹಾಗೂ ಈ ವಸ್ತುಶಃ ದೌರ್ಬಲ್ಯವು ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರ ಮಾನಕ ಹಣಕಾಸು ತಃಖ್ತೆ ಕುರಿತ ನಮ್ಮ ಅಭಿಪ್ರಾಯದ ಮೇಲೆ ಪರಿಣಾಮ ಬೀರಿದೆ ಹಾಗೂ ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರ ಮಾನದಂಡ ಅನ್ವಯಿಸಲಾದ ಹಣಕಾಸು ತಃಖ್ತೆ ಕುರಿತು ನಾವು ಅರ್ಹತಾ ಅಭಿಪ್ರಾಯವನ್ನು ನೀಡಿದ್ದೇವೆ.

ಕಿಚ್ಚಾ & ಪ್ರಭು ಕೇಸವನ್, ಪರವಾಗಿ
ಚಾರ್ಟರ್ಡ್ ಅಕೌಂಟೆಂಟ್ಸ್
ಎಫ್.ಆರ್.ಎನ್.:050108ಎಸ್

ದಿನಾಂಕ : 26–12–2019
ಸ್ಥಳ : ಚೆನ್ನೈ

ಸಹಿ/–
ಶೃತಿ ಲೋಹಿಯ
ಪಾಲುದಾರರು
ಎಂ.ನಂ:228486
ಯುಡಿಐಎನ್ : 19228486ಎಎಎಐಆರ್1374

ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ
31.03.2019 ರಲ್ಲಿದ್ದಂತೆ ಆಸ್ತಿ ಹೊಣೆ ಪಟ್ಟಿ

ವಿವರಗಳು	ಟಿಪ್ಪಣಿಗಳು	ಮಾರ್ಚ್ 31, 2019 ರಲ್ಲಿದ್ದಂತೆ	ಮಾರ್ಚ್ 31, 2018 ರಲ್ಲಿದ್ದಂತೆ
I. ಆಸ್ತಿಗಳು			
(1) ಪ್ರಸಕ್ತವಲ್ಲದ ಆಸ್ತಿಗಳು			
(ಅ) ಸ್ವತ್ತು, ಸ್ಥಿರಯಂತ್ರ & ಸಾಧನ ಸಾಮಾಗ್ರಿ	3	31,88,14,94,276	30,88,38,01,193
(ಆ) ಪ್ರಗತಿಯಲ್ಲಿರುವ ಬಂಡವಾಳ ಕಾಮಗಾರಿಗಳು	4	1,83,28,32,96,911	1,64,71,12,77,769
(ಇ) ಹೂಡಿಕೆ ಸ್ವತ್ತುಗಳು	5	–	–
(ಈ) ಇತರೆ ಅಸ್ಪಷ್ಟ ಸ್ವತ್ತುಗಳು	6	2,46,75,250	3,21,02,284
(ಉ) ವಿತ್ತೀಯ ಸ್ವತ್ತುಗಳು			
ಸಾಲಗಳು	7	62,46,57,256	56,02,87,327
(ಊ) ಇತರೆ ಪ್ರಸ್ಕಕ್ತವಲ್ಲದ ಸ್ವತ್ತುಗಳು	8	41,89,01,629	37,26,61,735
ಒಟ್ಟು ಪ್ರಸಕ್ತವಲ್ಲದ ಸ್ವತ್ತುಗಳು		**2,16,23,30,25,322**	**1,96,56,01,30,308**
(2) ಪ್ರಸಕ್ತ ಆಸ್ತಿಗಳು			
(ಅ) ದಾಸ್ತಾನುಗಳು	9	1,04,39,200	1,16,810
(ಆ) ವಿತ್ತೀಯ ಸ್ವತ್ತುಗಳು			
(1) ಉದ್ಯಮ ಲಭ್ಯಗಳು	10	–	–
(2) ನಗದು & ನಗದು ಸಮಾನ	11	5,45,34,62,237	1,45,37,21,200
(3) ಬ್ಯಾಂಕು ಶಿಲ್ಕು (2) ಹೊರತುಪಡಿಸಿ	11ಅ	1,07,85,74,369	1,36,61,04,183
(4) ಸಾಲಗಳು	12	3,03,902	1,13,779
(5) ಇತರೆ	13	7,02,99,818	1,14,42,04,566
(ಇ) ಇತರೆ ಪ್ರಸಕ್ತ ಆಸ್ತಿಗಳು	14	66,27,41,730	1,21,99,62,350
ಒಟ್ಟು ಪ್ರಸಕ್ತ ಸ್ವತ್ತುಗಳು		**7,27,58,21,256**	**5,18,42,22,888**
(3) ಮಾರಾಟಕ್ಕೆಂದು ವರ್ಗೀಕರಿಸಲ್ಪಟ್ಟ ಪ್ರಸಕ್ತವಲ್ಲದ ಆಸ್ತಿಗಳು			
ಒಟ್ಟು ಆಸ್ತಿಗಳು		**2,23,50,88,46,578**	**2,01,74,43,53,195**
ಈಕ್ವಿಟಿ ಮತ್ತು ಹೊಣೆಗಾರಿಗಕೆಗಳು			
(1) ಈಕ್ವಿಟಿ			
(2) ಈಕ್ವಿಟಿ ಷೇರು ಬಂಡವಾಳ	15	87,13,88,45,000	87,13,88,45,000
ಇತರೆ ಈಕ್ವಿಟಿ ಮೀಸಲು ಮತ್ತು ಹೆಚ್ಚುವರಿ ಷೇರು ಅರ್ಜಿಯ ಹಂಚಿಕೆಯ ಬಾಕಿ ಮೊತ್ತ		87,13,88,45,000	87,13,88,45,000
(2) ಇತರೆ ಈಕ್ವಿಟಿ			
ಮೀಸಲು ಮತ್ತು ಹೆಚ್ಚುವರಿ	15	38,08,99,427	28,14,59,084
ಷೇರು ಅರ್ಜಿಯ ಹಂಚಿಕೆಯ ಬಾಕಿ ಮೊತ್ತ	15	33,12,97,17,046	19,71,41,17,046
ಒಟ್ಟು ಈಕ್ವೀಟಿ		**1,20,64,94,61,473**	**1,07,13,44,21,130**
(3)) ಪ್ರಸಕ್ತವಲ್ಲದ ಹೊಣೆಗಾರಿಕೆಗಳು			
(1) ಆರ್ಥಿಕ ಹೊಣೆಗಾರಿಕೆಗಳು			
(ಅ) ಸಾಲಗಳು	16	82,65,32,51,657	77,72,13,19,236
(2) ಪ್ರಸ್ತಾಪಗಳು	17	12,00,00,000	11,00,00,000
(3) ಇತರೆ ಅಪ್ರಸ್ತುತ ಹೊಣೆಗಾರಿಕೆಗಳು	18	1,46,81,92,417	1,40,49,13,516
ಒಟ್ಟು ಅಪ್ರಸ್ತುತ ಹೊಣೆಗಾರಿಕೆಗಳು		**84,24,14,44,074**	**79,23,62,32,752**
(4) ಪ್ರಸ್ತುತ ಹೊಣೆಗಾರಿಕೆಗಳು			
(ಅ) ಆರ್ಥಿಕ ಹೊಣೆಗಾರಿಕೆಗಳು			
(1) ವ್ಯಾಪಾರ ಬಾಕಿಗಳು	19	77,51,41,814	19,29,00,470
(2) ಇತರೆ ಆರ್ಥಿಕ ಹೊಣೆಗಾರಿಕೆಗಳು	20	3,93,39,71,332	5,51,30,03,851
(ಆ) ಇತರೆ ಪ್ರಸ್ತುತ ಹೊಣೆಗಾರಿಕೆಗಳು	21	13,76,51,69,140	9,48,31,02,213
(ಇ) ಅಲ್ಪಾವಧಿ ಪ್ರಸ್ತಾಪಗಳು	22	14,36,58,745	18,46,92,779
ಒಟ್ಟು ಪ್ರಸ್ತುತ ಹೊಣೆಗಾರಿಕೆಗಳು		**18,61,79,41,031**	**15,37,36,99,313**
(5) ವಿಲೇವಾರಿಗಾಗಿ ಬಾಕಿ ಇರುವ ಆಸ್ತಿಗಳ ಗುಂಪಿಗೆ ಸೇರಿದ ಹೊಣೆಗಾರಿಕೆಗಳು			
ಒಟ್ಟು ಹೊಣೆಗಾರಿಕೆಗಳು		**1,02,85,93,85,106**	**94,60,99,32,064**
ಒಟ್ಟು ಈಕ್ವೀಟಿ ಮತ್ತು ಹೊಣೆಗಾರಿಕೆಗಳು		**2,23,50,88,46,578**	**2,01,74,43,53,195**
ಹಣಕಾಸು ವಿವರಣಾ ಪಟ್ಟಿಗಳಿಗೆ ಟಿಪ್ಪಣಿಗಳು–ಕಂಪನಿ ಮಾಹಿತಿ	1		
ಗಣನೀಯ ಲೆಕ್ಕಪತ್ರಗಳ ನೀತಿ	2		

ನಿರ್ದೇಶಕ ಮಂಡಳಿಯ ಪರವಾಗಿ

ಸಹಿ/–
ಪ್ರಧಾನ ವ್ಯವಸ್ಥಾಪಕರು (ಹಣಕಾಸು)

ಸಹಿ/–
ಕಂಪನಿ ಕಾರ್ಯದರ್ಶಿ

ಸಹಿ/–
ಮುಖ್ಯ ಹಣಕಾಸು ಅಧಿಕಾರಿ

ಇದೇ ದಿನದ ಲಗತ್ತಿಸಿರುವ ನಮ್ಮ ವರದಿಯ ಮೇರೆಗೆ \
ಮೆ। ಕೆಚ್ಚಾ & ಪ್ರಭು ಕೇಸವನ್
(ನೊಂದಣಿ ಸಂಖ್ಯೆ: 050108S)

ಸಹಿ/–
ನಿರ್ದೇಶಕರು : ಎಸ್.ಎಲ್.ಶಿವಪ್ರಸಾದ್
DIN No: 06694442

ಸಹಿ/–
ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು
DIN No: 05119822

ಸ್ಥಳ: ಮೈಸೂರು
ದಿನಾಂಕ: 04.12.2019

ಸಹಿ/–
ಅನೀಲ್ ಕೆಚ್ಚಾ
(ಪಾಲುದಾರ)
(UDIN 19027975AAAADF4366)

ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ 31.03.2019ಕ್ಕೆ ಕೊನೆಗೊಂಡ ವರ್ಷದ ಲಾಭ ಮತ್ತು ನಷ್ಟದ ತಃಖ್ತೆ

ವಿವರಗಳು	ಟಿಪ್ಪಣಿ	31.03.2019ರ ಅಂತ್ಯಕ್ಕೆ	31.03.2018ರ ಅಂತ್ಯಕ್ಕೆ
ಆದಾಯ			
ಕಾರ್ಯಾಚರಣೆಗಳಿಂದ ಆದಾಯ	28 & 29	13,97,41,909	18,17,34,230
ಇತರೆ ಆದಾಯ			=
ಒಟ್ಟು ಆದಾಯ		**13,97,41,909**	**18,17,34,230**
ವೆಚ್ಚಗಳು			
ಸಿಬ್ಬಂದಿ ಸೌಲಭ್ಯ ವೆಚ್ಚಗಳು	23	1,18,05,87,452	98,18,43,277
ಹಣಕಾಸು ವೆಚ್ಚಗಳು	24	1,74,15,91,650	1,32,89,26,177
ಸವಕಳಿ ಮತ್ತು ಕಾಲಾನುಕ್ರಮ ತೀರುವಳಿ	3&6	8,90,37,305	8,00,52,941
ಇತರೆ ವೆಚ್ಚಗಳು	25	1,98,41,96,233	1,31,38,03,966
ಒಟ್ಟು ವೆಚ್ಚ		**4,99,54,12,641**	**3,70,46,26,362**
ಕಡಿತ (–): ನಿರ್ವಹಣೆ & ಋಣ ಸೇವೆಗಾಗಿ ಸರ್ಕಾರದಿಂದ ಸ್ವೀಕೃತವಾದ ಅನುದಾನ	26	2,49,89,00,000	2,15,78,69,000
ಬ್ಯಾಂಕ್ ಠೇವಣಿಗಳ ಮೇಲಿನ ಬಡ್ಡಿ	27	14,93,81,921	13,82,85,649
ಒಟ್ಟು ವೆಚ್ಚ		**2,34,71,30,720**	**1,40,84,71,713**
ಕಡಿತ (–): ಪ್ರಗತಿಯಲ್ಲಿರುವ ಬಂಡವಾಳ ಕಾಮಗಾರಿಗಳಿಗೆ ವರ್ಗಾವಣೆ		2,34,71,30,720	1,40,84,71,713
ತೆರಿಗೆಗೆ ಮುಂಚಿನ ಲಾಭ		**13,97,41,909**	**18,17,34,230**
ತೆರಿಗೆ ವೆಚ್ಚ			
–ಪ್ರಸ್ತುತ ತೆರಿಗೆ ವೆಚ್ಚ		4,03,01,567	5,24,12,152
–ಮುಂದೂಡಲ್ಪಟ್ಟ ತೆರಿಗೆ		–	–
ತೆರಿಗೆ ನಂತರದ ಲಾಭ		**9,94,40,342**	**12,93,22,078**
ಇತರೆ ಸಮಗ್ರ ಆದಾಯ			
ಲಾಭ ಮತ್ತು ನಷ್ಟಕ್ಕೆ ಪುನರ್ ವರ್ಗೀಕರಿಸ ಬಹುದಾದ	-	-	
ಈ ವರ್ಷದ ಒಟ್ಟು ಸಮಗ್ರ ಆದಾಯ		**9,94,40,342**	**12,93,22,078**
ಈಕ್ವಿಟಿ ಷೇರುಗಳಿಂದ ಬಂದ ಗಳಿಕೆ			
ಈಕ್ವಿಟಿ ಷೇರು			
"ಮೂಲ (ಚಾಲ್ತಿ ವರ್ಷದ ಷೇರುಗಳು–8,71,38,845, ಹಿಂದಿನ ವರ್ಷ= 1,24,38,845,)"		**1.14**	**3.29**
ಸತ್ವಗುಂದಿದ		**1.14**	**3.29**
ಹಣಕಾಸು ವಿವರಣಾ ಪಟ್ಟಿಗಳಿಗೆ ಟಿಪ್ಪಣಿಗಳು	1		
ಗಣನೀಯ ಲೆಕ್ಕಪತ್ರಗಳ ನೀತಿ	**2**		

ಮೇಲೆ ಉಲ್ಲೇಖಿಸಿದ ಟಿಪ್ಪಣಿಗಳು ಹಣಕಾಸಿನ ಹೇಳಿಕೆಗಳ ಒಂದು ಅವಿಭಾಜ್ಯ ಅಂಗವಾಗಿದೆ.

ನಿರ್ದೇಶಕ ಮಂಡಳಿಯ ಪರವಾಗಿ

ಸಹಿ/–
ಪ್ರಧಾನ ವ್ಯವಸ್ಥಾಪಕರು (ಹಣಕಾಸು)

ಸಹಿ/–
ಕಂಪನಿ ಕಾರ್ಯದರ್ಶಿ

ಸಹಿ/–
ಮುಖ್ಯ ಹಣಕಾಸು ಅಧಿಕಾರಿ

ಇದೇ ದಿನದ ಲಗತ್ತಿಸಿರುವ ನಮ್ಮ ವರದಿಯ ಮೇರೆಗೆ \
ಮೆ। ಕಿಚ್ಚಾ & ಪ್ರಭು ಕೇಸವನ್
(ನೊಂದಣಿ ಸಂಖ್ಯೆ: 050108S)

ಸಹಿ/–
ನಿರ್ದೇಶಕರು : ಎಸ್.ಎಲ್.ಶಿವಪ್ರಸಾದ್
DIN No: 06694442

ಸಹಿ/–
ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು
DIN No: 05119822

ಸ್ಥಳ: ಮೈಸೂರು
ದಿನಾಂಕ: 04.12.2019

ಸಹಿ/–
ಅನೀಲ್ ಕಿಚ್ಚಾ
(ಪಾಲುದಾರ)
(UDIN 19027975AAAADF4366)

ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ
31.03.2019ಕ್ಕೆ ಕೊನೆಗೊಂಡ ವರ್ಷದ ನಗದು ಪ್ರವಹನ ಪಟ್ಟಿ

ವಿವರಗಳು	31.03.2019ರ ಅಂತ್ಯಕ್ಕೆ	31.03.2018ರ ಅಂತ್ಯಕ್ಕೆ
ಕಾರ್ಯಚಟುವಟಿಕೆಗಳಿಂದ ನಗದು ಪ್ರವಹನ		
ತೆರಿಗೆ ಪೂರ್ವ ಲಾಭ	**9,94,40,342**	**12,93,22,078**
ಹೊಂದಾಣಿಕೆಗಳು		
ಸವಕಳಿ ಮತ್ತು ಕಾಲಾನುಕ್ರಮ ವೆಚ್ಚಗಳು	8,90,37,305	8,00,52,941
"ಆರ್ಥಿಕ ವೆಚ್ಚ"	1,74,15,91,650	1,32,89,26,177
ಪ್ರಗತಿಯಲ್ಲಿರುವ ಬಂಡವಾಳ ಕಾಮಗಾರಿಗಳಿಗೆ ವರ್ಗಾವಣೆ	–	–
ಆದಾಯ ತೆರಿಗೆ	4,03,01,567	5,24,12,152
	1,97,03,70,864	**1,59,07,13,348**
ಆಸ್ತಿಗಳು ಮತ್ತು ಹೊಣೆಗಾರಿಕೆಗಳ ಬದಲಾವಣೆ:		
(ಏರಿಕೆ/ಇಳಿಕೆ: ವ್ಯಾಪಾರ ಸರಕುಗಳು)	(1,03,22,390)	6,62,941
(ಪ್ರಸ್ತುತ ಮತ್ತು ಅಪ್ರಸ್ತುತ ಸ್ವತ್ತುಗಳ ಇಳಿಕೆ	51,09,80,726	(95,82,67,306)
(ಏರಿಕೆ/ಇಳಿಕೆ: ಇತರೆ ಆರ್ಥಿಕ ಸ್ವತ್ತುಗಳು	1,07,39,04,748	(65,70,74,919)
(ಏರಿಕೆ/ಇಳಿಕೆ: ಸಾಲ ಮತ್ತು ಮುಂಗಡಗಳು	(6,45,60,052)	(6,11,29,003)
ಏರಿಕೆ/ಇಳಿಕೆ: ವ್ಯಾಪರ ಬಾಕಿಗಳು	58,22,41,344	6,84,62,093
ಅವಕಾಶಗಳ ಹೆಚ್ಚಳ	(3,10,34,033)	3,08,00,223
ಏರಿಕೆ/ಇಳಿಕೆ:ಇತರೆ ಆರ್ಥಿಕ ಹೊಣೆಗಾರಿಕೆಗಳು	(1,57,90,32,519)	1,99,03,80,484
ಇತರೆ ಹೊಣೆಗಾರಿಕೆಗಳಲ್ಲಿ ಬದಲಾವಣೆ	4,34,53,45,829	1,65,74,08,150
ಕಾರ್ಯಚಟುವಟಿಕೆಗಳಿಂದ ಉತ್ಪನ್ನವಾದ ನಗದು ಲಾಭ	**6,79,78,94,517**	**3,66,19,56,011**
ಆದಾಯ ತೆರಿಗೆಗೆ ನಿಗದಿಪಡಿಸಿದ್ದು	(4,03,01,567)	(5,24,12,152)
ಸರ್ಕಾರದಿಂದ ಸ್ವೀಕೃತವಾದ ಅನುದಾನ	(2,49,89,00,000)	(2,15,78,69,000)
ಕಾರ್ಯಚಟುವಟಿಕೆಗಳಿಂದ ಉತ್ಪನ್ನವಾದ ನಿವ್ವಳ ನಗದು ಲಾಭ (ಂ)	**4,25,86,92,950**	**1,45,16,74,859**
ಹೂಡಿಕೆ ಚಟುವಟಿಕೆಗಳಿಂದ ನಗದು ಪ್ರವಹನ		
ಸ್ಥಿರ ಆಸ್ತಿಗಳ ಖರೀದಿ	(1,07,93,03,355)	(1,09,47,34,866)
	(18,57,20,19,143)	(15,07,04,83,512)
ಮುಂದುವರಿದ ಬಂಡವಾಳ ಕಾಮಗಾರಿಗಳ ಹೆಚ್ಚಳ (B)	**(19,65,13,22,497)**	**(16,16,52,18,377)**
ಹಣಕಾಸು ಚಟುವಟಿಕೆಗಳಿಂದ ನಗದು ಪ್ರವಹನ		
ಪಾವತಿಸಿದ ಬಡ್ಡಿಗಳ ವೆಚ್ಚ	(1,74,15,91,650)	(1,32,89,26,177)
ಸಾಲದ ಎತ್ತುವಳಿ	4,93,19,32,421	4,91,04,75,054
ಷೇರು ಅರ್ಜಿ ಹಣದ ವರಮಾನ	13,41,56,00,000	8,60,68,50,000
ಸರ್ಕಾರದಿಂದ ಸ್ವೀಕೃತವಾದ ಅನುದಾನ	2,49,89,00,000	2,15,78,69,000
ಹಣಕಾಸು ಚಟುವಟಿಕೆಗಳಲ್ಲಿ ಹೂಡಿದ ನಿವ್ವಳ ನಗದು (C)	**19,10,48,40,771**	**14,34,62,67,877**
ನಗದು ಮತ್ತು ಬ್ಯಾಂಕು ಶಿಲ್ಕುಗಳಲ್ಲಿ ನಿವ್ವಳ ಹೆಚ್ಚಳ (A+B+C) (36,72,75,641)	3,71,22,11,224	
ವರ್ಷದ ಆರಂಭದ ನಗದು ಮತ್ತು ಬ್ಯಾಂಕ್ ಶಿಲ್ಕು	2,81,98,25,382	3,18,71,01,023
ವರ್ಷಾಂತ್ಯದಲ್ಲಿನ ನಗದು ಮತ್ತು ಬ್ಯಾಂಕ್ ಶಿಲ್ಕು (ಟಿಪ್ಪಣಿ II & IIa)	**6,53,20,36,606**	**2,81,98,25,382**

ಮೇಲೆ ಉಲ್ಲೇಖಿಸಿದ ಟಿಪ್ಪಣಿಗಳು ಹಣಕಾಸಿನ ಹೇಳಿಕೆಗಳ ಒಂದು ಅವಿಭಾಜ್ಯ ಅಂಗವಾಗಿದೆ

ನಿರ್ದೇಶಕ ಮಂಡಳಿಯ ಪರವಾಗಿ

ಸಹಿ/–
ಪ್ರಧಾನ ವ್ಯವಸ್ಥಾಪಕರು (ಹಣಕಾಸು)

ಸಹಿ/–
ಕಂಪನಿ ಕಾರ್ಯದರ್ಶಿ

ಸಹಿ/–
ಮುಖ್ಯ ಹಣಕಾಸು ಅಧಿಕಾರಿ

ಇದೇ ದಿನದ ಲಗತ್ತಿಸಿರುವ ನಮ್ಮ ವರದಿಯ ಮೇರೆಗೆ \
ಮೆ। ಕಿಚ್ಚಾ & ಪ್ರಭು ಕೇಸವನ್
(ಸೊಂದಾಣಿ ಸಂಖ್ಯೆ: 050108S)

ಸಹಿ/–
ನಿರ್ದೇಶಕರು : ಎಸ್.ಎಲ್.ಶಿವಪ್ರಸಾದ್
DIN No: 06694442

ಸಹಿ/–
ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು
DIN No: 05119822

ಸ್ಥಳ: ಮೈಸೂರು
ದಿನಾಂಕ: 04.12.2019

ಸಹಿ/–
ಅನೀಲ್ ಕಿಚ್ಚಾ
(ಪಾಲುದಾರ)
(UDIN 19027975AAAADF4366)

ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ

ಈಕ್ವಿಟಿ ಬದಲಾವಣೆಯ ವಿವರಗಳು

ಮೊತ್ತ ರೂ.ಗಳಲ್ಲಿ

(1) ಈಕ್ವಿಟಿ ಷೇರು ಬಂಡವಾಳ	31, ಮಾರ್ಚ್ 2019 ರಲ್ಲಿದಂತೆ		31, ಮಾರ್ಚ್ 2018 ರಲ್ಲಿದಂತೆ	
	ಷೇರುಗಳ ಸಂಖ್ಯೆ	ಮೊತ್ತ	ಷೇರುಗಳ ಸಂಖ್ಯೆ	ಮೊತ್ತ
ವರದಿ ಅವಧಿಯ ಆರಭಂದಲ್ಲಿದ್ದ ಸಮತೋಲನ	8,71,38,845	87,13,88,45,000	1,24,38,845	12,43,88,45,000
ಪ್ರಸ್ತುತ ವರ್ಷದಲ್ಲಿ ಈಕ್ವಿಟಿ ಷೇರು ಬಂಡವಾಳದ ಬದಲಾವಣೆ	-	-	7,47,00,000	74,70,00,00,000
ವರದಿ ಅವಧಿಯ ಕೊನೆಯಲ್ಲಿ ಸಮತೋಲನ	8,71,38,845	87,13,88,45,000	8,71,38,845	87,13,88,45,000

(2) ಇತರೆ ಈಕ್ವಿಟಿ

ವಿವರ	ಈಕ್ವಿಟಿ ಹೊಂದಿರುವವರ ಗುಣಲಕ್ಷಣ/ಕಾರಣಗಳು				
	ಷೇರು ಅರ್ಜಿಯ ಹಂಚಿಕೆಯಲ್ಲಿ ಉಳಿದಿರುವ ಬಾಕಿ	ಸಂಯುಕ್ತ ಹಣಕಾಸು ಸಾಧನಗಳ ಈಕ್ವಿಟಿ ಘಟಕ	ಮೀಸಲು ಮತ್ತು ಹೆಚ್ಚುವರಿ		
	19,71,41,17,046				ಒಟ್ಟು
31, ಮಾರ್ಚ್ 2018 ರಲ್ಲಿದ್ದಂತೆ ಶಿಲ್ಕು	-	-	-	28,14,59,084	19,99,55,76,130
ಲೆಕ್ಕಾಚಾರ ಕಾರ್ಯನೀತಿಯಲ್ಲಿನ ಬದಲಾವಣೆಗಳು/ಹಿಂದಿನ ಅವಧಿಯ ದೋಷಗಳು	19,71,41,17,046	–	–	–	-
ವರದಿ ಅವಧಿಯ ಆರಂಭದ ಪರಿಷ್ಕೃತ ಶಿಲ್ಕು		-	-	28,14,59,084	19,99,55,76,130
	-				-
ವರ್ಷದ ಲಾಭ	-	–	–	–	–
ವರ್ಷದ ಇತರೆ ಸಮಗ್ರ ಆದಾಯ	-	-	-	9,94,40,342	9,94,40,342
ವರ್ಷದಲ್ಲಿ ನೀಡಿದ ಷೇರುಗಳು	-		-	-	-
ವರ್ಷದ ಒಟ್ಟು ವ್ಯಾಪಕ ಆದಾಯ		-	-	9,94,40,342	9,94,40,342
	13,41,56,00,000				–
ಷೇರು ಅರ್ಜಿ ಮೊತ್ತ ಸ್ವೀಕೃತಿ		-	-	-	13,41,56,00,000
31, ಮಾರ್ಚ್ 2019ರ ಶಿಲ್ಕು	33,12,97,17,046	-	-	38,08,99,427	33,51,06,16,473

*ಹಂಚಿಕೆ ಬಾಕಿ ಉಳಿದಿರುವ ಷೇರು ಅರ್ಜಿ ಮೊತ್ತವು ಕರ್ನಾಟಕ ಸರ್ಕಾರ ಸ್ವೀಕರಿಸಿದ ಈಕ್ವಿಟಿ ವಂತಿಗೆಯನ್ನು ಪ್ರತಿನಿಧಿಸುತ್ತದೆ.

ಷೇರುದಾರರ ವಿವರಗಳು – ಶೇ.5 ಮತ್ತು ಹೆಚ್ಚು

ಷೇರುದಾರರ ಹೆಸರು		31, ಮಾರ್ಚ್ 2019 ರಲ್ಲಿದಂತೆ		31, ಮಾರ್ಚ್ 2018 ರಲ್ಲಿದಂತೆ	
		ಷೇರುಗಳ ಸಂಖ್ಯೆ	% ಷೇರು ಹಿಡುವಳಿ ಶತಾಂಶ	ಷೇರುಗಳ ಸಂಖ್ಯೆ	ಷೇರು ಹಿಡುವಳಿಯ ಶತಾಂಶ
ಕರ್ನಾಟಕ ರಾಜ್ಯ ಹಣಕಾಸು ನಿಗಮ ನಿಯಮಿತ		14,38,345	1.65%	14,38,345	1.65%
ಕರ್ನಾಟಕ ಸರ್ಕಾರ		8,57,00,500	98.35%	8,57,00,500	98.35%
	ಒಟ್ಟು	**8,71,38,845**	**100.00%**	**8,71,38,845**	**100.00%**

ನಿರ್ದೇಶಕ ಮಂಡಳಿಯ ಪರವಾಗಿ

ಸಹಿ/–
ಪ್ರಧಾನ ವ್ಯವಸ್ಥಾಪಕರು (ಹಣಕಾಸು)

ಸಹಿ/–
ಕಂಪನಿ ಕಾರ್ಯದರ್ಶಿ

ಸಹಿ/–
ಮುಖ್ಯ ಹಣಕಾಸು ಅಧಿಕಾರಿ

ಇದೇ ದಿನದ ಲಗತ್ತಿಸಿರುವ ನಮ್ಮ ವರದಿಯ ಮೇರೆಗೆ \
ಮೆ। ಕೆಚ್ಚಾ & ಪ್ರಭು ಕೇಸವನ್
(ನೊಂದಣಿ ಸಂಖ್ಯೆ: ೦೫೦೧೧೮ಎ)

ಸಹಿ/–
ನಿರ್ದೇಶಕರು : ಎಸ್.ಎಲ್.ಶಿವಪ್ರಸಾದ್
DIN No: 06694442

ಸಹಿ/–
ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು
DIN No: 05119822

ಸ್ಥಳ: ಮೈಸೂರು
ದಿನಾಂಕ: 04.12.2019

ಸಹಿ/–
ಅನೀಲ್ ಕಿಚ್ಚಾ
(ಪಾಲುದಾರ)
(UDIN 19027975AAAADF4366)

ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ

1. ಟಿಪ್ಪಣಿಗಳು, ಕಂಪನಿಯ ಸ್ಥೂಲನೋಟ ಮತ್ತು ಗಮನಾರ್ಹ ಲೆಕ್ಕಪತ್ರ ಕಾರ್ಯನೀತಿಗಳು

a. 1.1 ಕಂಪನಿಯ ಸ್ಥೂಲನೋಟ

(ಅ) ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತವು ಕಂಪನಿಯ ಕಾಯ್ದೆ 1956 ರ ಅವಕಾಶಗಳಡಿ ಕರ್ನಾಟಕದಲ್ಲಿ ಸ್ಥಾಪನೆಗೊಂಡಿರುವ ಒಂದು ವಿಶೇಷ ಉದ್ದೇಶ ಸಾಧನವಾದ ಸಂಪೂರ್ಣ ಸರಕಾರಿ ಒಡೆತನದ ಕಂಪನಿಯಾಗಿದ್ದು ಇದರ ನೊಂದಾಯಿತ ಕಛೇರಿಯು ಮೈಸೂರಿನಲ್ಲಿದ್ದು, ಇದರ ಸಾಂಸ್ಥಿಕ ಕಛೇರಿಯು ಬೆಂಗಳೂರಿನಲ್ಲಿದೆ. ದಕ್ಷಿಣ ಕರ್ನಾಟಕದಲ್ಲಿ ಕಾವೇರಿ ಜಲಾನಯನ ವ್ಯಾಪ್ತಿಯ ನೀರಾವರಿ ಯೋಜನೆಗಳ ಅನುಷ್ಠಾನ ನಿರ್ವಹಣೆ ಮತ್ತು ಕಾರ್ಯಾಚರಣೆಯು ನಿಗಮ ಸ್ಥಾಪನೆಯ ಉದ್ದೇಶವಾಗಿದೆ.

(ಆ) ಸರ್ಕಾರವು ವಿಶೇಷ ಘಟಕಗಳ ಯೋಜನೆ (ಎಸ್‌ಸಿಪಿ) ಹಾಗೂ ಬುಡಕಟ್ಟು ಉಪಯೋಜನೆ (ಟಿಎಸ್‌ಪಿ) ಯೋಜನೆಯ ಮೂಲಕ ಸಮಾಜದ ಹಿಂದುಳಿದ ವರ್ಗಗಳಿಗೆ ನೀರಾವರಿ ಹಾಗೂ ಇತರೆ ಸೌಲಭ್ಯಗಳನ್ನು ಒದಗಿಸುವ ಜವಾಬ್ದಾರಿಯನ್ನು ಈ ಕಂಪನಿಗೆ ವಹಿಸಿರುತ್ತದೆ.

(ಇ) ಕಂಪನಿಯು ಕ್ರಮಬದ್ಧ ವಿಮೋಚನೀಯ ಪುನಃ ಪಡೆದುಕೊಳ್ಳಬಹುದಾದ, ಸುರಕ್ಷಿತ, ಪರಿವರ್ತಿಸಲಾಗದ ತೆರಿಗೆ ವಿಧಿಸಬಹುದಾದ ಸರಣಿ– II ಬಾಂಡ್‌ಗಳು ಬಿಎಸ್‌ಇ ಲಿಮಿಟೆಡ್‌ನಲ್ಲಿ ಅದರ ಪ್ರಾಥಮಿಕ ಪಟ್ಟಿಯನ್ನು ಹೊಂದಿದೆ

2. ಗಮನಹರ್ಹಾ ಲೆಕ್ಕಪತ್ರ ನೀತಿಗಳ ಸಾರಾಂಶ:

ಕಂಪನಿಯು ಕೆಲವು ನೀರಾವರಿ ಯೋಜನೆಗಳನ್ನು ಕಾರ್ಯರೂಪಕ್ಕೆ ತರುವ ನಿರ್ದಿಷ್ಟ ಕರ್ತವ್ಯಗಳೊಂದಿಗೆ ಸ್ಥಾಪಿಸಲಾಗಿರುವ ಕರ್ನಾಟಕ ಸರ್ಕಾರಿ ಸ್ವಾಮ್ಯದ ಉದ್ಯಮವಾಗಿರುತ್ತದೆ. ಕಂಪನಿಯ ಕಾರ್ಯಗಳನ್ನು ನಿರ್ವಹಿಸುವುದಕ್ಕೆ ಕಾರ್ಯಾಚರಣೆ ಹಾಗೂ ನಿರ್ವಹಣಾ ವೆಚ್ಚವನ್ನು ಪ್ರಾಯೋಗಿಕವಾಗಿ ಸಾಧ್ಯವಿರುವ ಮಟ್ಟಿಗೆ ಕರ್ನಾಟಕ ಸರ್ಕಾರದಿಂದ ಪಡೆಯುವ ಅನುದಾನದಿಂದಲೆ ಪೂರೈಸಲಾಗುತ್ತದೆ. ಹಾಗೂ ಹಣಕಾಸಿನ ತಃಖ್ತೆಗಳನ್ನು ಸಂಚಿತ ಕಾರ್ಯನೀತಿಯನ್ನು ಆಧರಿಸಿ ತಯಾರಿಸಲಾಗುತ್ತಿದೆ.

2.1.ಹಣಕಾಸು ತಃಖ್ತೆಗಳ ಸಿದ್ಧತೆಯ ಮೂಲ ಆಧಾರಗಳು

ಹಣಕಾಸಿನ ತಃಖ್ತೆಗಳನ್ನು ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರ ಪ್ರಮಾಣಕ (IND-AS) ಗಳಿಗೆ ಅನುಗುಣವಾಗಿ, ರೂಢಿಗತ ವೆಚ್ಚ ಸಂಚಯ ವಿಧಾನದಲ್ಲಿ, ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ರಲ್ಲಿನ (ಸೂಚಿಸಿರುವ ಮಟ್ಟಿಗೆ) ಅವಕಾಶಗಳು ಮತ್ತು ಭಾರತದ ಭದ್ರತೆ ಮತ್ತು ವಿನಿಮಯ ಮಂಡಳಿ (SEBI) ಯು ನೀಡಿರುವ ಮಾರ್ಗಸೂಚಿಗಳ ಅನ್ವಯ ತಯಾರಿಸಲಾಗುತ್ತದೆ. ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರ ಪ್ರಮಾಣಕಗಳನ್ನು ಕಾಯ್ದೆಯ ಪರಿಚ್ಛೇದ 133 ರೊಂದಿಗೆ ಕಂಪನಿ (ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರ ಪ್ರಮಾಣಕ) ನಿಯಮಗಳು 2015 ಮತ್ತು ಕಂಪನಿಗಳ (ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರ ಪ್ರಮಾಣಕ) ತಿದ್ದುಪಡಿ ನಿಯಮಗಳು 2016 ರ ಅಡಿಯಲ್ಲಿ ನಿಗದಿಪಡಿಸಲಾಗಿದೆ.

2.2 ಅಂದಾಜು ಪಟ್ಟಿಗಳ ಬಳಕೆ

ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರ ಮಾನದಂಡ (Ind AS) ಗಳಿಗೆ ಅನುರೂಪವಾಗಿ ಆರ್ಥಿಕ ತಃಖ್ತೆಗಳನ್ನು ಸಿದ್ಧಪಡಿಸುವಾಗ ಆಡಳಿತ ವರ್ಗವು ಅಂದಾಜುಗಳನ್ನು ಸೂಕ್ತ ನಿರ್ಧಾರಗಳನ್ನು ಕರ್ತವ್ಯ ನಿರ್ವಹಣೆಯನ್ನು ಕಲ್ಪಿಸಿ ರೂಪಿಸಿಕೊಳ್ಳಬೇಕು. ಈ ಅಂದಾಜುಗಳು, ನಿರ್ಣಯಗಳು ಮತ್ತು ಕಲ್ಪನೆಗಳು ಲೆಕ್ಕಪತ್ರ ಕಾರ್ಯನೀತಿಗಳ ಅನ್ವಯಿಸುವಿಕೆ, ವರದಿ ಮಾಡಿದ ಆಸ್ತಿ ಮತ್ತು ಹೊಣೆಗಳ ಮೊತ್ತ, ಲೆಕ್ಕ ಪತ್ರ ತಃಖ್ತೆಗಳ ದಿನಾಂಕದಂದಿನ ಸಾಂದರ್ಭಿಕ ಆಸ್ತಿ ಮತ್ತು ಹೊಣೆಗಾರಿಕೆಗಳು ಮತ್ತು ಈ ಅವಧಿಯ ಆದಾಯ ಹಾಗೂ ವೆಚ್ಚಗಳ ಮೇಲೆ ಪ್ರಭಾವ ಬೀರುತ್ತದೆ. ಸಂಕೀರ್ಣ ಮತ್ತು ಕ್ರಿಯಾ ನಿಷ್ಠ ನಿರ್ಣಯಗಳು ಮತ್ತು ಕಲ್ಪನೆಯ ಬಳಕೆಯನ್ನು ಒಳಗೊಂಡ ಮಹತ್ವದ ಲೆಕ್ಕಾಚಾರ ಅಂದಾಜುಗಳ ಅಗತ್ಯವಿರುವ ಲೆಕ್ಕನೀತಿಯ ಅನ್ವಯವನ್ನು ಹಣಕಾಸು ತಃಖ್ತೆಗಳಲ್ಲಿ ಅಗತ್ಯವಿದ್ದಡೆ ತೋರಿಸಲಾಗಿದೆ. ಲೆಕ್ಕಾಚಾರ ಅಂದಾಜುಗಳು ಕಾಲಕಾಲಕ್ಕೆ ಬದಲಾಗುವುದರಿಂದ ವಾಸ್ತವ ಫಲಿತಾಂಶಗಳು ಈ ಅಂದಾಜುಗಳಿಗಿಂತ ಭಿನ್ನವಾಗಿರಬಹುದು. ಆಡಳಿತವರ್ಗವು ಅಂದಾಜುಗಳಲ್ಲಿನ ಬದಲಾವಣೆಗೆ ಕಾರಣವಾದ ಪರಿಸ್ಥಿತಿಗಳನ್ನು ಅರಿತಿರಬೇಕಾಗಿರುವುದರಿಂದ ಅಂದಾಜುಗಳಲ್ಲಿ ಸೂಕ್ತ ಬದಲಾವಣೆಗಳನ್ನು ಮಾಡಬೇಕಾಗುತ್ತದೆ. ಈ ಬದಲಾವಣೆಗಳನ್ನು ಮಾಡಿದ ಅವಧಿಯ ಲೆಕ್ಕ ಪತ್ರ ತಃಖ್ತೆಗಳಲ್ಲಿ ಅಂದಾಜುಗಳಲ್ಲಿನ ಬದಲಾವಣೆಗಳನ್ನು ಬಿಂಬಿಸಲಾಗುತ್ತದೆ ಮತ್ತು ಹಣಕಾಸು ತಃಖ್ತೆಗಳ ಟಿಪ್ಪಣಿಗಳಲ್ಲಿ ವಿವರಿಸಲಾಗುತ್ತದೆ.

2.3. ನಿರ್ಣಾಯಕ ಅಂದಾಜು ಲೆಕ್ಕಪತ್ರಗಳು:

ಕಂಪನಿಯ ಹಣಕಾಸು ವಿವರಣಾ ಪಟ್ಟಿಯ ತಯಾರಿಕೆಯಲ್ಲಿ ಆದಾಯ, ಖರ್ಚು, ಆಸ್ತಿಗಳ ಹೊಣೆಗಾರಿಕೆಗಳು ಮತ್ತು ಸಂಬಂಧಿಸಿದ ಕಾಣ್ಕೆಗಳ ಮೇಲೆ ಪರಿಣಾಮ ಬೀರುವ ನಿರ್ಣಯಗಳು ಮತ್ತು ಕಲ್ಪನೆಗಳ ಅರಿವು, ಆಡಳಿತ ವರ್ಗಕ್ಕೆ ಇರಬೇಕಾಗುತ್ತದೆ. ಈ ಕಲ್ಪನೆ ಮತ್ತು ಅಂದಾಜುಗಳಲ್ಲಿನ ಅನಿಶ್ಚಿತತೆಯು ಮುಂದಿನ ವರ್ಷಗಳ ಆಸ್ತಿ ಮತ್ತು ಹೊಣೆಗಳ ಮೊತ್ತದ ಹೊಂದಾಣಿಕೆ ಮಾಡುವುದರ ಮೇಲೆ ಪ್ರಭಾವ ಬೀರುತ್ತದೆ. ಕಂಪನಿಯು ತನ್ನ ಯೋಜನೆಗಳ ವೆಚ್ಚವನ್ನು ಬಂಡವಾಳೀಕರಣ ಮಾಡುವಲ್ಲಿ ಪೂರ್ಣ ಲೆಕ್ಕಾಚಾರ ವಿಧಾನವನ್ನು ಅನುಸರಿಸುತ್ತದೆ. ಪೂರ್ಣ ಲೆಕ್ಕವಿಧಾನವನ್ನು ಅನುಸರಿಸಲು ಕಂಪನಿಯು ನೀರಾವರಿ ಸಾಮರ್ಥ್ಯ ನಿರ್ಮಾಣ ಮತ್ತು ಕಟ್ಟಕಡೆಯ

ಪ್ರದೇಶದವರೆಗೂ ನೀರಿನ ಹರಿವನ್ನು ಅಂದಾಜು ಮಾಡಬೇಕಾಗುತ್ತದೆ. ಅಣೆಕಟ್ಟು, ಕಾಲುವೆ, ವಿತರಣಾ ನಾಲೆಗಳು ಮತ್ತು ಇತರ ನೀರಾವರಿ ವ್ಯವಸ್ಥೆಗಳು ಇಡೀ ಯೋಜನೆಯನ್ನು ಸಮಗ್ರವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ ಎಂದು ಮತ್ತು ಒಂದು ಸಂಯುಕ್ತ ಜಾಲವೆಂದು ಪರಿಗಣಿಸಲಾಗುತ್ತದೆ. ಕೆಲವು ನೀರಾವರಿ ನಿರ್ಮಾಣ ಮತ್ತು ನಾಲೆಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದರೂ ಮತ್ತು ನೀರು ಹರಿಯಲು ಅವಕಾಶವಿದ್ದರೂ ಅಂತಹ ಕಾಮಗಾರಿಗಳನ್ನು ಪ್ರಗತಿಯಲ್ಲಿರುವ ಬಂಡವಾಳ ಕಾಮಗಾರಿ ಎಂದು ತೋರಿಸಲಾಗಿದೆ.

ಸರ್ಕಾರವು ಆದೇಶ ಸಂಖ್ಯೆ: ಡಬ್ಲ್ಯೂಆರ್‌ಡಿ 32 ಕೆಬಿಎನ್ 2003, ಬೆಂಗಳೂರು ದಿ: 02.07.2003 ರಲ್ಲಿ ಇದ್ದಾಗಲೇ ಸೃಜಿಸಲಾಗಿರುವ ಅಣೆಕಟ್ಟು, ನಾಲೆಗಳು, ಮೇಲು ಸಾಗಣೆಗಳು ಮತ್ತು ಇತರೆ ಭಾರಿ/ಮಧ್ಯಮ ನೀರಾವರಿ ಯೋಜನೆಗಳು ಇತ್ಯಾದಿಗಳ ರೂಪದ ಆಸ್ತಿ ಮತ್ತು ಹೊಣೆಗಳನ್ನು ನಿಗಮಕ್ಕೆ ವರ್ಗಾವಣೆ ಮಾಡಿದೆ.

ಸರ್ಕಾರದಿಂದ ವರ್ಗಾಯಿಸಲ್ಪಟ್ಟ ಆಸ್ತಿ ಮತ್ತು ಹೊಣೆಗಳ ನಿರ್ಧಾರಿತ ಮೌಲ್ಯವನ್ನು ನಿಗಮದ ಪುಸ್ತಕಗಳಲ್ಲಿ ಲೆಕ್ಕಾ ಮಾಡಲಾಗಿದ್ದು, ಇದನ್ನು ಸರ್ಕಾರದಿಂದ ಪಡೆದ ಸಾಲವಾಗಿ ಪರಿಗಣಿಸಲಾಗಿದೆ. ಪ್ರತಿ ಯೋಜನೆಯ ಅಂತಿಮ ಮೌಲ್ಯವನ್ನು ಯೋಜನೆಯ ಪೂರ್ಣಗೊಂಡ ನಂತರ ಬಂಡವಾಳೀಕರಣ ಸಂದರ್ಭದಲ್ಲಿ ನಿರ್ಧರಿಸಲಾಗುವುದು. ಸ್ವತ್ತುಗಳು, ಸ್ಥಿರ ಯಂತ್ರ ಮತ್ತು ಸಾಧನ ಸಾಮಗಾಗ್ರಿಗಳನ್ನು, ಪ್ರಗತಿಯಲ್ಲಿರುವ ಬಂಡವಾಳ ಕಾಮಗಾರಿಗಳನ್ನು ಹೊರತುಪಡಿಸಿ, ಪೂರಕ ಆಸ್ತಿಗಳೆಂದು ಪರಿಗಣಿಸಲಾಗಿದ್ದು, ಅವುಗಳನ್ನು ಕಂಪನಿಯ ಸ್ಥಾಪನೆಯ ಸಂದರ್ಭದಲ್ಲಿಯೇ ಬಂಡವಾಳೀಕರಿಸಲಾಗಿದೆ ಮತ್ತು ,ಸ್ವತ್ತುಗಳು, ಸ್ಥಿರ ಯಂತ್ರ ಮತ್ತು ಸಾಧನ ಸಾಮಾಗ್ರಿಗಳು ಕಂಪನಿಯ ಮೂಲ ಆಸ್ತಿಯ ಗಮನಾರ್ಹ ಭಾಗವಾಗಿದೆ. ನಿಯತಕಾಲಿಕ ಸವಕಳಿಯನ್ನು ಆಸ್ತಿಗಳ ನಿರೀಕ್ಷಿತ ಬಳಕೆಯ ಅವಧಿ ಮತ್ತು ಅದರ ಅವಧಿಯ ನಂತರದ ಉಳಿಕೆಯ ಮೌಲ್ಯವನ್ನು ನಿರ್ಧರಿಸಿದ ನಂತರ ಲೆಕ್ಕ ಮಾಡಲಾಗುವುದು. ಕಂಪನಿಯ ಸ್ವತ್ತುಗಳ ಉಪಯುಕ್ತ ಅವಧಿ ಮತ್ತು ಅವಶಿಷ್ಟ ಮೌಲ್ಯವನ್ನು ಆಡಳಿತ ವರ್ಗವು ಆಸ್ತಿಯ ಆರ್ಜನೆ ಅಥವಾ ಬಂಡವಾಳೀಕರಣದ ಸಂದರ್ಭದಲ್ಲಿ ನಿರ್ಧರಿಸುತ್ತದೆ ಮತ್ತು ನಿಯತಕಾಲಿಕವಾಗಿ ಪರಿಶೀಲಿಸುತ್ತದೆ. ಸ್ವತ್ತುಗಳ ಉಪಯುಕ್ತತೆಯು ಅದೇ ಮಾದರಿಯ ಸ್ವತ್ತುಗಳ ಕಾಲಗತ ಅನುಭವ ಮತ್ತು ಭವಿಷ್ಯದಲ್ಲಿನ ಆಗುಹೋಗುಗಳ ಘಟನೆಗಳನ್ನು (ತಂತ್ರಜ್ಞಾನದಲ್ಲಿನ ಬದಲಾವಣೆ ಮುಂತಾದ) ಆಧರಿಸಿದೆ.

30 ಸೆಪ್ಟಂಬರ್ 2018 ಕ್ಕೆ ಸಂಪೂರ್ಣವಾಗಿ ಸವಕಳಿಯಾದ ಸ್ವತ್ತು, ಸ್ಥಿರ ಯಂತ್ರ, ಸಾಧನ ಸಾಮಾಗ್ರಿಗಳ ಉಳಿಕೆ ಮೌಲ್ಯವನ್ನು ಪ್ರತಿ ಆಸ್ತಿಯ ಸಮೂಹಕ್ಕೆ ರೂ.1/– ರಂತೆ ನಿರ್ವಹಿಸಲಾಗಿದ್ದು, ಇದು ಉಪಯುಕ್ತತೆಯನ್ನು ಮೀರಿ ವಿಲೇವಾರಿಗೆ ಕಾಯುತ್ತಿರುವ ಕೆಲವು ಆಸ್ತಿಗಳನ್ನು ಒಳಗೊಂಡಿದ್ದು, ಇವುಗಳ ಬೆಲೆಯನ್ನು ಲೆಕ್ಕಪುಸ್ತಕಗಳಲ್ಲಿ ಖಚಿತಪಡಿಸಿಲ್ಲ/ಹೊಂದಾಣಿಕೆ ಮಾಡಿರುವುದಿಲ್ಲ.

ನಿರುಪಾಧಿಕವಾಗಿ ಬಂದಿರುವ ಭೂಮಿಯ ಬೆಲೆಯನ್ನು ಕಾಲಾನುಗತವಾಗಿ ನಿರ್ಧರಿಸಿ ತೋರಿಸಲಾಗಿದೆ. ಉಳಿದ ಎಲ್ಲಾ ಸ್ವತ್ತುಗಳು, ಸ್ಥಿರ ಯಂತ್ರ ಮತ್ತು ಸಾಧನ ಸಾಮಾಗ್ರಿಗಳ ಮೌಲ್ಯವನ್ನು ಅವುಗಳನ್ನು ಪಡೆದಂದಿನ ಬೆಲೆಯನ್ನು ತೋರಿಸಲಾಗಿದ್ದು, ಈ ಬೆಲೆಯ ಆಸ್ತಿಯನ್ನು ಅದರ ಬಳಕೆಯ ಉದ್ದೇಶದ ಕಾರ್ಯ ಮಾಡುವ ಸ್ಥಿತಿಗೆ ತರಲು ನೇರವಾಗಿ ಮಾಡಿದ ವೆಚ್ಚವನ್ನು ಒಳಗೊಂಡಿದೆ. ಸ್ಥಿರ ಆಸ್ತಿಗಳಿಗೆ ಸಂಬಂದಿಸಿದ ಸೇರ್ಪಡೆಗಳು ಆಯಾ ಕಾಮಗಾರಿಗಳಿಗೆ ಸಂಬಂಧಿಸಿದ ಪಂಚಾಯಿತಿ ತೀರ್ಪುಗಳನ್ನು ಸರ್ಕಾರದ/ಸಕ್ಷಮ ಪ್ರಾಧಿಕಾರದ ಆದೇಶದ ಮೇರೆಗೆ ಮಾಡಿದ ಪಾವತಿಗಳನ್ನು ಒಳಗೊಂಡಿದೆ.

ಭೂಮಿಯ ಬೆಲೆಯು, ಸ್ವಾಧೀನ ಪಡಿಸಿಕೊಂಡ ದಿನಾಂಕದವರೆಗಿನ ಬಡ್ಡಿ ಪಾವತಿ, ಹೆಚ್ಚಿಸಿದ ಪರಿಹಾರಧನ ಮತ್ತು ನ್ಯಾಯಾಲಯ ವಿಧಿಸಿದ ಬಡ್ಡಿ ಮೊತ್ತವನ್ನು ಒಳಗೊಂಡಿದೆ.

2.4 ಸ್ವತ್ತು, ಸ್ಥಿರಯಂತ್ರ ಮತ್ತು ಸಾಧನ ಸಾಮಾಗ್ರಿ :

(ಅ) ಭಾರತೀಯ ಲೆಕ್ಕಪತ್ರ ಪ್ರಮಾಣಕದ ಅನ್ವಯ ಬದಲಾವಣೆ ಸಂದರ್ಭದಲ್ಲಿ ನಿಗಮವು ಅದರ ಸ್ವತ್ತು, ಸ್ಥಿರಯಂತ್ರ ಮತ್ತು ಸಾಧನ ಸಾಮಾಗ್ರಿಗಳ ಪ್ರಚಲಿತ ಮೌಲ್ಯವನ್ನು ಹಿಂದಿನ (GAAP) ಯಂತೆ ಮಾನ್ಯ ಮಾಡಿದ ಮತ್ತು ಅನುಗುಣವಾದ ಬೆಲೆಯಂತೆ ಆಯ್ಕೆ ಮಾಡಿಕೊಂಡಿತ್ತು ಮತ್ತು ಈ ಮೌಲ್ಯವನ್ನು ಆಸ್ತಿಗಳ ಪರಿಗಣಿತ ಮೌಲ್ಯವಾಗಿ ಬಳಸಿಕೊಂಡಿತು) ಸ್ವತ್ತುಗಳ, ಸ್ಥಿರ ಯಂತ್ರ ಮತ್ತು ಸಾಧನ ಸಾಮಾಗ್ರಿಗಳ ಮೌಲ್ಯವನ್ನು ಸಂಚಿತ ಸವಕಳಿ ಮತ್ತು ಹಾನಿಗೊಳಗಾಗುದನ್ನು ಪರಿಗಣಿಸಿ ಸೂಚಿಸಲಾಗಿತ್ತು. ಆಡಳಿತ ವರ್ಗವು ಉದ್ದೇಶಿಸಿದಂತೆ ಸ್ವತ್ತುಗಳನ್ನು ಸ್ವಾಧೀನ ಪಡಿಸಿಕೊಳ್ಳುವಲ್ಲಿನ ನೇರವಾದ ವೆಚ್ಚವನ್ನು ಮತ್ತು ಸ್ಥಿರ ಯಂತ್ರ ಮತ್ತು ಸಾಧನ ಸಾಮಾಗ್ರಿಗಳ ಬಳಕೆಗೆ ಸಿದ್ದವಾಗುವವರೆಗಿನ ಮೌಲ್ಯವನ್ನು ಬಂಡವಾಳೀಕರಿಸಲಾಗಿದೆ. ಕಂಪನಿಯ ಸ್ವತ್ತು, ಸ್ಥಿರ ಯಂತ್ರ ಮತ್ತು ಸಾಧನ ಸಾಮಾಗ್ರಿಗಳ ಮೇಲಿನ ಸವಕಳಿಯನ್ನು ನೇರವಿಧಾನದಲ್ಲಿ ಲೆಕ್ಕಹಾಕುತ್ತಾರೆ. ಆಸ್ತಿಗೆ ಯಾವುದೇ ಸೇರ್ಪಡೆ ಅಥವಾ ಆಸ್ತಿಯ ಮಾರಾಟ, ವರ್ಜನೆ, ಕೆಡಹುವಿಕೆ ಅಥವಾ ನಾಶ ಉಂಟಾದಲ್ಲಿ ಅಂತಹ ಆಸ್ತಿಗಳ ಮೇಲಿನ ಸವಕಳಿಯನ್ನು ಸಮೂಹ ಸೇರ್ಪಡೆ ಮತ್ತು ವಿಲೇವಾರಿಯನ್ನು ದಾಮಾಷಾ ಮೇರೆಗೆ ಪ್ರತಿ ತಿಂಗಳು ಲೆಕ್ಕ ಹಾಕಲಾಗುತ್ತದೆ. ಆಸ್ತಿಗಳ ಅಂದಾಜಿಸಿದ ಜೀವಾವಧಿಯು ಕೆಳಕಂಡಂತಿದೆ.

ಆಸ್ತಿಯ ವಿವರಗಳು	"ಉಪಯುಕ್ತ ಜೀವಿತಾವಧಿ (ವರ್ಷಗಳು)"
ಕಟ್ಟಡಗಳು: ಆರ್.ಸಿ.ಸಿ. ರಚನೆ	60 ವರ್ಷಗಳು
ಆರ್.ಸಿ.ಸಿ. ಅಲ್ಲದ ರಚನೆ	30 ವರ್ಷಗಳು
ಇತರೆ ತಾತ್ಕಲಿಕ ರಚನೆ	3 ವರ್ಷಗಳು
ಸೇತುವೆಗಳು, ಚರಂಡಿಗಳು ಇತ್ಯಾದಿ	30 ವರ್ಷಗಳು
ರಸ್ತೆಗಳು: ನೆಲಹಾಸು ರಸ್ತೆಗಳು – ಆರ್.ಸಿ.ಸಿ	10 ವರ್ಷಗಳು
ನೆಲಹಾಸು ರಸ್ತೆಗಳು – ಆರ್.ಸಿ.ಸಿ ಹೊರತಾದ	5 ವರ್ಷಗಳು
ನೆಲಹಾಸು ಅಲ್ಲದ ರಸ್ತೆಗಳು	3 ವರ್ಷಗಳು
ಸ್ಥಾವರ ಮತ್ತು ಯಂತ್ರೋಪಕರಣಗಳ ಸಿವಿಲ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಯಲ್ಲಿ ಬಳಸುವ	12 ವರ್ಷಗಳು

ಪೀಠೋಪಕರಣ ಮತ್ತು ಸ್ಥಿರವಸ್ತುಗಳು	10 ವರ್ಷಗಳು
ವಾಹನಗಳು	8 ವರ್ಷಗಳು
ಕಛೇರಿಯ ಉಪಕರಣ	5 ವರ್ಷಗಳು
ಗಣಕ ಯಂತ್ರ ಮತ್ತು ಮಾಹಿತಿ ಸಂಸ್ಕರಣಾ ಘಟಕ	
ಸರ್ವರ್ ಮತ್ತು ನೆಟ್‌ವರ್ಕ್	6 ವರ್ಷಗಳು
ಬಳಕೆದಾರ ಉಪಕರಣಗಳು – ಡೆಸ್ಕ್‌ಟಾಪ್ ಮತ್ತು ಲ್ಯಾಪ್‌ಟಾಪ್ ಇತ್ಯಾದಿ	3 ವರ್ಷಗಳು
ಗಣಕ ಯಂತ್ರಗಳ ತಂತ್ರಾಂಶ	6 ವರ್ಷಗಳು
ವಿದ್ಯುತ್ ಜೋಡನೆಗಳು ಮತ್ತು ಉಪಕರಣಗಳು	10 ವರ್ಷಗಳು

ಆಡಳಿತ ವರ್ಗವು ಮೇಲೆ ಕಾಣಿಸಿದ ಉಪಯುಕ್ತ ಜೀವಿತಾವಧಿಯು ಈ ಆಸ್ತಿಗಳು ಆಡಳಿತ ವರ್ಗವು ನಿರೀಕ್ಷಿಸಿದ ಅವಧಿಗೆ ಬಳಕೆಯಾಗುತ್ತದೆ ಎಂದು ವಿಶ್ವಾಸಿಸಿದೆ. ಸವಕಳಿಗೆ ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ರ ಪರಿಶಿಷ್ಟ–2 ರ ಭಾಗ–ಸಿ ನಲ್ಲಿ ನಿಗದಿಪಡಿಸಿದಂತೆ ಉಪಯುಕ್ತ ಜೀವಿತಾವಧಿಯನ್ನು ಕಲ್ಪಿಸಿದೆ (ಬೇರೆ ರೀತಿ ಹೇಳದ ಆಸ್ತಿಗಳ ಹೊರತಾಗಿ) ಸವಕಳಿಯ ಉದ್ದೇಶಕ್ಕೆ ಕರ್ನಾಟಕ ಸರ್ಕಾರವು ವರ್ಗಾವಣೆ ಮಾಡಿದ ಹಾಗೂ ಪುಸ್ತಕಗಳಲ್ಲಿ ಲೆಕ್ಕ ಮಾಡಿದ ಆಸ್ತಿಗಳನ್ನು ಅವು ಹೊಸದು ಎಂದು ಪರಿಗಣಿಸಿದೆ.

ಯೋಜನೆಗಳಿಗೆ ಸಂಬಂಧಿಸಿದ ವೆಚ್ಚ–ಯೋಜನೆಯ ಉದ್ದೇಶಿತ ಉಪಯೋಗದ ಹಿಂದಿನ ಅಭಿವೃದ್ಧಿ ಹಂತದ ವೆಚ್ಚವನ್ನು ಕಾರ್ಯಕಾರಿ ಪೂರ್ವ ವೆಚ್ಚವೆಂದು ಪರಿಗಣಿಸಿ ಅದನ್ನು ಪ್ರಗತಿಯಲ್ಲಿರುವ ಬಂಡವಾಳ ಕಾಮಗಾರಿ ಎಂದು ತೋರಿಸಲಾಗಿದೆ. ನಂತರದ ವೆಚ್ಚಗಳನ್ನು ಆಸ್ತಿಯ ಆಧಾರ ಮೌಲ್ಯ ಅಥವಾ ಸೂಕ್ತ ಪ್ರತ್ಯೇಕ ಆಸ್ತಿಯೆಂದು ಪರಿಗಣಿಸಲ್ಪಟ್ಟುದರಲ್ಲಿ ಸೇರಿಸಲಾಗುತ್ತದೆ. ಇದು ಆ ಬಾಬ್ತು ಗಳಿಸಿದ ಆರ್ಥಿಕ ಸೌಲಭ್ಯವು ಸಂಸ್ಥೆಗೆ ಸೇರವುದಿದ್ದರೆ ಮತ್ತು ಅದರ ಬೆಲೆಯು ಗಣನಾರ್ಹವಾಗಿದ್ದರೆ ಮಾತ್ರ.

ಆಸ್ತಿಯ ಮೌಲ್ಯವನ್ನು ಮತ್ತು ಸಂಬಂಧಿಸಿದ ಸವಕಳಿಯನ್ನು ಅವುಗಳ ಮಾರಾಟ/ವಿಲೇವಾರಿ/ವರ್ಜನೆಗಳ ಮೇರೆಗೆ ಹಣಕಾಸು ವಿವರಣಾ ಪಟ್ಟಿಗಳಲ್ಲಿ ಅಮಾನ್ಯ ಮಾಡಲಾಗುವುದು ಮತ್ತು ಪರಿಣಾಮಕ ಲಾಭ ಅಥವಾ ನಷ್ಟವನ್ನು ಲಾಭ–ನಷ್ಟ ವಿವರಣಾ ಪಟ್ಟಿಯಲ್ಲಿ ತೋರಿಸಲಾಗುವುದು. ವಿಲೇವಾರಿ ಮಾಡಬೇಕಾದ ಆಸ್ತಿಗಳನ್ನು ಸವಕಳಿ ಕಳೆದು ಉಳಿದ ಮೌಲ್ಯದಲ್ಲಿ ವರದಿ ಮಾಡಲಾಗುವುದು.

2.5 ಅಮೂರ್ತಸ್ವತ್ತುಗಳು

ಅಮೂರ್ತ ಸ್ವತ್ತುಗಳನ್ನು ಸಂಚಿತ ಸವಕಳಿಯನ್ನು ಕಳೆದು ಉಳಿದ ಮೌಲ್ಯದಲ್ಲಿ ತೋರಿಸಲಾಗುವುದು. ಅಮೂರ್ತ ಸ್ವತ್ತುಗಳ ಸವಕಳಿಯನ್ನು ನೇರ ಸವಕಳಿ ವಿಧಾನದಲ್ಲಿ ಆಯಾ ಸ್ವತ್ತಿನ ಅಂದಾಜು ಉಪಯುಕ್ತ ಜೀವಾವಧಿಯನ್ನು ಆಧರಿಸಿ ಅವುಗಳ ಬಳಕೆ ದಿನಾಂಕದಿಂದ ಲೆಕ್ಕಹಾಕಲಾಗುತ್ತದೆ."

2.6 ದಾಸ್ತಾನುಗಳು

ದಾಸ್ತಾನು ಬಾಬುಗಳನ್ನು ಎಫ್.ಐ.ಎಫ್.ಒ ಆಧಾರದ ಮೇಲೆ ಮೌಲ್ಯ ನಿರ್ಧರಣೆ ಮಾಡಲಾಗುತ್ತದೆ (ಕಠಿಣ ಬಂಡೆಯ ಮೌಲ್ಯವನ್ನು ರೂ.1/– ರಂತೆ ಮೌಲ್ಯ ನಿರ್ಧರಿಸಲಾಗುತ್ತದೆ) ದಾಸ್ತಾನಿನ ಮೌಲ್ಯವು ಖರೀದಿ ಮಾಡಿದ ಬೆಲೆ ಮತ್ತು ಮೇಲು ಖರ್ಚುಗಳು, ದಾಸ್ತಾನುಗಳನ್ನು ಅವುಗಳ ಸ್ಥಳಕ್ಕೆ ತರುವಾಗಿನ ತೆರಿಗೆಗಳು ಹಾಗೂ ಇನ್ನಿತರ ವೆಚ್ಚವನ್ನು ಒಳಗೊಂಡಿರುತ್ತದೆ.

2.7 ಮಾನ್ಯ ಮಾಡಿದ ಆದಾಯಗಳು

ಅ) ಕಂಪನಿಯು ಪ್ರಾಥಮಿಕವಾಗಿ ವಾಣಿಜ್ಯ ಉದ್ದೇಶಗಳಿಗಾಗಿ ನೀರಿನ ಮಾರಾಟ, ಬಡ್ಡಿ, ಸ್ವೀಕೃತಿ, ಅಣೆಕಟ್ಟು ಭೇಟಿ ಶುಲ್ಕ/ಬಾಡಿಗೆ, ಭೋಗ್ಯ ಸ್ವೀಕೃತಿಗಳು ಮುಂತಾದ ಬಾಬ್ತುಗಳಿಂದ ಆದಾಯವನ್ನು ಪಡೆಯುತ್ತದೆ ಮತ್ತು ಇವುಗಳು ಒಪ್ಪಿಕೊಂಡ ಗುತ್ತಿಗೆ ಕಾರ್ಯಭಾರವು ಪೂರ್ಣಗೊಂಡ ನಂತರ ಮಾನ್ಯವಾಗುತ್ತದೆ. ಆದಾಯ ಸಂಗ್ರಹದಲ್ಲಿ ಮಾಪನ ಮತ್ತು ಸಂಗ್ರಹಣೀಯತೆಯಲ್ಲಿ ಅನಿಶ್ಚಿತತೆಯಿದ್ದಲ್ಲಿ ಆದಾಯ ಮಾನ್ಯಗೊಳಿಸುವಿಕೆಯನ್ನು ಅನಿಶ್ಚಿತತೆಯು ಬಗೆಯರಿಯುವವರೆಗೂ ಮುಂದೂಡಲಾಗುತ್ತದೆ.

ಆ) ಕಾಮಗಾರಿಯ ವಿಳಂಬದ ಮೇಲೆ ವಿಧಿಸುವ ದಂಡ, ಗುತ್ತಿಗೆದಾರರಿಗೆ ಪಾವತಿಯಾದ ಹೆಚ್ಚುವರಿ ಮೊತ್ತದ ಮೇಲಿನ ಬಡ್ಡಿ, ಇತರೆ ಆದಾಯ ಸ್ವೀಕೃತಿಗಳು ಮುಂತಾದ ವ್ಯವಹಾರದ ಸಂದರ್ಭಗಳಲ್ಲಿನ ಆದಾಯನ್ನು ಅವು ಅನಿಶ್ಚಿತವಾಗಿರವುದರಿಂದ ಸಂಗ್ರವಾಗುವವರೆಗೂ ಮಾನ್ಯ ಮಾಡಲಾಗುವುದಿಲ್ಲ.

ಇ) ಹಣಕಾಸು ಆಸ್ತಿಯ ಮೇಲಿನ ಬಡ್ಡಿ ಆದಾಯವನ್ನು ಪರಿಣಾಮಕಾರಿಯಾದ ಬಡ್ಡಿದರ ವಿಧಾನದ ಮೂಲಕ ಮಾನ್ಯ ಮಾಡಲಾಗುವುದು.

2.8 ಆದಾಯ ಗುರುತಿಸುವಿಕೆ

1) ಕಂಪನಿಯು ವಾಣಿಜ್ಯ ಬಳಕೆಗೆ ಬಡ್ಡಿಯ ಆದಾಯ, ಅಣೆಕಟ್ಟು ಭೇಟಿ ಶುಲ್ಕ ಮತ್ತು ಬಾಡಿಗೆ/ಗುತ್ತಿಗೆ ರಶೀದಿಗಳಿಗೆ ಮುಖ್ಯವಾಗಿ ನೀರಿನ ಮಾರಾಟದಿಂದ ಆದಾಯವನ್ನು ಪಡೆದಿದೆ ಮತ್ತು ಒಪ್ಪಿಗೆಯಾದ ಒಪ್ಪಂದದ ಕಾರ್ಯವು ಪೂರ್ಣಗೊಂಡಾಗ ಗುರುತಿಸಲ್ಪಟ್ಟದೆ. ಮಾಪನ ಅಥವಾ ಅಂತಿಮ ಸಂಗ್ರಹಣೆಗೆ ಅನಿಶ್ಚಿತತೆ ಇದ್ದಾಗ, ಅಂತಹ ಅನಿಶ್ಚಿತತೆಯು ಪರಿಹರಸಲ್ಪಡುವವರೆಗೆ ಆದಾಯ ಗುರುತಿಸುವಿಕೆ ಮುಂದೂಡಲ್ಪಡುತ್ತದೆ.

2) ಮಂದಗತಿ ಕಾಮಗಾರಿಗಳ ಮೇಲೆ ವಿಧಿಸಿದ ದಂಡ, ಗುತ್ತಿಗೆದಾರರಿಗೆ ಪಾವತಿಸಿದ ಹೆಚ್ಚುವರಿ ಮೊತ್ತದ ಮೇಲಿನ ಬಡ್ಡಿ, ಇತರೆ ಆದಾಯ ಸ್ವೀಕೃತಿಗಳು ಸಾಮಾನ್ಯ ವ್ಯವಹಾರದ ಸಂದರ್ಭದಲ್ಲಿ ಇಲ್ಲದ ಕಾರಣ ಅನಿಶ್ಚಿತತೆ ಇರುವುದರಿಂದ ಅವುಗಳ ಸ್ವೀಕೃತಿ/ ಜಮೆಯಾದ ನಂತರವೇ ಗುರುತಿಸಲಾಗುತ್ತದೆ.

3) ಪರಿಣಾಮಕಾರಿ ಬಡ್ಡಿ ದರದ ವಿಧಾನವನ್ನು ಬಳಸಿಕೊಂಡು ಆರ್ಥಿಕ ಆಸ್ತಿಯ ಬಡ್ಡಿ ಆದಾಯವನ್ನು ಗುರುತಿಸಲಾಗಿದೆ."

2.8 ಸರ್ಕಾರದ ನೆರವು ಮತ್ತು ಸರ್ಕಾರದ ಅನುದಾನ

1) ಕಂಪನಿಯು ಸರ್ಕಾರದಿಂದ ಪಡೆದ ನೆರವು ಮತ್ತು ವರದಿಯ ಅವಧಿಯಲ್ಲಿ ನೆರವಿನಿಂದ ಪಡೆದ ಸೌಲಭ್ಯಗಳು ಹಣಕಾಸು ವಿವರಣಾ ಪಟ್ಟಿಗಳನ್ನು ತಯಾರಿಸುವಲ್ಲಿ ಮಹತ್ವವನ್ನು ಪಡೆಯುತ್ತದೆ. ನೆರವು ಬಿಡುಗಡೆಯ ಆದೇಶದನ್ವಯ ನೆರವಿನ ಮೊತ್ತವನ್ನು (ವಿಶೇಷ ಘಟಕ ಯೋಜನೆ ಮತ್ತು ಗಿರಿಜನ ಉಪಯೋಜನೆಯ ನೆರವನ್ನು ಹೊರತುಪಡಿಸಿ) ಷೇರು ಬಂಡವಾಳ ಈಕ್ವಿಟಿಯನ್ನಾಗಿ ಪರಿಗಣಿಸಲ್ಪಡುತ್ತದೆ.

2) ಆಸ್ತಿಗಳಿಗೆ ಸಂಬಂಧಿಸಿಲ್ಲದ ಅನುದಾನಗಳನ್ನು ಕಾಲಾನು ಕ್ರಮದಲ್ಲಿ ಕಂಪನಿಯು ವೆಚ್ಚವೆಂದು ಭಾವಿಸುವ ಮೊತ್ತವು ಅನುದಾನವನ್ನು ಯಾವ ಬಾಬ್ತಿಗೆ ಪರಿಹಾರವೆಂದು ಉದ್ದೇಶಿಸಿವೆಯೋ, ಅದನ್ನು ವ್ಯವಸ್ಥಿತ ರೀತಿಯಲ್ಲಿ ಲಾಭ ಅಥವಾ ನಷ್ಟವೆಂದು ಗುರುತಿಸಲಾಗುತ್ತದೆ.

3) ವಿಶೇಷ ಘಟಕ ಯೋಜನೆ ಮತ್ತು ಗಿರಿಜನ ಉಪಯೋಜನೆಗಳ ಭವಿಷ್ಯದಲ್ಲಿನ ಕಾಮಗಾರಿಗಳಿಗೆ ಮುಂಚಿತವಾಗಿಯೇ ಸರ್ಕಾರ ನೀಡಿದ ನೆರವನ್ನು ಇತರೆ ಚಾಲ್ತಿಯಲ್ಲಿನ ಹೊಣೆಗಳೆಂದು ತೋರಿಸಲಾಗುತ್ತದೆ."

2.9 ಗುರುತರವಾದ ಗುತ್ತಿಗೆಗಳು

ಗುತ್ತಿಗೆಯಿಂದ ಕಂಪನಿಯು ನಿರೀಕ್ಷಿತ ಸೌಲಭ್ಯಗಳನ್ನು ಪಡೆಯುವಾಗ ಅವು ಗುತ್ತಿಗೆಯಡಿಯಲ್ಲಿ ಭವಿಷ್ಯದ ಅನಿವಾರ್ಯ ವೆಚ್ಚಗಳನ್ನು ಭರಿಸುವುದಕ್ಕಿಂತ ಕಡಿಮೆ ಇದ್ದಲ್ಲಿ ಈ ರೀತಿಯ ಗುರುತರ ಹೊಣೆ ಗುತ್ತಿಗೆಗಳಿಗೆ ಅವಕಾಶ ಕಲ್ಪಿಸಲಾಗಿದೆ.

2.10 ಸಿಬ್ಬಂದಿ ಸೌಲಭ್ಯಗಳು

ಒಪ್ಪಂದದ ಆಧಾರದ ಮೇಲೆ ಕೆಲಸ ಮಾಡುವ ಕೆಲವು ಸಿಬ್ಬಂದಿಯನ್ನು ಹೊರತುಪಡಿ, ಕಂಪನಿಯಲ್ಲಿ ಕೆಲಸ ಮಾಡುವ ಇತರ ನೌಕರರು ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸೇವಾ ಪದವೃಂದಕ್ಕೆ ಸೇರಿದ್ದು, ನಿಯೋಜನೆಯ ಮೇಲೆ ಕೆಲಸ ಮಾಡುತ್ತಾರೆ. ನೌಕರರ ನಿಯೋಜನೆಯ ನಿಯಮಗಳ ಪ್ರಕಾರ ಕಂಪನಿಯು ಸಂಬಂಧಪಟ್ಟ ನೌಕರರ ಎಲ್ಲಾ ಖಚಿತವಾದ ಹೊಣೆಗಾರಿಕೆಯನ್ನು ಸಂಪೂರ್ಣವಾಗಿ ಸಂಬಂಧಿಸಿದ ಪ್ರಾಧಿಕಾರಿಗಳಿಗೆ ನೀಡುತ್ತದೆ.

ನೌಕರರ ಹೆಸರು	ನಿವೃತ್ತಿ, ರಜೆ ನಗದೀಕರಣ	ನಿವೃತ್ತಿ ಉಪದಾನ	ಪಿಂಚಣಿ/ಪಿಂಚಣಿ ಭವಿಷ್ಯ ನಿಧಿಗೆ ವಂತಿಗೆ
1.ಸರ್ಕಾರದಿಂದ ನಿಯೋಜನೆ	ಹವಣಿಕೆ ಬೇಕಿಲ್ಲ. ವಂತಿಗೆಗೆ ಸರ್ಕಾರದಿಂದ ವಿನಾಯಿತಿ ಇದೆ	ಹವಣಿಕೆ ಬೇಕಿಲ್ಲ. ವಂತಿಗೆಗೆ ಸರ್ಕಾರದಿಂದ ವಿನಾಯಿತಿ ಇದೆ	ಹವಣಿಕೆ ಬೇಕಿಲ್ಲ. ಕೊಡುಗೆಗೆ ಸರ್ಕಾರದಿಂದ ವಿನಾಯಿತಿ ಇದೆ
2. ಇತರೆ ಸಾರ್ವಜನಿಕ ಉದ್ಯಮಗಳಿಂದ	ಮಾತೃ ಸಂಸ್ಥೆಗೆ ವಂತಿಗೆ ನಿಯೋಜನೆಯ ಷರತ್ತುಗಳಲ್ಲಿ ನಿಗದಿಪಡಿಸಿರುವ ಆಧಾರದ ಮೇಲೆ	ಮಾತೃ ಸಂಸ್ಥೆಗೆ ವಂತಿಗೆ ನಿಯೋಜನೆಯ ಷರತ್ತುಗಳಲ್ಲಿ ನಿಗದಿಪಡಿಸಿರುವ ಆಧಾರದ ಮೇಲೆ	ಮಾತೃ ಸಂಸ್ಥೆಗೆ ವಂತಿಗೆ ನಿಯೋಜನೆಯ ಷರತ್ತುಗಳಲ್ಲಿ ನಿಗದಿಪಡಿಸಿರುವ ಆಧಾರದಮೇಲೆ

2.11 ಹಣಕಾಸು ವೆಚ್ಚ

1) ಸಾಲ ವೆಚ್ಚಗಳು, ಬಾಂಡುಗಳ ಮೇಲಿನ ಬಡ್ಡಿ, ರಸ್ತೆ ನಿಧಿ, ಅವಧಿ ಸಾಲಗಳು ಮತ್ತು ಕರ್ನಾಟಕ ಸರ್ಕಾರಕ್ಕೆ ನೀಡಬೇಕಾದ ಖಾತರಿ ಕಮಿಷನ್, ವ್ಯವಸ್ಥೆ ಮಾಡುವ ಶುಲ್ಕ, ಲಿಸ್ಟಿಂಗ್ ಶುಲ್ಕ, ಟ್ರಸ್ಟೀಶಿಪ್ ಶುಲ್ಕ ಮತ್ತು ಇತರ ವೆಚ್ಚಗಳನ್ನು ಒಳಗೊಂಡಿದೆ.

2) ಅರ್ಹ ಆಸ್ತಿಗಳ ಸ್ವಾಧೀನ ಅಥವಾ ನಿರ್ಮಾಣಕ್ಕೆ ನೇರವಾಗಿ ಕಾರಣವಾಗುವ ಎರವಲು ವೆಚ್ಚವನ್ನು ಅಂತಹ ಸ್ವತ್ತುಗಳ ಬಂಡವಾಳೀಕರಣದ ಭಾಗವಾಗಿ ಹಾಕಲಾಗುತ್ತದೆ. ಅರ್ಹತಾ ಆಸ್ತಿ ಎಂದರೆ ಅದರ ಉದ್ದೇಶಿತ ಬಳಕೆಗಾಗಿ ತಯಾರಾಗಲು ಗಣನೀಯ ಸಮಯವನ್ನು ತೆಗೆದುಕೊಳ್ಳುವ ಆಸ್ತಿ

3) ಬಡ್ಡಿಯನ್ನು ಪಾವತಿಸಲು ಸರ್ಕಾರದಿಂದ ಪಡೆದ ಸಹಾಯ/ಅನುದಾನವನ್ನು ಬಂಡವಾಳೀಕರಣಕ್ಕೆ ಅರ್ಹವಾಗುವ ಸಾಲ ವೆಚ್ಚದಿಂದ ಕಡಿತಗೊಳಿಸಲಾಗುತ್ತದೆ.

4) ಎಲ್ಲಾ ತರಹದ ಎರವಲು ವೆಚ್ಚಗಳು ಅವುಗಳ ಸಂಬಂಧಿಸಿದ ಅವಧಿಯ ಲಾಭ ಮತ್ತು ನಷ್ಟದ ತಃಖ್ತೆಗಳಲ್ಲಿ ನಮೂದಿತವಾಗಿರುತ್ತದೆ.

2.12 ಭೋಗ್ಯ

ಕಂಪನಿಯು ಗಣನೀಯವಾದ ಎಲ್ಲಾ ಅಪಾಯ ಮತ್ತು ಮಾಲೀಕತ್ವದ ಪ್ರತಿಫಲಗಳನ್ನು ಪರಿಗಣಿಸಿರುವ ಭೋಗ್ಯವನ್ನು ಹಣಕಾಸು ಭೋಗ್ಯ ಎಂದು ವರ್ಗೀಕರಿಸಲಾಗಿದೆ. ಹಣಕಾಸು ಅಡಿಯಲ್ಲಿ ಇರಿಸಲಾದ ಆಸ್ತಿಯನ್ನು ಅವುಗಳ ಮೌಲ್ಯದಲ್ಲಿ ಕಂಪನಿಯ ಸ್ವತ್ತುಗಳೆಂದು

ಗುರುತಿಸಲಾಗುತ್ತದೆ. ಭೋಗ್ಯದಾರರಿಗೆ ಸಂಬಂಧಿಸಿದ ಹೊಣೆಗಾರಿಕೆಯು ಹಣಕಾಸಿನ ಗುತ್ತಿಗೆ ಬಾಧ್ಯತೆಯಾಗಿ ಆಯವ್ಯಯ ಪಟ್ಟಿಯಲ್ಲಿ ಸೇರಿಸಲ್ಪಟ್ಟಿದೆ. ಭೋಗ್ಯದ ನಿರ್ವಹಣೆಯ ಪಾವತಿಗಳು ಲಾಭ ಮತ್ತು ನಷ್ಟದ ತಃಖ್ತೆಯಲ್ಲಿ ಸಂಚಯ ಆಧಾರದ ಮೇಲೆ ತೋರಿಸಲಾಗುತ್ತದೆ.

ಕಂಪನಿ – ಭೋಗ್ಯದಾರನಾಗಿ ಕಾರ್ಯಾಚರಣಾ ಭೋಗ್ಯದಿಂದ ಗಳಿಸಿದ ಭೋಗ್ಯದ ಆದಾಯವು ಲಾಭ ಮತ್ತು ನಷ್ಟದ ವಿವರಣಾ ಪಟ್ಟಿಯಲ್ಲಿ ಸಂಚಿತ ಆಧಾರದ ಮೇಲೆ ಗುರುತಿಸಲ್ಪಟ್ಟಿದೆ.

2.13 ಆದಾಯ ತೆರಿಗೆ

ತೆರಿಗೆ ವೆಚ್ಚಗಳು ಪ್ರಸಕ್ತ ಅವಧಿಯ ಹಾಗೂ ಮುಂದೂಡಿದ ತೆರಿಗೆಗಳನ್ನು ಒಳಗೊಂಡಿದೆ. ತೆರಿಗೆ ವೆಚ್ಚವನ್ನು ಅದು ನೇರವಾಗಿ ಈಕ್ವಿಟಿಗೆ ಸಂಬಂಧಿಸಿದ ಬಾಬ್ತುಗಳನ್ನು ಹೊರತುಪಡಿಸಿ ಲಾಭ ಮತ್ತು ನಷ್ಟ ವಿವರಣಾ ಪಟ್ಟಿಯಲ್ಲಿ ತೋರಿಸಲಾಗುತ್ತದೆ. ಉಳಿದ ಬಾಬ್ತುಗಳನ್ನು ಇತರ ವ್ಯಾಪಕ ಆದಾಯದಡಿ ತೋರಿಸಲಾಗುತ್ತದೆ. ಪ್ರಸಕ್ತ ಆದಾಯ ತೆರಿಗೆ ಹಾಗೂ ಹಿಂದಿನ ಅವಧಿಯ ಆದಾಯ ತೆರಿಗೆಯನ್ನು ಲೆಕ್ಕಹಾಕಿ ಮೊತ್ತ ಅಥವಾ ಆದಾಯ ತೆರಿಗೆ ದರ ಮತ್ತು ತೆರಿಗೆ ನಿಯಮಗಳ ಅನ್ವಯ ತೆರಗೆದಾರರಿಂದ ವಸೂಲಿ ಮಾಡಿದ ಮೊತ್ತವನ್ನು ಕಾಯ್ದೆಯನ್ವಯ ಆಸ್ತಿ ಮತ್ತು ಹೊಣೆ ವಿವರಣಾ ಪಟ್ಟಿಯ ದಿನಾಂಕದಂದು ಇದ್ದಂತೆ ಗುರುತಿಸಲಾಗುತ್ತದೆ. ಮುಂದೂಡಿದ ಆದಾಯ ತೆರಿಗೆಯನ್ನು ಹಣಕಾಸು ವಿವರಣಾ ಪಟ್ಟಿಯ ಆಸ್ತಿ ಮತ್ತು ಹೊಣೆಗಳ ಮೊತ್ತ ಮತ್ತು ತೆರಿಗೆ ಪಾವತಿಸಬೇಕಾದ ಲಾಭದ ಗಣಿಕೆಗೆ ಪರಿಗಣಿಸಿದ ತೆರಿಗೆ ಆಧಾರಗಳ ನಡುವಿನ ತಾತ್ಕಲಿಕ ವ್ಯತ್ಯಾಸವಾಗಿ ಗುರುತಿಸಲಾಗುತ್ತದೆ. ಮುಂದೂಡಿದ ತೆರಿಗೆಯ ಜವಾಬ್ದಾರಿಯ ಮತ್ತು ಆಸ್ತಿಗಳನ್ನು, ಜವಾಬ್ದಾರಿಯು ಇತ್ಯರ್ಥಗೊಂಡ ಮತ್ತು ಆಸ್ತಿಯು ಸಂಗ್ರಹವಾದ ಅವಧಿಯಲ್ಲಿ ಚಾಲ್ತಿಯಲ್ಲಿರುವ ಅಥವಾ ಚಾಲ್ತಿಯಲ್ಲಿರಬಹುದಾದ ತೆರಿಗೆ ದರಗಳ ಪ್ರಕಾರ ಲೆಕ್ಕ ಹಾಕಲಾಗುತ್ತದೆ. ಇದು ವರದಿಯ ಅವಧಿಯ ಅಂತ್ಯದಲ್ಲಿ ಕಾಯಂ ಆಗಿ ಜಾರಿಗೊಳಿಸಿರುವ ತೆರಿಗೆ ದರಗಳು ಮತ್ತು ನಿಯಮಗಳನ್ನು ಆಧರಿಸಿದೆ. ಮುಂದೂಡಿದ ತೆರಿಗೆ ಜವಾಬ್ದಾರಿ ಮತ್ತು ಆಸ್ತಿಗಳನ್ನು ಪ್ರತಿ ವರದಿಯ ಅವಧಿಯ ಕೊನೆಯಲ್ಲಿ ಪರಿಶೀಲಿಸಲಾಗುವುದು. ಕಂಪನಿ ಕಾಯ್ದೆಯ ಪ್ರಕಾರದ ಲೆಕ್ಕಪುಸ್ತಕಗಳಲ್ಲಿನ ಮೊತ್ತಗಳಿಗೂ ಮತ್ತು ಅದಕ್ಕೆ ಅನುಗುಣವಾದ ಆದಾಯ ತೆರಿಗೆ ಮೊತ್ತಗಳಿಗೂ ಕಾಲ ವ್ಯವಸ್ಥೆಯ ವ್ಯತ್ಯಾಸವಿಲ್ಲದಿರುವುದರಿಂದ 31 ಮಾರ್ಚ್ 2019 ರಲ್ಲಿದಂತೆ ಮುಂದೂಡಿದ ತೆರಿಗೆ ಜವಾಬ್ದಾರಿ/ ಆಸ್ತಿಯನ್ನು 'ಶೂನ್ಯ' ಎಂದು ನಿರ್ಣಯಿಸಲಾಗಿದೆ. ಆದಾಗ್ಯೂ ತೆರಿಗೆ ಅಧಿಕಾರಿಗಳಿಗೆ ಸಲ್ಲಿಸಲು ಒಂದು ಪ್ರತ್ಯೇಕ ಲಾಭ ಮತ್ತು ನಷ್ಟ ತಃಖ್ತೆಯನ್ನು ತಯಾರಿಸಲಾಗಿದೆ.

2.14 ನಷ್ಟಗಳು

ಹಣಕಾಸು ಆಸ್ತಿಗಳು–ಕಂಪನಿಯ ಉದ್ಯಮದಲ್ಲಿ ಹಣಕಾಸಿನ ಭಾಗವಾಗಿ ಬರಬೇಕಾದ ಬಾಕಿ ಇರುವ ಮೊತ್ತ ಗಮನಾರ್ಹವಾದುದಲ್ಲ. ಉದ್ಯಮದಲ್ಲಿ ಬಾಕಿ ಇರುವ ಬರಬೇಕಾದ ಮೊತ್ತಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ಕಂಪನಿಯು ಸರಳೀಕೃತ ಮಾರ್ಗವನ್ನು ಅನುಸರಿಸಿದ್ದು ಹಾನಿ/ನಷ್ಟವನ್ನು ಲೆಕ್ಕ ಹಾಕಲು ಹಿಂದಿನಿಂದ ಅನುಸರಿಸಿದ ಅನಿರ್ಧರಿತ ದರಗಳನ್ನು ಉಪಯೋಗಿಸಲಾಗಿದೆ. ಹಣಕಾಸೇತರ ಆಸ್ತಿಗಳು: ಅವ್ಯಕ್ತ ಆಸ್ತಿಗಳು ಮತ್ತು ಸ್ವತ್ತುಗಳು, ಸ್ಥಿರ ಯಂತ್ರ ಮತ್ತು ಸಾಧನ ಸಾಮಾಗ್ರಿಗಳ ಬೆಲೆಯ ಪ್ರಚಲಿತ ಮೊತ್ತಗಳನ್ನು ಬದಲಾದ ಪರಿಸ್ಥಿತಿಗಳಿಂದ ವಸೂಲು ಮಾಡಲು ಸಾಧ್ಯವಿಲ್ಲದ ಸಂದರ್ಭಗಳಲ್ಲಿ, ಮೌಲ್ಯ ಮಾಪನ ಮಾಡಲಾಗುತ್ತದೆ. ಈ ಹಾನಿ ನಷ್ಟವನ್ನು ಆಸ್ತಿಗಳ ಪ್ರಚಲಿತ ಮೌಲ್ಯವು ವಸೂಲು ಮಾಡಬಹುದಾದ ಮೊತ್ತಕ್ಕಿಂತ ಹೆಚ್ಚಾದರೆ ಆ ಮಟ್ಟಿಗೆ ಲಾಭ ಮತ್ತು ನಷ್ಟ ವಿವರಣಾ ಪಟ್ಟಿಯಲ್ಲಿ ತೋರಿಸಲಾಗುವುದು.

2.15 ಅವಕಾಶಗಳನ್ನು ಒದಗಿಸುವಿಕೆ

ಕಂಪನಿಯ ಹಿಂದಿನ ಆಗುಹೋಗುಗಳ ಫಲಿತವಾಗಿ ಹಾಲಿ ಕಾನೂನು ಬದ್ಧ ಅಥವಾ ನಿರ್ಮಾಣ ಸಂಬಂಧಿತ ಜವಾಬ್ದಾರಿಯನ್ನು ಭರಿಸಬೇಕಾದಲ್ಲಿ ಅದಕ್ಕೆ ಅಗತ್ಯವಾದ ಅವಕಾಶವನ್ನು ಒದಗಿಸಬೇಕಾಗುತ್ತದೆ. ಈ ಹೊಣೆಯನ್ನು ನಿಭಾಯಿಸಲು ಆರ್ಥಿಕ ಅನುಕೂಲಗಳನ್ನು ಒಳಗೊಂಡ, ಸಂಪನ್ಮೂಲದ ಹೊರ ಹರಿವಿನ ಸಂಭವವುಂಟಾಗಬಹುದು ಮತ್ತು ಈ ಹೊಣೆಯ ಮೊತ್ತಕ್ಕೆ ವಿಶ್ವಾಸನೀಯ ಅಂದಾಜನ್ನು ಕಲ್ಪಿಸಬೇಕಾಗುತ್ತದೆ. ಈ ಅಂದಾಜನ್ನು ಅವುಗಳ ಚಾಲ್ತಿಯ ಬೆಲೆಗೆ ಸೋಡಿಗೊಳಿಸುವಂತಿಲ್ಲ ಮತ್ತು ಕಂಪನಿಯ ಆಸ್ತಿ–ಹೊಣೆ ಪಟ್ಟಿಯ ದಿನಾಂಕದಂದಿನ ಹೊಣೆಯ ಮೊತ್ತವನ್ನು ಪೂರ್ಣವಾಗಿ ಇತ್ಯರ್ಥಗೊಳಿಸಲು ಬೇಕಾದ ಸೂಕ್ತ ಅವಕಾಶಗಳಿಗೆ ತಕ್ಕಂತೆ ನಿರ್ಧರಿಸಬೇಕಾಗುತ್ತದೆ. ಎಲ್ಲಾ ವೇದ್ಯ ಜವಾಬ್ದಾರಿಗಳ, ಎಲ್ಲೆಲ್ಲಿ ಮಾಹಿತಿಗಳು ಲಭ್ಯವಿದೆಯೋ ಮತ್ತು ಮುಂದಿನ ಫಲಿತಾಂಶವನ್ನು ನಿಶ್ಚಿತವಾಗಿ ನಿರ್ಧರಿಸಲು ಸಾಧ್ಯವಿಲ್ಲವೋ ಅಂತಹವುಗಳನ್ನು ಮಾಪನ ಮಾಡಿ ಅಗತ್ಯ ಪ್ರಮಾಣದ ಅಂದಾಜುಗಳನ್ನು ಸಾಂದರ್ಭಿಕ ಹೊಣೆಗಾರಿಕೆಯೆಂದು ಪರಿಗಣಿಸಿ ಒದಗಿಸಬೇಕಾಗುತ್ತದೆ ಮತ್ತು ಇವುಗಳನ್ನು ಆಸ್ತಿ–ಹೊಣೆ ಪಟ್ಟಿಯಲ್ಲಿ ಗುರುತಿಸದೆ ಟಿಪ್ಪಣಿಗಳಲ್ಲಿ ತೋರಿಸಲಾಗುತ್ತದೆ.

2.16 ಷೇರು ಬಂಡವಾಳ

ಸಾಮಾನ್ಯ ಷೇರುಗಳು: ಸಾಮಾನ್ಯ ಷೇರುಗಳನ್ನು ಈಕ್ವೀಟಿ ಎಂದು ವರ್ಗೀಕರಿಸಲಾಗಿದೆ. ಕಂಪನಿಯು ಪ್ರತಿ ಷೇರಿಗೆ ರೂ.1000 ಮುಖ ಬೆಲೆಯನ್ನು ಹೊಂದಿರುವ ಒಂದು ವರ್ಗ ಈಕ್ವಿಟಿ ಷೇರುಗಳನ್ನು ಮಾತ್ರ ಪ್ರಕಟಿಸಿದೆ. ಪ್ರತಿ ಷೇರಿನ ಪಾಲುದಾರರು ಪ್ರತಿ ಷೇರಿಗೆ ಒಂದು ಮತಕ್ಕೆ ಅರ್ಹರಾಗಿರುತ್ತಾರೆ.

2.17 ನಿರ್ಮಾಣ ಅವಧಿಯ ವೆಚ್ಚದ ಲೆಕ್ಕ (ಬಂಡವಾಳೀಕರಣ ಬಾಕಿ)

ಕಾವೇರಿ ಜಲಾನಯನ ಪ್ರದೇಶದಲ್ಲಿನ ಯೋಜನೆಗಳು ಪೂರ್ಣಗೊಳ್ಳುವ ವಿವಿಧ ಹಂತಗಳಲ್ಲಿರುತ್ತವೆ. ಕಂಪನಿಯು ಯೋಜನಾ ವೆಚ್ಚಗಳ ಬಂಡವಾಳೀಕರಣವನ್ನು ಲೆಕ್ಕಹಾಕುವಲ್ಲಿ ಪೂರ್ಣಗೊಂಡ ವಿಧಾನವನ್ನು ಬಳಸುತ್ತದೆ. ದುರಸ್ತಿ, ನಿರ್ವಹಣೆ, ಸಾಮಾನ್ಯ ಮತ್ತು ಆಡಳಿತ ವೆಚ್ಚಗಳನ್ನು ಯೋಜನಾ ವೆಚ್ಚದಲ್ಲಿ ಗುರುತಿಸಲಾಗುತ್ತದೆ ಮತ್ತು ಇವುಗಳನ್ನು ಪರಿಶೀಲಿಸಿ ಬಂಡವಾಳೀಕರಣಗೊಳಿಸಲಾಗುವುದು ಅಥವಾ ಯೋಜನೆಗಳು ಎಲ್ಲಾ ರೀತಿಯಲ್ಲೂ ಪೂರ್ಣಗೊಂಡ ನಂತರ ಸಾಮಾನ್ಯವಾಗಿ ಅಂಗೀಕೃತಗೊಂಡ ಲೆಕ್ಕಾಚಾರ ರೂಢಿಗೆ ಅನುಗುಣವಾಗಿ ಪರಿಗಣಿಸಲಾಗುತ್ತದೆ.

2.18 ಕಾಮಗಾರಿಯ ಬಿಲ್ಲುಗಳ ಲೆಕ್ಕ

1) ವರ್ಷಾಂತ್ಯದ ಲೆಕ್ಕಪತ್ರಗಳು: ಆಸ್ತಿ ಹೊಣೆ ಪಟ್ಟಿಯ ದಿನಾಂಕದಂದು ಇದ್ದಂತೆ ಸರಬರಾಜಿಗೆ ಸಂಬಂಧಿಸಿದ ಯೋಜನಾ ವಲಯಗಳಲ್ಲಿನ ಸಿವಿಲ್ ಕಾಮಗಾರಿಗಳ ಬಿಲ್ಲುಗಳ ಹೊಣೆಗಾರಿಕೆಗಳನ್ನು ಅಂತಹ ಬಿಲ್ಲುಗಳನ್ನು ಕಾರ್ಯನಿರ್ವಾಹಕ ಇಂಜಿನಿಯರ್ ಕಛೇರಿ ಅಥವಾ ಯೋಜನಾ ಆಡಳಿತ ಕಛೇರಿಗಳಲ್ಲಿ ಆಸ್ತಿ ಹೊಣೆ ಪಟ್ಟಿಯ ದಿನಾಂಕಕ್ಕೆ ಸ್ವೀಕೃತಿಗೊಂಡಿರುವ ಆಧಾರದ ಮೇಲೆ ಗುರುತಿಸಲಾಗುತ್ತದೆ.
2) ಹೆಚ್ಚುವರಿ ಪರಿಮಾಣ ಹಾಗೂ ಹೆಚ್ಚುವರಿ ಕಾಮಗಾರಿಗಳ ಹೊಣೆಗಾರಿಕೆಯನ್ನು ಸಕ್ಷಮ ಪ್ರಾಧಿಕಾರದ ಅನುಮೋದನೆಯಂತೆ ಗುರುತಿಸಲಾಗುತ್ತದೆ.

2.19 ವೆಚ್ಚಗಳು

1) ವೆಚ್ಚಗಳನ್ನು ಪ್ರಾಪ್ತತೆಯ ಆಧಾರದಲ್ಲಿ ಲೆಕ್ಕ ಹಾಕಲಾಗುತ್ತದೆ.
2) ಎಸ್‌ಸಿಪಿ/ಟಿಎಸ್‌ಪಿ/ಕಾಡಾ ಇತ್ಯಾದಿ ಸರ್ಕಾರಿ ಯೋಜನೆಗಳಿಗೆ ತಗಲುವ ವೆಚ್ಚವನ್ನು ಸದರಿ ಯೋಜನೆಗಳಿಗೆ ಸರ್ಕಾರದಿಂದ ಒದಗಿಸಿದ ಅನುದಾನದಿಂದ ಭರಿಸಲಾಗುತ್ತದೆ.
3) ಯೋಜನಾ ವಲಯಗಳಲ್ಲಿನ ಇತರೆ ವೆಚ್ಚಗಳ ಹೊಣೆಗಾರಿಕೆಗಳನ್ನು ಮಾರ್ಚ್ 31 ರಂದು ಇರುವಂತೆ ಪಾವತಿಸಿದ ಬಿಲ್ಲಿನ ಆಧಾರದಲ್ಲಿ ಪರಿಗಣಿಸಲಾಗುತ್ತದೆ.

2.20 ನಗದು ಹರಿವು

ಪರೋಕ್ಷ ವಿಧಾನವನ್ನು ಬಳಸಿಕೊಂಡು ಕಂಪನಿಯು ನಗದು ಹರಿವನ್ನು ಸಿದ್ಧಪಡಿಸುತ್ತದೆ. ಕಂಪನಿಯ ಚಟುವಟಿಕೆಗಳ ನಿರ್ವಹಣೆ, ಹೂಡಿಕೆಯ ಮತ್ತು ಹಣಕಾಸಿನ ಚಟುವಟಿಕೆಗೆ ಅನುಗುಣವಾಗಿ ನಗದು ಹರಿವುಗಳನ್ನು ಪ್ರತ್ಯೇಕಿಸಲಾಗುತ್ತದೆ.

2.21 ಪ್ರತಿ ಈಕ್ವಿಟಿ ಷೇರಿನಿಂದ ಗಳಿಕೆ

ಪ್ರತಿ ಈಕ್ವಿಟಿ ಷೇರಿನಿಂದಾದ ಮೂಲ ಗಳಿಕೆಯನ್ನು ಈ ಅವಧಿಯಲ್ಲಿನ ಈಕ್ವಿಟಿ ಷೇರುಗಳ ಸಂಖ್ಯೆಯಿಂದ ಭಾಗಿಸುವ ಮೂಲಕ ಈಕ್ವಿಟಿ ಷೇರುದಾರರಿಗೆ ನೀಡಬೇಕಾದ ನಿವ್ವಳ ಲಾಭವನ್ನು ಲೆಕ್ಕ ಹಾಕಲಾಗುತ್ತದೆ. ಈಕ್ವಿಟಿ ಪಾಲಿಗೆ ದುರ್ಬಲ ಆದಾಯವನ್ನು, ಈಕ್ವಿಟಿ ಹೊಂದಿರುವವರಿಗೆ ನಿವ್ವಳ ಲಾಭವನ್ನು ವಿಭಜಿಸುವ ಮೂಲಕ ಲೆಕ್ಕ ಹಾಕಲಾಗುತ್ತದೆ, ಪ್ರತಿ ಈಕ್ವಿಟಿ ಷೇರುಗಳಿಗೆ ಮೂಲ ಗಳಿಕೆಯನ್ನು ಪಡೆಯುವುದಕ್ಕಾಗಿ ಪರಿಗಣಿಸಲಾಗುವ ಸರಾಸರಿ ಷೇರುಗಳ ಸರಾಸರಿ ಸಂಖ್ಯೆ ಮೂಲಕ ಮತ್ತು ಪರಿವರ್ತನೆಯ ಮೇಲೆ ನೀಡಲಾದ ಈಕ್ವಿಟಿ ಷೇರುಗಳ ಸರಾಸರಿ ಸಂಖ್ಯೆ ಎಲ್ಲಾ ದುರ್ಬಲ ಸಂಭಾವ್ಯ ಈಕ್ವಿಟಿ ಷೇರುಗಳಾಗಿರುತ್ತದೆ.

2.22 ಸಾಮಾನ್ಯ

1) ಪೂರ್ವದಲ್ಲಿದ್ದಂತೆಯೇ ಕಂಪನಿಯು ಉಪ ವಿಭಾಗ ಮತ್ತು ವಿಭಾಗ ಮಟ್ಟದಲ್ಲಿ ಲೋಕೋಪಯೋಗಿ ಇಲಾಖೆ ಪದ್ಧತಿಯಂತೆ ಲೆಕ್ಕಪತ್ರಗಳನ್ನು ನಿರ್ವಹಿಸುತ್ತಿದೆ. ಆಯಾ ವಲಯ ಕಛೇರಿಗಳಲ್ಲಿ ಕಂಪನಿ ಕಾಯ್ದೆ 2013 ಮತ್ತು Ind AS ಗಳ ಅಗತ್ಯತೆಯಂತೆ ಅದಕ್ಕೆ ಅನುಗುಣವಾಗಿ ದ್ವಿ ನಮೂದು ಪದ್ಧತಿ (ಡಬಲ್‌ಎಂಟ್ರಿ)ಯಲ್ಲಿ ಲೆಕ್ಕಪತ್ರಗಳನ್ನು ಸಾಫ್ಟ್‌ವೇರ್ ಮೂಲಕ ನಿರ್ವಹಿಸಲಾಗುತ್ತಿದೆ.
2) ಮಾರ್ಚ್ 31, 2019 ರಂತೆ ಮೈಕ್ರೋ, ಸ್ಮಾಲ್ ಮತ್ತು ಮಧ್ಯಮ ಉದ್ಯಮಗಳಲ್ಲಿ ಯಾವುದೇ ವಹಿವಾಟುಗಳು/ಮೊತ್ತಗಳು ಬಾಕಿ ಇರುವುದಿಲ್ಲ. ಹಾಗೂ ವರ್ಷದಲ್ಲಿ ಯಾವುದೇ ಅವಧಿ ಮೀರಿದ ಮೊತ್ತಗಳು ಬಾಕಿ ಇರುವುದಿಲ್ಲ. ಸಣ್ಣ ಮತ್ತು ಮಧ್ಯಮ ಉದ್ಯಮಗಳ ಅಭಿವೃದ್ಧಿ ಕಾಯ್ದೆ 2006 ಅನ್ವಯಿಸುವಂತೆ ವಿವರಿಸಬೇಕಾದ ಯಾವುದೇ ಅಂಶಗಳು ಬಾಕಿ ಇರುವುದಿಲ್ಲ.
3) ಆಸ್ತಿ ಹೊಣೆ ವಿವರಣಾ ಪಟ್ಟಿಯ ದೃಢೀಕರಣ: ಮುಂಗಡಗಳು, ಠೇವಣಿಗಳು, ಸ್ವೀಕೃತಿಗಳು, ಗುತ್ತಿಗೆದಾರರ ಮತ್ತು ಪ್ರಸ್ತುತ ಹೊಣೆಗಾರಿಕೆಗಳು, ಉದ್ಯಮ ಠೇವಣಿಗಳು ಇತ್ಯಾದಿ ಅಡಿಯಲ್ಲಿನ ಶಿಲ್ಕುಗಳು, ದೃಢೀಕರಣಗಳು ಲೆಕ್ಕ ಹೊಂದಾಣಿಕೆಗಳು ಮತ್ತು ಅದರ ಫಲವಾಗಿ ಮಾಡಬೇಕಾದ ಸಮನ್ವಯಗಳಿಗೆ ಒಳಪಟ್ಟಿದೆ.
4) ಸೇವಾ ತೆರಿಗೆ ಕಾಯ್ದೆಯ ಅಳವಡಿಕೆ ಮತ್ತು ಅನುಷ್ಠಾನದ ಮೇಲೆ ಅನ್ವಯವಾಗುವಲ್ಲೆಲ್ಲಾ ಕಂಪನಿಯು ಪ್ಯಾನ್ ಮತ್ತು ಟ್ಯಾನ್ ಆಧಾರಿತ ಜಿಎಸ್‌ಟಿಐಎನ್ ಸಂಖ್ಯೆಯನ್ನು ಪಡೆದುಕೊಂಡಿದೆ. ಆದಾಗ್ಯೂ ಸರಕು ಮತ್ತು ಸಂಗ್ರಹಣೆ ರವಾನೆ ಕಾರ್ಯವಿಧಾನವನ್ನು ಇನ್ನೂ ಸುವ್ಯವಸ್ಥಿತಗೊಳಿಸಲಾಗಿಲ್ಲ.

ಟಿಪ್ಪಣಿ –3 – ಸ್ವತ್ತುಗಳು ಸ್ಥಿರಯಂತ್ರಗಳು & ಸಾಧನ ದಾಮಾಗ್ರಿಗಳು

ವಿವರ	ಸ್ವಂತ ಜಮೀನು	ಸ್ವಂತ ಕಟ್ಟಡಗಳು	ರಸ್ತೆ, ಸೇತುವೆ & ಅಡಿಗಾಲುಗಳು	ಸ್ಥಿರ ಯಂತ್ರ & ಸಾಧನ ಸಾಮಾಗ್ರಿ	ಪೀಠೋಪಕರಣ ಸಲಕರೆಣೆಗಳು & ನೆಲೆ ವಸ್ತುಗಳು	ವಾಹನಗಳು	ಕಛೇರಿಯ & ಇತರೆ ಸಲಕರಣೆಗಳು	ಎಲೆಕ್ಟ್ರಾನಿಕ್ ದತ್ತಾಂಶ ಸಂಸ್ಕರಣಾ ಯಂತ್ರ	ನಿರ್ಮಾಣ ಕಟ್ಟಡ ರಚನಾ ಸಾಧನ ಸಾಮಾಗ್ರಿ	ವಿದ್ಯುತ್ ಅಳವಡಿಕೆಗಳು	ಒಟ್ಟು
31 ಮಾರ್ಚ್ 2017 ರಲ್ಲಿದ್ದಂತೆ ವರ್ಷಾಂತ್ಯ 31 ಮಾರ್ಚ್ 2018											
"ಒಟ್ಟು ಮುಂದುವರೆದ ಮೊತ್ತ ಆರಂಭಿಕ ಒಟ್ಟು ಮುಂದುವರೆದ ಮೊತ್ತ"	27,097,335,332	769,235,998	833,108,716	360,411,022	31,863,483	85,355,860	33,153,017	37,202,656	8,760,564	10,666,043	29,267,092,691
ಸೇರ್ಪೆಡೆಗಳು	1,744,120,521	-	-	1,365,344	859,865	6,351,550	4,582,932	2,764,547	-	-	1,760,044,759
ವಿಲೇವಾರಿಗಳು	-	-	-	-	-	50,000	-	-	-	-	50,000
ಅಂತಿಮ ಒಟ್ಟು ಮುಂದುವರೆದ ಮೊತ್ತ	**28,841,455,853**	**769,235,998**	**833,108,716**	**361,776,366**	**32,723,348**	**91,657,410**	**37,735,949**	**39,967,203**	**8,760,564**	**1,06,66,043**	**31,027,087,450**
ಸಂಚಿತ ಸವಕಳಿ ಮತ್ತು ನಷ್ಟ											
ಆರಂಭಿಕ ಸಂಚಿತ ಸವಕಳಿ ಮತ್ತು ನಷ್ಟ	-	194,627,661	443,869,312	338,691,210	21,765,547	27,162,856	26,134,490	30,832,916	8,132,980	4,677,157	1,095,894,129
ಪ್ರಸಕ್ತ ವರ್ಷದ ಸವಕಳಿ ಶುಲ್ಕಗಳು	-	23,443,672	28,797,875	1,138,299	2,033,994	8,892,944	2,168,580	2,754,792	109,734	980,459	70,320,349
ವಿಲೇವಾರಿಗಳು	-	-	-	-	-	50,000	-	-	-	-	50,000
ಅಂತಿಮ ಸವಕಳಿ ಮತ್ತು ನಷ್ಟ	**-**	**218,071,333**	**472,667,187**	**339,829,509**	**23,799,541**	**36,005,800**	**28,303,070**	**33,587,708**	**8,242,714**	**5,657,616**	**1,166,164,478**
ನಿವ್ವಳ ಮುಂದುವರಿಕೆ ಮೊತ್ತ	**28,841,455,853**	**551,164,665**	**360,441,529**	**21,946,857**	**8,923,807**	**55,651,610**	**9,432,879**	**6,379,495**	**517,850**	**5,008,427**	**29,860,922,972**
ವರ್ಷಾಂತ್ಯ 31 ಮಾರ್ಚ್ 2018											
"ಒಟ್ಟು ಮುಂದುವರೆದ ಮೊತ್ತ ಆರಂಭಿಕ ಒಟ್ಟು ಮುಂದುವರೆದ ಮೊತ್ತ"	28,841,455,853	769,235,998	833,108,716	361,776,366	32,723,348	91,657,410	37,735,949	39,967,203	8,760,564	10,666,043	31,027,087,450
ಸೇರ್ಪೆಡೆಗಳು	1,003,411,944	51,009,608	-	-	1,626,943	31,840,662	2,283,048	4,562,661	-	-	1,094,734,866
ವಿಲೇವಾರಿಗಳು	-	-	-	-	-	213,058	-	-	-	-	213,058
ನಿವ್ವಳ ಮುಂದುವರೆದ ಮೊತ್ತ	**29,844,867,797**	**820,245,606**	**833,108,716**	**361,776,366**	**34,350,291**	**123,285,014**	**40,018,997**	**44,529,864**	**8,760,564**	**10,666,043**	**32,121,609,258**
ಸಂಚಿತ ಸವಕಳಿ ಮತ್ತು ನಷ್ಟ											
ಆರಂಭಿಕ ಸಂಚಿತ ಸವಕಳಿ ಮತ್ತು ನಷ್ಟ	-	218,071,333	472,667,187	339,829,509	23,799,541	36,005,800	28,303,070	33,587,708	8,242,714	5,657,616	1,166,164,478
ಪ್ರಸಕ್ತ ವರ್ಷದ ಸವಕಳಿ ಶುಲ್ಕಗಳು	-	23,401,451	29,605,062	1,001,122	1,248,301	9,744,191	3,163,880	2,620,954	91,225	980,459	71,856,645
ವಿಲೇವಾರಿಗಳು	-	-	-	-	-	213,058	-	-	-	-	213,058
ಅಂತಿಮ ಒಟ್ಟು ಮುಂದುವರೆದ ಮೊತ್ತ	-	241,472,784	502,272,249	340,830,631	25,047,842	45,536,933	31,466,950	36,208,662	8,333,939	6,638,075	1,237,808,065
ನಿವ್ವಳ ಮುಂದುವರಿಕೆ ಮೊತ್ತ	**29,844,867,797**	**578,772,822**	**330,836,467**	**20,945,735**	**9,302,449**	**77,748,081**	**8,552,047**	**8,321,202**	**426,625**	**4,027,968**	**30,883,801,193**
ವರ್ಷಾಂತ್ಯ 31 ಮಾರ್ಚ್ 2019											
"ಒಟ್ಟು ಮುಂದುವರೆದ ಮೊತ್ತ ಆರಂಭಿಕ ಒಟ್ಟು ಮುಂದುವರೆದ ಮೊತ್ತ"	29,84,48,67,797	82,02,45,606	83,31,08,716	36,17,76,366	3,43,50,291	12,32,85,014	4,00,18,997	4,39,86,032	87,60,564	1,12,09,875	32,12,16,09,258
ಸೇರ್ಪೆಡೆಗಳು	1,03,72,39,172	1,42,93,415		-	27,13,381	1,62,43,631	25,10,432	66,75,949	-	-	1,07,96,75,980
ವಿಲೇವಾರಿಗಳು	-	-	-	-	15,959	3,30,400	19,897	1,69,209	-	-	5,35,465
ನಿವ್ವಳ ಮುಂದುವರೆದ ಮೊತ್ತ	30,88,21,06,969	83,45,39,021	83,31,08,716	36,17,76,366	3,70,47,713	13,91,98,245	4,25,09,532	5,04,92,772	87,60,564	1,12,09,875	33,20,07,49,772
ಸಂಚಿತ ಸವಕಳಿ ಮತ್ತು ನಷ್ಟ											
ಆರಂಭಿಕ ಸಂಚಿತ ಸವಕಳಿ ಮತ್ತು ನಷ್ಟ	-	24,14,72,784	50,22,72,249	34,08,30,631	2,50,47,842	4,55,36,933	3,14,66,950	3,61,56,982	83,33,939	66,89,755	1,23,78,08,065
ಪ್ರಸಕ್ತ ವರ್ಷದ ಸವಕಳಿ ಶುಲ್ಕಗಳು	-	2,69,80,560	2,96,05,062	10,00,139	12,52,563	1,46,21,912	37,70,968	30,71,777	1,63,991	9,80,459	8,14,47,431
ವಿಲೇವಾರಿಗಳು	-	-	-	-	-	-	-	-	-	-	-
ಅಂತಿಮ ಸವಕಳಿ ಮತ್ತು ನಷ್ಟ	-	26,84,53,344	53,18,77,311	34,18,30,770	2,63,00,405	6,01,58,845	3,52,37,918	3,92,28,759	84,97,930	76,70,214	1,31,92,55,496
ನಿವ್ವಳ ಮುಂದುವರಿಕೆ ಮೊತ್ತ	30,88,21,06,969	**56,60,85,677**	**30,12,31,405**	**1,99,45,596**	**1,07,47,308**	**7,90,39,400**	**72,71,614**	**1,12,64,013**	**2,62,634**	**35,39,661**	**31,88,14,94,276**

ಟಿಪ್ಪಣಿ 4 – ಪ್ರಗತಿಯಲ್ಲಿರುವ ಬಂಡವಾಳ ಕಾಮಗಾರಿ

ವಿವರ	ಪ್ರಸಕ್ತ ವರದಿಯ ವರ್ಷದ ಆರಂಭದಲ್ಲಿದ್ದ ಶಿಲ್ಕು	ಪ್ರಸಕ್ತ ವರ್ಷದಲ್ಲಿ ಸೇರ್ಪಡೆಗಳು	ಪ್ರಸಕ್ತ ವರದಿ ವರ್ಷದ ಅಂತ್ಯದಲ್ಲಿನ ಶಿಲ್ಕು
	75,55,70,37,612	7,93,92,66,464	83,49,63,04,076
ಶಾಖಾ ಕಾಲುವೆಗಳು	20,03,23,80,467	47,00,84,995	20,50,24,65,462
ಪಾರ್ಶ್ವಿಕಗಳು	2,32,29,12,262	–	2,32,29,12,262
ರಸ್ತೆಗಳು	5,14,48,53,126	2,82,82,31,385	7,97,30,84,511
ಕಟ್ಟಡಗಳು	83,47,50,829	22,10,99,690	1,05,58,50,519
ಅಣೆಕಟ್ಟುಗಳು ಮತ್ತು ಮುಳುಗಡೆಗಳು	11,40,79,61,234	51,26,48,051	11,92,06,09,285
ಸಣ್ಣ ನೀರಾವರಿ ಕೆರೆಗಳು	14,71,96,19,668	3,59,57,23,589	18,31,53,43,257
ವಿದ್ಯುತ್ ಸ್ಥಾವರಗಳು	2,25,83,902	41,320	2,26,25,222
ಏತ ನೀರಾವರಿ ಯೋಜನೆಗಳು	9,27,16,29,694	65,77,92,929	9,92,94,22,623
ಸ್ಥಿರಯಂತ್ರ ಮತ್ತು ಇತರೆ ಯಂತ್ರೋಪಕರಣಗಳು	79,28,388	-	79,28,388
ಒಟ್ಟು	**1,39,32,16,57,182**	**16,22,48,88,423**	**1,55,54,65,45,605**
ಹಿಂದಿನ ವರ್ಷ	**1,25,65,96,45,383**	**13,66,20,11,799**	**1,39,32,16,57,182**

ರೆವಿನ್ಯೂ ವೆಚ್ಚ (ನಿರ್ಮಾಣ ಹಂತದಲ್ಲಿ) ಬಂಡವಾಳೀಕರಣ ಬಾಕಿ ಇರಿಸಿ

	2018-19	2017-18
ಪ್ರಾರಂಭಿಕ ಶಿಲ್ಕು	25,38,96,20,587	23,98,11,48,874
ವರ್ಷದಲ್ಲಿ ಸೇರ್ಪಡೆಗಳು	2,34,71,30,720	1,40,84,71,713
ಒಟ್ಟು	27,73,67,51,307	25,38,96,20,587
ಒಟ್ಟು ಮೊತ್ತ	**1,83,28,32,96,911**	**1,64,71,12,77,769**

ಪ್ರಗತಿಯಲ್ಲಿರುವ ಬಂಡವಾಳ ಕಾಮಗಾರಿ

೧ ಪ್ರಗತಿಯಲ್ಲಿರುವ ಬಂಡವಾಳ ಕಾಮಗಾರಿಗಳು ಕಂಪನಿಗೆ ಯೋಜನೆಗಳನ್ನು ಹಸ್ತಾಂತರಿಸುವುದಕ್ಕೂ ಮುನ್ನ ಕರ್ನಾಟಕ ಸರ್ಕಾರವು ನಿರ್ವಹಿಸಿರುವ ಕಾಮಗಾರಿಯ ಭಾಗವನ್ನು ಕೂಡ ಒಳಗೊಂಡಿದೆ.

೨ ಕರ್ನಾಟಕ ಸರ್ಕಾರವು ಕಂಪನಿಯ ರಚನೆಗೂ ಮುನ್ನ ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆಯನ್ನು ಕೈಗೊಂಡಿತ್ತು. ಗುತ್ತಿಗೆ ಕರಾರಿನಂತೆ ಗುತ್ತಿಗೆದಾರರು ಭೂಮಾಲೀಕರ ಸಮ್ಮತಿಯೊಂದಿಗೆ ಅಂಥ ಭೂಸ್ವಾಧೀನಗಳ ಬಾಕಿ ಉಳಿದ ಅಧಿಕೃತ ಸ್ವಾಧೀನದ ಅನುಸಾರ ಅಂಥ ಕೆಲಸಗಳನ್ನು ನಿರ್ವಹಿಸಬೇಕಾಗುವುದು.

೩ ಬಹುತೇಕ ಪ್ರಕರಣಗಳಲ್ಲಿ ಸ್ಥಿರ ಸ್ವತ್ತಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಕಂಪನಿಯ ಪರವಾಗಿ ಮ್ಯೂಟೇಷನ್ ದಾಖಲೆಗಳನ್ನು ನಿರ್ವಹಿಸಿದ್ದು, ಲೆಕ್ಕಪತ್ರಗಳಲ್ಲಿ ತೆಗೆದುಕೊಳ್ಳಲಾಗಿದೆ. ಭೂಮಿಯ ಹಕ್ಕು ಪತ್ರಗಳನ್ನು ಪಡೆದುಕೊಳ್ಳುವ ಪ್ರಕ್ರಿಯೆ ಚಾಲನೆಯಲ್ಲಿದೆ.

೪ ಕಂಪನಿಯ ಲೆಕ್ಕಪತ್ರಗಳಲ್ಲಿ ಕಾಣಿಸಿರುವ ಭೂಮಿಯ ಮೌಲ್ಯ ನಿರ್ಧರಣೆಯು ಭೂಸ್ವಾಧೀನ ಅವಾರ್ಡ್, ಒಪ್ಪಂದದ ಅವಾರ್ಡ್, ಬಡ್ಡಿ ಮೊತ್ತದ ಅಂತಿಮಗೊಳಿಸುವಿಕೆ ಮುಂತಾದ ಹಲವಾರು ಪ್ರಕ್ರಿಯೆಗಳ ಅಂತಿಮಗೊಳಿಸುವಿಕೆಗೆ ಒಳಪಟ್ಟಿರುತ್ತದೆ.

೫ ವಿಲೇವಾರಿ ಮಾಡಬಹುದಾದ ಆಸ್ತಿಗಳ ಗುರುತಿಸುವಿಕೆ ಬಾಕಿ ಇರುವ ಹಿನ್ನೆಲೆಯಲ್ಲಿ ನಷ್ಟಗಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಯಾವುದೇ ಅವಕಾಶಗಳನ್ನು ಮಾಡಲಾಗಿಲ್ಲ.

೬ ವಾಹನಗಳ ಭೌತಿಕ ವಿವರವು ಲಭ್ಯವಿದ್ದರೂ ಕಂಪನಿಯ ಪರವಾಗಿ ಮಾಲೀಕತ್ವವನ್ನು ವರ್ಗಾಯಿಸಿಕೊಳ್ಳುವ ಕಾರ್ಯವು ಇನ್ನೂ ಬಾಕಿ ಇದೆ.

೭ ರಸ್ತೆಗಳ ಮೇಲಿನ ಬಂಡವಾಳ ವೆಚ್ಚವು ಒಡೆತನದ ವರ್ಗಾವಣೆ ಇನ್ನೂ ಆಗಬೇಕಿರುವ ರಸ್ತೆಗಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಆಗಿರುವ ವೆಚ್ಚವನ್ನೂ ಒಳಗೊಂಡಿದೆ.

೮ ಪ್ರಗತಿಯಲ್ಲಿರುವ ಬಂಡವಾಳ ಕಾಮಗಾರಿ (ಬಂಡವಾಳೀಕರಣ ಬಾಕಿ) ವೆಚ್ಚವು ಸ್ಥಾಪನೆಯ ಸಂದರ್ಭದಲ್ಲಿ ಸರ್ಕಾರದಿಂದ ವರ್ಗಾವಣೆ ಮಾಡಲಾಗಿರುವ ಸಿಬ್ಬಂದಿ ಮತ್ತು ಇತರೆ ಆಡಳಿತಾತ್ಮಕ ವೆಚ್ಚವನ್ನು ಒಳಗೊಂಡಿದೆ.

೯ ಯೋಜನೆಗಳ ಪ್ರಗತಿಯ ವರದಿಯನ್ನು ಅನುಬಂಧ–೧ ರಲ್ಲಿ ಉಲ್ಲೇಖಿಸಲಾಗಿದೆ.

೧೦ ಬಂಡವಾಳ ವೆಚ್ಚದಡಿಯಲ್ಲಿ ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಟ್ಟಡಗಳು, ನಿರೀಕ್ಷಣಾ ಬಂಗಲೆ, ಸಿಬ್ಬಂದಿ ಕೋಣೆಗಳು, ಕಛೇರಿ ಕಟ್ಟಡಗಳು ಹಾಗೂ ಇತರೆ ರಚನೆಗಳು ಗಳಿಸುವ ಪ್ರಾಸಂಗಿಕ ಆದಾಯಗಳನ್ನು ಕಾರ್ಯನಿರ್ವಹಿಸದ ಆದಾಯಗಳೆಂದು ಪರಿಗಣಿಸಿದೆ.

ಟಿಪ್ಪಣಿ 5
ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ ಸಮತೋಲನ ತಃಖ್ತೆ ಸಂಬಂಧಿಸಿದಂತೆ ಟಿಪ್ಪಣಿ ತಯಾರಿಕೆ

ವಿವರಗಳು	ಪ್ರಸಕ್ತ ವರ್ಷ	ಹಿಂದಿನ ವರ್ಷ
	ಮಾರ್ಚ್ 31, 2019 ರಲ್ಲಿದಂತೆ	ಮಾರ್ಚ್ 31, 2018 ರಲ್ಲಿದಂತೆ
ಅಪ್ರಸ್ತುತ ಹೂಡಿಕೆಗಳು	–	–
ಇತರ ಹೂಡಿಕೆಗಳು	–	–
	–	–

ಅವ್ಯಕ್ತ ಆಸ್ತಿಗಳು ಟಿಪ್ಪಣಿ–6

ವಿವರ	ಗಣಕ ಯಂತ್ರದ ತಂತ್ರಾಂಶ
31 ಮಾರ್ಚ್ 2017 ಅಂತ್ಯಕ್ಕೆ	
ಮುಂದುವರೆದ ಒಟ್ಟು ಮೊತ್ತ	
ಆರಂಭಿಕ ಒಟ್ಟು ಪ್ರಚಲಿತ ಮೊತ್ತ	4,87,14,576
ಸೇರ್ಪಡೆಗಳು	-
ವಿಲೇವಾರಿಗಳು	-
ಆಖೈರು ಮುಂದುವರೆದ ಒಟ್ಟು ಮೊತ್ತ	**4,87,14,576**
ಕ್ರೊಢೀಕೃತ ಸವಕಳಿ ಮತ್ತು ನಷ್ಟ	
ಆರಂಭಿಕ ಕ್ರೊಢೀಕೃತ ಸವಕಳಿ	
ಚಾಲ್ತಿ ವರ್ಷದಲ್ಲಿನ ಸವಕಳಿ	84,15,996
ವಿಲೇವಾರಿಗಳು	81,96,296
ಆಖೈರು ಕ್ರೊಢೀಕೃತ ಸವಕಳಿ ಮತ್ತು ನಷ್ಟ	-
ಮುಂದುವರೆದ ಒಟ್ಟು ಮೊತ್ತ	**1,66,12,292**
31 ಮಾರ್ಚ್ 2018 ಅಂತ್ಯಕ್ಕೆ	-
ಮುಂದುವರೆದ ಒಟ್ಟು ಮೊತ್ತ ನಿವ್ವಳ	3,21,02,284
ಮುಂದುವರೆದ ಆರಂಭಿಕ ಒಟ್ಟು ಮೊತ್ತ	**4,87,14,576**
ಸೇರ್ಪಡೆಗಳು	1,62,840
ವಿಲೇವಾರಿಗಳು	-
ಆಖೈರು ಮುಂದುವರೆದ ಒಟ್ಟು ಮೊತ್ತ	4,88,77,416
ಕ್ರೊಢೀಕೃತ ಸವಕಳಿ ಮತ್ತು ನಷ್ಟ	**-**
ಆರಂಭಿಕ ಕ್ರೊಢೀಕೃತ ಸವಕಳಿ	**1,66,12,292**
ಚಾಲ್ತಿ ವರ್ಷದಲ್ಲಿನ ಸವಕಳಿ	**75,89,874**
ವಿಲೇವಾರಿಗಳು	**-**
ಆಖೈರು ಕ್ರೊಢೀಕೃತ ಸವಕಳಿ ಮತ್ತು ನಷ್ಟ	**2,42,02,166**
ಮುಂದುವರೆದ ಒಟ್ಟು ಮೊತ್ತ	**2,46,75,250**

ಟಿಪ್ಪಣಿ 7
ಆರ್ಥಿಕ ಸ್ವತ್ತುಗಳು

ಭದ್ರತಾ ಠೇವಣಿ, ಸುರಕ್ಷಿಕತವಲ್ಲದ ಸಾಧನಗಳು ಮತ್ತು ಸರ್ಕಾರದಿಂದ ಸ್ವೀಕೃತವಾದವುಗಳು.	62,46,57,256	56,02,87,327
	62,46,57,256	56,02,87,327

ಟಿಪ್ಪಣಿ 8
ಇತರೆ ಚಾಲ್ತಿ ರಹಿತ ಸ್ವತ್ತುಗಳು

ಬಂಡವಾಳ ಮುಂಗಡ	41,89,01,629	37,26,61,735
	41,89,01,629	37,26,61,735

ಮುಂಗಡ ಬಂಡವಾಳ:

ಎ) ಬಾಕಿ ಇರುವ ಸಾಲಗಳು:

i) ನಿರ್ದೇಶಕರು ಅಥವಾ ಕಂಪನಿಯ ಇತರೆ ಅಧಿಕಾರಿಗಳು– ಇಲ್ಲ

ii) ಯಾವುದೇ ನಿರ್ದೇಶಕ ಪಾಲುದಾರನಾಗಿರುವ ಸಂಸ್ಥೆಗಳಿಂದ ಬರಬೇಕಾದ ಮೊತ್ತಗಳು ಇಲ್ಲ

iii) ಯಾವುದೇ ನಿರ್ದೇಶಕರು, ಸದಸ್ಯರಾಗಿರುವ ಅಥವಾ ನಿರ್ದೇಶಕರಾಗಿರುವ ಕಂಪನಿಗಳಿಂದ ಬರಬೇಕಾದ ಬಾಕಿಗಳು ಇಲ್ಲ

ಬಿ) ಮುಂಗಡಗಳು ಕೆಳಕಂಡವುಗಳನ್ನು ಒಳಗೊಂಡಿದೆ.

i) ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಡಬ್ಲೂಆರ್‌ಡಿ 49 ಎಂಎಂಹಚ್ 03 ಬೆಂಗಳೂರು ದಿನಾಂಕ: 20.09.2003 ರಲ್ಲಿ "ತಲಕಾವೇರಿ ಭಾಗಮಂಡಲ ಅಭಿವೃದ್ಧಿ ಪ್ರಾಧಿಕಾರವನ್ನು ರಚಿಸಲಾಗಿದೆ" 13.08.2003 ರಂದು ನಡೆದ ನಿರ್ದೇಶಕರ ಮಂಡಳಿ ಸಭೆಯಲ್ಲಿ "ತಲಕಾವೇರಿ–ಭಾಗಮಂಡಲ ಅಭಿವೃದ್ಧಿ ಪ್ರಾಧಿಕಾರಕ್ಕೆ" ಅಭಿವೃದ್ಧಿಯ ಉದ್ದೇಶಕ್ಕಾಗಿ ನಿಧಿಯನ್ನು ಒದಗಿಸಲು ನಿರ್ಧರಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್ 31, 2013 ರವರೆಗೂ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳಿಗೆ ರೂ.16.02 ಕೋಟಿ ರೂಗಳ ಖರ್ಚು ಸರ್ಕಾರದ ಅಂತಿಮ ನಿರ್ಣಯ ಬಾಕಿ ಇದ್ದು, ಈ ಯೋಜನೆಯು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಜಿಲ್ಲಾಡಳಿತಕ್ಕೆ ಹಸ್ತಾಂತರಿಸಲಾಗಿದ್ದರೂ ಮೊತ್ತವನ್ನು ಮುಂಗಡದ ಅಡಿಯಲ್ಲಿ ತೋರಿಸಲಾಗಿದೆ.

ii) ರೂ.3.81 ಕೋಟಿಗಳನ್ನು ನೀರಾವರಿ ಕಾಮಗಾರಿಗಳಿಗಾಗಿ ಲೋಕೋಪಯೋಗಿ ಇಲಾಖೆ/ ಭಾರತೀಯ ರೇಲ್ವೆಗಳಲ್ಲಿ ಠೇವಣಿ ಇಟ್ಟಿದ್ದು, ಅವುಗಳಿಗೆ ಸಂಬಂಧಿಸಿದ ಬಿಲ್ಲುಗಳು ಸ್ವೀಕೃತವಾಗದೆ ಇರುವುದರಿಂದ ಹೊಂದಾಣಿಕೆ / ವೆಚ್ಚದ ಬಂಡವಾಳೀಕರಣ ಬಾಕಿ ಇದೆ."

iii) ರೂ.3.40 ಕೋಟಿಗಳ ಬಾಕಿಯು ಕೆಐಎಡಿಬಿ ಇಲಾಖೆಯೊಂದಿಗೆ ಉಳಿದಿದ್ದು, ಅದನ್ನು ಬಳಕೆ ಪ್ರಮಾಣ ಪತ್ರ ಪಡೆದುಕೊಂಡ ನಂತರ ಸರಿಹೊಂದಿಸಲಾಗುವುದು.

iv) ವಿಶೇಷ ಭೂಸ್ವಾಧೀನ ಕಛೇರಿಗಳಲ್ಲಿಬಾಕಿ ಇರುವ ರೂ.11.42 ಕೋಟಿಗಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಎಸ್‌ಎಲ್‌ಎಓ / ಎಸಿ/ ಡಿಸಿ ರವರಿಂದ ಬಳಕೆ ಪ್ರಮಾಣ ಪತ್ರ ಪಡೆದ ಬಳಿಕ ಸರಿಹೊಂದಿಸಲಾಗುವುದು.

v) ಕೆ.ಆರ್.ಎಸ್ ವಿಭಾಗದ ಭದ್ರತಾ ಠೇವಣಿಯಿಂದ ಸೇವಾ ತೆರಿಗೆ ಇಲಾಖೆಯವರು ರೂ.2.00 ಕೋಟಿಗಳನ್ನು ಸೇವಾ ತೆರಿಗೆ ಸಂಬಂಧ ವಶಪಡಿಸಿಕೊಂಡಿದ್ದು, ಸದರಿ ಮೊತ್ತವು ಇತ್ಯರ್ಥಕ್ಕೆ ಬಾಕಿ ಇರುತ್ತದೆ.

ಟಿಪ್ಪಣಿ 9
ದಾಸ್ತಾನುಗಳು

ವಿವರ	ಮಾರ್ಚ್ 31, 2018 ರಲ್ಲಿದ್ದಂತೆ	ಮಾರ್ಚ್ 31, 2017 ರಲ್ಲಿದ್ದಂತೆ
ದಾಸ್ತಾನುಗಳು		
ಉಪ ಭೋಗ್ಯ ಸಾಮಾಗ್ರಿಗಳು ಮತ್ತು ಬಿಡಿ ಭಾಗಗಳು	1,04,39,199	1,16,809
ಇತರೆ–ಗಟ್ಟಿ ಕಲ್ಲು (ನಾಮ ಮಾತ್ರ ಮೌಲ್ಯ)	1	1
	1,04,39,199	1,16,809

ಟಿಪ್ಪಣಿ 10
ಮಾರಾಟ ವಹಿವಾಟುವಿಂದ ಮತ್ತು ಇತರೆ ಸ್ವೀಕೃತಿಗಳು

ಮಾರಾಟ ಸ್ವೀಕೃತಿಗಳು	-	-	-
	-	-	-

ಟಿಪ್ಪಣಿ 11

ನಗದು ಮತ್ತು ನಗದು ಸಮಾನ

ಬ್ಯಾಂಕುಗಳಲ್ಲಿರುವ ಶಿಲ್ಕು :		
i) ಚಾಲ್ತಿ ಖಾತೆಯಲ್ಲಿ	5,45,25,17,233	1,45,31,29,158
ii) ಕೈಯಲ್ಲಿರುವ ಅಂಚೆ ಚೀಟಿಗಳು	3,02,347	2,48,097
iii) ಕೈಯಲ್ಲಿರುವ ನಗದು	6,42,659	3,43,945
	5,45,34,62,239	**1,45,37,21,200**

ಟಿಪ್ಪಣಿ 11a

ಇತರೆ ಬ್ಯಾಂಕುಗಳಲ್ಲಿರುವ ಶಿಲ್ಕು

12 ತಿಂಗಳಿಗಿಂತ ಹೆಚ್ಚು ಅವಧಿಯಲ್ಲಿ, ಅವಧಿ ಪೂರ್ಣವಾಗುವ ಬ್ಯಾಂಕ್ ಠೇವಣಿಗಳು	1,07,85,74,369	1,10,34,57,375
12 ತಿಂಗಳುಗಳಿಗಿಂತ ಕಡಿಮೆ ಅವಧಿಯನ್ನು ಹೊಂದಿರುವ ಬ್ಯಾಂಕ್ ಠೇವಣಿಗಳು	-	1,36,61,04,183
	1,07,85,74,369	**1,36,61,04,183**
ನಗದು, ನಗದು ಸಮಾನತೆಗಳು ಮತ್ತು ಇತರೆ ಬ್ಯಾಂಕ್ ಶಿಲ್ಕು (11 +11a)	**6,53,20,36,608**	**2,81,98,25,383**

ಟಿಪ್ಪಣಿ 12

ಸಾಲಗಳು

ಇತರೆ ಸಾಲಗಳು ಮತ್ತು ಮುಂಗಡಗಳು, ಅಸುರಕ್ಷಿತವಲ್ಲದ ವಸ್ತುಗಳೆಂದು ಪರಿಗಣಿಸಲಾಗಿದೆ.	3,03,902	1,13,779
	3,03,902	**1,13,779**

ಟಿಪ್ಪಣಿ 13

ಇತರೆ ಚಾಲ್ತಿ ಆರ್ಥಿಕ ಸ್ವತ್ತುಗಳು

ಸಿಬ್ಬಂದಿ ಸಿಬ್ಬಂದಿಗೆ ನೀಡಿರುವ ಸಾಲ ಮತ್ತು ಮುಂಗಡಗಳು	34,93,947	22,64,117
ಕ್ರೋಢಿಕೃತ ಬಡ್ಡಿ (ಬ್ಯಾಂಕಿನ ಭದ್ರತಾ ಠೇವಣಿಗಳನ್ನು ಹೊರತು ಪಡಿಸಿ 12 ತಿಂಗಳ ಅವಧಿಗೂ ಹೆಚ್ಚಿನ ಬ್ಯಾಂಕ್ ಭದ್ರತಾ ಠೇವಣಿ	6,68,05,871	3,84,83,074
	7,02,99,818	**4,07,47,191**

ಟಿಪ್ಪಣಿ 14

ಇತರೆ ಚಾಲ್ತಿ ಆಸ್ತಿಗಳು

ಮುಂಚಿತ ಸಂದಾಯದ ವೆಚ್ಚ	93,26,038	34,73,971
ಸರ್ಕಾರದ ಪ್ರಾಧಿಕಾರಗಳಲ್ಲಿನ ಶಿಲ್ಕು (ತೆರಿಗೆ ಹಿಡಿಯುವುದು)	99,55,66,139	1,01,62,30,966
ಮಾರಾಟಗಾರರಿಗೆ ಮುಂಗಡಗಳು	(38,61,90,832)	15,46,81,939
ಗುತ್ತಿಗೆದಾರರಿಗೆ ಮುಂಗಡಗಳು	1,20,95,000	2,10,78,106
ಇತರೆ ಚಾಲ್ತಿ ಆಸ್ತಿಗಳು	2,153,062	2,146,751
ಇತರೆ ಮುಂಗಡಗಳು	22,11,271	21,53,062
ಇತರೆ ಲಭ್ಯ ಸ್ವೀಕೃತ್ತಿಗಳು	2,97,34,114	2,23,44,306
	66,27,41,730	**1,21,99,62,350**

ಟಿಪ್ಪಣಿ -15

ಷೇರು ಬಂಡವಾಳ				ಮೊತ್ತ ರೂ.ಗಳಲ್ಲಿ
	ಮಾರ್ಚ್ 31, 2019 ರಲ್ಲಿದಂತೆ		ಮಾರ್ಚ್ 31, 2017 ರಲ್ಲಿದಂತೆ	
ಅಧಿಕೃತ ಷೇರು ಬಂಡವಾಳ	**ಷೇರುಗಳ ಸಂಖ್ಯೆ**	**ಮೊತ್ತ**	**ಷೇರುಗಳ ಸಂಖ್ಯೆ**	**ಮೊತ್ತ**
12,00,00,000 (2017-18 - 12,00,00,000)	12,00,00,000	1,20,00,00,00,000	12,00,00,000	1,20,00,00,00,000
ಈಕ್ವಿಟಿ ಷೇರುಗಳು ತಲಾ ರೂ.೧೦೦೦/– ರಂತೆ	-	-	-	-
ಒಟ್ಟು	**12,00,00,000**	**1,20,00,00,00,000**	**12,00,00,000**	**1,20,00,00,00,000**
ಬಿಡುಗಡೆ ಮಾಡಿರುವ ಬಂಡವಾಳ				
8,71,38,845 (2017-18-8,71,38,845)	8,71,38,845	87,13,88,45,000	8,71,38,845	87,13,88,45,000
ಈಕ್ವಿಟಿ ಷೇರುಗಳು ತಲಾ ರೂ.೧೦೦೦/– ರಂತೆ				
ಒಟ್ಟು	**8,71,38,845**	**87,13,88,45,000**	**8,71,38,845**	**87,13,88,45,000**
ಚಂದಾದಾರು ಮತ್ತು ಪಾವತಿಸಿದ ಬಂಡವಾಳ				
8,71,38,845 (2017-18-8,71,38,845)	8,71,38,845	87,13,88,45,000	8,71,38,845	87,13,88,45,000
ಈಕ್ವಿಟಿ ಷೇರುಗಳು ತಲಾ ರೂ.೧೦೦೦/– ರಂತೆ	-	-	-	-
ಒಟ್ಟು	**8,71,38,845**	**87,13,88,45,000**	**8,71,38,845**	**87,13,88,45,000**
(೧) ಈಕ್ವಿಟಿ ಷೇರು ಬಂಡವಾಳ	ಮಾರ್ಚ್ 31, 2019 ರಲ್ಲಿದಂತೆ		ಮಾರ್ಚ್ 31, 2018 ರಲ್ಲಿದಂತೆ	
	ಷೇರುಗಳ ಸಂಖ್ಯೆ	**ಮೊತ್ತ**	**ಷೇರುಗಳ ಸಂಖ್ಯೆ**	**ಮೊತ್ತ**
ವರದಿ ಅವಧಿಯ ಆರಂಭದ ಶಿಲ್ಕು ಇರುವುದು	8,71,38,845	87,13,88,45,000	1,24,38,845	12,43,88,45,000
ಚಾಲಿ ವರ್ಷದಲ್ಲಿ ಈಕ್ವಿಟಿ ಷೇರು ಬಂಡವಾಳದಲ್ಲಿ ಬದಲಾವಣೆ	-	-	7,47,00,000	74,70,00,00,000
ವರದಿ ಅವಧಿಯ ಅಂತ್ಯಕ್ಕೆ ಇರುವ ಶಿಲ್ಕು	8,71,38,845	87,13,88,45,000	8,71,38,845	87,13,88,45,000

ಟಿಪ್ಪಣಿ 16

ಚಾಲ್ತಿ ರಹಿತ ಆರ್ಥಿಕ ಹೊಣೆಗಾರಿಕೆ – ದೀರ್ಘಾವಧಿ ಸಾಲಗಳು

ಭದ್ರತೆ

ನಿಯತಕಾಲಿಕ ಬಾಂಡುಗಳಿಂದ ಗಳಿಕೆ:		
2000- 8.85% ಆವರ್ತನೀಯ		
ಮರುಕಳಿಕೆಯ/ಆಧಾರ/ತೆರಿಗೆ/ಸೀರೀಸ್– II ಬಾಂಡ್‌ಗಳು	2,00,00,00,000	2,00,00,00,000
ಬ್ಯಾಂಕ್‌ಗಳ ಅವಧಿ ಸಾಲಗಳು	20,14,76,24,381	15,21,56,91,960
ಅಸುರಕ್ಷಿತ ಸಾಲಗಳು		
ಇತರೆ ಸಾಲ ಮತ್ತು ಮುಂಗಡಗಳು	60,50,56,27,276	60,50,56,27,276
	82,65,32,51,657	**77,72,13,19,236**

ಅವಧಿ ಪೂರ್ಣತೆಯ ಸಾಲಗಳು ಮತ್ತು ಬಾಂಡ್‌ಗಳು	ಮಾರ್ಚ್ 31, 2019 ರಲ್ಲಿದ್ದಂತೆ	ಮಾರ್ಚ್ 31, 2018 ರಲ್ಲಿದ್ದಂತೆ
5 ವರ್ಷದ ಅವಧಿಗೂ ಹೆಚ್ಚಿನ ಶ್ರೇಣಿ–II ಬಾಂಡ್‌ಗಳು	2,00,00,00,000	2,00,00,00,000
5 ವರ್ಷದ ಅವಧಿಗೂ ಹೆಚ್ಚಿನ ಆವರ್ತಕ ಸಾಲಗಳು	20,14,76,24,381	15,21,56,91,960

ಭದ್ರತೆಗಳ ಸ್ವರೂಪ:

1. ನಿರ್ದೇಶಕರಿಂದ ಖಾತರಿ ನೀಡಲ್ಪಟ್ಟ ಯಾವುದೇ ದೀರ್ಘಾವಧಿ ಸಾಲಗಳು ಇರುವುದಿಲ್ಲ.
2. ಸರಣಿ–2 ಬಾಂಡ್‌ಗಳು ಮತ್ತು ಬ್ಯಾಂಕ್‌ಗಳಿಂದ ಅವಧಿ ಸಾಲಗಳು ನಿಗಮದ ಆಸ್ತಿಗಳ ಸರಳ ಅಡಮಾನದ ಆಧಾರದಲ್ಲಿ ಭದ್ರತೆ ಪಡೆದಿದೆ ಮತ್ತು ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಖಾತರಿ ಹೊಂದಿರುತ್ತದೆ.

3. ಕಂಪನಿಯು ವಿಜಯಾ ಬ್ಯಾಂಕಿನಿಂದ

ಅ ರೂ.100.00 ಕೋಟಿ ಸಾಲವನ್ನು 2013–2014 ರಲ್ಲಿ 7 ವರ್ಷಗಳ ಅವಧಿ ಸಾಲವನ್ನು ಪಡೆದಿರುತ್ತದೆ. ಸಾಲ ಮರುಪಾವತಿಯನ್ನು 5 ವರ್ಷ 11 ತಿಂಗಳ ನಂತರ ವಾರ್ಷಿಕ 2 ಸಮಾನ ಕಂತುಗಳಲ್ಲಿ ಮರುಪಾವತಿಸಲಾಗುವುದು. ಸಾಲ ಮರುಪಾವತಿ ಪೂರ್ಣಗೊಳ್ಳುವವರೆಗೆ ಮಾಹೆಯಾನ ಬಾಕಿ ಮೊತ್ತದ ಮೇಲೆ ಶೇ.10.20% ರಷ್ಟು ವಾರ್ಷಿಕ ಬಡ್ಡಿಯನ್ನು ಪಾವತಿಸಲಾಗಿದೆ.

ಆ ರೂ.250.00 ಕೋಟಿ ಸಾಲವನ್ನು 2015–16 ರಲ್ಲಿ 7 ವರ್ಷಗಳ ಅವಧಿ ಸಾಲವನ್ನು ಪಡೆದುಕೊಂಡಿತು. 5 ವರ್ಷ 11 ತಿಂಗಳ ನಂತರ ವಾರ್ಷಿಕ 2 ಸಮಾನ ಕಂತುಗಳಲ್ಲಿ ಮರು ಪಾವತಿ ಮಾಡಬೇಕಾಗಿದೆ. ಸಾಲ ಮರುಪಾವತಿ ಪೂರ್ಣಗೊಳ್ಳುವವರೆಗೆ ಮಾಹೆಯಾನ ಬಾಕಿ ಮೊತ್ತದ ಮೇಲೆ ಶೇ.9.70 ರಂತೆ ಬಡ್ಡಿಯನ್ನು ಪಾವತಿಸಲಾಗುತ್ತದೆ.

ಇ ರೂ.500.00 ಕೋಟಿ ಸಾಲವನ್ನು 2018–19 ರಲ್ಲಿ 7 ವರ್ಷಗಳ ಅವಧಿ ಸಾಲವನ್ನು ಪಡೆದುಕೊಂಡಿತು. 5 ವರ್ಷ 11 ತಿಂಗಳ ನಂತರ ವಾರ್ಷಿಕ 2 ಸಮಾನ ಕಂತುಗಳಲ್ಲಿ ಮರು ಪಾವತಿ ಮಾಡಬೇಕಾಗಿದೆ. ಸಾಲ ಮರುಪಾವತಿ ಪೂರ್ಣಗೊಳ್ಳುವವರೆಗೆ ಮಾಹೆಯಾನ ಬಾಕಿ ಮೊತ್ತದ ಮೇಲೆ ಶೇ.8.35 ರಂತೆ ಬಡ್ಡಿಯನ್ನು ಪಾವತಿಸಲಾಗುತ್ತದೆ.

4 ಬ್ಯಾಂಕ್ ಆಫ್ ಇಂಡಿಯಾನಿಂದ ಸಾಲ

ಅ ಕಂಪನಿಯು ಬ್ಯಾಂಕ್ ಆಫ್ ಇಂಡಿಯಾನಿಂದ ರೂ.200.00 ಕೋಟಿಗಳನ್ನು 2014–2015 ರಲ್ಲಿ 7 ವರ್ಷಗಳ ಅವಧಿ ಸಾಲವಾಗಿ ಪಡೆದಿರುತ್ತದೆ. ಸಾಲ ಮರುಪಾವತಿಯನ್ನು 5 ವರ್ಷ 11 ತಿಂಗಳ ನಂತರ ವಾರ್ಷಿಕ 2 ಸಮಾನ ಕಂತುಗಳಲ್ಲಿ ಮರುಪಾವತಿಸಲಾಗುವುದು. ಸಾಲ ಮರುಪಾವತಿ ಪೂರ್ಣಗೊಳ್ಳುವವರೆಗೆ ಮಾಹೆಯಾನ ಬಾಕಿ ಮೊತ್ತದ ಮೇಲೆ ಶೇ.10.20% ರಷ್ಟು ಬಡ್ಡಿಯನ್ನು ಪಾವತಿಸಲಾಗಿದೆ.

ಆ ಕಂಪನಿಯು 2016–17 ರಲ್ಲಿ ರೂ.3350.00 ಕೋಟಿ 7 ವರ್ಷಗಳ ಅವಧಿ ಸಾಲವನ್ನು ಪಡೆದುಕೊಂಡಿತು. ಸಾಲ ಮರುಪಾವತಿಯನ್ನು 5 ವರ್ಷ 11 ತಿಂಗಳ ನಂತರ ವಾರ್ಷಿಕ 2 ಸಮಾನ ಕಂತುಗಳಲ್ಲಿ ಪಾವತಿಸಲಾಗುವುದು. ಸಾಲ ಮರುಪಾವತಿ ಪೂರ್ಣಗೊಳ್ಳುವವರೆಗೆ ಮಾಹೆಯಾನ ಬಾಕಿ ಮೊತ್ತದ ಮೇಲೆ ಶೇ.9.70 ರಂತೆ ಬಡ್ಡಿಯನ್ನು ಪಾವತಿಸಲಾಗುತ್ತದೆ.

5 ಸೀರೀಸ್–2 ಬಾಂಡ್‌ಗಳನ್ನು 2014–2015 ರಲ್ಲಿ ಹಂಚಿಕೆ ದಿನದಿಂದ 120 ತಿಂಗಳ ಅವಧಿಗೆ ನೀಡಿದ್ದು, 08 ವರ್ಷಗಳ ಕೊನೆಗೆ ಅವಧಿಗೆ ಇರಿಸಿ/ ಕರೆಯ ಆಯ್ಕೆಯಂತೆ ಇದನ್ನು 9ನೇ ಮತ್ತು 10ನೇ ವರ್ಷದ ಕೊನೆಯಲ್ಲಿ 02 ಸಮಾನ ಕಂತುಗಳಲ್ಲಿ ವಿಮೋಚನೆಗೊಳಿಸಬಹುದಾಗಿದೆ. ಶ್ರೇಣಿ–2 ರ ಬಾಂಡ್‌ಗಳು ವಾರ್ಷಿಕ ಶೇ.8.85 ದರದ ಬಡ್ಡಿಯನ್ನು ಹೊಂದಿದ್ದು, ಬಾಂಡುಗಳ ವಿಮೋಚನೆವರೆಗೂ ಪ್ರತಿವರ್ಷ ಪಾವತಿಯಾಗುತ್ತಿದೆ.

6 ಪ್ರಗತಿ ಕೃಷ್ಣ ಗ್ರಾಮೀಣ ಬ್ಯಾಂಕ್‌ನಿಂದ ಸಾಲ

ಅ ಕಂಪನಿಯು ಪ್ರಗತಿ ಕೃಷ್ಣ ಗ್ರಾಮೀಣ ಬ್ಯಾಂಕ್‌ನಿಂದ ರೂ.85.00 ಕೋಟಿ ಸಾಲವನ್ನು 2015–2016 ರಲ್ಲಿ 7 ವರ್ಷಗಳ ಅವಧಿ ಸಾಲವಾಗಿ ಪಡೆದಿರುತ್ತದೆ. ಸಾಲ ಮರುಪಾವತಿಯನ್ನು 5 ವರ್ಷ 11 ತಿಂಗಳ ನಂತರ ವಾರ್ಷಿಕ 2 ಸಮಾನ ಕಂತುಗಳಲ್ಲಿ ಮರುಪಾವತಿಸಲಾಗುವುದು. ಸಾಲ ಮರುಪಾವತಿ ಪೂರ್ಣಗೊಳ್ಳುವವರೆಗೆ ವಾರ್ಷಿಕ ಬಾಕಿ ಮೊತ್ತದ ಮೇಲೆ ಶೇ.9.70% ರಷ್ಟು ಬಡ್ಡಿಯನ್ನು ಪ್ರತಿ ತಿಂಗಳು ಪಾವತಿಸಲಾಗಿದೆ.

ಆ ಕಂಪನಿಯು 2016–17 ರಲ್ಲಿ ರೂ.65.00 ಕೋಟಿ ಸಾಲವನ್ನು 7 ವರ್ಷಗಳ ಅವಧಿ ಸಾಲವಾಗಿ ಪಡೆದುಕೊಂಡಿದ್ದು, 5 ವರ್ಷ 11 ತಿಂಗಳ ನಂತರ ವಾರ್ಷಿಕ 2 ಸಮಾನ ಕಂತುಗಳಲ್ಲಿ ಮರು ಪಾವತಿಸಲಾಗುವುದು. ಸಾಲ ಮರುಪಾವತಿ ಪೂರ್ಣಗೊಳ್ಳುವವರೆಗೆ ಬಾಕಿ ಮೊತ್ತದ ಮೇಲೆ ವಾರ್ಷಿಕ ಶೇ.9.70 ರಂತೆ ಬಡ್ಡಿಯನ್ನು ಪ್ರತಿ ತಿಂಗಳು ಪಾವತಿಸಲಾಗುತ್ತದೆ.

7 ಆಕ್ಸಿಸ್ ಬ್ಯಾಂಕಿನಿಂದ ಸಾಲ

ಅ ಆಕ್ಸಿಸ್ ಬ್ಯಾಂಕಿನಿಂದ 2017–18 ರಲ್ಲಿ ರೂ.500.00 ಕೋಟಿ ಮೊತ್ತದ ಅವಧಿ ಸಾಲವನ್ನು 7 ವರ್ಷಗಳ ಅವಧಿಗೆ ಪಡೆಯಲಾಗಿದೆ. ಇದನ್ನು 6 ಮತ್ತು 7 ವರ್ಷಗಳ ಕೊನೆಯಲ್ಲಿ 2 ಕಂತುಗಳಲ್ಲಿ ಮರು ಪಾವತಿಸಬೇಕು. ಈ ಸಾಲವು ವಾರ್ಷಿಕ ಶೇ.8 ರ ಬಡ್ಡಿಯನ್ನು ಹೊಂದಿದ್ದು, ಸಾಲ ತೀರುವವರೆಗೆ ಪ್ರತಿ ತಿಂಗಳು ಕೊಡಬೇಕಾಗಿದೆ.

8 ಪ್ರಸಕ್ತ ವರ್ಷದಲ್ಲಿ ಕಂಪನಿಯು ಸಾಲ ಮತ್ತು ಬಡ್ಡಿ ಪಾವತಿಸುವಲ್ಲಿ ಯಾವುದೇ ಸುಸ್ತಿದಾರರಾಗಿರುವುದಿಲ್ಲ

9 ನಿಗಮದ ಕೋರಿಕೆಯ ಮೇರೆಗೆ ಪ್ರಗತಿ ಕೃಷ್ಣ ಗ್ರಾಮೀಣ ಬ್ಯಾಂಕ್ ಹೊರತುಪಡಿಸಿ ಇತರೆ ಬ್ಯಾಂಕ್‌ಗಳು ಕಾಲಕಾಲಕ್ಕೆ ಅನ್ವಯಿಸಬಹುದಾದ MCLR ದರದ ಬಡ್ಡಿ ಪಾವತಿಗೆ ಒಪ್ಪಿರುತ್ತವೆ.

ಟಿಪ್ಪಣಿ 17
ದೀರ್ಘಾವಧಿ ನಿಬಂಧನೆಗಳು

ದೀರ್ಘಾವಧಿ ಅನುವುಗಳು		
ಅವಕಾಶ ಒದಗಿಸಿರುವುದು		
ಬೃಂದಾವನ ಉದ್ಯಾನದ ನಿರ್ವಹಣೆಗಾಗಿ ಅನುವು ಮಾಡಿರುವುದು	12,00,00,000	11,00,00,000
	12,00,00,000	**11,00,00,000**

ಟಿಪ್ಪಣಿ 18
ಇತರೆ ಚಾಲ್ತಿಯಲ್ಲದ ಹೊಣೆಗಾರಿಕೆಗಳು

ಇತರೆ ಠೇವಣಿಗಳು – ಭದ್ರತೆ ರಹಿತ	1,46,81,92,417	1,40,49,13,516
	1,46,81,92,417	**1,40,49,13,516**

ಟಿಪ್ಪಣಿ 19
ವ್ಯಾಪಾರ ಮತ್ತು ಇತರೆ ಸಂದಾಯಗಳು

ಒಪ್ಪಿಗೆಗಳು –ಭದ್ರತೆ ರಹಿತ	77,51,41,814	19,29,00,470
	77,51,41,814	**19,29,00,470**

ಟಿಪ್ಪಣಿ 20
ಇತರ ಚಾಲ್ತಿ ಆರ್ಥಿಕ ಹೊಣೆಗಾರಿಕೆಗಳು

ಸಂಚಿತ ಬಡ್ಡಿ – ಪಾವತಿಗೆ ಗಡವು ಇನ್ನು ಬಂದಿಲ್ಲ	13,27,50,000	13,27,50,000
ಬಂಡವಾಳ ಸಾಲಿಗರು ಮತ್ತು ಇತರೆ ಸಂದಾಯವಾಗಬೇಕಾದವು	3,80,07,31,572	5,37,84,46,365
ಸಿಬ್ಬಂದಿ ಸೌಲಭ್ಯಗಳಿಗಾಗಿ ಸಂದಾಯ ಮಾಡಬೇಕಾದವು.	4,89,760	18,07,486
	3,93,39,71,332	**5,51,30,03,851**

ಟಿಪ್ಪಣಿ 21
ಇತರ ಚಾಲ್ತಿ ಆರ್ಥಿಕ ಹೊಣೆಗಾರಿಕೆಗಳು

ಶಾಸನಬದ್ಧ ಬಾಕಿ ಸಂದಾಯಗಳು * (VAT, GST, Excise Duty, Provident Fund, Withholding Taxes, ಇತ್ಯಾದಿಗಳು ಒಳಗೊಂಡಿದೆ.)	21,81,07,257	4,23,40,049
ಎಸ್‌ಸಿಪಿ & ಟಿಎಸ್‌ಪಿ ಕಾಮಗಾರಿಗಳ ಉಪಯೋಗಿಸದ ಸರ್ಕಾರಿ ಅನುದಾನ	13,54,70,61,883	9,44,07,62,164
	13,76,51,69,140	**9,48,31,02,213**

* ಇನ್‌ವೆಸ್ಟ್‌ರ್ ಎಜುಕೇಷನ್ ಮತ್ತು ರಕ್ಷಣಾ ನಿಧಿಗೆ ನೀಡಬೇಕಾದ ಯಾವುದೇ ಮೊತ್ತ ಬಾಕಿ ಇರುವುದಿಲ್ಲ
* ಸೇವಾ ತೆರಿಗೆ ಇಲಾಖೆಯ ಬೇಡಿಕೆ ಸೂಚನೆಯಂತೆ ರೂ..3,73,50,000/– ಗನ್ನು ಒದಗಿಸಿದ್ದು, ಸದರಿ ಮೊತ್ತವು ಇಲಾಖೆಯ ಹೊಂದಾಣಿಕೆ/ಇತ್ಯರ್ಥಕೆ ಒಳಪಟ್ಟಿರುತ್ತವೆ.
* ರೂ.2,40,68,244/– ಮೊತ್ತದ ಶಾಸನಬದ್ಧ ಸಂದಾಯದ ಮೊಬಲಗು ಜಿ.ಎಸ್.ಟಿ ನಿಬಂಧನೆಯಂತೆ ಸಮನ್ವಯಕ್ಕೆ ಒಳಪಟ್ಟಿರುತ್ತದೆ. ಟಿಪ್ಪಣಿ 2.22(1) ರಲ್ಲಿ ಉಲ್ಲೇಖಿಸಲಾಗಿದೆ.

ಟಿಪ್ಪಣಿ 22

ಅಲ್ಪಕಾಲಿಕ ಅನುವುಗಳು	**ಮಾರ್ಚ್ ೩೧, ೨೦೧೯ ರಲ್ಲಿದ್ದಂತೆ**	**ಮಾರ್ಚ್ ೩೧, ೨೦೧೮ ರಲ್ಲಿದ್ದಂತೆ**
ಅಲ್ಪಕಾಲಿಕ ಅನುವುಗಳು		
ಸಿಬ್ಬಂದಿ ಸವಲತ್ತುಗಳಿಗೆ ಅನುವು	1,77,221	3,00,515
ಗ್ರ್ಯಾಚುಟಿ ಮತ್ತು ರಜೆ ಪರಿಹಾರ	9,00,34,243	6,87,34,775
ವೇತನ ಮತ್ತು ಇತರೆ ಸವಲತ್ತು		
ಇತರೆ ಅನುವುಗಳು:		
ಆಡಿಟ್ ಶುಲ್ಕ ಪಾವತಿ	26,65,949	15,86,663
ತೆರಿಗೆಗಾಗಿ ಅನುವು	4,03,01,567	11,40,70,826
ದಾಸ್ತಾನಿನ ಅನುವು	1,04,39,199	-
ಇತರೆ	40,567	-
	14,36,58,746	**18,46,92,779**

ಟಿಪ್ಪಣಿ 23

ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತ

ಮಾರ್ಚ್ 31, 2019 ರ ಅಂತ್ಯದ ಆರ್ಥಿಕ ವಿವರಗಳ ಟಿಪ್ಪಣಿಯು ಮುಂದುವರೆದಿದೆ

ಸಿಬ್ಬಂದಿ ಕಲ್ಯಾಣ ವೆಚ್ಚ	ಮಾರ್ಚ್ 31, 2019 ರಲ್ಲಿದ್ದಂತೆ	ಮಾರ್ಚ್ 31, 2018 ರಲ್ಲಿದ್ದಂತೆ
ವೇತನ	1,13,53,00,315	93,97,50,851
ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರ ಸಂಭಾವನೆ	11,45,400	11,77,688
ಸಿಬ್ಬಂದಿ ಕಲ್ಯಾಣ ವೆಚ್ಚಗಳು	12,56,494	8,06,739
ಉಪದಾನ	24,680	22,374
ರಜೆ ನಗದೀಕರಣ	3,26,12,599	3,11,08,980
ವೈದ್ಯಕೀಯ ವೆಚ್ಚ	75,96,811	69,53,213
ದಿನಗೂಲಿ ನೌಕರರ ವೇತನ	24,25,596	18,78,880
ಭವಿಷ್ಯ ನಿಧಿ	1,65,557	84,552
ಮರಣ ಪರಿಹಾರ ನಿಧಿ	60,000	60,000
	1,18,05,87,452	**98,18,43,277**

ಟಿಪ್ಪಣಿ 24

(ಮೊತ್ತ ರೂ.ಗಳಲ್ಲಿ)

ಆರ್ಥಿಕ ವೆಚ್ಚಗಳು	ಮಾರ್ಚ್ 31, 2019 ರಲ್ಲಿದ್ದಂತೆ	ಮಾರ್ಚ್ 31, 2018 ರಲ್ಲಿದ್ದಂತೆ
ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಖಾತರಿ ಕಮಿಷನ್	21,47,24,977	16,32,60,844
ಬ್ಯಾಂಕ್ ಸಾಲಗಳ ಮೇಲೆ ಬಡ್ಡಿ	1,34,98,66,673	98,86,65,334
ಸೀರಿಸ್– II ಬಾಂಡ್‌ಗಳ ಮೇಲಿನ ಬಡ್ಡಿ	17,70,00,000	17,69,99,999
	1,74,15,91,650	**1,32,89,26,177**

ಟಿಪ್ಪಣಿ 25

(ಮೊತ್ತ ರೂ.ಗಳಲ್ಲಿ)

ಇತರೆ ವೆಚ್ಚಗಳು	ಮಾರ್ಚ್ 31, 2019 ರಲ್ಲಿದ್ದಂತೆ	ಮಾರ್ಚ್ 31, 2018 ರಲ್ಲಿದ್ದಂತೆ
ಬಾಡಿಗೆ, ದರ & ತೆರಿಗೆ		
ಆಸ್ತಿ ತೆರಿಗೆ	2,49,315	6,65,258
ಬಾಡಿಗೆ ವಸತಿಯೇತರ	7,73,222	9,19,497
ಸೇವಾ ತೆರಿಗೆ & ಇತರೆ ವೆಚ್ಚಗಳು	3,73,97,763	8,97,298
ಶಾಸನಬದ್ಧ ಫೈಲಿಂಗ್ ಶುಲ್ಕ	4,36,201	4,79,653
ವಾಹನಗಳ ತೆರಿಗೆ ಮತ್ತು ಶುಲ್ಕ	26,79,067	19,79,289
ವಿದ್ಯುತ್	58,56,65,037	22,58,44,365
ನೀರಿನ ಶುಲ್ಕ	9,14,679	8,43,453
ಸ್ಥಳೀಯ ಓಡಾಟ ವೆಚ್ಚಗಳು	6,400	34,593
ಪ್ರಯಾಣ ಇತರೆ	97,05,341	1,17,12,994
ಜಾಹಿರಾತು ಇತರೆ	2,55,21,629	2,28,09,203
ಜಾಹಿರಾತು ಟೆಂಡರ್	3,47,30,064	2,77,24,463
ವಸ್ತು ಪ್ರದರ್ಶನ & ಮಳಿಗೆಗಳು	46,45,325	39,65,098
ಬ್ಯಾಂಕ್ ಮತ್ತು ಹಣಕಾಸು ವೆಚ್ಚಗಳು	1,84,983	4,64,957
ಪುಸ್ತಕ, ಪತ್ರಿಕೆ ಮತ್ತು ನಿಯತಕಾಲಿಕೆಗಳು	3,10,561	2,55,937
ನಿರ್ದೇಶಕರ ಸಭಾ ಭತ್ಯೆ ಮತ್ತು ಪ್ರಯಾಣ ಭತ್ಯೆಗಳು	7,63,735	16,90,225
ವಿಚಾರ ಸಂಕಿರಣ & ಅಭಿವೃದ್ಧಿ ಚಟುವಟಿಕೆಗಳ ವೆಚ್ಚಗಳು	34,300	3,000

ಕಾನೂನು ಶುಲ್ಕ	50,11,817	48,62,244
ಮಾನವ ಶಕ್ತಿ& ಹೊರಗುತ್ತಿಗೆ ವೆಚ್ಚ	17,90,66,093	4,02,84,028
ಸಭಾ ವೆಚ್ಚಗಳು	1,45,000	6,22,286
ಕಛೇರಿ ವೆಚ್ಚಗಳು	1,10,91,589	28,83,934
ಅಂಚೆ & ಕೊರಿಯರ್ ವೆಚ್ಚಗಳು	6,49,170	8,08,321
ಮುದ್ರಣ & ಲೇಖನ ಸಾಮಾಗ್ರಿಗಳು	1,25,14,290	1,58,56,698
ವೃತ್ತಿಪರ ಶುಲ್ಕ	28,87,852	15,97,011
ವಾಹನಗಳ ಸಾರಿಗೆ ವೆಚ್ಚ	3,96,81,315	3,97,75,717
ದೂರವಾಣಿ	35,63,067	39,70,475
ಸಮವಸ್ತ್ರ ವೆಚ್ಚ	16,27,352	19,26,562
ವಾಹನಗಳ ಬಾಡಿಗೆ ವೆಚ್ಚ	6,88,668	5,76,344
ಪ್ರಮಾಣೀಕರಣ ಶುಲ್ಕ	88,500	88,500
ಆಂತರಿಕ ಲೆಕ್ಕಶೋಧನೆ ವೆಚ್ಚ	7,18,856	5,78,200
ಶಾಸನಬದ್ಧ ಪರಿಶೋಧಕರ ಶುಲ್ಕ	12,39,000	6,96,200
ತೆರಿಗೆ ಲೆಕ್ಕಪರಿಶೋಧನಾ ಶುಲ್ಕ	2,06,500	1,00,243
ಸ್ವಂತಿಕೆಯಿಂದ ಮಾಡಿದ ವೆಚ್ಚ (Out of Pocket Expenses)	1,50,000	-
ದುರಸ್ತಿಗಳು		
ಕಟ್ಟಡಗಳು	4,34,68,337	3,65,95,700
ಕಾಲುವೆಗಳು	29,59,62,503	15,56,46,772
ಕಾಲೋನಿಗಳು	12,12,92,975	6,44,43,406
ಬೆಳೆ ಪರಿಹಾರಗಳು	54,39,313	1,19,63,912
ಅಣೆಕಟ್ಟು & ಮುಳುಗಡೆಗಳು	9,76,73,540	7,91,64,399
ಶಾಖಾನಾಲೆಗಳು	7,28,04,502	11,41,49,662
ಇಡಿಪಿ & ಇತರೆ ಸಲಕರಣೆಗಳು	51,23,690	46,42,992
ವಿದ್ಯುತ್ ಅಳವಡಿಕೆಗಳು	14,40,543	33,52,541
ಪಿಠೋಪಕರಣ & ಜೋಡಣೆಗಳು	61,512	2,26,518
ಏತ ನೀರಾವರಿ ಯೋಜನೆಗಳು	12,17,72,765	5,65,90,572
ಸಣ್ಣ ನೀರಾವರಿ ಕೆರೆಗಳು	6,85,57,571	6,22,65,653
ಇತರೆ ಸ್ವತ್ತುಗಳು	14,86,179	36,21,655
ರಸ್ತೆಗಳು, ಸೇತುವೆಗಳು & ನೆಲಗಾಲುವೆಗಳು	5,89,91,430	22,40,71,226
ವಾಹನಗಳು	1,18,70,891	1,07,09,779
ನೀರಿನ ನಿರ್ವಹಣೆ – ನೀರುಗಂಟಿ	11,49,03,792	7,14,43,134
	1,98,41,96,233	**1,31,38,03,966**

ಟಿಪ್ಪಣಿ 25.1

(ಮೊತ್ತ ರೂ.ಗಳಲ್ಲಿ)

ಲೆಕ್ಕಪರಿಶೋಧಕರಿಗೆ ಮಾಡಿದ ಪಾವತಿ	ಮಾರ್ಚ್ 31, 2019 ರಲ್ಲಿದ್ದಂತೆ	ಮಾರ್ಚ್ 31, 2018 ರಲ್ಲಿದ್ದಂತೆ
ಆಂತರಿಕ ಲೆಕ್ಕಪರಿಶೋಧಕೆ ರ ಶುಲ್ಕ	7,18,856	-
ಶಾಸನಬದ್ಧ ಲೆಕ್ಕಪರಿಶೋಧನಾ ಶುಲ್ಕ	12,39,000	6,96,200
ತೆರಿಗೆ ಲೆಕ್ಕಪರಿಶೋಧನಾ ಶುಲ್ಕ	2,06,500	1,00,243
	21,64,356	**7,96,443**

ಟಿಪ್ಪಣಿ 26

ಮೊತ್ತ ರೂ.ಗಳಲ್ಲಿ

ಸರ್ಕಾರದ ನಿರ್ವಹಣಾ ಅನುದಾನ	ಮಾರ್ಚ್ 31, 2019 ರಲ್ಲಿದ್ದಂತೆ	ಮಾರ್ಚ್ 31, 2018 ರಲ್ಲಿದ್ದಂತೆ
ನಿರ್ವಹಣಾ ಕಾರ್ಯಗಳಿಗೆ ಸರ್ಕಾರದ ಅನುದಾನ	61,97,00,000	61,96,00,000
ಖಾತರಿ ಕಮಿಷನ್‌ಗಾಗಿ ಸರ್ಕಾರದ ಅನುದಾನ	21,51,00,000	19,35,70,000
ಋಣ ಸೇವೆಗಳಿಗೆ ಸರ್ಕಾರದ ಅನುದಾನಗಳು	1,65,81,00,000	1,34,46,99,000
ಇತರೆ ಆದಾಯ	60,00,000	-
	2,49,89,00,000	**2,15,78,69,000**

ಟಿಪ್ಪಣಿ 27

ಮೊತ್ತ ರೂ.ಗಳಲ್ಲಿ

ಬ್ಯಾಂಕ್ ಠೇವಣಿಗಳ ಮೇಲೆ ಗಳಿಸಿದ ಬಡ್ಡಿ	ಮಾರ್ಚ್ 31, 2019 ರಲ್ಲಿದ್ದಂತೆ	ಮಾರ್ಚ್ 31, 2018 ರಲ್ಲಿದ್ದಂತೆ
ಬ್ಯಾಂಕ್ ಠೇವಣಿಗಳ ಮೇಲೆ ಸ್ವೀಕೃತ ಬಡ್ಡಿ	14,93,81,921	13,82,85,649
	14,93,81,921	**13,82,85,649**

ಟಿಪ್ಪಣಿ 28 – ಇತರೆ ಆದಾಯ

ಮೊತ್ತ ರೂ.ಗಳಲ್ಲಿ

ಕಾಮಗಾರಿ ಬಿಲ್ಲುಗಳ ಆದಾಯ	ಮಾರ್ಚ್ 31, 2019 ರಲ್ಲಿದ್ದಂತೆ	ಮಾರ್ಚ್ 31, 2018 ರಲ್ಲಿದ್ದಂತೆ
ಗುತ್ತಿಗೆದಾರರಿಂದ ಕಟಾವಣೆ – DRCA	3,82,78,152	6,07,92,299
ಗುತ್ತಿಗೆದಾರರಿಂದ ಕಟಾವಣೆ – ಬಾಡಿಗೆ ದರ	-	3,600
ಗುತ್ತಿಗೆದಾರರಿಂದ ಕಟಾವಣೆ – ಕಾರ್ಮಿಕ ಕಲ್ಯಾಣ ನಿಧಿ	20,28,701	17,03,128
	4,03,06,853	**6,24,99,027**

ಟಿಪ್ಪಣಿ 29

ಮೊತ್ತ ರೂ.ಗಳಲ್ಲಿ

ಇತರೆ ಆದಾಯ	ಮಾರ್ಚ್ 31, 2019 ರಲ್ಲಿದ್ದಂತೆ	ಮಾರ್ಚ್ 31, 2018 ರಲ್ಲಿದ್ದಂತೆ
ಆಸ್ತಿ/ದಾಸ್ತಾನು ಮಾರಾಟದ ಲಾಭ	45,843	62,856
ಅನುಪಯುಕ್ತ ಹವಣಿಕೆಗಳು – ಅನಗತ್ಯವಾದ ಸಾಮಗ್ರಿಗಳ ಮಾರಾಟ	5,54,324	70,797
ಟೆಂಡರ್ ಪುಸ್ತಕಗಳ ಮಾರಾಟ	1,80,724	10,68,358
ನಿರೀಕ್ಷಣಾ ಮಂದಿರದ ಬಾಡಿಗೆ	-	25,00,000
ವಿಚಾರ ಸಂಕೀರ್ಣ ಭರಿಸಿದ ವೆಚ್ಚ		
ಪಟ್ಟಣ/ನಗರಗಳಿಂದ ಸ್ವೀಕೃತಿ		
ಇತರೆ ವಿವಿಧ ಸ್ವೀಕೃತಿಗಳು	65,69,137	9,71,658
ನೀರಿನ ಸಂರಕ್ಷಣೆಗಾಗಿ ವಸೂಲಿ	28,60,892	9,79,520
ಬಾಡಿಗೆ	3,77,90,985	3,34,88,736
ಅಣೆಕಟ್ಟು ಸಂದರ್ಶನ & ವಾಹನ ಶುಲ್ಕ	5,14,10,844	8,00,93,278
ಆದಾಯ ತೆರಿಗೆಯಿಂದ ಬಂದ ಬಡ್ಡಿ	22,307	-
	9,94,35,056	11,92,35,203
ಇತರೆ ಆದಾಯ (28 & 29)	**13,97,41,909**	**18,17,34,230**

ಟಿಪ್ಪಣಿ 30

ಸಾದಿಲ್ವಾರು ಹೊಣೆಗಾರಿಕೆ:

ವಿವರ	ವರದಿಯ ವರ್ಷಾಂತ್ಯಕ್ಕೆ	ಹಿಂದಿನ ವರ್ಷದ ವರದಿಯ ವರ್ಷಾಂತ್ಯಕ್ಕೆ
ಸಾದಿಲ್ವಾರು ಹೊಣೆಗಾರಿಕೆಗಳು ಮತ್ತು ಬದ್ಧತೆಗಳು (ಒದಗಿಸದ ಮಟ್ಟಿಗೆ)		
ಸಾದಿಲ್ವಾರು ಹೊಣೆಗಾರಿಕೆಗಳು		
ಅ) ಕಂಪನಿಯು ಋಣ ಎಂದು ಪರಿಗಣಿಸದ ಕೋರಿಕೆಗಳು	–	34,60,73,000
ಅ) ಆದೇಶ ಸಂಖ್ಯೆ: MYS-EXCUS-000-COM-GVK-05-2017-18, dt. 22/03/2018 ರಲ್ಲಿ ಬೇಡಿಕೆಯಾದ ಸೇವಾ ತೆರಿಗೆ	3,72,63,406	3,72,63,406
(ಟಿಪ್ಪಣಿ: ಈ ಬೇಡಿಕೆಯ ವಿರುದ್ಧ ಮೇಲ್ಮನವಿ ಸಲ್ಲಿಸಲಾಗಿದೆ. ತೀರ್ಮಾನ ಬಾಕಿ ಇದೆ. ಇದ–ರಿಂದಾಗಿ ಲೆಕ್ಕಪುಸ್ತಕದಲ್ಲಿ ಇದಕ್ಕೆ ಅವಕಾಶವನ್ನು ಕಲ್ಪಿಸಲಾಗಿಲ್ಲ)		
ಬದ್ಧತೆಗಳು		
ಎ) ಬಂಡವಾಳ ಲೆಕ್ಕದಲ್ಲಿ ಅನುಷ್ಠಾನವಾಗದೆ ಇರುವ ಗುತ್ತಿಗೆಗಳ ಅಂದಾಜು ಮೊತ್ತ ಮತ್ತು ಇದಕ್ಕೆ ಅವಕಾಶ ಕಲ್ಪಿಸಿಲ್ಲ.	ಮೌಲ್ಯ ಗುರುತಿಸಲು ಸಾಧ್ಯವಾಗಿಲ್ಲ	ಮೌಲ್ಯ ಗುರುತಿಸಲು ಸಾಧ್ಯವಾಗಿಲ್ಲ
ಎ) ಕೆಳ ಕಾಣಿಸಿದ ಸಾಂದರ್ಭಿಕ ಹೊಣೆಗಳ ಆರ್ಥಿಕ ಮೌಲ್ಯವನ್ನು ಖಚಿತಪಡಿಸಿ ಕೊಳ್ಳಲಾಗಲ್ಲಿಲ್ಲ.		
– ಕಂಪನಿಯ ವಿರುದ್ಧದ ಗುತ್ತಿಗೆದಾರರ ಮತ್ತು ಇತರರ ವಿವಾದಾತ್ಮಕ ಬೇಡಿಕೆಗಳು–ಇವು ಭೂಸ್ವಾಧಿನಕ್ಕೆ ಸಂಬಂಧಿಸಿದ ದಾವೆ/ಪಂಚಾಯಿತಿ ವ್ಯವಹಾರಗಳನ್ನು ಒಳಗೊಂಡಿವೆ.	ಮೌಲ್ಯ ಗುರುತಿಸಲು ಸಾಧ್ಯವಾಗಿಲ್ಲ	ಮೌಲ್ಯ ಗುರುತಿಸಲು ಸಾಧ್ಯವಾಗಿಲ್ಲ
– ಕಂಪನಿಯ ವಿರುದ್ಧದ ವಿವಿಧ ಕಾರ್ಮಿಕ ಪ್ರಕರಣಗಳು ಪೂರೈಕೆದಾರರ ಇತರ ದಾವೆಗಳು, ಇತರ ಏಜೆನ್ಸಿಗಳ ದಾವೆ /ಪಂಚಾಯಿತಿ ವ್ಯವಹಾರಗಳು."		
– ಅಂದಾಜುಗಳ ಪರಿಷ್ಕರಣೆ/ದರ ಪಟ್ಟಿ ಏರಿಕೆಯ ವೆಚ್ಚಗಳು ಗುತ್ತಿಗೆದಾರರ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ, ಭಾಗಶಃ		
– ಪರಿಶೀಲನೆಯಲ್ಲಿರುವ ವಿವಾದತ್ಮಕ ಕಾಮಗಾರಿ ಬಿಲ್ಲುಗಳು ಮತ್ತು ವಿವಾದಾತ್ಮಕ ಬಿಲ್ಲುಗಳು ಮುಂತಾದ ಹೊಣೆಗಳು		
– ಕಡಿತ ಮಾಡಿದ/ಕಡಿಮೆ ಕಡಿತ ಮಾಡಿದ ಆದಾಯ ತೆರಿಗೆ/ಮಾರಾಟ ತೆರಿಗೆ/ ರಾಜಧನ/ಸೇವಾ ತೆರಿಗೆ/ ಕಾರ್ಮಿಕ ವಿಮೆ/ಭವಿಷ್ಯ ನಿಧಿ ಮುಂತಾದ ಹೊಣೆಗಳು ಮತ್ತು ಕಡಿತ ಮಾಡಿದ ತೆರಿಗೆಗಳ/ ಸಂಗ್ರಹಿಸಿದ ತೆರಿಗೆಗಳ ಇರಸಾಲಿನಲ್ಲಿದಾದ ವಿಳಂಬದ ಹೊಣೆಗಳು		
– ಗುತ್ತಿಗೆದಾರರಿಂದ ನ್ಯಾಯಾಲಯ ನಿರ್ದೇಶನದಂತೆ ವಸೂಲು ಮಾಡದಿರುವ ರಾಜಧನದ ಹೊಣೆ		
– ಬಳಕೆಯಲ್ಲಿರುವ ವಾಹನಗಳಿಗೆ ಸಂಬಂಧಿಸಿದ ರಸ್ತೆ ತೆರಿಗೆ ಪಾವತಿ, ಸಾರಿಗೆ ಅಧಿಕಾರಿಗಳಿಂದ ಆದೇಶ, ಬಾಕಿ ಇರುವ ವಾಹನಗಳ ವಿಲೇವಾರಿ, ವಿನಾಯಿತಿ ಮುಂತಾದ ಹೊಣೆಗಳು		
– ವಲಯ ಮಟ್ಟದಲ್ಲಿ ಕಂಪನಿಯ ವಿರುದ್ಧ ಬಾಕಿ ಇರುವ ಹೊಣೆಗಳು		
– ಉಚ್ಚ ನ್ಯಾಯಾಲಯದ ಕೆಳಗಿನ ನ್ಯಾಯಾಲಯಗಳಲ್ಲಿ ಕಂಪನಿ ವಿರುದ್ಧದ ಪ್ರಕರಣಗಳ ಹೊಣೆ		
– ಹೈಕೋರ್ಟ್ ಮತ್ತು ಸುಪ್ರಿಂ ಕೋರ್ಟ್‌ನ ಪ್ರಕರಣಗಳ ನಿಗದಿತ ಮಟ್ಟಕ್ಕಿಂತ ಕೆಳಗಿನ ಮೊತ್ತದ ವಿವಾದಗಳ ಹೊಣೆ ರೂ.10.00 ಲಕ್ಷ ದಿನಾಂಕ 31.3.2019ರಂದು ಕಾಮಗಾರಿಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಿ ಅಳತಿಸದ ಹಾಗೂ ಬಿಲ್ಲು ತಯಾರಿಸದ ಮೊತ್ತವನ್ನು ಲೆಕ್ಕಿಸಲಾಗಿರುವುದಿಲ್ಲ		

ಟಿಪ್ಪಣಿ 31

ಉತ್ಪನ್ನಗಳು ಇಲ್ಲ

ಟಿಪ್ಪಣಿ 32

ಪ್ರಸಕ್ತ ವರ್ಷದ ಬಹಿರಂಗಪಡಿಸುವಿಕೆಯನ್ನು ಅನುಸರಿಸಲು ಹಿಂದಿನ ವರ್ಷದ ಅಂಕಿ ಅಂಶಗಳನ್ನು ಮರುಸಂಗ್ರಹಿಸಲಾಗದೆ/ಮರುಸ್ಥಾಪಿಸಲಾಗಿದೆ.

31ನೇ 2019 ರಲ್ಲಿ ಇರುವಂತೆ ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮದ ವಿವಿಧ ಯೋಜನೆಗಳ ಪ್ರಗತಿ ಸ್ಥಿತಿಗತಿ ವರದಿ

ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತವನ್ನು ಕರ್ನಾಟಕದ ಕಾವೇರಿ ಜಲಾನಯನ ಯೋಜನೆಗಳನ್ನು ತೀವ್ರಗತಿಯಿಂದ ಅನುಷ್ಠಾನಗೊಳಿಸುವ ವಿಶೇಷ ಉದ್ದೇಶಕ್ಕಾಗಿ ಕರ್ನಾಟಕ ಸರ್ಕಾರದಿಂದ ಕಂಪನಿ ಆಕ್ಟ್ 1956 ಅಡಿಯಲ್ಲಿ ದಿನಾಂಕ: 03.06.2003 ರಂದು ಸ್ಥಾಪಿಸಲಾಗಿದೆ. ಕರ್ನಾಟಕದ ಒಟ್ಟು ಭೌಗೋಳಿಕ ಪ್ರದೇಶವಾದ 1,91,791 ಚ.ಕಿ.ಮೀ. ನಲ್ಲಿ ಕಾವೇರಿ ಜಲಾನಯನ ಭೌಗೋಳಿಕ ಪ್ರದೇಶವು 34,275 ಚ.ಕಿ.ಮೀ ಆಗಿದ್ದು, ಇದು ಕರ್ನಾಟಕ ಭೌಗೋಳಿಕ ಪ್ರದೇಶದ ಶೇಕಡ 17.99 ರಷ್ಟು ಇರುತ್ತದೆ. ಕಾವೇರಿ ಕಣಿವೆಯು ದಕ್ಷಿಣ ಕರ್ನಾಟಕದ 11 ಜಿಲ್ಲೆಗಳಲ್ಲಿ ವ್ಯಾಪಿಸಿದ್ದು, ಮುಖ್ಯ ನದಿಯಾದ ಕಾವೇರಿ ನದಿಯು ಕೊಡಗು ಜಿಲ್ಲೆಯ ತಲಕಾವೇರಿಯಲ್ಲಿ ಹುಟ್ಟಿ ಕರ್ನಾಟಕದಲ್ಲಿ 381 ಕಿ.ಮೀ ಹರಿದು ತಮಿಳುನಾಡು ಮೂಲಕ ಬಂಗಾಳಕೊಲ್ಲಿ ಸಮುದ್ರವನ್ನು ಸೇರುತ್ತದೆ. ಕಾವೇರಿ ನದಿಗೆ ಹಾರಂಗಿ (50 ಕಿ.ಮೀ.), ಹೇಮಾವತಿ (245 ಕಿ.ಮೀ), ಲಕ್ಷ್ಮಣ ತೀರ್ಥ (131 ಕಿ.ಮೀ.), ಕಬಿನಿ (230 ಕಿ.ಮೀ), ಶಿಂಷಾ (221 ಕಿ.ಮೀ), ಸುವರ್ಣಾವತಿ (88 ಕಿ.ಮೀ.), ಅರ್ಕಾವತಿ (161 ಕಿ.ಮೀ.) ಉಪ ನದಿಗಳು ಸೇರುತ್ತವೆ.

ಕಾವೇರಿ ಕಣಿವೆಯಲ್ಲಿ ಪ್ರಗತಿಯಲ್ಲಿರುವ ನೀರಾವರಿ ಯೋಜನೆಗಳು, ಏತ ನೀರಾವರಿ, ಸಣ್ಣ ನೀರಾವರಿ ಮತ್ತು ಕಾಡಾ ಕಾಮಗಾರಿಗಳು ಒಳಗೊಂಡಂತೆ ಪೂರ್ಣಗೊಳಿಸುವುದು ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮದ ಮುಖ್ಯ ಉದ್ದೇಶಗಳಾಗಿವೆ.

ಮುಂದುವರೆದು, ಏತ ನೀರಾವರಿ, ಸಣ್ಣ ನೀರಾವರಿ ಮತ್ತು ಕಾಡಾ ಯೋಜನೆಗಳನ್ನು ಒಳಗೊಂಡಂತೆ ಎಲ್ಲಾ ನೀರಾವರಿ ಯೋಜನೆಗಳನ್ನು ನಿರ್ವಹಿಸುವ ಹಾಗೂ ಅಧುನೀಕರಣಗೊಳಿಸುವ ಉದ್ದೇಶವನ್ನು ಕೂಡ ಹೊಂದಿರುತ್ತದೆ.

ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ನಿಯಮಿತದ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ (1) ನೀರಾವರಿ (ದ) ವಲಯ, ಮೈಸೂರು (2) ಹೇಮಾವತಿ ಯೋಜನಾ ವಲಯ, ಗೊರೂರು, ಹಾಗೂ (3) ಹೇಮಾವತಿ ನಾಲಾ ವಲಯ, ತುಮಕೂರು ಕಾರ್ಯ ನಿರ್ವಹಿಸುತ್ತಿವೆ.

ನೀರಾವರಿ (ದ) ವಲಯ, ಮೈಸೂರು

ಈ ವಲಯದಡಿಯ ಡಿ.ಡಿ.ಅರಸ್ ನಾಲೆ, ಕಬಿನಿ ಯೋಜನೆ, ಹಾರಂಗಿ ಯೋಜನೆ, ತಾರಕ ಯೋಜನೆ,ಅರ್ಕಾವತಿ ಯೋಜನೆ, ಚಿಕ್ಕಿಹೊಳೆ ಯೋಜನೆ, ಉಡುತೊರೆಹಳ್ಳ ಯೋಜನೆ, ಇಗ್ಗಲೂರು ಬ್ಯಾರೇಜ್ ಯೋಜನೆ, ಮಂಚನಬೆಲೆ ಯೋಜನೆ, ಕೃಷ್ಣರಾಜಸಾಗರ ಆಧುನೀಕರಣ, ಬನ್ನಹಳ್ಳಿಹುಂಡಿ ಏತ ನೀರಾವರಿ ಯೋಜನೆ, ನಂಜಾಪುರ ಏತ ನೀರಾವರಿ ಯೋಜನೆಗಳು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿವೆ. ಸದರಿ ಯೋಜನೆಗಳ ವಿವರಗಳು ಈ ಕೆಳಗಿನಂತಿವೆ.

ಡಿ. ದೇವರಾಜ ಅರಸ್ ನಾಲೆ

ಈ ಯೋಜನೆಯು ಕೃಷ್ಣರಾಜಸಾಗರದ ಬಲದಂಡೆಯಿಂದ 126ಕಿ.ಮೀ ಉದ್ದದ ನಾಲೆ ನಿರ್ಮಿಸುವುದನ್ನು ಒಳಗೊಂಡಿದೆ. ಈ ಯೋಜನೆಯ ಮೂಲ ಅಂದಾಜು ರೂ. 18.50 ಕೋಟಿಗಳಾಗಿದ್ದು, ಇದಕ್ಕೆ ಸರ್ಕಾರದಿಂದ ಆದೇಶ ಸಂ. ಪಿ.ಡಬ್ಲ್ಯು.ಡಿ/145/ಎಂ.ಕೆ.

ಎಸ್/77 ದಿ: 23.04.1979 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆಯನ್ನು ನೀಡಲಾಗಿದೆ. ಕಾಮಗಾರಿಯನ್ನು 1979 ರಲ್ಲಿ ಪ್ರಾರಂಭಿಸಲಾಗಿದೆ. ಯೋಜನೆಯ ಪರಿಷ್ಕೃತ ಅಂದಾಜು ಮೊತ್ತ ರೂ.58.10 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಪಿ.ಡಬ್ಲ್ಯು.ಡಿ/145/ಎಂ.ಎಂ.ಆರ್/86, ದಿ: 08.08.1988 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ನೀಡಲಾಗಿದೆ.

ಈ ಯೋಜನೆ ಅಡಿಯಲ್ಲಿ 80,000 ಎಕರೆ (32375 ಹೆ.) (ಬೆಳೆ ವಿವರ ಖಾರೀಫ್ ಅರೆಖುಷ್ಕಿ 80,000 ಎಕರೆ ಮತ್ತು ರಬಿ ಅರೆಖುಷ್ಕಿ 59,500 ಎಕರೆ ಒಟ್ಟು 139500 ಎಕರೆ) ಯೋಜಿತ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ. ಇದರಿಂದ ಮಂಡ್ಯ ಜಿಲ್ಲೆಯ ಶ್ರೀರಂಗಪಟ್ಟಣ ತಾಲ್ಲೂಕು ಮತ್ತು ಮೈಸೂರು ಜಿಲ್ಲೆಯ ನಂಜನಗೂಡು, ಟಿ.ನರಸೀಪುರ ಮತ್ತು ಹೆಚ್.ಡಿ ಕೋಟೆ ತಾಲ್ಲೂಕುಗಳು ನೀರಾವರಿ ಸೌಲಭ್ಯ ಪಡೆಯುತ್ತಿವೆ.

ಈ ಯೋಜನೆ ಅಡಿಯಲ್ಲಿ ಒಟ್ಟು 126 ಕಿಮೀ ಉದ್ದದ ಮುಖ್ಯ ನಾಲೆಯ ಕಾಮಗಾರಿಗಳು ಹಾಗೂ ವಿತರಣಾ ನಾಲೆಗಳ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ. ಮುಂದುವರೆದು, ಮುಖ್ಯ ಹಾಗೂ ಉಪನಾಲೆಗಳ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ. ಮುಖ್ಯ ನಾಲೆ ಹಾಗೂ ಉಪನಾಲೆಗಳ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಒಟ್ಟಾರೆ 249 ಅಡ್ಡಮೋರಿ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ. ಪ್ರಾಯೋಗಿಕವಾಗಿ ನಾಲೆಯ ಕೊನೆಯವರೆಗೆ ನೀರನ್ನು ಹರಿಸಲಾಗಿದೆ. ಈ ಯೋಜನೆಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ.

ಯೋಜಿತ 80000 ಎಕರೆ (32375ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶದ ಎದುರಾಗಿ ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್ 2018ರ ಅಂತ್ಯದವರೆಗೆ 78432 ಎಕರೆ (31741 ಹೆ.) ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲಾಗಿದೆ. ಉಳಿದ 1568 ಎಕರೆ (634 ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವು ನಗರೀಕರಣ, ಕೈಗಾರಿಕಾ ಅಭಿವೃದ್ಧಿ ಹಾಗೂ ಎತ್ತರದ ಪ್ರದೇಶಗಳಿಂದ ಕೂಡಿರುವುದರಿಂದ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ.

ಈ ಯೋಜನೆಗೆ 2018–19ನೇ ಸಾಲಿಗೆ ರೂ. 8.39 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 19.52 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ.ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 682.50 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ಕಬಿನಿ ಜಲಾಶಯ ಯೋಜನೆ

ಕಬಿನಿ ಜಲಾಶಯವನ್ನು ಮೈಸೂರು ಜಿಲ್ಲೆ ಹೆಗ್ಗಡದೇವನಕೋಟೆ ತಾಲ್ಲೂಕಿನ ಬೀಚನಹಳ್ಳಿ ಸಮೀಪದಲ್ಲಿ ಕಬಿನಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ನಿರ್ಮಿಸಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಮೂಲ ಅಂದಾಜು ರೂ.3.20 ಕೋಟಿಗಳಾಗಿದ್ದು, ಇದಕ್ಕೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂ. ಪಿ.ಡಬ್ಲ್ಯು.ಡಿ/1/ಕೆ.ಆರ್.ಸಿ./57 ದಿ: 02.02.1959 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆಯನ್ನು ನೀಡಲಾಗಿದೆ. ಕಾಮಗಾರಿಯನ್ನು 1960 ರಲ್ಲಿ ಪ್ರಾರಂಭಿಸಲಾಗಿದೆ. ಯೋಜನೆಯ ಪರಿಷ್ಕೃತ ಅಂದಾಜು ಮೊತ್ತ ರೂ.390.00 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಪಿ.ಡಬ್ಲ್ಯು.ಡಿ/22/ಎಂ.ಎಂ.ಆರ್/86 ದಿ: 24.02.1986 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆಯನ್ನು ನೀಡಲಾಗಿದೆ.

ಈ ಯೋಜನೆಯ ಪುನರ್ ಪರಿಷ್ಕೃತ ಯೋಜನಾ ವರದಿಯಲ್ಲಿ ಸೇರಿರುವ ಹರಿ ನೀರಾವರಿ ಹಾಗೂ ಏತ ನೀರಾವರಿ ಘಟಕಗಳನ್ನು ಒಳಗೊಂಡಿದ್ದು, 59.65 ಟಿಎಂಸಿ ನೀರನ್ನು ಉಪಯೋಗಿಸಲು ಉದ್ದೇಶಿಸಿದೆ. ಇದರಲ್ಲಿ ಹರಿ ನೀರಾವರಿಯ 32.350 ಟಿಎಂಸಿ ನೀರು ಹಾಗೂ ಏತ ನೀರಾವರಿಯ 27.300 ಟಿಎಂಸಿ ನೀರು ಒಳಗೊಂಡಿರುತ್ತದೆ. ಹರಿ ನೀರಾವರಿಯಿಂದ 32.35 ಟಿಎಂಸಿ ನೀರನ್ನು ಉಪಯೋಗಿಸಿ 110000 ಎಕರೆ (44516 ಹೆ) ಹಾಗೂ ಏತ ನೀರಾವರಿಯಿಂದ 27.30 ಟಿಎಂಸಿ ನೀರನ್ನು ಉಪಯೋಗಿಸಿ 123347 ಎಕರೆ (49918 ಹೆ) ಪ್ರದೇಶಕ್ಕೆ ಅಂದರೆ ಒಟ್ಟಾರೆ 59.65 ಟಿಎಂಸಿ ನೀರನ್ನು ಉಪಯೋಗಿಸಿ 233347 ಎಕರೆ (94434 ಹೆ) ಯೋಜಿತ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ. ಈ ಯೋಜನೆಯಿಂದ ಮೈಸೂರು ಜಿಲ್ಲೆಯ ಹೆಚ್.ಡಿ.ಕೋಟೆ, ನಂಜನಗೂಡು ಮತ್ತು ಟಿ.ನರಸೀಪುರ ಹಾಗೂ ಚಾಮರಾಜನಗರ ಜಿಲ್ಲೆಯ ಗುಂಡ್ಲುಪೇಟೆ, ಚಾಮರಾಜನಗರ, ಯಳಂದೂರು ಮತ್ತು ಕೊಳ್ಳೇಗಾಲ ತಾಲ್ಲೂಕುಗಳು ನೀರಾವರಿ ಸೌಲಭ್ಯ ಪಡೆಯಲಿವೆ.

ಹರಿ ನೀರಾವರಿ: ಅಣೆಕಟ್ಟು ಮತ್ತು ಪೂರಕ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ.ಈ ಯೋಜನೆ ಅಡಿ ಎಡದಂಡೆ ನಾಲೆ ಮತ್ತು ಬಲದಂಡೆ ನಾಲೆಗಳು ಇವೆ.

ಎಡದಂಡೆ ನಾಲೆಯ ಪೂರ್ಣ ಉದ್ದವಾದ 26 ಕಿ.ಮೀ.ಗಳ ಮಣ್ಣು ಅಗೆತ ಮತ್ತು ಅಡ್ಡಮೋರಿ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿವೆ.

ಬಲದಂಡೆ ನಾಲೆಯ ಪೂರ್ಣ ಉದ್ದವಾದ 202 ಕಿ.ಮೀ.ಗಳ ಮಣ್ಣು ಅಗೆತ ಮತ್ತು ಅಡ್ಡಮೋರಿ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ. ಬಲದಂಡೆ ನಾಲೆಯ ಸರ: 0.00 ರಿಂದ 100.00 ಕಿ.ಮೀ. ವರೆಗಿನ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಸರ: 100.00 ರಿಂದ 130.00 ಕಿ.ಮೀ ರವರೆಗಿನ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿಗಳು ಮತ್ತು ಸರಪಳಿ ಸರ: 130.00 ರಿಂದ 140.00 ಕಿ.ಮೀ ವರೆಗಿನ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿಗಳು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತವೆ.

ಯೋಜಿತ 110000 ಎಕರೆ (44516 ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶದ ಎದುರಾಗಿ ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್ 2018 ರ ಅಂತ್ಯದವರೆಗೆ 109273 ಎಕರೆ (44222 ಹೆ.) ಪ್ರದೇಶಕ್ಕೆ ಹರಿ ನೀರಾವರಿ ಯೋಜನೆ ಅಡಿ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲಾಗಿದೆ. ಉಳಿದ 727 ಎಕರೆ (294 ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವು ಗ್ರಾಮದ ಪರಿಮಿತಿ ಹಾಗೂ ಎತ್ತರದ ಪ್ರದೇಶಗಳಿಂದ ಕೂಡಿರುವುದರಿಂದ ಈ ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ.

ಏತ ನೀರಾವರಿ: ಕಾವೇರಿ ನ್ಯಾಯಾಧೀಕರಣದ ಅಂತಿಮ ತೀರ್ಪಿನಲ್ಲಿ ಕಬಿನಿ 2 ನೇ ಹಂತದ ಏತ ನೀರಾವರಿ ಯೋಜನೆಗೆ ನೀರಿನ ಹಂಚಿಕೆ ಇಲ್ಲದ ಕಾರಣ ಏತ ನೀರಾವರಿ ಯೋಜನೆಯನ್ನು ಕೈಗೆತ್ತಿಕೊಂಡಿಲ್ಲ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 22.98 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 19.03 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 1044.26 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ಹಾರಂಗಿ ಯೋಜನೆ

ಹಾರಂಗಿ ಜಲಾಶಯವನ್ನು ಕೊಡಗು ಜಿಲ್ಲೆ ಸೋಮವಾರಪೇಟೆ ತಾಲ್ಲೂಕಿನ ಹುಲುಗುಂದ ಬಳಿ ಕಾವೇರಿಯ ಉಪನದಿಯಾದ ಹಾರಂಗಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ನಿರ್ಮಿಸಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಮೂಲ ಅಂದಾಜು ರೂ.11.00 ಕೋಟಿಗಳಾಗಿದ್ದು, ಇದಕ್ಕೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂ. ಪಿ.ಡಬ್ಲ್ಯು.ಡಿ/02/ ಜಿ.ಹೆಚ್.ಕೆ/63, ದಿ: 14.11.1969 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಪರಿಷ್ಕೃತ ಅಂದಾಜು ಮೊತ್ತ

ರೂ. 545.00 ಕೋಟಿಗಳಾಗಿದ್ದು, ಸರ್ಕಾರಿ ಆದೇಶ ಸಂ. ಪಿ.ಡಬ್ಲ್ಯು.ಡಿ/ 14/ಎಂ.ಎಂ.ಹೆಚ್/2007, ದಿ: 30.07.2007 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಯು ಹರಿ ನೀರಾವರಿ ಹಾಗೂ ಏತ ನೀರಾವರಿ ಘಟಕಗಳನ್ನು ಒಳಗೊಂಡಿದೆ.ಈ ಯೋಜನೆ ಅಡಿಯಲ್ಲಿ 18.00 ಟಿಎಂಸಿ ನೀರನ್ನು ಉಪಯೋಗಿಸಲು ಉದ್ದೇಶಿಸಿದ್ದು, ಇದರಲ್ಲಿ ಹರಿ ನೀರಾವರಿಯ 11.38 ಟಿಎಂಸಿ ಹಾಗೂ ಏತ ನೀರಾವರಿಯ 6.62 ಟಿಎಂಸಿ ನೀರು ಒಳಗೊಂಡಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯಿಂದ ಕಲ್ಪಿಸಲಾಗುವ ಅಚ್ಚುಕಟ್ಟು ವಿವರಗಳು ಈ ಕೆಳಗಿನಂತಿವೆ:

ಕ್ರ.ಸಂ	ನಾಲೆಗಳು	ನಾಲೆಯ ಉದ್ದ (ಕಿ.ಮೀ.ನಲ್ಲಿ)	ಯೋಜಿತ ಅಚ್ಚುಕಟ್ಟು ಎಕರೆಗಳಲ್ಲಿ (ಹೆ.)
ಹರಿನೀರಾವರಿ	1. ಎಡದಂಡೆ ನಾಲೆ	153.00	29472 (11927)
	2. ಬಲದಂಡೆ ನಾಲೆ	138.50	71323 (28863)
	3. ಸಣ್ಣ ನೀರಾವರಿ ಕೆರೆಗಳು	–	2600 (1053)
ಏತ ನೀರಾವರಿ	1. ಸೋಮವಾರಪೇಟೆ	10.00	1500 (607)
	2. ಪಿರಿಯಾಪಟ್ಟಣ	50.00	30000 12141)
		ಒಟ್ಟು	**134895 (54591)**

ಈ ಯೋಜನೆ ಅಡಿಯಲ್ಲಿ ಮೈಸೂರು ಜಿಲ್ಲೆಯ ಹುಣಸೂರು, ಕೆ.ಆರ್.ನಗರ ಮತ್ತು ಪಿರಿಯಾಪಟ್ಟಣ ಹಾಗೂ ಹಾಸನ ಜಿಲ್ಲೆಯ ಅರಕಲಗೂಡು ಹಾಗೂ ಕೊಡಗು ಜಿಲ್ಲೆಯ ಸೋಮವಾರಪೇಟೆ ತಾಲ್ಲೂಕುಗಳು ನೀರಾವರಿ ಸೌಲಭ್ಯ ಪಡೆಯಲಿವೆ.

ಹರಿ ನೀರಾವರಿ: ಅಣೆಕಟ್ಟು ಮತ್ತು ಪೂರಕ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ. ಎಡದಂಡೆ ನಾಲೆಯ ಪೂರ್ಣ ಉದ್ದವಾದ 153 ಕಿ.ಮೀ.ಗಳ ಹಾಗೂ ಬಲದಂಡೆ ನಾಲೆಯ ಪೂರ್ಣ ಉದ್ದವಾದ 138.50 ಕಿ.ಮೀ.ಗಳ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ.

ಹಾರಂಗಿ ಎಡದಂಡೆ ನಾಲೆಯ ಸರ: 14.740 ಕಿ.ಮೀ ನಿಂದ 27.000 ಕಿ.ಮೀ ವರೆಗಿನ 12.26 ಕಿ.ಮೀ ಉದ್ದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದ್ದು, ಈ ಪೈಕಿ 11.36ಕಿ.ಮೀ ಉದ್ದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ. ಉಳಿದ 0.90 ಕಿ.ಮೀ ಉದ್ದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.

ಹಾರಂಗಿ ಎಡದಂಡೆ ನಾಲೆಯ 20 ಸಂಖ್ಯೆ ವಿತರಣಾ ನಾಲೆಗಳ 41.145 ಕಿ.ಮೀ ಉದ್ದದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿಗಳನ್ನು 6 ಪ್ಯಾಕೇಜ್‌ಗಳಲ್ಲಿ ಕೈಗೊಂಡಿದ್ದು, ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ.

ಹಾರಂಗಿ ಬಲದಂಡೆ ನಾಲೆಯ ಸರ: 0.00 ಕಿ.ಮೀ ನಿಂದ 25.00 ಕಿ.ಮೀ ವರೆಗಿನ 20.60 ಕಿ.ಮೀ ಉದ್ದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದ್ದು, ಕಾಮಗಾರಿಯನ್ನು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ.

ಏತ ನೀರಾವರಿ ಯೋಜನೆಗಳು

1. ಸೋಮವಾರ ಪೇಟೆ ಏತ ನೀರಾವರಿ:ಈ ಯೋಜನೆ ಅಡಿಯಲ್ಲಿ ಎಡದಂಡೆ ನಾಲೆಯ ಸರ: 12.20 ಕಿ.ಮೀ ನಲ್ಲಿ 0.80 ಟಿಎಂಸಿ ನೀರನ್ನು ಎತ್ತಿ, 1500 ಎಕರೆ (607 ಹೆ) ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಹೆಡ್‌ವರ್ಕ್ಸ್ ಮತ್ತು 10 ಕಿ.ಮೀ ಉದ್ದ ನಾಲೆಯ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಯೋಜನೆಯನ್ನು ಚಾಲನೆಗೊಳಿಸಲಾಗಿದೆ.

2. ಪಿರಿಯಾಪಟ್ಟಣ ಏತ ನೀರಾವರಿ: ಈ ಯೋಜನೆ ಅಡಿಯಲ್ಲಿ ಕರಡಿಲಕ್ಕನ ಕೆರೆಯಿಂದ 324 ಕ್ಯೂಸೆಕ್ಸ್ ನೀರನ್ನು ಎತ್ತಿ 30000 ಎಕರೆ (12141ಹೆ) ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲಾಗಿದೆ. ಈ ಯೋಜನೆ ಅಡಿಯಲ್ಲಿ 5.82 ಟಿಎಂಸಿ ನೀರನ್ನು ಉಪಯೋಗಿಸಿಕೊಳ್ಳಲು ಯೋಜಿಸಲಾಗಿದೆ.

ಹೆಡ್‌ವರ್ಕ್ಸ್ ಮತ್ತು ಪೂರಕ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ. ಮುಖ್ಯ ನಾಲೆಯ ಉದ್ದವಾದ 50 ಕಿ.ಮೀ.ನ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ. ಈ ನಾಲೆಯಡಿ ಬರುವ 1 ರಿಂದ 38 ವಿತರಣಾ ನಾಲೆಯ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತವೆ.

ಯೋಜಿತ 134895 ಎಕರೆ (54591ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶದ ಎದುರಾಗಿ ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್ 2019 ರ ಅಂತ್ಯದವರೆಗೆ 132248 ಎಕರೆ (53520 ಹೆ.)ಪ್ರದೇಶಕ್ಕೆ ಹರಿ ನೀರಾವರಿ ಹಾಗೂ ಏತ ನೀರಾವರಿ ಯೋಜನೆಗಳಿಂದ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲಾಗಿದೆ.ಇನ್ನುಳಿದ 2647 ಎಕರೆ (1071 ಹೆ.)ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವು ಗ್ರಾಮದ ಪರಿಮಿತಿ ಹಾಗೂ ಎತ್ತರದ ಪ್ರದೇಶಗಳಿಂದ ಕೂಡಿರುವುದರಿಂದ ಈ ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ.

ಈ ಯೋಜನೆಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 21.06 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 30.19 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 817.38 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ತಾರಕ ಯೋಜನೆ

ತಾರಕ ಜಲಾಶಯವನ್ನು ಮೈಸೂರು ಜಿಲ್ಲೆಯ ಹೆಗ್ಗಡದೇವನ ಕೋಟೆ ತಾಲ್ಲೂಕಿನ ಪೆಂಜಹಳ್ಳಿ ಗ್ರಾಮದ ಹತ್ತಿರ ಕಬಿನಿ ನದಿಯ ಉಪನದಿಯಾದ ತಾರಕ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ನಿರ್ಮಿಸಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಮೂಲ ಅಂದಾಜು ರೂ.1.70 ಕೋಟಿಗಳಾಗಿದ್ದು, ಇದಕ್ಕೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂ. ಪಿ.ಡಬ್ಲ್ಯೂ.ಡಿ/23/ಜಿ.ಐ.ಪಿ./67 ದಿ: 12.04.1970 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಕಾಮಗಾರಿಯನ್ನು 1970ರಲ್ಲಿ ಪ್ರಾರಂಭಿಸಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪರಿಷ್ಕೃತ ಅಂದಾಜು ಮೊತ್ತ ರೂ.51.00 ಕೋಟಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಪಿ.ಡಬ್ಲ್ಯೂ.ಡಿ/36/ಎಂ.ಎಂ.ಎಫ್ ದಿ: 15.04.1996 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.

ಈ ಯೋಜನೆ ಅಡಿಯಲ್ಲಿ 3.20 ಟಿಎಂಸಿ ಯೋಜಿತ ನೀರನ್ನು ಉಪಯೋಗಿಸಿಕೊಂಡು 17400 ಎಕರೆ (7040 ಹೆ) ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ. ಸದರಿ ಯೋಜನೆಯಿಂದ ಮೈಸೂರು ಜಿಲ್ಲೆಯ ಹೆಚ್.ಡಿ.ಕೋಟೆ ತಾಲ್ಲೂಕು ನೀರಾವರಿ ಸೌಲಭ್ಯ ಪಡೆಯಲಿದೆ.

ಎಡದಂಡೆ ನಾಲೆಯ 50 ಕಿ.ಮೀ ಹಾಗೂ ಬಲದಂಡೆ ನಾಲೆಯ 38.50 ಕಿ.ಮೀ. ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ. ಈ ಯೋಜನೆಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಉದ್ದೇಶಿತ ಸಂಪೂರ್ಣ 17400 ಎಕರೆ (7040 ಹೆ.) ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲಾಗಿದೆ.

ಎಡದಂಡೆ ನಾಲೆಯ ಸರ: 0.00 ರಿಂದ 50.150 ಕಿ.ಮೀ ವರೆಗಿನ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಬಲದಂಡೆ ನಾಲೆಯ ಸರ: 0.00 ರಿಂದ 10.00 ಕಿಮೀ ವರೆಗಿನ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಸರ: 10.00 ರಿಂದ 36.84 ಕಿಮೀ ವರೆಗಿನ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.

ತಾರಕ ಜಲಾಶಯಕ್ಕೆ ನೀರಿನ ಒಳಹರಿವು ಕಡಿಮೆ ಇರುವುದರಿಂದ ಯೋಜನೆಯ ಪೂರ್ಣ ಅಚ್ಚುಕಟ್ಟಿಗೆ ನೀರು ಸರಬರಾಜು ಮಾಡಲು ಸಾಧ್ಯವಾಗದಿರುವ ಪ್ರಯುಕ್ತ, ಕಬಿನಿ ಜಲಾಶಯದಿಂದ 2.07 ಟಿಎಂಸಿ ನೀರನ್ನು ಎತ್ತಿ ತಾರಕ ಜಲಾಶಯಕ್ಕೆ ಹರಿಸುವ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ ಹಾಗೂ ಪರೀಕ್ಷಾರ್ಥವಾಗಿ ಪಂಪುಗಳನ್ನು ಚಾಲನೆ ಮಾಡಿ ನೀರನ್ನು ಎತ್ತಲಾಗಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಉದ್ದೇಶಿತ ಸಂಪೂರ್ಣ 17400 ಎಕರೆ (7040 ಹೆ.) ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 7.32 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 5.37 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 135.27 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ಅರ್ಕಾವತಿ ಯೋಜನೆ

ಅರ್ಕಾವತಿ ಜಲಾಶಯವನ್ನು ರಾಮನಗರ ಜಿಲ್ಲೆಯ ಕನಕಪುರ ತಾಲ್ಲೂಕಿನ ಹಾರೋಬೆಲೆ ಗ್ರಾಮದ ಸಮೀಪ ಕಾವೇರಿ ನದಿಯ ಉಪನದಿಯಾದ ಅರ್ಕಾವತಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ನಿರ್ಮಿಸಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಮೂಲ ಅಂದಾಜು ರೂ.22.25 ಕೋಟಿಗಳಾಗಿದ್ದು, ಸರ್ಕಾರಿ ಆದೇಶ ಸಂ. ಪಿ.ಡಬ್ಲ್ಯು.ಡಿ/126/ಎಂ.ಎಂ.ಕೆ/83 ದಿ: 27.06.1984 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಕಾಮಗಾರಿಯನ್ನು 1983–84 ರಲ್ಲಿ ಪ್ರಾರಂಭಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಯು ಹರಿನೀರಾವರಿ ಹಾಗೂ ಏತ ನೀರಾವರಿ ಘಟಕಗಳನ್ನು ಒಳಗೊಂಡಿದೆ. ಸದರಿ ಯೋಜನೆಯಿಂದ 3.10 ಟಿಎಂಸಿ ನೀರನ್ನು ಉಪಯೋಗಿಸಲು ಯೋಜಿಸಿದ್ದು, 7500 ಎಕರೆ (3035 ಹೆ) ಪ್ರದೇಶಕ್ಕೆ ಹರಿನೀರಾವರಿಯಲ್ಲಿ ಹಾಗೂ 7900 ಎಕರೆ (3197 ಹೆ) ಪ್ರದೇಶಕ್ಕೆ ಏತ ನೀರಾವರಿಯಲ್ಲಿ ಒಟ್ಟಾರೆಯಾಗಿ 15400 ಎಕರೆ (6232 ಹೆ) ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯವನ್ನು ಒದಗಿಸಬಹುದಾಗಿರುತ್ತದೆ.ಈ ಯೋಜನೆಯಿಂದ ರಾಮನಗರ ಜಿಲ್ಲೆಯ ಕನಕಪುರ ತಾಲ್ಲೂಕು ನೀರಾವರಿ ಸೌಲಭ್ಯ ಪಡೆಯಲಿದೆ.

ಹರಿ ನೀರಾವರಿ: ಈ ಯೋಜನೆಯಅಣೆಕಟ್ಟು ಮತ್ತು ಪೂರಕ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತವೆ. ಎಡದಂಡೆ ನಾಲೆ 23.00 ಕಿ.ಮೀ ಉದ್ದ ಹಾಗೂ ಬಲದಂಡೆ ನಾಲೆ 22.00 ಕಿ.ಮೀ. ಉದ್ದ ಇದ್ದು, ಈ ನಾಲೆಗಳ ಪೂರ್ಣ ಉದ್ದಕ್ಕೆ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತವೆ. ಹರಿ ನೀರಾವರಿಯಿಂದ 7490 ಎಕರೆ (3031 ಹೆ.) ನೀರಾವರಿ ಸಾಮರ್ಥ್ಯ ಕಲ್ಪಿಸಲಾಗಿದೆ. ಉಳಿದ 10 ಎಕರೆ (4 ಹೆ.)ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸಾಮರ್ಥ್ಯ ಒದಗಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ.

ಏತ ನೀರಾವರಿ ಯೋಜನೆಗಳು:

ಅ) ಎಡದಂಡೆ ಏತ ನೀರಾವರಿ ಯೋಜನೆ: ಈ ಯೋಜನೆಯಲ್ಲಿ ಅರ್ಕಾವತಿ ಜಲಾಶಯದ ಹಿನ್ನೀರಿನಿಂದ 32.98 ಕ್ಯೂಸೆಕ್ಸ್ ನೀರನ್ನು ಎತ್ತಿ 3600 ಎಕರೆ (1457 ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಒದಗಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ. ಈ ನಾಲೆಯ ಉದ್ದ 21 ಕಿ.ಮೀ (18.00+3.00 ಕಿ.ಮೀ. ರಿವರ್ಸ್ ಕಾಲುವೆ) ಇರುತ್ತದೆ.ಎಡದಂಡೆ ಏತ ನೀರಾವರಿ ಯೋಜನೆಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಿ ಚಾಲನೆಗೊಳಿಸಲಾಗಿದೆ.

ಆ) ಬಲದಂಡೆ ಏತ ನೀರಾವರಿ ಯೋಜನೆ: ಈ ಯೋಜನೆಯಲ್ಲಿ ಅರ್ಕಾವತಿ ಜಲಾಶಯದ ಹಿನ್ನೀರಿನಿಂದ 39.98 ಕ್ಯೂಸೆಕ್ಸ್ ನೀರನ್ನು ಎತ್ತಿ 4300 ಎಕರೆ (1740 ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಒದಗಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ. 0.00 ರಿಂದ 23.00 ಕಿ.ಮೀ ವರೆಗಿನ ಈ ನಾಲೆಯ ತೂಬುಗಳಡಿ ಬರುವ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವು 3892 ಎಕರೆ (1575 ಹೆ.)ಆಗಿರುತ್ತದೆ. ಬಲದಂಡೆ ಏತ ನೀರಾವರಿ ಯೋಜನೆಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಿ ಚಾಲನೆಗೊಳಿಸಲಾಗಿದೆ.

ಯೋಜಿತ 15400 ಎಕರೆ (6232ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶದ ಎದುರಾಗಿ ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್ 2019ರ ಅಂತ್ಯದವರೆಗೆ 15384 ಎಕರೆ (6226 ಹೆ.)ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 2.78 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 4.58 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 212.19 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ಚಿಕ್ಕಿಹೊಳೆ ಯೋಜನೆ

ಚಿಕ್ಕಿಹೊಳೆ ಜಲಾಶಯವನ್ನು ಕೊಡಗು ಜಿಲ್ಲೆಯ ಸೋಮವಾರಪೇಟೆ ತಾಲ್ಲೂಕಿನ ರಂಗಸಮುದ್ರ ಗ್ರಾಮದ ಬಳಿ ಕಾವೇರಿ ನದಿಯ ಉಪನದಿಯಾದ ಚಿಕ್ಕಿಹೊಳೆಗೆ ಅಡ್ಡಲಾಗಿ ನಿರ್ಮಿಸಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಮೂಲ ಅಂದಾಜು ರೂ.3.40 ಕೋಟಿಗಳಾಗಿದ್ದು, ಇದಕ್ಕೆ ಸರ್ಕಾರಿಆದೇಶ ಸಂ. ಪಿ.ಡಬ್ಲ್ಯು.ಡಿ/25/ಜಿ.ಐ.ಪಿ/71 ದಿ: 26.08.1977 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಯೋಜನೆಯ ಪರಿಷ್ಕೃತ ಅಂದಾಜು ಮೊತ್ತ ರೂ. 19.20 ಕೋಟಿಗಳಾಗಿದ್ದು ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ಆಗಬೇಕಾಗಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಯಲ್ಲಿ 0.45 ಟಿಎಂಸಿ ನೀರನ್ನು ಬಳಸಿಕೊಂಡು 2,137 ಎಕರೆ (865ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯವನ್ನು ಒದಗಿಸಬಹುದಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯಿಂದ ಕೊಡಗು ಜಿಲ್ಲೆಯ ಸೋಮವಾರ ಪೇಟೆ ತಾಲ್ಲೂಕು ನೀರಾವರಿ ಸೌಲಭ್ಯ ಪಡೆಯುವುದು.

ಎಡದಂಡೆ ನಾಲೆಯು 29.00 ಕಿ.ಮೀ ಉದ್ದ ಇದ್ದು, ಅಣೆಕಟ್ಟು ಮತ್ತು ಅದಕ್ಕೆ ಸಂಬಂಧಿಸಿದ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತವೆ. ನಾಲೆ ಹಾಗೂ ಅಡ್ಡಮೋರಿ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತವೆ. ಈ ಯೋಜನೆಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ.

ಈ ಯೋಜನೆ ಅಡಿಯಲ್ಲಿ ಉದ್ದೇಶಿತ ಸಂಪೂರ್ಣ 2,137ಎಕರೆ (865 ಹೆ.)ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ಅನುದಾನ ಒದಗಿಸಲಾಗಿರುವುದಿಲ್ಲ, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ವೆಚ್ಚ ಮಾಡಲಾಗಿರುವುದಿಲ್ಲ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 23.58 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ಉಡುತೊರೆಹಳ್ಳ ಯೋಜನೆ

ಉಡುತೊರೆ ಹಳ್ಳ ಜಲಾಶಯವನ್ನು ಚಾಮರಾಜನಗರ ಜಿಲ್ಲೆಯ ಕೊಳ್ಳೇಗಾಲ ತಾಲ್ಲೂಕಿನ ಅಜ್ಜಿಪುರ ಗ್ರಾಮದ ಬಳಿ ಉಡುತೊರೆಹಳ್ಳ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ನಿರ್ಮಿಸಲಾಗಿದೆ.ಈ ಯೋಜನೆಯ ಮೂಲ ಅಂದಾಜು ರೂ.7.55 ಕೋಟಿಗಳಾಗಿದ್ದು, ಇದಕ್ಕೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂ. ಪಿ.ಡಬ್ಲ್ಯು.ಡಿ/60/ಜಿ.ಐ.ಪಿ./71 ದಿ: 30.11.1978 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಯೋಜನೆಯನ್ನು 1979 ರಲ್ಲಿ ಪ್ರಾರಂಭಿಸಲಾಗಿದೆ.ಯೋಜನೆಯ ಪರಿಷ್ಕೃತ ಅಂದಾಜು ಮೊತ್ತ ರೂ.32.30 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಪಿ.ಡಬ್ಲ್ಯು.ಡಿ/134/ ಎಂ.ಎಂ.ಕೆ/85 ದಿ: 25.11.1989 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಯ ಅಡಿಯಲ್ಲಿ 1.23 ಟಿಎಂಸಿ ನೀರನ್ನು ಉಪಯೋಗಿಸಿಕೊಂಡು ಕೊಳ್ಳೇಗಾಲ ತಾಲ್ಲೂಕಿನ 16314 ಎಕರೆ (6602 ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಒದಗಿಸಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ.

ಸದರಿ ಯೋಜನೆಯ ಅಣೆಕಟ್ಟು ಮತ್ತು ಪೂರಕ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ. ಈ ಯೋಜನೆಯ ಎಡದಂಡೆ ನಾಲೆ ಉದ್ದ 9.33 ಕಿ.ಮೀ ಹಾಗೂ ಬಲದಂಡೆ ನಾಲೆಯ ಉದ್ದ 9.10 ಕಿ.ಮೀ. ಇದ್ದು, ಬಲದಂಡೆ ನಾಲೆಯಲ್ಲಿ 2 ಶಾಖಾ ನಾಲೆಗಳಿದ್ದು, ಎಡ ಶಾಖಾ ನಾಲೆ 11.20 ಕಿ.ಮೀ ಮತ್ತು ಬಲ ಶಾಖಾ ನಾಲೆ 10 ಕಿ.ಮೀ ಇರುತ್ತದೆ. ಎಡದಂಡೆ ನಾಲೆ ಮತ್ತು ಬಲದಂಡೆ ನಾಲೆಗಳಿಂದ ಕ್ರಮವಾಗಿ 6200 ಎಕರೆ (2509 ಹೆ) ಹಾಗೂ 10114 ಎಕರೆ (4093 ಹೆ) ಒಟ್ಟಾರೆಯಾಗಿ 16314 ಎಕರೆ (6602 ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯವನ್ನು ಒದಗಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ. ಎಡದಂಡೆ ನಾಲೆ ಹಾಗೂ ಬಲದಂಡೆ ನಾಲೆಯ ಕಾಮಗಾರಿಗಳು, ಬಲದಂಡೆ ನಾಲೆಯ 2 ಶಾಖಾ ನಾಲೆಗಳ ಕಾಮಾರಿಗಳು ಹಾಗೂ ಹೊಲಗಾಲುವೆ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ. ಈ ಯೋಜನೆಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಯೋಜಿತ 16314 ಎಕರೆ (6602 ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶದ ಎದುರಾಗಿ ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್ 2018ರ ಅಂತ್ಯದವರೆಗೆ 15352 ಎಕರೆ (6213 ಹೆ.) ಪ್ರದೇಶಕ್ಕೆ (324 ಹೆ ಸ್ಥಿರ ಅಚುಕಟ್ಟು ಸೇರಿದಂತೆ) ಅರೆ ನೀರಾವರಿ ಯೋಜನೆಯಡಿ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲಾಗಿದೆ. ಉಳಿದ 962 ಎಕರೆ (389 ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವು ಗ್ರಾಮದ ಪರಿಮಿತಿ ಹಾಗೂ ಎತ್ತರದ ಪ್ರದೇಶಗಳಿಂದ ಕೂಡಿರುವುದರಿಂದ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 1.13 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.12 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 238.56 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ಇಗ್ಗಲೂರು ಬ್ಯಾರೇಜ್ ಯೋಜನೆ

ಇಗ್ಗಲೂರು ಬ್ಯಾರೇಜನ್ನು ರಾಮನಗರ ಜಿಲ್ಲೆಯ ಚನ್ನಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ ಇಗ್ಗಲೂರು ಗ್ರಾಮದಲ್ಲಿ ಕಾವೇರಿ ನದಿಯ ಉಪನದಿಯಾದ ಶಿಂಷಾ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ನಿರ್ಮಿಸಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಮೂಲ ಅಂದಾಜು ರೂ.3.42 ಕೋಟಿಗಳಾಗಿದ್ದು, ಇದಕ್ಕೆ ಸರ್ಕಾರ ಆದೇಶ ಸಂ. ಪಿ.ಡಬ್ಲ್ಯು.ಡಿ/17/ಜಿ.ಐ.ಪಿ./71 ದಿ: 06.12.1977 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು 1977 ರಲ್ಲಿ ಪ್ರಾರಂಭಿಸಲಾಗಿದೆ. ಯೋಜನೆಯ ಪರಿಷ್ಕೃತ ಅಂದಾಜು ಮೊತ್ತ ರೂ.10.75 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಪಿ.ಡಬ್ಲ್ಯು.ಡಿ/33/ ಎಂ.ಎಂ.ಹೆಚ್/86 ದಿ: 23.12.1986 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಯು ಹರಿ ನೀರಾವರಿ ಹಾಗೂ ಏತ ನೀರಾವರಿಯನ್ನು ಹೊಂದಿದೆ. ನೀರಿನ ಯೋಜಿತ ಬಳಕೆಯು 1.80 ಟಿಎಂಸಿ ಇದ್ದು, ಈ ಯೋಜನೆ ಅಡಿಯಲ್ಲಿ ಹರಿ ನೀರಾವರಿಯಿಂದ 1624ಎಕರೆ (657.22 ಹೆ) ಹಾಗೂ ಏತ ನೀರಾವರಿಯಿಂದ 8908 ಎಕರೆ (3605 ಹೆ) ಪ್ರದೇಶಕ್ಕೆ ಒಟ್ಟಾರೆ 10,532 ಎಕರೆ (4,263ಹೆ) ಯೋಜಿತ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ. ಇದರಿಂದ ರಾಮನಗರ ಜಿಲ್ಲೆಯ ಚನ್ನಪಟ್ಟಣ ತಾಲ್ಲೂಕು ಹಾಗೂ ಮಂಡ್ಯ ಜಿಲ್ಲೆಯ ಮದ್ದೂರು ಮತ್ತು ಮಳವಳ್ಳಿ ತಾಲ್ಲೂಕುಗಳು ನೀರಾವರಿ ಸೌಲಭ್ಯ ಪಡೆಯಲಿವೆ.

ಹರಿ ನೀರಾವರಿ: ಬ್ಯಾರೇಜ್ ಮತ್ತು ಪೂರಕ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ. ಎಡದಂಡೆ ನಾಲೆಯ ಉದ್ದವು 35.00 ಕಿ.ಮೀ. ಇದ್ದು, ಈ ನಾಲೆಯ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, 3,650 ಎಕರೆ (1,477 ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರನ್ನು ಒದಗಿಸಲಾಗಿದೆ.

ಏತ ನೀರಾವರಿ ಯೋಜನೆಗಳು: ಏತ ನೀರಾವರಿ ಅಡಿಯಲ್ಲಿ 8 ಏತ ನೀರಾವರಿ ಯೋಜನೆಗಳು ಬರುತ್ತಿದ್ದು, ಇವುಗಳಲ್ಲಿ 6 ಏತ ನೀರಾವರಿ ಯೋಜನೆಗಳು ಪಾಯಿಂಟ್–ಎ, ಪಾಯಿಂಟ್–ಬಿ, ಪಾಯಿಂಟ್–ಸಿ, ಪಾಯಿಂಟ್–ಸಿ–2, ಹುಲಿಕೆರೆ ಮತ್ತು ಗರಕಳ್ಳಿ ಏತ ನೀರಾವರಿ ಯೋಜನೆಗಳಲ್ಲಿ ನೀರನ್ನು ಬ್ಯಾರೇಜ್‌ನ ಹಿನ್ನೀರಿನಿಂದ ಎತ್ತಲು ಹಾಗೂ 1 ಯೋಜನೆ ಪಾಯಿಂಟ್–ಡಿ ಏತ ನೀರಾವರಿ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ನಾಲೆಯಿಂದ ನೀರನ್ನು ಎತ್ತಿ 8908 ಎಕರೆ (3605 ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಒದಗಿಸಲು ಯೋಜಿಸಿದೆ.

ಉಳಿದ ನಿಟ್ಟೂರು ಯೋಜನೆಯನ್ನು ಶಿಂಷಾ ನದಿಯಿಂದ ನೀರನ್ನು ಎತ್ತಿ ಕೆರೆಗಳನ್ನು ತುಂಬಿಸಲು ಯೋಜಿಸಿದೆ.

ಏತ ನೀರಾವರಿ ಯೋಜನೆಯ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಇವುಗಳ ವಿವರ ಕೆಳಗಿನಂತಿವೆ:

ಕ್ರ. ಸಂ.	ಏತ ನೀರಾವರಿ ಯೋಜನೆಯ ಹೆಸರು	ಯೋಜಿತ ಅಚ್ಚುಕಟ್ಟು ಎಕರೆಗಳಲ್ಲಿ (ಹೆ)	ಸಾಧಿಸಿರುವ ಅಚ್ಚುಕಟ್ಟು. ಎಕರೆಗಳಲ್ಲಿ (ಹೆ)
1	ಪಾಯಿಂಟ್–ಎ	2,243 (908)	2,204 (892)
2	ಪಾಯಿಂಟ್–ಬಿ	ಪಾಯಂಟ್ – ಎ ಭಾದಿತ ಅಚ್ಚುಕಟ್ಟು	
3	ಪಾಯಿಂಟ್–ಸಿ	1,255 (508)	1,255 (508)
4	ಪಾಯಿಂಟ್–ಸಿ–2	1,000 (405)	1,000 (405)
5	ಪಾಯಿಂಟ್–ಡಿ	1,890 (765)	1,890 (765)
6	ಹುಲಿಕೆರೆ	494 (200)	371 (150)
7	ಗರಕಹಳ್ಳಿ	1863 (754)	1863 (754)
8	ನಿಟ್ಟೂರು	163 (66)	163 (66)
	ಒಟ್ಟು	**8908**	**8746**

ಯೋಜಿತ 10,532 ಎಕರೆ (4,263 ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶದ ಎದುರಾಗಿ ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್ 2019 ರ ಅಂತ್ಯದವರೆಗೆ 10,370 ಎಕರೆ (4,196 ಹೆ.) ಪ್ರದೇಶಕ್ಕೆ ಹರಿ ನೀರಾವರಿ ಹಾಗೂ ಏತ ನೀರಾವರಿಯಿಂದ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲಾಗಿದೆ. ಉಳಿದ 162 ಎಕರೆ (67 ಹೆ.) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ. ಈ ಯೋಜನೆಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 2.59 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 3.04 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 98.68 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ಮಂಚನಬೆಲೆ ಯೋಜನೆ

ಮಂಚನಬೆಲೆ ಜಲಾಶಯವನ್ನು ರಾಮನಗರ ಜಿಲ್ಲೆಯ ಮಾಗಡಿ ತಾಲ್ಲೂಕಿನ ಮಂಚನಬೆಲೆ ಗ್ರಾಮದ ಸಮೀಪದಲ್ಲಿ ಅರ್ಕಾವತಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ನಿರ್ಮಿಸಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಮೂಲ ಅಂದಾಜು ಮೊತ್ತವಾದ ರೂ.2.37 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಪಿ.ಡಬ್ಲ್ಯು.ಡಿ/12/ ಜಿ.ಐ.ಪಿ/64 ದಿ: 30.09.69 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಕಾಮಗಾರಿಯನ್ನು 1969 ರಲ್ಲಿ ಪ್ರಾರಂಭಿಸಲಾಗಿದೆ.ಯೋಜನೆಯ ಇತ್ತೀಚಿನ ಪರಿಷ್ಕೃತ ಅಂದಾಜು ಮೊತ್ತ ರೂ.18.50 ಕೋಟಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಪಿ.ಡಬ್ಲ್ಯು.ಡಿ/14/ಎಂ.ಎಂ.ಕೆ, ದಿ: 25.08.86 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಯಡಿಯಲ್ಲಿ 0.80 ಟಿಎಂಸಿ ನೀರನ್ನು ಬಳಸಿಕೊಂಡು 6,012 ಎಕರೆ (2,433 ಹೆ) ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಯಿಂದ ರಾಮನಗರ ಜಿಲ್ಲೆಯ ಮಾಗಡಿ ಮತ್ತು ರಾಮನಗರ ತಾಲ್ಲೂಕುಗಳು ನೀರಾವರಿ ಸೌಲಭ್ಯ ಪಡೆಯಲಿವೆ.

ಈ ಯೋಜನೆಯ ಅಣೆಕಟ್ಟು ಮತ್ತು ಪೂರಕ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ. ಎಡದಂಡೆ ನಾಲೆಯ ಉದ್ದ 35.00 ಕಿ.ಮೀ. ಹಾಗೂ ಬಲದಂಡೆ ನಾಲೆಯ ಉದ್ದ 36.00 ಕಿ.ಮೀ. ಇದ್ದು, ಈ ನಾಲೆಗಳಿಂದ ಕ್ರಮವಾಗಿ 2,768 ಎಕರೆ (1,120 ಹೆ) ಹಾಗೂ 3,244 ಎಕರೆ (1,313 ಹೆ) ಒಟ್ಟಾರೆಯಾಗಿ 6,012 ಎಕರೆ (2,433 ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯವನ್ನು ಒದಗಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಯ ಎಡದಂಡೆ ಮತ್ತು ಬಲದಂಡೆ ನಾಲೆಯ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ. ಈ ಯೋಜನೆಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್ 2019 ರ ಅಂತ್ಯದವರೆಗೆ 6009 ಎಕರೆ (2432 ಹೆ.) ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 2.72 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 3.94 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 106.59 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ಕೃಷ್ಣರಾಜಸಾಗರ ಆಧುನೀಕರಣ

ಕೃಷ್ಣರಾಜಸಾಗರ ಜಲಾಶಯವನ್ನು ಮಂಡ್ಯ ಜಿಲ್ಲೆಯ ಶ್ರೀರಂಗಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ ಕನ್ನಂಬಾಡಿ ಗ್ರಾಮದ ಸಮೀಪ ಕಾವೇರಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ನಿರ್ಮಿಸಲಾಗಿದೆ.ಈ ಯೋಜನೆಯ ಎರಡೂ ದಂಡೆಯ ಕಾಲುವೆಗಳಿಂದ ಮಂಡ್ಯ ಮತ್ತು ಮೈಸೂರು ಜಿಲ್ಲೆಯ 196000 ಎಕರೆ (79,312 ಹೆ) ಜಮೀನಿಗೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಒದಗಿಸಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಎಡದಂಡೆ ಮೇಲ್ಮಟ್ಟದ ನಾಲೆಯಾದ ವಿಶ್ವೇಶ್ವರಯ್ಯ ನಾಲೆಯಿಂದ 1,20,000 ಎಕರೆ (48,564 ಹೆ) ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಒದಗಿಸಲು ಮೂಲ ಯೋಜನೆಯಲ್ಲಿ ಉದ್ದೇಶಿಸಲಾಗಿತ್ತು. ಆದರೆ, ಈ ಯೋಜನೆಯ ನೀರಾವರಿ ಪ್ರದೇಶದ ಅಡಿಯಲ್ಲಿ ಹೊಸ ಪಿಕ್‌ಅಪ್ ನಾಲೆಗಳನ್ನು ನಿರ್ಮಿಸಿದ್ದರಿಂದ, ಎತ್ತರದ ಜಮೀನುಗಳನ್ನು

ಸಮತಟ್ಟು ಮಾಡಿದ್ದರಿಂದ ಹಾಗೂ ಉಪನಾಲೆಗಳನ್ನು ವಿಸ್ತರಿಸಿದ್ದರಿಂದ ವಿ.ಸಿ. ನಾಲೆಯ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವು ವಿಸ್ತಾರವಾಗಿರುತ್ತದೆ. ಇದರಿಂದಾಗಿ ವಿಶ್ವೇಶ್ವರಯ್ಯ ನಾಲೆಯ ವಿವಿಧ ಶಾಖೆಗಳಲ್ಲಿ ಹೆಚ್ಚುವರಿಯಾಗಿ ನೀರಿನ ಅವಶ್ಯಕತೆ ಉಂಟಾಗಿ ನೀರಾವರಿ ವಿತರಣಾ ವ್ಯವಸ್ಥೆಯ ಮೇಲೆ ಪ್ರತಿಕೂಲ ಪರಿಣಾಮ ಉಂಟಾಗಿ, ನಾಲೆಯ ಕೊನೆಯ ಭಾಗದ ಅಚ್ಚುಕಟ್ಟಿಗೆ ಸಮರ್ಪಕವಾಗಿ ನೀರಿನ ವಿತರಣೆ ಆಗುತ್ತಿರಲಿಲ್ಲ. ಆದರೆ ನಾಲೆಯಲ್ಲಿ ಹೆಚ್ಚಿನ ನೀರನ್ನು ಹರಿಸಲು ನಾಲೆಯಲ್ಲಿ ಸಾಮರ್ಥ್ಯ ಇರಲಿಲ್ಲ. ಅಲ್ಲದೇ ನಾಲೆಯ 2 ಮುಖ್ಯ ಮೇಲ್ಗಾಲುವೆಗಳ ಮುಖಾಂತರ 67 ಕ್ಯೂಮೆಕ್ಸ್‌ಗಿಂತ (2366 ಕ್ಯೂಸೆಕ್ಸ್) ಹೆಚ್ಚಿನ ನೀರನ್ನು ಹರಿಸಲೂ ಸಹ ಸಾಧ್ಯವಿರಲಿಲ್ಲ. ಇದು ಹಳೆಯ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಾಗಿದ್ದು, ನೀರಿನ ಬಳಕೆ ಹೆಚ್ಚಿದ್ದು, ಅದನ್ನು ಮಿತಿಗೊಳಿಸಿ ನೀರನ್ನು ಸದುಪಯೋಗಪಡಿಸಲು ಹಾಗೂ ಹೊಸದಾಗಿ 5,250 ಎಕರೆ (2,125 ಹೆ) ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸಾಮರ್ಥ್ಯ ಕಲ್ಪಿಸಲು ಕೆ.ಆರ್.ಎಸ್ ಆಧುನೀಕರಣವನ್ನು ಹಮ್ಮಿಕೊಳ್ಳಲಾಗಿದೆ.

ಕೆ.ಆರ್.ಎಸ್ ಆಧುನೀಕರಣ ಯೋಜನೆಯ ಮೂಲ ಅಂದಾಜು ರೂ. 14.80 ಕೋಟಿಗಳಾಗಿದ್ದು, ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಪಿ.ಡಬ್ಲ್ಯು.ಡಿ/ 30/ ಎಂ.ಕೆ.ಎಸ್/ 79 ದಿ: 23.04.1979 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆಯನ್ನು ನೀಡಲಾಗಿದೆ. ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಯನ್ನು 1987 ರಲ್ಲಿ ಪ್ರಾರಂಭಿಸಲಾಗಿದೆ. ಯೋಜನೆಯ ಪರಿಷ್ಕೃತ ಅಂದಾಜು ಮೊತ್ತ ರೂ. 55.00 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಪಿ.ಡಬ್ಲ್ಯು.ಡಿ/ 13/ ಎಂ.ಎಂ.ಜಿ/ 86 ದಿ: 06.03.1987 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.

ಯೋಜನೆಯ ಆಧುನೀಕರಣದ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ. ಈ ಯೋಜನೆಯಿಂದ ಹೆಚ್ಚುವರಿ 5,250 ಎಕರೆ (2,125 ಹೆ) ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 14.85 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 13.07 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 524.95 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ಹುಲಿಕೆರೆ ಸುರಂಗ ಯೋಜನೆ.

ಕೃಷ್ಣರಾಜಸಾಗರ ಜಲಾಶಯದ ಎಡದಂಡೆಯಿಂದ ಪ್ರಾರಂಭವಾಗುವ ವಿಶ್ವೇಶ್ವರಯ್ಯ ನಾಲೆಯು 45.60 ಕಿ.ಮೀ ಉದ್ದ ಮತ್ತು 2998 ಕ್ಯೂಸೆಕ್ಸ್ ನೀರಿನ ಹರಿವಿನ ಸಾಮರ್ಥ್ಯ ಹೊಂದಿದ್ದು, ಈ ನಾಲೆಯ ಸರಪಳಿ 40.700 ಕಿ.ಮೀ ನಿಂದ 43.50 ಕಿ.ಮೀ ವರೆಗೆ ಮಂಡ್ಯ ತಾಲ್ಲೂಕು ಹುಲಿಕೆರೆ ಗ್ರಾಮದ ಬಳಿ 2.80 ಕಿ.ಮೀ ಉದ್ದಕ್ಕೆ ಸುರಂಗದ ಮೂಲಕ ಹಾದು ಹೋಗುತ್ತದೆ. ಸುರಂಗದ ನಂತರ ವಿಶ್ವೇಶ್ವರಯ್ಯ ನಾಲೆಯು ಎರಡು ಕವಲುಗಳಾಗಿದ್ದು ಅವುಗಳನ್ನು ಕಾವೇರಿ ಶಾಖಾ ನಾಲೆ ಮತ್ತು ಮದ್ದೂರು ಶಾಖಾ ನಾಲೆಗಳೆಂದು ಹೆಸರಿಸಲಾಗಿದೆ. ಈ ಸುರಂಗದ ನಂತರ ಸುಮಾರು 1,85,000 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟಿಗೆ ನೀರನ್ನು ಒದಗಿಸಲಾಗುತ್ತಿದೆ.

2.80 ಕಿ.ಮೀ ಉದ್ದವಿರುವ ಹುಲಿಕೆರೆ ಸುರಂಗವನ್ನು 1931 ರಲ್ಲಿ ನಿರ್ಮಿಸಲಾಗಿದ್ದು, ನಿರ್ಮಾಣದ ಸಮಯದಲ್ಲಿ ಸುರಂಗದ ಪೂರ್ಣ ಉದ್ದಕ್ಕೂ ಎರಡು ಪಾರ್ಶ್ವಗಳಿಗೆ(ಖಜಜಿ) ಖಚಿಟಿಜಡಟ ಖಣಘಟಜ ಟಚಿಡಟಿಡಿಥಿ ತಿಣಿ ಖಣಡಿಞ ಟಡಿಣಚಿಡಿ ಚಿಟಿಜ ಠಿಟಚಿಣಜಡಿಟಿರ ಹಾಗೂ ಸುಮಾರು 800 ಮೀ. ಉದ್ದಕ್ಕೆ ಇಥಣ ಜಟಿಜ ಚಿಡಿಛಿ ಟಟಿಟಿರ ತಿಣಿ ಖಚಿಟಿಜಡಟ ಖಣಘಟಜ ಟಚಿಡಟಿಡಿಥಿ ತಿಣಿ ಖಣಡಿಞ ಟಡಿಣಚಿಡಿ ಚಿಟಿಜ ಠಿಟಚಿಣಜಡಿಟಿರ ಮಾಡಲಾಗಿರುತ್ತದೆ. ವಿಶ್ವೇಶ್ವರಯ್ಯ ನಾಲೆಯ ಹುಲಿಕೆರೆ ಸುರಂಗದ ಪುನಃಶ್ಚೇತನ ಕಾಮಗಾರಿಯ ರೂ. 9.50 ಕೋಟಿಗಳ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ: ಜಸಂಇ 42 ಎಂಎಂಕೆ 2013, ದಿ:19.02.2014 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ನೀಡಲಾಗಿರುತ್ತದೆ. 2014–15 ನೇ ಸಾಲಿನಲ್ಲಿ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಸುರಕ್ಷಿತ ಮಟ್ಟಕ್ಕೆ ತಂದು ನಾಲೆಯಲ್ಲಿ ನೀರನ್ನು ಹರಿಸಲಾಗಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ಅನುದಾನವನ್ನು ಒದಗಿಸಲಾಗಿರುವುದಿಲ್ಲ, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ಯಾವುದೇ ವೆಚ್ಚವಾಗಿರುವುದಿಲ್ಲ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 13.71 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ಮೇಕೆದಾಟುವಿನ ಮೇಲ್ಭಾಗದಲ್ಲಿ ಕಾವೇರಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ಸಮತೋಲನ / ಶೇಖರಣಾ ಜಲಾಶಯಗಳನ್ನು ನಿರ್ಮಿಸುವ ಕಾಮಗಾರಿ.

ಮೇಕೆದಾಟುವಿನ ಮೇಲ್ಭಾಗದಲ್ಲಿ ಕಾವೇರಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ಸಮತೋಲನ / ಶೇಖರಣಾ ಜಲಾಶಯವನ್ನು ನಿರ್ಮಿಸಲು ರೂ.5912.00 ಕೋಟಿ ಮೊತ್ತದ ಡಿ.ಪಿ.ಆರ್ ಪ್ರಸ್ತಾವನೆಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 136 ಎಂಎಂಕೆ 2013 ಬೆಂಗಳೂರು ದಿನಾಂಕ 13.03.2017 ರಂದು ತಾತ್ವಿಕ ಅನುಮೋದನೆಯನ್ನು ನೀಡಲಾಗಿದ್ದು, ಯೋಜನೆಯ ಪೂರ್ವ ಸಧ್ಯಾತ ವರದಿಯನ್ನು ದಿ:04.08.2018 ರಂದು ಅನುಮೋದನೆ ಕೋರಿ ಕೇಂದ್ರ ಜಲಾ ಆಯೋಗಕ್ಕೆ ಸಲ್ಲಿಸಲಾಗಿದ್ದು, ಕೇಂದ್ರ ಜಲಾ ಆಯೋಗವು ದಿ:22.11.2018 ರಂದು ಸದಿರಿ ಯೋಜನೆಯ ವಿವರವಾದ ವರದಿಯನ್ನು ತಯಾರಿಸಲು ಅನುಮತಿ ನೀಡಿರುತ್ತಾದೆ. ಅದರಂತೆ, ಸದರಿ ಯೋಜನೆಯ ರೂ.9000.00 ಕೋಟಿ ಮೊತ್ತದ ವಿವರವಾದ ಯೋಜನಾ ವರದಿಯನ್ನು ದಿ:18.01.2019 ರಂದು ಸರ್ಕಾರದಿಂದ ಕೇಂದ್ರ ಜಲಾ ಆಯೋಗ, ನವದೆಹಲಿ ಗೆ ಅನುಮೋದನೆ ಕೋರಿ ಸಲ್ಲಿಸಲಾಗಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 2.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 1.56 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 3.62 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ನಂಜಾಪುರ ಏತ ನೀರಾವರಿ ಯೋಜನೆ

ನಂಜಾಪುರ ಏತ ನೀರಾವರಿ ಯೋಜನೆಯ ಅಡಿಯಲ್ಲಿ ಮೈಸೂರು ಜಿಲ್ಲೆಯ ಟಿ. ನರಸೀಪುರ ತಾಲ್ಲೂಕಿನ ಬನ್ನೂರಿನ ಸಮೀಪ ಕಾವೇರಿ ನದಿಯಿಂದ 119 ಕ್ಯೂಸೆಕ್ಸ್ ನೀರನ್ನು ಎತ್ತಿ ನಂಜಾಪುರ ಗ್ರಾಮದ ಹತ್ತಿರ ವಿಶ್ವೇಶ್ವರಯ್ಯ ನಾಲೆಯ ತುರುಗನೂರು ಶಾಖೆಗೆ ಹರಿಸಿ, ಕೊನೆಯ ಭಾಗದ ವಿಸ್ತೃತ ನಾಲೆಯ 10,000 ಎಕರೆ (4,049 ಹೆ.)ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರೊದಗಿಸಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ.ಈ ಯೋಜನೆಯು ಭಾದಿತ ಅಚ್ಚುಕಟ್ಟು – 2,000 ಎಕರೆ (809 ಹೆ.)ಮತ್ತು ಹೊಸ ಅಚ್ಚುಕಟ್ಟು – 8,000 ಎಕರೆ (3,237 ಹೆ.)ಗಳನ್ನು ಒಳಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಯ ಮೂಲ ಅಂದಾಜು ರೂ.28.40 ಕೋಟಿಗಳಾಗಿದ್ದು, ಇದಕ್ಕೆ ಸರ್ಕಾರಿಆದೇಶ ಸಂ. ಪಿ.ಡಬ್ಲ್ಯು.ಡಿ/197/ಎಂ.ಎಂ.ಕೆ/1996 ದಿ: 27.05.1997 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆಯನ್ನು ನೀಡಲಾಗಿದೆ. ಯೋಜನೆಯ ಅಂದಾಜು ಮೊತ್ತ ರೂ.31.60 ಕೋಟಿಗಳಿಗೆ ಸಿ.ಇ.ಆರ್ ಸಂ:119/1998–99 ರಲ್ಲಿ ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ನೀಡಲಾಗಿದೆ. ಕಾಮಗಾರಿಯನ್ನು 1999–2000ರಲ್ಲಿ ಪ್ರಾರಂಭಿಸಲಾಗಿದೆ.ಈ ಯೋಜನೆಯಿಂದ ಮೈಸೂರು ಜಿಲ್ಲೆಯ ಟಿ.ನರಸೀಪುರ ಹಾಗೂ ಮಂಡ್ಯ ಜಿಲ್ಲೆಯ ಮಳವಳ್ಳಿ ತಾಲ್ಲೂಕುಗಳು ನೀರಾವರಿ ಸೌಲಭ್ಯ ಪಡೆಯಲಿವೆ.

ಈ ಯೋಜನೆಯನ್ನು ದಿನಾಂಕ: 01.03.2009 ರಂದು ಚಾಲನೆಗೊಳಿಸಲಾಗಿದೆ. ಈ ಯೋಜನೆಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ, ಈ ಯೋಜನೆಯಿಂದ 10,000 ಎಕರೆ (4,049 ಹೆ.)ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 3.05 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 3.66 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 85.64 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ಬನ್ನಹಳ್ಳಿಹುಂಡಿ ಏತ ನೀರಾವರಿ ಯೋಜನೆ

ಮೈಸೂರು ಜಿಲ್ಲೆ ನಂಜನಗೂಡು ತಾಲ್ಲೂಕಿನ ತಾಯೂರು ಗ್ರಾಮದ ಸಮೀಪವಿರುವ ಕಬಿನಿ ನದಿಯಿಂದ 50 ಕ್ಯೂಸೆಕ್ಸ್ ನೀರನ್ನು ಎತ್ತಿ 4,384 ಎಕರೆ (1,774 ಹೆ) ಪ್ರದೇಶಕ್ಕೆ ಅರೆ ನೀರಾವರಿ ಬೆಳೆಗೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಮೂಲ ಅಂದಾಜು ರೂ.16.25 ಕೋಟಿಗಳಾಗಿದ್ದು, ಇದಕ್ಕೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂ.ನೀಇ/272/ಎಂ.ಎಂ.ಕೆ/97 ದಿ:02.02.2001 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯಿಂದ ಮೈಸೂರು ಜಿಲ್ಲೆಯ ಟಿ.ನರಸೀಪುರ ಹಾಗೂ ಚಾಮರಾಜನಗರ ಜಿಲ್ಲೆಯ ಚಾಮರಾಜನಗರ ತಾಲ್ಲೂಕುಗಳು ನೀರಾವರಿ ಸೌಲಭ್ಯ ಪಡೆಯಲಿವೆ.

ಈ ಯೋಜನೆಯನ್ನು ಜುಲೈ 2006 ರಲ್ಲಿ ಪ್ರಾರಂಭಿಸಲಾಗಿದ್ದು, ಪ್ರಸ್ತುತ ಈ ಯೋಜನೆಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ. ಈ ಯೋಜನೆಯಿಂದ 4,384 ಎಕರೆ (1,774 ಹೆ.) ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.50 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.23 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 26.38 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ಹೇಮಾವತಿ ಯೋಜನೆ, ಗೊರೂರು

ಹೇಮಾವತಿ ಅಣೆಕಟ್ಟೆಯನ್ನು ಹಾಸನ ಜಿಲ್ಲೆ ಹಾಸನ ತಾಲ್ಲೂಕಿನ ಗೊರೂರು ಗ್ರಾಮದ ಹತ್ತಿರ ಹೇಮಾವತಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ನಿರ್ಮಿಸಲಾಗಿರುತ್ತದೆ. 1967 ರಲ್ಲಿ ಹೇಮಾವತಿ ಯೋಜನೆಯ ಮೂಲ ಅಂದಾಜು ರೂ.16.30 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಪಿ.ಡಬ್ಲ್ಯೂ.ಡಿ/1/ಜಿ.ಕೆ.ಹೆಚ್/63, ದಿ:18.09.1967 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. 2007–08ನೇ ಸಾಲಿನ ಪರಿಷ್ಕೃತ ಅಂದಾಜು ಮೊತ್ತ ರೂ.3877.00 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಡಬ್ಲ್ಯೂ.ಆರ್.ಡಿ/46/ ಎನ್.ಹೆಚ್.ಪಿ 2007, ದಿ:30.07.2007 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಅಂದಾಜು ಹೇಮಾವತಿ ಯೋಜನೆ–ಗೊರೂರಿನ ಅಂದಾಜು ಮೊತ್ತ ರೂ.1751.00 ಕೋಟಿ ಹಾಗೂ ಹೇಮಾವತಿ ನಾಲಾ ವಲಯ, ತುಮಕೂರಿನ ಅಂದಾಜು ಮೊತ್ತವಾದ ರೂ.2126.00 ಕೋಟಿಗಳನ್ನು ಒಳಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಯು ಹರಿ ನೀರಾವರಿ ಹಾಗೂ ಏತ ನೀರಾವರಿ ಯೋಜನೆಗಳನ್ನು ಒಳಗೊಂಡಿದೆ.ಈ ಯೋಜನೆ ಅಡಿಯಲ್ಲಿ ಒಟ್ಟು 56.67 ಟಿಎಂಸಿ ನೀರನ್ನು ಬಳಸಿಕೊಳ್ಳಲು ಯೋಜಿಸಲಾಗಿದ್ದು, ಇದರಲ್ಲಿ ಹೇಮಾವತಿ ನಾಲಾ ವಲಯ ತುಮಕೂರಿನ ಯೋಜಿತ 30.99 ಟಿಎಂಸಿ ನೀರು ಒಳಗೊಂಡಿರುತ್ತದೆ. ಹೇಮಾವತಿ ಯೋಜನಾ ವಲಯ, ಗೊರೂರಿಗೆ ಯೋಜಿತ 25.68 ಟಿಎಂಸಿ ನೀರು ಬಳಸಿಕೊಳ್ಳಲು ಲಭ್ಯವಿರುತ್ತದೆ.ಗೊರೂರು ವಲಯದ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಹರಿ ನೀರಾವರಿಯಿಂದ 2,71,000 ಎಕರೆ (1,09,672 ಹೆ) ಹಾಗೂ ಏತ ನೀರಾವರಿಯಿಂದ 39,743 ಎಕರೆ (16,165 ಹೆ) ಪ್ರದೇಶಕ್ಕೆ ಒಟ್ಟು 3,10,943 ಎಕರೆ (1,25,837 ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಯೋಜಿಸಲಾಗಿದ್ದು, ಹರಿ ನೀರಾವರಿಯಿಂದ 271000 ಎಕರೆ (109672 ಹೆ) ಹಾಗೂ ಏತ ನೀರಾವರಿಯಿಂದ 39743 ಎಕರೆ (16165 ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ.ಹಾಸನ ಜಿಲ್ಲೆಯ ಹಾಸನ, ಆಲೂರು, ಅರಕಲಗೂಡು, ಹೊಳೆನರಸೀಪುರ ಮತ್ತು ಚನ್ನರಾಯಪಟ್ಟಣ ತಾಲ್ಲೂಕುಗಳು, ಮಂಡ್ಯ ಜಿಲ್ಲೆಯ ಮಂಡ್ಯ, ಕೆ.ಆರ್.ಪೇಟೆ, ಪಾಂಡವಪುರ, ನಾಗಮಂಗಲ ತಾಲ್ಲೂಕುಗಳು, ಮೈಸೂರು ಜಿಲ್ಲೆಯ ಕೆ.ಆರ್.ನಗರ ಹಾಗೂ ಕೊಡಗು ಜಿಲ್ಲೆಯ ಸೋಮವಾರ ಪೇಟೆ ತಾಲ್ಲೂಕು ಈ ಯೋಜನೆಯಿಂದ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಪಡೆಯಲಿವೆ.

ಈ ಯೋಜನೆಯಡಿ ಬರುವ ನಾಲೆಗಳ ಹಾಗೂ ಕಲ್ಪಿಸಲಾಗುವ ಯೋಜಿತ ಅಚ್ಚುಕಟ್ಟು ವಿವರಗಳು ಈ ಕೆಳಗಿನಂತಿವೆ:

ಕ್ರ.ಸಂ	ನಾಲೆಯ ಹೆಸರು	ನಾಲೆಯ ಉದ್ದ (ಕಿ.ಮೀ. ಗಳಲ್ಲಿ)	ಯೋಜಿತ ಅಚ್ಚುಕಟ್ಟು ಎಕರೆಗಳಲ್ಲಿ (ಹೆ)
		ಹರಿ ನೀರಾವರಿ	
1	ಹೇಮಾವತಿ ಎಡದಂಡೆ ನಾಲೆ	214	195000 (78915)
2	ಹೇಮಾವತಿ ಬಲದಂಡೆ ನಾಲೆ	91 (ಪೂರ್ಣ ಉದ್ದ)	20000 (8094)
3	ಹೇಮಾವತಿ ಬಲಮೇಲ್ದಂಡೆ ನಾಲೆ	97 (ಪೂರ್ಣ ಉದ್ದ)	56000 (22663)
		ಉಪ ಮೊತ್ತ	271000 (109672)
4	ಏತ ನೀರಾವರಿ ಯೋಜನೆ	14 (ಸಂ.)	39943 (16179)
		ಒಟ್ಟು	**310943 (125837)**
	ಪ್ರಸ್ತುತ ಹಂತ: ಅಣೆಕಟ್ಟು ಮತ್ತು ಪೂರಕ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ.		

ಪ್ರಸ್ತುತ ಹಂತ : ಅಣೆಕಟ್ಟು ಮತ್ತು ಪೂರಕ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ.

ಹೇಮಾವತಿ ಎಡದಂಡೆ ನಾಲೆ : ಹೇಮಾವತಿ ಎಡದಂಡೆ ನಾಲೆಯ ಪೂರ್ಣ ಉದ್ದವಾದ 214 ಕಿ.ಮೀ. ಗಳ ಎದುರಿಗೆ ಮಣ್ಣು ಅಗೆತ, ಸಿ.ಡಿ.ಕಾಮಗಾರಿಗಳು 212 ಕಿ.ಮೀ. ವರೆಗೆ ಪೂರ್ಣಗೊಂಡಿವೆ. 72 ವಿತರಣಾ ನಾಲೆಗಳ ಎಲ್ಲಾ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ.

ಹೇಮಾವತಿ ಎಡದಂಡೆ ನಾಲೆಯ 0.00 ಯಿಂದ 72.00 ಕಿ.ಮೀ ವರೆಗಿನ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕಾಲುವೆಯಲ್ಲಿ ನೀರನ್ನು ಹರಿಸಲಾಗಿರುತ್ತದೆ.

ಹೇಮಾವತಿ ಎಡದಂಡೆ ನಾಲೆಯ 72.00 ನೇ ಕಿ.ಮೀ ನಿಂದ 214.00 ಕಿ.ಮೀ ವರೆಗೆ ಕಾಲುವೆಯನ್ನು ಆಧುನೀಕರಣಗೊಳಿಸಲು ಯೋಜಿಸಲಾಗಿದ್ದು, ಸದರಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಹೇಮಾವತಿ ಬಲದಂಡೆ ನಾಲೆ : ಹೇಮಾವತಿ ಬಲದಂಡೆ ನಾಲೆಯ ಪೂರ್ಣ ಉದ್ದವಾದ 92.104 ಕಿ.ಮೀ. ವರೆಗಿನ ಮಣ್ಣು ಅಗೆತ ಹಾಗೂ ಸಿ.ಡಿ.ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ. ಉಳಿಕೆ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿವೆ.ಸದರಿ ನಾಲೆಯಡಿ ಬರುವ 57 ವಿತರಣಾ ನಾಲೆಗಳ ಅಗೆತ ಹಾಗೂ ಅಡ್ಡಮೋರಿಗಳ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಹೇಮಾವತಿ ಬಲದಂಡೆ ನಾಲೆ ಸರಪಳಿ 0.00 ಕಿ.ಮೀ ನಿಂದ 92.104 ಕಿ.ಮೀ ವರೆಗೆ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿ ಯೋಜನಾ ವರದಿ ರೂ.422.75 ಕೋಟಿಗಳಿಗೆ ಸಿದ್ದಪಡಿಸಿದ್ದು, ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆಯಾಗಬೇಕಾಗಿರುತ್ತದೆ.

ಹೇಮಾವತಿ ಬಲಮೇಲ್ದಂಡೆ ನಾಲೆ: ಹೇಮಾವತಿ ಬಲಮೇಲ್ದಂಡೆ ನಾಲೆಯ ಪೂರ್ಣ ಉದ್ದವಾದ 97.00 ಕಿ.ಮೀ. ವರೆಗಿನ ಮಣ್ಣು ಅಗೆತ ಹಾಗೂ ಸಿ.ಡಿ.ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ. ಉಳಿಕೆ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿವೆ.ಸದರಿ ನಾಲೆಯಡಿ ಬರುವ 41 ವಿತರಣಾ ನಾಲೆಗಳ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಹೇಮಾವತಿ ಬಲಮೇಲ್ದಂಡೆ ನಾಲೆಯಲ್ಲಿ ವಿನ್ಯಾಸಿತ ನೀರನ್ನು ಹರಿಸಲು ಸಾಧ್ಯವಾಗದೆ ಯೋಜಿತ ಅಚ್ಚುಕಟ್ಟಿಗೆ ಅವಶ್ಯಕವಿರುವ ನೀರನ್ನು ನಿಗಧಿತ ಸಮಯದಲ್ಲಿ ಹರಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ. ಆದ್ದರಿಂದ ಹೇಮಾವತಿ ಬಲಮೇಲ್ದಂಡೆ ನಾಲೆಯ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೆತ್ತಿಕೊಂಡು ಯೋಜಿತ ಅಚ್ಚುಕಟ್ಟಿಗೆ ಸಮರ್ಪಕವಾಗಿ ನೀರನ್ನು ಒದಗಿಸಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ. ಸದರಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಏತ ನೀರಾವರಿ ಯೋಜನೆಗಳು : ಈ ಯೋಜನೆಯಡಿ 14 ಏತ ನೀರಾವರಿ ಯೋಜನೆಗಳು ಬರುತ್ತಿದ್ದು, ಇದರಲ್ಲಿ 8 ಏತ ನೀರಾವರಿ ಯೋಜನೆಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ. (ಗಂಜಿಗೆರೆ, ರಾಮೇನಹಳ್ಳಿ, ಮುದಿಗೆರೆ, ಮೆರ್ವೆ, ಅಡಿಕೆಬೊಮ್ಮನಹಳ್ಳಿ, ಕಟ್ಟೇಪುರ, ಹಳ್ಳಿಮೈಸೂರು ಹಾಗೂ ಬಾಗೂರು ನವಿಲೆ ಆಗಮನ). ಹೇಮಾವತಿ ನಾಲಾ ವಲಯ, ತುಮಕೂರು ಅಡಿಯಲ್ಲಿ ಬರುವ ಬಾಗೂರು ನವಿಲೆ ಸುರಂಗ ನಿರ್ಗಮನ ಏತ ನೀರಾವರಿ ಯೋಜನೆಯನ್ನು ಈಗಾಗಲೇ ಪೂರ್ಣಗೊಳಸಲಾಗಿದೆ. ಕೆಂದಿಣ್ಣೆ, ಮಣಿಗನಹಳ್ಳಿ ಹಾಗೂ ಜನಾರ್ಧನಹಳ್ಳಿ ಏತ ನೀರಾವರಿ ಯೋಜನೆಗಳನ್ನು ಹೊರತು ಪಡಿಸಿ, ಕ್ಯಾತನಹಳ್ಳಿ ಮತ್ತು ಹೊಸಪಟ್ಟಣ ಏತ ನೀರಾವರಿ ಯೋಜನೆಯ ಕಾಮಗಾರಿಗಳುಪ್ರಗತಿಯಲ್ಲಿವೆ.

ಯೋಜಿತ 3,10,943 ಎಕರೆ (1,25,837 ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶದ ಎದುರಾಗಿ ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್ 2019ರ ಅಂತ್ಯದವರೆಗೆ 3,11,714 ಎಕರೆ (1,26,149 ಹೆ.)ಪ್ರದೇಶಕ್ಕೆ ಹರಿ ನೀರಾವರಿ ಮತ್ತು ಏತ ನೀರಾವರಿ ಯೋಜನೆಯಡಿ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 60.07 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 92.99 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 2167.92 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ಯಗಚಿ ಯೋಜನೆ

ಆಕ್ವಡಕ್ಟ್



ಅಗಿಲೆ ಸುರಂಗ

ಬೇಲೂರು ತಾಲ್ಲೂಕು, ಚಿಕ್ಕಬ್ಯಾಡಗೆರೆ ಹತ್ತಿರ ಯಗಚಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ಯಗಚಿ ಜಲಾಶಯವನ್ನು ನಿರ್ಮಿಸಲಾಗಿದೆ.ಯಗಚಿ ಯೋಜನೆಯ ಮೂಲ ಅಂದಾಜು ರೂ.35.38 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ.ಪಿ.ಡಬ್ಲ್ಯೂ.ಡಿ/91/ಎನ್.ಎ.ಪಿ./83 ದಿ: 27.06.1984 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆಯನ್ನು ದೊರೆತಿರುತ್ತದೆ. ಇದರ ಕಾಮಗಾರಿಯನ್ನು 1984–85 ರಲ್ಲಿ ಪ್ರಾರಂಭಿಸಲಾಗಿದೆ.ಯೋಜನೆಯ ಪರಿಷ್ಕೃತ ಅಂದಾಜು ಮೊತ್ತವಾದ ರೂ.440.00 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಡಬ್ಲ್ಯೂ.ಆರ್.ಡಿ/40/ಎನ್.ಹೆಚ್.ಪಿ 2007 ದಿ: 30.07.2007 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಯಿಂದ 5.74 ಟಿಎಂಸಿ ನೀರನ್ನು ಬಳಸಿಕೊಂಡು 37,000ಎಕರೆ(14,973 ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಯಡಿ ಬರುವ ನಾಲೆಗಳ ವಿವರ ಈ ಕೆಳಗಿನಂತಿದೆ:

ಕ್ರ ಸಂ	ನಾಲೆಯ ಹೆಸರು	ನಾಲೆಯ ಉದ್ದ (ಕಿ.ಮೀ.ಗಳಲ್ಲಿ)	ನಿಯೋಜಿತ ಅಚ್ಚುಕಟ್ಟು ಎಕರೆಗಳಲ್ಲಿ (ಹೆ)
1	ಯಗಚಿ ಎಡದಂಡೆ ನಾಲೆ	100	29085 (11770)
2	ಮೊಸಳೆ ಶಾಖಾ ನಾಲೆ	10	2500 (1012)
3	ಕಾಮಸಮುದ್ರ ಶಾಖಾ ನಾಲೆ	35	5415 (2191)
			37000 (14973)
4	ಕ್ಯಾತನಹಳ್ಳಿ ಏ.ನೀ.ಯೋಜನೆ		5685 (2301)
	ಒಟ್ಟು		**42685 (17274)**

ಈ ಯೋಜನೆಯಿಂದ ಹಾಸನ ಜಿಲ್ಲೆಯ ಹಾಸನ, ಬೇಲೂರು ಮತ್ತು ಆಲೂರು ತಾಲ್ಲೂಕುಗಳು ನೀರಾವರಿ ಸೌಲಭ್ಯ ಪಡೆಯಲಿವೆ. ಅಣೆಕಟ್ಟು ಹಾಗೂ ಪೂರಕ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ.

ಯಗಚಿ ಎಡದಂಡೆ ನಾಲೆಯ ಪೂರ್ಣ ಉದ್ದವಾದ 100.00 ಕಿ.ಮೀ. ಎದುರಿಗೆ ಮಣ್ಣು ಅಗೆತದ ಹಾಗೂ ಅಡ್ಡಮೋರಿ ಕಾಮಗಾರಿಗಳನ್ನು 100.00 ಕಿಮೀ ವರೆಗೆ ಪೂರ್ಣಗೊಳಿಸಿದೆ. ಸರ: 60.54 ರಿಂದ 63.56 ಕಿ.ಮೀ ನಲ್ಲಿ ಬರುವ ಮೇಲ್ಗಾಲುವೆಯ 1ನೇ, 2ನೇ ಹಾಗೂ 3ನೇ ರೀಚ್‌ನ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ. 2,3,4,5,7,8,9 ಮತ್ತು 11 ಹಾಗೂ 13,14 ಮತ್ತು 15 ನೇ ಕಿ.ಮೀಗಳನ್ನು ಹೊರತು ಪಡಿಸಿ, 50 ಕಿ.ಮೀ ವರೆಗೆ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ನಾಲೆಯಲ್ಲಿ 84 ವಿತರಣಾ ನಾಲೆಗಳು ಬರುತ್ತಿದ್ದು, 84ವಿತರಣಾ ನಾಲೆಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಈ ವಿತರಣಾ ನಾಲೆಗಳ ಅಡಿಯಲ್ಲಿ ಬರುವ ಮೈನರ್‌ಗಳು ಹಾಗೂ ಡಿ.ಪಿ.ಓ ಗಳ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯನ್ನು 2019–20ನೇ ಸಾಲಿನಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಲು ಉದ್ದೇಶಿಸಿದೆ.

ಸರ: 75.40 ಕಿ.ಮೀ ನಲ್ಲಿ ಬರುವ ಅಗಿಲೆ ಸುರಂಗ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದೆ. ಅಗಿಲೆ ಸುರಂಗ ಮಾರ್ಗದಿಂದ ಪ್ರಾರಂಭವಾಗುವ ಮೊಸಳೆ ಶಾಖಾ ನಾಲೆಯು 10 ಕಿ.ಮೀ ಉದ್ದವಿದ್ದು, ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಯಗಚಿ ಯೋಜನೆಯಲ್ಲಿ ಬರುವ ಕಾಮಸಮುದ್ರ ಶಾಖಾ ಕಾಲುವೆಯು ಒಟ್ಟು 35.00 ಕಿಮೀ ಉದ್ದವಿದ್ದು ಸರ. 0.00 ರಿಂದ 5.00 ಕಿಮೀ ವರೆಗಿನ ಕಾಮಗಾರಿಗಳು ಮುಕ್ತಾಯದ ಹಂತದಲ್ಲಿರುತ್ತವೆ. 5.00 ರಿಂದ 35.00 ಕಿ.ಮೀ. ವರೆಗಿನ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 22.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 44.22 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 642.10 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ಕ್ಯಾತನಹಳ್ಳಿ ಏತ ನೀರಾವರಿ ಯೋಜನೆ

ಈ ಯೋಜನೆಯು ಹಾಸನ ತಾಲ್ಲೂಕು, ಯಗಚಿ ಎಡದಂಡೆ ನಾಲೆ ಸರ: 33.133 ಕಿ.ಮೀ ನಿಂದ 0.464 ಟಿ.ಎಂ.ಸಿ ನೀರನ್ನು ಎರಡು ಹಂತಗಳಲ್ಲಿ ಎತ್ತಿ 5685 ಎಕರೆ (2301 ಹೆ.) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಯೋಜಿಸಲಾಗಿದ್ದು, ಮೊದಲನೇ ಹಂತದಲ್ಲಿ 1920 ಎಕರೆ (777 ಹೆ.) ಹಾಗೂ ಎರಡನೇ ಹಂತದಲ್ಲಿ 3765 ಎಕರೆ (1524 ಹೆ.) ಅಚ್ಚುಕಟ್ಟು ಒಳಗೊಂಡಿರುತ್ತದೆ.

ಮೊದಲನೇ ಹಂತ: ಎಲ್ಲಾ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತವೆ.

ಎರಡನೇ ಹಂತ: ಇನ್‌ಟೇಕ್, ಸಂಪ್‌ವೆಲ್, ಪಂಪ್‌ಹೌಸ್, ರೈಸಿಂಗ್‌ಮೈನ್, ರಿಡ್ಜ್‌ಸಿಸ್ಟ್ರನ್, ಯಂತ್ರೋಪಕರಣ ಮತ್ತು ವಿದ್ಯುದ್ಧಿಕರಣ ಹಾಗೂ ಸರ: 0.00 ರಿಂದ 6.235 ಕಿ.ಮೀ ವರೆಗಿನ ನಾಲಾ ಅಗೆತ ಮತ್ತು ಸಿ.ಡಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಗಳ ರೂ. 8.30 ಕೋಟಿ ಮೊತ್ತದ ಅಂದಾಜಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ನೀಡಲಾಗಿದೆ. ಸದರಿ ಕಾಮಗಾರಿಯ ಇನ್‌ಟೇಕ್, ಸಂಪ್‌ವೆಲ್, ಪಂಪ್‌ಹೌಸ್, ರೈಸಿಂಗ್‌ಮೈನ್‌ಹಾಗೂ ಡೆಲಿವರಿ ಸಿಸ್ಟ್ರನ್ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಪಂಪ್‌ಗಳು ಮತ್ತು ಮೆಷನರಿ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.ಫೀಡರ್ ನಾಲೆಯ ಮಣ್ಣು ಅಗೆತದ, ,ಸಿ.ಡಿ. ಕಾಮಗಾರಿ 0 ಯಿಂದ 1.20 ಕಿ.ಮೀ.ವರೆಗೆ ಎಲ್ಲಾ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತವೆ. ಹಾಗೂ ಮುಖ್ಯ ನಾಲೆಯ 1.50 ಕಿ.ಮೀ.ನ ಸಿ.ಡಿ. ಕಾಮಗಾರಿಗಳು ಹಾಗೂ ಕೆನಾಲ್ ನೆಟ್‌ವರ್ಕ್ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತವೆ. ಉಳಿಕೆ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಒಟ್ಟಾರೆ ಕ್ಯಾತನಹಳ್ಳಿ ಏತ ನೀರಾವರಿ ಯೋಜನೆ ಸೇರಿಸಿ ಯಗಚಿ ಯೋಜನೆಯ ಯೋಜಿತ 37,740 ಎಕರೆ (15,273 ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶದ ಎದುರಾಗಿ ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್ 2019 ರ ಅಂತ್ಯದವರೆಗೆ 32,313 ಎಕರೆ (13,077 ಹೆ.)ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲಾಗಿದೆ.

ಮೊದಲನೇ ಹಂತದ ಕಾಮಗಾರಿಯನ್ನು ಬಹುತೇಕ ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದ್ದು, 1920 ಎಕರೆಗಳಿಗೆ ಪ್ರಾಯೋಗಿಕವಾಗಿ ನೀರನ್ನು ಒದಗಿಸಲಾಗಿರುತ್ತದೆ. ಎರಡನೇ ಹಂತದ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 6.90 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 1.09 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 21.89 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ಹುಚ್ಚನಕೊಪ್ಪಲು ಏತ ನೀರಾವರಿ ಯೋಜನೆ

ಹುಚ್ಚನಕೊಪ್ಪಲು ಏತ ನೀರಾವರಿ ಯೋಜನೆಯು ಹಾಸನ ಜಿಲ್ಲೆ, ಹೊಳೆನರಸೀಪುರ ತಾಲ್ಲೂಕು, ಹುಚ್ಚನಕೊಪ್ಪಲು ಗ್ರಾಮದ ಸಮೀಪ ಹೇಮಾವತಿ ನದಿಯಿಂದ 0.936 ಟಿಎಂಸಿ ನೀರನ್ನು ಎತ್ತಿ ಎರಡು ಹಂತಗಳಲ್ಲಿ 8305 ಎಕರೆ (3361 ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ. ಇದರಲ್ಲಿ ಮೊದಲನೇ ಹಂತದಿಂದ 3785 ಎಕರೆ (1532 ಹೆ), 2ನೇ ಹಂತದಿಂದ 4520 ಎಕರೆ (1829 ಹೆ) ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಒದಗಿಸಲು ಯೋಜಿಸಿದೆ.ಈ ಯೋಜನೆಯಿಂದ ಹಾಸನ ಜಿಲ್ಲೆಯ ಹೊಳೆನರಸೀಪುರ ಹಾಗೂ ಅರಕಲಗೂಡು ತಾಲ್ಲೂಕುಗಳು ನೀರಾವರಿ ಸೌಲಭ್ಯ ಪಡೆಯಲಿವೆ.

ಈ ಯೋಜನೆಯ ಮೂಲ ಅಂದಾಜು ರೂ.6.90 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಪಿಡಬ್ಲ್ಯೂಡಿ/186/ಎಲ್ಎಸ್/86, ದಿ: 14.07.86 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆಯನ್ನು ನೀಡಲಾಗಿದೆ. ಕಾಮಗಾರಿಯನ್ನು 1985–86 ರಲ್ಲಿ ಪ್ರಾರಂಭಿಸಲಾಗಿದೆ.ಯೋಜನೆಯ ಪರಿಷ್ಕೃತ ಅಂದಾಜು ಪಟ್ಟಿ ಮೊತ್ತ ರೂ.50.00 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಡಬ್ಲ್ಯೂಆರ್.ಡಿ/ 38/ಎನ್.ಹೆಚ್.ಪಿ/ 2007 ದಿ: 30.07.2007 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.

ಮೊದಲನೇ ಹಂತದ ಹಾಗೂ ಎರಡನೇ ಹಂತದ ಕಾಮಗಾರಿಗಳು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು ಯೋಜನೆಯನ್ನು ಚಾಲನೆಗೊಳಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಯಿಂದ 8303 ಎಕರೆ (3360 ಹೆ.)ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲಾಗಿದೆ.

1st stagePump house

66/606w Transformer
Sub station in 1st stage

1200hp Turbine pump sets
in 1st stage

1st stage Ridge cistern

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 1.30ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 2.07 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 60.92 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ಕಾಮಸಮುದ್ರ ಏತ ನೀರಾವರಿ ಯೋಜನೆ

ಕಾಮಸಮುದ್ರ ಏತ ನೀರಾವರಿ ಯೋಜನೆಯು ಹಾಸನ ಜಿಲ್ಲೆ, ಹೊಳೆನರಸೀಪುರ ತಾಲ್ಲೂಕು ಕಾಮಸಮುದ್ರ ಗ್ರಾಮದ ಸಮೀಪದಲ್ಲಿ ಹೇಮಾವತಿ ನದಿಯಿಂದ 1.451 ಟಿಎಂಸಿ ನೀರನ್ನು 3 ಹಂತಗಳಲ್ಲಿ ಎತ್ತಿ 12670 ಎಕರೆ (5128 ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ.

ಇದರಲ್ಲಿ ಮೊದಲನೇ ಹಂತದಿಂದ 2450 ಎಕರೆ (992 ಹೆ), ಎರಡನೇ ಹಂತದಿಂದ 7220 ಎಕರೆ (2922 ಹೆ) ಮತ್ತು ಮೂರನೇ ಹಂತದಿಂದ 3000 ಎಕರೆ (1214 ಹೆ) ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ. ಇದರಿಂದ ಹಾಸನ ಜಿಲ್ಲೆಯ ಹಾಸನ ಮತ್ತು ಹೊಳೆನರಸೀಪುರ ತಾಲ್ಲೂಕುಗಳು ನೀರಾವರಿ ಸೌಲಭ್ಯ ಪಡೆಯಲಿವೆ.

ಈ ಯೋಜನೆಯ ಮೂಲ ಅಂದಾಜು ರೂ.0.995 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಪಿ.ಡಬ್ಲ್ಯು.ಡಿ/180/ಎಲ್.ಐ.ಎಸ್/84 ದಿ: 12.06.1984 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆಯನ್ನು ನೀಡಲಾಗಿದೆ. ಕಾಮಗಾರಿಯನ್ನು 1984–85 ರಲ್ಲಿ ಪ್ರಾರಂಭಿಸಲಾಗಿದೆ. ಪರಿಷ್ಕೃತ ಅಂದಾಜು ಮೊತ್ತ ರೂ.70.00 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಡಬ್ಲ್ಯು.ಆರ್.ಡಿ/39/ಎನ್.ಹೆಚ್.ಪಿ/2007 ದಿ: 30.07.2007 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.ಈ ಆದೇಶವು ಮೊದಲನೇ ಮತ್ತು ಎರಡನೇ ಹಂತದ ಏತ ನೀರಾವರಿ ಕಾಮಗಾರಿಗಳನ್ನು ಆದ್ಯತೆಯ ಮೇರೆಗೆ ಪೂರ್ಣಗೊಳಿಸುವ ಹಾಗೂ ಮೂರನೇ ಹಂತದ ಕಾಮಗಾರಿಗಳನ್ನು ನೀರಿನ ಲಭ್ಯತೆಯ ಮೇರೆಗೆ ಕೈಗೆತ್ತಿಕೊಳ್ಳುವ ಷರತ್ತಿಗೆ ಒಳಪಟ್ಟಿರುತ್ತವೆ.

1st stage pump House

1st Stage Turbine pump sets

2nd stage pump House

2nd stage sump well

ಸದರಿ ಯೋಜನೆಯ ವಿವರಗಳು ಈ ಕೆಳಗಿನಂತಿವೆ

ಕ್ರ.ಸಂ	ಹಂತ	ನಾಲೆಯ ಹೆಸರು	ನಾಲೆಯ ಉದ್ದ (ಕಿ.ಮೀ.ಗಳಲ್ಲಿ)	ನಿಯೋಜಿತ ಅಚ್ಚುಕಟ್ಟು ಎಕರೆಗಳಲ್ಲಿ (ಹೆ)
1	1ನೇ ಹಂತ	ಎಡದಂಡೆ ನಾಲೆ	14.20	1820 (737)
		ಬಲದಂಡೆ ನಾಲೆ	7.00	630 (255)
2	2ನೇ ಹಂತ	ಮಳಲಿ ಶಾಖಾ ನಾಲೆ	54.00 (35.00)	5220 (2113)
		ನಾಗೇನಹಳ್ಳಿ ಶಾಖಾ ನಾಲೆ	12.40	2000 (809)
3	3ನೇ ಹಂತ	ಹೆರಗು ನಾಲಾ ಮತ್ತು ಎಡದಂಡೆ ನಾಲೆ	11.00	3000 (1214)
			ಒಟ್ಟು	**12670 (5128)**

ಮೊದಲನೇ ಹಂತದ ಹಾಗೂ ಎರಡನೇ ಹಂತದ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಿ, ಯೋಜನೆಯನ್ನು ಚಾಲನೆಗೊಳಿಸಲಾಗಿದೆ. ಎರಡನೇ ಹಂತದಲ್ಲಿ ಬರುವ ಮಳಲಿ ಶಾಖಾ ನಾಲೆಯ ಹಾಗೂ ನಾಗೇನಹಳ್ಳಿ ಶಾಖಾ ನಾಲೆಯ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಳ್ಳುವ ಹಂತದಲ್ಲಿವೆ.

ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್ 2019 ರ ಅಂತ್ಯದವರೆಗೆ ಯೋಜಿತ ಮೊದಲನೇ ಹಂತ ಹಾಗೂ ಎರಡನೇ ಹಂತದ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಾದ 9670 ಎಕರೆ (3914 ಹೆ) ಎದುರಿಗೆ 9098 ಎಕರೆ (3682 ಹೆ.) ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲಾಗಿದೆ. 572 ಎಕರೆ (232 ಹೆ.) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವನ್ನು ಮಿತವ್ಯಯವಲ್ಲದ ಕಾರಣ ಕಡಿತಗೊಳಿಸಲಾಗಿದೆ. ಈ ಯೋಜನೆಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 2.50 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 7.18 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 95.35 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ಕಾಚೇನಹಳ್ಳಿ ಏತ ನೀರಾವರಿ ಯೋಜನೆ

ಕಾಚೇನಹಳ್ಳಿ ಏತ ನೀರಾವರಿ ಯೋಜನೆಯು ಹಾಸನ ಜಿಲ್ಲೆಯ ಚನ್ನರಾಯಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ ಕಾಚೇನಹಳ್ಳಿ ಗ್ರಾಮದ ಸಮೀಪ ಹೇಮಾವತಿ ನದಿಯಿಂದ 0.73 ಟಿಎಂಸಿ ನೀರನ್ನು ಮೂರು ಹಂತಗಳಲ್ಲಿ ಎತ್ತಿ 12600 ಎಕರೆ (5100 ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ. ಇದರಲ್ಲಿ ಮೊದಲನೇ ಹಂತದಲ್ಲಿ 1390 ಎಕರೆ (563 ಹೆ), ಎರಡನೇ ಹಂತದಲ್ಲಿ 6610 ಎಕರೆ (2675 ಹೆ) ಮತ್ತು ಮೂರನೇ ಹಂತದಲ್ಲಿ 4600 ಎಕರೆ (1862 ಹೆ) ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ.ಇದರಿಂದ ಹಾಸನ ಜಿಲ್ಲೆಯ ಹೊಳೆನರಸೀಪುರ, ಹಾಸನ, ಅರಸೀಕೆರೆ ಹಾಗೂ ಚನ್ನರಾಯಪಟ್ಟಣ ತಾಲ್ಲೂಕುಗಳು ನೀರಾವರಿ ಸೌಲಭ್ಯ ಪಡೆಯಲಿವೆ.

ಈ ಯೋಜನೆಯ ಮೂಲ ಅಂದಾಜು ರೂ.8.90 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಐ.ಡಿ/1/ಎನ್.ಹೆಚ್.ಪಿ./92 ದಿ: 27.12.1991 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು 1991–92 ರಲ್ಲಿ ಪ್ರಾರಂಭಿಸಲಾಗಿದೆ. ಯೋಜನೆಯ ಪರಿಷ್ಕೃತ ಅಂದಾಜು ಪಟ್ಟಿ ಮೊತ್ತ ರೂ.68.30 ಕೋಟಿಗಳಿಗೆ ಆದೇಶ ಸಂಖ್ಯೆ: ಡಬ್ಲ್ಯೂಆರ್‌ಡಿ /35/ಎನ್‌ಹೆಚ್‌ಪಿ /99, ದಿ: 19.10.2002 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಇತ್ತೀಚಿನ ಪುನರ್ ಪರಿಷ್ಕೃತ ಅಂದಾಜು ಮೊತ್ತವಾದ ರೂ.165.00 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಡಬ್ಲ್ಯೂ.ಆರ್.ಡಿ/37/ಎನ್.ಹೆಚ್.ಪಿ./2007 ದಿ: 30.07.2007ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.ಈ ಆದೇಶವು ಮೊದಲನೇ ಮತ್ತು ಎರಡನೇ ಹಂತದ ಕಾಮಗಾರಿಗಳನ್ನು ಆದ್ಯತೆಯ ಮೇರೆಗೆ ಪೂರ್ಣಗೊಳಿಸುವ ಹಾಗೂ ಮೂರನೇ ಹಂತದ ಕಾಮಗಾರಿಗಳನ್ನು ನೀರಿನ ಲಭ್ಯತೆಯ ಮೇರೆಗೆ ಕೈಗೆತ್ತಿಕೊಳ್ಳುವ ಷರತ್ತಿಗೆ ಒಳಪಟ್ಟಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಯ ವಿವರಗಳು ಈ ಕೆಳಗಿನಂತಿವೆ:

ಕ್ರ.ಸಂ	ಹಂತ	ನಾಲೆಯ ಹೆಸರು	ನಾಲೆಯ ಉದ್ದ (ಕಿ.ಮೀ.ಗಳಲ್ಲಿ)	ನಿಯೋಜಿತ ಅಚ್ಚುಕಟ್ಟು ಎಕರೆಗಳಲ್ಲಿ (ಹೆ)
1	1ನೇ ಹಂತ	ಸಮುದ್ರವಲ್ಲಿ ಮುಖ್ಯ ನಾಲೆ	1.875	1390 (563)
2	2ನೇ ಹಂತ	ದಂಡಿಗಾನಹಳ್ಳಿ ಶಾಖಾ ನಾಲೆ	22.50	5385 (2179)
		ಬಿಜಮಾರನಹಳ್ಳಿ ಶಾಖಾ ನಾಲೆ	8.00	1225 (496)
3	3ನೇ ಹಂತ	ಗಂಡಸಿ ಶಾಖಾ ನಾಲೆ	32.00	4600 (1862)
ಒಟ್ಟು				**12600 (5100)**

ಮೊದಲನೇ ಹಂತದಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ದಿನಾಂಕ: 13.04.2015ರಂದು ಚಾಲನೆಗೊಳಿಸಿ ಪ್ರಾಯೋಗಿಕವಾಗಿ ನಾಲೆಯಲ್ಲಿ ನೀರನ್ನು ಹರಿಸಲಾಗುತ್ತಿದೆ.

ಎರಡನೇ ಹಂತದ ಇನಟೇಕ್ ಕೆನಾಲ್ ಕಂ ಜಾಕ್ ವೆಲ್, ಸಿಸ್ಟರ್ನ್, ಪಂಪ್ ಹೌಸ್, ಪವರ್ ಸಪ್ಲೈ ಮತ್ತು ಎಲೆಕ್ಟ್ರೋ-ಮೆಕ್ಯಾನಿಕಲ್ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ದಿ: 02.09.2015 ರಂದು ಪ್ರಾಯೋಗಿಕವಾಗಿ ಚಾಲನೆ ಮಾಡಲಾಗಿದೆ.

ಈ ಯೋಜನೆಯ ಸಮುದ್ರವಳ್ಳಿ ಹಾಗೂ ದಂಡಿಗಾನಹಳ್ಳಿ ಶಾಖಾ ಕಾಲುವೆಯ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತವೆ. ವಿತರಣಾ ನಾಲೆಗಳ ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆಗಳು ಪ್ರಗತಿಯಲ್ಲಿದೆ.

ಯೋಜನೆಯಲ್ಲಿ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್-2019ರ ಅಂತ್ಯದ ವರೆಗೆ 8001 ಎಕರೆ (3238 ಹೆ) ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018-19 ನೇ ಸಾಲಿಗೆ ರೂ. 5.80 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್-2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 3.54 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್-2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 100.03 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ಮಳಲೂರು ಏತ ನೀರಾವರಿ ಯೋಜನೆ

ಮಳಲೂರು ಏತ ನೀರಾವರಿ ಯೋಜನೆಯು ಚಿಕ್ಕಮಗಳೂರು ತಾಲ್ಲೂಕಿನ ಬಿರಂಜಿ ಹಳ್ಳದಿಂದ ನೀರನ್ನು 2 ಹಂತಗಳಲ್ಲಿ ಎತ್ತಿ 599.00 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಒದಗಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ. ಸರ್ಕಾರಿ ಆದೇಶ ಸಂಖ್ಯೆ ಎನ್.ಇ:10:ಎಸ್ಎಎನ್.ಇ.ಇ.ಎಸ್. ಹೆಚ್.ಐ.:94: ದಿನಾಂಕ: 10-12-1997 ರಲ್ಲಿ ಅಂದಾಜು ಮೊತ್ತ ರೂ. 5.95 ಕೋಟಿಗಳಿಗೆ (ಮೂಲ ಅಂದಾಜು ಪಟ್ಟಿ ಮೊತ್ತ ರೂ. 268.61 ಲಕ್ಷಗಳು) ಅನುಮೋದನೆ ಆಗಿರುತ್ತದೆ. ಅಂದಾಜು ಮಂಜೂರಾತಿ ಸಂಖ್ಯೆ ದಿನಾಂಕ: 29-10-2010 ರಂದು ಸಿ.ಇ.ಆರ್.ಸಂಖ್ಯೆ: 90/2010-11 ರಲ್ಲಿ ಅಂದಾಜಿಗೆಮಂಜೂರಾತಿ ನೀಡಲಾಗಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಟೆಂಡರ್ ಆಧಾರದ ಮೇಲೆ ಗುತ್ತಿಗೆ ಕರಾರು ಸಂಖ್ಯೆ 101/2012-13 ದಿ: 16-08-2012 ರಲ್ಲಿ ವಹಿಸಲಾಗಿರುತ್ತದೆ.

ಮೊದಲನೇ ಹಂತ: ಇನ್‌ಟೇಕ್, ಜಾಕ್‌ವೆಲ್/ಪಂಪ್‌ಹೌಸ್ ನ ಕಾಮಗಾರಿಗಳು ಪಂಪು ಮತ್ತು ಮೋಟಾರ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ, ವಿದ್ಯುತ್ ಕಾಮಗಾರಿ, ಥ್ರಸ್ಟ್ ಬ್ಲಾಕ್, ಮ್ಯಾನಿಫೋಲ್ಡ್ ಕಾಮಗಾರಿ, ಸಬ್‌ಸ್ಟೇಶನ್ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ಓಪನ್ ಕೆನಾಲ್‌ಗಳ ಒಟ್ಟು 8.21 ಕಿ.ಮೀ ಉದ್ದದ ಪೈಕಿ 3.66 ಕಿ.ಮೀ. ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಒಟ್ಟು ಲೈನಿಂಗ್ 6.82 ಕಿ.ಮೀ ಪೈಕಿ 0.11 ಕಿ.ಮೀ. ಪೂರ್ಣಗೊಂಡಿದೆ.

ಎರಡನೇ ಹಂತ: ಇನ್‌ಟೇಕ್, ಜಾಕ್‌ವೆಲ್/ಪಂಪ್‌ಹೌಸ್, ಪಂಪು ಮತ್ತು ಮೋಟಾರ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ, ವಿದ್ಯುತ್ ಕಾಮಗಾರಿ, ಥ್ರಸ್ಟ್ ಬ್ಲಾಕ್, ಮ್ಯಾನಿಫೋಲ್ಡ್ ಕಾಮಗಾರಿ, ಸಬ್‌ಸ್ಟೇಶನ್ ಕಾಮಗಾರಿ, ರೈಸಿಂಗ್‌ಮೇನ್ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.ನಾಲೆಗಳ ಒಟ್ಟು 4.27 ಕಿ.ಮೀ. ಉದ್ದದ ಪೈಕಿ 3.57 ಕಿ.ಮೀ ಮಣ್ಣು ಅಗೆತದ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ ಹಾಗೂ ಅಕ್ವಡೆಕ್ಟ್ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಎಲೆಕ್ಟ್ರಿಕಲ್ ಕಾಮಗಾರಿ:ಪವರ್‌ಸಪ್ಲೈ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಲೈನ್ ಚಾರ್ಜ್ ಮಾಡುವುದು ಬಾಕಿ ಇರುತ್ತದೆ. ಬ್ರೇಕರ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿಯ ಡಿಸೈನ್ ಡ್ರಾಯಿಂಗ್ ಅನುಮೋದನೆಯಾಗಿದ್ದು, ಬ್ರೇಕರ್ ಅಳವಡಿಸಬೇಕಾಗಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018-19 ನೇ ಸಾಲಿಗೆ ರೂ. 1.50 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್-2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.08 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್-2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 4.09 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ವಾಟೆಹೊಳೆ ಯೋಜನೆ

ವಾಟೆಹೊಳೆ ಜಲಾಶಯವನ್ನು ಹಾಸನ ಜಿಲ್ಲೆಯ ಬೇಲೂರು ತಾಲ್ಲೂಕಿನ ಲಕ್ಕೇನಹಳ್ಳಿ ಗ್ರಾಮದ ಬಳಿಯಲ್ಲಿ ವಾಟೆಹೊಳೆ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ನಿರ್ಮಿಸಲಾಗಿದೆ.ಈ ಯೋಜನೆಯ ಮೂಲ ಅಂದಾಜು ರೂ.2.05 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಪಿಡಬ್ಲ್ಯೂಡಿ/ಜಿ.ಐ.ಪಿ/64, ದಿ: 15.12.1971 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು 1971 ರಲ್ಲಿ ಪ್ರಾರಂಭಿಸಲಾಗಿದೆ. ಪರಿಷ್ಕೃತ ಅಂದಾಜು ಮೊತ್ತ ರೂ.38.00 ಕೋಟಿಗಳಿಗೆ 22.02.1996 ರಂದು ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಪುನರ್ ಪರಿಷ್ಕೃತ ಅಂದಾಜು ಮೊತ್ತ ರೂ.59.75 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಡಬ್ಲ್ಯು.ಆರ್.ಡಿ/47/ಎನ್.ಹೆಚ್.ಪಿ./2007, ದಿ: 30.07.2007 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಯಲ್ಲಿ 2.40 ಟಿ.ಎಂ.ಸಿ ನೀರನ್ನು ಉಪಯೋಗಿಸಿಕೊಂಡು 18500 ಎಕರೆ (7487ಹೆ) ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆ ಅಡಿಯಲ್ಲಿ ಬರುವ ನಾಲೆಗಳ ವಿವರ ಕೆಳಗಿನಂತಿದೆ:

ಕ್ರ.ಸಂ	ನಾಲೆಯ ಹೆಸರು	ನಾಲೆಯ ಉದ್ದ (ಕಿ.ಮೀ. ಗಳಲ್ಲಿ)	ನಿಯೋಜಿತ ಅಚ್ಚುಕಟ್ಟು ಎಕರೆಗಳಲ್ಲಿ (ಹೆ)
1	ಎಡದಂಡೆ ನಾಲೆ	10	500 (202)
2	ಬಲದಂಡೆ ಶಾಖಾ ನಾಲೆ	45	10582 4283)
3	ನಾಕಲಗೂಡು ಶಾಖಾ ನಾಲೆ	15	7418 (3002)
		ಒಟ್ಟು	**18500 (7487)**

ಈ ಯೋಜನೆಯಿಂದ ಹಾಸನ ಜಿಲ್ಲೆಯ ಬೇಲೂರು ಮತ್ತು ಆಲೂರು ತಾಲ್ಲೂಕುಗಳು ನೀರಾವರಿ ಸೌಲಭ್ಯ ಪಡೆಯಲಿವೆ.

ಅಣೆಕಟ್ಟು ಮತ್ತು ಪೂರಕ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ. ನಾಲಾ ಕಾಮಗಾರಿಗಳು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿವೆ. ಈ ಯೋಜನೆಯಿಂದ 18500 ಎಕರೆ (7487 ಹೆ) ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 1.43 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 1.19 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 70.99 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ಹೇಮಾವತಿ ಎಡದಂಡೆ ನಾಲೆಯ ಸರಪಳಿ 0 ರಿಂದ 72 ಕಿ.ಮೀ ವರೆಗಿನ ರೀಮಾಡಲಿಂಗ್ ಕಾಮಗಾರಿ

ಹೇಮಾವತಿ ಎಡದಂಡೆ ನಾಲೆಯು ಪ್ರಸ್ತುತ 2800 ಕ್ಯೂಸೆಕ್ಸ್ ಪ್ರಮಾಣದಷ್ಟು ನೀರು ಹರಿವಿನ ಸಾಮರ್ಥ್ಯವನ್ನು ಹೊಂದಿದ್ದು, ಕಾವೇರಿ ನ್ಯಾಯಾಧೀಕರಣದಲ್ಲಿ ತುಮಕೂರು ಮತ್ತು ಮಂಡ್ಯ ಭಾಗಕ್ಕೆ 24.83 ಟಿ.ಎಂ.ಸಿ ಪ್ರಮಾಣದಷ್ಟು ನೀರನ್ನು ಹಂಚಿಕೆ ಮಾಡಿದ್ದು, ಅದರನ್ವಯ ಃಓಖಿ ನಿರ್ಗಮನ ನಾಲೆಯಲ್ಲಿ 2400 ಕ್ಯೂಸೆಕ್ಸ್ ನೀರು ಹರಿವಿನ ಸಾಮರ್ಥ್ಯಕ್ಕೆ ಬದಲಾಗಿ 1500 ಕ್ಯೂಸೆಕ್ಸ್ ಪ್ರಮಾಣದಷ್ಟೆ ನೀರನ್ನು ಹರಿಸಲಾಗುತ್ತಿದೆ. ಹಂಚಿಕೆಗೆ ಅನುಗುಣವಾಗಿ ನೀರು ಪೂರೈಸಲು ಹೇಮಾವತಿ ಎಡದಂಡೆ ನಾಲೆಯ ಪ್ರಾರಂಭಿಕ ಭಾಗವನ್ನು 4000 ಕ್ಯೂಸೆಕ್ಸ್ ನೀರು ಹರಿವಿನ ಸಾಮರ್ಥ್ಯಕ್ಕೆ ಮರು ವಿನ್ಯಾಸಗೊಳಿಸುವುದು ಅವಶ್ಯವಿರುವ ಹಿನ್ನೆಲೆಯಲ್ಲಿ ಹೇಮಾವತಿ ಎಡದಂಡೆ ನಾಲೆಯ ಕಿ.ಮೀ 0.00 ರಿಂದ 72 ರ ವರೆಗೆ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ. ಸದರಿ ಕಾಮಗಾರಿಯ ರೂ.562.00

ಕೋಟಿ ಮೊತ್ತದ ಅಂದಾಜಿಗೆ ದಿನಾಂಕ: 04.02.2015 ರಂದು ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 2.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 144.32 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 780.33 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ಹೇಮಾವತಿ ಎಡದಂಡೆ ನಾಲೆ (ಸಾಹುಕಾರ್ ಚೆನ್ನಯ್ಯ ನಾಲೆ) ಸರಪಳಿ 72.26 ಕಿ.ಮೀ ಇಂದ 214.30 ಕಿ.ಮೀ ವರೆಗೆ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿ:

ಹೇಮಾವತಿ ಎಡದಂಡೆ ನಾಲೆಯು ಒಟ್ಟಾರೆ 214.30 ಕಿಮೀ ಉದ್ದವಿದ್ದು, ಸರಪಳಿ 72.26 ಕಿ.ಮೀ.ನಲ್ಲಿ ಕವಲೊಡೆಯುತ್ತಿದ್ದು (ಜ–ಂಟುಡಿಟಜಿಟಿಣ) ಕೆ.ಆರ್.ಪೇಟೆ, ಪಾಂಡವಪುರ ಕಡೆಗೆ ಹಾಗೂ ಬಾಗೂರು–ನವಿಲೆ ಸುರಂಗದ ಕಡೆಗೆ ಹರಿಯುತ್ತದೆ. ಸರಪಳಿ 72.26 ಕಿ.ಮೀ ಇಂದ 214.30 ಕಿ.ಮೀ ವರೆಗೆ (ಸಾಹುಕಾರ್ ಚೆನ್ನಯ್ಯ ನಾಲೆ) ನಾಲೆಯಲ್ಲಿ ವಿನ್ಯಾಸಿತ ನೀರನ್ನು ಹರಿಸಲು ಸಾಧ್ಯವಾಗದೆ ಯೋಜಿತ ಅಚ್ಚುಕಟ್ಟಿಗೆ ಅವಶ್ಯಕವಿರುವ ನೀರನ್ನು ನಿಗಧಿತ ಸಮಯದಲ್ಲಿ ಹರಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ. ಆದ್ದರಿಂದ ಹೇಮಾವತಿ ಎಡದಂಡೆ ನಾಲೆಯ ಸರಪಳಿ 72.26 ಕಿ.ಮೀ. ನಿಂದ 214.30 ಕಿ.ಮೀ. ವರೆಗಿನ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೆತ್ತಿಕೊಂಡು ಯೋಜಿತ ಅಚ್ಚುಕಟ್ಟಿಗೆ ಸಮರ್ಪಕವಾಗಿ ನೀರನ್ನು ಒದಗಿಸಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ. ಸದರಿ ಕಾಮಗಾರಿಯ ರೂ. 809.58 ಕೋಟಿಗಳ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ ಜಸಂಇ 121 ಎನ್‌ಹೆಚ್‌ಪಿ 2017, ಬೆಂಗಳೂರು ದಿನಾಂಕ 08.11.2017 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. ಒಟ್ಟಾರೆ 141.805 ಕಿ.ಮೀ ಉದ್ದದ ನಾಲೆಯ ಲೈನಿಂಗ್ ಪೈಕಿ 115.210 ಕಿ.ಮೀ ಉದ್ದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಹಾಗೂ ಒಟ್ಟಾರೆ 532 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 267.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 261.43 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 261.65 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ಹೇಮಾವತಿ ಬಲಮೇಲ್ದಂಡೆ ನಾಲೆ ಸರಪಳಿ 0.00 ಕಿ.ಮೀ ನಿಂದ 96.812 ಕಿ.ಮೀ ವರೆಗೆ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿ.

ಹೇಮಾವತಿ ಬಲಮೇಲ್ದಂಡೆ ನಾಲೆಯಲ್ಲಿ ವಿನ್ಯಾಸಿತ ನೀರನ್ನು ಹರಿಸಲು ಸಾಧ್ಯವಾಗದೆ ಯೋಜಿತ ಅಚ್ಚುಕಟ್ಟಿಗೆ ಅವಶ್ಯಕವಿರುವ ನೀರನ್ನು ನಿಗಧಿತ ಸಮಯದಲ್ಲಿ ಹರಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ. ಆದ್ದರಿಂದ ಹೇಮಾವತಿ ಬಲಮೇಲ್ದಂಡೆ ನಾಲೆಯ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೆತ್ತಿಕೊಂಡು ಯೋಜಿತ ಅಚ್ಚುಕಟ್ಟಿಗೆ ಸಮರ್ಪಕವಾಗಿ ನೀರನ್ನು ಒದಗಿಸಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ. ಸರ್ಕಾರಿ ಆದೇಶ ಸಂ: ಜಸಂಇ 197 ಎನ್‌ಹೆಚ್‌ಪಿ 2017, ಬೆಂಗಳೂರು ದಿ:11.01.2019 ರಲ್ಲಿ ರೂ.380.07 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದಿಂದ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ.126.70 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.006 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 0.006 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ಹೇಮಾವತಿ ನಾಲಾ ವಲಯ, ತುಮಕೂರು

ತುಮಕೂರು ಹೇಮಾವತಿ ನಾಲಾ ವಲಯವು ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಪಿಡಬ್ಲ್ಯೂಡಿ 11 ಪಿಸಿಒ 87, ಬೆಂಗಳೂರು, ದಿನಾಂಕ: 14.01.1987 ರ ಪ್ರಕಾರ ಹೇಮಾವತಿ ನಾಲಾ ಕಾಮಗಾರಿಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸುವ ಸಲುವಾಗಿ ತುಮಕೂರು ಕೇಂದ್ರ ಸ್ಥಾನದಲ್ಲಿ ದಿನಾಂಕ 23.04.1987 ರಿಂದ ಕೆಲಸ ನಿರ್ವಹಿಸುತ್ತಿರುತ್ತದೆ. ಹೇಮಾವತಿ ಎಡದಂಡೆ ನಾಲೆಯ ಅಡಿಯಲ್ಲಿ ಬರುವ ವೈ ನಾಲೆ, ತುಮಕೂರು ಶಾಖಾ ನಾಲೆ, ನಾಗಮಂಗಲ ಶಾಖಾ ನಾಲೆ, ಬಾಗೂರು ನವಿಲೆ ಏತ ನೀರಾವರಿ ಯೋಜನೆ ಹಾಗೂ ತುಮಕೂರು ಮತ್ತು ತಿಪಟೂರು ಪಟ್ಟಣಗಳಿಗೆ ನೀರನ್ನು ಒದಗಿಸುವ ಕಾಮಗಾರಿಗಳನ್ನು ನಿರ್ವಹಿಸಲಾಗುತ್ತಿದೆ. ಈ ವಲಯವು ಹೇಮಾವತಿ ಜಲಾಶಯ ಯೋಜನೆಯ ಒಂದು ಭಾಗವಾಗಿರುತ್ತದೆ. 1985–86ರ ದರಪಟ್ಟಿಯಂತೆ ಹೇಮಾವತಿ ಯೋಜನೆಯ ಅಂದಾಜು ರೂ. 588.00 ಕೋಟಿಗಳಿದ್ದು ಈ ವಲಯಕ್ಕೆ 196.31 ಕೋಟಿ ಇರುತ್ತದೆ. ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಪಿ.ಡಬ್ಲ್ಯೂ.ಡಿ /1 /ಜಿ.ಕೆ.ಹೆಚ್ /84, ದಿನಾಂಕ 20–06–1986 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. 2007–08 ನೇ ಸಾಲಿನ ಪರಿಷ್ಕೃತ ಅಂದಾಜು ಮೊತ್ತ ರೂ. 3,877.00 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಡಬ್ಲ್ಯೂ.ಆರ್.ಡಿ/46/ಎನ್.ಹೆಚ್.ಪಿ 2007, ದಿನಾಂಕ 30.07.2007 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಮೊತ್ತವು ಹೇಮಾವತಿ ಯೋಜನಾ ವಲಯ, ಗೊರೂರಿನ ಅಂದಾಜು ಮೊತ್ತ ರೂ. 1751.00 ಕೋಟಿಗಳನ್ನು ಹಾಗೂ

ಹೇಮಾವತಿ ನಾಲಾ ವಲಯ, ತುಮಕೂರಿನ ಅಂದಾಜು ಮೊತ್ತ ರೂ. 2,126.00 ಕೋಟಿಗಳನ್ನು ಒಳಗೊಂಡಿರುತ್ತದೆ.

ಕ್ರ.ಸಂ	ನಾಲಾ ವಿವರ	ಒಟ್ಟುಉದ್ದ (ಕಿ.ಮೀ. ಗಳಲ್ಲಿ)	ಯೋಜಿತ ಅಚ್ಚುಕಟ್ಟು ಎಕರೆಗಳಲ್ಲಿ (ಹೆ)	ಯೋಜಿತ ಉಪ ಯೋಗತೆ (ಟಿಎಂಸಿಗಳಲ್ಲಿ)	ಉಪಯೋಗ ಪಡೆಯಲಿರುವ ತಾಲ್ಲೂಕುಗಳು
1	ವೈ ನಾಲಾ ಪಂಕ್ತೀಕರಣ	5.50	-	-	-
2	ತುಮಕೂರು ಶಾಖಾ ನಾಲೆ	240.00	236990 (95,909)	10.936	ತುಮಕೂರು ಜಿಲ್ಲೆಯ ತುರುವೇಕೆರೆ, ತಿಪಟೂರು, ಗುಬ್ಬಿ, ತುಮಕೂರು, ಕುಣಿಗಲ್
3	ನಾಗಮಂಗಲ ಶಾಖಾ ನಾಲೆ	78.32	146994 (59488)	7.757	ತುಮಕೂರು ಜಿಲ್ಲೆಯ ತುರುವೇಕೆರೆ, ತಿಪಟೂರು, ಗುಬ್ಬಿ, ಕುಣಿಗಲ್ ಮತ್ತು ಮಂಡ್ಯ ಜಿಲ್ಲೆಯ ನಾಗಮಂಗಲ ತಾಲ್ಲೂಕು
4	ಬಾಗೂರು–ನವಿಲೆ ಸುರಂಗ ನಿರ್ಗಮನದ ಬಳಿ ಏತ ನೀರಾವರಿಯೋಜನೆ	13.97 (ಎಡದಂಡೆ) 16.25 (ಬಲದಂಡೆ)	5828 (2358)	0.290	ಹಾಸನ ಜಿಲ್ಲೆಯ ಸಿ.ಆರ್.ಪಟ್ಟಣ ಮತ್ತು ತುಮಕೂರು ಜಿಲ್ಲೆಯ ತಿಟಪೂರು
5	ತುಮಕೂರು ಮತ್ತು ತಿಪಟೂರು ಟೌನ್‌ಗಳಿಗೆ ನೀರನ್ನು ಮತ್ತು ಇತರೆ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಗಳು	-	-	5.834	
		ಒಟ್ಟು	**389812 (157755)**	**24.817**	

ತುಮಕೂರು ಶಾಖಾ ನಾಲೆ:

ತುಮಕೂರು ಶಾಖಾ ನಾಲೆಯು ಯೋಜನಾ ಅಂದಾಜಿನ ಪ್ರಕಾರ 240 ಕಿ.ಮೀ. ಉದ್ದವಿದ್ದು ಸದರಿ ನಾಲೆಯಿಂದ ತಿಪಟೂರು, ತುರುವೇಕೆರೆ, ಗುಬ್ಬಿ, ತುಮಕೂರು ಹಾಗೂ ಕುಣಿಗಲ್ ತಾಲ್ಲೂಕಿನ ಅಚ್ಚುಕಟ್ಟಿಗೆ ನೀರನ್ನು ಒದಗಿಸಲು ಉದ್ದೇಶಿಸಿದೆ.ಸದರಿ ನಾಲೆಯಿಂದ ಒಟ್ಟಾರೆ 236990 ಎಕರೆ ಪ್ರದೇಶಕ್ಕೆ ನೀರನ್ನು ಒದಗಿಸಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ.ಸದರಿ ನಾಲೆಯ 228 ನೇ ಕಿ.ಮೀ.ವರೆಗೆ ನಾಲಾ ಅಗೆತ, ಅಡ್ಡಮೋರಿ ಕಾಮಗಾರಿಗಳು ಬಹುತೇಕ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ವಿತರಣಾ ನಾಲೆ 31ರ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ನಾಗಮಂಗಲ ಶಾಖಾ ನಾಲೆ:

ನಾಗಮಂಗಲ ಶಾಖಾ ನಾಲೆಯು ಯೋಜನಾ ಅಂದಾಜಿನ ಪ್ರಕಾರ 78.325 ಕಿ.ಮೀ.ಉದ್ದವಿದ್ದು, ಸದರಿ ನಾಲೆಯಿಂದ ತುಮಕೂರು ಜಿಲ್ಲೆಯ ತುರುವೇಕೆರೆ ಹಾಗೂ ಮಂಡ್ಯ ಜಿಲ್ಲೆಯ ನಾಗಮಂಗಲ ತಾಲ್ಲೂಕಿನ ಅಚ್ಚುಕಟ್ಟಿಗೆ ನೀರನ್ನು ಒದಗಿಸಲು ಉದ್ದೇಶಿಸಿದೆ.ಸದರಿ ನಾಲೆಯಿಂದ ಒಟ್ಟಾರೆ 146994 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟಿಗೆ ನೀರನ್ನು ಒದಗಿಸಲು ಉದ್ದೇಶಿಸಿದೆ. ಸದರಿ ನಾಲೆಯ ನಾಲಾ ಅಗೆತ ಮತ್ತು ಅಡ್ಡಮೋರಿ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, 78.325 ನೇ ಕಿ.ಮೀ.ವರೆಗೆ ನೀರನ್ನು ಹರಿಸಲಾಗಿದೆ.

ಬಾಗೂರು ನವಿಲೆ ಸುರಂಗ ನಿರ್ಗಮನ ಏತ ನೀರಾವರಿ ಯೋಜನೆ:

ಬಾಗೂರು ನವಿಲೆ ಸುರಂಗ ನಿರ್ಗಮನ ಏತ ನೀರಾವರಿ ಯೋಜನೆಯನ್ನು 2004ರಲ್ಲಿ ಚಾಲನೆಗೊಳಿಸುವ ಮೂಲಕ ನೀರನ್ನು ಎತ್ತಲಾಗಿದೆ. ಈ ಯೋಜನೆಯಿಂದ ತುಮಕೂರು ಜಿಲ್ಲೆಯ ತಿಪಟೂರು ಹಾಗೂ ಹಾಸನ ಜಿಲ್ಲೆ ಚನ್ನರಾಯಪಟ್ಟಣ ತಾಲ್ಲೂಕು 5828 ಎಕರೆ ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ.

ಹೇಮಾವತಿ ನಾಲಾ ವಲಯದಡಿಯಲ್ಲಿ ಬರುವ ತುಮಕೂರು ಶಾಖಾ ನಾಲೆ,ನಾಗಮಂಗಲ ಶಾಖಾ ನಾಲೆ ಹಾಗೂ ಬಾಗೂರು ನವಿಲೆ ಏತ ನೀರಾವರಿ ಯೋಜನೆಯ ಒಟ್ಟು 85623.16 ಹೆಕ್ಟೇರ್ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರನ್ನು ಒದಗಿಸಲು ಕರ್ನಾಟಕ ರಾಜ್ಯಪತ್ರದ ದಿನಾಂಕ 25/09/2014 ರಲ್ಲಿ ಪ್ರಕಟಣೆ ಮಾಡಲಾಗಿದೆ.

2017–18ನೇ ಸಾಲಿನಲ್ಲಿ ಹೇಮಾವತಿ ನಾಲಾ ಯೋಜನೆ ಅಡಿಯಲ್ಲಿ 511 ಹೆ. ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಕಾರ್ಯಕ್ರಮ ಹಮ್ಮಿಕೊಳ್ಳಲಾಗಿತ್ತು. ಅದರಂತೆ 03/2018 ರಲ್ಲಿ 511 ಹೆ ನೀರಾವರಿ ಸಾಮರ್ಥ್ಯ ಕಲ್ಪಿಸಲಾಗಿದೆ. ಯೋಜಿತ 3,89,812 ಎಕರೆ (1,57,755 ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶದ ಎದುರಾಗಿ ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್ 2019 ರ ಅಂತ್ಯದವರೆಗೆ 3,08,546 ಎಕರೆ (1,24,867 ಹೆ.)ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲಾಗಿದೆ.

ನೀರಾವರಿ ಸಾಮರ್ಥ್ಯ ಕಲ್ಪಸುವ ಕಾಮಗಾರಿಗಳಿಗೆ ಸದರಿ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 86.20ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 34.45 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 2017.46 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಗಳು

1. ಗೂಳೂರು – ಹೆಬ್ಬೂರು ಹೋಬಳಿಗಳಿಗೆ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆ:

ತುಮಕೂರು ಶಾಖಾ ನಾಲೆಯ 142.225 ಕಿ.ಮೀ. ನಿಂದ 51 ಕ್ಯೂಸೆಕ್ಸ್ ನೀರನ್ನು ಎರಡು ಹಂತಗಳಲ್ಲಿ ಎತ್ತಿ ಅಭಾವ ಪೀಡಿತ ತುಮಕೂರು ತಾಲ್ಲೂಕಿನ ಗೂಳೂರು ಹೋಬಳಿಯ 23 ಕೆರೆಗಳಿಗೆ ಹಾಗೂ ಹೆಬ್ಬೂರು ಹೋಬಳಿಯ 29 ಕೆರೆಗಳಿಗೆ ಒಟ್ಟಾರೆ 52 ಕೆರೆಗಳಿಗೆ ನೀರನ್ನು ಹರಿಸಿ 52 ಗ್ರಾಮಗಳ ಕುಡಿಯುವ ನೀರಿನ ಬೇಡಿಕೆಯನ್ನು ಪೂರೈಸುವುದು ಈ ಯೋಜನೆಯ ಪ್ರಮುಖ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ.ಈ ಯೋಜನೆಯ ಅಂದಾಜು ಮೊತ್ತವಾದ ರೂ.55.00 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ.ಜಸಂಇ 315 ಎನ್‌ಹೆಚ್‌ಪಿ 2003 ಬೆಂಗಳೂರು ದಿನಾಂಕ: 11.02.2009 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಎಲ್ಲಾ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಚಾಲನೆಯಲ್ಲಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ಅನುದಾನ ಒದಗಿಸಲಾಗಿರುವುದಿಲ್ಲ, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ವೆಚ್ಚ ಮಾಡಲಾಗಿರುವುದಿಲ್ಲ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 71.75 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

2. ಹೊನ್ನವಳ್ಳಿ ಮತ್ತು ಇತರೆ ಹೋಬಳಿಗಳ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆ:

ತುಮಕೂರು ಶಾಖಾ ನಾಲೆಯ 9.90 ಕಿ.ಮೀ., ನಿಂದ 27.03 ಕ್ಯೂಸೆಕ್ಸ್ ನೀರನ್ನು ತಿಪಟೂರು ಶಾಖೆಗೆ ಹಾಗೂ 31.25 ಕ್ಯೂಸೆಕ್ಸ್ ನೀರನ್ನು ಅರಸೀಕೆರೆ ಶಾಖೆಗೆ ಪ್ರತ್ಯೇಕವಾಗಿ ಎತ್ತಿ ಕ್ರಮವಾಗಿ ತಿಪಟೂರು ಶಾಖೆಯಿಂದ ತಿಪಟೂರು ತಾಲ್ಲೂಕಿನಲ್ಲಿ ಬರುವ 18 ಸರಣಿ ಕೆರೆಗಳಿಗೆ ಹರಿಸಿ, ಈ ತಾಲ್ಲೂಕಿನ 48 ಗ್ರಾಮಗಳ ಕುಡಿಯುವ ನೀರಿನ ಬೇಡಿಕೆಯನ್ನು ಈಡೇರಿಸಲು ಹಾಗೂ ಅರಸೀಕೆರೆ ಶಾಖೆಯಿಂದ ಅರಸೀಕೆರೆ ತಾಲ್ಲೂಕಿನ 3 ಕೆರೆಗಳು, ಕಡೂರು ತಾಲ್ಲೂಕಿನ 1 ಕೆರೆ ಹಾಗೂ ಹೊಸದುರ್ಗ ತಾಲ್ಲೂಕಿನ 1 ಕೆರೆಗೆ ಒಟ್ಟಾರೆ 5 ಕೆರೆಗಳಿಗೆ ನೀರನ್ನು ಹರಿಸಿ, ಅರಸೀಕೆರೆ ತಾಲ್ಲೂಕಿನ 20 ಗ್ರಾಮಗಳ, ಕಡೂರು ತಾಲ್ಲೂಕಿನ 8 ಗ್ರಾಮಗಳ, ಹಾಗೂ ಹೊಸದುರ್ಗ ತಾಲ್ಲೂಕಿನ 10 ಗ್ರಾಮಗಳ ಕುಡಿಯುವ ನೀರಿನ ಬೇಡಿಕೆಯನ್ನು ಒಟ್ಟಾರೆ 86 ಗ್ರಾಮಗಳ ಕುಡಿಯುವ ನೀರಿನ ಬೇಡಿಕೆಯನ್ನು ಪೂರೈಸುವುದು ಈ ಯೋಜನೆಯ ಪ್ರಮುಖ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಯೋಜನೆಯ ಅಂದಾಜು ಮೊತ್ತ ರೂ. 87.20 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ/26/ಎನ್‌ಹೆಚ್‌ಪಿ/2008 ಬೆಂಗಳೂರು ದಿ: 11.02.2009 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ತಿಪಟೂರು ಮತ್ತು ಅರಸೀಕೆರೆ ಬ್ರಾಂಚ್‌ಗಳ ಮುಖಾಂತರ ಈ ಯೋಜನೆಯಲ್ಲಿ ಬರುವ 24 ಕೆರೆಗಳಿಗೆ ನೀರನ್ನು ಹರಿಸಲಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಎಲ್ಲಾ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಚಾಲನೆಯಲ್ಲಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ಅನುದಾನ ಒದಗಿಸಲಾಗಿರುವುದಿಲ್ಲ, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ವೆಚ್ಚ ಮಾಡಲಾಗಿರುವುದಿಲ್ಲ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 84.19 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

3. ಚಾಮರಾಜನಗರ, ನಂಜನಗೂಡು ಮತ್ತು ಗುಂಡ್ಲುಪೇಟೆ ತಾಲ್ಲೂಕಿನ 20 ಕೆರೆಗಳಿಗೆ ನೀರು ಒದಗಿಸುವುದು ಅಲಂಬೂರು ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆ

ಚಾಮರಾಜನಗರ ತಾಲ್ಲೂಕಿನ ಹರವೇ, ಹರದನಹಳ್ಳಿ ಮತ್ತು ಕಸಬಾ ಹೋಬಳಿಗೆ, ನಂಜನಗೂಡು ತಾಲ್ಲೂಕಿನ ಕವಲಂದೆ ಹೋಬಳಿ ಹಾಗೂ ಹೊಂದಿಕೊಂಡಿರುವ ಗುಂಡ್ಲುಪೇಟೆ ತಾಲ್ಲೂಕಿನ ಹೋಬಳಿಗಳ ಬರಪೀಡಿತ ಪ್ರದೇಶಗಳಿಗೆ ಕುಡಿಯುವ ನೀರನ್ನು ಒದಗಿಸುವ ಸಲುವಾಗಿ ಆಲಂಬೂರು ಗ್ರಾಮದ ಬಳಿ ಕಬಿನಿ ನದಿಯಿಂದ 0.60 ಟಿ.ಎಂ.ಸಿ ನೀರನ್ನು 3 ಹಂತಗಳಲ್ಲಿ ಎತ್ತಿ, 20 ಕೆರೆಗಳಿಗೆ ಒದಗಿಸಲು ಹಾಗೂ ಅಂರ್ತಜಲ ಮಟ್ಟವನ್ನು ಹೆಚ್ಚಿಸುವುದು ಈ ಯೋಜನೆಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜು ಮೊತ್ತ ರೂ.212.00 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶದ ಸಂಖ್ಯೆ: ಜಸಂಇ 10 ಎಂಎಂಕೆ 2009, ಬೆಂಗಳೂರು, ದಿನಾಂಕ: 15.04.2011 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಮೂರು ಹಂತದ ಕಾಮಗಾರಿಯನ್ನು ಪ್ರಾಯೋಗಿಕವಾಗಿ ಚಾಲನೆಗೊಳಿಸಲಾಗಿದ್ದು, ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯು ನಿರ್ವಹಣಾ ಹಂತದಲ್ಲಿರುತ್ತದೆ.

ನಾಲ್ಕನೇ ಹಂತದ (ಉತ್ತುರು ಏತ ಯೋಜನೆ) ಪಂಪ್ ಹೌಸ್ ಕಾಮಗಾರಿ ಹಾಗೂ ರೈಸಿಂಗ್ ಮೈನ್ ನ 3.50ಕಿ.ಮೀ ಮತ್ತು ಗ್ರಾವಿಟಿ ಮೈನ್ ನ 2.10 ಕಿ.ಮೀ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಉಳಿದಂತೆ ಗ್ರಾವಿಟಿ ಸಬ್ ಮೈನ್ ಪೈಪ್ ಲೈನ್ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ. ಎಲೆಕ್ಟ್ರೋ ಮೆಕಾನಿಕಲ್ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 1.50 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 32.51 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 307.44 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

4. ಕಣ್ವ ಹಾಗೂ ಇತರೆ 17 ಕೆರೆಗಳಿಗೆ ನೀರು ಒದಗಿಸುವುದು ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆ

ರಾಮನಗರ ಜಿಲ್ಲೆ, ಚನ್ನಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ ಗ್ರಾಮಗಳು ಬರಪೀಡಿತವಾಗಿದ್ದು, ಅಂರ್ತಜಲ ಮಟ್ಟವು ಕುಸಿದಿದ್ದು, ಕುಡಿಯುವ ನೀರಿನ ಬವಣೆಯನ್ನು ನೀಗಿಸಲು ಇಗ್ಗಲೂರು ಬ್ಯಾರೇಜ್‌ನಿಂದ ನೀರನ್ನು ಎತ್ತಿ ಕಣ್ವ ಜಲಾಶಯ ಹಾಗೂ ಇತರೆ 17 ಕೆರೆಗಳಿಗೆ 0.903ಟಿ.ಎಂ.ಸಿ ನೀರನ್ನು ಒದಗಿಸುವ ಹಾಗೂ ಅಂತರ್‌ಜಲ ಮಟ್ಟವನ್ನು ಹೆಚ್ಚಿಸುವುದು ಈ ಯೋಜನೆಯ ಉದ್ದೇಶವಾಗಿರುತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 38 ಎಂಎಂಕೆ 2012, ಬೆಂಗಳೂರು, ದಿ: 10.05.2012 ರಲ್ಲಿ ರೂ.198.00 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಮೊದಲನೆ ಹಂತವು ದಿನಾಂಕ 25.12.2014 ಮತ್ತು ಎರಡನೆ ಹಂತವು ದಿನಾಂಕ 24.04.015 ರಂದು ಪ್ರಾಯೋಗಿಕವಾಗಿ ಚಾಲನೆಗೊಳಿಸಲಾಗಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 8.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 28.44 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 255.06 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

5. ವಜ್ರನಕಟ್ಟೆ, ಸಿ.ಕಟ್ಟಿಗೇನಹಳ್ಳಿ ಹಾಗೂ ಕೊಪ್ಪ ಕೆರೆಗಳನ್ನು ಇಂಟರ್ ಲಿಂಕ್ ಮಾಡುವುದು – ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆ

ವಜ್ರನಕಟ್ಟೆ, ಸಿ.ಕಟ್ಟಿಗೇನಹಳ್ಳಿ ಹಾಗೂ ಕೊಪ್ಪ ಕೆರೆಗಳನ್ನು ಇಂಟರ್‌ಲಿಂಕ್ ಮಾಡಿ ಗುರುತ್ವಾಕರ್ಷಣೆ ಮೂಲಕ ತುಮಕೂರು ಶಾಖಾ ನಾಲೆಯ ವಿತರಣಾ ನಾಲೆ 23 ರ ಸರ: 14600 ಮೀ. ನಿಂದ 21 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ನೀರನ್ನು 11 ಗ್ರಾಮಗಳ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ಹರಿಸುವುದುಈ ಯೋಜನೆಯ ಪ್ರಮುಖ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜು ಮೊತ್ತವಾದ ರೂ.2.20 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 71 ಎನ್‌ಹೆಚ್‌ಪಿ 2009, ದಿನಾಂಕ: 13.06.2011 ರಂದು ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.

ಭೂಸ್ವಾದೀನದ ಮತ್ತು ಉಳಿಕೆ ಕಾಮಗಾರಿಯ ವಿನ್ಯಾಸದ ಬದಲಾವಣೆಯಿಂದ ಕಾಮಗಾರಿಯು ಸ್ಥಗಿತಗೊಂಡಿರುತ್ತದೆ. ಉಚ್ಚ ನ್ಯಾಯಲಯದ ದಿ:– 04.07.2016 ರ ಆದೇಶದಂತೆ ಗುತ್ತಿಗೆದಾರರೊಂದಿಗೆ ಪೂರಕ ಕರಾರನ್ನು ನಿರ್ವಹಿಸಲಾಗಿದ್ದು ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. 03 ಸಂಖ್ಯೆ ಹೆಡ್ ಸ್ಲೂಯಿಸ್ ನಿರ್ಮಾಣ, 03 ಸಂಖ್ಯೆ ಪೈಪ್ ಕ್ರಾಸಿಂಗ್ ನಿರ್ಮಾಣ ಮತ್ತು 50ಮೀ. ಉದ್ದದ ಪೈಪ್ ಅಕ್ವೆಡಕ್ಟ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯ ಒಟ್ಟು 2009 ಮೀ. ನಾಲಾ ಮಣ್ಣು ಅಗೆತದಲ್ಲಿ 1550 ಮೀ ಪೂರ್ಣಗೊಂಡಿದ್ದು ಉಳಿಕೆ 459 ಮೀ. ಮಣ್ಣು ಅಗೆತ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ ಹಾಗೂ 625ಮೀ. ಪೈಪ್ ಅಳವಡಿಕೆ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 1.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ವೆಚ್ಚ ಮಾಡಲಾಗಿರುವುದಿಲ್ಲ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 0.22 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

6. ಬೆಳ್ಳಾವಿ ಹಾಗೂ ಸುತ್ತಮುತ್ತಲ ಗ್ರಾಮಗಳ ಕೆರೆಗಳಿಗೆ ನೀರು ಒದಗಿಸುವುದು–ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆ

ತುಮಕೂರು ಜಿಲ್ಲೆ, ಗುಬ್ಬಿ ತಾಲ್ಲೂಕಿನ ಬೆಳ್ಳಾವಿ ಹಾಗೂ ಸುತ್ತಮುತ್ತಲ 5 ಗ್ರಾಮಗಳ ಕುಡಿಯುವ ನೀರನ್ನು ಒದಗಿಸುವ ಸಲುವಾಗಿ ಬೆಳ್ಳಾವಿ ಹಾಗೂ ಇತರೆ 5 ಗ್ರಾಮಗಳ ಕೆರೆಗಳಿಗೆ ತುಮಕೂರು ಶಾಖಾ ನಾಲೆಯ ಸರ: 106.80 ಕಿ.ಮೀ ನಿಂದ 7.50 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ನೀರನ್ನು ಎತ್ತಿ ಹರಿಸುವುದು ಈ ಯೋಜನೆ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜು ಮೊತ್ತವಾದ ರೂ. 5.70 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 79 ಎನ್‌ಹೆಚ್‌ಪಿ 2010, ದಿನಾಂಕ: 19.03.2012 ರಂದು ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯು ಎಲ್ಲಾ ಹಂತದಲ್ಲಿಯು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಎಲ್ಲಾ ಕೆರೆಗಳಿಗೆ ನೀರನ್ನು ಹರಿಸಲಾಗಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.50 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ವೆಚ್ಚ ಮಾಡಲಾಗಿರುವುದಿಲ್ಲ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 6.35 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

7. ಚಿಕ್ಕನಾಯಕನಹಳ್ಳಿ ತಾಲ್ಲೂಕಿನ 26 ಕೆರೆಗಳಿಗೆ ನೀರು ಒದಗಿಸುವುದು – ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆ:

ಚಿಕ್ಕನಾಯಕನಹಳ್ಳಿ ತಾಲ್ಲೂಕಿನ ಅಭಾವ ಪೀಡಿತ ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ನೀರನ್ನು ಒದಗಿಸುವ ಸಲುವಾಗಿ ಹೇಮಾವತಿ ಯೋಜನೆಯ ತುಮಕೂರು ಶಾಖಾ ನಾಲೆಯಿಂದ ಗುರುತ್ವಾಕರ್ಷಣೆ ಮುಖಾಂತರ 22 ಕೆರೆಗಳಿಗೆ ಹಾಗೂ ಏತ ನೀರಾವರಿ ಮುಖಾಂತರ 4 ಕೆರೆಗಳು ಸೇರಿದಂತೆ, ಒಟ್ಟಾರೆ 26 ಕೆರೆಗಳಿಗೆ 0.80 ಟಿ.ಎಂ.ಸಿ ನೀರನ್ನು ಒದಗಿಸುವುದು ಈ ಯೋಜನೆಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 74 ಎನ್‌ಹೆಚ್‌ಪಿ 2009, ದಿ: 20.07.2011 ರಲ್ಲಿ ರೂ.102.60 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಲಿಫ್ಟ್ ಮೂಲಕ ನೀರು ಹರಿಸುವ ಯೋಜನೆಯ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಪ್ರಾಯೋಗಿಕವಾಗಿ ನೀರು ಹರಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಯ ಗುರುತ್ವಾಕರ್ಷಣೆಯ ಮುಖ್ಯ ಫೀಡರ್ ನಾಲೆಯ 6.85 ಕಿ.ಮೀ ಇದ್ದು ಈ ಪೈಕಿ 3.30 ಕಿಮೀ ನಾಲಾ ಅಗೆತ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಚಿಕ್ಕನಾಯಕನಹಳ್ಳಿ ಬ್ರಾಂಚ್ ನಾಲೆಯ 11.59 ಕಿ.ಮೀ ಇದ್ದು ಈ ಪೈಕಿ 0.20 ಕಿಮೀ ನಾಲಾ ಅಗೆತ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ ಮತ್ತು ಹಾಲ್ಕುರಿಕೆ ಬ್ರಾಂಚ್ ನಾಲೆಯ 20.45 ಕಿ.ಮೀ. ಇದ್ದು ಈ ಪೈಕಿ 3.35 ಕಿಮೀ ನಾಲಾ ಅಗೆತ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಒಟ್ಟು 89 ಸಂಖ್ಯೆ ಅಡ್ಡಮೋರಿ ಕಾಮಗಾರಿಗಳಲ್ಲಿ 19 ಸಂಖ್ಯೆ ಅಡ್ಡಮೋರಿ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಸದರಿ ಕಾಮಗಾರಿಯು ಭೂಸ್ವಾಧೀನ ಅಡಚಣೆಯಿಂದಾಗಿ ಸ್ಥಗಿತಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 8.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.01 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 43.04 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

8. ದೊಡ್ಡಗುಣಿ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆ

ತುಮಕೂರು ಜಿಲ್ಲೆ, ಗುಬ್ಬಿ ತಾಲ್ಲೂಕಿನ ದೊಡ್ಡಗುಣಿ ಮತ್ತು ಇತರೆ 14 ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ಹೇಮಾವತಿ ಯೋಜನೆಯ ತುಮಕೂರು ಶಾಖಾ ನಾಲೆಯ ಸ: 64.625 ಕಿ.ಮೀ ನಿಂದ 18.20 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ನೀರನ್ನು ಎತ್ತಿ ದೊಡ್ಡಗುಣಿ ಗ್ರಾಮದ ಕೆರೆಗೆ ಒದಗಿಸುವುದುಈ ಯೋಜನೆಯ ಪ್ರಮುಖ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 53 ಎನ್‌ಹೆಚ್‌ಪಿ 2008, ಬೆಂಗಳೂರು, ದಿ: 13.06.2011 ರಲ್ಲಿ ರೂ.3.25 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ನೀರು ಹರಿಸಲಾಗಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ಅನುದಾನ ಒದಗಿಸಲಾಗಿರುವುದಿಲ್ಲ, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ವೆಚ್ಚ ಮಾಡಲಾಗಿರುವುದಿಲ್ಲ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 4.50 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

9. ಹಳೇಬೀಡು ಮಾದಿಹಳ್ಳಿ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆ

ಹಾಸನ ಜಿಲ್ಲೆಯ ಬೇಲೂರು ತಾಲ್ಲೂಕಿನ ಹಳೇಬೀಡು ಹೋಬಳಿಯ 24 ಕೆರೆಗಳಿಗೆ ಮತ್ತು ಮಾದಿಹಳ್ಳಿ ಹೋಬಳಿಯ 15 ಕೆರೆಗಳಿಗೆ ಯಗಚಿ ಎಡದಂಡೆ ನಾಲೆಯಿಂದ 0.22 ಟಿ.ಎಂ.ಸಿ ನೀರನ್ನು ಎತ್ತಿ ಒದಗಿಸುವುದು ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 43 ಎನ್‌ಹೆಚ್‌ಪಿ 2010, ಬೆಂಗಳೂರು, ದಿ: 05.07.2011 ರಲ್ಲಿ ರೂ.9.00 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಯೋಜನೆಯ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.

ಎಲೆಕ್ಟ್ರೋ ಮೆಕಾನಿಕಲ್ ಕಾಮಗಾರಿ: ಜಾಕ್‌ವೆಲ್, ಪಂಪ್ ಹೌಸ್ ಹಾಗೂ ರೈಸಿಂಗ್ ಮೇನ್, ಪಂಪ್ಸ್ ಮತ್ತು ಮೋಟಾರ್‌ಗಳು, ವಿದ್ಯುತ್‌ಚ್ಛಕ್ತಿ ಕಾಮಗಾರಿ ಹಾಗೂ ಸಬ್‌ಸ್ಟೇಷನ್ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಎಲ್.ಬಿ.ಸಿ. ಕಾಲುವೆ: 3.98 ಕಿ.ಮೀ ಉದ್ದದ ಎಡದಂಡೆ ನಾಲಾ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಈ ಕಾಲುವೆಯಲ್ಲಿ ಬರುವ 270 ಮೀ. ಉದ್ದದ ಫೀಡರ್ ನಾಲೆಯಲ್ಲಿ 100 ಮೀ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಉಳಿಕೆ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ. ಈ ಕಾಲುವೆಯಡಿಯಲ್ಲಿ ಬರುವ 17 ಕೆರೆಗಳಿಗೆ ನೀರು ಹರಿಸಲಾಗಿದೆ.

ಆರ್.ಬಿ.ಸಿ.ಕಾಲುವೆ: 5.20 ಕಿ.ಮೀ ಉದ್ದದ ಬಲದಂಡೆ ನಾಲಾ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಇದರ ಅಡಿಯಲ್ಲಿ 22 ಕೆರೆಗಳು ಬರುತ್ತಿದ್ದು, ಇವುಗಳಲ್ಲಿ 10 ಕೆರೆಗಳಿಗೆ ನೀರನ್ನು ಹರಿಸಲಾಗಿರುತ್ತದೆ. ಇದರಡಿ ಇರುವ ಫೀಡರ್ ನಾಲೆಯ ಸರಪಳಿ 2900 ಮೀ. ನಿಂದ 3650 ಮೀ. ಮತ್ತು ಸರಪಳಿ 7300 ಮೀ ನಿಂದ 7450 ಮೀ. ನ ಮಣ್ಣು ಅಗೆತದ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 3.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 6.25 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 21.08 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

10. ನುಗ್ಗೇಹಳ್ಳಿ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆ

ಹಾಸನ ಜಿಲ್ಲೆಯ ಚನ್ನರಾಯಪಟ್ಟಣ ತಾಲ್ಲೂಕು, ನುಗ್ಗೆಹಳ್ಳಿ ಹೋಬಳಿಯ ಸುತ್ತಮುತ್ತಲ 15 ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ನೀರನ್ನು ಒದಗಿಸುವ ಸಲುವಾಗಿ ಹೇಮಾವತಿ ಯೋಜನೆಯ ಬಾಗೂರು ನವಿಲೆ ಸುರಂಗದ ಆಗಮನ ಕಾಲುವೆಯಿಂದ ನೀರನ್ನು ಎತ್ತಿ 171.00 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ನೀರನ್ನು 11 ಕೆರೆಗಳಿಗೆ ತುಂಬಿಸುವುದು ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 54 ಎನ್‌ಹೆಚ್‌ಪಿ 2011, ಬೆಂಗಳೂರು, ದಿ: 19.03.2012 ರಲ್ಲಿ ರೂ.17.60 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಯೋಜನೆಯ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿದೆ.

ಪಂಪ್ ಹೌಸ್‌ನ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಪಂಪು ಮತ್ತು ಮೋಟಾರ್‌ಗಳನ್ನು ಅಳವಡಿಸಲಾಗಿದೆ. ವಿತರಣಾ ತೊಟ್ಟಿ, ಸಕ್ಷನ್, ಡೆಲಿವರಿ ಪೈಪು ಹಾಗೂ ಮ್ಯಾನಿಫೋಲ್ಡ್‌ನ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಪ್ಯಾನಲ್ ಬೋರ್ಡ್ ಅಳವಡಿಸಲಾಗಿದೆ ಹಾಗೂ ಟ್ರಾನ್ಸ್ಫಾರ್ಮರ್ಸ್ ಅಳವಡಿಸಬೇಕಿದೆ. ಎಂ.ಎಸ್.ರೈಸಿಂಗ್ ಮೈನ್ 3.05 ಕಿ.ಮೀ. ಉದ್ದವಿದ್ದು 0.50 ಕಿ.ಮೀ ಉದ್ದದ ಪೈಪುಗಳ ಜೋಡಣೆ ಪೂರ್ಣಗೊಂಡಿದೆ. ಓಪನ್ ಕೆನಾಲ್‌ನ 8.95 ಕಿ.ಮೀ. ಪೈಕಿ 4.50 ಕಿ.ಮೀ. ಲೈನಿಂಗ್‌ನ ಪೂರ್ಣಗೊಂಡಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 3.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.37 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 12.59 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

11. ಗುಬ್ಬಿ ತಾಲ್ಲೂಕಿನ ನಿಟ್ಟೂರು ಹೋಬಳಿಯ ಶಿವಸಂದ್ರ ಮುಸಕೊಂಡ್ಲಿ ಎಮ್ಮೆದೊಡ್ಡಿಕಟ್ಟೆ ಹರೇನಹಳ್ಳಿಕೊಂಡ್ಲಿಮತ್ತು ಹಂದನಹಳ್ಳಿ ಗ್ರಾಮಗಳ ಕುಡಿಯುವ ನೀರೋದಗಿಸುವ ಯೋಜನೆ.

ತುಮಕೂರು ಜಿಲ್ಲೆ ಗುಬ್ಬಿ ತಾಲ್ಲೂಕಿನ ನಿಟ್ಟೂರು ಹೋಬಳಿಯ ಶಿವಸಂದ್ರ, ಕೊಂಡ್ಲಿ ಮುಸಕೊಂಡ್ಲಿ ಎಮ್ಮೆದೊಡ್ಡಿಕಟ್ಟೆ ಹರೇನಹಳ್ಳಿ ಮತ್ತು ಹಂದನಹಳ್ಳಿ12 ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ಹೇಮಾವತಿ ಯೋಜನೆಯ ತುಮಕೂರು ಶಾಖಾ ನಾಲೆಯ ಸ: 77.565 ಕಿ.ಮೀ ನಿಂದ 29.55 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ನೀರನ್ನು ಎತ್ತಿ ಶಿವಸಂದ್ರ ಮುಸಕೊಂಡ್ಲಿ ಹರೇನಹಳ್ಳಿ ಕೊಂಡ್ಲಿ ಎಮ್ಮೆದೊಡ್ಡಿಕಟ್ಟೆ ಮತ್ತು ಹಂದನಹಳ್ಳಿ ಗ್ರಾಮಗಳ ಕೆರೆಗೆ ನೀರು ತುಂಬಿಸುವುದು ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ

ಆದೇಶಸಂಖ್ಯೆ: ಜಸಂಇ 38 ಎನ್‌ಹೆಚ್‌ಪಿ 2013 ಬೆಂಗಳೂರು, ದಿ: 28–02–2014 ರಲ್ಲಿ ರೂ. 12.50 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಪ್ರಾಯೋಗಿಕವಾಗಿ ನೀರನ್ನು ಹರಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.10 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.10 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 10.13 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

12. ಗುಬ್ಬಿ ತಾಲ್ಲೂಕಿನ ಕಸಬಾ ಹಾಗೂ ಕಡಬ ಹೋಬಳಿಯ ಬಿಕ್ಕೇಗುಡ್ಡ ಮತ್ತು ಸುತ್ತಮುತ್ತಲಿನ 30 ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆ.

ತುಮಕೂರು ಜಿಲ್ಲೆ, ಗುಬ್ಬಿ ತಾಲ್ಲೂಕಿನ ಕಸಬಾ ಹಾಗೂ ಕಡಬ ಹೋಬಳಿಯ ಬಿಕ್ಕೇಗುಡ್ಡ ಮತ್ತು ಸುತ್ತಮುತ್ತಲಿನ 30 ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ಹೇಮಾವತಿ ಯೋಜನೆಯ ತುಮಕೂರು ಶಾಖಾ ನಾಲೆಯ ಸರ: 69.55 ಕಿ.ಮೀ ನಿಂದ 106.04 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ನೀರನ್ನು ಎತ್ತಿ ಗುರುತ್ವಾಕರ್ಷಣೆ ಮೂಲಕ ಗುಬ್ಬಿ ತಾಲ್ಲೂಕಿನ 19 ಕೆರೆಗಳಿಗೆ ನೀರನ್ನು ತುಂಬಿಸುವುದು ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 37 ಎನ್‌ಹೆಚ್‌ಪಿ 2013 ಬೆಂಗಳೂರು, ದಿ: 28.02.2014 ರಲ್ಲಿ ರೂ. 28.16 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಹೆಡ್‌ವರ್ಕ್ಸ್ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಗ್ರಾವಿಟಿ ಮೈನ್‌ನ ಒಟ್ಟು ಉದ್ದ 18.00 ಕಿ.ಮೀ ಪೈಕಿ 10.00 ಕಿ.ಮೀ ಉದ್ದಕ್ಕೆಪೈಪನ್ನು ಜೋಡಿಸಲಾಗಿರುತ್ತದೆ. ವಿತರಣಾಲೈನ್18.975 ಕಿ.ಮೀ ಉದ್ದದಪೈಕಿ 14.75 ಕಿ.ಮೀ, ಪೈಪ್‌ಗಳನ್ನು ಅಳವಡಿಸಲಾಗಿರುತ್ತದೆ. ಉಳಿದ ಕಾವ ಗಾರಿಗಳುಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 7.50 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ಯಾವುದೇ ವೆಚ್ಚ ಮಾಡಿರುವುದಿಲ್ಲ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 21.40 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

13. ಗುಬ್ಬಿ ತಾಲ್ಲೂಕಿನ ಹಾಗಲವಾಡಿ ಕೆರೆಗೆ ಕುಡಿಯುವ ನೀರು ಒದಗಿಸುವುದು–ಕುಡಿಯುವ ನೀರೋದಗಿಸುವ ಯೋಜನೆ.

ತುಮಕೂರು ಜಿಲ್ಲೆ, ಗುಬ್ಬಿ ತಾಲ್ಲೂಕಿನ ಹಾಗಲವಾಡಿ ಹಾಗೂ ಸುತ್ತಮುತ್ತಲ 35 ಗ್ರಾಮಗಳಿಗೆಕುಡಿಯುವ ನೀರಿಗಾಗಿ ಹೇಮಾವತಿ ಯೋಜನೆಯ ತುಮಕೂರು ಶಾಖಾ ನಾಲೆಯ ಸರ: 83.34 ಕಿ.ಮೀ ನಿಂದ 37.154 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ನೀರನ್ನು ಎತ್ತಿ ಗುಬ್ಬಿ ತಾಲ್ಲೂಕಿನ ಹಾಗಲವಾಡಿ ಕೆರೆಗೆ ನೀರನ್ನು ತುಂಬಿಸುವುದು ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 193ಎನ್‌ಹೆಚ್‌ಪಿ 2013 ಬೆಂಗಳೂರು, ದಿ: 28–02–2014 ರಲ್ಲಿ ರೂ.11.75 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯನ್ನು ಒಳಗೊಂಡಂತೆ ಒಟ್ಟು 05 ಯೋಜನೆಗಳನ್ನು ಕ್ರೋಢೀಕರಿಸಿದ ಪ್ಯಾಕೇಜ್ ಟೆಂಡರ್‌ಗೆ ದಿನಾಂಕ: 24.02.2015 ರಂದು ಅನುಮೋದನೆ ನೀಡಲಾಗಿದೆ.

ಸಂಪ್ ನಿರ್ಮಾಣ, ಪಂಪ್‌ಹೌಸ್ ಕಾಮಗಾರಿ ಮತ್ತು ರೈಸಿಂಗ್ ಮೇನ್ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. 50 ಸಂಖ್ಯೆಯ ಅಡ್ಡಮೋರಿ ಕಾಮಗಾರಿಗಳಲ್ಲಿ 44 ಸಂಖ್ಯೆ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು ಇನ್ನುಳಿದ 06 ಸಂಖ್ಯೆ ಅಡ್ಡಮೋರಿ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ. 13.58 ಕಿ.ಮೀ ಉದ್ದದ ನಾಲಾ ಅಗೆತದಲ್ಲಿ 12.73 ಕಿ.ಮೀ ಉದ್ದದ ನಾಲಾ ಅಗೆತೆ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಉಳಿಕೆ 0.85 ಕಿ.ಮೀ ಉದ್ದದ ನಾಲಾ ಅಗೆತದ ಕಾಮಗಾರಿಯಲ್ಲಿ 0.550 ಕಿ.ಮೀ ಉದ್ದದ ನಾಲಾ ಅಗೆತದ ಕೆಲಸವನ್ನು ನಾಲ ಪಂಕ್ತೀಕರಣದ ಬದಲಾವಣೆಯಿಂದಾಗಿ ಮತ್ತು 0.30 ಕಿ.ಮೀ ಉದ್ದದ ನಾಲಾ ಅಗೆತದ ಕಾಮಗಾರಿಯು ಬಾಕಿ ಇರುತ್ತದೆ. ಇನ್ನುಳಿದಂತೆ ಬೇರೆ ಎಲ್ಲಾ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಪ್ರಾಯೋಗಿಕ ಚಾಲನೆ ನಡೆಸಲಾಗಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 2.50 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.09 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 10.32 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

14. ಗುಬ್ಬಿ ತಾಲ್ಲೂಕಿನ ಚೇಳೂರು ಕುಡಿಯುವ ನೀರೋದಗಿಸುವ ಯೋಜನೆ.

ತುಮಕೂರು ಜಿಲ್ಲೆ, ಗುಬ್ಬಿ ತಾಲ್ಲೂಕಿನ 21 ಗ್ರಾಮಗಳಿಗೆಕುಡಿಯುವ ನೀರಿಗಾಗಿ ಹೇಮಾವತಿ ಯೋಜನೆಯ ತುಮಕೂರು ಶಾಖಾ ನಾಲೆಯ ಸರ: 101.380 ಕಿ.ಮೀ. ನಿಂದ ನೀರನ್ನು 26.48 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ನೀರನ್ನು ಎತ್ತಿ ಗುಬ್ಬಿ ತಾಲ್ಲೂಕಿನ ಚೇಳೂರು ಕೆರೆಗೆ ನೀರನ್ನು ತುಂಬಿಸುವುದು ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 190 ಎನ್‌ಹೆಚ್‌ಪಿ 2013 ಬೆಂಗಳೂರು, ದಿ: 28–02–2014 ರಲ್ಲಿ ರೂ. 3.35 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯನ್ನು ಒಳಗೊಂಡಂತೆ ಒಟ್ಟು 05 ಯೋಜನೆಗಳನ್ನು ಕ್ರೋಢೀಕರಿಸಿದ ಪ್ಯಾಕೇಜ್ ಟೆಂಡರ್‌ಗೆ ದಿನಾಂಕ: 24.02.2015 ರಂದು ಅನುಮೋದನೆ ನೀಡಲಾಗಿದೆ.ಕಾಮಗಾರಿಯು ಎಲ್ಲಾ ರೀತಿಯಿಂದಲು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಎಲ್ಲಾ ಕೆರೆಗಳಿಗೆ ನೀರನ್ನು ಹರಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 1.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.02 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 3.48 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

15. ಗುಬ್ಬಿ ತಾಲ್ಲೂಕಿನ ಕೋಡಿಯಾಳ ಕುಡಿಯುವ ನೀರೋದಗಿಸುವ ಯೋಜನೆ

ತುಮಕೂರು ಜಿಲ್ಲೆ, ಗುಬ್ಬಿ ತಾಲ್ಲೂಕಿನ ಕೋಡಿಯಾಳ ಹಾಗೂ ಮುಗುನುನ್ಸಿ ಗ್ರಾಮಗಳಿಗೆಕುಡಿಯುವ ನೀರಿಗಾಗಿ ಹೇಮಾವತಿ ಯೋಜನೆಯ ತುಮಕೂರು ಶಾಖಾ ನಾಲೆಯ ಸರ: 98.95 ಕಿ.ಮೀ. ನಿಂದ 7.00 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ನೀರನ್ನು ಎತ್ತಿ ಗುಬ್ಬಿ ತಾಲ್ಲೂಕಿನ ಕೋಡಿಯಾಳ ಕೆರೆಗೆ ನೀರನ್ನು ತುಂಬಿಸುವುದು ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 191ಎನ್‌ಹೆಚ್‌ಪಿ 2013 ಬೆಂಗಳೂರು, ದಿ: 28–02–2014 ರಲ್ಲಿ ರೂ. 2.90 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯನ್ನು ಒಳಗೊಂಡಂತೆ ಒಟ್ಟು 05 ಯೋಜನೆಗಳನ್ನು ಕ್ರೊಢೀಕರಿಸಿದ ಪ್ಯಾಕೇಜ್ ಟೆಂಡರ್‌ಗೆ ದಿನಾಂಕ: 24.02.2015 ರಂದು ಅನುಮೋದನೆ ನೀಡಲಾಗಿದೆ. ಕಾಮಗಾರಿಯು ಎಲ್ಲಾ ರೀತಿಯಿಂದಲು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಎಲ್ಲಾ ಕೆರೆಗಳಿಗೆ ನೀರನ್ನು ಹರಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 1.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.004 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 2.66 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

16. ಗುಬ್ಬಿ ತಾಲ್ಲೂಕಿನ ಮತ್ತಿಕೆರೆ, ಹೊಸಹಳ್ಳಿ ಹಾಗೂ ಶಿವನೇಹಳ್ಳಿ ಕುಡಿಯುವ ನೀರೋದಗಿಸುವ ಯೋಜನೆ.

ತುಮಕೂರು ಜಿಲ್ಲೆ, ಗುಬ್ಬಿ ತಾಲ್ಲೂಕಿನ 6 ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ಹೇಮಾವತಿ ಯೋಜನೆಯ ತುಮಕೂರು ಶಾಖಾ ನಾಲೆಯ ಸರ:93.850 ಕಿ.ಮೀ ನಿಂದ9.457 ಎಂ.ಸಿ.ಎಫ್‌ಟಿ ನೀರನ್ನು ಎತ್ತಿ ಮತ್ತಿಕೆರೆ, ಹೊಸಹಳ್ಳಿ ಹಾಗೂ ಶಿವನೇಹಳ್ಳಿ ಕೆರೆಗಳಿಗೆ ನೀರನ್ನು ತುಂಬಿಸುವುದು ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 192 ಎನ್‌ಹೆಚ್‌ಪಿ 2013 ಬೆಂಗಳೂರು, ದಿ: 28–02–2014 ರಲ್ಲಿ ರೂ. 5.31 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯನ್ನು ಒಳಗೊಂಡಂತೆ ಒಟ್ಟು 05 ಯೋಜನೆಗಳನ್ನು ಕ್ರೊಢೀಕರಿಸಿದ ಪ್ಯಾಕೇಜ್ ಟೆಂಡರ್‌ಗೆ ದಿನಾಂಕ: 24.02.2015 ರಂದು ನಿಗಮದಿಂದ ಅನುಮೋದನೆ ನೀಡಲಾಗಿದೆ. ಕಾಮಗಾರಿಯು ಎಲ್ಲಾ ರೀತಿಯಿಂದಲು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಎಲ್ಲಾ ಕೆರೆಗಳಿಗೆ ನೀರನ್ನು ಹರಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 1.20 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ಯಾವುದೇ ವೆಚ್ಚ ಮಾಡಿರುವುದಿಲ್ಲ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 5.41 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

17. ಗುಬ್ಬಿ ತಾಲ್ಲೂಕಿನ ಹೊಸಕೆರೆ, ಅಳಿಲುಘಟ್ಟ ಹಾಗೂ ಅಳಿಲುಘಟ್ಟ ಅಮಾನಿ ಕುಡಿಯುವ ನೀರೋದಗಿಸುವ ಯೋಜನೆ.

ತುಮಕೂರು ಜಿಲ್ಲೆ, ಗುಬ್ಬಿ ತಾಲ್ಲೂಕಿನ 16 ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ಹೇಮಾವತಿ ಯೋಜನೆಯ ತುಮಕೂರು ಶಾಖಾ ನಾಲೆಯ ಸರ: 88.35 ಕಿ.ಮೀ. ನಿಂದ 38.68 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ನೀರನ್ನು ಎತ್ತಿ ಗುಬ್ಬಿ ತಾಲ್ಲೂಕಿನ ಹೊಸಕೆರೆ, ಅಳಿಲುಘಟ್ಟ ಹಾಗೂ ಅಳಿಲುಘಟ್ಟ ಅಮಾನಿ ಕೆರೆಗಳಿಗೆ ನೀರನ್ನು ಹರಿಸುವುದು ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 189 ಎನ್‌ಹೆಚ್‌ಪಿ 2013 ಬೆಂಗಳೂರು, ದಿ: 28–02–2014 ರಲ್ಲಿ ರೂ.8.20 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯನ್ನು ಒಳಗೊಂಡಂತೆ ಒಟ್ಟು 05 ಯೋಜನೆಗಳನ್ನು ಕ್ರೊಢೀಕರಿಸಿದ ಪ್ಯಾಕೇಜ್ ಟೆಂಡರ್‌ಗೆ ದಿನಾಂಕ: 24.02.2015 ರಂದು ನಿಗಮದಿಂದ ಅನುಮೋದನೆನೀಡಲಾಗಿದೆ. ಕಾಮಗಾರಿಯು ಎಲ್ಲಾ ರೀತಿಯಿಂದಲು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಎಲ್ಲಾ ಕೆರೆಗಳಿಗೆ ನೀರನ್ನು ಹರಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 1.70 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ಯಾವುದೇ ವೆಚ್ಚ ಮಾಡಿರುವುದಿಲ್ಲ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 8.10 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

18. ಮಾಗಡಿ ತಾಲ್ಲೂಕು ಹಾಗೂ ಕುಣಿಗಲ್ ತಾಲ್ಲೂಕಿನ ಹುತ್ತರಿದುರ್ಗ ಹೋಬಳಿಯ 83 ಕೆರೆಗಳ ಕುಡಿಯುವ ನೀರೋದಗಿಸುವ ಯೋಜನೆ – ಶ್ರೀರಂಗ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆ.

ಹೇಮಾವತಿ ನಾಲಾ ವಲಯ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ತುಮಕೂರು ಶಾಖಾ ನಾಲೆ ಸರಪಳಿ 192.30 ಕಿ.ಮೀ ನಿಂದ 843.71 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ನೀರನ್ನು ಎತ್ತಿ ರಾಮನಗರ ಜಿಲ್ಲೆ ಮಾಗಡಿ ತಾಲ್ಲೂಕು ಹಾಗೂ ತುಮಕೂರು ಜಿಲ್ಲೆ ಕುಣಿಗಲ್ ತಾಲ್ಲೂಕು ಹುತ್ತಿದುರ್ಗ ಹೋಬಳಿಯ 83 ಕೆರೆಗಳಿಗೆ ಕುಡಿಯುವ ನೀರನ್ನು ಒದಗಿಸುವುದು ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ

ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 45 ಎನ್‌ಹೆಚ್‌ಪಿ 2013 ಬೆಂಗಳೂರು, ದಿ: 28.02.2014 ರಲ್ಲಿ ರೂ. 277.50 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಪಂಪ್‌ಹೌಸ್‌ನ ಆಯ್ದ ಭಾಗಗಳಾದ ರ್‍ಯಾಫ್ಟ್, ಸೈಡ್ ವಾಲ್, ವಾಲ್ವ್ ಫ್ಲೋರ್ ಹಾಗೂ ಮೋಟಾರ್ ಫ್ಲೋರ್ ಸ್ಲಾಬ್ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಟೈ ಭೀಮ್ ಗೆ ಕಾಂಕ್ರೀಟ್ ಒದಗಿಸುವ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಕಾಲಂಗಳಿಗೆ ಭೀಮ್ ಲೆವೆಲ್ ನ ಮೊದಲನೇ ಹಂತದ ಕಾಂಕ್ರೀಟ್ ಕೆಲಸ ಪೂರ್ಣಗೊಂಡಿದೆ. ಎಲೆಕ್ಟ್ರಿಕಲ್ ಸಬ್‌ಸ್ಟೇಷನ್ ನ ಸಿವಿಲ್ ಹಾಗೂ ಮೌಂಟಿಂಗ್ ಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. ರೈಸಿಂಗ್‌ಮೇನ್ –1 ರಲ್ಲಿ 8.00 ಕಿ.ಮೀ ಉದ್ದ ಹಾಗೂ ರೈಸಿಂಗ್‌ಮೇನ್ –2 ರಲ್ಲಿ 5.50 ಕಿ.ಮೀ ಉದ್ದದ ಪೈಪ್ ಲೇಯಿಂಗ್ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ರೈಸಿಂಗ್ ಮೈನ್–1 ಹಾಗೂ 2 ರ 37.433 ಕಿ.ಮೀ ಉದ್ದದ ಪೈಕಿ, 36.00ಕಿ.ಮೀ ಇನ್‌ಲೈನಿಂಗ್ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. 34 ಕಿ.ಮೀ ಗನೈಟಿಂಗ್ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 15.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 10.12 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 163.55 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

19. ತುರುವೇಕೆರೆ ತಾಲ್ಲೂಕಿನ ದಬ್ಬೇಘಟ್ಟ ಹಾಗೂ ಗೊಟ್ಟಿಕೆರೆ ಕುಡಿಯುವ ನೀರೋದಗಿಸುವ ಯೋಜನೆ.

ತುಮಕೂರು ಜಿಲ್ಲೆ, ತುರುವೇಕೆರೆ ತಾಲ್ಲೂಕಿನ ದಬ್ಬೇಘಟ್ಟ ಹೋಬಳಿಯ 6 ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ಹೇಮಾವತಿ ಯೋಜನೆಯ ನಾಗಮಂಗಲ ಶಾಖಾ ನಾಲೆಯ ಸರ: 42.856 ಕಿ.ಮೀ. ನಿಂದ 16.40 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ನೀರನ್ನು ಎತ್ತಿ ದಬ್ಬೇಘಟ್ಟ ಮತ್ತು ಗೊಟ್ಟಿಕೆರೆ ಕೆರೆಗಳಿಗೆ ನೀರನ್ನು ಹರಿಸುವುದು ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ.ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ನಿಗಮ ಕಾರ್ಯದೇಶ ದಿನಾಂಕ 11.02.2013 ರಲ್ಲಿ ರೂ. 3.00 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಯೋಜನೆಯ ಟೆಂಡರ್‌ಗೆ ದಿನಾಂಕ: 24.02.2015 ರಂದು ಅನುಮೋದನೆನೀಡಲಾಗಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕೆರೆಗಳಿಗೆ ಪ್ರಾಯೋಗಿಕವಾಗಿ ನೀರನ್ನು ಹರಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 1.20 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ಯಾವುದೇ ವೆಚ್ಚ ಮಾಡಿರುವುದಿಲ್ಲ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 2.09 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

20. ತುರುವೇಕೆರೆ ತಾಲ್ಲೂಕಿನ ದಬ್ಬೇಘಟ್ಟ ಹೋಬಳಿಯ ಹಬಕನಹಳ್ಳಿ ಹಾಗೂ ಕಣತ್ತೂರು ಕೆರೆಗಳಿಗೆ ನೀರು ಒದಗಿಸುವುದು–ಕುಡಿಯುವ ನೀರೋದಗಿಸುವ ಯೋಜನೆ.

ತುಮಕೂರು ಜಿಲ್ಲೆ, ತುರುವೇಕೆರೆ ತಾಲ್ಲೂಕಿನ ದಬ್ಬೇಘಟ್ಟ ಹೋಬಳಿಯ 10 ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ಹೇಮಾವತಿ ಯೋಜನೆಯ ನಾಗಮಂಗಲ ಶಾಖಾ ನಾಲೆಯ ಸ: 22.750 ಕಿ.ಮೀ ನಿಂದ 2.85 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ಹಾಗೂ 27.325 ಕಿ.ಮೀ. ನಿಂದ 9.90 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ನೀರನ್ನು ಎತ್ತಿ ಕ್ರಮವಾಗಿ ಹಬಕನಹಳ್ಳಿ ಹಾಗೂ ಕಣತ್ತೂರು ಕೆರೆಗಳಿಗೆ ನೀರನ್ನು ಹರಿಸುವುದುಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ರೂ. 1.30 ಕೋಟಿ ಮೊತ್ತದ ಅಂದಾಜಿಗೆ ನಿಗಮದ ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ CNNL /TA –2/410/12–13, ದಿನಾಂಕ 11.02.2013 ರಂದು ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಪ್ರಾಯೋಗಿಕವಾಗಿ ನೀರನ್ನು ಹರಿಸಲಾಗಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.40 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ಯಾವುದೇ ವೆಚ್ಚ ಮಾಡಿರುವುದಿಲ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 1.09 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

21. ಚಿಕ್ಕನಂದಿ ಕುಡಿಯುವ ನೀರೋದಗಿಸುವ ಯೋಜನೆ.

ಮೈಸೂರು ಜಿಲ್ಲೆ, ಮೈಸೂರು, ನಂಜನಗೂಡು ಹಾಗೂ ಹೆಚ್.ಡಿ.ಕೋಟೆ ತಾಲ್ಲೂಕಿನ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ 27 ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ನೀರಿನ ಪೂರೈಕೆಗಾಗಿ ಕಬಿನಿ ನದಿಯಿಂದ 505 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ನೀರನ್ನು ಎತ್ತಿ ರೈಸಿಂಗ್ ಮೈನ್ ಮೂಲಕ ಡಿ.ಡಿ.ಅರಸ್ ನಾಲೆಯ 77.24 ಕಿ.ಮೀ. ನಲ್ಲಿ ನಿರ್ಮಿಸುವ ಡೆಲಿವರಿ ಚೇಂಬರ್‌ಗೆ ನೀರನ್ನು ಹರಿಸಿ, ಅಲ್ಲಿಂದ ಗುರುತ್ವಾಕರ್ಷಣೆ ಮೂಲಕ ಡಿ.ಡಿ.ಅರಸ್ ನಾಲಾ ಜಾಲಾದಿಂದ ಹಾಗೂ ಫೀಡರ್ ಕಾಲುವೆಯ ಮುಖಾಂತರ 23 ಕೆರೆಗಳಿಗೆ ನೀರನ್ನು ಹರಿಸುವುದು ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 4 ಎಂಎಂಕೆ 2014 ಬೆಂಗಳೂರು, ದಿ: 19.02.2014 ರಲ್ಲಿ ರೂ. 45.50 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಯೋಜನೆಯ ಕಾಮಗಾರಿಗಳು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, 23 ಕೆರೆಗಳನ್ನು ತುಂಬಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 6.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 6.39 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 47.40 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

22. ನಂಜನಗೂಡು ಮತ್ತು ಗುಂಡ್ಲುಪೇಟೆ ತಾಲ್ಲೂಕಿನ 12 ಕೆರೆಗಳಿಗೆ ನೀರು ಒದಗಿಸುವುದು–ಗಾಂಧಿ ಗ್ರಾಮ ಕುಡಿಯುವ ನೀರೋದಗಿಸುವ ಯೋಜನೆ.

ಮೈಸೂರು ಜಿಲ್ಲೆ ನಂಜನಗೂಡು ತಾಲ್ಲೂಕು ಹಾಗೂ ಚಾಮರಾಜನಗರ ಜಿಲ್ಲೆಯ ಗುಂಡ್ಲುಪೇಟೆ ತಾಲ್ಲೂಕಿನ 30 ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ನೀರಿಗಾಗಿಗಾಂಧಿಗ್ರಾಮದ ಬಳಿ ಎರಡು ಹಂತಗಳಲ್ಲಿ 95.00 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ನೀರನ್ನು ಕಬಿನಿ ನದಿಯಿಂದ ಎತ್ತಿ ಗುಂಡ್ಲುಪೇಟೆ ತಾಲ್ಲೂಕಿನ 9 ಕೆರೆಗಳಿಗೆ ಹಾಗೂ ನಂಜನಗೂಡು ತಾಲ್ಲೂಕಿನ 3 ಕೆರೆಗಳಿಗೆ ನೀರು ತುಂಬಿಸುವುದುಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 171 ಎಂಎಂಕೆ 2013 ಬೆಂಗಳೂರು, ದಿ: 29.01.2014 ರಲ್ಲಿ ರೂ. 67.50

ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಯೋಜನೆಯ ಮೊದಲನೆ ಮತ್ತು ಎರಡನೇ ಹಂತದ ಕಾಮಗಾರಿಗಳು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಪ್ರಾರಂಭಿಕ ಚಾಲನೆ ಮಾಡಲಾಗಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 4.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 3.27 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 66.06 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

23. ಅರಕಲಗೂಡು ತಾಲ್ಲೂಕಿನ 88 ಕೆರೆಗಳಿಗೆ ನೀರು ಒದಗಿಸುವುದು–ಕುಡಿಯುವ ನೀರೋದಗಿಸುವ ಯೋಜನೆ.

ಹಾಸನ ಜಿಲ್ಲೆ, ಅರಕಲಗೂಡು ತಾಲ್ಲೂಕು ಹೆಬ್ಬಾಲೆ, ಗಂಗನಾಳು ಗಂಜಲಗೂಡು ಹಾಗೂ ಇತರೆ 42 ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ಹೇಮಾವತಿ ನದಿಯಿಂದ ಗಂಗನಾಳು ಗ್ರಾಮದ ಬಳಿ 87.10 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ನೀರನ್ನು ಎರಡು ಹಂತಗಳಲ್ಲಿ ಎತ್ತಿ ಗುರುತ್ವಾಕರ್ಷಣೆ ಮೂಲಕ 88 ಕೆರೆಗಳಿಗೆ ನೀರನ್ನು ಹರಿಸುವುದುಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 40 ಎನ್ಎಚ್ಪಿ 2013 ಬೆಂಗಳೂರು, ದಿ: 04.03.2014 ರಲ್ಲಿ ರೂ. 28.00 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ಹಾಗೂ ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ದೊರೆತಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

1ನೇ ಹಂತ: ರಿಂಗ್ ಬಂಡ್, ಇನ್ಟೇಕ್, ಕನೆಕ್ಟಿಂಗ್ ಪೈಪ್ ಅಳವಡಿಕೆ, ಜಾಕ್‌ವೆಲ್/ಪಂಪ್ ಹೌಸ್, ವಿತರಣಾ ತೊಟ್ಟಿ, ರೈಸಿಂಗ್ ಮೈನ್ (5.32 ಕಿ.ಮೀ), ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ವಿತರಣಾ ಕೊಳವೆ 21.52 ಕಿ.ಮೀ ಉದ್ದದ ಪೈಕಿ 20.00 ಕಿ.ಮೀ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಪಂಪ್, ಮೋಟಾರ್, ಟ್ರಾನ್ಸ್‌ಫಾರ್ಮರ್ಸ್ ಅಳವಡಿಕೆ ಆಗಿರುತ್ತದೆ. ವಿದ್ಯುತ್ ಲೈನ್ ಅಳವಡಿಕೆ (6.50 ಕಿ.ಮೀ) ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಉಳಿಕೆ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

2ನೇ ಹಂತ: ಇನ್ಟೇಕ್‌ವೆಲ್, ಕನೆಕ್ಟಿಂಗ್ ಪೈಪ್ ಅಳವಡಿಕೆ, ಜಾಕ್‌ವೆಲ್/ಪಂಪ್ ಹೌಸ್, ವಿತರಣಾ ತೊಟ್ಟಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ, ರೈಸಿಂಗ್ ಮೈನ್ 1.25 ಕಿ.ಮೀ ಉದ್ದದ ಪೈಕಿ 1.095 ಕಿ.ಮೀ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ, ವಿತರಣ ಕೊಳವೆ 11.710.ಕಿ.ಮೀ ಉದ್ದದ ಪೈಕಿ 10.00 ಕಿ.ಮೀ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಪಂಪ್, ಮೋಟಾರ್, ಟ್ರಾನ್ಸ್‌ಫಾರ್ಮರ್ಸ್ ಅಳವಡಿಕೆ ಆಗಿರುತ್ತದೆ, ವಿದ್ಯುತ್ ಲೈನ್ ಅಳವಡಿಕೆ (2.50 ಕಿ.ಮೀ) ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 2.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 2.72 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 32.19 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

24. ಕನಕಪುರ ತಾಲ್ಲೂಕಿನ ಸಾತನೂರು ಹೋಬಳಿ ಮತ್ತು ರಾಮನಗರ ತಾಲ್ಲೂಕಿನ ಕೈಲಾಂಚ ಹೋಬಳಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಒಟ್ಟು 27 ಕೆರೆಗಳಿಗೆ ಇಗ್ಗಲೂರು ಬ್ಯಾರೇಜ್ ಕೆಳಭಾಗದಲ್ಲಿ ಶಿಂಷಾ ನದಿಯಿಂದ ನೀರನ್ನು ಎತ್ತಿ ತುಂಬಿಸುವ ಯೋಜನೆ.

ಕನಕಪುರ ತಾಲ್ಲೂಕಿನ ಸಾತನೂರು ಹೋಬಳಿ ಮತ್ತು ರಾಮನಗರ ತಾಲ್ಲೂಕಿನ ಕೈಲಾಂಚ ಹೋಬಳಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಇಗ್ಗಲೂರು ಬ್ಯಾರೇಜ್ ಕೆಳಭಾಗದಲ್ಲಿ ಶಿಂಷಾ ನದಿಯಿಂದ 549.00 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ನೀರನ್ನು 3 ಹಂತಗಳಲ್ಲಿ ಎತ್ತಿ ಒಟ್ಟು 27 ಕೆರೆಗಳಿಗೆ ನೀರನ್ನು ಹರಿಸುವುದು ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 17 ಎಂಎಂಕೆ 2014 ಬೆಂಗಳೂರು, ದಿ: 07.02.2015 ರಲ್ಲಿ ರೂ. 155.00 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಯೊಜನೆಯ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯಡಿ 2017–18 ನೇ ಸಾಲಿನಲ್ಲಿ ಹಂತ 1 ರ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದ್ದು , ಪ್ರಾರಂಭಿಕ ಚಾಲನೆ ಮಾಡಲಾಗಿರುತ್ತದೆ. ಹಂತ 2 ಮತ್ತು 3 ರ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

2ನೇ ಹಂತ: ಎಲೆಕ್ಟ್ರಿಕಲ್ ವರ್ಕ್, ಸಬ್‌ಸ್ಟೇಷನ್ ಮತ್ತು ರೈಸಿಂಗ್ ಮೇನ್ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

3ನೇ ಹಂತ: ರ್‍ಯಾಫ್ಟ್ ಘುಟಿಂಗ್, ಪಂಪ್‌ಹೌಸ್ ನಿರ್ಮಾಣ ಮತ್ತು ರೈಸಿಂಗ್ ಮೈನ್ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 11.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 23.68 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 140.95 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

25. ಚನ್ನರಾಯಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ ಹಿರೇಸಾವೆ – ಶ್ರವಣಬೆಳಗೊಳ ಹೋಬಳಿ ಮತ್ತು ಕೆ.ಆರ್ ಪೇಟೆ ತಾಲ್ಲೂಕಿನ ಸಂತೆಬಾಚನಹಳ್ಳಿ ಹೋಬಳಿ 22 ಕೆರೆಗಳನ್ನು ಲಿಫ್ಟ್ ಮುಖೇನ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ತುಂಬಿಸುವ ಯೋಜನೆ.

ಚನ್ನರಾಯಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ ಹಿರೇಸಾವೆ – ಶ್ರವಣಬೆಳಗೊಳ ಹೋಬಳಿ ಮತ್ತು ಕೆ.ಆರ್ ಪೇಟೆ ತಾಲ್ಲೂಕಿನ ಸಂತೆಬಾಚನಹಳ್ಳಿ ಹೋಬಳಿ ಕೆರೆಗಳನ್ನು ಲಿಫ್ಟ್ ಮುಖೇನ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ಜನಿವಾರ ಕೆರೆಯಿಂದ 264.00 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ನೀರನ್ನು 2 ಹಂತಗಳಲ್ಲಿ ಎತ್ತಿ ಒಟ್ಟು 22 ಕೆರೆಗಳಿಗೆ ನೀರನ್ನು ಹರಿಸುವುದುಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಯೋಜನಾ

ವರದಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 107 ಎನ್‌ಹೆಚ್‌ಪಿ 2014 ಬೆಂಗಳೂರು, ದಿ: 31.03.2015 ರಲ್ಲಿ ರೂ. 56.00 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

1ನೇ ಹಂತ: ಪಂಪ್ ಹೌಸ್‌ನ ಸಿವಿಲ್ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಪಂಪು ಮೋಟಾರ್‌ಗಳನ್ನು ಅಳವಡಿಸಲಾಗಿರುತ್ತದೆ. ಪ್ಯಾನಲ್ ಬೋರ್ಡ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. ರೈಸಿಂಗ್ ಮೈನ್‌ನ 9.80 ಕಿ.ಮೀ. ಉದ್ದದ ಪೈಕಿ 9.40 ಕಿ.ಮೀ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಬಲದಂಡೆ ಮತ್ತು ಎಡದಂಡೆ ನಾಲೆಯ ಅಗೆತದ ಕೆಲಸವು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

2ನೇ ಹಂತ: ಪಂಪ್ ಹೌಸ್ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಪಂಪ್ ಹಾಗೂ ಮೋಟಾರ್‌ಗಳು ಸರಬರಾಜಾಗಿರುತ್ತವೆ. ರೈಸಿಂಗ್ ಮೈನ್‌ನ 1.80 ಕಿ.ಮೀ. ಉದ್ದದ ಪೈಕಿ 1.00 ಕಿ.ಮೀ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 2.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 5.56 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 46.47 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

26. ಮಂಡ್ಯ ಜಿಲ್ಲೆಯ 6 ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ನೀರನ್ನು ಒದಗಿಸುವ ಸಲುವಾಗಿ ಲೋಕಪಾವನಿ ನದಿಯಿಂದ ನೀರನ್ನು ಎತ್ತಿ ಎಲೆಚಾಕನಹಳ್ಳಿ ಮತ್ತು ಇನ್ನಿತರೆ 5 ಕೆರೆಗಳಿಗೆ ನೀರನ್ನು ತುಂಬಿಸುವ ಯೋಜನೆ.

ಮಂಡ್ಯ ತಾಲ್ಲೂಕಿನ 28 ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ನೀರನ್ನು ಒದಗಿಸಲುಮಂಡ್ಯ ಜಿಲ್ಲೆಯ ಶ್ರೀರಂಗಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ ಚಿನ್ನೇನಹಳ್ಳಿ ಗ್ರಾಮದ ಹತ್ತಿರ ಲೋಕಪಾವನಿ ನದಿಯಿಂದ 18.40 ಕ್ಯೂಸೆಕ್ಸ್ ನೀರನ್ನು ಎತ್ತಿ 6 ಕೆರೆಗಳಿಗೆ ನೀರು ತುಂಬಿಸುವುದುಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 40 ಎಂಎಂಕೆ 2013 ಬೆಂಗಳೂರು, ದಿ: 08.03.2013 ರಲ್ಲಿ ರೂ. 18.50 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಏರು ಕೊಳವೆ ಮಾರ್ಗದ ಒಟ್ಟು ಉದ್ದ 9.845 ಕಿ.ಮೀ (ಎಂ.ಎಸ್ ಪೈಪ್ 8.245 ಕಿ.ಮೀ ಮತ್ತು ಪಿ.ಎಸ್.ಸಿ 1.60 ಕಿ.ಮೀ) 8.00 ಕಿ.ಮೀ ಪೂರ್ಣಗೊಂಡಿದೆ ಮತ್ತು ಪಂಪ್ ಹೌಸ್/ಜ್ಯಾಕ್‌ವೆಲ್ ಸಿವಿಲ್ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದೆ. ಎಲೆಕ್ಟ್ರಿಕಲ್ ಸಬ್ ಸ್ಟೇಷನ್ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತವೆ, ಪಂಪು ಮತ್ತು ಮೋಟಾರ್‌ಗಳನ್ನು ಅಳವಡಿಸಲಾಗಿದ್ದು, ಮ್ಯಾನಿಪೋಲ್ಡ್ ಮತ್ತು ಇದಕ್ಕೆ

ಸಂಬಂಧಿಸಿದ ಇನ್ನಿತರೆ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿವೆ. ಫವರ್ ಫೀಡರ್ ಲೈನ್ ಕಾಮಗಾರಿಯನ್ನು ಪ್ರಾರಂಭಿಸಬೇಕಿದೆ ಮತ್ತು ಉಳಿದ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲಿವೆ. ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆ ವಿಳಂಬದಿಂದಾಗಿ ಕಾಮಗಾರಿಯ ಪ್ರಗತಿ ಕುಂಠಿತವಾಗಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 2.50 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 3.48 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 11.07 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

27. ಬನ್ನಹಳ್ಳಿ ಕೆರೆಯಿಂದ ನೀರನ್ನು ಎತ್ತಿ ಶ್ರೀರಂಗಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ ನೇರಳೆಕೆರೆಗೆ ಕುಡಿಯುವ ನೀರನ್ನು ಒದಗಿಸುವ ಯೋಜನೆ.

ಮಂಡ್ಯ ಜಿಲ್ಲೆಯ ಶ್ರೀರಂಗಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ ಬೆಟ್ಟಹಳ್ಳಿ, ಗಾಮನಹಳ್ಳಿ ಮತ್ತು ಬಳ್ಳೇಕೆರೆ ಗ್ರಾಮಗಳ ಕುಡಿಯುವ ನೀರಿನ ಬವಣೆ ನೀಗಿಸುವ ಸಲುವಾಗಿ ಬನ್ನಹಳ್ಳಿ ಕೆರೆಯಿಂದ 3.50 ಕ್ಯೂಸೆಕ್ಸ್ ನೀರನ್ನು ಎತ್ತಿ ನೇರಳೆಕೆರೆಗೆ ನೀರು ಒದಗಿಸುವುದುಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ನಿಗಮದ ಆದೇಶ ಸಂಖ್ಯೆ: ಕಾನೀನಿ/ ತಾಂತ್ರಿಕ–1/ ಕೆ.ಆರ್.ಎಸ್/ 145/ 2011–12, ದಿ: 11.04.2012 ರಲ್ಲಿ ರೂ. 62.00 ಲಕ್ಷಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ನೀಡಲಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಪ್ರಾಯೋಗಿಕವಾಗಿ ಕೆರೆಗೆ ನೀರನ್ನು ಹರಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.65 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.02 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 0.11 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

28. ತುಮಕೂರು ಶಾಖಾ ನಾಲೆಯ ಸರಪಳಿ 9.90 ಕಿಮೀ ರ ಹೊನ್ನವಳ್ಳಿ ಕುಡಿಯುವ ನೀರಿನ ಪೈಪ್ ಲೈನ್ ವಿಸ್ತರಿಸಿ ತಿಪಟೂರು ತಾಲ್ಲೂಕಿನ ಶಿವರ ಗೌಡನಕಟ್ಟೆ ಕರೀಕೆರೆ ಮಾದೀಹಳ್ಳಿ ಮತ್ತು ಭೈರನಾಯಕನಹಳ್ಳಿಯ 5 ಹೆಚ್ಚುವರಿ ಕೆರೆಗಳಿಗೆ ನೀರೊದಗಿಸುವ ಯೋಜನೆ

ತುಮಕೂರು ಶಾಖಾ ನಾಲೆಯ ಸರಪಳಿ 9.90 ಕಿಮೀ ರ ಹೊನ್ನವಳ್ಳಿ ಕುಡಿಯುವ ನೀರಿನ ಪೈಪ್ ಲೈನ್ ವಿಸ್ತರಿಸಿ ತಿಪಟೂರು ತಾಲ್ಲೂಕಿನ ಶಿವರ ಗೌಡನಕಟ್ಟೆ ಕರೀಕೆರೆ ಮಾದೀಹಳ್ಳಿ ಮತ್ತು ಭೈರನಾಯಕನಹಳ್ಳಿಯ 5 ಹೆಚ್ಚುವರಿ ಕೆರೆಗಳಿಗೆ 16.66 ಎಂ.ಸಿ.ಎಫ್.ಟಿ

ನೀರನ್ನು ಒದಗಿಸುವುದು ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ.ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶಸಂಖ್ಯೆ: ಜಸಂಇ 90 ಎನ್‌ಹೆಚ್‌ಪಿ 2016 ಬೆಂಗಳೂರು, ದಿ: 28–03–2017 ರಲ್ಲಿ ರೂ. 4.80 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯ ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 2.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.01 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 0.01 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

29. ಅರಸೀಕೆರೆ ತಾಲ್ಲೂಕಿನ ಕೆಂಕೆರೆ ಮತ್ತು ಇತರೆ 2 ಕೆರೆಗಳು ಹಾಗೂ ತಿಪಟೂರು ತಾಲ್ಲೂಕಿನ ದಸರೀಘಟ್ಟ ಕೆರೆಗೆ ಒಟ್ಟು 11 ಗ್ರಾಮಗಳ ಕುಡಿಯುವ ನೀರಿನ ಬೇಡಿಕೆಯನ್ನು ಪೂರೈಸಲು ತುಮಕೂರು ಶಾಖಾ ನಾಲೆಯ ಸರಪಳಿ 5.725 ಕಿಮೀ ನಿಂದ ನೀರನ್ನು ಒದಗಿಸುವ ಯೋಜನೆ

ತುಮಕೂರು ಶಾಖಾ ನಾಲೆಯ ಸರಪಳಿ 5.725 ಕಿಮೀ ನಿಂದ 15.29 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ನೀರನ್ನು ಎತ್ತಿ ಅರಸೀಕೆರೆ ತಾಲ್ಲೂಕಿನ ಕೆಂಕೆರೆ ಮತ್ತು ಇತರೆ 2 ಕೆರೆಗಳು ಹಾಗೂ ತಿಪಟೂರು ತಾಲ್ಲೂಕಿನ ದಸರೀಘಟ್ಟ ಕೆರೆಗೆ ಒಟ್ಟು 11 ಗ್ರಾಮಗಳ ಕುಡಿಯುವ ನೀರನ್ನು ಒದಗಿಸುವುದು ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ.ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶಸಂಖ್ಯೆ: ಜಸಂಇ 89 ಎನ್‌ಹೆಚ್‌ಪಿ 2016 ಬೆಂಗಳೂರು, ದಿ: 23–02–2017 ರಲ್ಲಿ ರೂ. 7.50 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಸಂಪು ಹಾಗೂ ಪಂಪ್ ಹೌಸ್ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ. ಕೌಂಟರ್ ಪೋರ್ಟ್ ಹಾಗೂ ಹೆಡ್ ವಾಲ್ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ. ಎಂ.ಎಸ್ ಪೈಪ್ ನ 4.45 ಕಿ.ಮೀ ಪೈಕಿ 4.10 ಕಿ.ಮೀ ಪೂರ್ಣಗೊಂಡಿದೆ. ಹೆಚ್.ಡಿ.ಪಿ.ಇ ಪೈಪ್ ನ 5.97 ಕಿ.ಮೀ ಪೈಕಿ 5.50 ಕಿ.ಮೀ ಪೂರ್ಣಗೊಂಡಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 2.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 2.26 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 2.26 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

30. ತುಮಕೂರು ತಾಲ್ಲೂಕಿನ ಬಸವಪಟ್ಟಣ, ಕರೆಕಲ್ ಪಾಳ್ಯ, ಬೂದಮರಡ ಪಾಳ್ಯ ಹಾಗೂ ಇನ್ನಿತರ ಹಳ್ಳಿಗಳಿಗೆ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ದೇವರಾಯಪಟ್ಟಣ ಕೆರೆಯಿಂದ ಉದ್ದಾನ ಶಿವಯೋಗಿ ಕಟ್ಟೆಗೆ ನೀರು ಒದಗಿಸುವ ಯೋಜನೆ

ತುಮಕೂರು ತಾಲ್ಲೂಕಿನ ಬಸವಪಟ್ಟಣ, ಕರೆಕಲ್ ಪಾಳ್ಯ, ಬೂದಮರಡ ಪಾಳ್ಯ ಹಾಗೂ ಇನ್ನಿತರ ಹಳ್ಳಿಗಳಿಗೆ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ದೇವರಾಯಪಟ್ಟಣ ಕೆರೆಯಿಂದ ಉದ್ದಾನ ಶಿವಯೋಗಿ ಕಟ್ಟೆಗೆ 20.31 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ನೀರನ್ನು ಒದಗಿಸುವುದುಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 07 ಎನ್‌ಹೆಚ್‌ಪಿ 2017 ಬೆಂಗಳೂರು ದಿ:07.02.2017 ರಲ್ಲಿ ರೂ.3.30 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಪೂರ್ಣಗೊಂಡಿದ್ದು, ಪ್ರಾಯೋಗಿಕವಾಗಿ ಕೆರೆಗೆ ನೀರನ್ನು ಹರಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.50 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.001 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 3.10 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

31. ಹೇಮಾವತಿ ಯೋಜನೆ ತುಮಕೂರು ಶಾಖಾ ನಾಲೆಯ ಸರಪಳಿ 38.975 ಕಿಮೀ ನಿಂದ ನೀರನ್ನು ಎತ್ತಿ ತುರುವೇಕೆರೆ ತಾಲ್ಲೂಕು ನೀರಗುಂದ ಮತ್ತು ಇತರೆ 9 ಹಳ್ಳಿಗಳಿಗೆ ಕುಡಿಯುವ ನೀರನ್ನು ಒದಗಿಸುವ ಯೋಜನೆ

ತುಮಕೂರು ಜಿಲ್ಲೆ, ತುರುವೇಕೆರೆ ತಾಲ್ಲೂಕಿನ ನೀರಗುಂದ ಮತ್ತು ಇತರೆ 9 ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ನೀರನ್ನು ಒದಗಿಸುವ ಸಲುವಾಗಿ ಹೇಮಾವತಿ ಯೋಜನೆಯ ತುಮಕೂರು ಶಾಖಾ ನಾಲೆಯ ಸ: 38.975 ಕಿ.ಮೀ ನಿಂದ 18.128 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ನೀರನ್ನು ಎತ್ತಿ ನೀರಗುಂದ ಕೆರೆಗೆ ನೀರನ್ನು ಹರಿಸುವುದುಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜು ಮೊತ್ತ ರೂ. 4.67 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ ಜಸಂಇ 9 ಎನ್‌ಹೆಚ್‌ಪಿ 2017, ದಿನಾಂಕ 24.03.2017 ರಂದು ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ರೈಸಿಂಗ್ ಮೇನ್‌ಗೆ 2.00 ಕಿಮೀ ಉದ್ದಕ್ಕೆ ಪೈಪು ಅಳವಡಿಸಲಾಗಿದೆ ಹಾಗೂ ವಿತರಣಾ ಪೈಪುಗಳನ್ನು 0.50 ಕಿಮೀ ವರೆಗೆ ಅಳವಡಿಸಲಾಗಿದೆ. ಹೆಡ್ ಸ್ಲೂಯಿಸ್ ಹಾಗೂ ಸಂಪ್ ನ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 2.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.003 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 0.003 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

32. ಹಾಸನ ಜಿಲ್ಲೆ ಹೊಳೆನರಸೀಪುರ ತಾಲ್ಲೂಕಿನ ರಂಗೇನಹಳ್ಳಿ ಮತ್ತು ಇತರೆ 22 ಕೆರೆಗಳಿಗೆ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ಹೇಮಾವತಿ ನದಿಯಿಂದ ಕೆ.ಆರ್. ಪೇಟೆ ತಾಲ್ಲೂಕಿನ ಬೇವಿನಹಳ್ಳಿ ಗ್ರಾಮದ ಹತ್ತಿರ ನೀರನ್ನು ಎತ್ತಿ ನೀರು ತುಂಬಿಸುವ ಕಾಮಗಾರಿ.

ಹೊಳೆನರಸೀಪುರ ತಾಲ್ಲೂಕಿನ ರಂಗೇನಹಳ್ಳಿ ಮತ್ತು ಇತರೆ 22 ಕರೆಗಳಿಗೆ ಮತ್ತು 9 ಕಟ್ಟೆಗಳನ್ನು ಹೇಮಾವತಿ ನದಿಯಿಂದ ಬೇವಿನಹಳ್ಳಿ ಬಳಿ 0.133 ಟಿ.ಎಂ.ಸಿ. ನೀರನ್ನು ಎತ್ತಿ ಪೈಪ್ ನೆಟ್ ವರ್ಕ್ ಮುಖಾಂತರ ಕುಡಿಯುವ ನೀರೊದಗಿಸುವುದುಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ.ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 91ಎನ್‌ಎಚ್‌ಪಿ 2016ಬೆಂಗಳೂರು, ದಿ:20.02.2017ರಲ್ಲಿರೂ.46.50 ಕೋಟಿಗಳಿಗೆಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಜಾಕ್‌ವೆಲ್/ಪಂಪ್ ಹೌಸ್ ಕಾಮಗಾರಿಯು ಪ್ರಾರಂಭವಾಗಿದೆ ಹಾಗೂ ಗ್ರಾವಿಟಿಮೈನ್‌ನ ಪಿವಿಸಿ ಮತ್ತು ಪಿಎಸ್‌ಸಿ ಪೈಪ್‌ಲೈನ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ. ರೈಸಿಂಗ್‌ಮೈನ್ ಸಂಬಂಧಿಸಿದ ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 3.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 3.79 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 3.79 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

33. ಮಂಡ್ಯ ಜಿಲ್ಲೆ ಮದ್ದೂರು ತಾಲ್ಲುಕು ಕಸಬಾ ಹೋಬಳಿಯಲ್ಲಿ ಬರುವ 6 ಸಂಖ್ಯೆ ಕುಂಠಿತಗೊಂಡಿರುವ ಏತ ನೀರಾವರಿ ಯೋಜನೆಗಳ ಅಚ್ಚುಕಟ್ಟುಗಳಿಗೆ ಪುನಃಶ್ಚೇತನ ಮತ್ತು 16 ಕೆರೆಗಳಿಗೆ ಇಗ್ಗಲೂರು ಬ್ಯಾರೇಜಿನ ಹಿನ್ನೀರನ್ನು ಬನ್ನಹಳ್ಳಿ ಹತ್ತಿರ ಏತ ನೀರಾವರಿ ಮೂಲಕ ನೀರು ತುಂಬಿಸುವ ಯೋಜನೆ.

ಮಂಡ್ಯ ಜಿಲ್ಲೆ, ಮದ್ದೂರು ತಾಲ್ಲೂಕು ಕಸಬಾ ಹೋಬಳಿಯಲ್ಲಿ ಬರುವ ಬನ್ನಹಳ್ಳಿ ಹತ್ತಿರ ಇಗ್ಗಲೂರು ಬ್ಯಾರೇಜಿನ ಹಿನ್ನೀರಿನಿಂದ 0.5742 ಟಿ.ಎಂ.ಸಿ. ನೀರನ್ನು ಎತ್ತಿ ಶಿಂಷಾ ನದಿಯ ಎಡಭಾಗದ ಕಸಬಾ ಹೋಬಳಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ 6 ಸಂಖ್ಯೆ ನಿಷ್ಕ್ರಿಯೆಗೊಂಡಿರುವ ಏತ ನೀರಾವರಿ ಯೋಜನೆಗಳ ಅಚ್ಚುಕಟ್ಟುಗಳಿಗೆ ಪುನ:ಶ್ಚೇತನಗೊಳಿಸಲು ಹಾಗೂ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ 30 ಹಳ್ಳಿಗಳ 16 ಕೆರೆಗಳಿಗೆ ನೀರು ತುಂಬಿಸುವುದುಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ.ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 58 ಎಂಎಂಕೆ 2016 ಬೆಂಗಳೂರು, ದಿ: 20.02.2017 ರಲ್ಲಿ ರೂ. 77.00 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.ಸದರಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.

ಮುಖ್ಯ ಏರು ಕೊಳವೆ ಉದ್ದ 15.63 ಕಿ.ಮೀ. ಉದ್ದದ ಪೈಕಿ 1.00 ಕಿಮೀ ವರೆಗೆ ಪೈಪ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ. 4.35 ಕಿಮೀ ವರೆಗೆ ಪೈಪುಗಳ ಪೂರೈಕೆಯಾಗಿರುತ್ತದೆ.ಪಂಪ್ ಹೌಸ್ ನ ಮಣ್ಣು ಅಗೆತದ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 8.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.05 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 0.05 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

34. ಚಾಮರಾಜನಗರ,ನಂಜನಗೂಡು ಮತ್ತು ಯಳಂದೂರು ತಾಲ್ಲೂಕಿನ 24 ಕೆರೆಗಳಿಗೆ ನೀರು ಒದಗಿಸುವುದು–ಸುತ್ತೂರು ಕುಡಿಯುವ ನೀರೋದಗಿಸುವ ಯೋಜನೆ.

ಮೈಸೂರು ಜಿಲ್ಲೆ ಚಾಮರಾಜನಗರ,ನಂಜನಗೂಡು ಹಾಗೂ ಯಳಂದೂರು ತಾಲ್ಲೂಕುಗಳ 33 ಗ್ರಾಮಗಳು ಬರ ಪೀಡಿತ ಪ್ರದೇಶಗಳಾಗಿದ್ದು, ಸದರಿ ಗ್ರಾಮಗಳಲ್ಲಿ ಅಂತರ ಜಲ ಅಭಿವೃದ್ಧಿ ಪಡಿಸಲು ಸುತ್ತೂರು ಗ್ರಾಮದ ಬಳಿ ಕಬಿನಿ ನದಿಯಿಂದ 0.628 ಟಿ.ಎಂ.ಸಿ ನೀರನ್ನು ಮೂರು ಹಂತಗಳಲ್ಲಿ ಎತ್ತಿ 24 ಕೆರೆಗಳಿಗೆ ಕುಡಿಯುವ ನೀರು ತುಂಬಿಸುವುದುಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ.ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 52 ಎಂಎಂಕೆ 2016 ಬೆಂಗಳೂರು, ದಿ: 05.10.2016 ರಲ್ಲಿ ರೂ. 233.00 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಸದರಿ ಯೋಜನೆಯ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿದೆ.

ಸರ್ವೆ ಕಾರ್ಯ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಪಂಪ್ ಹೌಸ್ ಕಾಮಗಾರಿಯ ರಿಟೆನಿಂಗ್ ವಾಲ್ ಮತ್ತು ಕಾಲಮ್ ಕಾಂಕ್ರಿಟ್ ಪ್ರಗತಿಯಲ್ಲಿದೆ. ರೈಸಿಂಗ್ ಮೈನ್ ಒಟ್ಟು 14.25 ಕಿ.ಮೀ ಉದ್ದದ ಪೈಕಿ 7.40ಕಿ.ಮೀ ಮತ್ತು ಗ್ರಾವಿಟಿ ಮೈನ್ ಒಟ್ಟು 20.00 ಕಿ.ಮೀ ಉದ್ದದ ಪೈಕಿ 10.80 ಕಿ.ಮೀ ಪೂರ್ಣಗೊಂಡಿದೆ. ಉಳಿದ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿವೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 10.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 51.95 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 95.66 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

35. ನಂಜನಗೂಡು ತಾಲ್ಲೂಕಿನ ಹುರ ಮತ್ತು ಇತರೆ 25 ಕೆರೆಗಳಿಗೆ ನೀರು ಒದಗಿಸುವುದು–ಹುರ ಕುಡಿಯುವ ನೀರೋದಗಿಸುವ ಯೋಜನೆ.

ಮೈಸೂರು ಜಿಲ್ಲೆ ನಂಜನಗೂಡು ತಾಲ್ಲೂಕಿನ 14 ಗ್ರಾಮಗಳು ಬರ ಪೀಡಿತ ಪ್ರದೇಶಗಳಾಗಿದ್ದು, ಸದರಿ ಗ್ರಾಮಗಳಲ್ಲಿ ಅಂತರ ಜಲ ಅಭಿವೃದ್ಧಿ ಪಡಿಸಲು ಕಣ್ಣೇನೂರು ಗ್ರಾಮದ ಬಳಿ 0.188 ಟಿ.ಎಂ.ಸಿ ನೀರನ್ನು ಒಂದೇ ಹಂತದಲ್ಲಿ ಎತ್ತಿ ನಂಜನಗೂಡು ತಾಲ್ಲೂಕಿನ ಹುರ ಮತ್ತು ಇತರೆ 25 ಕೆರೆಗಳಿಗೆ ಕುಡಿಯುವ ನೀರು ತುಂಬಿಸುವುದುಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ.ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 54 ಎಂಎಂಕೆ 2016 ಬೆಂಗಳೂರು, ದಿ: 05.11.2016 ರಲ್ಲಿ ರೂ. 45.00 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಸದರಿ ಯೋಜನೆಯ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿದೆ.

ಪಂಪ್ ಹೌಸ್ ನ ಮೋಟರ್ ಫ್ಲೋರ್ ಲೆವೆಲ್ ವರೆಗಿನ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ರೈಸಿಂಗ್ ಮೈನ್ ಒಟ್ಟು 11.15 ಕಿ.ಮೀ ಉದ್ದದ ಪೈಕಿ 8.50ಕಿ.ಮೀ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಗ್ರಾವಿಟಿ ಮೈನ್ 15.57 ಕಿ.ಮಿ ಉದ್ದದ ಪೈಕಿ 5.50 ಕಿ.ಮೀ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಉಳಿದ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿವೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 7.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 6.95 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 23.55 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

36. ರಾಮನಗರ ಜಿಲ್ಲೆ ಕನಕಪುರ ತಾಲ್ಲೂಕಿನ ಗರಳಾಪುರ ಮತ್ತು ಇತರೆ 12 ಕೆರೆಗಳಿಗೆ ಅರ್ಕಾವತಿ ಜಲಾಶಯ ಸಮೀಪ ಕೊತಗಳ ಗ್ರಾಮದ ನದಿಯಿಂದ ನೀರನ್ನು ಎತ್ತಿ ಕೆರೆಗಳಿಗೆ ತುಂಬಿಸುವ ಯೋಜನೆ.

ರಾಮನಗರ ಜಿಲ್ಲೆ ಕನಕಪುರ ತಾಲ್ಲೂಕಿನ ಗರಳಾಪುರ ಮತ್ತು ಇತರೆ 12 ಕೆರೆಗಳಿಗೆ ಅರ್ಕಾವತಿ ಜಲಾಶಯ ಸಮೀಪ ಕೂತಗಳ ಗ್ರಾಮದ ಹತ್ತಿರ ಅರ್ಕಾವತಿ ನದಿಯಿಂದ 0.222 ಟಿ.ಎಂ.ಸಿ ನೀರನ್ನು ಎತ್ತಿ ಕೆರೆಗಳಿಗೆ ಕುಡಿಯುವ ನೀರು ತುಂಬಿಸುವುದುಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ.ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 69 ಎಂಎಂಕೆ 2016 ಬೆಂಗಳೂರು, ದಿ:16.02.2017 ರಲ್ಲಿ ರೂ. 70.00 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯಲ್ಲಿದೆ.

1ನೇ ಹಂತ: ಪಂಪ್ ಹೌಸ್‌ನ ಮಣ್ಣು ಅಗೆತದ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

2ನೇ ಹಂತ: ಪಂಪ್ ಹೌಸ್ ನ ಫ್ಲೋರ್ ಲೆವೆಲ್ ವರೆಗಿನ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ರೈಸಿಂಗ್ ಮೈನ್ 10.00 ಕಿ.ಮೀ. ವರೆಗೆ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 11.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 36.13 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 36.46 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

37. ರಾಮನಗರ ಜಿಲ್ಲೆ ಕನಕಪುರ ತಾಲ್ಲೂಕಿನ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಶ್ರೀನಿವಾಸನಹಳ್ಳಿ, ನಾರಾಯಣಪುರ, ಕೆರಳಾಲುಸಂದ್ರ ಮತ್ತು ಇತರ ಕೆರೆಗಳಿಗೆ ಟಿ.ಬೇಕುಪ್ಪೆ ಗ್ರಮದ ಬಳಿ ಅರ್ಕಾವತಿ ನದಿಯ ನೀರನ್ನು ಎತ್ತಿ ಕೆರೆಗಳಿಗೆ ತುಂಬಿಸುವ ಯೋಜನೆ.

ರಾಮನಗರ ಜಿಲ್ಲೆ ಕನಕಪುರ ತಾಲ್ಲೂಕಿನ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಶ್ರೀನಿವಾಸನಹಳ್ಳಿ, ನಾರಾಯಣಪುರ, ಕೆರಳಾಲುಸಂದ್ರ ಮತ್ತು ಇತರ ಕೆರೆಗಳಿಗೆ ಟಿ.ಬೇಕುಪ್ಪೆ ಗ್ರಾಮದ ಬಳಿ ಅರ್ಕಾವತಿ ನದಿಯಿಂದ 0.124 ಟಿ.ಎಂ.ಸಿ ನೀರನ್ನು ಎತ್ತಿ ಕೆರೆಗಳಿಗೆ ಕುಡಿಯುವ ನೀರು ತುಂಬಿಸುವುದು ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ.ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 71 ಎಂಎಂಕೆ 2016 ಬೆಂಗಳೂರು, ದಿ:20.02.2017 ರಲ್ಲಿ ರೂ. 27.00 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯಲ್ಲಿದೆ.

1ನೇ ಹಂತ ಹಾಗೂ 2ನೇ ಹಂತ: ಪಂಪ್ ಹೌಸ್ ಹಾಗೂ ಜಾಕ್‌ವೆಲ್ ನ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. ರೈಸಿಂಗ್ ಮೈನ್ 2.00 ಕಿ.ಮೀ. ವರೆಗೆ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 11.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 9.74 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 9.83 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

38. ಪಿರಿಯಾಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ ಮುತ್ತಿನಮುಳುಸೋಗೆ ಗ್ರಾಮದ ಬಳಿ ಕಾವೇರಿ ನದಿಯಿಂದ ನೀರನ್ನು ಎತ್ತಿ 79 ಗ್ರಾಮಗಳಲ್ಲಿ ಬರುವ 133 ಕೆರೆಗಳಿಗೆ ಮತ್ತು 17 ಕಟ್ಟೆಗಳಿಗೆ ನೀರು ತುಂಬಿಸುವ ಯೋಜನೆ:

ಪಿರಿಯಾಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ ಮುತ್ತಿನಮುಳುಸೋಗೆ ಗ್ರಾಮದ ಬಳಿ ಕಾವೇರಿ ನದಿಯಿಂದ ಏತ ನೀರಾವರಿ ಮೂಲಕ 24 ಗಂಟೆ 90 ದಿನಗಳು 0.721 ಟಿ.ಎಂ.ಸಿ (93 ಕ್ಯೂಸೆಕ್ಸ್) ನೀರನ್ನು ಎತ್ತಿ ಪಿರಿಯಾಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ 133 ಕೆರೆಗಳನ್ನು ಮತ್ತು 17 ಕಟ್ಟೆಗಳಿಗೆ ಕುಡಿಯುವ ನೀರು ತುಂಬಿಸುವುದು ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ.ಈ ಯೋಜನೆಯ ಅಂದಾಜು ಮೊತ್ತವಾದ ರೂ.295.00 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ.ಜಸಂಇ 66 ಎಂಎಂಕೆ 2016, ಬೆಂಗಳೂರು, ದಿನಾಂಕ 20.02.2017 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.

ಸದರಿ ಕಾಮಗಾರಿಯ ಪಂಪ್ ಹೌಸ್ ಮತ್ತು ರೈಸಿಂಗ್ ಮೈನ್ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ರೈಸಿಂಗ್ ಮೇನ್ ಒಟ್ಟು 11.37 ಕಿ.ಮೀ ಉದ್ದದ ಪೈಕಿ 3.80 ಕಿ.ಮೀ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ ಹಾಗೂ ಟಿಟಟಟಿರ ಚಿಟಿಜ ಡಾಟಿಟಿಣಟಿರ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಉಳಿಕೆ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿವೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 8.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 74.82 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 96.37 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

39. ತಿಪಟೂರು ತಾಲ್ಲೂಕಿನ ರಜತಾದ್ರಿಪುರ ಗ್ರಾಮದ ಸರ್ವೆ ನಂ 104 ಮತ್ತು 105 ಕ್ಕೆ ಹೊಂದಿಕೊಂಡಂತಿರುವ ಅಯ್ಯನಕೆರೆ ಮತ್ತು ಪಾದದೇವರ ಕಟ್ಟೆಗೆ ಹೇಮಾವತಿ ನಾಲೆಯ ತುಮಕೂರು ಶಾಖಾ ನಾಲೆಯ ಸರಪಳಿ 53.530 ಕಿ.ಮೀ ನಿಂದ ನೀರನ್ನು ಎತ್ತಿ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ಕೆರೆ ತುಂಬಿಸುವ ಯೋಜನೆ.

ತಿಪಟೂರು ತಾಲ್ಲೂಕಿನ ರಜತಾದ್ರಿಪುರ ಗುಡ್ಡದ ಪಾಳ್ಯಕ್ಕೆ ಹೊಂದಿಕೊಂಡಿರುವ ಪಾದದೇವರಕಟ್ಟೆ ಮತ್ತು ಅಯ್ಯನಕೆರೆಗೆ ಹೇಮಾವತಿ ಯೋಜನೆಯ ತುಮಕೂರು ಶಾಖಾ ನಾಲೆಯ ಸರಪಳಿ 53.530 ಕಿ.ಮೀ ನಿಂದ 2.00 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ನೀರನ್ನು ಎತ್ತಿ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ಕೆರೆ ತುಂಬಿಸಿ, ರಜತಾದ್ರಿಪುರ ಹಾಗೂ ಗುಡ್ಡದಪಾಳ್ಯ ಮತ್ತು ಶ್ರೀ ಲಕ್ಷ್ಮಿ ನರಸಿಂಹ ದೇವಸ್ಥಾನಕ್ಕೆ ಬರುವ ಜನರಿಗೆ ಅನುವಾಗುವಂತೆ ನೀರನ್ನು ಒದಗಿಸುವುದುಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ.ಈ ಯೋಜನೆಯ ಅಂದಾಜು ಮೊತ್ತ ರೂ 3.30 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ ಜಸಂಇ 198 ಎನ್‌ಹೆಚ್‌ಪಿ 2017 ಬೆಂಗಳೂರು, ದಿನಾಂಕ 27.02.2018 ರಂದು ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯ ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.50 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.001 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 0.001 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

40. ಚಾಮರಾಜನಗರ ಜಿಲ್ಲೆ, ಕೊಳ್ಳೇಗಾಲ ತಾಲ್ಲೂಕಿನ ಸರಗೂರು ಗ್ರಾಮದ ಬಳಿ ಕಾವೇರಿ ನದಿಯಿಂದ ನೀರನ್ನು ಎತ್ತಿ ಗುಂಡಾಲ್ ಜಲಾಶಯದ ಭಾದಿತ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರೋದಗಿಸುವುದು ಹಾಗೂ ಕೊಳ್ಳೇಗಾಲ ತಾಲ್ಲೂಕಿನ ಎರಡು ಕೆರೆಗಳಿಗೆ ನೀರು ತುಂಬಿಸುವ ಯೋಜನೆ (ರಾಮನಗುಡ್ಡ ಕೆರೆ ತುಂಬಿಸುವ ಯೋಜನೆ)

ಚಾಮರಾಜನಗರ ಜಿಲ್ಲೆ, ಕೊಳ್ಳೇಗಾಲ ತಾಲ್ಲೂಕಿನ ಸರಗೂರು ಗ್ರಾಮದ ಬಳಿ ಕಾವೇರಿ ನದಿಯಿಂದ ಏತ ನೀರಾವರಿ ಮೂಲಕ 0.83 ಟಿ.ಎಂ.ಸಿ ನೀರನ್ನು ಎತ್ತಿ ಗುಂಡಾಲ್ ಜಲಾಶಯದ 12,100 ಎಕರೆ ಭಾದಿತ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರೋದಗಿಸುವುದು ಹಾಗೂ ಕೊಳ್ಳೇಗಾಲ

ತಾಲ್ಲೂಕಿನ ಎರಡು ಕೆರೆಗಳಿಗೆ ನೀರನ್ನು ತುಂಬಿಸುವುದುಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ.ಈ ಯೋಜನೆಯ ಅಂದಾಜು ಮೊತ್ತವಾದ ರೂ. 129.00 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ.ಜಸಂಇ 105 ಎಂಎಂಕೆ 2017, ಬೆಂಗಳೂರು, ದಿನಾಂಕ 14.02.2018 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯ ಟೆಂಡರ್ ಅನುಮೋದನೆಯಾಗಿದ್ದು, ಕಾಮಗಾರಿಯನ್ನು ಪ್ರಾರಂಭಿಸಬೇಕಾಗಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 5.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದೆ.

41. ನಾಗಮಂಗಲ ತಾಲ್ಲೂಕಿನ ಬೆಳ್ಳೂರು ಹೋಬಳಿಯ ನಾಗಮಂಗಲ ಬ್ಯಾಂಚ್ ನಾಲೆ ಅಡಿಯಲ್ಲಿ ಬರುವ ಬ್ಯಾಳದಕೆರೆ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆ ಮತ್ತು ಇತರೆ ಯೋಜನೆಗಳ 7ನೇ ಕಿ.ಮೀ. ನಲ್ಲಿ ಚುಂಚನ ಉಪ ವಿತರಣಾ ನಾಲೆ ಮತ್ತು ಡಿ–10 ಚುಂಚನಹಳ್ಳಿ (ಅಯ್ಯನಕಟ್ಟೆ) ಕೆರೆ ಕಾಮಗಾರಿ

ನಾಗಮಂಗಲ ತಾಲ್ಲೂಕಿನ ಬೆಳ್ಳೂರು ಹೋಬಳಿಯ ನಾಗಮಂಗಲ ಬ್ಯಾಂಚ್ ನಾಲೆ ಅಡಿಯಲ್ಲಿ ಬರುವ ಬ್ಯಾಲದಕೆರೆ ಕೆರೆ ಮತ್ತು ಕಟ್ಟೆಗೆ 4.869 ಎಂ.ಸಿ.ಎಫ್.ಟಿ. ನೀರನ್ನು ಚುಂಚನಗಿರಿ ಉಪ ವಿತರಣಾ ನಾಲೆಯ 7 ಕಿ.ಮೀ ಮತ್ತು ಡಿ–10 ಚುಂಚನಹಳ್ಳಿ (ಅಯ್ಯನಕಟ್ಟೆ) ಇಂದ ಎತ್ತಿ ಕೆರೆ ತುಂಬಿಸುವುದುಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. 4 ಗ್ರಾಮಗಳು ಯೋಜನೆಯ ಫಲಾನುಭವಿಗಳಾಗಿದ್ದು, ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸಿ.ಇ.ಆರ್ ಸಂಖ್ಯೆ: 266/2015–16, ದಿ: 28.12.2015 ರಲ್ಲಿ ರೂ. 3.34 ಕೋಟಿಗಳಿಗೆ ತಾಂತ್ರಿಕ ಅನುಮೋದನೆ ನೀಡಲಾಗಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಸದರಿ ಯೋಜನೆಯ ರೈಸಿಂಗ್ ಮೈನ್ ಉದ್ದ 1.848 ಮೀ ಮತ್ತು ಗ್ರಾವಿಟಿ ಮೈನ್ ಉದ್ದ 0.05 ಕಿ.ಮೀ. ಇದ್ದು, ಎಲ್ಲಾ ಪೈಪುಗಳು ಪೂರೈಕೆ ಆಗಿದ್ದು, ಸದರಿ ಪೈಪುಗಳಿಗೆಹೊರಗಿನ ಮತ್ತು ಒಳಗಿನ ಗನೈಟಿಂಗ್ ಕಾಮಗಾರಿ ಮುಗಿದಿರುತ್ತದೆ. ಜಾಕ್‌ವೆಲ್, ಡಿಲಿವರಿ ಚೆಂಬರ್ ಮತ್ತು ವಿದ್ಯುತ್ ಸಂಪರ್ಕ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 2.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.95 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 0.95 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

42. ಹೊಳೆನರಸೀಪುರ ತಾಲ್ಲೂಕಿನ ತಟ್ಟೇಕೆರೆ ಗ್ರಾಮದ ಹತ್ತಿರ ಹೇಮಾವತಿ ನದಿಯಿಂದ ಶ್ರೀರಾಮದೇವರ ದಕ್ಷಿಣ ನಾಲೆಗೆ ನೀರನ್ನು ಎತ್ತಿ ನೀರಾವರಿ ವಂಚಿತ ಅಚ್ಚುಕಟ್ಟಿಗೆ ನೀರನ್ನು ಒದಗಿಸುವ ತಟ್ಟೇಕೆರೆ ಏತ ನೀರಾವರಿ ಯೋಜನೆಯನ್ನು ಪುನರ್ ಸ್ಥಾಪಿಸುವ ಕಾಮಗಾರಿ.

ಹೊಳೆನರಸೀಪುರ ತಾಲ್ಲೂಕಿನ ತಟ್ಟೇಕೆರೆ ಗ್ರಾಮದ ಹತ್ತಿರ ಹೇಮಾವತಿ ನದಿಯಿಂದ ಹಾಸನ ಜಿಲ್ಲೆ ಹೊಳೆನರಸೀಪುರ ತಾಲ್ಲೂಕು ಕಟ್ಟೆಬೆಳಗುಲಿ ಸಮೀಪ ಕಟ್ಟಲಾಗಿರುವ ಶ್ರೀರಾಮದೇವರ ಅಣೆಕಟ್ಟಿನಿಂದ ಶ್ರೀರಾಮದೇವರ ದಕ್ಷಿಣ ನಾಲೆಗೆ ನೀರನ್ನು ಎತ್ತಿ ನೀರಾವರಿ ವಂಚಿತ ಅಚ್ಚುಕಟ್ಟಿಗೆ ನೀರನ್ನು ಒದಗಿಸುವ ತಟ್ಟೇಕೆರೆ ಏತ ನೀರಾವರಿ ಯೋಜನೆಯನ್ನು ಪುನರ್ ಸ್ಥಾಪಿಸುವ ಕಾಮಗಾರಿಯಾಗಿದ್ದು, ಸದರಿ ಯೋಜನೆಯಿಂದ ಖಾರೀಫ್ ಬೆಳೆಗೆ 40 ಕ್ಯೂಸೆಕ್ಸ್ ನಂತೆ ನಾಲೆಯ ಕೊನೆಯ ಭಾಗದಲ್ಲಿ ಒಟ್ಟು 1290 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವು ನೀರಾವರಿ ಸೌಲಭ್ಯ ಒದಗಿಸುವುದುಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜು ಮೊತ್ತವಾದ ರೂ. 4.95 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಜಸಂಇ 119 ಎನ್‌ಹೆಚ್‌ಪಿ 2017, ಬೆಂಗಳೂರು ದಿನಾಂಕ: 30.08.2017 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಪಂಪ್ ಹೌಸ್ ಹಾಗೂ ಜಾಕ್‌ವೆಲ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಸಬ್‌ಸ್ಟೇಷನ್, ಇಂಟೇಕ್ ನಾಲೆ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿವೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 1.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 3.11 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ.3.11 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

43. ಒಂಟಿಗುಡ್ಡ ಏತ ನೀರಾವರಿ ಯೋಜನೆಯ ಪುನರುಜ್ಜೀವನ ಕಾಮಗಾರಿ.

ಹೊಳೆನರಸೀಪುರ ತಾಲ್ಲೂಕಿನ ದೊಡ್ಡಕುಂಚ ಗ್ರಾಮದ ಬಳಿ ಹೇಮಾವತಿ ಎಡದಂಡೆ ನಾಲೆಯ ಸರಪಳಿ38 ನೇ ಕಿ.ಮೀ ನಲ್ಲಿ ಬರುವ ದೊಡ್ಡ ಕುಂಚ ಸಮತೋಲನ ಕೆರೆಯಿಂದ ನೀರೆತ್ತಿ ಸುತ್ತಮುತ್ತಲಿನ ಗ್ರಾಮಗಳಾದ ದೊಡ್ಡಕುಂಚ, ಒಂಟಿಗುಡ್ಡ ಕಾವಲ್, ಅತ್ತಿಚೌಡೇನಹಳ್ಳಿ, ಕಾಮೇನಹಳ್ಳಿ, ಕೋಡಿಹಳ್ಳಿ, ಗ್ರಾಮಗಳ ಒಟ್ಟು 1024 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ 36 ಕ್ಯೂಸೆಕ್ಸ್ ನೀರಾವರಿ ಒದಗಿಸುವುದು ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜು ಮೊತ್ತವಾದ ರೂ.4.92 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ:ಜಸಂಇ 120 ಎನ್‌ಹೆಚ್‌ಪಿ 2017 ಬೆಂಗಳೂರು, ದಿನಾಂಕ:30.08.2017ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಇಂಟೇಕ್ ನಾಲೆ, ಪಂಪ್ ಹೌಸ್ ಹಾಗೂ ಜಾಕ್‌ವೆಲ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಸಬ್‌ಸ್ಟೇಷನ್ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿವೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 1.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 2.68 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ.2.68 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

44. ಹೇಮಾವತಿ ಯೋಜನೆಯ ಹೊಳೆನರಸೀಪುರ ತಾಲ್ಲೂಕಿನ ಮುಕ್ಕನಹಳ್ಳಿ ಕೆರೆಯಿಂದ ನೀರನ್ನು ಏತ್ತಿ ಕೆ.ಆರ್.ನಗರ ತಾಲ್ಲೂಕಿನ 28 ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ನೀರು ಒದಗಿಸಲು ಕೆ.ಆರ್.ನಗರ ತಾಲ್ಲೂಕಿನ 24 ಕೆರೆಗಳಿಗೆ ನೀರನ್ನು ತುಂಬಿಸುವ ಕಾಮಗಾರಿ.

ಹೇಮಾವತಿ ಯೋಜನೆಯ ಹೊಳೆನರಸೀಪುರ ತಾಲ್ಲೂಕಿನ ಮುಕ್ಕನಹಳ್ಳಿ ಕೆರೆಯಿಂದ ಎತ್ತಿ ಕೆ.ಆರ್.ನಗರ ತಾಲ್ಲೂಕಿನ 28 ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ನೀರು ಒದಗಿಸಲು ಕೆ.ಆರ್ ನಗರ ತಾಲ್ಲೂಕಿನ 24 ಕೆರೆಗಳಿಗೆ 0.119 ಟಿ.ಎಂ.ಸಿ. ನೀರನ್ನು 90 ದಿವಸಗಳು ಪೈಪ್ ನೆಟ್ ವರ್ಕ್ ಮುಖಾಂತರ ಕೆರೆಗಳಿಗೆ ಹರಿಸುವುದುಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ.ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ

ಸಂಖ್ಯೆ: ಜಸಂಇ 01 ಎನ್‌ಹೆಚ್‌ಪಿ 2017, ಬೆಂಗಳೂರು ದಿ: 23.05.2017 ರಲ್ಲಿ ರೂ.6.20 ಕೋಟಿ ಮೊತ್ತಕ್ಕೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಪಂಪ್ ಹೌಸ್ ಹಾಗೂ ಇಂಟೆಕ್ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ರೈಸಿಂಗ್ ಮೈನ್ ನ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 2.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ಯಾವುದೇ ವೆಚ್ಚ ಮಾಡಿರುವುದಿಲ್ಲ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 21.55 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

45. ಹಾಸನ ಜಿಲ್ಲೆ, ಅರಕಲಗೂಡು ತಾಲ್ಲೂಕಿನ ಜಗನ್ನಾಥ ಕೆರೆಯ ಕೋಡಿಯಿಂದ ನೀರನ್ನು ಎತ್ತಿ ಕಣಿಯಾರು ಹಾಗೂ ಇತರೆ 17 ಕೆರೆಗಳಿಗೆ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ನೀರು ತುಂಬಿಸುವ ಯೋಜನೆ.

ಹಾಸನ ಜಿಲ್ಲೆ, ಅರಕಲಗೂಡು ತಾಲ್ಲೂಕಿನ ಕಣಿಯಾರು ಹಾಗೂ ಇತರೆ 17 ಕೆರೆಗಳಿಗೆ ಜಗನ್ನಾಥ ಕೆರೆಯ ಕೋಡಿಯಿಂದ ನೀರನ್ನು 50.00 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ನೀರನ್ನು ಎತ್ತಿ 24 ಗಂಟೆ 120 ದಿನಗಳ ಕಾಲ 4.250 ಕಿ.ಮೀ. ಉದ್ದದ ಎಂ.ಎಸ್ ರೈಸಿಂಗ್ ಮೈನ್‌ಮೂಲಕ ನೈಸರ್ಗಿಕ ಹಳ್ಳಗಳ ಮೂಲಕ ಕುಡಿಯುವ ನೀರನ್ನು ಒದಗಿಸುವುದುಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ.ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 196 ಎನ್‌ಹೆಚ್‌ಪಿ 2017, ದಿನಾಂಕ: 16.01.2018 ರಲ್ಲಿ ರೂ.6.20 ಕೋಟಿ ಮೊತ್ತಕ್ಕೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯ ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ.3.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿರುತ್ತದೆ.

46. ಚನ್ನರಾಯಪಟ್ಟಣ ಅಮಾನಿಕೆರೆಯಿಂದ ಲಿಫ್ಟ್ ಮುಖೇನ ನೀರನ್ನು ಎತ್ತಿ ಚನ್ನರಾಯಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ 25 ಕೆರೆಗಳನ್ನು ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ತುಂಬಿಸುವ ಯೋಜನೆ.

ಚನ್ನರಾಯಪಟ್ಟಣ ಅಮಾನಿಕೆರೆಯಿಂದ ಜುಲೈ ನಿಂದ ಸೆಪ್ಟೆಂಬರ್ ಅವಧಿಯಲ್ಲಿ 90 ದಿನಗಳಲ್ಲಿ 0.34 ಟಿ.ಎಂ.ಸಿ (44 ಕ್ಯೂಸೆಕ್ಸ್) 122 ಮೀ ಹೆಡ್ ಗೆ ಎತ್ತಿ ಚನ್ನರಾಯಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ 25 ಕೆರೆಗಳಿಗೆ ಕುಡಿಯುವ ನೀರನ್ನು ತುಂಬಿಸುವುದುಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 12 ಎನ್‌ಹೆಚ್‌ಪಿ 2017, ಬೆಂಗಳೂರು, ದಿನಾಂಕ: 20.09.2017ರಲ್ಲಿ ರೂ.70.00 ಕೋಟಿ ಮೊತ್ತಕ್ಕೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸರ್ವೆ ಕಾರ್ಯ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 8.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.05 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 0.05 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

47. ಹಾಸನ ಜಿಲ್ಲೆ ಚನ್ನರಾಯಪಟ್ಟಣ ತಾಲ್ಲೂಕು ಕಸಬಾ ಹೋಬಳಿ ಗೊಲ್ಲರಹೊಸಹಳ್ಳಿ ಗ್ರಾಮದ ವ್ಯಾಪ್ತಿಯ ಹೇಮಾವತಿ ಎಡದಂಡೆ ನಾಲೆಯಿಂದ ಗೊಲ್ಲರಹೊಸಹಳ್ಳಿ ಮತ್ತು ಕುರುವಂಕ ಕೆರೆಗಳಿಗೆ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ನೀರನ್ನು ತುಂಬಿಸುವ ಯೋಜನೆ

ಬಾಗೂರು–ನವಿಲೆ ಸುರಂಗದ ಆಗಮನ ಕಾಲುವೆಯ ಸ:3.065 ಕಿ.ಮಿ. ನಿಂದ 5 ಕ್ಯೂಸೆಕ್ಸ್ ನೀರನ್ನು 14.90 ಮಿ. ಎತ್ತರಕ್ಕೆ ಎತ್ತಿ ಎಡಭಾಗದ ಕುರುವಂಕ ಕೆರೆಗೆ 80 ಮಿ. ಉದ್ದ ಮತ್ತು ಬಲಭಾಗದ ಗೊಲ್ಲರಹೊಸಹಳ್ಳಿ ಕೆರೆಗೆ 60 ಮಿ. ಉದ್ದದ ರೈಸಿಂಗ್ ಮೇನ್ ಮುಖಾಂತರ 90 ದಿನಗಳ ಕಾಲ ನೀರು ತುಂಬಿಸುವುದುಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಗೆ ನೀರನ ಅಗತ್ಯತೆಯು 33.36 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ಆಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 68 ಎನ್‌ಹೆಚ್‌ಪಿ 2017, ಬೆಂಗಳೂರು, ದಿನಾಂಕ: 20.09.2017ರಲ್ಲಿ ರೂ. 90.00 ಲಕ್ಷಗಳ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸರ್ವೆ ಕಾರ್ಯ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.20 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದೆ.

48. ಮಂಡ್ಯ ಜಿಲ್ಲೆ ಮಳವಳ್ಳಿ ತಾಲ್ಲೂಕು ಹೆಬ್ಬಳ್ಳ ಚೆನ್ನಯ್ಯ ನಾಲೆಯ ಬಾಧಿತ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರೊದಗಿಸಲು ಹೆಬ್ಬಳ್ಳದಿಂದ ಏತ ನೀರಾವರಿ ಯೋಜನೆ ನಿರ್ಮಾಣ ಮಾಡುವ ಕಾಮಗಾರಿ

ಹೆಬ್ಬಳ ಚೆನ್ನಯ್ಯ ನಾಲೆಯು 40.00 ಕಿ.ಮೀ. ಉದ್ದವಿದ್ದು 386 ಕ್ಯೂಸೆಕ್ಸ್ ನೀರು ಹರಿವಿನ ಸಾಮರ್ಥ್ಯವನ್ನು ಹೊಂದಿರುತ್ತದೆ. ಈ ನಾಲೆಯಿಂದ ಮದ್ದೂರು ತಾಲ್ಲೂಕಿನ 7168.60 ಎಕರೆ ಹಾಗೂ ಮಳವಳ್ಳಿ ತಾಲ್ಲೂಕಿನ 12331.40 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶ ಸೇರಿದಂತೆ ಒಟ್ಟಾರೆ 19500.00 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರೊದಗಿಸಲಾಗುತ್ತದೆ. ಸದರಿ ನಾಲೆಯನ್ನು ಆಧುನೀಕರಣಗೊಳಿಸುವ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. ಹೆಬ್ಬಳ್ಳ ಚೆನ್ನಯ್ಯ ನಾಲೆಗೆ ಒಟ್ಟು 3.893 ಟಿ.ಎಂ.ಸಿ ನೀರಿನ ಅವಶ್ಯಕತೆ ಇದ್ದು, ಪ್ರಸ್ತುತ ಹೆಬ್ಬಳ್ಳ ಚೆನ್ನಯ್ಯ ನಾಲೆಗೆ 0.766 ಟಿ.ಎಂ.ಸಿ ನೀರಿನ ಕೊರತೆ ಇರುತ್ತದೆ. ಈ ನೀರಿನ ಕೊರತೆಯಿಂದಾಗಿ ಹೆಬ್ಬಳ್ಳ ಚೆನ್ನಯ್ಯ ನಾಲೆಯ 19500 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ಸಮರ್ಪಕವಾಗಿ ನೀರು ಒದಗಿಸಲು ಸಾಧ್ಯವಾಗುತ್ತಿರುವುದಿಲ್ಲ ಆದ್ದರಿಂದ ಸೂಳೆಕೆರೆ ಕೊಡಿಯ ಕೆಳಭಾಗದಲ್ಲಿ ಲಭ್ಯವಿರುವ ನೀರನ್ನು ಏತ ನೀರಾವರಿ ಮೂಲಕ ಹೆಬ್ಬಳ್ಳ ಚೆನ್ನಯ್ಯ ನಾಲೆಗೆ ಒದಗಿಸುವ ಅವಶ್ಯಕತೆ ಇರುತ್ತದೆ. ಈ ಭಾಗದ ಬಾಧಿತ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರೊದಗಿಸಲು ಮದ್ದೂರು ತಾಲ್ಲೂಕು ತಿಟ್ಟಮಾರನಹಳ್ಳಿ ಹತ್ತಿರ ಹೆಬ್ಬಳ್ಳದ ಸೋರು ನೀರಿಗೆ ಏತ ನೀರಾವರಿ ಯೋಜನೆ ನಿರ್ಮಿಸಿ, ಸೊರು ನೀರನ್ನು ಎತ್ತಿ ಹೆಬ್ಬಳ್ಳ ಚೆನ್ನಯ್ಯ ನಾಲೆಯ ಸರಪಳಿ 29.20 ಕಿಮೀ ನ ಮುಂದಕ್ಕೆ ನೀರೊದಗಿಸಲು ಹಾಗೂ ಆ ಭಾಗದಲ್ಲಿ ಬರುವ 17 ಕೆರೆಗಳನ್ನು ತುಂಬಿಸುವುದು ಈ ಯೋಜನೆಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ.ಈ ಯೋಜನೆಯ ರೂ.44.00 ಕೋಟಿ ಮೊತ್ತದ ಅಂದಾಜಿಗೆ, ಸರ್ಕಾರಿ ಆದೇಶ ಸಂ:ಜಸಂಇ 241 ಎಂಎಂಕೆ 2017, ಬೆಂಗಳೂರು, ದಿನಾಂಕ: 14.02.2018 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯ ಟೆಂಡರ್‌ಗೆ ದಿ: 08.03.2019 ರಂದು ಅನುಮೋದನೆ ನೀಡಲಾಗಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ.2.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿರುತ್ತದೆ.

49. ಕಬಿನಿ ನದಿಯಿಂದ ಇಬ್ಬಾಲ ಗ್ರಾಮದ ಬಳಿ ನೀರನ್ನು ಎತ್ತಿ ಕುಡಿಯುವ ನೀರನ್ನು ಒದಗಿಸುವ ಸಲುವಾಗಿ 39 ಕೆರೆಗಳಿಗೆ ನೀರು ತುಂಬಿಸುವ ಯೋಜನೆ:

ನಂಜನಗೂಡು ತಾಲ್ಲೂಕಿನ ಇಬ್ಬಾಲ ಗ್ರಾಮದ ಬಳಿ ಕಬಿನಿ ನದಿಯಿಂದ ಏತ ನೀರಾವರಿ ಮೂಲಕ 0.124 ಟಿ.ಎಂ.ಸಿ ನೀರನ್ನು ಎತ್ತಿ ಮೈಸೂರು ಮತ್ತು ಹೆಚ್.ಡಿ.ಕೋಟೆ ತಾಲ್ಲೂಕಿನ 26 ಕೆರೆಗಳನ್ನು ಹಾಗೂ 13 ಕಟ್ಟೆಗಳಿಗೆ ನೀರನ್ನು ತುಂಬಿಸುವುದುಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ.ಈ ಯೋಜನೆಯ ಅಂದಾಜು ಮೊತ್ತವಾದ ರೂ. 68.00 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ.ಜಸಂಇ 142 ಎಂಎಂಕೆ 2017, ಬೆಂಗಳೂರು, ದಿನಾಂಕ 06.02.2018 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯ ಟೆಂಡರ್‌ಗೆ ದಿ: 08.03.2019 ರಂದು ಅನುಮೋದನೆ ನೀಡಲಾಗಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 5.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.005 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 0.25 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

50. ಪಾಂಡವಪುರ ತಾಲ್ಲೂಕಿನ ಅಕ್ಕಿತದಲ್ಲಿರುವ ಮಲ್ಲಿಗೆರೆ ಏತ ನಿರಾವರಿ ಯೋಜನೆಯನ್ನು ಅಭಿವೃದ್ಧಿಪಡಿಸಿ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ 24 ಕೆರೆಗಳಿಗೆ ನೀರು ತುಂಬಿಸುವ ಯೋಜನೆ:

ಕೃಷ್ಣರಾಜಸಾಗರ ಅಣೆಕಟ್ಟೆಯ ಹಿನ್ನೀರಿನಿಂದ ನೀರೆತ್ತುವ ಸ್ಥಾವರದೊಂದಿಗೆ ಸ್ಥಾಪಿಸಲಾಗಿರುವ ಮಲ್ಲಿಗೆರೆ ಏತ ನೀರಾವರಿ ಯೋಜನೆಯನ್ನು ಅಭಿವೃದ್ಧಿಪಡಿಸಿ ಕೆ.ಆರ್.ಪೇಟೆ ಮತ್ತು ಪಾಂಡವಪುರ ತಾಲ್ಲೂಕಿನ 24 ಕೆರೆಗಳಿಗೆ 0.102 ಟಿ.ಎಂ.ಸಿ ನೀರನ್ನು ತುಂಬಿಸುವುದುಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜು ಮೊತ್ತವಾದ ರೂ. 22.00 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ.ಜಸಂಇ 97 ಎಂಎಂಕೆ 2017, ಬೆಂಗಳೂರು, ದಿನಾಂಕ 23.03.2018 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯ ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.63 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದೆ.

51. ದೊಡ್ಡಬೆಲೆ ತ್ಯಾಜ್ಯ ನೀರು ಶುದ್ಧೀಕರಣ ಘಟಕದ ಹತ್ತಿರದಿಂದ ರಾಮನಗರ ತಾಲ್ಲೂಕಿನ ಬಿಡದಿ ಹೋಬಳಿ ಹಾಗೂ ಕನಕಪುರ ತಾಲ್ಲೂಕಿನ ಹಾರೋಹಳ್ಳಿ ಹೋಬಳಿಯ ಕೆರೆಗಳಿಗೆ ನೀರು ತುಂಬಿಸುವ ಯೋಜನೆ.

ದೊಡ್ಡಬೆಲೆ ತ್ಯಾಜ್ಯ ನೀರು ಶುದ್ಧೀಕರಣ ಘಟಕದ ಹತ್ತಿರದಿಂದ ರಾಮನಗರ ತಾಲ್ಲೂಕಿನ ಬಿಡದಿ ಹೋಬಳಿ ಹಾಗೂ ಕನಕಪುರ ತಾಲ್ಲೂಕಿನ ಹಾರೋಹಳ್ಳಿ ಹೋಬಳಿಯ ಕೆರೆಗಳಿಗೆ ನೀರು ತುಂಬಿಸುವುದು ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 70 ಎಂಎಂಕೆ 2018 ಬೆಂಗಳೂರು, ದಿ:15.03.2018 ರಲ್ಲಿ ರೂ. 146.00 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಸದರಿ ಕಾಮಗಾರಿಯ ಟೆಂಡರ್ ಅನುಮೋದನೆಯಾಗಿದ್ದು, ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿಬೇಕಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 6.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.21 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 0.33 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

52. ಮದ್ದೂರು ತಾಲ್ಲೂಕು ತಗ್ಗಹಳ್ಳಿ ಅಣೆಕಟ್ಟಿನ ಹಿನ್ನೀರನ್ನು ಏತ ನೀರಾವರಿ ಯೋಜನೆ ಮೂಲಕ ಮದ್ದೂರು ತಾಲ್ಲೂಕಿನ ಆತಗೂರು ಹೋಬಳಿಯಲ್ಲಿ ಬರುವ 17 ಕೆರೆಗಳಿಗೆ ಹಾಗೂ ಕುಣಿಗಲ್ ತಾಲ್ಲೂಕಿನ 3 ಕೆರೆಗಳಿಗೆ ನೀರು ತುಂಬಿಸುವ ಯೋಜನೆ.

ಮಂಡ್ಯ ಜಿಲ್ಲೆ ಮದ್ದೂರು ತಾಲ್ಲೂಕು ದೊಡ್ಡಅಂಕನಹಳ್ಳಿ ಗ್ರಾಮದ ಹತ್ತಿರತಗ್ಗಹಳ್ಳಿ ಅಣೆಕಟ್ಟಿನ ಹಿನ್ನೀರಿನಿಂದ ಏತ ನೀರಾವರಿ ಮೂಲಕ 0.277 ಟಿ.ಎಂ.ಸಿ ನೀರನ್ನು ಎತ್ತಿ 24 ಗಂಟೆ 90 ದಿನಗಳ ಕಾಲ 25.855 ಕಿ.ಮೀ. ಉದ್ದದ ಎಂ.ಎಸ್ ರೈಸಿಂಗ್ ಮೈನ್‌ಮೂಲಕ 35.67 ಕ್ಯೂಸೆಕ್ಸ್ ಕುಡಿಯುವ ನೀರನ್ನು ಮದ್ದೂರು ತಾಲ್ಲೂಕಿನ ಆತಗೂರು ಹೋಬಳಿಯಲ್ಲಿ ಬರುವ 17 ಕೆರೆಗಳಿಗೆ ಹಾಗೂ ಕುಣಿಗಲ್ ತಾಲ್ಲೂಕಿನ 3 ಕೆರೆಗಳಿಗೆ ನೀರನ್ನು ತುಂಬಿಸುವುದು ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜು ಮೊತ್ತವಾದ ರೂ. 45.00 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ.ಜಸಂಇ 39 ಎಂಎಂಕೆ 2018, ಬೆಂಗಳೂರು, ದಿನಾಂಕ 28.09.2018 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯ ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 15.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದೆ.

53. ಮಂಡ್ಯ ಜಿಲ್ಲೆ ಮದ್ದೂರು ತಾಲ್ಲುಕು ಹೊಸ ಮದ್ದೂರು ಶಾಖೆಯ ನಾಲೆಯ ಸರಪಳಿ 47.00 ಕಿ.ಮೀ ಇಂದ ಮುಂದಿನ ಭಾಗದ ಭಾದಿತ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರನ್ನು ಒದಗಿಸಲು ಹೆಬ್ಬಳ್ಳದಿಂದ ನೀರನ್ನು ಎತ್ತುವ ಯೋಜನೆ.

ಮಂಡ್ಯ ಜಿಲ್ಲೆ,ಮದ್ದೂರು ತಾಲ್ಲೂಕಿನ ಹಳೆಯ ಚಿಕ್ಕರಸಿನಕೆರೆ ಏತ ನೀರಾವರಿ ಯೋಜನೆಯಲ್ಲಿ ಅಳಚದಿಸಿದ್ದ ಪಂಪ್ ಮತ್ತು ಮೋಟಾರ್‌ಗಳನ್ನು ಹಾಗೂ ಪ್ಯಾನಲ್ ಬೋರ್ಡ್‌ಗಳು ಹಾಗೂ ಹಲವಾರು ಬೆಲೆ ಬಾಳುವ ಬಿಡಿ ಭಾಗಗಳು ಕಳ್ಳತನವಾಗಿತ್ತು. ಅಲ್ಲದೆ, ಕೆಶಿಪ್ ರವರು ಸದರಿ ಯೋಜನೆಯನ್ನು ಮಳವಳ್ಳಿ –ಮದ್ದೂರು ಹೆದ್ದಾರಿ ರಸ್ತೆಯ ಕಾರಿಡಾರ್ ಆಫ್ ಇಂಪ್ಯಾಕ್ಟ್ ಲೈನ್ ನಿಂದ ಹೊರಕ್ಕೆ ಸ್ಥಳಾಂತರಿಸಬೇಕೆಂದು ತಿಳಿಸಿರುತ್ತಾರೆ. ಅದುದರಿಂದ ಹಳೆಯ ಯೋಜನೆಗೆ ನಿರ್ಧರಿಸಿದ 1450 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟುಗಳ ಜೊತೆಗೆ 30ನೇ ವಿತರಣಾ ನಾಲೆಯ ಅಚ್ಚುಕಟ್ಟು 290 ಎಕರೆ ಹಾಗೂ 31ನೇ ವಿತರಣಾ ನಾಲೆ ಅಚ್ಚುಕಟ್ಟು 928 ಎಕರೆಗಳು ಒಟ್ಟಾರೆ ಎಲ್ಲ ಅಚ್ಚುಕಟ್ಟು ಸೇರಿ 2676 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟುಗಳಿಗೆ ನೀರೊದಗಿಸುವ ಹಿತದೃಷ್ಟಿಯಿಂದ ಚಿಕ್ಕರಸಿನಕೆರೆ ಏತ ನೀರಾವರಿ ಯೋಜನೆಯನ್ನು ಪುನರುಜ್ಜೀವನಗೊಳಿಸಲು ಉದ್ದೇಶಿಸಿದ್ದು, ಈ ಸಲುವಾಗಿ ಬಾಧಿತ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಗಳಿಗೆ ಏತ ನೀರಾವರಿ ಮೂಲಕ 0.36 ಟಿ.ಎಂ.ಸಿ ನೀರನ್ನು ಹೆಬ್ಬಳ್ಳದಿಂದ ಎತ್ತಿ 20 ಗಂಟೆ 120 ದಿನಗಳ ಕಾಲ 6.10 ಕಿ.ಮೀ. ಉದ್ದದ ಎಂ.ಎಸ್ ರೈಸಿಂಗ್ ಮೈನ್‌ಮೂಲಕ 42.059 ಕ್ಯೂಸೆಕ್ಸ್ ನೀರನ್ನು ಒದಗಿಸುವುದು ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜು ಮೊತ್ತವಾದ ರೂ. 17.74 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಜಸಂಇ 166 ಎಂಎಂಕೆ 2018, ಬೆಂಗಳೂರು ದಿ: 28.02.2019 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿ ಡಿ.ಪಿ.ಅರ್ ಗೆ ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ನೀಡಬೇಕಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.50 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದೆ.

54. ಹೊಳೆನರಸೀಪುರ ತಾಲ್ಲೂಕು ಮಾವಿನಕೆರೆ ಗ್ರಾಮದ ಹತ್ತಿರ ಹೇಮಾವತಿ ನದಿಯಿಂದ ನೀರನ್ನು ಎತ್ತಿ ಹಾಸನ ತಾಲ್ಲೂಕಿನ ದುದ್ದ ಹಾಗೂ ಶಾಂತಿಗ್ರಾಮ ಹೋಬಳಿಗಳ 160 ಕೆರೆಗಳು ಹಾಗೂ 10 ಕಟ್ಟೆಗಳಿಗೆ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ನೀರನ್ನು ತುಂಬಿಸುವ ಯೋಜನೆ.

ಹೊಳೆನರಸೀಪುರ ತಾಲ್ಲೂಕು ಮಾವಿನಕೆರೆ ಗ್ರಾಮದ ಹತ್ತಿರ ಹೇಮಾವತಿ ನದಿಯಿಂದ 0.905 ಟಿ.ಎಂ,ಸಿ ನೀರನ್ನು ಎತ್ತಿ 120 ದಿನಗಳ ಕಾಲ ಗ್ರಾವಿಟಿ ಮೇನ್ ಮೂಲಕ ಹಾಸನ ತಾಲ್ಲೂಕಿನ ದುದ್ದ ಹಾಗೂ ಶಾಂತಿಗ್ರಾಮ ಹೋಬಳಿಗಳ 160 ಕೆರೆಗಳು ಹಾಗೂ 10 ಕಟ್ಟೆಗಳಿಗೆ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ನೀರನ್ನು ತುಂಬಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜು ಮೊತ್ತವಾದ ರೂ.333.00 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 120 ಎನ್.ಹೆಚ್.ಪಿ 2018 ಬೆಂಗಳೂರು ದಿ:28.09.2018 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯ ಟೆಂಡರ್ ಅನುಮೋದನೆಯಾಗಿದ್ದು, ಕಾಮಗಾರಿಯನ್ನು ಪ್ರಾರಂಭಿಸಲಾಗಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ.111.20 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019ರ ಅಂತ್ಯದವರೆಗೆ ರೂ.0.35 ಕೋಟಿಗಳ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019ರ ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ.0.35 ಕೋಟಿ ಆಗಿರುತ್ತದೆ.

55. ಆನೆಕೆರೆ ಶಂಭುದೇವರ ಕೆರೆಯಿಂದ ನೀರನ್ನು ಎತ್ತಿ ಚನ್ನರಾಯಪಟ್ಟಣ ತಾಲ್ಲೂಕು ದಂಡಿಗನ ಹೋಬಳಿಯ ಆಲಗೊಂಡನಹಳ್ಳಿ ಏತ ನೀರಾವರಿ ಯೋಜನೆಯ ಅಡಿಯಲ್ಲಿ ಬರುವ 300 ಎಕರೆ ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಒದಗಿಸಲು ಹಾಗೂ ಚನ್ನರಾಯಪಟ್ಟಣ ತಾಲ್ಲೂಕು ದಂಡಿಗನಹಳ್ಳಿ ಹೋಬಳಿ ವ್ಯಾಪ್ತಿಯ 26 ಕೆರೆಗಳನ್ನು ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ತುಂಬಿಸುವ ಯೋಜನೆ.

ಆನೆಕೆರೆ ಶಂಭುದೇವರ ಕೆರೆಯಿಂದ 120 ದಿನಗಳಲ್ಲಿ 0.225 ಟಿ.ಎಂ.ಸಿ (22 ಕ್ಯೂಸೆಕ್ಸ್) 126.50 ಮೀ ಹೆಡ್‌ಗೆ ಎತ್ತಿ ಚನ್ನರಾಯಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ ದಂಡಿಗನಹಳ್ಳಿ ಹೋಬಳಿ ವ್ಯಾಪ್ತಿಯ 26 ಕೆರೆಗಳಿಗೆ ಕುಡಿಯುವ ನೀರನ್ನು ತುಂಬಿಸುವುದು ಹಾಗೂ ಆಲಗೊಂಡನಹಳ್ಳಿ

ಏತ ನೀರಾವರಿ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಬರುವ 300 ಎಕರೆ ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಒದಗಿಸುವುದು ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 76 ಎನ್‌ಹೆಚ್‌ಪಿ 2017, ಬೆಂಗಳೂರು, ದಿನಾಂಕ: 26.06.2018 ರಲ್ಲಿ ರೂ.47.00 ಕೋಟಿ ಮೊತ್ತಕ್ಕೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸರ್ವೆ ಕಾರ್ಯ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19ನೇ ಸಾಲಿಗೆ ರೂ.2.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದೆ.

56. ಹೇಮಾವತಿ ನದಿಯಿಂದ ನೀರನ್ನು ಎತ್ತಿ ಚನ್ನರಾಯಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ ಶಂಭುದೇವನಕೆರೆಗೆ ತುಂಬಿಸುವ (Augumentation) ಯೋಜನೆ.

ಹಾಸನ ಜಿಲ್ಲೆ ಚನ್ನರಾಯಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ ದಂಡಿಗನಹಳ್ಳಿ ಹೋಬಳಿಯ ಕುಂಬೇನಹಳ್ಳಿ ಗ್ರಾಮದ ಬಳಿ ಹೇಮಾವತಿ ನದಿಯಿಂದ 120 ದಿನಗಳಲ್ಲಿ 0.177 ಟಿ.ಎಂ.ಸಿ (18 ಕ್ಯೂಸೆಕ್ಸ್) 46.00 ಮೀ ಸ್ಟಾಟಿಕ್ ಹೆಡ್‌ಗೆ ಎತ್ತಿ ಚನ್ನರಾಯಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ ಶಂಭುದೇವರ ಕೆರೆಗೆ ನೀರು ತುಂಬಿಸುವುದು ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 3 ಎನ್‌ಹೆಚ್‌ಪಿ 2019, ಬೆಂಗಳೂರು, ದಿನಾಂಕ: 01.02.2019ರಲ್ಲಿ ರೂ.26.00 ಕೋಟಿ ಮೊತ್ತಕ್ಕೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯ ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19ನೇ ಸಾಲಿಗೆ ರೂ.2.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದೆ.

57. ಬಾಗೂರು ನವಿಲೆ ಸುರಂಗ ನಿರ್ಗಮನದ ಕಾಲುವೆಯಿಂದ ನೀರನ್ನು ಎತ್ತಿ ಹಾಸನ ಜಿಲ್ಲೆ ಚನ್ನರಾಯಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ ಬಾಗೂರು ಹೋಬಳಿಯ 19 ಕೆರೆಗಳನ್ನು ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ತುಂಬಿಸುವ ಯೋಜನೆ.

ಬಾಗೂರು ನವಿಲೆ ಸುರಂಗ ನಿರ್ಗಮನದ ಕಾಲುವೆಯಿಂದ ಜುಲೈ ನಿಂದ ಸೆಪ್ಟೆಂಬರ್ ಅವಧಿಯಲ್ಲಿ 90 ದಿನಗಳಲ್ಲಿ 0.154 ಟಿ.ಎಂ.ಸಿ (22 ಕ್ಯೂಸೆಕ್ಸ್) 110.88 ಮೀ ಹೆಡ್‌ಗೆ ಎತ್ತಿ ಚನ್ನರಾಯಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ 19 ಕೆರೆಗಳಿಗೆ ಕುಡಿಯುವ ನೀರನ್ನು ತುಂಬಿಸುವುದು ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ ಜಸಂಇ 13 ಎನ್‌ಹೆಚ್‌ಪಿ 2017, ಬೆಂಗಳೂರು ದಿನಾಂಕ 23.11.2018ರಲ್ಲಿ ಹಾಗೂ ಸೇರ್ಪಡೆ ಆದೇಶ ಸಂಖ್ಯೆ ಜಸಂಇ 13 ಎನ್‌ಹೆಚ್‌ಪಿ 2017, ಬೆಂಗಳೂರು ದಿನಾಂಕ 28.11.2018ರಲ್ಲಿ ರೂ.32.00.00 ಕೋಟಿ ಮೊತ್ತಕ್ಕೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯ ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19ನೇ ಸಾಲಿಗೆ ರೂ.0.20 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದೆ.

58. ಹೇಮಾವತಿ ನದಿಯಿಂದ ಗುಡ್ಡೇಹೊಸಹಳ್ಳಿ ಗ್ರಾಮದ ಬಳಿಯಿಂದ ಲಿಫ್ಟ್ ಮುಖೇನ ನೀರನ್ನು ಎತ್ತಿ ಕೆ.ಆರ್.ಪೇಟೆ, ನಾಗಮಂಗಲ ಹಾಗೂ ಚನ್ನರಾಯಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ ಕೆರೆಗಳನ್ನು ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ತುಂಬಿಸುವ ಯೋಜನೆ.

ಹೇಮಾವತಿ ನದಿಯಿಂದ ಗುಡ್ಡೇಹೊಸಹಳ್ಳಿ ಗ್ರಾಮದ ಬಳಿಯಿಂದ ಲಿಫ್ಟ್ ಮುಖೇನ ನೀರನ್ನು 67.00 ಕ್ಯೂಸೆಕ್ಸ್ ಮೊದಲನೇ ಹಂತದಲ್ಲಿ 104.84 ಮೀ, ಎರಡನೇ ಹಂತದ ಬಲಭಾಗದಲ್ಲಿ 123.12 ಮೀ ಹಾಗೂ ಎರಡನೇ ಹಂತದ ಎಡ ಭಾಗದಲ್ಲಿ 42.10 ಮೀ ಹೆಡ್ ಗೆ ಎತ್ತಿ ಮೊದಲನೇ ಹಂತದ 17.30ಕಿಮೀ ಉದ್ದ, ಎರಡನೇ ಹಂತದ ಬಲಭಾಗದ 9.125 ಕಿಮೀ ಹಾಗೂ ಎರಡನೇ ಹಂತದ ಎಡ ಭಾಗದ 2.00 ಕಿಮೀ ಉದ್ದದ ರೈಸಿಂಗ್ ಮೇನ್ ಮುಖಾಂತರ 54 ದಿನಗಳ ಕಾಲ ಕೆ.ಆರ್.ಪೇಟೆ, ನಾಗಮಂಗಲ ಹಾಗೂ ಚನ್ನರಾಯಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ 69 ಕೆರೆಗಳಿಗೆ ಹಾಗೂ 23 ಕಟ್ಟಗಳಿಗೆನೀರು ತುಂಬಿಸುವುದು ಈ ಯೋಜನೆಯ ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಗೆ ನೀರಿನ ಅಗತ್ಯತೆಯು 310.29 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ಆಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 38 ಎಂಎಂಕೆ2018, ಬೆಂಗಳೂರು, ದಿನಾಂಕ: 21.01.2019 ರಲ್ಲಿ ರೂ. 212.00 ಕೋಟಿಗಳ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯ ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 70.70 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿರುತ್ತದೆ.

59. ಹೇಮಾವತಿ ಯೋಜನೆ ತುಮಕೂರು ಶಾಖಾ ನಾಲೆ ಕಿ.ಮೀ 105.725 ರಿಂದ ಗುರುತ್ವಾಕರ್ಷಣ ಕೊಳವೆಗಳ ಮೂಲಕ ತುಮಕೂರು ಜಿಲ್ಲೆ ಗುಬ್ಬಿ ಮತ್ತು ತಿರಾ ತಾಲ್ಲೋಕಿನ 42 ಗ್ರಾಮಗಳ ಕುಡಿಯುವ ನೀರಿನ ಬೇಡಿಕೆಯನ್ನು ನೀಗಿಸಲು ಹಾಗಲವಾಡಿ ಹೋಬಳಿ ಮಂಚಲದೊರೆ ಗ್ರಾಮ ಪಂಚಾಯಿತಿ ವ್ಯಾಪ್ತಿಯ ಮಠದಹಳ್ಳ ಮತ್ತು ಇತರೆ ಕೆರೆಗಳಿಗೆ ಪೂರೈಸುವ ಯೋಜನೆ.

ತುಮಕೂರು ಜಿಲ್ಲೆ, ಗುಬ್ಬಿ ತಾಲ್ಲೂಕಿನ 42 ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ಹೇಮಾವತಿ ಯೋಜನೆಯ ತುಮಕೂರು ಶಾಖಾ ನಾಲೆಯ ಸರ: 105.725 ಕಿ.ಮೀ. ನಿಂದ ಗುರುತ್ವಾಕರ್ಷಣ ಕೊಳವೆಗಳ ಮೂಲಕ 64.48 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ನೀರನ್ನು ದಿನದ 24 ಗಂಟೆಗಳಂತೆ 49 ದಿನಗಳ ಅವಧಿಯಲ್ಲಿ ಗುಬ್ಬಿ ತಾಲ್ಲೂಕಿನ ಮಠದಹಳ್ಳ, ಕುರುಬರಹಳ್ಳಿ ಮ್ತತು ಶೇಷನಹಳ್ಳಿ ಕೆರೆಗಳಿಗೆ ನೀರನ್ನು ಹರಿಸುವ ಯೋಜನೆಯಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 43 ಎನ್‌ಹೆಚ್‌ಪಿ 2018 ಬೆಂಗಳೂರು, ದಿ: 08.03.2019 ರಲ್ಲಿ ರೂ. 25.65 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಅಂದಾಜು ಪಟ್ಟಿಗೆ ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ನೀಡಬೇಕಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 12.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿರುತ್ತದೆ.

60. ರಾಮನಗರ ಜಿಲ್ಲೆ, ಚನ್ನಪಟ್ಟಣ, ರಾಮನಗರ, ಮಾಗಡಿ ಮತ್ತು ಕನಕಪುರ ತಾಲೂಕುಗಳಿಗೆ ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಮಾಡಲು ಸತ್ಯಗಾಲದ ಸಮೀಪದಲ್ಲಿ ಕಾವೇರಿ ನದಿಯಿಂದ ಇಗ್ಗಲೂರು ಹತ್ತಿರದ ಹೆಚ್.ಡಿ.ದೇವೇಗೌಡ ಬ್ಯಾರೇಜ್‌ಗೆ ಗುರುತ್ವಾಕರ್ಷಣೆ ಮೂಲಕ ನೀರು ಹರಿಸುವ ಯೋಜನೆಯ

ರಾಮನಗರ ಜಿಲ್ಲೆ, ಚನ್ನಪಟ್ಟಣ, ರಾಮನಗರ, ಮಾಗಡಿ ಮತ್ತು ಕನಕಪುರ ತಾಲೂಕುಗಳಿಗೆ ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಮಾಡಲು ಸತ್ಯಗಾಲದ ಸಮೀಪದಲ್ಲಿ ಕಾವೇರಿ ನದಿಯಿಂದ ಇಗ್ಗಲೂರು ಹತ್ತಿರದ ಹೆಚ್.ಡಿ.ದೇವೇಗೌಡ ಬ್ಯಾರೇಜ್‌ಗೆ ಗುರುತ್ವಾಕರ್ಷಣೆ ಮೂಲಕ ನೀರು ಹರಿಸುವ ಯೋಜನೆಯಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 112 ಎಂಎಂಕೆ 2018 ಬೆಂಗಳೂರು, ದಿ:23.11.2018 ರಲ್ಲಿ ರೂ.540.00 ಕೋಟಿಗಳಿಗೆ ಅಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಸದರಿ ಕಾಮಗಾರಿಯ ಟೆಂಡರ್ ಅನುಮೋದನೆಯಾಗಿದ್ದು, ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಿಬೇಕಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.50 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿರುತ್ತದೆ.

61. ಸೋಮವಾರಪೇಟೆ ತಾಲ್ಲೂಕಿನ ಕಟ್ಟೇಪುರ ಗ್ರಾಮದ ಬಳಿ ಹೇಮಾವತಿ ನದಿಯಿಂದ ನೀರನ್ನು ಎತ್ತಿ ಹಾಸನ ಜಿಲ್ಲೆ ಅರಕಲಗೂಡು ತಾಲ್ಲೂಕಿನ ಕಸಬಾ, ಮಲ್ಲಿಪಟ್ಟಣ, ಕೋಣನೂರು, ದೊಡ್ಡಮಗ್ಗೆ ಹೋಬಳಿಯ ಗ್ರಾಮಗಳ 150 ಕೆರೆಗಳು ಹಾಗೂ 50 ಕಟ್ಟೆಗಳಿಗೆ ಕುಡಿಯುವ ನೀರಿಗಾಗಿ ತುಂಬಿಸುವ ಯೋಜನೆಯ ಕಾಮಗಾರಿ.

ಸೋಮವಾರಪೇಟೆ ತಾಲ್ಲೂಕಿನ ಕಟ್ಟೇಪುರ ಗ್ರಾಮದ ಬಳಿ ಹೇಮಾವತಿ ನದಿಯಿಂದ ನೀರನ್ನು ಎತ್ತಿ ಹಾಸನ ಜಿಲ್ಲೆ ಅರಕಲಗೂಡು ತಾಲ್ಲೂಕಿನ ಕಸಬಾ, ಮಲ್ಲಿಪಟ್ಟಣ, ಕೋಣನೂರು, ದೊಡ್ಡಮಗ್ಗೆ ಹೋಬಳಿಯ ಗ್ರಾಮಗಳ 150 ಕೆರೆಗಳು ಹಾಗೂ 50 ಕಟ್ಟೆಗಳಿಗೆ ಕುಡಿಯುವ ನೀರಿನ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲಾಗುವುದು, ಈ ಯೋಜನೆಯ ಒಂದನೇ ಹಂತದಲ್ಲಿ 620.07 ಎಂ.ಸಿ.ಎಫ್.ಟಿ, 60 ಕ್ಯೂಸೆಕ್ಸ್‌ನಂತೆ 120 ದಿನಗಳವರೆಗೆ ನೀರನ್ನು ಜುಲೈ ನಿಂದ ಅಕ್ಟೋಬರ್ ತಿಂಗಳವರೆಗೆ ಪಂಪ್ ಮಾಡಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ. ಸದರಿ ಯೋಜನೆಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 11 ಎಂಎಂಕೆ 2019, ಬೆಂಗಳೂರು. ದಿನಾಂಕ 01.03.2019 ರಂದು ಒಟ್ಟಾರೆ ರೂ.190.00 ಕೋಟಿಗಳ ಮೊತ್ತದ ವಿವರವಾದ ಯೋಜನಾ ಅಂದಾಜಿಗೆ ತಾತ್ವಿಕ ಅನುಮೋದನೆ ನೀಡಿದೆ ಮತ್ತು 2019–20 ನೇ ಸಾಲಿನಲ್ಲಿ ಕಾಮಗಾರಿಯನ್ನು ರೂ.120.00 ಕೋಟಿಗಳ ಅಂದಾಜು ಮೊತ್ತಕ್ಕೆ ಸೀಮಿತಗೊಳಿಸಿ ಕೈಗೆತ್ತಿಕೊಳ್ಳುವ ಷರತ್ತಿಗೊಳಪಟ್ಟು ಅನುಮೋದನೆ ನೀಡಲಾಗಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿ ಟೆಂಡರ್ ಪ್ರಗತಿಯಲ್ಲಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.50 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿರುತ್ತದೆ.

ಅಣೆಕಟ್ಟು ಹಾಗೂ ಅವುಗಳ ನಾಲೆಗಳ ಆಧುನೀಕರಣ

1. ಮಂದಗೆರೆ ಅಣೆಕಟ್ಟು ನಾಲೆಗಳ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿ:

ಮಂದಗೆರೆ ಅಣೆಕಟ್ಟನ್ನು ಕೆ.ಆರ್. ಪೇಟೆ ತಾಲ್ಲೂಕು ಮಂಡ್ಯ ಜಿಲ್ಲೆಯ ಮಂದಗೆರೆ ಗ್ರಾಮದ ಬಳಿ ಹೇಮಾವತಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ 1903 ರಲ್ಲಿ ನಿರ್ಮಿಸಲಾಗಿರುತ್ತದೆ. ಈ ಅಣೆಕಟ್ಟೆಯು ಕಾವೇರಿ ಮೇಲ್ಭಾಗದ ಕಣಿವೆಯಲ್ಲಿ ಬರುತ್ತದೆ. ಈ ಅಣೆಕಟ್ಟಿಗೆ ಎರಡು ನಾಲೆಗಳಿದ್ದು, ಮಂದಗೆರೆ ಎಡ ದಂಡೆ ನಾಲೆಯು 33.50 ಕಿಮೀ ಉದ್ದವಿದ್ದು, ಈ ನಾಲೆಯಡಿ 1938 ಹೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿದೆ. ಮಂದಗೆರೆ ಅಣೆಕಟ್ಟು ಬಲದಂಡೆ ನಾಲೆಯು 47.50 ಕಿಮೀ ಉದ್ದವಿದ್ದು, ಈ ನಾಲೆಯಡಿ 4850 ಹೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿದೆ. ಖಾರೀಫ್ ಋತುವಿನಲ್ಲಿ 719 ಹೆ ಅಚ್ಚುಕಟ್ಟು ಹಾಗು ಬೇಸಿಗೆ ಋತುವಿನಲ್ಲಿ 1110 ಹೆ ಒಟ್ಟು 1827 ಹೆ ಭಾದಿತ ಅಚ್ಚುಕಟ್ಟು ಇರುತ್ತದೆ. ಈ ನಾಲೆಗಳ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶ ಕೆ.ಆರ್. ಪೇಟೆ ತಾಲ್ಲೂಕು, ಮಂಡ್ಯ ಜಿಲ್ಲೆ ಮತ್ತು ಕೆ.ಆರ್ ನಗರ ತಾಲ್ಲೂಕು, ಮೈಸೂರು ಜಿಲ್ಲೆಗಳಲ್ಲಿ ಹರಡಿದೆ.

ಈ ನಾಲೆಗಳಲ್ಲಿ ಕೊನೆಯ ಭಾಗದ ರೈತರಿಗೆ ನೀರು ತಲುಪಿಸಲು ಆಗುತ್ತಿರುವ ವಿಳಂಬ ಹಾಗೂ ಬಾಧಿತ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವನ್ನು ಪುನರ್‌ಸ್ಥಾಪಿಸುವ ಹಿನ್ನೆಲೆಯಲ್ಲಿ ಸರ್ವೆ ಕಾರ್ಯ ಕೈಗೊಂಡು ನಾಲೆಯನ್ನು ಆಧುನೀಕರಣಗೊಳಿಸಲು ಉದ್ದೇಶಿಲಾಗಿರುತ್ತದೆ. ಮಂದಗೆರೆ ಅಣೆಕಟ್ಟು ಮತ್ತು ಹೇಮಗಿರಿ ಅಣೆಕಟ್ಟೆಯನ್ನು ಆಧುನೀಕರಣಗೊಳಿಸಲು ರೂ. 141.00 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 91 ಎಂಎಂಕೆ 2009, ಬೆಂಗಳೂರು, ದಿನಾಂಕ: 13.04.2011ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.

ಮಂದಗೆರೆ ಅಣೆಕಟ್ಟು ನಾಲೆಗಳ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಗಳನ್ನು 2012–13 ನೇ ಸಾಲಿನಲ್ಲಿ ಕೈಗೊಂಡು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿರುತ್ತದೆ. ಒಟ್ಟಾರೆ 113.70 ಕಿ.ಮೀ ಪೈಕಿ 113.10 ಕಿ.ಮೀ ಉದ್ದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಹಾಗೂ ಒಟ್ಟಾರೆ 731 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.50 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.78 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 178.88 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

2. ಹೇಮಗಿರಿ ಅಣೆಕಟ್ಟು ನಾಲೆಯ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿ:

ಹೇಮಗಿರಿ ಅಣೆಕಟ್ಟನ್ನು ಕೆ.ಆರ್. ಪೇಟೆ ತಾಲ್ಲೂಕು ಮಂಡ್ಯ ಜಿಲ್ಲೆಯ ಬಂಡಿಹೊಳೆ ಗ್ರಾಮದ ಬಳಿ ಹೇಮಾವತಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ 1880 ರಲ್ಲಿ ನಿರ್ಮಿಸಲಾಗಿರುತ್ತದೆ. ಈ ಅಣೆಕಟ್ಟೆಯು ಕಾವೇರಿ ಮೇಲ್ಭಾಗದ ಕಣಿವೆಯಲ್ಲಿ ಬರುತ್ತದೆ. ಈ ಅಣೆಕಟ್ಟೆಗೆ ಒಂದು ನಾಲೆಯಿದ್ದು, ಹೇಮಗಿರಿ ಎಡದಂಡೆ ನಾಲೆಯು 35.85 ಕಿಮೀ ಉದ್ದವಿದ್ದು, ಈ ನಾಲೆಯಡಿ 1602 ಹೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿದೆ. ಖಾರೀಫ್ ಋತುವಿನಲ್ಲಿ 237 ಹೆ ಅಚ್ಚುಕಟ್ಟು ಹಾಗು ಬೇಸಿಗೆ ಋತುವಿನಲ್ಲಿ 587ಹೆ ಒಟ್ಟು 821 ಹೆ ಭಾದಿತ ಅಚ್ಚುಕಟ್ಟು ಇರುತ್ತದೆ.

ಈ ನಾಲೆಗಳಲ್ಲಿ ಕೊನೆಯ ಭಾಗದ ರೈತರಿಗೆ ನೀರು ತಲುಪಿಸಲು ಆಗುತ್ತಿರುವ ವಿಳಂಬ ಹಾಗೂ ಬಾಧಿತ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವನ್ನು ಪುನರ್‌ಸ್ಥಾಪಿಸಿರುವ ಹಿನ್ನೆಲೆಯಲ್ಲಿ ಸರ್ವೆ ಕಾರ್ಯ ಕೈಗೊಂಡು ನಾಲೆಯನ್ನು ಆಧುನೀಕರಣಗೊಳಿಸಲು ಉದ್ದೇಶಿಲಾಗಿರುತ್ತದೆ. ಮಂದಗೆರೆ ಅಣೆಕಟ್ಟು ಮತ್ತು ಹೇಮಗಿರಿ ಅಣೆಕಟ್ಟೆಯನ್ನು ಆಧುನೀಕರಣಗೊಳಿಸಲು ರೂ. 141.00 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 91 ಎಂಎಂಕೆ 2009, ಬೆಂಗಳೂರು, ದಿನಾಂಕ: 13.04.2011 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.

ಹೇಮಗಿರಿ ಅಣೆಕಟ್ಟು ಎಡದಂಡೆ ನಾಲೆಯ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಗಳನ್ನು 2012–13ನೇ ಸಾಲಿನಲ್ಲಿ ಕೈಗೊಂಡು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿರುತ್ತದೆ. ಒಟ್ಟಾರೆ 35.85 ಕಿ.ಮೀ ಪೈಕಿ 35.65 ಕಿ.ಮೀ ಉದ್ದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಹಾಗೂ ಒಟ್ಟಾರೆ 274 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.50 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.33 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 43.99 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

3. ಕೃಷ್ಣರಾಜ (ಕಟ್ಟೇಪುರ) ಅಣೆಕಟ್ಟು ಹಾಗೂ ಅದರ ನಾಲೆಗಳ ಆಧುನೀಕರಣ

ಕೃಷ್ಣರಾಜ (ಕಟ್ಟೇಪುರ) ಅಣೆಕಟ್ಟೆಯು ಹಾಸನ ಜಿಲ್ಲೆಯ ಅರಕಲಗೂಡು ತಾಲ್ಲೂಕಿನ ಕಟ್ಟೇಪುರ ಗ್ರಾಮದ ಬಳಿ ಕಾವೇರಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ಕಟ್ಟಿರುವ ಮೊದಲನೇ ಅಣೆಕಟ್ಟು ಆಗಿರುತ್ತದೆ.ಈ ಅಣೆಕಟ್ಟೆಯನ್ನು 1732 ರಲ್ಲಿ ನಿರ್ಮಾಣ ಮಾಡಿದ್ದು, ಕಾವೇರಿ ಮೇಲ್ಭಾಗದ ಕಣಿವೆಯಲ್ಲಿ ಬರುತ್ತದೆ. ಈ ಅಣೆಕಟ್ಟೆಗೆ 2 ನಾಲೆಗಳಿದ್ದು, ಎಡದಂಡೆ ನಾಲೆಯು 40.20 ಕಿ.ಮೀ ಉದ್ದವಿದ್ದು, ಹಾಸನ ಜಿಲ್ಲೆ ಅರಕಲಗೂಡು ತಾಲ್ಲೂಕಿನ 949 ಹೆ. ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿರುತ್ತದೆ. ಬಲದಂಡೆ ನಾಲೆಯು 83.60 ಕಿ.ಮೀ ಉದ್ದವಿದ್ದು, ಹಾಸನ ಜಿಲ್ಲೆಯ ಅರಕಲಗೂಡು ತಾಲ್ಲೂಕು ಹಾಗೂ ಮೈಸೂರು ಜಿಲ್ಲೆಯ ಕೆ.ಆರ್.ನಗರ ತಾಲ್ಲೂಕಿನಲ್ಲಿ 2,600 ಹೆ. ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿರುತ್ತದೆ.944 ಹೆ.ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವು ಬಾಧಿತವಾಗಿದೆ. ಈ ಹಿನ್ನೆಲೆಯಲ್ಲಿ ಕೃಷ್ಣರಾಜ (ಕಟ್ಟೇಪುರ) ಅಣೆಕಟ್ಟು ಹಾಗೂ ಅದರ ನಾಲೆಗಳ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಗಳ

ರೂ.90.00 ಕೋಟಿಗಳ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂಖ್ಯೆ ಜಸಂಇ 63 ಎನ್‌ಹೆಚ್‌ಪಿ 2009, ಬೆಂಗಳೂರು, ದಿ: 08.02.2010 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.ಈ ಯೋಜನೆಯ ಕಾಮಗಾರಿಯನ್ನು 2014–15ನೇ ಸಾಲಿನಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.50 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.58 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 135.00 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

4. ಮಿರ್ಲೆ ಮತ್ತು ರಾಮಸಮುದ್ರ ಅಣೆಕಟ್ಟು ಹಾಗೂ ಅದರ ನಾಲೆಗಳ ಆಧುನೀಕರಣ

ಮಿರ್ಲೆ ಅಣೆಕಟ್ಟೆಯನ್ನು ಮೈಸೂರು ಜಿಲ್ಲೆಯ ಕೆ.ಆರ್ ನಗರ ತಾಲ್ಲೂಕಿನ ಚುಂಚುನಕಟ್ಟೆ ಗ್ರಾಮದ ಬಳಿ ಕಾವೇರಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ 1850 ರಲ್ಲಿ ನಿರ್ಮಾಣ ಮಾಡಿದ್ದು, ಕಾವೇರಿ ಮೇಲ್ಭಾಗದ ಕಣಿವೆಯಲ್ಲಿ ಬರುತ್ತದೆ. ಈ ಅಣೆಕಟ್ಟೆಗೆ ಅತ್ತಿಕಟ್ಟೆ ನಾಲೆ ಎಂಬ ಎಡದಂಡೆ ನಾಲೆಯಿದ್ದು, 10.6 ಕಿ.ಮೀ ಉದ್ದವಿರುತ್ತದೆ. ಮೈಸೂರು ಜಿಲ್ಲೆ, ಕೆ.ಆರ್ ನಗರ ತಾಲ್ಲೂಕಿನ 1,942 ಹೆ.ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿರುತ್ತದೆ. ಅತ್ತೀಕಟ್ಟೆ ನಾಲೆಗೆ 3.50 ಕಿ.ಮೀ ಉದ್ದದ ಒಂದು ಶಾಖಾ ನಾಲೆಯಿದ್ದು, ಕಾಕನ ಕಾಲುವೆ ಎಂದು ಕರೆಯಲ್ಪಡುತ್ತದೆ ಹಾಗೂ 55 ಕಿ.ಮೀ ಉದ್ದದ 4 ಬಸಿ ಕಾಲುವೆಗಳು ಇರುತ್ತವೆ. 40 ಹೆ. ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವು ಬಾಧಿತವಾಗಿದೆ.

ರಾಮಸಮುದ್ರ ಅಣೆಕಟ್ಟೆಯನ್ನು ಮೈಸೂರು ಜಿಲ್ಲೆಯ ಕೆ.ಆರ್ ನಗರ ತಾಲ್ಲೂಕಿನ ಚುಂಚುನಕಟ್ಟೆ ಗ್ರಾಮದ ಬಳಿ ಕಾವೇರಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ 1850 ರಲ್ಲಿ ನಿರ್ಮಾಣ ಮಾಡಿದ್ದು, ಈ ಅಣೆಕಟ್ಟೆಗೆ 59.2 ಕಿ.ಮೀ ಉದ್ದದ ಬಲದಂಡೆ ನಾಲೆಯಿರುತ್ತದೆ. ಮೈಸೂರು ಜಿಲ್ಲೆ, ಕೆ.ಆರ್ ನಗರ ತಾಲ್ಲೂಕಿನ 2761 ಹೆ.ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿರುತ್ತದೆ.70 ಹೆ.ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವು ಬಾಧಿತವಾಗಿದೆ.ಈ ಹಿನ್ನೆಲೆಯಲ್ಲಿ ಮಿರ್ಲೆ ಮತ್ತು ರಾಮಸಮುದ್ರ ಅಣೆಕಟ್ಟು ಹಾಗೂ ಅಣೆಕಟ್ಟು ನಾಲೆಗಳ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಗಳ ರೂ.64.00 ಕೋಟಿಗಳ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 77 ಎಂಎಂಕೆ 2009, ಬೆಂಗಳೂರು, ದಿ: 05.11.2011 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.ಈ ಅಣೆಕಟ್ಟು ನಾಲೆಗಳ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಗಳುಬಹುತೇಕ ಪೂರ್ಣಗೊಂಡಿದ್ದು, 67.60 ಕಿ.ಮೀ ಉದ್ದದ ನಾಲಾ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, 517 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳಲ್ಲಿ 452 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.50 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.67 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 105.62 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

5. ಚಾಮರಾಜ ಅಣೆಕಟ್ಟು ಹಾಗೂ ಅದರ ನಾಲೆಗಳ ಆಧುನೀಕರಣ

ಚಾಮರಾಜ ಅಣೆಕಟ್ಟೆಯನ್ನು ಮೈಸೂರು ಜಿಲ್ಲೆಯ ಕೆ.ಆರ್ ನಗರ ತಾಲ್ಲೂಕಿನ ಸಕ್ಕರೆ ಗ್ರಾಮದ ಬಳಿ ಕಾವೇರಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ 1885 ರಲ್ಲಿ ನಿರ್ಮಾಣ ಮಾಡಿದ್ದು, ಕಾವೇರಿ ಮೇಲ್ಭಾಗದ ಕಣಿವೆಯಲ್ಲಿ ಬರುತ್ತದೆ. ಈ ಅಣೆಕಟ್ಟೆಗೆ ಎರಡು ನಾಲೆಗಳಿದ್ದು, ಎಡದಂಡೆ ನಾಲೆಯು

39 ಕಿ.ಮೀ ಉದ್ದವಿದ್ದು, ಈ ನಾಲೆಗೆ 69 ಕಿ.ಮೀ ಉದ್ದದ 11 ಶಾಖಾ ನಾಲೆಗಳು ಇರುತ್ತವೆ. ಈ ನಾಲೆಗೆ ಮೈಸೂರು ಜಿಲ್ಲೆ, ಕೆ.ಆರ್.ನಗರ ತಾಲ್ಲೂಕಿನ 3,995 ಹೆ. ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿರುತ್ತದೆ. ಬಲದಂಡೆ ನಾಲೆಯು 63.00 ಕಿ.ಮೀ ಉದ್ದವಿದ್ದು, ಈ ನಾಲೆಗೆ 73.65 ಕಿ.ಮೀ ಉದ್ದದ 15 ಶಾಖಾ ನಾಲೆಗಳು ಇರುತ್ತವೆ. ಈ ನಾಲೆಗೆ ಮೈಸೂರು ಜಿಲ್ಲೆ, ಕೆ.ಆರ್ ನಗರ ಹಾಗೂ ಹುಣಸೂರು ತಾಲ್ಲೂಕುಗಳಲ್ಲಿ 5275 ಹೆ. ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿರುತ್ತದೆ.2000 ಹೆ.ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವು ಬಾಧಿತವಾಗಿದೆ. ಈ ಹಿನ್ನೆಲೆಯಲ್ಲಿ ಚಾಮರಾಜ ಅಣೆಕಟ್ಟು ಹಾಗೂ ಅದರ ನಾಲೆಗಳ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಗಳ ರೂ.132.00 ಕೋಟಿಗಳ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 76 ಎಂಎಂಕೆ 2009, ಬೆಂಗಳೂರು, ದಿ: 11.01.2012 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಗಳುಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಒಟ್ಟಾರೆ 102 ಕಿ.ಮೀ ಉದ್ದದ ನಾಲಾ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಹಾಗೂ 669 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.50 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.048 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 207.25 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

6. ಮಾಧವಮಂತ್ರಿ ಅಣೆಕಟ್ಟು ಮತ್ತು ಅದರ ನಾಲೆ ಆಧುನೀಕರಣ

ಮಾಧವಮಂತ್ರಿ ಅಣೆಕಟ್ಟೆಯನ್ನು ಮೈಸೂರು ಜಿಲ್ಲೆ, ಟಿ.ನರಸೀಪುರ ತಾಲ್ಲೂಕಿನ, ತಲಕಾಡು ಗ್ರಾಮದ ಬಳಿ ಕಾವೇರಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ಕ್ರಿ.ಶ 1140 ರಲ್ಲಿ ನಿರ್ಮಿಸಲಾಗಿರುತ್ತದೆ. ಈ ಅಣೆಕಟ್ಟೆಯು ಕಾವೇರಿ ಮಧ್ಯ ಭಾಗದ ಕಣಿವೆಯಲ್ಲಿ ಬರುತ್ತದೆ. ಈ ಅಣೆಕಟ್ಟೆಗೆ 29.10 ಕಿ.ಮೀ ಉದ್ದದ ಎಡದಂಡೆ ನಾಲೆಯಿದ್ದು, ಮೈಸೂರು ಜಿಲ್ಲೆ, ಟಿ.ನರಸೀಪುರ ತಾಲ್ಲೂಕಿನ 1,590 ಹೆ. ಹಾಗೂ ಮಂಡ್ಯ ಜಿಲ್ಲೆಯ ಮಳವಳ್ಳಿ ತಾಲ್ಲೂಕಿನ 766 ಹೆ. ಅಚ್ಚಕಟ್ಟು ಪ್ರದೇಶವಿರುತ್ತದೆ. 550 ಹೆ. ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವು ಬಾಧಿತವಾಗಿರುತ್ತದೆ. ಈ ಹಿನ್ನೆಲೆಯಲ್ಲಿ ಮಾಧವಮಂತ್ರಿ ಅಣೆಕಟ್ಟು ಹಾಗೂ ಅಣೆಕಟ್ಟು ನಾಲೆಗಳ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಗಳ ರೂ.19.00 ಕೋಟಿಗಳ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂಖ್ಯೆ ಜಸಂಇ 53 ಎಂಎಂಕೆ 2011, ಬೆಂಗಳೂರು, ದಿ: 18.10.2011 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಯೋಜಿತ 21 ಕಿ.ಮೀ ಉದ್ದದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಹಾಗೂ 93 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 1.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.0055 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ.21.50 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

7. ದೇವರಾಯ ಅಣೆಕಟ್ಟು ಮತ್ತು ಅದರ ನಾಲೆ ಆಧುನೀಕರಣ

ದೇವರಾಯ ಅಣೆಕಟ್ಟೆಯನ್ನು ಮಂಡ್ಯ ಜಿಲ್ಲೆ, ಶ್ರೀರಂಗಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ ಮಜ್ಜಿಗೆರೆ ಗ್ರಾಮದ ಬಳಿ ಕಾವೇರಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ 17ನೇ ಶತಮಾನದಲ್ಲಿ ನಿರ್ಮಿಸಲಾಗಿರುತ್ತದೆ. ಈ ಅಣೆಕಟ್ಟೆಯು ಕಾವೇರಿ ಕೆಳ ಭಾಗದ ಕಣಿವೆಯಲ್ಲಿ ಬರುತ್ತದೆ. ಈ ಅಣೆಕಟ್ಟೆಗೆ 36.30 ಕಿ.ಮೀ ಉದ್ದದ ಬಲದಂಡೆ ನಾಲೆಯಿದ್ದು, ಮಂಡ್ಯ ಜಿಲ್ಲೆ, ಶ್ರೀರಂಗಪಟ್ಟಣ ತಾಲ್ಲೂಕು ಹಾಗೂ ಮೈಸೂರು ಜಿಲ್ಲೆಯ ಮೈಸೂರು ತಾಲ್ಲೂಕಿನ 1,427 ಹೆ. ಅಚ್ಚಕಟ್ಟು ಪ್ರದೇಶವಿರುತ್ತದೆ. 290 ಹೆ. ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವು ಬಾಧಿತವಾಗಿರುತ್ತದೆ. ಈ ನಾಲೆಯಲ್ಲಿ ನೀರನ್ನು ಸರಾಗವಾಗಿ ಹರಿಸಲು ಹಾಗೂ ಬಾಧಿತ ಅಚ್ಚುಕಟ್ಟಿಗೆ ನೀರನ್ನು ಒದಗಿಸುವ ಸಲುವಾಗಿ ಈ ನಾಲೆಗೆ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ಒದಗಿಸಿ ಆಧುನೀಕರಣಗೊಳಿಸಲು ಉದ್ದೇಶಿಸಿದ ಹಿನ್ನೆಲೆಯಲ್ಲಿ ದೇವರಾಯ ಅಣೆಕಟ್ಟು ಹಾಗೂ ಅಣೆಕಟ್ಟು ನಾಲೆಗಳ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಗಳ ರೂ.21.00 ಕೋಟಿಗಳ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂಖ್ಯೆ ಜಸಂಇ 51 ಎಂಎಂಕೆ 2011, ಬೆಂಗಳೂರು, ದಿ: 18.10.2011 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಅಧುನೀಕರಣ ಕಾಮಗಾರಿ ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಒಟ್ಟಾರೆ 22.68 ಕಿ.ಮೀ ಉದ್ದದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಹಾಗೂ 257 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.50 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.074 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 22.67 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

8. ಚಿಕ್ಕದೇವರಾಯ ಸಾಗರ ವಿಸ್ತರಣಾ ನಾಲೆಯ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿ

ಮಂಡ್ಯ ಜಿಲ್ಲೆ, ಶ್ರೀರಂಗಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ ಕೃಷ್ಣರಾಜಸಾಗರ ಅಣೆಕಟ್ಟೆಯ ಕೆಳಭಾಗದಲ್ಲಿ ಕಾವೇರಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ಚಿಕ್ಕದೇವರಾಯಸಾಗರ ಅಣೆಕಟ್ಟೆಯನ್ನು ಸುಮಾರು 17ನೇ ಶತಮಾನದಲ್ಲಿ ನಿರ್ಮಿಸಲಾಗಿದ್ದು, ಈ ಅಣೆಕಟ್ಟೆಯಿಂದ ಹೊರಡುವ ಸಿ.ಡಿ.ಎಸ್ ಎಡದಂಡೆ ನಾಲೆಯು ಅಣೆಕಟ್ಟೆಯಿಂದ 105 ಕಿ.ಮೀ ಕ್ರಮಿಸಿ ಬನ್ನೂರು ಕೆರೆಯನ್ನು ತಲುಪುತ್ತದೆ. ಕೆರೆಯನ್ನು ತುಂಬಿಸಿದ ನಂತರ ಕೆರೆಯಿಂದ ಸಿ.ಡಿ.ಎಸ್ ವಿಸ್ತರಣಾ ನಾಲೆಯು 26 ಕಿ.ಮೀ ಉದ್ದವಿದ್ದು, 155 ಕ್ಯೂಸೆಕ್ಸ್ ನೀರು ಹರಿವಿನ ಸಾಮರ್ಥ್ಯ ಹೊಂದಿದ್ದು, ಇದರ ಅಡಿಯಲ್ಲಿ ಮೈಸೂರು ಜಿಲ್ಲೆಯ ಟಿ.ನರಸೀಪುರ ತಾಲ್ಲೂಕಿನ ಒಟ್ಟು 1997.97 ಹೆ. ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿರುತ್ತದೆ. 303.38 ಹೆ.ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವು ಬಾಧಿತವಾಗಿರುತ್ತದೆ. ಈ ನಾಲೆಯಲ್ಲಿ ನೀರನ್ನು ಸರಾಗವಾಗಿ ಹರಿಸಲು ಹಾಗೂ ಬಾಧಿತ ಅಚ್ಚುಕಟ್ಟಿಗೆ ನೀರನ್ನು ಒದಗಿಸುವ ಸಲುವಾಗಿ ಈ ನಾಲೆಗೆ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ಒದಗಿಸಿ ಆಧುನೀಕರಣಗೊಳಿಸಲು ಉದ್ದೇಶಿಸಿದ ಹಿನ್ನೆಲೆಯಲ್ಲಿ ಚಿಕ್ಕದೇವರಾಯ ಸಾಗರ ವಿಸ್ತರಣಾ ನಾಲೆಯ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಯ ರೂ. 17.00 ಕೋಟಿಗಳ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂ: ಜಸಂಇ 41 ಎಂಎಂಕೆ 2012, ದಿ: 13.07.2012 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಅಧುನೀಕರಣ ಕಾಮಗಾರಿ ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಒಟ್ಟಾರೆ 26.00 ಕಿ.ಮೀ ಉದ್ದದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಹಾಗೂ 143 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.50 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.001 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 20.67 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

9. ವಿರಿಜ ಅಣೆಕಟ್ಟು ಮತ್ತು ಅದರ ನಾಲೆಗಳ ಆಧುನೀಕರಣ

ವಿರಿಜ ಅಣೆಕಟ್ಟೆಯನ್ನು ಮಂಡ್ಯ ಜಿಲ್ಲೆ, ಶ್ರೀರಂಗಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ, ಬೆಳಗೊಳ ಗ್ರಾಮದ ಬಲಮುರಿ ಕ್ಷೇತ್ರದ ಹತ್ತಿರ ಕಾವೇರಿ ನದಿಯ ಬಲಭಾಗದ ಶಾಖೆಗೆ 17ನೇ ಶತಮಾನದಲ್ಲಿ ನಿರ್ಮಿಸಲಾಗಿರುತ್ತದೆ. ಈ ಅಣೆಕಟ್ಟೆಯು ಕಾವೇರಿ ಮಧ್ಯಭಾಗದ ಕಣಿವೆಯಲ್ಲಿ ಬರುತ್ತದೆ. ಈ ಅಣೆಕಟ್ಟೆಗೆ ಒಟ್ಟಾರೆ 93.60 ಕಿ.ಮೀ ಉದ್ದದ ನಾಲೆಯಿರುತ್ತದೆ. ಮೈಸೂರು ಜಿಲ್ಲೆ, ಟಿ.ನರಸೀಪುರ ಹಾಗೂ ಮೈಸೂರು ತಾಲ್ಲೂಕುಗಳಲ್ಲಿ 5,360 ಹೆ. ಅಚ್ಚಕಟ್ಟು ಪ್ರದೇಶವಿರುತ್ತದೆ. 356.53 ಹೆ.ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವು ಬಾಧಿತವಾಗಿರುತ್ತದೆ. ಈ ನಾಲೆಯಲ್ಲಿ ನೀರನ್ನು ಸರಾಗವಾಗಿ ಹರಿಸಲು ಹಾಗೂ ಬಾಧಿತ ಅಚ್ಚುಕಟ್ಟಿಗೆ ನೀರನ್ನು ಒದಗಿಸುವ ಸಲುವಾಗಿ ಈ ನಾಲೆಗೆ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ಒದಗಿಸಿ ಆಧುನೀಕರಣಗೊಳಿಸಲು ಉದ್ದೇಶಿಸಿದ ಹಿನ್ನೆಲೆಯಲ್ಲಿ ವಿರಿಜ ಅಣೆಕಟ್ಟು ಹಾಗೂ ಅದರ ನಾಲೆಗಳ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಗಳ ರೂ.83 ಕೋಟಿಗಳ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂಖ್ಯೆ ಜಸಂಇ 35 ಎಂಎಂಕೆ 2013, ಬೆಂಗಳೂರು, ದಿ: 19.02.2014 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಗಳು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು,ಒಟ್ಟಾರೆ 69.19 ಕಿ.ಮೀ ಉದ್ದದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಹಾಗೂ 435 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 2.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.01 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 104.55 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

10. ರಾಜಪರಮೇಶ್ವರಿ ಅಣೆಕಟ್ಟು ಮತ್ತು ಅದರ ನಾಲೆಯ ಆಧುನೀಕರಣ

ರಾಜಪರಮೇಶ್ವರಿಅಣೆಕಟ್ಟೆಯನ್ನು ಮಂಡ್ಯ ಜಿಲ್ಲೆ, ಶ್ರೀರಂಗಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ, ಮಹದೇವಪುರ ಗ್ರಾಮದ ಬಳಿ ಕಾವೇರಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ಕ್ರಿ.ಶ.19 ನೇ ಶತಮಾನದಲ್ಲಿ ನಿರ್ಮಿಸಲಾಗಿರುತ್ತದೆ. ಈ ಅಣೆಕಟ್ಟೆಯು ಕಾವೇರಿ ಮಧ್ಯಭಾಗದ ಕಣಿವೆಯಲ್ಲಿ ಬರುತ್ತದೆ. ಈ ಅಣೆಕಟ್ಟೆಗೆ 37.60 ಕಿ.ಮೀ ಉದ್ದದ ಬಲದಂಡೆ ನಾಲೆಯಿದ್ದು, ಮಂಡ್ಯ ಜಿಲ್ಲೆ ಶ್ರೀರಂಗಪಟ್ಟಣ ತಾಲ್ಲೂಕು, ಮೈಸೂರು ಜಿಲ್ಲೆ ಟಿ.ನರಸೀಪುರ ಹಾಗೂ ಮೈಸೂರು ತಾಲ್ಲೂಕುಗಳಲ್ಲಿ 2,219 ಹೆ. ಅಚ್ಚಕಟ್ಟು ಪ್ರದೇಶವಿರುತ್ತದೆ. 356.50 ಹೆ.ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವು ಬಾಧಿತವಾಗಿರುತ್ತದೆ. ಈ

ನಾಲೆಯಲ್ಲಿ ನೀರನ್ನು ಸರಾಗವಾಗಿ ಹರಿಸಲು ಹಾಗೂ ಬಾಧಿತ ಅಚ್ಚುಕಟ್ಟಿಗೆ ನೀರನ್ನು ಒದಗಿಸುವ ಸಲುವಾಗಿ ಈ ನಾಲೆಗೆ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ಒದಗಿಸಿ ಆಧುನೀಕರಣಗೊಳಿಸಲು ಉದ್ದೇಶಿಸಿದ ಹಿನ್ನೆಲೆಯಲ್ಲಿ ರಾಜಪರಮೇಶ್ವರಿ ಅಣೆಕಟ್ಟು ಮತ್ತು ಅದರ ನಾಲೆಯ ಆಧುನಿಕರಣ ಕಾಮಗಾರಿಗಳ ರೂ.26.50 ಕೋಟಿಗಳಿಗೆ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂಖ್ಯೆ ಜಸಂಇ 41 ಎಂಎಂಕೆ 2013, ಬೆಂಗಳೂರು, ದಿ: 20.09.2013 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಅಧುನೀಕರಣ ಕಾಮಗಾರಿ ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಒಟ್ಟಾರೆ 37.60 ಕಿ.ಮೀ ಉದ್ದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಹಾಗೂ ಒಟ್ಟಾರೆ 135 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.75 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 5.08 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 43.56 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

11. ರಾಮಸ್ವಾಮಿ ಅಣೆಕಟ್ಟು ಮತ್ತು ಅದರ ನಾಲೆಯ ಆಧುನೀಕರಣ:–

ರಾಮಸ್ವಾಮಿಅಣೆಕಟ್ಟೆಯನ್ನು ಮಂಡ್ಯ ಜಿಲ್ಲೆ ಶ್ರೀರಂಗಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ ಮಂಡ್ಯ ಕೊಪ್ಪಲು ಗ್ರಾಮದ ಬಳಿ ಕಾವೇರಿ ನದಿಗೆ 19ನೇ ಶತಮಾನದಲ್ಲಿ ರಲ್ಲಿ ನಿರ್ಮಿಸಲಾಗಿರುತ್ತದೆ. ಈ ಅಣೆಕಟ್ಟೆಯು ಕಾವೇರಿ ಕೆಳ ಭಾಗದ ಕಣಿವೆಯಲ್ಲಿ ಬರುತ್ತದೆ. ಈ ಅಣೆಕಟ್ಟೆಗೆ 86.50 ಕಿ.ಮೀ ಉದ್ದದ ಎಡದಂಡೆ ನಾಲೆಯಿದ್ದು, ಮಂಡ್ಯ ಜಿಲ್ಲೆ ಶ್ರೀರಂಗಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನಲ್ಲಿ 4,856 ಹೆ. ಅಚ್ಚಕಟ್ಟು ಪ್ರದೇಶವಿರುತ್ತದೆ. 447 ಹೆ.ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವು ಬಾಧಿತವಾಗಿರುತ್ತದೆ. ಈ ಹಿನ್ನೆಲೆಯಲ್ಲಿ ರಾಮಸ್ವಾಮಿ ಅಣೆಕಟ್ಟು ಮತ್ತು ಅದರ ನಾಲೆಯ ಆಧುನಿಕರಣ ಕಾಮಗಾರಿಗಳ ರೂ. 80.00 ಕೋಟಿ ಮೊತ್ತದ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂಖ್ಯೆ ಜಸಂಇ 174 ಎಂಎಂಕೆ 2013, ಬೆಂಗಳೂರು, ದಿ: 19.02.2014 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, 86.19 ಕಿ.ಮೀ ಉದ್ದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, 201 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 2.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.82 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 80.85 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

12. ಹುಲ್ಲಹಳ್ಳಿ ಅಣೆಕಟ್ಟು ಎಡದಂಡೆಯಲ್ಲಿ ಬರುವ ರಾಂಪುರ ನಾಲೆಯ ಸರಪಳಿ:0.00 ರಿಂದ 53.410. ಕಿ.ಮೀ. ವರೆಗೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ

ಹುಲ್ಲಹಳ್ಳಿ ಅಣೆಕಟ್ಟೆಯನ್ನು ಮೈಸೂರು ಜಿಲ್ಲೆ ನಂಜನಗೂಡು ತಾಲ್ಲೂಕಿನ ಹುಲ್ಲಹಳ್ಳಿ ಗ್ರಾಮದ ಬಳಿ ಕಬಿನಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ 1889 ರಲ್ಲಿ ನಿರ್ಮಿಸಲಾಗಿರುತ್ತದೆ. ಈ ಸ್ಥಳವು ಕಾವೇರಿ ಕೆಳಭಾಗದ ಕಣಿವೆಯಲ್ಲಿ ಬರುತ್ತದೆ (lower Cauvery). ಈ ಅಣೆಕಟ್ಟೆಗೆ 2 ನಾಲೆಗಳಿದ್ದು,

ಎಡದಂಡೆ ನಾಲೆಯು 55.00 ಕಿ.ಮೀ ಉದ್ದವಿದ್ದು, 2,881 ಹೆ. ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿದ್ದು, ಬಲದಂಡೆ ನಾಲೆಯು 72.00 ಕಿ.ಮೀ ಉದ್ದವಿದ್ದು, 2,909 ಹೆ. ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿದ್ದು, ನಂಜನಗೂಡು ತಾಲ್ಲೂಕು ಮೈಸೂರು ಜಿಲ್ಲೆಯಲ್ಲಿ ಒಟ್ಟಾರೆ 5791 ಹೆ.ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿರುತ್ತದೆ. ಎಡದಂಡೆಯಲ್ಲಿ ಬರುವ ನಾಲೆಯನ್ನು ರಾಂಪುರ ನಾಲೆ ಎಂದು ಕರೆಯಲಾಗುತ್ತಿದ್ದು ಇದರಡಿಯಲ್ಲಿ 235.00 ಹೆ.ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವು ಬಾಧಿತವಾಗಿದೆ. ಈ ಹಿನ್ನೆಲೆಯಲ್ಲಿ ರಾಂಪುರ ನಾಲೆಯ ಸರಪಳಿ:0.00 ರಿಂದ 53.410. ಕಿ.ಮೀ. ವರೆಗೆ ನಾಲೆಯನ್ನು ಆಧುನೀಕರಣಗೊಳಿಸುವ ಕಾಮಗಾರಿಯ ರೂ.43.50 ಕೋಟಿಗಳ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂಖ್ಯೆ ಜಸಂಇ 9 ಎಂ.ಎಂ.ಕೆ 2014, ಬೆಂಗಳೂರು, ದಿ: 19.02.2014 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ರಾಂಪುರ ನಾಲೆಯ ಸರ: 0.00 ರಿಂದ 55.00 ಕಿಮೀ ವರೆಗಿನ ಸಿ.ಸಿ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.50 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 11.89 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 63.26 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

13. ಹುಲ್ಲಹಳ್ಳಿ ಅಣೆಕಟ್ಟು ಬಲದಂಡೆಯಲ್ಲಿ ಬರುವ ಹುಲ್ಲಹಳ್ಳಿ ನಾಲೆಯ ಸರಪಳಿ: 0.00 ರಿಂದ 72.00 ಕಿ.ಮೀ. ವರೆಗೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ.

ಹುಲ್ಲಹಳ್ಳಿ ಅಣೆಕಟ್ಟೆಯನ್ನು ಮೈಸೂರು ಜಿಲ್ಲೆ ನಂಜನಗೂಡು ತಾಲ್ಲೂಕಿನ ಹುಲ್ಲಹಳ್ಳಿ ಗ್ರಾಮದ ಬಳಿ ಕಬಿನಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ 1889 ರಲ್ಲಿ ನಿರ್ಮಿಸಲಾಗಿರುತ್ತದೆ. ಈ ಸ್ಥಳವು ಕಾವೇರಿ ಕೆಳಭಾಗದ ಕಣಿವೆಯಲ್ಲಿ ಬರುತ್ತದೆ (ಟಣಿಜಿಜಿ ಅಚಿಣಜಿಣಿಥಿ). ಈ ಅಣೆಕಟ್ಟೆಗೆ 2 ನಾಲೆಗಳಿದ್ದು, ಎಡದಂಡೆ ನಾಲೆಯು 55.00 ಕಿ.ಮೀ ಉದ್ದವಿದ್ದು, 2,881 ಹೆ. ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿದ್ದು, ಬಲದಂಡೆ ನಾಲೆಯು 72.00 ಕಿ.ಮೀ ಉದ್ದವಿದ್ದು, 2,909 ಹೆ. ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿದ್ದು, ನಂಜನಗೂಡು ತಾಲ್ಲೂಕು ಮೈಸೂರು ಜಿಲ್ಲೆಯಲ್ಲಿ ಒಟ್ಟಾರೆ 5791 ಹೆ. ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿರುತ್ತದೆ. ಬಲದಂಡೆಯಲ್ಲಿ ಬರುವ ನಾಲೆಯನ್ನು ಹುಲ್ಲಹಳ್ಳು ನಾಲೆ ಎಂದು ಕರೆಯಲಾಗುತ್ತಿದ್ದು ಇದರಡಿಯಲ್ಲಿ 944 ಹೆ. ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವು ಬಾಧಿತವಾಗಿದೆ. ಈ ಹಿನ್ನೆಲೆಯಲ್ಲಿ ಹುಲ್ಲಹಳ್ಳಿ ನಾಲೆಯ ಸರಪಳಿ: 0.00 ರಿಂದ 72.00 ಕಿ.ಮೀ. ವರೆಗೆ ನಾಲೆಯನ್ನು ಆಧುನೀಕರಣಗೊಳಿಸುವ ಕಾಮಗಾರಿಯ ರೂ.99.00 ಕೋಟಿಗಳ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂಖ್ಯೆ ಜಸಂಇ 70 ಎಂ.ಎಂ. ಕೆ 2014, ಬೆಂಗಳೂರು, ದಿ: 30.12.2014 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 2.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 9.10 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 142.56 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

14. ವಿಶ್ವೇಶ್ವರಯ್ಯ ನಾಲಾ ಜಾಲದ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ:

ವಿಶ್ವೇಶ್ವರಯ್ಯ ನಾಲಾ ಜಾಲದ ಮುಖ್ಯ ನಾಲೆ, ಶಾಖಾ ನಾಲೆಗಳು, ಉಪ ಶಾಖೆಗಳು ಮತ್ತು ವಿತರಣಾ ನಾಲೆಗಳ ಒಟ್ಟು ಉದ್ದ 1523.30 ಕಿ.ಮೀ ಗಳಾಗಿದ್ದು, ಇದರ ಪೈಕಿ ಹಿಂದಿನ ಆಧುನೀಕರಣ ಯೋಜನೆಯ ಅಡಿಯಲ್ಲಿ ಮುಖ್ಯ ನಾಲೆ ಮತ್ತು ಆಯ್ದ ಕೆಲವು ಶಾಖಾ ನಾಲೆಗಳ ಒಟ್ಟು 522.50 ಕಿ.ಮೀ ಉದ್ದದ ಅಭಿವೃದ್ಧಿ ಹಾಗೂ ಸೂಕ್ಷ್ಮ ಸ್ಥಳಗಳಲ್ಲಿ ಕೆ.ಆರ್.ಎಸ್ ಆಧುನೀಕರಣದ ಅಡಿಯಲ್ಲಿ ನಿರ್ವಹಿಸಿರುವ ಲೈನಿಂಗ್ ಹೊರತುಪಡಿಸಿ, ಉಳಿದಂತೆ ಸುಮಾರು 1000.80 ಕಿ.ಮೀ ಉದ್ದದ ವಿಶ್ವೇಶ್ವರಯ್ಯ ನಾಲಾ ಜಾಲದ ಪೈಕಿ 452 ಕಿ.ಮೀ ಉದ್ದದ ನಾಲಾ ಜಾಲವನ್ನು ಆದ್ಯತೆಯ ಮೇರೆಗೆ ಅಭಿವೃದ್ಧಿಗೊಳಿಸುವುದು ಅಗತ್ಯವೆಂದು ಗುರುತಿಸಿದ್ದು, ಇದಕ್ಕೆ ಸಂಬಂಧಿಸಿದ ರೂ.330.00 ಕೋಟಿಗಳ ಈ ವಿಶ್ವೇಶ್ವರಯ್ಯ ನಾಲಾ ಜಾಲದ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಯ ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ ಜಸಂಇ 68 ಎಂಎಂಕೆ 2012, ಬೆಂಗಳೂರು ದಿನಾಂಕ 24.08.2012 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.ಈ ಯೋಜನೆಯ 11 ಅಂದಾಜುಗಳನ್ನು 5 ಪ್ಯಾಕೇಜ್‌ಗಳ ಮುಖಾಂತರ ಕೈಗೊಳ್ಳಲು ಯೋಜಿಸಿದ್ದು, ಈ 5 ಪ್ಯಾಕೇಜ್‌ಗಳ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, 475.52 ಕಿ.ಮೀ ಪೈಕಿ 470.92 ಕಿ.ಮೀ ಉದ್ದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, 1682 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳಲ್ಲಿ 1682 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 2.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 11.05 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 331.24 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

15. ಕೆ.ಆರ್.ಎಸ್ ಯೋಜನೆ ಅಡಿಯ ವಿಶ್ವೇಶ್ವರಯ್ಯ ನಾಲಾ ಜಾಲದ (1270 ಕಿ.ಮೀ) 2ನೇ ಹಂತದ ಅಭಿವೃದ್ಧಿ:

ಸದರಿ ಕಾಮಗಾರಿಯ ಯೋಜನಾ ವರದಿ ತಯಾರಿಕೆಯನ್ನು ಒ/ ಖಖಛಿಟಿ ಹಾ. ಐಣಜ. ಇವರಿಗೆ ವಹಿಸಲಾಗಿದ್ದು. ಸರ್ವೆ ಕಾರ್ಯ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಯೋಜನಾ ವರದಿಯನ್ನು ತಯಾರಿಸಲಾಗಿರುತ್ತದೆ.

ವಿಶ್ವೇಶ್ವರಯ್ಯ ನಾಲಾ ಜಾಲದ 2 ನೇ ಹಂತದಲ್ಲಿ 14 ನಾಲ್ಕು ಪ್ಯಾಕೇಜ್‌ಗಳಿದ್ದು, ಈ ಪೈಕಿ 4 ಪ್ಯಾಕೇಜ್‌ಗಳಾದ (1) ವಿಶ್ವೇಶ್ವರಯ್ಯ ನಾಲಾ ಜಾಲದ ಮುಖ್ಯ ಕಾಲುವೆ ಮತ್ತು ಅದರ ವಿತರಣಾ ಕಾಲುವೆಗಳು, ಪಿಕಪ್ ನಾಲೆಗಳು ಹಾಗೂ ಎಲ್.ಬಿ.ಎಲ್,ಎಲ್ ವಿತರಣಾ ನಾಲೆಗಳ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿ. (2) ವಿಶ್ವೇಶ್ವರಯ್ಯ ನಾಲಾ ಜಾಲದಡಿ ಆರ್.ಬಿ.ಎಲ್,ಎಲ್ ವಿತರಣಾ ನಾಲೆಗಳ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿ. (3) ವಿಶ್ವೇಶ್ವರಯ್ಯ ನಾಲಾ ಜಾಲದಡಿ ಸಂಪರ್ಕ ನಾಲೆಯ ಮುಖ್ಯ ನಾಲೆ ಮತ್ತು ಅದರಡಿ ಬರುವ ವಿತರಣಾ ನಾಲೆಗಳ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿ ಹಾಗೂ (4) ಹಳೆ ಮದ್ದೂರು ಶಾಖಾ ನಾಲೆಯ ವಿತರಣಾ ನಾಲೆಗಳ ಮತ್ತು ಪಿಕಪ್‌ಗಳ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ ಗಳ ರೂ, 522.37 ಕೋಟಿಗಳ ಮೊತ್ತದ ಡಿ.ಪಿ.ಆರ್ ಪ್ರಸ್ತಾವನೆಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಪತ್ರ ಸಂ: ಜಸಂಇ 29 ಎಂಎಂಕೆ 2018, ಬೆಂಗಳೂರು, ದಿನಾಂಕ: 07.03.2019 ರಲ್ಲಿ ಎರಡು ಹಂತದಲ್ಲಿ ಕೈಗೊಳ್ಳಲು ತಾತ್ವಿಕ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆಯನ್ನು ನೀಡಲಾಗಿದೆ. ಮೊದಲನೇ ಹಂತದ ಕಾಮಗಾರಿಗಳನ್ನು ರೂ, 300.00 ಕೋಟಿಗಳ ವೆಚ್ಚದಲ್ಲಿ ಟೆಂಡರ್ ಮುಖಾಂತರ ಕೈಗೊಳ್ಳಲು ಅನುಮೋದನೆ ನೀಡಲಾಗಿದೆ. ಸರ್ಕಾರಿ ಆದೇಶದನ್ವಯ ರೂ, 300.00 ಕೋಟಿಗಳ ವೆಚ್ಚದಲ್ಲಿ ವಿಶ್ವೇಶ್ವರಯ್ಯ ನಾಲಾ ಜಾಲದ ವಿ.ಸಿ ಮುಖ್ಯ ಕಾಲುವೆಯನ್ನು ಸರಪಳಿ 0.00 ಯಿಂದ 40.00 ಕಿ.ಮೀ ವರೆಗೆ ಗೆ ಮಾತ್ರ ಆಧುನೀಕರಣ ಕೈಗೊಳ್ಳಬಹುದಾಗಿದ್ದು, ಅದರಂತೆ ಕಾರ್ಯಕ್ರಮ ರೂಪಿಸಿ ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ನೀಡಲಾಗಿದ್ದು, ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. ಉಳಿದ 11 ಪ್ಯಾಕೇಜ್‌ಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ಪಡೆಯಲು ಕ್ರಮ ವಹಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 174.20 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ಯಾವುದೇ ವೆಚ್ಚ ಮಾಡಲಾಗಿರುವುದಿಲ್ಲ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 0.85 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

16. ಅರ್ಕಾವತಿ ನದಿ ಪಾತ್ರದ ಪುನಃಶ್ಚೇತನ

ಅರ್ಕಾವತಿ ನದಿಯು ಕಾವೇರಿ ನದಿಯ ಒಂದು ಉಪನದಿಯಾಗಿದ್ದು, ಇದು ನಂದಿಬೆಟ್ಟದಲ್ಲಿ ಉಗಮಗೊಂಡು ಸುಮಾರು 190 ಕಿ.ಮೀ ದೂರ ಕ್ರಮಿಸಿ ಕನಕಪುರ ತಾಲ್ಲೂಕಿನ ಸಂಗಮದಲ್ಲಿ ಕಾವೇರಿ ನದಿಯನ್ನು ಸೇರುತ್ತದೆ.ಬೆಂಗಳೂರು ನಗರಕ್ಕೆ ಕುಡಿಯುವ ನೀರಿನ ಸರಬರಾಜಿಗೆ ಈ ನದಿಗೆ ಹೆಸರುಘಟ್ಟ ಜಲಾಶಯ ಮತ್ತು ಕುಮುದ್ವತಿ ಉಪನದಿ ಸೇರಿದ ನಂತರ ತಿಪ್ಪಗೊಂಡನಹಳ್ಳಿ ಜಲಾಶಯಗಳನ್ನು

ನಿರ್ಮಿಸಲಾಗಿದೆ.ಈ ಜಲಾಶಯಗಳಿಗೆ ಒಳ ಹರಿವು ಕಡಿಮೆಯಾದ ಕಾರಣ ಕಾವೇರಿ ನದಿಯಿಂದ ನೀರೊದಗಿಸುವ ಯೋಜನೆಯನ್ನು ಕೈಗೆತ್ತಿಕೊಂಡು ಬೆಂಗಳೂರು ನಗರಕ್ಕೆ ನೀರು ಪೂರೈಸಲಾಗುತ್ತಿದೆ. ಆದರೆ, ಪೂರೈಕೆಯಲ್ಲಿ ಒತ್ತಡ ಹೆಚ್ಚಾಗುತ್ತಿರುವ ಹಿನ್ನೆಲೆಯಲ್ಲಿ ಅರ್ಕಾವತಿ ನದಿಯ ಉಗಮ ಸ್ಥಾನದಿಂದ ತಿಪ್ಪಗೊಂಡನಹಳ್ಳಿ ಜಲಾಶಯದವರೆಗೆ ಹೆಸರಘಟ್ಟ ಜಲಾನಯನ ಪ್ರದೇಶ, ಕುಮುದ್ವತಿ ಜಲಾನಯನ ಪ್ರದೇಶ ಮತ್ತು ಅರ್ಕಾವತಿ ಜಲಾನಯನ ಪ್ರದೇಶದ ನದಿ ಪಾತ್ರಗಳನ್ನು ಪುನಃಶ್ಚೇತನಗೊಳಿಸಲು ಉದ್ದೇಶಿಸಿದ್ದು, ಈ ಹಿನ್ನೆಲೆಯಲ್ಲಿ ಅರ್ಕಾವತಿ ನದಿ ಪಾತ್ರದ ಪುನಃಶ್ಚೇತನ ಕಾರ್ಯಕ್ರಮಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ರೂ.22.43 ಕೋಟಿಗಳ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 23 ಎಂಎಂಕೆ 2009, ಬೆಂಗಳೂರು, ದಿನಾಂಕ: 19.10.2011 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.20 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ವೆಚ್ಚ ಮಾಡಲಾಗಿರುವುದಿಲ್ಲ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 25.69 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

17. ಅರ್ಕಾವತಿ ನದಿಯ ಪುನಶ್ಚೇತನ ಕಾಮಗಾರಿ–ಎರಡನೇ ಹಂತ

ಅರ್ಕಾವತಿ ನದಿಯ ಪುನಶ್ಚೇತನ ಕಾಮಗಾರಿಯ ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿಯನ್ನು ತಯಾರಿಸಲು ಸಮಾಲೋಚಕರನ್ನು ನೇಮಕ ಮಾಡಲು ದಿನಾಂಕ 25.10.2014 ರಂದು global expression of interest ಅನ್ನು ರಾಷ್ಟ್ರ ಮಟ್ಟದ ಹಾಗೂ ಅಂತರರಾಷ್ಟ್ರ ಮಟ್ಟದ ವೃತ ಪತ್ರಿಕೆಗಳ ಮುಖಾಂತರ ಆಹ್ವಾನಿಸಲಾಗಿದೆ. ದಿನಾಂಕ 10.04.2015 ರಂದು ಎಲ್ಲಾ ಬಿಡ್ ಗಳನ್ನು ತಿರಸ್ಕರಿಸಲಾಗಿದೆ.ಮುಂದುವರೆದು, ಸಮಾಲೋಚಕರನ್ನು ನೇಮಿಸಲು ಕ್ರಮ ವಹಿಸಲಾಗಿದೆ.

18. ಚಿಕ್ಕದೇವರಾಯ ಸಾಗರ ಅಣೆಕಟ್ಟು ನಾಲೆಯ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿ

ಚಿಕ್ಕದೇವರಾಯಸಾಗರ ಅಣೆಕಟ್ಟನ್ನು ಮಂಡ್ಯ ಜಿಲ್ಲೆಯ ಪಾಂಡವಪುರ ತಾಲ್ಲೂಕಿನಲ್ಲಿ ಕಾವೇರಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ 17ನೇ ಶತಮಾನದಲ್ಲಿ ನಿರ್ಮಿಸಲಾಗಿದ್ದು, ಈ ಅಣೆಕಟ್ಟು ಕೆ.ಆರ್.ಎಸ್ ಅಣೆಕಟ್ಟಿನ ಕೆಳಭಾಗದಲ್ಲಿ ಸುಮಾರು 2 ಕಿ.ಮೀ ದೂರದಲ್ಲಿರುತ್ತದೆ. ಸಿ.ಡಿ.ಎಸ್ ಅಣೆಕಟ್ಟಿನ ಉದ್ದ 520 ಮೀ ಗಳಾಗಿದ್ದು ಇದರ ಮೇಲಿನ ಹರಿವಿನ ಸಾಮರ್ಥ್ಯ(Discharge Capacity) 4,955 ಕ್ಯೂಮೆಕ್ಸ್ (3.50 ಲಕ್ಷ ಕ್ಯುಸೆಕ್ಸ್) ಗಳಾಗಿರುತ್ತದೆ.

ಈ ಅಣೆಕಟ್ಟೆಗೆ ಎಡ ಭಾಗದಲ್ಲಿ ಕಾಲುವೆಯಿದ್ದು, ಈ ಎಡದಂಡೆ ಕಾಲುವೆಯ ಉದ್ದ 104.00 ಕಿಮೀ ಗಳಾಗಿರುತ್ತದೆ ಮತ್ತು ಈ ಕಾಲುವೆಯ ನೀರಿನ ಹರಿವಿನ ಸಾಮರ್ಥ್ಯ (Head Discharge)990 ಕ್ಯೂಸೆಕ್ಸ್ ಗಳಾಗಿರುತ್ತದೆ. ಈ ನಾಲೆಯಿಂದ 18,812 ಎಕರೆ ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ. ಸದರಿ ನಾಲೆಯು ಬನ್ನೂರು ಕೆರೆಗೆ ಸೇರಿ ಕೊನೆಗೊಳ್ಳುತ್ತದೆ. ಬನ್ನೂರು ಕೆರೆಯಿಂದ

ಸಿ.ಡಿ.ಎಸ್. ವಿಸ್ತರಣಾ ಕಾಲುವೆ ಮತ್ತು ಬನ್ನೂರು ಕೆರೆ ಕಾಲುವೆ ಕಾಲುವೆಗಳು ಹೊರಡುತ್ತವೆ. ಬನ್ನೂರು ಕೆರೆ ಕಾಲುವೆಯ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶ 2200 ಎಕರೆ ಗಳಾಗಿರುತ್ತದೆ ಮತ್ತು ಸಿ.ಡಿ.ಎಸ್. ವಿಸ್ತರಣಾ ಕಾಲುವೆಯು 26.00 ಕಿ.ಮೀಗಳಿದ್ದು ಇದರ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶ 4,937 ಎಕರೆಗಳಾಗಿರುತ್ತದೆ. ಒಟ್ಟಾರೆಯಾಗಿ ಸಿ.ಡಿ.ಎಸ್ ಅಣೆಕಟ್ಟಿನ ನಾಲಾ ಜಾಲದ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶ 25,949 ಎಕರೆಗಳಾಗಿರುತ್ತದೆ. ಈ ಸಿ.ಡಿ.ಎಸ್. ನಾಲಾ ಜಾಲದಲ್ಲಿ ಮಂಡ್ಯ ಜಿಲ್ಲೆಯ ಪಾಂಡವಪುರ ಮತ್ತು ಶ್ರೀರಂಗಪಟ್ಟಣ ತಾಲ್ಲೂಕು ಮೈಸೂರು ಜಿಲ್ಲೆಯ ಟಿ.ನರಸೀಪುರ ಮತ್ತು ಮೈಸೂರು ತಾಲ್ಲೂಕಿನ ಪ್ರದೇಶಗಳು ನೀರಾವರಿ ಸೌಲಭ್ಯ ಪಡೆಯುತ್ತವೆ.394.15 ಹೆಕ್ಟೇರ್ ರಷ್ಟು ಭಾದಿತ ಅಚ್ಚುಕಟ್ಟು ಇರುತ್ತದೆ.ಈ ಹಿನ್ನೆಲೆಯಲ್ಲಿ ಚಿಕ್ಕದೇವರಾಯ ಸಾಗರ ಅಣೆಕಟ್ಟು ನಾಲೆಯ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಯ ರೂ. 240.00 ಕೋಟಿಗಳ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂ: ಜಸಂಇ 19 ಎಂಎಂಕೆ 2014, ದಿನಾಂಕ 31.03.2015 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಕಾಮಗಾರಿಯನ್ನು 2 ಪ್ಯಾಕೇಜ್‌ಗಳ ಮುಖಾಂತರ ಕೈಗೊಳ್ಳಲು ಯೋಜಿಸಲಾಗಿದೆ. ಈ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಗಳು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಒಟ್ಟಾರೆ 104.00 ಕಿ.ಮೀ ಉದ್ದದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಹಾಗೂ 1012 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 3.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 77.23 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 350.65 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

19. ಶಿಂಷಾ ಅಣೆಕಟ್ಟೆಯ ಬಲದಂಡೆ ನಾಲೆಯ ಸರಪಳಿ 0.00 ರಿಂದ 20.246 ಕಿ.ಮೀ ಆಧುನೀಕರಣ:

ಶಿಂಷಾ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ 1892ರಲ್ಲಿ ತಗ್ಗಹಳ್ಳಿ ಅಣೆಕಟ್ಟನ್ನು ನಿರ್ಮಿಸಲಾಗಿದ್ದು, ಇದರಡಿಯಲ್ಲಿ ಶಿಂಷಾ ಎಡದಂಡೆ ಮತ್ತು ಶಿಂಷಾ ಬಲದಂಡೆ ಎಂಬ ಎರಡು ನಾಲೆಗಳು ಇರುತ್ತವೆ. ಶಿಂಷಾ ಬಲದಂಡೆ ನಾಲೆಯು (ಖಖಃಅ) ಒಟ್ಟು 20.246 ಕಿ.ಮೀ. ಉದ್ದವಿದ್ದು, ಪ್ರಾರಂಭಿಕ ರೀಚ್‌ನಲ್ಲಿ 100 ಕ್ಯುಸೆಕ್ಸ್ ನೀರು ಹರಿಯುವಿಕೆ ಇದ್ದು, ಈ ನಾಲೆಯಿಂದ ಮಾರಸಿಂಗನಹಳ್ಳಿ ಕೆರೆ, ಹೊಸಕೆರೆ ಕೆರೆ, ಕೊತ್ತನಹಳ್ಳಿ ಕೆರೆ ಮತ್ತು ಚಾಮನಹಳ್ಳಿ ಚಿಕ್ಕಕೆರೆಗಳಿಗೆ ನೀರು ಹರಿಸಲಾಗುತ್ತಿದೆ. ಈ ನಾಲೆ ಅಡಿಯಲ್ಲಿ 3250 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿದ್ದು, ಪ್ರಸ್ತುತ 800 ಎಕರೆಯಷ್ಟು ಅಚ್ಚುಕಟ್ಟು ಭಾದಿತವಾಗಿರುತ್ತದೆ. ಶಿಂಷಾ ಅಣೆಕಟ್ಟೆಯ ಬಲದಂಡೆ ನಾಲೆಯ ಕಿ.ಮೀ 0.00 ರಿಂದ 20.246 ಕಿ.ಮೀ ವರೆಗೆ ಆಧುನೀಕರಣ ಮಾಡುವ ಕಾಮಗಾರಿಗೆ ರೂ. 28.00 ಕೋಟಿಗಳ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂ: ಜಸಂಇ 91 ಎಂಎಂಕೆ 2015, ದಿನಾಂಕ 06.01.2016 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಒಟ್ಟಾರೆ 20.246 ಕಿ.ಮೀ ಉದ್ದದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಹಾಗೂ 166 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 1.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.069 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 26.07 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

20. ಹೆಬ್ಬಳ್ಳ ಚೆನ್ನಯ್ಯ ಮುಖ್ಯ ಕಾಲುವೆಯ ಸರಪಳಿ 0 ಯಿಂದ 40.00 ಕಿ.ಮೀ. ವರೆಗಿನ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿ

ಮಂಡ್ಯ ಜಿಲ್ಲೆ, ಮಂಡ್ಯ ತಾಲ್ಲೂಕು ಭೂತನ ಹೊಸೂರು ಗ್ರಾಮದ ಬಳಿ ಹರಿಯುವ ಹೆಬ್ಬಳ್ಳಕ್ಕೆ ಅಡ್ಡಲಾಗಿ ಅಣೆಯನ್ನು ನಿರ್ಮಿಸಿದ್ದು, ಈ ಅಣೆಯ ಬಲ ಭಾಗದಲ್ಲಿಹೆಬ್ಬಳ್ಳ ಚೆನ್ನಯ್ಯ ನಾಲೆಯನ್ನು ನಿರ್ಮಿಸಲಾಗಿರುತ್ತದೆ.ಈ ನಾಲೆಯು ಮುಖ್ಯವಾಗಿ ವಿಶ್ವೇಶ್ವರಯ್ಯ ನಾಲೆಯಿಂದ ಬರುವ ಸೋರುವಿಕೆ ನೀರನ್ನು ಒಯ್ಯುತ್ತಿದ್ದು, ಒಟ್ಟಾರೆ 19500 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರೊದಗಿಸುವ ಈ ನಾಲೆಯನ್ನು ಕ್ರಿ.ಶ.1950 ರಲ್ಲಿ ನಿರ್ಮಿಸಲಾಗಿರುತ್ತದೆ. ಸದರಿ ನಾಲೆಯ ಉದ್ದ 40.00 ಕಿ.ಮೀ ಆಗಿರುತ್ತದೆ.

ಸದರಿ ನಾಲೆಯು ತುಂಬಾ ಹಳೆಯದಾಗಿದ್ದು, ನಿರ್ಮಾಣ ಅವಧಿಯಿಂದಲೂ ಇಲ್ಲಿಯವರೆಗೆ ಲೈನಿಂಗ್ ಕೈಗೊಂಡಿರುವುದಿಲ್ಲ.ನಾಲೆಯನ್ನು ಆಧುನೀಕರಣಗೊಳಿಸುವುದರಿಂದ 12,331.00ಎಕರೆ ಭಾದಿತ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರನ್ನು ಹರಿಸಿ, ನೀರಿನ ಹರಿವನ್ನು ಉತ್ತಮಗೊಳಿಸಿ ಹೆಚ್ಚುವರಿ ನೀರಿನ ಬಳಕೆಯನ್ನು ನಿಯಂತ್ರಿಸುವುದು, ನೀರು ನಿರ್ವಹಣೆಯ ದಕ್ಷತೆಯನ್ನು ಉತ್ತಮಗೊಳಿಸುವುದು ಈ ಆಧುನೀಕರಣದ ಉದ್ದೇಶಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಯ ರೂ 68.00 ಕೋಟಿ ಮೊತ್ತದ ಅಂದಾಜಿಗೆ, ಸರ್ಕಾರಿ ಆದೇಶ ಸಂ:ಜಸಂಇ 174 ಎಂಎಂಕೆ 2015, ಬೆಂಗಳೂರು, ದಿನಾಂಕ: 04.03.2016 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಸದರಿ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, 40.00 ಕಿ.ಮೀ ಪೈಕಿ 39.80 ಕಿ.ಮೀ ಉದ್ದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, 261 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳಲ್ಲಿ 172 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 3.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 55.67 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 58.92 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

21. ಹಾರಂಗಿ ಬಲದಂಡೆ ನಾಲೆಯ ಸರಪಳಿ 25 .00 ಕಿಮೀ ನಿಂದ 138.79 ಕಿಮೀ ವರೆಗೆ ಸಿ.ಡಿ ಕೆಲಸಗಳ ಅಭಿವೃದ್ಧಿ ಹಾಗೂ ಮೆಕಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿಸಿ ಲೈನಿಂಗ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ.

ಹಾರಂಗಿ ಜಲಾಶಯವನ್ನು ಹಾರಂಗಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ನಿರ್ಮಿಸಲಾಗಿರುತ್ತದೆ. ಈ ಜಲಾಶಯಕ್ಕೆ ಎರಡು ನಾಲೆಗಳಿದ್ದು, ಹಾರಂಗಿ ಬಲ ದಂಡೆ ನಾಲೆ ಉದ್ದ 138 ಕಿಮೀ ಮತ್ತು ಸಾಮರ್ಥ್ಯ 1500 ಕ್ಯೂಸೆಕ್ಸ್ ಹಾಗೂ ಹಾರಂಗಿ ಎಡ ದಂಡೆ ನಾಲೆ ಉದ್ದ 153 ಕಿಮೀ ಮತ್ತು ಸಾಮರ್ಥ್ಯ 400 ಕ್ಯೂಸೆಕ್ಸ್ ಇರುತ್ತವೆ. ಹಾರಂಗಿ ಎಡ ದಂಡೆ ಕಾಲುವೆ ಅಡಿಯಲ್ಲಿ ಹರಿ ನೀರಾವರಿಯಲ್ಲಿ 29,472 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿರುತ್ತದೆ. ಏತ ಯೋಜನೆಯಡಿಯಲ್ಲಿ 1,500 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿರುತ್ತದೆ. ಹಾರಂಗಿ ಬಲ ದಂಡೆ ಕಾಲುವೆ ಅಡಿಯಲ್ಲಿ ಹರಿ ನೀರಾವರಿಯಲ್ಲಿ 71,539 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿರುತ್ತದೆ. ಏತ ಯೋಜನೆಯಡಿಯಲ್ಲಿ 30,000 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿರುತ್ತದೆ.

ಹಾರಂಗಿ ಬಲದಂಡೆ ನಾಲೆಯ ಸರಪಳಿ 25.00 ಕಿಮೀ ನಿಂದ 60.00 ಕಿಮೀ ವರೆಗೆ ನಾಲೆಯನ್ನು ಆಧುನೀಕರಣಗೊಳಿಸುವ ಕಾಮಗಾರಿಯ ರೂ.73.34 ಕೋಟಿಗಳ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂಖ್ಯೆ ಜಸಂಇ 82 ಎಂಎಂಕೆ 2015, ಬೆಂಗಳೂರು ದಿನಾಂಕ 04.03.2016 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, 35.00 ಕಿ.ಮೀ ಪೈಕಿ 34.00 ಕಿ.ಮೀ ಉದ್ದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಹಾರಂಗಿ ಬಲದಂಡೆ ನಾಲೆಯ ಸರಪಳಿ 60.00 ಕಿಮೀ ನಿಂದ 138.79 ಕಿಮೀ ಅಡಿಯಲ್ಲಿ 9418 ಎಕರೆ ಬಾಧಿತ ಅಚ್ಚುಕಟ್ಟು ಇರುತ್ತದೆ. ಈ ಹಿನ್ನೆಲೆಯಲ್ಲಿ ಸರಪಳಿ: 60.00 ಕಿಮೀ ನಿಂದ 138.79 ಕಿಮೀ ವರೆಗೆ ನಾಲೆಯನ್ನು ಆಧುನೀಕರಣಗೊಳಿಸುವ ಕಾಮಗಾರಿಯ ರೂ.99.12 ಕೋಟಿಗಳ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂಖ್ಯೆ ಜಸಂಇ 83 ಎಂಎಂಕೆ 2015, ಬೆಂಗಳೂರು ದಿನಾಂಕ 31.03.2016 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.ಸದರಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, 78.79 ಕಿ.ಮೀ ಪೈಕಿ 75.50 ಕಿ.ಮೀ ಉದ್ದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, 269 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 5.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 91.18 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 214.76 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

22. ಹೊಳೆನರಸೀಪುರ ತಾಲ್ಲೂಕು, ಕಟ್ಟೆಬೆಳಗುಲಿ ಸಮೀಪ ಹೇಮಾವತಿ ನದಿಗೆ ನಿರ್ಮಿಸಲಾಗಿರುವ ಶ್ರೀರಾಮದೇವರ ಅಣೆಕಟ್ಟು ಆಧುನೀಕರಣ ಕಾಮಗಾರಿ

ಹೊಳೆನರಸೀಪುರ ತಾಲ್ಲೂಕು ಕಟ್ಟೆಬೆಳಗುಳಿ ಹತ್ತಿರ ಹೇಮಾವತಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ 1870 ರಲ್ಲಿ ಶ್ರೀರಾಮದೇವರ ಅಣೆಕಟ್ಟಯನ್ನು ನಿರ್ಮಿಸಲಾಗಿದೆ.ಶ್ರೀರಾಮದೇವರ ನಾಲೆ ಅಣೆಕಟ್ಟಯು ಶಿಥಿಲಾವಸ್ಥೆಯಲ್ಲಿದ್ದುದರಿಂದ ಸದರಿ ಅಣೆಕಟ್ಟೆಯ ಮರು ನಿರ್ಮಾಣ ಮಾಡಲು ಯೋಜಿಸಲಾಗಿದೆ.ಶ್ರೀರಾಮದೇವರ ಅಣೆಕಟ್ಟಿನ ಪುನರ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ರೂ.122.00 ಕೋಟಿ ಮೊತ್ತದ ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ:ಜಸಂಇ 55/ಎನ್‌ಹೆಚ್‌ಪಿ 2018, ಬೆಂಗಳೂರು ದಿ:06.08.2018 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.

ಉತ್ತರ ನಾಲೆ ಮತ್ತು ದಕ್ಷಿಣ ನಾಲೆಯ ಕಟ್ ಅಂಡ್ ಕವರ್ ಹಾಗೂ ಅಣೆಕಟ್ಟೆಯ ಅಡಿಯಪಾಯ ಮತ್ತು ತಡೆಗೋಡೆಗಳ ಮಣ್ಣಿನ ಅಗೆತದ ಕೆಲಸವು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 1.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 1.56 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 2.80 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

23. ಹಲಸೂರು ಅಣೆಕಟ್ಟೆಯ ನುಗು ಬಲದಂಡೆ ಮತ್ತು ಎಡದಂಡೆ ನಾಲೆಗಳ ಆಧುನೀಕರಣ ಹಾಗೂ ನುಗು ಮೇಲ್ದಂಡೆ ನಾಲೆಯ ಆಧುನೀಕರಣ:

ಹಲಸೂರು ಅಣೆಕಟ್ಟೆಯನ್ನು ನುಗು ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ಮೈಸೂರು ಜಿಲ್ಲೆಯ ಹೆಚ್.ಡಿ ಕೋಟೆ ತಾಲ್ಲೂಕಿನ ಬೀರವಾಲ್ ಗ್ರಾಮದ ಬಳಿ 1889 ರಲ್ಲಿ ನಿರ್ಮಿಸಲಾಗಿದ್ದು, ಈ ಅಣೆಕಟ್ಟೆ ಅಡಿಯಲ್ಲಿ ಇರುವ 33.50 ಕಿ.ಮೀ. ಉದ್ದ ಹಾಗೂ 70 ಕ್ಯೂಸೆಕ್ಸ್ ಹರಿವಿನ ಸಾಮರ್ಥ್ಯ ಇರುವ ಎಡದಂಡೆ ನಾಲೆಯಿಂದ 1958 ಎಕರೆ ಮತ್ತು 38.43 ಕಿ.ಮೀ. ಉದ್ದ ಹಾಗೂ 124 ಕ್ಯೂಸೆಕ್ಸ್ ಹರಿವಿನ ಸಾಮರ್ಥ್ಯ ಇರುವ ಬಲದಂಡೆ ನಾಲೆಯಿಂದ 3153 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಒದಗಿಸಲಾಗುತ್ತಿದೆ.

ತದನಂತರ, ಹಲಸೂರು ಅಣೆಕಟ್ಟೆಯ ಮೇಲ್ಭಾಗದಲ್ಲಿ 2.50 ಕಿ.ಮೀ. ದೂರದಲ್ಲಿ 5.54 ಟಿ.ಎಂ.ಸಿ. ಸಾಮರ್ಥ್ಯದ ನುಗು ಜಲಾಶಯ ಯೋಜನೆಯನ್ನು ಕೈಗೊಂಡು 1959 ರಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ. ಈ ಜಲಾಶಯಕ್ಕೆ ನುಗು ಮೇಲ್ದಂಡೆನಾಲೆಯಿದ್ದು,ಸದರಿ ನಾಲೆಯು 666 ಕ್ಯೂಸೆಕ್ಸ್ ಸಾಮರ್ಥ್ಯ ಹೊಂದಿದ್ದು 87 ಕಿ.ಮೀ ಉದ್ದವಿದ್ದು, ಈ ಕಾಲುವೆಯಿಂದ 13000 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಒದಗಿಸಲಾಗುತ್ತಿದೆ.

ನುಗು ಜಲಾಶಯದ ನಿರ್ಮಾಣದ ನಂತರ ಹಲಸೂರು ಅಣೆಕಟ್ಟೆ ಎಡದಂಡೆ ನಾಲೆಯನ್ನು ನುಗು ಎಡದಂಡೆ ನಾಲೆಯೆಂದು ಹಾಗೂ ಹಲಸೂರು ಅಣೆಕಟ್ಟೆಯ ಬಲದಂಡೆ ನಾಲೆಯನ್ನು ನುಗು ಬಲದಂಡೆ ನಾಲೆಯೆಂದು ಕರೆಯಲಾಗುತ್ತಿದೆ.

ಹಲಸೂರು ಅಣೆಕಟ್ಟೆಯ ನಾಲೆಗಳಾದ ನುಗು ಎಡದಂಡೆ ಹಾಗೂ ನುಗು ಬಲದಂಡೆ ನಾಲೆಗಳು ಬಹುತೇಕ ಮೆದು ಮಣ್ಣಿನಲ್ಲಿ ಹಾದುಹೋಗುತ್ತಿದ್ದು, ಸತತ ನೀರಿನ ಹರಿವಿನಿಂದಾಗಿ ನಾಲೆಗಳ ಪಾರ್ಶ್ವಗಳಲ್ಲಿ ನೀರಿನ ಕೊರೆತ ಉಂಟಾಗಿ ನಾಲೆಗಳು ನಿಗದಿತ ವಿನ್ಯಾಸವನ್ನು ಹೊಂದಿರದೆ ಸ್ವರೂಪವನ್ನು ಕಳೆದುಕೊಂಡಿದ್ದು, ನೀರಿನ ಹರಿಯುವಿಕೆಯಲ್ಲಿ ವ್ಯತ್ಯಯವಾಗಿ ನಾಲೆಯ ಕೊನೆಯ ಭಾಗದವರೆಗೆ ಸಮರ್ಪಕ ನೀರಿನ ಹರಿಯುವಿಕೆಗೆ ತೊಂದರೆಯಾಗಿರುತ್ತದೆ. ಈ ಹಿನ್ನೆಲೆಯಲ್ಲಿ, ನುಗು ಬಲದಂಡೆ ಮತ್ತು ಎಡದಂಡೆ ನಾಲೆಗಳಿಗೆ ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿ.ಸಿ. ಲೈನಿಂಗ್ ಮತ್ತು ಮ್ಯಾನ್ಯುಯಲ್ ಸಿ.ಸಿ. ಲೈನಿಂಗ್ ಒದಗಿಸುವ ಹಾಗೂ ಕೆಲವು ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳ ಅಭಿವೃದ್ಧಿ/ಪುನರ್ ನಿರ್ಮಾಣ ಮಾಡುವ ಕಾಮಗಾರಿಯ ರೂ.35.00 ಕೋಟಿಗಳ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ. ಜಸಂಇ 172 ಎಂಎಂಕೆ 2013, ಬೆಂಗಳೂರು ದಿ: 19.02.2014 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.38 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 6.83 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 41.65 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

ಮುಂದುವರೆದು, ನುಗು ಮೇಲ್ದಂಡೆ ನಾಲೆಯ ಸರಪಳಿ 0.00 ರಿಂದ 87.51 ಕಿ.ಮೀ ವರೆಗಿನ ನಾಲೆಯನ್ನು ಆಧುನೀಕರಣಗೊಳಿಸುವ ಕಾಮಗಾರಿಯ ರೂ.113.000 ಕೋಟಿಗಳ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂಖ್ಯೆ ಜಸಂಇ 89 ಎಂಎಂಕೆ 2015, ಬೆಂಗಳೂರು ದಿ: 06.10.2015 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಈ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಯ 86.50 ಕಿ.ಮೀ ಉದ್ದಕ್ಕೆ ಲೈನಿಂಗ್ ಹಾಗೂ 331 ಸಂಖ್ಯೆ ಅಡ್ಡಮೋರಿ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿ ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 1.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 8.57 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 117.68 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

24. ಚಿಕ್ಕಹೊಳೆ ಜಲಾಶಯದ ಎಡದಂಡೆ ಹಾಗೂ ಬಂಡಿಗೆರೆ ನಾಲೆಗಳ ಅಭಿವೃದ್ಧಿ:

ಚಿಕ್ಕಹೊಳೆ ಜಲಾಶಯವನ್ನು ಚಾಮರಾಜನಗರ ತಾಲ್ಲೂಕಿನ ಅಟ್ಟಿಗುಳಿಪುರ ಗ್ರಾಮದ ಹತ್ತಿರ ಸುವರ್ಣಾವತಿ ನದಿಯ ಉಪ ನದಿಯಾದ ಚಿಕ್ಕಹೊಳೆ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ನಿರ್ಮಿಸಲಾಗಿರುತ್ತದೆ. ಈ ಜಲಾಶಯದ ನೀರಿನ ಸಂಗ್ರಹಣಾ ಸಾಮರ್ಥ್ಯವು 0.376 ಖಿಒಅ ಇದ್ದು, ಸುಮಾರು 1650 ಊಚಿ (4076 ಚಿಛಿಡಿಛ) ಅಚ್ಚಕಟ್ಟು ಪ್ರದೇಶದಲ್ಲಿ ಭತ್ತ ಹಾಗೂ ಅರೆ ನೀರಾವರಿ ಬೆಳೆಗಳಿಗೆ ನೀರು ಒದಗಿಸಲಾಗುತ್ತಿರುತ್ತದೆ.

ಚಿಕ್ಕಹೊಳೆ ಎಡದಂಡೆ ನಾಲೆಯು 18.00ಕಿ.ಮೀ ಉದ್ದವಿದ್ದು, ಈ ಪೈಕಿ ಸುಸ್ಥಿಯಲ್ಲಿರದ 1.055ಕಿ.ಮೀ ಉದ್ದಕ್ಕೆ ಸಿ.ಸಿ.ಲೈನಿಂಗ್ ಅನ್ನು ಹಾಲಿ ಇರುವ ನಾಲೆಯ ಸೆಕ್ಷನ್‌ಗೆ ತಕ್ಕಂತೆ ನಿರ್ವಹಿಸುವ ಹಾಗೂ ಬಲದಂಡೆಯಲ್ಲಿರುವ ಬಂಡಿಗೆರೆ ನಾಲೆಯು 12.00 ಕಿ.ಮೀ ಉದ್ದವಿದ್ದು, ಈ ಪೈಕಿ ಸುಸ್ಥಿಯಲ್ಲಿರದ 1.10 ಕಿ.ಮೀ ನಲ್ಲಿ ವಿವಿಧ ಸರಪಳಿಗಳಲ್ಲಿ ರಿವೆಟ್‌ಮೆಂಟ್ ಸೈಡ್ ಲೈನಿಂಗ್ ಅನ್ನು ಹಾಲಿ ಇರುವ ನಾಲೆಯ

ಸೆಕ್ಷನ್‌ಗೆ ತಕ್ಕಂತೆ ಮಾಡುವುದು ಹಾಗೂ ಸದರಿ ನಾಲೆಯ 9.10 ಕಿ.ಮೀ ಉದ್ದಕ್ಕೆ ಬೆಡ್‌ಗೆ ಸಿ.ಸಿ.ಲೈನಿಂಗ್ ಒದಗಿಸುವ ಕಾಮಗಾರಿಯ ರೂ. 3.80 ಕೋಟಿ ಮೊತ್ತದ ಅಂದಾಜಿಗೆ ನಿಗಮದ ದಿನಾಂಕ: 03.10.2015 ರ ಆದೇಶದಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ಆಗಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಈ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ಅನುದಾನ ಒದಗಿಸಲಾಗಿರುವುದಿಲ್ಲ, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ವೆಚ್ಚ ಮಾಡಲಾಗಿರುವುದಿಲ್ಲ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 3.75 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

25. ಕಬಿನಿ ಬಲದಂಡೆ ನಾಲೆಯ ವಿತರಣಾ ನಾಲೆ–45 ರಲ್ಲಿ ಸಿ.ಸಿ.ಲೈನಿಂಗ್ ಮಾಡುವ ಕಾಮಗಾರಿ

ಹೆಗ್ಗಡದೇವನ ಕೋಟೆ ತಾಲ್ಲೂಕಿನಲ್ಲಿ ಹರಿಯುವ ಕಬಿನಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ಕಬಿನಿ ಜಲಾಶಯವನ್ನು ನಿರ್ಮಿಸಲಾಗಿದ್ದು, ಇದಕ್ಕೆ ಎರಡು ನಾಲೆಗಳನ್ನು ನಿರ್ಮಿಸಲಾಗಿದೆ. 202 ಕಿ.ಮೀ ಉದ್ದವಿರುವ ಕಬಿನಿ ಬಲದಂಡೆ ನಾಲೆಯಿಂದ 1,07,000 ಎಕರೆ ಪ್ರದೇಶಕ್ಕೆ ಹಾಗೂ 26.00 ಕಿ.ಮೀ ಉದ್ದವಿರುವ ಕಬಿನಿ ಎಡದಂಡೆ ನಾಲೆಯಿಂದ 3000 ಎಕರೆ ಪ್ರದೇಶಕ್ಕೆ ಅಂದರೆ ಈ ಯೋಜನೆಯ ಹರಿ ನೀರಾವರಿ ಅಡಿಯಲ್ಲಿ ಸುಮಾರು 1,10,000 ಎಕರೆ ಪ್ರದೇಶಕ್ಕೆ ನೀರನ್ನು ಒದಗಿಸಲಾಗುತ್ತಿದೆ. ಕಬಿನಿ ಬಲದಂಡೆ ನಾಲೆಯಡಿ 62 ಸಂಖ್ಯೆ ವಿಸ್ತರಣಾ ನಾಲೆಗಳು ಹಾಗೂ 11 ಸಂಖ್ಯೆ ಡಿ.ಪಿ.ಒ ಗಳು ಇರುತ್ತವೆ.

ಕಬಿನಿ ಬಲದಂಡೆ ನಾಲೆಯ ವಿತರಣಾ ನಾಲೆ–45 ಸರಪಳಿ 129.05 ಕಿ.ಮೀ. ನಿಂದ ಪ್ರಾರಂಭಗೊಂಡಿರುವ ವಿತರಣಾ ನಾಲೆಯು 4.504 ಕಿ.ಮೀ. ಉದ್ದ ಹಾಗೂ 8.21 ಕ್ಯೂಸೆಕ್ಸ್ ನೀರು ಹರಿವಿನ ಸಾಮರ್ಥ್ಯ ಹೊಂದಿದ್ದು 638 ಎಕರೆ (258.30 ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರನ್ನು ಒದಗಿಸಲಾಗುತ್ತಿದೆ.

ಈ ವಿತರಣಾ ನಾಲೆಯು ಕಪ್ಪು ಮತ್ತು ಮೆದು ಮಣ್ಣಿನಿಂದ ಕೂಡಿರುವ ಪ್ರದೇಶಗಳಲ್ಲಿ ಹಾಯ್ದು ಹೋಗಿದ್ದು, ನಿರಂತರ ನೀರಿನ ಹರಿವಿನಿಂದಾಗಿ ನಾಲೆಯ ಪಾರ್ಶ್ವಗಳು ಕೊರೆದುಹೋಗಿ ತನ್ನ ಆಕಾರವನ್ನು ಕಳೆದು ಕೊಂಡಿರುತ್ತದೆ. ಇದರಿಂದಾಗಿ ಕಾಲುವೆಯ ತಳ ಭಾಗದಲ್ಲಿ ಮಣ್ಣು ಮತ್ತು ಸಿಲ್ಟ್ ಶೇಖರಣೆಗೊಂಡಿದ್ದು ನೀರಿನ ಹರಿಯುವಿಕೆಯಲ್ಲಿ ವ್ಯತ್ಯಯವಾಗಿ ಕೊನೆ ಭಾಗದ ಅಚ್ಚುಕಟ್ಟಿಗೆ ನೀರು ಹರಿಸಲು ತೊಂದರೆಯಾಗಿರುತ್ತದೆ. ಕೊನೆಯ ಭಾಗದ ಅಚ್ಚುಕಟ್ಟಿಗೆ ಸಮರ್ಪಕವಾಗಿ ನೀರನ್ನು ಹರಿಸುವ ಸಲುವಾಗಿ ಸದರಿ ವಿತರಣಾ ನಾಲೆಗೆ ಸಿ.ಸಿ. ಲೈನಿಂಗ್ ಮಾಡುವ ಕಾಮಗಾರಿಯ ಅಂದಾಜನ್ನು ರೂ.0.99 ಕೋಟಿಗಳಿಗೆ ತಯಾರಿಸಿದ್ದು, ಸಿ.ಇ.ಆರ್ ಸಂಖ್ಯೆ:387/2014–15 ದಿ:31.03.2015 ರಲ್ಲಿ ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿಆಗಿರುತ್ತದೆ.ಸದರಿಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ಅನುದಾನ ಒದಗಿಸಲಾಗಿರುವುದಿಲ್ಲ, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ಯಾವುದೇ ವೆಚ್ಚವಾಗಿರುವುದಿಲ್ಲ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 0.84 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

26. ಕಬಿನಿ ಬಲದಂಡೆ ನಾಲೆಯ ವಿತರಣಾ ನಾಲೆ–46 ರಲ್ಲಿ ಸಿ.ಸಿ.ಲೈನಿಂಗ್ ಮಾಡುವ ಕಾಮಗಾರಿ.

ಹೆಗ್ಗಡದೇವನ ಕೋಟೆ ತಾಲ್ಲೂಕಿನಲ್ಲಿ ಹರಿಯುವ ಕಬಿನಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ಕಬಿನಿ ಜಲಾಶಯವನ್ನು ನಿರ್ಮಿಸಲಾಗಿದ್ದು, ಇದಕ್ಕೆ ಎರಡು ನಾಲೆಗಳನ್ನು ನಿರ್ಮಿಸಲಾಗಿದೆ. 202 ಕಿ.ಮೀ ಉದ್ದವಿರುವ ಕಬಿನಿ ಬಲದಂಡೆ ನಾಲೆಯಿಂದ 1,07,000 ಎಕರೆ ಪ್ರದೇಶಕ್ಕೆ ಹಾಗೂ 26.00 ಕಿ.ಮೀ ಉದ್ದವಿರುವ ಕಬಿನಿ ಎಡದಂಡೆ ನಾಲೆಯಿಂದ 3000 ಎಕರೆ ಪ್ರದೇಶಕ್ಕೆ ಅಂದರೆ ಈ ಯೋಜನೆಯ ಹರಿ ನೀರಾವರಿ ಅಡಿಯಲ್ಲಿ ಸುಮಾರು 1,10,000 ಎಕರೆ ಪ್ರದೇಶಕ್ಕೆ ನೀರನ್ನು ಒದಗಿಸಲಾಗುತ್ತಿದೆ. ಕಬಿನಿ ಬಲದಂಡೆ ನಾಲೆಯಡಿ 62 ಸಂಖ್ಯೆ ವಿಸ್ತರಣಾ ನಾಲೆಗಳು ಹಾಗೂ 11 ಸಂಖ್ಯೆ ಡಿ.ಪಿ.ಒ ಗಳು ಇರುತ್ತವೆ.

ಕಬಿನಿ ಬಲದಂಡೆ ನಾಲೆಯ ವಿತರಣಾ ನಾಲೆ–46 ಸರಪಳಿ 132.78 ಕಿ.ಮೀ. ನಿಂದ ಪ್ರಾರಂಭಗೊಂಡಿರುವ ವಿತರಣಾ ನಾಲೆಯು 5.25 ಕಿ.ಮೀ. ಉದ್ದ ಹಾಗೂ 18.72 ಕ್ಯೂಸೆಕ್ಸ್ ನೀರು ಹರಿವಿನ ಸಾಮರ್ಥ್ಯ ಹೊಂದಿದ್ದು 756 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರನ್ನು ಒದಗಿಸಲಾಗುತ್ತಿದೆ. ಸದರಿ ವಿತರಣಾ ನಾಲೆಗೆ ಸಿ.ಸಿ. ಲೈನಿಂಗ್ ಮಾಡುವ ಕಾಮಗಾರಿಯ ಅಂದಾಜನ್ನು ರೂ.1.40 ಕೋಟಿಗಳಿಗೆ ತಯಾರಿಸಿದ್ದು, ಸಿ.ಇ.ಆರ್ ಸಂಖ್ಯೆ :898/2016–17 ರಲ್ಲಿ ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ಆಗಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, 4.01 ಕಿ.ಮೀ ಉದ್ದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿನಲ್ಲಿ ರೂ.0.45ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ಯಾವುದೇ ವೆಚ್ಚವಾಗಿರುವುದಿಲ್ಲ.

27. ಕಬಿನಿ ಬಲದಂಡೆ ನಾಲೆಯ ವಿತರಣಾ ನಾಲೆ–55 ರಲ್ಲಿ ಸಿ.ಸಿ.ಲೈನಿಂಗ್ ಮಾಡುವ ಕಾಮಗಾರಿ.

ಹೆಗ್ಗಡದೇವನ ಕೋಟೆ ತಾಲ್ಲೂಕಿನಲ್ಲಿ ಹರಿಯುವ ಕಬಿನಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ಕಬಿನಿ ಜಲಾಶಯವನ್ನು ನಿರ್ಮಿಸಲಾಗಿದ್ದು, ಇದಕ್ಕೆ ಎರಡು ನಾಲೆಗಳನ್ನು ನಿರ್ಮಿಸಲಾಗಿದೆ. 202 ಕಿ.ಮೀ ಉದ್ದವಿರುವ ಕಬಿನಿ ಬಲದಂಡೆ ನಾಲೆಯಿಂದ 1,07,000 ಎಕರೆ ಪ್ರದೇಶಕ್ಕೆ ಹಾಗೂ 26.00 ಕಿ.ಮೀ ಉದ್ದವಿರುವ ಕಬಿನಿ ಎಡದಂಡೆ ನಾಲೆಯಿಂದ 3000 ಎಕರೆ ಪ್ರದೇಶಕ್ಕೆ ಅಂದರೆ ಈ ಯೋಜನೆಯ ಹರಿ ನೀರಾವರಿ ಅಡಿಯಲ್ಲಿ

ಸುಮಾರು 1,10,000 ಎಕರೆ ಪ್ರದೇಶಕ್ಕೆ ನೀರನ್ನು ಒದಗಿಸಲಾಗುತ್ತಿದೆ. ಕಬಿನಿ ಬಲದಂಡೆ ನಾಲೆಯಡಿ 62 ಸಂಖ್ಯೆ ವಿಸ್ತರಣಾ ನಾಲೆಗಳು ಹಾಗೂ 11 ಸಂಖ್ಯೆ ಡಿ.ಪಿ.ಒ ಗಳು ಇರುತ್ತವೆ.

ಕಬಿನಿ ಬಲದಂಡೆ ನಾಲೆಯ ವಿತರಣಾ ನಾಲೆ–55 ಸರಪಳಿ 148.70 ಕಿ.ಮೀ. ನಿಂದ ಪ್ರಾರಂಭಗೊಂಡಿರುವ ವಿತರಣಾ ನಾಲೆಯು 8.25 ಕಿ.ಮೀ. ಉದ್ದ ಹಾಗೂ 95.09 ಕ್ಯೂಸೆಕ್ಸ್ ನೀರು ಹರಿವಿನ ಸಾಮರ್ಥ್ಯ ಹೊಂದಿದ್ದು 4008 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರನ್ನು ಒದಗಿಸಲಾಗುತ್ತಿದೆ. ಸದರಿ ವಿತರಣಾ ನಾಲೆಗೆ ಸಿ.ಸಿ. ಲೈನಿಂಗ್ ಮಾಡುವ ಕಾಮಗಾರಿಯ ಅಂದಾಜನ್ನು ರೂ.3.20 ಕೋಟಿಗಳಿಗೆ ತಯಾರಿಸಿದ್ದು, ಸದರಿ ಅಂದಾಜಿಗೆ ನಿಗಮದ ಪತ್ರ ದಿ: 29.12.2016 ರಲ್ಲಿಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ನೀಡಲಾಗಿದ್ದು, ಸಿ.ಇ.ಆರ್ ಸಂಖ್ಯೆ :897/2016–17 ರಲ್ಲಿ ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿಆಗಿರುತ್ತದೆ.ಸದರಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, 5.95 ಕಿ.ಮೀ ಪೈಕಿ 4.25 ಕಿ.ಮೀ ಉದ್ದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19ನೇ ಸಾಲಿನಲ್ಲಿ ರೂ. 1.05 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ಯಾವುದೇ ವೆಚ್ಚವಾಗಿರುವುದಿಲ್ಲ.

28. ಕಬಿನಿ ಬಲದಂಡೆ ನಾಲೆಯ ವಿತರಣಾ ನಾಲೆ–42 ರಡಿ ಬರುವ ಹೊನ್ನೂರು ವಿತರಣಾ ನಾಲೆಯ ಸರ:0.00 ದಿಂದ 16.60 ಕಿ.ಮೀ ವರೆಗೆ ಹಾಗೂ ಸಂತೇಮರಹಳ್ಳಿ ವಿತರಣಾ ನಾಲೆಯ ಸರ:0.00 ದಿಂದ 19.45 ಕಿ.ಮೀ ವರೆಗೆ ಲೈನಿಂಗ್ ಮಾಡುವ ಕಾಮಗಾರಿ

ಹೆಗ್ಗಡದೇವನ ಕೋಟೆ ತಾಲ್ಲೂಕಿನಲ್ಲಿ ಹರಿಯುವ ಕಬಿನಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ಕಬಿನಿ ಜಲಾಶಯವನ್ನು ನಿರ್ಮಿಸಲಾಗಿದ್ದು, ಇದಕ್ಕೆ ಎರಡು ನಾಲೆಗಳನ್ನು ನಿರ್ಮಿಸಲಾಗಿದೆ. 202 ಕಿ.ಮೀ ಉದ್ದವಿರುವ ಕಬಿನಿ ಬಲದಂಡೆ ನಾಲೆಯಿಂದ 1,07,000 ಎಕರೆ ಪ್ರದೇಶಕ್ಕೆ ಹಾಗೂ 26.00 ಕಿ.ಮೀ ಉದ್ದವಿರುವ ಕಬಿನಿ ಎಡದಂಡೆ ನಾಲೆಯಿಂದ 3000 ಎಕರೆ ಪ್ರದೇಶಕ್ಕೆ ಅಂದರೆ ಈ ಯೋಜನೆಯ ಹರಿ ನೀರಾವರಿ ಅಡಿಯಲ್ಲಿ ಸುಮಾರು 1,10,000 ಎಕರೆ (44516 ಹೆ) ಪ್ರದೇಶಕ್ಕೆ ನೀರನ್ನು ಒದಗಿಸಲಾಗುತ್ತಿದೆ. ಕಬಿನಿ ಬಲದಂಡೆ ನಾಲೆಯಡಿ 62 ಸಂಖ್ಯೆ ವಿಸ್ತರಣಾ ನಾಲೆಗಳು ಹಾಗೂ 11 ಸಂಖ್ಯೆ ಡಿ.ಪಿ.ಒ ಗಳು ಇರುತ್ತವೆ.

ಕಬಿನಿ ಬಲದಂಡೆ ಮುಖ್ಯ ನಾಲೆಯ ಸರಪಳಿ 114.365 ಕಿ.ಮೀ ನಲ್ಲಿ ಇರುವ ವಿತರಣಾ ನಾಲೆ 42 ರ ನಾಲೆಯು 11890 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಹೊಂದಿದ್ದು, 1.865 ಕಿ.ಮೀ ಉದ್ದಕ್ಕೆ ಸಾಗಿದ ನಂತರ ಎರಡು ಶಾಖೆಗಳಾಗಿ ವಿಭಾಗವಾಗಿರುತ್ತದೆ. ಒಂದನೇ ಶಾಖೆಯಹೊನ್ನೂರು ವಿತರಣಾ ನಾಲೆಯು 16.60 ಕಿ.ಮೀ ಉದ್ದವಿದ್ದು 6058 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಹೊಂದಿದೆಹಾಗೂ ಎರಡನೇ ಶಾಖೆಯಸಂತೇಮರಹಳ್ಳಿ ವಿತರಣಾ ನಾಲೆಯು 19.45 ಕಿ.ಮೀ ಉದ್ದವಿದ್ದು 5832 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಹೊಂದಿದೆ.

ಈ ವಿತರಣಾ ನಾಲೆಗಳಲ್ಲಿ ಕಾಂಕ್ರೀಟ್ ಲೈನಿಂಗ್‌ಗಳು ನೀರಿನ ಹರಿವಿನಿಂದ ಹಾಗೂ ಮಳೆಯ ನೀರಿನಿಂದ ಹಾಳಾಗಿದ್ದು, ಕೆಲವು ಭಾಗಗಳಿಗೆ ಸುಮಾರು 30 ವರ್ಷಗಳಿಂದ ಕಾಂಕ್ರೀಟ್ ಲೈನಿಂಗ್ ಮಾಡದೇ ಇರುವುದರಿಂದ ನಾಲೆಗಳು ಅವುಗಳ ಸ್ವರೂಪ ಮತ್ತು ಆಕಾರವನ್ನು ಕಳೆದುಕೊಂಡು ನೀರಿನ ಹರಿವಿನಲ್ಲಿ ವ್ಯತ್ಯಯವಾಗಿ ಕೊನೆ ಭಾಗದ ಅಚ್ಚುಕಟ್ಟಿಗೆ ನೀರನ್ನು ಸರಾಗವಾಗಿ ಒದಗಿಸಲು ಕಷ್ಟಸಾಧ್ಯವಾಗಿರುತ್ತದೆ. ಈ ವಿತರಣಾ ನಾಲೆಯಲ್ಲಿ ನೀರನ್ನು ಕೊನೆಯ ಭಾಗದವರೆಗೂ ಸರಾಗವಾಗಿ ಹರಿಸಲು ಅನುಕೂಲವಾಗುವಂತೆ, ಹಾಳಾಗಿರುವ ಹಾಗೂ ಲೈನಿಂಗ್ ಮಾಡದೇ ಇರುವ ಆಯ್ದಭಾಗಗಳಲ್ಲಿ ಲೈನಿಂಗ್ ಮಾಡಲು ಉದ್ದೇಶಿಸಲಾಗಿರುತ್ತದೆ.

ಕಬಿನಿ ಬಲದಂಡೆ ನಾಲೆಯ ವಿತರಣಾ ನಾಲೆ–42 ರಡಿ ಬರುವ ಹೊನ್ನೂರು ವಿತರಣಾ ನಾಲೆಯ ಸರ:0.00 ದಿಂದ 16.60 ಕಿ.ಮೀ ವರೆಗೆ ಹಾಗೂ ಸಂತೇಮರಹಳ್ಳಿ ವಿತರಣಾ ನಾಲೆಯ ಸರ:0.00 ದಿಂದ 19.45 ಕಿ.ಮೀ ವರೆಗೆ ಲೈನಿಂಗ್ ಮಾಡುವ ಕಾಮಗಾರಿಯ ರೂ.11.10 ಕೋಟಿಗಳ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 169 ಎಂಎಂಕೆ2013 ದಿನಾಂಕ: 19.02.2014 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ಹಾಗೂ ರೂ.10.35 ಕೋಟಿಗಳಿಗೆ ಸಿ.ಇ.ಆರ್ ಸಂಖ್ಯೆ: 323/13–14 ರಲ್ಲಿ ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ಆಗಿದ್ದು, ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿ ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.50 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.14 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 10.39 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

29. ಹೇಮಾವತಿ ಬಲದಂಡೆ ನಾಲೆಯ ಸರಪಳಿ 63.750ಮೀ ನಲ್ಲಿ ಪ್ರಾರಂಭವಾಗುವ 35ನೇ ವಿತರಣಾ ನಾಲೆಯ ಆಧುನೀಕರಣ.

ಹೇಮಾವತಿ ಬಲದಂಡೆ ನಾಲೆಯು ಹೇಮಾವತಿ ಅಣೆಕಟ್ಟೆಯ ಬಲಭಾಗದಿಂದ ಪ್ರಾರಂಭವಾಗುತ್ತದೆ. ಈ ನಾಲೆಯ ಸರಪಳಿ 63.75 ಕಿ.ಮೀನಲ್ಲಿ 35ನೇ ವಿತರಣಾ ನಾಲೆಯು ಪ್ರಾರಂಭವಾಗಿದ್ದು ಇದರ ಉದ್ದವು 19.447 ಕಿ.ಮೀಗಳಾಗಿದೆ. ಈ ವಿತರಣಾ ನಾಲೆಯನ್ನು ಅಂದಾಜು 1984–85ನೇ ಸಾಲಿನಲ್ಲಿ ನಿರ್ಮಿಸಲಾಗಿದೆ. ಈ ನಾಲೆಯಿಂದ ಹೊಳೆನರಸೀಪುರ ತಾಲ್ಲೂಕು ಕಸಬಾ ಹೋಬಳಿಯ ಒಟ್ಟು 4231 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯವನ್ನು ಕಲ್ಪಿಸುವ ಸಲುವಾಗಿ ನಿರ್ಮಿಸಲಾಗಿದೆ.

ಮುಖ್ಯ ನಾಲೆಗೆ ಒಳಪಡುವ ವಿತರಣಾ ನಾಲೆಗಳಲ್ಲಿ 35ನೇ ವಿತರಣಾ ನಾಲೆಯೇ ಅತಿ ದೊಡ್ಡ ನಾಲೆಯಾಗಿದ್ದು, ನಾಲೆಯು 19.447 ಕಿ.ಮೀ ಉದ್ದವಿದ್ದು ಮುಖ್ಯ ನಾಲೆಯಿಂದ ಸರಪಳಿ 63.750 ಕಿ.ಮೀನಲ್ಲಿ ಪ್ರಾರಂಭವಾಗಿ 51.00 ಕ್ಯೂಸೆಕ್ಸಗಳ ನೀರಿನ ಹರಿವಿನ ಸಾಮರ್ಥ್ಯವನ್ನು ಹೊಂದಿದೆ. ಅಚ್ಚುಕಟ್ಟುದಾರರು ಬೆಳೆ ಪದ್ಧತಿಯ ಉಲ್ಲಂಘನೆಯಿಂದ ಅರೆಖುಷ್ಕಿ ಬೆಳೆಗಳನ್ನು ಬೆಳೆಯುವ ಭಾಗದಲ್ಲಿ ಭತ್ತ ಬೆಳೆದಿದ್ದರಿಂದ ಮುಖ್ಯ ನಾಲೆ ಮತ್ತು ವಿತರಣಾ ನಾಲೆಗಳಲ್ಲಿ ನೀರಿನ ಕೊರತೆ ಉಂಟಾಗಿ ವಿತರಣಾ ನಾಲೆಗಳಿಗೆ ಆನ್ ಅಂಡ್ ಆಫ್ ಪದ್ಧತಿಯನ್ನು ಅಳವಡಿಸಿ ಮುಖ್ಯ ನಾಲೆಯ ಕೊನೆಯ ಭಾಗದವರೆಗೆ ನೀರನ್ನು ಹರಿಸಲು ಪ್ರತಿ ವರ್ಷವೂ ಶ್ರಮಿಸಲಾಗುತ್ತಿದೆ.

ಈ ಕಾರಣಗಳಿಂದಾಗಿ ಹೇಮಾವತಿ ಬಲದಂಡೆ ನಾಲೆಯ ವಿತರಣಾ ನಾಲೆ 35ರ ಆದುನೀಕರಣ ಮಾಡಿ ಇದರ ಅಡಿಯಲ್ಲಿ ಬರುವ 4231 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ಅರೆಖುಷ್ಕಿ ಬೆಳೆಗೆ ನೀರನ್ನು ಪೂರೈಸುವ ಉದ್ದೇಶದಿಂದ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ.

ಸದರಿ ಕಾಮಗಾರಿಯ ರೂ.19.34 ಕೋಟಿ ಮೊತ್ತದ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಪತ್ರ ದಿನಾಂಕ:ಜಸಂಇ 01 ಎನ್‌ಎಚ್‌ಪಿ 2016 ದಿ:04.03.2016 ರಂದು ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, 19.447 ಕಿ.ಮೀ ಪೈಕಿ 19.00 ಕಿ.ಮೀ ಉದ್ದದ ಲೈನಿಂಗ್ ಪೂರ್ಣಗೊಂಡಿದೆ.. 145 ಸಂಖ್ಯೆಯ ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 2.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 1.99 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 17.85 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

30. ಹನಗೋಡು ಸರಣಿಯ ಅಣೆಕಟ್ಟೆಯಡಿ ಬರುವ ನಾಲಾ ಜಾಲಾಕ್ಕೆ ಮೆಕ್ಯಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿಸಿ ಲೈನಿಂಗ್ ಹಾಗೂ ಅಡ್ಡಮೋರಿ ಕಟ್ಟಡಗಳ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ.

ಹನಗೋಡು ಅಣೆಕಟ್ಟೆಯನ್ನು ಲಕ್ಷ್ಮಣತೀರ್ಥ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ (tributary of Cauvery river) ಸುಮಾರು 300 ವರ್ಷಗಳ ಹಿಂದೆ ನಿರ್ಮಿಸಲಾಗಿರುತ್ತದೆ. ಈ ಅಣೆಕಟ್ಟು ಒಂದು ಬಲದಂಡ ನಾಲೆ ಮತ್ತು 3 ಬ್ರಾಂಚ್ ನಾಲೆಗಳನ್ನು ಒಳಗೊಂಡಿರುತ್ತದೆ. ಹನಗೊಡು ಅಣೆಕಟ್ಟೆಯ ಉದ್ದ 96 ಮೀ ಮತ್ತು ಎತ್ತರ 2 ಮೀ ಇದ್ದು, ಕೇವಲ ನೀರನ್ನು ಡೈವರ್ಷನ್ ಮಾಡುವ ವಿಧಾನವಾಗಿದ್ದು, ಇಲ್ಲಿ ಸಂಗ್ರಹ ಸಾಮರ್ಥ್ಯ ಇರುವುದಿಲ್ಲ. ಅಣೆಕಟ್ಟೆಗೆ 645 ಚದರ ಮೈಲಿ ಜಲಾನಯನ ಪ್ರದೇಶವಿರುತ್ತದೆ. ಅಣೆಕಟ್ಟಿನಿಂದ ನೀರಾವರಿ ಉದ್ದೇಶಕ್ಕೆ ಮುಖ್ಯ ನಾಲೆಗೆ 5 ಗೇಟುಗಳನ್ನು ಅಳವಡಿಸಿದ್ದು ಈ ಅಣೆಕಟ್ಟೆಯಡಿಯಲ್ಲಿ ಬರುವ ಸರಣಿ ಕಾಲುವೆಗಳು, ಕೆರೆಗಳು, ಪಿಕಪ್‌ಗಳ ಸುಮಾರು 24,325 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರನ್ನು ಸರಬರಾಜು ಮಾಡಲಾಗುತ್ತಿದೆ. ಹನಗೋಡು ಮುಖ್ಯ ನಾಲೆಯು 735 ಕ್ಯೂಸೆಕ್ಸಗಳ ನೀರಿನ ಹರಿವಿನ ಸಾಮರ್ಥ್ಯವನ್ನು ಹೊಂದಿದೆ. ಈ ಹಿನ್ನೆಲೆಯಲ್ಲಿ ಹನಗೋಡು ಸರಣಿಯ ಅಣೆಕಟ್ಟೆಯು ಮುಖ್ಯ ನಾಲೆ ಸರಪಳಿ 0.00 ಯಿಂದ 17.80 ಕಿ.ಮೀ. ವರೆಗೆ, ಹನುಮಂತಪುರ ಶಾಖಾ ನಾಲೆಯ ಸರಪಳಿ 0.0 ರಿಂದ 20.157 ಕಿಮೀ ವರೆಗೆ, ಕರಿಮುದ್ದನಹಳ್ಳಿ ಬಲದಂಡೆ ನಾಲೆಯ ಸರಪಳಿ 0.00 ರಿಂದ 16.833 ಕಿಮೀ.ವರೆಗೆ, ಕರಿಮುದ್ದನಹಳ್ಳಿ ಎಡದಂಡೆ ನಾಲೆ ಸರಪಳಿ 0.00 ರಿಂದ 11.205 ಕಿಮೀ.ವರೆಗೆ, ನಲ್ಲೂರು ನಾಲೆಯ ಸರಪಳಿ 0.00 ಯಿಂದ 10.957 ಕಿಮೀ ವರೆಗೆ ಮತ್ತುಉದ್ದೂರು ನಾಲೆಯ ಸರಪಳಿ 0.00 ಯಿಂದ 38.014 ಕಿಮೀ ವರೆಗೆ ಹಾಗೂ ಉದ್ದೂರು ಶಾಖಾ ನಾಲೆಗಳ ಅಡ್ಡಮೋರಿ ಅಭಿವೃದ್ಧಿಪಡಿಸುವ ಕಾಮಗಾರಿಯ ರೂ. 151.65 ಕೋಟಿಗಳ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂಖ್ಯೆ ಜಸಂಇ 100 ಎಂಎಂಕೆ 2016, ಬೆಂಗಳೂರು ದಿನಾಂಕ 20.02.2017 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.ಸದರಿ ಕಾಮಗಾರಿಯ ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 5.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 2.67 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 17.58 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

31. ಕೃಷ್ಣರಾಜಸಾಗರ ಯೋಜನೆಯ ಬಲದಂಡೆ ಕೆಳಮಟ್ಟದ ನಾಲೆಯ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿ

ಕೃಷ್ಣರಾಜಸಾಗರ ಜಲಾಶಯದ ನಿರ್ಮಾಣವನ್ನು 1911 ರಲ್ಲಿ ಪ್ರಾರಂಭಿಸಿ 1934 ರಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ. ಈ ಜಲಾಶಯದ ಬಲಭಾಗದಲ್ಲಿ +60' ಮಟ್ಟದಲ್ಲಿ ಇರುವ ಆರ್.ಬಿ.ಎಲ್.ಎಲ್. ನಾಲೆಯ ಉದ್ದವು 31.96 ಕಿ.ಮೀ. ಇದ್ದು, 250 ಕ್ಯೂಸೆಕ್ಸ್ ನೀರು ಹರಿವಿನ ಸಾಮರ್ಥ್ಯ ಹೊಂದಿರುತ್ತದೆ. ಈ 250 ಕ್ಯುಸೆಕ್ಸ್ ನಲ್ಲಿ ಸುಮಾರು 50 ಕ್ಯುಸೆಕ್ಸ್ ನೀರನ್ನು ಮೈಸೂರು ನಗರದ ಕುಡಿಯುವ ನೀರಿಗೆ ಉಪಯೋಗಿಸಲಾಗುತ್ತಿದೆ ಹಾಗೂ ಇನ್ನು ಉಳಿದ 200 ಕ್ಯುಸೆಕ್ಸ್ ನೀರನ್ನು ನೀರಾವರಿಗೆ ಉಪಯೋಗಿಸಿಕೊಳ್ಳಲಾಗುತ್ತಿದೆ. ಈ ನಾಲೆಯಿಂದ ಮಂಡ್ಯ ಜಿಲ್ಲೆಯ ಶ್ರೀರಂಗಪಟ್ಟಣ ತಾಲ್ಲೂಕಿನ ಹಾಗೂ ಮೈಸೂರು ಜಿಲ್ಲೆಯ ಮೈಸೂರು ತಾಲ್ಲೂಕಿನ ಒಟ್ಟಾರೆ ಅಚ್ಚುಕಟ್ಟು 3789 ಎಕರೆ (1533.38 ಹೆಕ್ಟೇರ್) ಪ್ರದೇಶಕ್ಕೆ ನೀರನ್ನು ಒದಗಿಸಲಾಗುತ್ತಿದೆ.

ಆರ್.ಬಿ.ಎಲ್.ಎಲ್ ನಾಲೆಯು ಸುಮಾರು 100 ವರ್ಷಗಳಷ್ಟು ಹಳೆಯದಾಗಿದ್ದು, ನಾಲೆಯಲ್ಲಿ ಸತತವಾಗಿ ನೀರು ಹರಿದಿರುವುದರಿಂದ ಹಲವು ಕಡೆ ನಾಲೆಯು ಅಗಲವಾಗಿ ಪಾರ್ಶ್ವಗಳು ಕೊರೆದಿರುವುದರಿಂದ, ನಾಲೆಯು ತನ್ನ ಮೂಲ ಸ್ವರೂಪವನ್ನು ಕಳೆದುಕೊಂಡು, ನಾಲೆಯಲ್ಲಿ ನೀರಿನ ಹರಿವಿನ ವೇಗವು ಕಡಿಮೆಯಾಗಿರುತ್ತದೆ. ನಾಲೆಯಲ್ಲಿ ಹೂಳು ತುಂಬಿ ಗಿಡಗೆಂಟೆಗಳು ಬೆಳೆದಿರುವುದರಿಂದ ನಾಲೆಯಲ್ಲಿ ನೀರಿನ ಹರಿವಿನ ವೇಗ ಮತ್ತಷ್ಟು ಕಡಿಮೆಯಾಗಿರುತ್ತದೆ. ನಾಲೆಯ ತಳ ಅಗಲವು 12.00 ಮೀ ನಿಂದ ಕೊನೆಭಾಗದಲ್ಲಿ 2.00 ಮೀ ರವೆರೆಗೆ ಇದ್ದು, ನಾಲೆಯ ಸೆಕ್ಷನ್ ಕ್ರಮಬದ್ಧವಾಗಿರುವುದಿಲ್ಲ. ನಾಲೆಯು ತುಂಬಾ ಹಳೆಯದಾಗಿದ್ದು, ಏರಿಯ ಉದ್ದಕ್ಕೂ ಅಲ್ಲಲ್ಲಿ ಮಣ್ಣನ್ನು ತೆಗೆದಿರುವುದರಿಂದ ನಾಲಾ ಏರಿಯು ತುಂಬಾ ಶಿಥಿಲವಾಗಿ ಹಲವು ಕಡೆ ನೀರು ಉರುಳಿ ಏರಿಯಲ್ಲಿ ಕೊರತೆ ಉಂಟಾಗಿದ್ದು, ಹಲವು ಸಂದರ್ಭಗಳಲ್ಲಿ ನಾಲಾ ಏರಿಯು ಒಡೆದು ನೀರು ನಿರ್ವಹಣೆಗೆ ತುಂಬಾ ಅಡಚಣೆ ಉಂಟಾಗಿರುತ್ತದೆ. ಈ ಎಲ್ಲಾ ಕಾರಣಗಳಿಂದ ನಾಲೆಯ ಕೊನೆಭಾಗಕ್ಕೆ ನೀರನ್ನು ಒದಗಿಸಲು ತೊಂದರೆಯಾಗಿದ್ದು, 3789 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶದಲ್ಲಿ 3581 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರನ್ನು ಒದಗಿಸಲಾಗುತ್ತಿದ್ದು, 208 ಎಕರೆಯಷ್ಟು ಭಾದಿತ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಾಗಿರುತ್ತದೆ. ಅಲ್ಲದೆ, ಈ ಹಿಂದೆ ಕಲ್ಲು / ಇಟ್ಟಿಗೆಗಳಿಂದ ನಿರ್ಮಿಸಿರುವ Cart bridges, Road bridges, Super passages, Aqueducts, sluices ಗಳು ಹಳೆಯಕಾಲದವಾಗಿದ್ದು, ತುಂಬಾ ಶಿಥಿಲಾವಸ್ಥೆಯಲ್ಲಿರುತ್ತವೆ.

ಕೃಷ್ಟರಾಜಸಾಗರ ಯೊಜನೆಯ ಬಲದಂಡೆ ಕೆಳಮಟ್ಟದ ನಾಲೆಯ ಆಧುನೀಕರಣಕಾಮಗಾರಿಯ ರೂ.46.00 ಕೋಟಿ ಮೊತ್ತದ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 11 ಎಂಎಂಕೆ 2017, ಬೆಂಗಳೂರು ದಿನಾಂಕ 12.07.2017 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, 29.00 ಕಿ.ಮೀ ಪೈಕಿ 10.26 ಕಿ.ಮೀ ಉದ್ದದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದೆ. 65 ಸಂಖ್ಯೆಯ ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳ ಪೈಕಿ 26 ಸಂಖ್ಯೆಯ ಪೂರ್ಣಗೊಂಡಿದೆ. ಉಳಿಕೆ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 3.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 11.14 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 11.14 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

32. ತುಮಕೂರು ಜಿಲ್ಲೆ, ಕುಣಿಗಲ್ ತಾಲ್ಲೂಕಿನ, ಮಾರ್ಕೋನಹಳ್ಳಿ ಜಲಾಶಯದ ಎಡದಂಡೆ ಮತ್ತು ಬಲದಂಡೆ ನಾಲೆಗಳ ಅಧುನೀಕರಣ ಕಾಮಗಾರಿ.

ತುಮಕೂರು ಜಿಲ್ಲೆ, ಕುಣಿಗಲ್ ತಾಲ್ಲೂಕು, ಅಮೃತೂರು ಹೋಬಳಿಯ, ಮಾರ್ಕೋನಹಳ್ಳಿ ಜಲಾಶಯವನ್ನು ವೀರ ವೈಷ್ಣವಿನದಿ ಮತ್ತು ಶಿಂಷಾ ನದಿಗಳ ಸಂಗಮದ ಸ್ಥಳದಲ್ಲಿ ರೂ.29.00 ಲಕ್ಷಗಳಿಗೆ 1938 ರಲ್ಲಿ ಪ್ರಾರಂಭಿಸಿ 1940ರಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಲಾಗಿರುತ್ತದೆ. ಸದರಿ ಜಲಾಶಯದಡಿ 5942.00 ಹೆಕ್ಟೇರ್ ಅಧಿಕೃತ ಅಚ್ಚುಕಟ್ಟನ್ನು ಹೊಂದಿರುತ್ತದೆ. ಜಲಾಶಯವು2.40 ಟಿ.ಎಂ.ಸಿ ನೀರಿನ ಶೇಕರಣ ಸಾವ್ಮರ್ಥ್ಯ ಹೊಂದಿದೆ. ಸದರಿ ಜಲಾಶಯಕ್ಕೆ ಎರಡು ಮುಖ್ಯ ನಾಲೆಗಳಿದ್ದು, ಎಡದಂಡೆ ನಾಲೆಯು 28.80 ಕಿ.ಮೀ ಉದ್ದವಿದ್ದು 3952.00 ಹೆಕ್ಟೇರ್ ಮತ್ತು ಬಲದಂಡೆ ನಾಲೆಯು 18.80 ಕಿ.ಮೀ ಉದ್ದವಿದ್ದು 560.00 ಹೆಕ್ಟೇರ್ ಅಧಿಕೃತ ಅಚ್ಚುಕಟ್ಟನ್ನು ಹೊಂದಿರುತ್ತದೆ.

ಮಾರ್ಕೋನಹಳ್ಳಿ ಜಲಾಶಯದ ಎಡದಂಡೆ ನಾಲೆಯ ಅಧುನೀಕರಣದ ಕಾಮಗಾರಿಯ ರೂ.49.00 ಕೋಟಿಗಳಿಗೆ ಮತ್ತು ಮಾರ್ಕೋನಹಳ್ಳಿ ಜಲಾಶಯದ ಬಲದಂಡೆ ನಾಲೆಯ ಅಧುನೀಕರಣದ ಕಾಮಗಾರಿಯ ರೂ.17.00 ಕೋಟಿಗಳ ಡಿ.ಪಿ.ಆರ್. ಪ್ರಸ್ತಾವನೆಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂ. ಜಸಂಇ 90 ಎನ್.ಹೆಚ್.ಪಿ. 2017 ಬೆಂಗಳೂರು ದಿನಾಂಕ : 19.08.2017 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ನೀಡಲಾಗಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಎಡದಂಡೆ ನಾಲೆಯ 28.80 ಕಿ.ಮೀ ಪೈಕಿ 20.00 ಕಿ.ಮೀ ಉದ್ದದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಹಾಗೂ 58 ಸಂಖ್ಯೆಯ ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳ ಪೈಕಿ 46 ಸಂಖ್ಯೆಯ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ ಮತ್ತು ಬಲದಂಡೆ ನಾಲೆಯ 18.80 ಕಿ.ಮೀ ಪೈಕಿ 16.50 ಕಿ.ಮೀ ಉದ್ದದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿಯ ಹಾಗೂ 32 ಸಂಖ್ಯೆಯ ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳ ಪೈಕಿ 26 ಸಂಖ್ಯೆಯ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 7.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 37.11 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 39.07 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

33. ಹಾರಂಗಿ ಎಡದಂಡೆ ನಾಲೆಯ ಸರಪಳಿ 27.083 ಕಿಮೀ ನಿಂದ 149.385 ಕಿಮೀ ವರೆಗೆ ಸಿ.ಡಿ ಕೆಲಸಗಳ ಅಭಿವೃದ್ಧಿ ಹಾಗೂ ಮೆಕಾನಿಕಲ್ ಪೇವರ್ ಬಳಸಿ ಸಿಸಿ ಲೈನಿಂಗ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ.

ಹಾರಂಗಿ ಜಲಾಶಯವನ್ನು ಹಾರಂಗಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ನಿರ್ಮಿಸಲಾಗಿರುತ್ತದೆ. ಈ ಜಲಾಶಯಕ್ಕೆ ಎರಡು ನಾಲೆಗಳಿದ್ದು, ಹಾರಂಗಿ ಬಲ ದಂಡೆ ನಾಲೆ ಉದ್ದ 138 ಕಿಮೀ ಮತ್ತು ಸಾಮರ್ಥ್ಯ 1500 ಕ್ಯೂಸೆಕ್ಸ್ ಹಾಗೂ ಹಾರಂಗಿ ಎಡ ದಂಡೆ ನಾಲೆ ಉದ್ದ 153 ಕಿಮೀ ಮತ್ತು ಸಾಮರ್ಥ್ಯ 400 ಕ್ಯೂಸೆಕ್ಸ್ ಇರುತ್ತವೆ. ಹಾರಂಗಿ ಎಡ ದಂಡೆ ಕಾಲುವೆ ಅಡಿಯಲ್ಲಿ ಹರಿ ನೀರಾವರಿಯಲ್ಲಿ 29,472 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿರುತ್ತದೆ. ಏತ ಯೋಜನೆಯಡಿಯಲ್ಲಿ 1,500 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿರುತ್ತದೆ. ಹಾರಂಗಿ ಬಲ ದಂಡೆ ಕಾಲುವೆ ಅಡಿಯಲ್ಲಿ ಹರಿ ನೀರಾವರಿಯಲ್ಲಿ 71,539 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿರುತ್ತದೆ. ಏತ ಯೋಜನೆಯಡಿಯಲ್ಲಿ 30,000 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿರುತ್ತದೆ.

ಹಾರಂಗಿ ಎಡದಂಡೆ ನಾಲೆಯ ಸರಪಳಿ 27.083 ಕಿಮೀ ನಿಂದ 85.905 ಕಿಮೀ ವರೆಗೆ ನಾಲೆಯನ್ನು ಆಧುನೀಕರಣಗೊಳಿಸುವ ಕಾಮಗಾರಿಯ ರೂ.116.00 ಕೋಟಿಗಳ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂಖ್ಯೆ ಜಸಂಇ 05 ಎಂಎಂಕೆ 2017, ಬೆಂಗಳೂರು ದಿನಾಂಕ 12.09.2017 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.53.22 ಕಿ.ಮೀ ಪೈಕಿ 45.42 ಕಿ.ಮೀ ಉದ್ದದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿಯ ಹಾಗೂ 403 ಸಂಖ್ಯೆಯ ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳ ಪೈಕಿ 343 ಸಂಖ್ಯೆಯ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದೆ.

ಹಾರಂಗಿ ಎಡದಂಡೆ ನಾಲೆಯ ಸರಪಳಿ 85.905 ಕಿಮೀ ನಿಂದ 149.385 ಕಿಮೀವರೆಗೆ ನಾಲೆಯನ್ನು ಆಧುನೀಕರಣಗೊಳಿಸುವ ಕಾಮಗಾರಿಯ ರೂ.62.15 ಕೋಟಿಗಳ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂಖ್ಯೆ ಜಸಂಇ 05 ಎಂಎಂಕೆ 2017, ಬೆಂಗಳೂರು ದಿನಾಂಕ 12.09.2017 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. 63.00 ಕಿ.ಮೀ ಪೈಕಿ 30.00 ಕಿ.ಮೀ ಉದ್ದದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿಯ ಹಾಗೂ 323 ಸಂಖ್ಯೆಯ ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳ ಪೈಕಿ 62 ಸಂಖ್ಯೆಯ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 13.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 2.50 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 2.76 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

34. ಸುವರ್ಣಾವತಿ ಜಲಾಶಯದ ಎಡದಂಡೆ ಹಾಗೂ ಬಲದಂಡೆ ನಾಲೆಗಳ ಅಭಿವೃದ್ಧಿ:

ಸುವರ್ಣಾವತಿ ಅಣೆಕಟ್ಟೆಯನ್ನು ಚಾಮರಾಜನಗರ ತಾಲ್ಲೂಕಿನ ಅಟ್ಟಿಗುಳಿಪುರ ಗ್ರಾಮದ ಹತ್ತಿರ ಸುವರ್ಣಾವತಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ನಿರ್ಮಿಸಲಾಗಿರುತ್ತದೆ. ಈ ಜಲಾಶಯದ ನೀರಿನ ಸಂಗ್ರಹಣಾ ಸಾರ್ಮರ್ಥ್ಯವು 1.259 ಟಿ.ಎಂ.ಸಿ ಇದ್ದು, ಸುಮಾರು 4246.90 ಹೆ (10494.09 ಎಕರೆ ಎಡದಂಡೆ, ಬಲದಂಡೆ ಹಾಗೂ ನದಿ ನಾಲೆಗಳನ್ನು ಸೇರಿಸಿ) ಅಚ್ಚಕಟ್ಟು ಪ್ರದೇಶದಲ್ಲಿ ಭತ್ತ ಹಾಗೂ ಅರೆ ನೀರಾವರಿ ಬೆಳೆಗಳಿಗೆ ನೀರು ಒದಗಿಸಲಾಗುತ್ತಿದೆ. ಸುವರ್ಣಾವತಿ ಅಣೆಕಟ್ಟೆಗೆ ಎರಡು ನಾಲೆಗಳಿದೆ. ಸುವರ್ಣಾವತಿ ಎಡದಂಡೆ ನಾಲೆಯು 5.40ಕಿ.ಮೀ ಉದ್ದವಿದ್ದು, 162 ಹೆ ಅಚ್ಚುಕಟ್ಟ ಪ್ರದೇಶವನ್ನು ಹೊಂದಿದೆ ಹಾಗೂ ಸುವರ್ಣಾವತಿ ಬಲದಂಡೆ ನಾಲೆಯು 19.90 ಕಿ.ಮೀ ಉದ್ದವಿದ್ದು, 2671 ಹೆ ಅಚ್ಚುಕಟ್ಟ ಪ್ರದೇಶವನ್ನು ಹೊಂದಿದೆ.

ಸುವರ್ಣಾವತಿ ಎಡದಂಡೆ ನಾಲೆಯು ಒಟ್ಟು 5.40ಕಿ.ಮೀ ಉದ್ದವಿದ್ದು, ಈ ಪೈಕಿ ಸುಸ್ಥಿಯಲ್ಲಿರದ 4.30 ಕಿ.ಮೀ ಉದ್ದಕ್ಕೆ ಸಿ.ಸಿ.ಲೈನಿಂಗ್ ಅನ್ನು ಹಾಲಿ ಇರುವ ನಾಲೆಯ ಸೆಕ್ಷನ್‌ಗೆ ತಕ್ಕಂತೆ ನಿರ್ವಹಿಸುವ ಹಾಗೂ ಬಲದಂಡೆಯಲ್ಲಿರುವ ನಾಲೆಯು 19.90 ಕಿ.ಮೀ ಉದ್ದವಿದ್ದು, ಈ ಪೈಕಿ ಸುಸ್ಥಿಯಲ್ಲಿರದ 3.380 ಕಿ.ಮೀ ನಲ್ಲಿ ವಿವಿಧ ಸರಪಳಿಗಳಲ್ಲಿ ಸಿ.ಸಿ.ಲೈನಿಂಗ್ ಅನ್ನು ಅನುಮೋದಿತ ನಾಲೆಯ ಸೆಕ್ಷನ್‌ಗೆ ತಕ್ಕಂತೆ ಮಾಡುವುದು ಹಾಗೂ 16 ಅಡ್ಡಮೋರಿಗಳ ಮರು ನಿರ್ಮಾಣ, ಮತ್ತು 7 ಅಡ್ಡಮೋರಿಗಳ ದುರಸ್ಥಿ ಕೆಲಸಗಳನ್ನು ಒಳಗೊಂಡಿರುವ ಕಾಮಗಾರಿಯ ರೂ. 3.65 ಕೋಟಿ ಮೊತ್ತದ ಅಂದಾಜಿಗೆ ನಿಗಮದ ದಿನಾಂಕ: 31.12.2016 ರ ಆದೇಶದಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ.1.50 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 2.78 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ.2.78 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

35. ಹೆಬ್ಬಳ್ಳ ನಾಲೆಗಳಿಗೆ ಸಿಸಿ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ:

ಹೆಬ್ಬಳ್ಳ ಜಲಾಶಯವನ್ನು ಮೈಸೂರು ಜಿಲ್ಲೆಯ ಹೆಗ್ಗಡದೇವನ ಕೋಟೆ ತಾಲ್ಲೂಕಿನ ಹೆಬ್ಬಳ್ಳ ಗ್ರಾಮದ ಹತ್ತಿರ ಹೆಬ್ಬಳ್ಳ ಹಳ್ಳಕ್ಕೆ ಅಡ್ಡಲಾಗಿ ನಿರ್ಮಿಸಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಮೂಲ ಅಂದಾಜು ರೂ.15.08 ಲಕ್ಷಗಳಾಗಿದ್ದು, ಈ ಯೋಜನೆಯ ಕಾಮಗಾರಿಯನ್ನು 1958ರಲ್ಲಿ ಪ್ರಾರಂಭಿಸಿ 1966 ರಲ್ಲಿ ಪೂರ್ಣಗೊಂಡಿದೆ ಹಾಗೂ 1972ರಿಂದ ಕಾರ್ಯಗತಗೊಳಿಸಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪರಿಷ್ಕೃತ ಅಂದಾಜು ಮೊತ್ತ ರೂ. 58.00 ಲಕ್ಷಗಳು. ಈ ಯೋಜನೆಯ ಅಕ್ಷಾಂಶ Latitude-12º -03 ' -42" NರೇಖಾಂಶLongitude -76 º -20' –00" ಇ.ಈ ಯೋಜನೆಯು 145.00 ಚದರ ಕಿ.ಮೀ ಜಲಾನಯನ ಪ್ರದೇಶ ಹೊಂದಿದೆ, ಜಲಾಶಯವು ಮಣ್ಣಿನ ಏರಿಯಿಂದ ನಿರ್ಮಿಸಿದ್ದು, 996.7 ಮೀಟರ್ ಉದ್ದ ಹಾಗೂ 19.2 ಮೀಟರ್ ಎತ್ತರ ಮತ್ತು ಏರಿಯ ಮೇಲೆ ಅಳತೆ 4.5 ಮೀಟರ್ ಇರುತ್ತದೆ, ಕೋಡಿ ಉದ್ದ 134.16 ಮೀಟರ್ ಇದ್ದು, 10982 ಕ್ಯುಸೆಕ್ಸ್ ನೀರನ್ನು ಹೊರಬಿಡುವ ಸಾಮರ್ಥ್ಯ ಹೊಂದಿರುತ್ತದೆ. ಜಲಾಶಯದ ಒಟ್ಟು ಸಂಗ್ರಹಣಾ ಸಾಮರ್ಥ್ಯ 423 ಎಂ.ಸಿ.ಎಫ್.ಟಿ (0.423 ಟಿ.ಎಂ.ಸಿ) 381 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ಲೈವ್ ಸ್ಟೋರೆಜ್ ಮತ್ತು 42 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ಡೆಡ್ ಸ್ಟೋರೆಜ್ ಇರುತ್ತದೆ.

ಈ ಜಲಾಶಯಕ್ಕೆ ಒಂದು ಹೆಬ್ಬಳ್ಳ ಎಡದಂಡೆ ನಾಲೆಯನ್ನುಮಾತ್ರ ಹೊಂದಿರುತ್ತದೆ. ನಾಲೆಯು 27.20 ಕಿ.ಮೀ ಉದ್ದ ಇದ್ದು, 110 ಕ್ಯುಸೆಕ್ಸ್ ನೀರು ಹರಿಸುವ ಸಾಮರ್ಥ್ಯ ಹೊಂದಿರುತ್ತದೆ ಮತ್ತು 3050 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರನ್ನು ಒದಗಿಸುವ ಸಾಮರ್ಥ್ಯ ಹೊಂದಿರುತ್ತದೆ. ಈ ಜಲಾಶಯದ ಅಚ್ಚುಕಟ್ಟಿಗೆ ನೀರಾವರಿ ಬೆಳೆ ಭತ್ತಕ್ಕೆ ವಿನ್ಯಾಸಗೊಳಿಸಲಾಗಿದೆ.

ಹೆಬ್ಬಳ್ಳ ಎಡದಂಡೆ ನಾಲೆಯು 27.20 ಕಿ.ಮೀ ಉದ್ದ ಇದ್ದು ಬಹಳ ಹಿಂದೆ ನಿರ್ಮಿಸಿರುವುದರಿಂದ ನೈಸರ್ಗಿಕ ಕಾರಣಗಳಾದ ಮಳೆ ಹಾಗೂ ನೀರಿನ ಹರಿವಿನಿಂದ ಶಿಥಿಲಗೊಂಡಿರುವುದರಿಂದ, ಹೆಬ್ಬಳ್ಳ ಎಡದಂಡೆ ನಾಲೆಯ ಸರಪಳಿ 0.00 ಕಿಮೀ ಯಿಂದ 27.20 ಕಿ.ಮೀ ವರೆಗೆ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ಉದ್ದೇಶಿಸಲಾಗಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯ ರೂ. 15.25 ಕೋಟಿ ಮೊತ್ತದ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂಖ್ಯೆ ಜಸಂಇ 02 ಎಂಎಂಕೆ 2016 ದಿನಾಂಕ: 20.02.2017 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಸದರಿ ನಾಲೆಯ ಜಂಗಲ್ ಮತ್ತು ಹೂಳೂ ತೆಗೆಯು ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ. 27.20 ಕಿ.ಮೀ ಪೈಕಿ 1.00 ಕಿ.ಮೀ ಉದ್ದದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 1.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.03 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 0.03 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

36. ಹೊಸಹೊಳಲು ಎಡಮೇಲ್ದಂಡೆ ಕಾಲುವೆಯ ಸರಪಳಿ 0.00 ರಿಂದ 15.90 ಕಿಮೀ ವರೆಗೆ ಸಿಸಿ ಲೈನಿಂಗ್ ಮತ್ತು ಅಡ್ಡಮೋರಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ

ಹೊಸಹೊಳಲು ದೊಡ್ಡಕೆರೆಯು ತಾಲ್ಲೂಕು ಕೇಂದ್ರವಾದ ಕೃಷ್ಣರಾಜಪೇಟೆಯಿಂದ 6 ಕಿ.ಮೀ ದೂರದಲ್ಲಿದೆ. ಹೊಸಹೊಳಲು ಕೆರೆಯು ಸುಮಾರು 60 ವರ್ಷಗಳ ಹಿಂದೆ ಕಟ್ಟಲ್ಪಟ್ಟಿರುತ್ತದೆ. ಕೆರೆಯ ನಾಲೆಗಳಿಂದ ಸುಮಾರು 550 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವು ನೀರಾವರಿ ಸೌಲಭ್ಯವನ್ನು ಹೊಂದಿರುತ್ತದೆ. ಸದರಿ ಕೆರೆಗೆ ಹೇಮಾವತಿ ಎಡದಂಡೆ ನಾಲೆಯ ಬಸಿ ನೀರು ಬರುತ್ತಿದು, 51 ಕ್ಯೂಸೆಕ್ಸ್‌ಗಳಷ್ಟು ಬೀಳುವ ನೀರನ್ನು ಉಪಯೋಗಿಸಿಕೊಳ್ಳಬಹುದಾಗಿದೆ.

ಹೇಮಾವತಿ ಎಡದಂಡೆ ವಿತರಣಾ ನಾಲಾ 62 ರ 1,230 ಎಕರೆ ಹಾಗೂ ವಿತರಣಾ ನಾಲೆ 64 ರ 2,760 ಎಕರೆ, ಅಂದರೆ ಒಟ್ಟಾರೆ 3,960 ಎಕರೆ ವಂಚಿತ ಕೆರೆಯ ಹೆಚ್ಚುವರಿ 51.00 ಕ್ಯೂಸೆಕ್ಸ್ ನೀರನ್ನು ಬಳಸಲು ಹೊಸಹೊಳಲು ಎಡಮೇಲ್ದಂಡೆ ಕಾಲುವೆ ಸರಪಳಿ 0.00 ರಿಂದ 17.00 ಕಿಮೀ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ ರೂ.7.50 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಮಂಜೂರಾತಿಯನ್ನು ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ನೀನಿ/ಎಸ್.ಹೆಚ್.ಪಿ/98/23–11–1998 ರಲ್ಲಿ ನೀಡಿರುತ್ತದೆ.

ಪ್ರಸ್ತುತ ಹೊಸಹೊಳಲು ಎಡಮೇಲ್ದಂಡೆ ನಾಲೆ ಸರಪಳಿ 0.00 ರಿಂದ 15.90 ಕಿಮೀ ವರೆಗೆ ಸಿಸಿ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿಯನ್ನು ಹೊಸಹೊಳಲು ಎಡಮೇಲ್ದಂಡೆ ನಾಲೆಯ ಸರಪಳಿ 0.00 ರಿಂದ 11.00 ಕಿಮೀ ವರೆಗೆ ಹಾಗೂಸರಪಳಿ 11.00 ರಿಂದ 15.90 ಕಿಮೀ ವರೆಗೆ ಎರಡು ಹಂತದಲ್ಲಿ ಕೈಗೊಳ್ಳಲು ಉದ್ದೇಶಿಸಿದ್ದು, ಹೊಸಹೊಳಲು ಎಡಮೇಲ್ದಂಡೆ ನಾಲೆಯ ಸರಪಳಿ 0.00 ರಿಂದ 11.00 ಕಿಮೀ ವರೆಗಿನ ಭಾಗದಲ್ಲಿ ಸಿಸಿ ಲೈನಿಂಗ್ ಮತ್ತು ಅಡ್ಡಮೋರಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಯ ರೂ. 6.25 ಕೋಟಿ ಮೊತ್ತದ ಡಿ.ಪಿ.ಆರ್‌ಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 45 ಎನ್‌ಹೆಚ್‌ಪಿ 2017 ದಿನಾಂಕ 12.06.2017 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿದ್ದು, ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿದೆ.

ಉಳಿದಂತೆ ಹೊಸಹೊಳಲು ಎಡಮೇಲ್ದಂಡೆ ನಾಲೆಯ ಸರಪಳಿ 11.00 ರಿಂದ 15.90 ಕಿಮೀ ವರೆಗಿನ ಕಾಮಗಾರಿಯನ್ನು ರೂ. 10.50 ಕೋಟಿಗಳಿಗೆ ತಯಾರಿಸಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ಕೋರಿ ಸರ್ಕಾರಕ್ಕೆ ಸಲ್ಲಿಸಲಾಗಿದೆ. ಜಲ ಸಂಪನ್ಮೂಲ ಇಲಾಖೆಯಿಂದ ತೆಗೆದುಕೊಳ್ಳಲಾದ ಕಾಮಗಾರಿಗಳ ಕಾರ್ಯಭಾರ ಈಗಾಗಲೇ ಅಧಿಕವಾಗಿರುವುದರಿಂದ ಸದರಿ ಕಾಮಗಾರಿಯ ಪ್ರಸ್ತಾವನೆಯನ್ನು ಕೈಬಿಡುವಂತೆ ಸರ್ಕಾರವು ಸೂಚಿಸಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 2.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.09 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 0.09 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

37. ಹಾರೋಹಳ್ಳಿ ಮೇಲ್ದಂಡೆ ನಾಲೆಯ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿ

ವಿರಿಜಾ ನಾಲೆಯ 69.00 ಕಿ.ಮೀ ನಿಂದ ಹಾರೋಹಳ್ಳಿ ಮೇಲ್ದಂಡೆ ನಾಲೆ ಪ್ರಾರಂಭವಾಗುತ್ತಿದ್ದು, ಈ ನಾಲೆಯನ್ನು 1970 ರಲ್ಲಿ ನಿರ್ಮಾಣ ಮಾಡಲಾಗಿದೆ. ಇದರ ಉದ್ದ 26.00 ಕಿ.ಮೀ ಇದ್ದು, ನಾಲೆಯ ಸಾಮಾರ್ಥ್ಯ 91 ಕ್ಯೂಸೆಕ್ಸ್ ಇರುತ್ತದೆ. ಈ ನಾಲೆಯು ವರುಣಾ ವಿದಾನ ಸಭಾ ಕ್ಷೇತ್ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಮೈಸೂರು ಜಿಲ್ಲೆಯ ತಿ. ನರಸೀಪುರ ತಾಲ್ಲೂಕಿನ 1821 ಎಕರೆ (736.94ಹೆ) ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರನ್ನು ಒದಗಿಸುತ್ತದೆ.

ಹಾರೋಹಳ್ಳಿ ಮೇಲ್ದಂಡೆ ನಾಲೆಯು ಹಳೆಯದಾಗಿರುವುದರಿಂದ ನಾಲೆಯ ಸ್ವರೂಪವು ಹಲವು ಕಡೆ ಅಗಲವಾಗಿದ್ದು, ನಾಲೆಯ ಪಾರ್ಶ್ವಗಳು ಹಲವು ಕಡೆ ಕೊರೆದಿರುತ್ತದೆ. ಹಲವು ಕಡೆ ನಿಗದಿತ ಅಗಲಕ್ಕಿಂತ ಜಾಸ್ತಿ ಅಗಲವಿರುವುದರಿಂದ ನಾಲೆಯ ಹರಿವಿನ ವೇಗವು ಕಡಿಮೆಯಾಗಿದ್ದು, ಇದರಿಂದ ನಾಲೆಯಲ್ಲಿ ಹೂಳು ತುಂಬಿರುತ್ತದೆ. ಆದುದರಿಂದ ಹಾರೋಹಳ್ಳಿ ಮೇಲ್ದಂಡೆ ನಾಲೆಯ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ.ಸದರಿ ವಿವರವಾದ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 10 ಎಂಎಂಕೆ 2017 ಬೆಂಗಳೂರು, ದಿನಾಂಕ: 19.08.2017 ರಲ್ಲಿ ರೂ, 27.80 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.

ಸದರಿ ಕಾಮಗಾರಿಪ್ರಗತಿಯಲ್ಲಿದ್ದು, 26.00 ಕಿ.ಮೀ ಪೈಕಿ 5.00 ಕಿ.ಮೀ ಉದ್ದದ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದೆ. 11 ಸಂಖ್ಯೆಯ ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದೆ. ಉಳಿಕೆ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 2.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 2.16 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 3.83 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

38. ಮಾಧವಮಂತ್ರಿ ಅಣೆಕಟ್ಟು ನಾಲೆಯ ಸರಪಳಿ 21ನೇ ಕಿ.ಮೀ ನಿಂದ ಸರಪಳಿ 29.20 ಕಿ.ಮೀ ವರೆಗೆ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿ.

ಮಾಧವಮಂತ್ರಿ ಅಣೆಕಟ್ಟು ನಾಲೆಯ ಸರಪಳಿ: 21ನೇ ಕಿ.ಮೀ ನಿಂದ ಸರಪಳಿ 29.20 ಕಿ.ಮೀ ಹಾಗೂ ಅಡ್ಡಮೋರಿಗಳು ದುಸ್ಥಿತಿಯಲ್ಲಿರುವ ಕಾರಣ ನಾಲೆಯ ಕೊನೆ ಭಾಗದ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರು ಹರಿಸುವುದು ಕಷ್ಟ ಸಾಧ್ಯವಾಗಿರುತ್ತದೆ. ನಾಲೆಯ ಬದುಗಳಲ್ಲಿನ ನೀರು ಸೊರುವಿಕೆ, ನಾಲೆಯ ತಳಭಾಗದ ಸವೆತದಿಂದ ಹರಿವಿನ ಆಳವು ಹೆಚ್ಚಾಗಿರುವುದು, ಪೈಪ್ ಕಲ್ವರ್ಟ್‌ಗಳು ಮುಚ್ಚಿಹೋಗಿರುವುದು, ಕಾಲುವೆಯ ಏರಿ ಭಾಗಗಳಲ್ಲಿ ನೀರಿನ ಹರಿವಿನ ಮಟ್ಟ ಹೆಚ್ಚಾಗಿರುವುದು, ಕಾಲುವೆಗಳ ಅಗಲ ಕಡಿಮೆ ಆಗಿರುವುದು ಹಾಗೂ ಅಡ್ಡಮೋರಿಗಳು ದುಸ್ಥಿತಿಯಲ್ಲಿರುವ ಕಾರಣ ಕಾಲುವೆಗಳ ಆಧುನೀಕಣವನ್ನು ಕೈಗೆತ್ತಿಕೊಳ್ಳುವುದು ಅತ್ಯವಶ್ಯಕವಾಗಿರುತ್ತದೆ. ಆದುದರಿಂದ ಮಾಧವಮಂತ್ರಿ ಅಣೆಕಟ್ಟು ನಾಲೆಯ ಸರಪಳಿ 21ನೇ ಕಿ.ಮೀ ನಿಂದ ಸರಪಳಿ 29.20 ಕಿ.ಮೀ ವರೆಗೆ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ. ಸದರಿ ಕಾಮಗಾರಿಯ ಅಂದಾಜು ಮೊತ್ತವಾದ ರೂ.8.27 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಜಸಂಇ 10 ಎಂಎಂಕೆ 2018, ಬೆಂಗಳೂರು, ದಿನಾಂಕ: 24.01.2018ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯು ಟೆಂಡೆರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 1.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದೆ.

39. ಬಂಗಾರದೊಡ್ಡಿ ನಾಲೆಯ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿ

ಕೃಷ್ಣರಾಜಸಾಗರ ಜಲಾಶಯದಕೆಳಭಾಗದಲ್ಲಿ 10 ಕಿ.ಮೀ ದೂರದಲ್ಲಿ ಶ್ರೀರಂಗಪಟ್ಟಣದ ಪಶ್ಚಿಮವಾಹಿನಿಯ ಬಳಿ 16ನೇ ಶತಮಾನದಲ್ಲಿ ಕಾವೇರಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ಬಂಗಾರದೊಡ್ಡಿ ಅಣೆಕಟ್ಟನ್ನು ನಿರ್ಮಿಸಲಾಗಿದೆ. ಈ ಅಣೆಕಟ್ಟನ್ನು ನಾಲೆಯ ಉದ್ದವು 8.20 ಕಿ.ಮೀ. ಇದ್ದು, 32 ಕ್ಯೂಸೆಕ್ಸ್ ನೀರು ಹರಿವಿನ ಸಾಮರ್ಥ್ಯ ಹೊಂದಿರುತ್ತದೆ. ಈ ನಾಲೆಯಿಂದ ಶ್ರೀರಂಗಪಟ್ಟಣದ ತಾಲ್ಲೂಕಿನ 996 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲಾಗಿದೆ. 996 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶದಲ್ಲಿ 862 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರನ್ನು ಒದಗಿಸಲಾಗುತ್ತಿದ್ದು, 134 ಎಕರೆಯಷ್ಟು ಭಾದಿತ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಾಗಿರುತ್ತದೆ. ಈ ನಾಲೆಯು ಶ್ರೀರಂಗಪಟ್ಟಣದ ಬಳಿ ಕಾವೇರಿ ನದಿಯ ದಕ್ಷಿಣ ಶಾಖೆಯನ್ನು ಹಾದು ಹೋಗುತ್ತಿದ್ದು, ಸರಪಳಿ 2.20 ಕಿ.ಮೀ ನಲ್ಲಿ ಮೇಲ್ಗಾಲುವೆಯನ್ನು ಕಲ್ಲುಕಂಬಗಳಿಂದ ಹಾಗೂ ಕಲ್ಲು ಚಪ್ಪಡಿಗಳಿಂದ ನಿರ್ಮಿಸಲಾಗಿರುತ್ತದೆ. ಈ ರೀತಿಯ ನಿರ್ಮಾಣವು ಅಂದಿನ ಕಾಲದಲ್ಲಿ ಪ್ರಪಂಚದ ಎರಡನೆಯದಾಗಿ ಹಾಗೂ ಇದು ವಿಶ್ವ ವಿಖ್ಯಾತಿ ಹೊಂದಿರುವ ಕಟ್ಟಡವಾಗಿರುತ್ತದೆ. ಅಲ್ಲದೆ, ಈ ಹಿಂದೆ ಕಲ್ಲು / ಇಟ್ಟಿಗೆಗಳಿಂದ ನಿರ್ಮಿಸಿರುವ ಅಚಿಡಿಣ ಛಡಿಜಝಜ ಖಂಚಿಜ ಛಡಿಜಝಜ ಖಣಂಜಡಿ ಂಚಿಚಿಝಜ ಂಡಣಜಜಣಛಿಣ, ಟಣಛಿಜ ಗಳು ಹಳೆಯಕಾಲದವಾಗಿದ್ದು, ತುಂಬಾ ಶಿಥಿಲಾವಸ್ಥೆಯಲ್ಲಿರುತ್ತವೆ. ನಾಲೆಯಲ್ಲಿ ನೀರನ್ನು ಸಮರ್ಪಕವಾಗಿ ಹರಿಸಲು ಹಾಗೂ ಭಾದಿತ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆ ನೀರನ್ನು ಒದಗಿಸುವ ಸಲುವಾಗಿ ಈ ನಾಲೆಗೆ ಮ್ಯಾನ್ಯೂಯಲ್ ಲೈನಿಂಗ್ ಒದಗಿಸಿ ಶಿಥಿಲವಾಗಿರುವ ಅಡ್ಡಮೋರಿಗಳ ಪುನರ್ ನಿರ್ಮಿಸಿ /ಅಭಿವೃದ್ಧಿಗೊಳಿಸುವ ಸಲುವಾಗಿ ಬಂಗಾರದೊಡ್ಡಿ ನಾಲೆಯ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಯ ರೂ.14.00 ಕೋಟಿಗಳ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂಖ್ಯೆ ಜಸಂಇ 163 ಎಂಎಂಕೆ 2017, ಬೆಂಗಳೂರು, ದಿ: 20.02.2018ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯು ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 2.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದೆ.

ಇತರೆ ಯೋಜನೆಗಳು:

1. Installation of combined lift and fully automated drip irrigation system in 4 villages of Nanjangudu taluk, Mysore District:

ಡಿ.ಡಿ.ಅರಸು ನಾಲೆಯ ಡಿಸ್ಟ್ರಿಬ್ಯೂಟರಿ–26 ರ ಲ್ಯಾಟರಲ್–10 ರ ಕೊನೆಯ ಭಾಗದ ಬಾಧಿತ ಪ್ರದೇಶಕ್ಕೆ ಹನಿ ನೀರಾವರಿ ಮೂಲಕ ಕಬಿನಿ ನದಿಯಿಂದ ನೀರನ್ನು ಒದಗಿಸುವ ಯೋಜನೆಯ ರೂ.15.00 ಕೋಟಿ ಮೊತ್ತದ ಡಿ.ಪಿ.ಆರ್‌ಗೆ ನಬಾರ್ಡ್ RIDF-XXI ಅಡಿಯಲ್ಲಿ ಸರ್ಕಾರದ ದಿನಾಂಕ:01.03.2016 ರ ಆದೇಶದಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರತಿರುತ್ತದೆ.180 ಹೆ. ಪ್ರದೇಶಕ್ಕೆ ಪೈಪ್ ಲೈನ್ ನೆಟ್‌ವರ್ಕ್ ಹಾಗೂ ಇನ್‌ಟೇಕ್ ಚಾನೆಲ್ ಹಾಗೂ ಜಾಕ್‌ವೆಲ್‌ಗೆ ಮಣ್ಣು ಅಗೆತ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಪ್ರಸ್ತುತ ರೈಸಿಂಗ್ ಮೈನ್ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ. ಬಾಕಿ ಉಳಿದ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿವೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 12.35 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 6.57 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 11.18 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

2. ಮಂಡ್ಯ ಜಿಲ್ಲೆ ಮಳವಳ್ಳಿ ತಾಲ್ಲೂಕಿನ ಪುರಿಗಾಲಿ ಸಮಗ್ರ ಹನಿ/ತುಂತುರು ನೀರಾವರಿ ಯೋಜನೆ

Main Delivery Chamber

M.S. Pipe Laying

HDPE Pipe Laying

ಮಂಡ್ಯ ಜಿಲ್ಲೆ ಮಳವಳ್ಳಿ ತಾಲ್ಲೂಕಿನ ಪುರಿಗಾಲಿಯಲ್ಲಿ ಸಮಗ್ರ ಹನಿ/ತುಂತುರು ನೀರಾವರಿ ಪದ್ಧತಿಯನ್ನು 51 ಗ್ರಾಮಗಳಿಗೆ 25327.75 ಎಕರೆ (10250 ಹೆಕ್ಟೇರ್) ಪ್ರದೇಶಕ್ಕೆ ಅಳವಡಿಸಲು ಯೋಜಿಸಲಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಗೆ ಬೇಕಿರುವ 0.3535 ಟಿ.ಎಂ.ಸಿ ನೀರನ್ನು ಕಾವೇರಿ ನದಿಯಿಂದ ಎತ್ತಿ ನಿಕಟ ಕೊಳವೆ ಜಾಲದ ಮೂಲಕ ಖಚಿತ ನೀರಾವರಿಯನ್ನು ಒದಗಿಸಲು ಹಾಗೂ 16 ಕೆರೆಗಳಿಗೆ ಕುಡಿಯುವ ನೀರನ್ನು ಒದಗಿಸಲು ತುಂಬಿಸಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ.

ಸದರಿ ಏತ ನೀರಾವರಿ ಯೋಜನೆಯನ್ನು ಕಾವೇರಿ ನದಿ ದಂಡೆಯ ಬಿಳಿ ಜಗಳಿ ಮೋಳೆಯ ಹಳ್ಳಿ ಹತ್ತಿರ ನಿರ್ಮಿಸಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ. ಒಟ್ಟಾರೆ 10250 ಹೆ. ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವನ್ನು 2 ಭಾಗಗಳನ್ನಾಗಿ ವಿಂಗಡಿಸಲಾಗಿದ್ದು, ಅನುಕ್ರಮವಾಗಿ ಪಂಪಿಂಗ್ ಜೋನ್ ಮತ್ತು ಗ್ರಾವಿಟಿ ಜೋನ್ ಆಗಿರುತ್ತದೆ. ಪಂಪಿಂಗ್ ಜೋನ್ ಅನ್ನು ಪುನಃ 2 ಭಾಗಗಳನ್ನಾಗಿ ವಿಂಗಡಿಸಲಾಗಿದ್ದು, ಪಂಪಿಂಗ್ ಜೋನ್ ಅಡಿಯಲ್ಲಿ 6150 ಹೆ. ಪ್ರದೇಶಕ್ಕೆ ಅವಶ್ಯ ಪ್ರಮಾಣದ ನೀರನ್ನು ಕಾವೇರಿ ನದಿಯಿಂದ ಏರು ಕೊಳವೆ ಮೂಲಕ ಎತ್ತಿ ಮುಖ್ಯ ವಿತರಣಾ ಚೇಂಬರ್ ಮುಖಾಂತರ ಪಂಪ್ ಮಾಡುವ ಮೂಲಕ ಹರಿಸಲಾಗುವುದು. ನಂತರ, ಗ್ರಾವೀಟಿ ಜೋನ್ ಅಡಿಯಲ್ಲಿ 4100 ಹೆ. ಪ್ರದೇಶಕ್ಕೆ ಗ್ರಾವೀಟಿ ಮೂಲಕ ನೀರಾವರಿ ಸೌಲಭ್ಯ ಕಲ್ಪಿಸಲಾಗುವುದು.

ಸದರಿ ಯೋಜನೆಯ ಅಂದಾಜು ಮೊತ್ತ ರೂ.593.00 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂ: ಜಸಂಇ79 ಎಂಎಂಕೆ 2015, ಬೆಂಗಳೂರು, ದಿನಾಂಕ: 01.03.2016ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಮುಖ್ಯ ವಿತರಣಾ ತೊಟ್ಟಿಯ ಸಿವಿಲ್ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಸಂಪ್ ವೆಲ್ ಮತ್ತು ಪಂಪ್ ಹೌಸ್‌ನ ಸಿವಿಲ್ ಕಾಮಗಾರಿ, ಫೋರ್ ಬೇ ನ ಸಿವಿಲ್ ಕಾಮಗಾರಿಯ, ಇಂಟೇಕ್‌ವೆಲ್ ನ ಮಣ್ಣು ಅಗೆತದ ಕಾಮಗಾರಿ, ವಿದ್ಯುತ್ ಸಬ್‌ಸ್ಟೇಷನ್‌ನ ಕಾಮಗಾರಿ ಮತ್ತು ನೀರು ಬಳಕೆದಾರರ ಸಹಕಾರ ಸಂಘಗಳ ಕಟ್ಟಡಗಳ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಏರು ಕೊಳವೆ ಮಾರ್ಗಕ್ಕೆ ಎಂ.ಎಸ್ ಪೈಪ್ ಅನ್ನು 23.34 ಕಿ.ಮೀ ವರೆಗೆ ಅಳವಡಿಸಲಾಗಿದೆ ಮತ್ತು ಪ್ರೈಮರಿ ಡಿಸ್ಟ್ರಿಬ್ಯೂಷನ್‌ಗೆ ಎಂ.ಎಸ್ ಪೈಪ್ ಅನ್ನು 14.80 ಕಿ.ಮೀ ವರೆಗೆ, ಹೆಚ್.ಡಿ.ಪಿ.ಇ. ಪೈಪ್ ಅನ್ನು 189.88ಕಿ.ಮೀ. ವರೆಗೆ, ಪಿ.ವಿ.ಸಿ ಪೈಪನ್ನು 99.44 ಕಿ.ಮೀ ವರೆಗೆ ಅಳವಡಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 41.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 242.62 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 292.02 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

3. ಮಾರೇಹಳ್ಳಿ ಕೆರೆ ಚಾನೆಲ್‌ಗಳ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿ:

ಮಾರೇಹಳ್ಳಿ ಕೆರೆಯನ್ನು ಮಂಡ್ಯ ಜಿಲ್ಲೆ, ಮಳವಳ್ಳಿ ತಾಲ್ಲೂಕು, ರಾವಣಿ ಗ್ರಾಮದ ಬಳಿ 1903 ರಲ್ಲಿ ನಿರ್ಮಿಸಲಾಗಿರುತ್ತದೆ. ಈ ಕೆರೆಯ ನೀರಿನ ಶೇಖರಣಾ ಸಾಮರ್ಥ್ಯ 132.5 ಎಂ.ಸಿ.ಎಫ್.ಟಿ. ಗಳಾಗಿದೆ.

ಸದರಿ ಯೋಜನೆಯ 3786.14 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶಕ್ಕೆಸಮರ್ಪಕ ನೀರಾವರಿ ಸೌಲಭ್ಯವನ್ನು ಒದಗಿಸಲು ಹಾಗೂ ಸುತ್ತಮುತ್ತಲ ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ಒದಗಿಸಲು, ಮಾರೇಹಳ್ಳಿ ಕೆರೆ ಅಡಿಯಲ್ಲಿನ ಒಟ್ಟಾರೆ 29.32 ಕಿ.ಮೀ ಉದ್ದದ ಮೇಲ್ಮಟ್ಟದ ನಾಲೆ, ಕೆಳಮಟ್ಟದ ನಾಲೆ ಹಾಗೂ ಕಣಿಗಲ್ ಅಣೆಕಟ್ಟು ನಾಲೆಗಳನ್ನು ಆಧುನಿಕರಣಗೊಳಿಸಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಯ ರೂ 19.90ಕೋಟಿ ಮೊತ್ತದ ಅಂದಾಜಿಗೆ, ಸರ್ಕಾರಿ ಆದೇಶ ಸಂ:ಜಸಂಇ79 ಎಂಎಂಕೆ 2015, ಬೆಂಗಳೂರು, ದಿನಾಂಕ: 01.03.2016 ರ ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ.ಸದರಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಒಟ್ಟಾರೆ 29.32 ಕಿ.ಮೀ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, 199 ಸಿ.ಡಿ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 1.50 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.31 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 15.37 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

4. ಕಬಿನಿ ಬಲದಂಡೆ ನಾಲೆಯ ವಿತರಣಾ ನಾಲೆ 38 ಮತ್ತು 39ರಲ್ಲಿ ಬರುವ ಮೂಗೂರು ಗ್ರಾಮದಲ್ಲಿನ ಮೂಗೂರು ಕೆರೆಯನ್ನು ಸೌಂದರೀಕರಣಗೊಳಿಸುವ ಕಾಮಗಾರಿ.

ಮೈಸೂರು ಜಿಲ್ಲೆಯ ಟಿ.ನರಸೀಪುರ ತಾಲ್ಲೂಕಿನ ವ್ಯಾಪ್ತಿಯ ಮೂಗೂರು ಗ್ರಾಮದಲ್ಲಿ ಮೂಗೂರು ಕೆರೆಯು ಇರುತ್ತದೆ. ಈ ಕೆರೆಯು ಕಬಿನಿ ಬಲದಂಡೆ ನಾಲೆಯ ವಿತರಣಾ ನಾಲೆ 38& 39 ರ ಅಚ್ಚುಕಟ್ಟು ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುತ್ತದೆ. ಸದರಿ ಕೆರೆಯ ಸಾಮರ್ಥ್ಯವು 1.818 ಎಂ.ಸಿ.ಎಫ್.ಟಿ, ಸದರಿ ಕೆರೆಯ ವಿಸ್ತೀರ್ಣವು 39–37 ಎಕರೆಗಳಾಗಿರುತ್ತದೆ. ಈ ಕೆರೆಯು ಯಾವುದೇ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವನ್ನು ಹೊಂದಿರುವುದಿಲ್ಲ. ಮಾನ್ಯ ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು ಈ ಕೆರೆಯನ್ನು ಸೌಂದರ್ಯಕರಿಸಿ ಸಮಗ್ರವಾಗಿ ಅಭಿವೃದ್ಧಿ ಪಡಿಸುವ ಕೆಲಸವನ್ನು ಕೈಗೊಳ್ಳಲು ಸೂಚಿಸಿದ್ದು, ಅದರನ್ವಯ ಅಂದಾಜು ಪಟ್ಟಿಯನ್ನು ತಯಾರಿಸಲಾಗಿರುತ್ತದೆ. ಈ ಕಾಮಗಾರಿಯ ರೂ.2.18 ಕೋಟಿಗಳ ಅಂದಾಜಿಗೆ ದಿನಾಂಕ: 04.06.2016 ರಲ್ಲಿ ನಿಗಮ ಕಚೇರಿಯಿಂದ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.05 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 1.14 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 1.92 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

5. ಮೈಸೂರು ಜೆಲ್ಲೆ ಟಿ.ನರಸೀಪುರ ತಾಲ್ಲೂಕಿನ ತಲಕಾಡು ಗ್ರಾಮದ ಬಳಿಯ ಮಾಧವಮಂತ್ರಿ ಅಣೆಕಟ್ಟಿನ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ.

ಮಾಧವಮಂತ್ರಿ ಅಣೆಕಟ್ಟನ್ನು ಕ್ರಿ.ಶ.1140ನೇ ಇಸವಿಯಲ್ಲಿ ಕಾವೇರಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ಮೈಸೂರು ಜಿಲ್ಲೆ, ಟಿ. ನರಸೀಪುರ ತಾಲ್ಲೂಕು, ತಲಕಾಡು ಸಮೀಪದಲ್ಲಿ ದೊಡ್ಡ ಕಲ್ಲುಗಳಿಂದ (ರಾಕ್ ಫಿಲ್ ಡ್ಯಾಮ್) ನದಿಯ ತಳಮಟ್ಟದಿಂದ ಜೋಡಿಸಿ ನಿರ್ಮಿಸಲಾಗಿದ್ದು, ಅಣೆಕಟ್ಟೆಯು 1076 ಮೀ ಉದ್ದವಿರುತ್ತದೆ. 2013 ರ ಆಗಸ್ಟ್ ಮಾಹೆಯಲ್ಲಿ ಉಂಟಾದ ಭಾರಿ ಪ್ರವಾಹದಿಂದ ಅಣೆಕಟ್ಟೆಯ ತಳಭಾಗದಲ್ಲಿ ಕೊರೆತ ಉಂಟಾಗಿ ಜೋಡಿಸಿದ್ದ ಕಲ್ಲುಗಳು ನೀರಿನ ಸೆಳೆತಕ್ಕೆ ಸಡಿಲಗೊಂಡು ಅಣೆಕಟ್ಟೆಯ ಭಾಗವು ಕುಸಿದು ಅಣೆಕಟ್ಟೆಯು ಹಾನಿಗೊಳಗಾಗಿದ್ದು, ಹಾನಿಗೊಳಗಾದ ಮಾಧವಮಂತ್ರಿ ಅಣೆಕಟ್ಟೆಯ ಸಮಗ್ರ ಅಭಿವೃದ್ಧಿಗೊಳಿಸುವ ಸಲುವಾಗಿ ಯೋಜನಾ ವರದಿಯನ್ನು ಹಾಗೂ ಬಿಡ್ ಡಾಕ್ಯೂಮೆಂಟ್ ಅನ್ನು ಸಿದ್ದಪಡಿಸಲು ಮೆ:: ಸ್ಟುಪ್ ಕನ್ಸಲ್ಟೆಂಟ್ಸ್ ಪ್ರೈ ಲಿ ರವರಿಗೆ ರೂ.90,54,056/– ಮೊತ್ತಕ್ಕೆ ವಹಿಸಲಾಗಿದೆ. ಕನ್ಸಲ್ಟೆಂಟ್ಸ್ ರವರು ಸಿದ್ದಪಡಿಸಿದ ರೂ 62.21 ಕೋಟಿ ಮೊತ್ತದ ವಿವರವಾದ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 67 ಎಂಎಂಕೆ 2016 ಬೆಂಗಳೂರು, ದಿ:02.03.2017 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಅಣೆಕಟ್ಟಿನ ಮಣ್ಣು ಅಗೆತದ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 1.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ಯಾವುದೇ ವೆಚ್ಚವಾಗಿರುವುದಿಲ್ಲ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 0.04 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

6. ಕೊಡಗು ಜಿಲ್ಲೆಯ ಭಾಗಮಂಡಲದ ಹತ್ತಿರ ಮಡಿಕೇರಿ–ತಲಕಾವೇರಿ ಮತ್ತು ನಾಪೊಕ್ಲು–ತಲಕಾವೇರಿ ರಸ್ತೆಗಳ ಛೇದಕದಲ್ಲಿ ಕಾವೇರಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ಮೇಲು ಸೇತುವೆ ನಿರ್ಮಿಸುವ ಕಾಮಗಾರಿ:

ಕೊಡಗು ಜಿಲ್ಲೆಯ ಭಾಗಮಂಡಲದ ಹತ್ತಿರ ಮಡಿಕೇರಿ–ತಲಕಾವೇರಿ ಮತ್ತು ನಾಪೊಕ್ಲು –ತಲಕಾವೇರಿ ರಸ್ತೆಗಳ ಛೇದಕದಲ್ಲಿ ಕಾವೇರಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ಮೇಲು ಸೇತುವೆ ನಿರ್ಮಿಸುವ ಕಾಮಗಾರಿಯ ಅಂದಾಜು ಮೊತ್ತವಾದ ರೂ. 29.62 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಜಸಂಇ 65 ಎಂಎಂಕೆ 2016, ಬೆಂಗಳೂರು, ದಿನಾಂಕ 06.10.2016 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, 194 ಠಿಟಜಿ ಗಳ ಪೈಕಿ 94 ಠಿಟಜಿ ಕಾಂಕ್ರೀಟ್ ಹಾಗೂ 3 ಸಂಖ್ಯೆ ಠಿಟಜಿ ಛಿಚಿಠಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 3.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 1.53 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 1.53 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

7. ಕೃಷ್ಣರಾಜಸಾಗರ ಅಣೆಕಟ್ಟೆಯ ದಕ್ಷಿಣದ್ವಾರದ ಬಳಿ ಮಹಾನುಭಾವರಾದ ನಾಲ್ವಡಿ ಕೃಷ್ಣರಾಜ ಒಡೆಯರು ಹಾಗೂ ಸರ್.ಎಂ ವಿಶ್ವೇಶ್ವರಾಯ ರವರ ಪುತ್ಥಳಿ ಹಾಗೂ ಮಂಟಪ ಸ್ಥಾಪನೆಯ ಕಾಮಗಾರಿ

ಕೃಷ್ಣರಾಜಸಾಗರ ಅಣೆಕಟ್ಟೆಯ ದಕ್ಷಿಣದ್ವಾರದ ಹೊರಗಡೆ ಇರುವ ವಿಶಾಲವಾದ ಪ್ರಾಂಗಣದಲ್ಲಿ 1894 ರಿಂದ 1940 ವರೆಗೆ ಮೈಸೂರು ರಾಜ್ಯ ಸಂಸ್ಥಾನವನ್ನಾಳಿದ ಮಹಾರಾಜರಾದ ಶ್ರೀ ನಾಲ್ವಡಿ ಕೃಷ್ಣರಾಜ ಒಡೆಯರು ಮತ್ತುಗಮನಾರ್ಹ ಭಾರತೀಯ ಅಭಿಯಂತರರು, ವಿದ್ವಾಂಸರು, ರಾಜನೀತಿಜ್ಞ ಹಾಗೂ 1912 ರಿಂದ 1918 ವರೆಗೆ ಮೈಸೂರು ಸಂಸ್ಥಾನದ ದಿವಾನರಾದ ಮೋಕ್ಷಗುಂಡಂ ಸರ್.ಎಂ.ವಿಶ್ವೇಶ್ವರಾಯ ರವರ ಪುತ್ಥಳಿಗಳನ್ನು ಸ್ಥಾಪಿಸುವ ಕಾಮಗಾರಿಯ ರೂ.8.50ಕೋಟಿಗಳ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ : ಜಸಂಇ 84 ಎಂಎಂಕೆ 2017, ಬೆಂಗಳೂರು ದಿನಾಂಕ:19.06.2017 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಈಗಾಗಲೇ 800 ಮೀ ರಸ್ತೆ ಡಾಂಬರೀಕರಣ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಮಂಟಪದ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.88 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.23 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 0.23 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

8. ಕೊಳ್ಳೇಗಾಲ ತಾಲ್ಲೂಕಿನ ಸರ್‌ಕಾಟನ್, ಹಂಪಾಪುರ ಮತ್ತು ಗುಪ್ಪಮ್ಮ ಕಾಲುವೆಗಳನ್ನು ಅಭಿವೃದ್ಧಿ ಪಡಿಸುವ ಕಾಮಗಾರಿ.

ಸರ್‌ಕಾಟನ್, ಹಂಪಾಪುರ ಮತ್ತು ಗುಪ್ಪಮ್ಮ ಕಾಲುವೆಗಳಲ್ಲಿ ಕೊಳ್ಳೇಗಾಲ ಪಟ್ಟಣದ ಚರಂಡಿಯ ಕೊಳಚೆ ನೀರು ಹರಿಯುವುದರಿಂದ ಸಾಂಕ್ರಾಮಿಕ ರೋಗಗಳು ಉಂಟಾಗಿ ಜನರ ಆರೋಗ್ಯದ ಮೇಲೆ ದುಷ್ಪರಿಣಾಮ ಬೀರುತ್ತಿರುವುದನ್ನು ನಿವಾರಿಸುವ ಸಲುವಾಗಿ ಸರ್ ಕಾಟನ್ ನಾಲೆಗೆ ಕಟ್ ಅಂಡ್ ಕವರ್‌ಡಕ್ಟ್ ಹಾಗೂ ಹಂಪಾಪುರ ನಾಲೆಯ ಮತ್ತು ಗುಪ್ಪಮ್ಮ ನಾಲೆಗಳಿಗೆ ಟ್ರಫ್ ಬಾಕ್ಸ್ ನಿರ್ಮಾಣ ಮಾಡಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ. ಈ ಕಾಮಗಾರಿಯ ರೂ.20.30ಕೋಟಿಗಳಅಂದಾಜಿಗೆ ದಿನಾಂಕ:20.09.2017 ರಲ್ಲಿ ಸರ್ಕಾರದಿಂದ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಒಟ್ಟಾರೆ 6.85 ಕಿ.ಮೀ ಪೈಕಿ 4.20 ಕಿ.ಮೀ ಲೈನಿಂಗ್ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 4.00 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 3.57 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 3.82 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

9. ಸಿದ್ದಗಂಗಮಠ ಮತ್ತು ಸುತ್ತ–ಮುತ್ತಲ ಗ್ರಾಮಗಳಿಗೆ ಶುದ್ಧ ಕುಡಿಯುವ ನೀರನ್ನು ಒದಗಿಸುವ ಕಾಮಗಾರಿ.

ತುಮಕೂರು ಜಿಲ್ಲೆ, ತುಮಕೂರು ತಾಲ್ಲೂಕಿನಲ್ಲಿ ದೇವರಾಯಪಟ್ಟಣ ಕೆರೆಯಿಂದ 2.00 ಎಂ.ಎಲ್.ಡಿ ನೀರನ್ನು ಎತ್ತಿ ಸಂಸ್ಕರಿಸಿ ಸಿದ್ದಗಂಗಾಮಠ ಮತ್ತು ಸುತ್ತ–ಮುತ್ತಲಿನ ಹಳ್ಳಿಗಳಿಗೆ ಶುದ್ಧ ಕುಡಿಯುವ ನೀರೋದಗಿಸುವ ಯೋಜನೆಯಾಗಿರುತ್ತದೆ. ಈ ಯೋಜನೆಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 27 ಎನ್‌ಹೆಚ್‌ಪಿ 2018 ಬೆಂಗಳೂರು, ದಿ: 21.03.2018 ರಲ್ಲಿ ರೂ. 9.00 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಪ್ರಸ್ತಾವನೆಯನ್ನು ಕರ್ನಾಟಕ ನಗರ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಒಳಚರಂಡಿ ಮಂಡಳಿಯಿಂದ ತಾಣಾಣಟಿರ ಮತ್ತು ಥಿಟಜಚಿಡಿಚಿಟಿಥಿಜ ಗಾಗಿ ಸಲ್ಲಿಸಲಾಗಿರುತ್ತದೆ.

10. ರಾಮನಗರ ಜಿಲ್ಲೆ, ಕನಕಪುರ ತಾಲ್ಲೂಕಿನ ಹೆಗ್ಗನೂರು ಹನಿ ನೀರಾವರಿ ಯೋಜನೆ

ಅರ್ಕಾವತಿ ಜಲಾಶಯದ ಬಲದಂಡೆ ನಾಲೆಯ ಕೊನೆಯ ಅಂಚಿನಲ್ಲಿ ಇರುವ ಹೆಗ್ಗನೂರು, ಏಳಿಗೆಹಳ್ಳಿ, ಕಾಡಶಿವನದೊಡ್ಡಿ, ಕುಪ್ಪೆದೊಡ್ಡಿ ಹಾಗೂ ವೆಂಡರ್ ಲಿಂಗೇಗೌಡನದೊಡ್ಡಿ ಗ್ರಾಮಗಳ ಪರಿಶಿಷ್ಟ ಜಾತಿ ಮತ್ತು ಪರಿಶಿಷ್ಟ ಪಂಗಡದವರ 890 ಎಕರೆ ಪ್ರದೇಶಕ್ಕೆ ನೀರಾವರಿ ಸೌಲಭ್ಯವನ್ನು ಒದಗಿಸಲು ಈ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ. ಈ ಕಾಮಗಾರಿಯ ರೂ 22.00 ಕೋಟಿಗಳ ವಿವರವಾದ ಯೋಜನಾ ವರದಿಗೆ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂ. ಜಸಂಇ 17 ಎಂಎಂಕೆ 2017, ಬೆಂಗಳೂರು, ದಿನಾಂಕ 16–03–2018 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆಯನ್ನು ದೊರೆತಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 4.70 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 9.00 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 9.00 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

11. ರಾಮನಗರ ಜಿಲ್ಲೆ, ಕನಕಪುರ ತಾಲ್ಲೂಕಿನ ಅರೆಕೊಪ್ಪ ಹನಿ ನೀರಾವರಿ ಯೋಜನೆ

ಅರ್ಕಾವತಿ ಜಲಾಶಯದ ಎಡದಂಡೆ ನಾಲೆಯ 23 ನೇ ಕಿ.ಮೀ ಅಂಚಿನಲ್ಲಿ ಇರುವ ಅರೆಕೊಪ್ಪ ಮತ್ತು ಆಲ್ಕುಳಿ ಗ್ರಾಮಗಳ ಪರಿಶಿಷ್ಟ ಜಾತಿ ಮತ್ತು ಪರಿಶಿಷ್ಟ ಪಂಗಡದವರ 178 ಎಕರೆ (72 ಹೆ) ಪ್ರದೇಶಕ್ಕೆ ಹನಿ ನೀರಾವರಿ ವ್ಯವಸ್ಥೆಯ ಮೂಲಕ ನೀರಾವರಿ ಸೌಲಭ್ಯವನ್ನು ಒದಗಿಸಲು ವಿಶೇಷ ಘಟಕ ಯೋಜನೆಯಡಿ ಈ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ. ಸದರಿ ಕಾಮಗಾರಿಯ ರೂ 494.00 ಲಕ್ಷಗಳ ಅಂದಾಜು ಪಟ್ಟಿಗೆ ನಿಗಮದ ಆದೇಶ ಸಂ. ಕಾನೀನಿ/ತಾಂತ್ರಿಕ–3/ಎಂಪಿಡಿ–193/2016–17/402 ದಿನಾಂಕ 04–05–2017 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆಯನ್ನು ದೊರೆತಿರುತ್ತದೆ.ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.84 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 2.83 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 2.83 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

12. ರಾಮನಗರ ತಾಲ್ಲೂಕು, ಕೂಟಗಲ್ ಹೋಬಳಿ, ಕೂಟಗಲ್ ಗ್ರಾಮದ ಹತ್ತಿರ ಕಣ್ವಾ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ಗ್ರಾಮಗಳ ಸಂಪರ್ಕ ಸೇತುವೆ ನಿರ್ಮಿಸುವ ಕಾಮಗಾರಿ:

ರಾಮನಗರ ಜಿಲ್ಲೆಯ ರಾಮನಗರ, ಚನ್ನಪಟ್ಟಣ, ಕನಕಪುರ ಮತ್ತು ಮಾಗಡಿ ತಾಲ್ಲೂಕುಗಳ ಗ್ರಾಮಗಳಿಗೆ ಸಂಪರ್ಕ ಕಲ್ಪಿಸಲು ಸೇತುವೆಯನ್ನು ನಿರ್ಮಿಸುವ ಕಾಮಗಾರಿಯ ಅಂದಾಜು ಮೊತ್ತವಾದ ರೂ. 4.00 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಜಸಂಇ 01 ಎಂಎಂಕೆ 2018, ಬೆಂಗಳೂರು, ದಿನಾಂಕ 06.02.2018 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯ ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.26 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದೆ.

13. ಕೆ.ಆರ್.ಪೇಟೆ ತಾಲ್ಲೂಕು ದೇವಿರಮಣ್ಣಿ ಕೆರೆಯ ಪುನರುಜ್ಜೀವನ, ಪುನಶ್ಚೇತನ ಮತ್ತು ಸೌಂದರೀಕರಣಗೊಳಿಸುವ (Beautification) ಮತ್ತು ಇತರೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಯ

ಕೆ.ಆರ್.ಪೇಟೆ ಪಟ್ಟಣಕ್ಕೆ ಹತ್ತಿರವಿರುವ ದೇವಿರಮ್ಮಣ್ಣಿ ಕೆರೆಯು ಹಳೆಯ ಕೆರೆಯಾಗಿದ್ದು ಹೇಮಾವತಿ ಎಡದಂಡೆ ನಾಲೆಯ ವಿತರಣಾ ನಾಲೆ 55 ರಿಂದ 58 ರ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶದಲ್ಲಿರುತ್ತದೆ. ಹೇಮಾವತಿ ಎಡದಂಡೆ ನಾಲೆಯ ಬಸಿ ನೀರಿನಿಂದ ಕೆರೆಯು ತುಂಬುತ್ತಿರುತ್ತದೆ. ಕೆರೆಯ ಸಾಮರ್ಥ್ಯವು 75.01 ಎಂ.ಸಿ.ಎಫ್.ಟಿ ಆಗಿರುತ್ತದೆ. ಸದರಿ ಕೆರೆಗೆ 260 ಎಕರೆ ಅಚ್ಚುಕಟ್ಟು ಪ್ರದೇಶವಿರುತ್ತದೆ. 242 ಎಕರೆ ಭತ್ತದ ಬೆಳೆಯನ್ನು ಮುಂಗಾರಿನಲ್ಲಿ ಹಾಗೂ 18 ಎಕರೆ ಪ್ರದೇಶದಲ್ಲಿ ತೋಟವಿರುತ್ತದೆ.

ಕೆರೆಯ ಪುನರುಜ್ಜೀವನ ಮತ್ತು ಪುನಶ್ಚೇತನ: ಕೆರೆಯ ಅಂಗಳದಲ್ಲಿ ಜಂಗಲ್ ತೆಗೆಯುವುದು, ಹೂಳನ್ನು ತೆಗೆಯುವುದು, ಅಗತ್ಯವಿರುವ ಕಡೆ ಸೋಪಾನಂ ಮತ್ತು ಕ್ಯಾಟಲ್ ರ್‍ಯಾಂಪ್ ನಿರ್ಮಿಸುವುದು, ಮರಗಳನ್ನು ಬೆಳೆಸುವುದು, ಏರಿಯ ದುರಸ್ತಿ ಇತ್ಯಾದಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ.

ಕೆರೆಯ ಸೌಂದರ್ಯಕರಣ ಕಾಮಗಾರಿ : ಕೆರೆಯ ಅಂಗಳದ ಅಂಚಿನ ಏರಿಯಲ್ಲಿ ಹೂವಿನ ಗಿಡಗಳ ಉದ್ಯಾನವನ ನಿರ್ಮಿಸಿ ಕರ್ಬ್ ಸ್ಟೋನ್ ಅಳವಡಿಸಲು ಹಾಗೂ ಕೆರೆಯ ಅಂಗಳದ ಅಂಚಿನ ಏರಿಗೆ ಬೆಳಕಿನ ವ್ಯವಸ್ಥೆ ಅಳವಡಿಸಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ.

ಸದರಿ ಕಾಮಗಾರಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ ಜಸಂಇ 248 ಎಂಎಂಕೆ 2017,ಬೆಂಗಳೂರು, ದಿನಾಂಕ 03.03.2018 ರಲ್ಲಿ ರೂ. 3.00 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯ ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿನಲ್ಲಿ ರೂ. 16.50 ಕೋಟಿಗಳ ಅನುದಾನವನ್ನು ಒದಗಿಸಲಾಗಿದೆ.

14. ರಾಮನಗರ ಜಿಲ್ಲೆ, ರಾಮನಗರ ತಾಲ್ಲೂಕಿನ ಬೈರಮಂಗಲ ಜಲಾಶಯಕ್ಕೆ ಡೈವರ್ಷನ್ ಕಾಲುವೆ ಮತ್ತು ವಿಯರ್‌ನಿರ್ಮಿಸುವ ಯೋಜನೆ:

ರಾಮನಗರ ಜಿಲ್ಲೆ, ರಾಮನಗರ ತಾಲ್ಲೂಕಿನ ಬೈರಮಂಗಲ ಜಲಾಶಯಕ್ಕೆ ಡೈವರ್ಷನ್ ಕಾಲುವೆ ಮತ್ತು ವಿಯರ್ ನಿರ್ಮಿಸುವಕಾಮಗಾರಿಯ ಅಂದಾಜು ಮೊತ್ತವಾದ ರೂ. 110.00 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 112 ಎಂಎಂಕೆ 2018 ಬೆಂಗಳೂರು, ದಿ: 23.11.2018 ರಂದು ಅಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯ ಟೆಂಡರ್ ಅನುಮೋದನೆಯಾಗಿದ್ದು, ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಲಾಗಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿನಲ್ಲಿ ರೂ. 14.61 ಕೋಟಿಗಳ ಅನುದಾನವನ್ನು ಒದಗಿಸಲಾಗಿದೆ.

15. ಕಿಕ್ಕೇರಿ ಅಮಾನಿಕೆರೆ ಸೌಂದರೀಕರಣಗೊಳಿಸುವ (Beautification) ಮತ್ತು ಇತರೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಯ

ಮಂಡ್ಯ ಜಿಲ್ಲೆ, ಕೆ.ಆರ್.ಪೇಟೆ ತಾಲ್ಲೂಕಿನ ಕಿಕ್ಕೇರಿ ಗ್ರಾಮದ ದೊಡ್ಡಕೆರೆಯಾದ ಕಿಕ್ಕೇರಿ ಅಮ್ಮಾನಿಕೆರೆ ಸುಮಾರು 500 ವರ್ಷಗಳಷ್ಟು ಪುರಾತನವಾಗಿದ್ದು, ಹೊಯ್ಸಳರು ನಿರ್ಮಾಣ ಮಾಡಿರುವ ಬಗ್ಗೆ ಇತಿಹಾಸವಿರುತ್ತದೆ ಹಾಗೂ ಖ್ಯಾತ ಕವಿ ಶ್ರೀ ಕೆ.ಎಸ್. ನರಸಿಂಹಸ್ವಾಮಿಯವರ ಹುಟ್ಟೂರಾಗಿದೆ. ಈ ಕೆರೆಯ ವಿಸ್ತೀರ್ಣ ಸುಮಾರು 285 ಎಕರೆಗಳಿಷ್ಟಿದೆ.

ಕಿಕ್ಕೇರಿ ಗ್ರಾಮದಲ್ಲಿ ಹೊಯ್ಸಳ ಶಿಲ್ಪ ಕಲೆಯ ಲಕ್ಷ್ಮಿ ನರಸಿಂಹ ಸ್ವಾಮಿ ದೇವಸ್ಥಾನವಿದ್ದು, ಇದು ಕಿಕ್ಕೇರಿ ಕೆರೆಯ ದಡದಲ್ಲಿರುತ್ತದೆ. ಸದರಿ ದೇವಾಸ್ಥಾನವು ಹೊಯ್ಸಳ ಶಿಲ್ಪ ಕಲೆಯಿಂದ ಕೂಡಿದ್ದು, ರಾಜ್ಯದ ಹಲವು ಭಾಗಗಳಿಂದ ಈ ದೇವಾಸ್ಥಾನಕ್ಕೆ ಪ್ರವಾಸಿಗರು ಆಗಮಿಸುತ್ತಾರೆ. ಅಲ್ಲದೆ ಮೈಸೂರಿನ ಅಕ್ಕಪಕ್ಕ ಇರುವಂತಹ ಕೈಗಾರಿಕೆಗಳು ಹಾಗೂ ಇತರೆ ಸಂಸ್ಥೆಗಳಲ್ಲಿ ಕಾರ್ಯನಿರ್ವಹಿಸುವಂತಹ ಎಲ್ಲಾ ಜನಗಳಿಗೆ ವಾರಾಂತ್ಯಗಳಲ್ಲಿ ವಿಹರಿಸಲು ಅತ್ಯಂತ ಸೂಕ್ತ ತಾಣವಾಗಿರುತ್ತದೆ ಮತ್ತು ಈ ಪ್ರದೇಶದಲ್ಲಿ ಕೃಷ್ಣರಾಜಸಾಗರ ಬೃಂದಾವನದ ಉದ್ಯಾನವನದ ರೀತ್ಯ ಅಭಿವೃದ್ಧಿ ಪಡಿಸುವುದರಿಂದ ಸೂಕ್ತ ಪ್ರವಾಸಿ ತಾಣವಾಗಿ ಮಾರ್ಪಟ್ಟು ಸರ್ಕಾರಕ್ಕೆ ರಾಯಧನ ಲಭ್ಯವಾಗುತ್ತದೆ. ಈ ಕಾರಣದಿಂದ

ಕೆರೆಯನ್ನು ಸೌಂದರ್ಯಕರಣಗೊಳಿಸಿ ಹೆಚ್ಚು ಪ್ರವಾಸಿಗರನ್ನು ಆಕರ್ಷಿಸುವುದು ಮುಖ್ಯ ಉದ್ದೇಶವಾಗಿರುತ್ತದೆ. ಇದರಿಂದ ಸ್ಥಳೀಯರು ಆರ್ಥಿಕವಾಗಿ ಸಬಲರಾಗಲು ಅನುಕೂಲವಾಗುತ್ತದೆ.

ಸದರಿ ಕಾಮಗಾರಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ ಜಸಂಇ 239 ಎಂಎಂಕೆ 2017,ಬೆಂಗಳೂರು, ದಿನಾಂಕ 11.01.2018 ರಲ್ಲಿ ರೂ. 4.80 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯ ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿನಲ್ಲಿ ರೂ. 25.14 ಕೋಟಿಗಳ ಅನುದಾನವನ್ನು ಒದಗಿಸಲಾಗಿದೆ.

16. ಹಾಲುವಾಗಿಲು ಪಿಕಪ್ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿ

ಹಾಲುವಾಗಿಲು ಪಿಕಪ್ 168 ಮೀ ಉದ್ದವಿದ್ದು, ಸದರಿ ಪಿಕಪ್ ನ ಆಧುನೀಕರಣ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ. ಸದರಿ ಕಾಮಗಾರಿಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 46 ಎನ್.ಹೆಚ್.ಪಿ 2017 ಬೆಂಗಳೂರು ದಿ:18.03.2017 ರಲ್ಲಿ ರೂ.4.35 ಕೋಟಿಗಳಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19 ನೇ ಸಾಲಿಗೆ ರೂ. 0.80 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿದ್ದು, ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 1.70 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 1.70 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

17. ಕನಕಪುರ ತಾಲ್ಲೂಕು, ಅರಳಾಳುಸಂದ್ರ ಗ್ರಾಮದ ಹತ್ತಿರ ಅರ್ಕಾವತಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ಚೆಕ್ ಡ್ಯಾಂ ಹಾಗೂ ಸಂಪರ್ಕ ಸೇತುವೆ ನಿರ್ಮಿಸುವ ಕಾಮಗಾರಿ:

ರಾಮನಗರ ಜಿಲ್ಲೆಯ ಅರಳಾಳುಸಂದ್ರ ಗ್ರಾಮದ ಹತ್ತಿರ ಅರ್ಕಾವತಿ ನದಿಗೆ ಅಡ್ಡಲಾಗಿ ಚೆಕ್ ಡ್ಯಾಂ ಹಾಗೂ ಸಂಪರ್ಕ ಕಲ್ಪಿಸಲು ಸೇತುವೆಯನ್ನು ನಿರ್ಮಿಸುವ ಕಾಮಗಾರಿಯ ಅಂದಾಜು ಮೊತ್ತವಾದ ರೂ. 3.10 ಕೋಟಿಗಳಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂ. ಜಸಂಇ 07 ಎಂಎಂಕೆ 2018, ಬೆಂಗಳೂರು, ದಿನಾಂಕ 02.02.2018 ರಲ್ಲಿ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯ ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯುಲ್ಲಿರುತ್ತದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19ನೇ ಸಾಲಿಗೆ ರೂ. 1.55 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿರುತ್ತದೆ. ಮಾರ್ಚ್–2019 ರ ಅಂತ್ಯದವರೆಗೆ ರೂ. 0.79 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿದೆ. ಈ ಯೋಜನೆಯ ಪ್ರಾರಂಭದಿಂದ ಮಾರ್ಚ್–2019 ಅಂತ್ಯದವರೆಗೆ ಮಾಡಲಾದ ಕ್ರೋಢಿಕೃತ ವೆಚ್ಚ ರೂ. 0.79 ಕೋಟಿಗಳಾಗಿರುತ್ತದೆ.

18. ಹಾಸನ ನಗರದ ಚನ್ನಪಟ್ಟಣ ಕೆರೆಯ ಅಂಗಳದಲ್ಲಿ ವಿಹಾರಧಾಮ ಅಭಿವೃದ್ಧಿ ಹಾಗೂ ಉದ್ಯಾನವನ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ

ಹಾಸನ ನಗರದ ಮಧ್ಯಭಾಗದಲ್ಲಿ ನೂತನವಾಗಿ ನಿರ್ಮಿಸಿರುವ ಬಸ್ ನಿಲ್ದಾಣದ ಪಕ್ಕದಲ್ಲಿ ಚನ್ನಪಟ್ಟಣ ಕೆರೆ ಇದ್ದು, ಕೆರೆಯ ಆವರಣದಲ್ಲಿ ಲಭ್ಯವಿರುವ 53 ಎಕರೆ ಪ್ರದೇಶದಲ್ಲಿ ಆಧುನಿಕ ಮಾದರಿಯ ವಿಹಾರಧಾಮ ಹಾಗೂ ಉದ್ಯಾನವನವನ್ನು ನಿರ್ಮಿಸಲು ಉದ್ದೇಶಿಸಲಾಗಿದೆ. ಇವುಗಳಲ್ಲಿ ಪ್ರವೇಶ ದ್ವಾರ, ಸೈಕ್ಲಿಂಗ್ ಟ್ರ್ಯಾಕ್ ಜಾಗಿಂಗ್/ವಾಕಿಂಗ್ ಟ್ರ್ಯಾಕ್ & ಟ್ರೈನ್ ಟ್ರ್ಯಾಕ್, ಸ್ಟೋಪ್, ಯೋಗಾ ಗಾರ್ಡನ್,ಓಪೆನ್ ಜಿಮ್, ಜಲದರ್ಶಿನಿ, ಸ್ಮಾಲ್ & ಲಾರ್ಜ್ ಸ್ಟೇಜ್, ಪುಸ್ತಕ ಮಳಿಗೆ, ನೀರಿನ ಕಾರಂಜಿ, ಫುಡ್ ಕೋರ್ಟ್, ಮಕ್ಕಳ ಆಟದ ಪ್ರದೇಶ, ಇತಿಹಾಸ ಉದ್ಯಾನ, ವಾಟರ್ ಬಾಡಿ, ಭೂದೃಶ್ಯ, ಪಾರ್ಕಿಂಗ್, ಕಟ್ಟಡ ನವೀಕರಣ, ಬೋಟಿಂಗ್ ಡೆಕ್, ವಾಟರ್ ಪಾರ್ಕ್ ಹಾಗೂ ಮಳಿಗೆಗಳು ಇತ್ಯಾದಿ ಸೇರಿವೆ. ಸದರಿ ಕಾಮಗರಿಯ ಮಾಸ್ಟರ್ ಪ್ಲಾನ್ ಮತ್ತು ವಿವರವಾದ ಯೋಜನಾ ವರದಿಯನ್ನು ತಯಾರಿಸಲು M/s. Sincere Architects Engineers Private Limited sಸಂಸ್ಥೆಯವರನ್ನು ರೂ.88.50 ಲಕ್ಷ ಮೊತ್ತಕ್ಕೆ ಸಮಾಲೋಚಕರನ್ನಾಗಿ ನೇಮಿಸಲಾಗಿರುತ್ತದೆ. ಅದರಂತೆ ಸಮಾಲೋಚಕರು ಸದರಿ ಕಾಮಗಾರಿಯ ರೂ.144.00 ಕೋಟಿ ಮೊತ್ತಕ್ಕೆ concept plan ಮತ್ತು ವಿವರವಾದ ಯೋಜನಾ ವರದಿಯನ್ನು ತಯಾರಿಸಿರುತ್ತಾರೆ. ಸದರಿ ಕಾಮಗಾರಿಯ ಅಂದಾಜಿಗೆ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ಜಸಂಇ 13 ಎನ್‌ಹೆಚ್‌ಪಿ 2019, ದಿನಾಂಕ:28.02.2019 ರಲ್ಲಿ ರೂ.144.00 ಕೋಟಿಗಳಿಗೆ ತಾತ್ವಿಕ ಅನುಮೋದನೆ ದೊರೆತಿರುತ್ತದೆ ಮತ್ತು 2019–20ನೇ ಸಾಲಿನಲ್ಲಿ ಕಾಮಗಾರಿಯನ್ನು ರೂ.36.00 ಕೋಟಿಗಳ ಅಂದಾಜು ಮೊತ್ತಕ್ಕೆ ಸೀಮಿತಗೊಳಿಸಿ ಕೈಗೆತ್ತಿಕೊಳ್ಳುವ ಷರತ್ತಿಗೊಳಪಟ್ಟು ಅನುಮೋದನೆ ನೀಡಲಾಗಿದೆ.

ಈ ಯೋಜನೆಗೆ 2018–19ನೇ ಸಾಲಿಗೆ ರೂ. 0.20 ಕೋಟಿ ಅನುದಾನ ಒದಗಿಸಲಾಗಿರುತ್ತದೆ.

BRINDAVAN GARDEN, MYSORE

HEMAVATHY DAM, HASSAN



CAUVERY NEERAVARI NIGAMA LIMITED

16th Annual Report 2018-19

CONTENTS

Sl. No.	PARTICULARS	Page No.
1	Board of Directors	2
2	Meeting Notice	3
3	Director's Report	4-18
4	C &AG's Comments	19
5	SecretarialAudit Report	20-21
6	IndependentAuditor's Report	27-43
7	Balance Sheet	44
8	Statement of Profit & Loss	45
9	Cash Flow Statement	46
10	Statement of Changes in Equity	47
11	Corporate Information & Significant Accounting Policies & Statement of Accounts with Schedules	48-63
12	Project report forthe Financial year 2018-19	65-144

REGISTERED OFFICE:

Cauvery Bhavan Complex, Gokulam, 4th Stage, Manjunathapura, Mysore - 570 020

CORPORATE OFFICE:

Surface Water Data Centre Building, 3rd & 4th Floor, Ananda Rao Circle,
Bangalore - 560009
Ph: 080-22354900, 22352998 (Fax)

BOARD OF DIRECTORS

Sri. B.S. Yediyurappa	Chairman
Sri T.M. Vijay Bhaskar,I.A.S	Director
Smt. C.N. Meena Nagaraj, I.A.S	Director
Sri P. Ravikumar, I.A.S	Director
Sri I.S.N. Prasad, I.A.S.	Director
Sri Rakesh Singh, I.A.S	Director
Sri N. Lakshmanarao Peshve, K.E.S.	Director
Sri M. Shivaswamy	Director
Sri S.L. Shivaprasad	Director
Sri S. N. Prasad	Director
Sri K. Jaiprakash, K.E.S	Managing Director

General Manager – Finance
Sri.Gangadhara B.K

Director (Technical)
Shri M.Bangaraswamy

Company Secretary
Smt. Priyadarshini Bhandiwad, CS,LLB

Chief Administrative Officer
Smt. Mamatha Devi G.S

Board Committees

Audit Committee.
Sri Rakesh Singh, IAS
Sri N. Lakshmanarao Peshve, K.E.S.
Sri K.Jaiprakash, K.E.S
Managing Director, Member

Finance Sub Committee
Sri Rakesh Singh, IAS
Sri N. Lakshmanarao Peshve, K.E.S.
Sri K.Jaiprakash, K.E.S
Managing Director, Member

Technical Sub Committee

Sri S.N. Prasad,	Chairman
Sri L. Basavaraju	Member
Sri S.L. Shivaprasad	Member
Sri Raveendra Saiman	Member
Sri Cheluvaraju .R	Special Invitee
Sri C.M.Shivashankar,	Special Invitee
Sri Sri K.Jaiprakash, K.E.S	Member Secretary

Corporate Social Responsibility Committee
Sri Rakesh Singh, IAS
Sri N. Lakshmanarao Peshve, K.E.S.
Sri K.Jaiprakash, K.E.S
Managing Director, Member

Chief Financial Officer (CFO)
Sri.K.Devadas, B.com, ACA

Bankers
State Bank of India
Dr.Ambedkar Veedhi Branch,Bengaluru.

Vijaya Bank
Corporate Banking Branch,
Residency Road, Bengaluru.

Bank of India
Bengaluru Large Corporate Branch,
K.G. Road, Bengaluru.

Axis Bank
Anandrao Circle, Bengaluru.

Karnataka Gramina Bank
Bellary.

Trustees & Bond Holder
Canara Bank, J.C.Road,Bengaluru.

Registrar of Transfer Agents of Bond
BGSE Financial Limited, J.C.Road,Bengaluru.

Bonds Market
Bombay Stock Exchange,Mumbai.

Legal Opinion
Sri. M.R.C Ravi, LLB, Malleshwaram,Bengaluru.

Sri. K.S. Bheemaiah, LLB
Malleshwaram,Bengaluru.

Auditors
M/s. Khicha & Prabhu Kesavan
CharteredAccountants, Chennai.

Internal Auditors
M/s. K.K. Channani & Associates,
CharteredAccountants, Bengaluru.

CAUVERY NEERAVARI NIGAMA LIMITED

Registered Office
Cauvery Bhavan Complex, Gokulam, 4th Stage, Manjunathpura,
Mysore – 570 020.

16th ANNUAL GENERAL MEETING NOTICE

Notice is here by given that the16th Annual General Meeting of the Members of the Cauvery Neeravari Nigama Limited will be held on Monday 30th day of December 2019 at 4:00 PM at Chief Minister's Home Office, "Krishna", Bangalore to transact the following business:

ORDINARY BUSINESS

1. To receive, consider and adopt the Audited Balance Sheet for the Financial Year 2018 - 19 as at 31.03.2019, Statement of Profit and Loss, Cash Flow Statement, Changes in Equity for the year ended on that date along with the Notes attached there to, Director's Report, Auditors Report, Compliance Certificate and Comments of the Comptroller & Auditors General of India thereon.

2. To Fix Remuneration of Statutory Auditors appointed u/s 139 of the Companies Act 2013.

Place : Bangalore
Date: 27.12.2019

By Order of the Board
Sd/-
Company Secretary

Note:

A Member entitled to attend and vote at the meeting is entitled to appoint a proxy to attend and vote instead of himself and such proxy need not be a member of the company.

DIRECTORS' REPORT

To,
The Members of,
Cauvery Neeravari Nigama Limited

Your Directors have pleasure in presenting their 16th Annual Report of the Company together with the Audited Financial Balance Sheet, Cash flow Statement and the Report on the affairs of the company for the year ended 31st March, 2019.

Your Company was established as a wholly owned Government Company under provisions of Companies Act 1956.

FINANCIAL PERFORMANCE:

The Cauvery basin project envisages the entire project consisting of Dams, Canal Systems and Canal Networks. The Company has adopted IND-AS with effect from 1st April, 2016 and implemented IND-AS Standard wherever applicable and carried out in accordance. The Financial Statements comprise of the Balance Sheet, Statement of Profit & Loss, Cash Flow Statement of change in Equity as at 31st March 2019. The Company's Statement of Profit & Loss Account for the Financial Year ended 31st March, 2019 are given hereunder:

(Amount in Rs.)

Particulars	2018-19	2017-18
Employees benefit Expenses	1,180,587,452	981,843,277
Financial Costs	1,741,591,650	1,328,926,177
Depreciation	89,037,305	80,052,941
Other expenses	1,984,196,233	1,313,803,966
EXPENSES	**4,995,412,641**	**3,704,626,362**
Less Receipts		
Government Grant for Maintenance Works	2,498,900,000	2,157,869,000
Other Receipts	149,381,921	138,285,649
TOTAL EXPENSES	**2,347,130,720**	**1,408,471,713**
Less: Transfer to work in progress	2,347,130,720	1,408,471,713
NET PROFIT BEFORE TAX	**139,741,909**	181,734,230

CORPORATE SOCIAL RESPONSIBILITY:

As required u/s 135 of the Companies Act, 2013, the Board in its meeting held on 4th February 2015 formulated a Committee to look after Corporate Social Responsibility (CSR) initiatives of the Company.

This year for the 1st time, an amount of ₹.81.00 Lakhs accrued across 3 years, is being earmarked under CSR for under taking various activities as permitted under Companies Act 2013. The CSR Committee in its 2nd Meeting held on 30-11-2019, recommended to the Board to contribute during the financial year 2019-20, the CSR Fund of ₹.81.00 Lakhs to the Department of Women and Child Welfare, Government of Karnataka, to take up Welfare activities expenditure under the supervision of Karnataka State District Child Protection Unit, Bengaluru.

STATUTORY AUDITORS:

As per the provisions of the section 139 (5) of the Companies Act, 2013 the Comptroller and Auditor General of India, New Delhi vide letter No.CA.V/COY/KARNATAKA, CAUNER(1)/1 Dated 18-09-2019 has communicated the Appointment of M/s. Khicha&PrabuKesavan, Chartered Accountants, as Statutory Auditors for Financial Year 2018-19.

Many of the qualifications or remarks in the Auditors Report inviting reference to Notes to Accounts and Accounting Standards, which will be complied only on completion of the entire project. Further, the Auditors have expressed their opinion that the Company's Internal Financial Controls, obtaining confirmations and their reconciliation with the books of accounts of the company were not operating effectively. Though the company was unable to achieve the said controls in certain cases there is no risk of material misstatements in the books of accounts. Apart from this, Company's replies to Auditors' Observations has been furnished in the Addendum.

THE PRACTICING COMPANY SECRETARY IN THEIR REPORTS

Mr. R.C. VenkateshRao, PCS have given their report dated 24th December 2019. There was no qualification, reservation or adverse remark made by the Secretarial Auditor in his report which is placed as part of this Report.

DIRECTORS:

The Board of Directors comprises of 11 members appointed by Government of Karnataka. The Managing Director is a whole time Director. All the Directors are appointed by the Government of Karnataka and are persons who are serving / retired officers of Government having experience in diverse fields. There is change in the constitution of Board of Directors from the last Annual General Meeting.

The Nomination of Sri.H.D.Kumaraswamy, was withdrawn on 19-08-2019.Sri B.S.Yediyurappa has been appointed as Chairman and Director of the Nigama through the Government vide its Notification No.WRD18 NPC 2018 dated 19-08-2019.

The Nomination of Dr. E.V.Ramana Reddy, I.A.S., was withdrawn on 19-08-2019. Sri P Ravikumar, I.A.S., has been appointed as Director of the Nigama through the Government vide its Notification No.WRD18 NPC 2018 dated 19-08-2019.

The Nomination of Ku. V. Manjula, I.A.S., was withdrawn on 26-06-2019. Smt. C.N. MeenaNagaraj, I.A.S., has been appointed as Woman Director of the Nigama through the Government vide its Notification No.WRD21 NPC 2015 dated 26-06-2019.

The Nomination of Sri K.Jaiprakash, K.E.S., was withdrawn on 06-08-2019. Sri N.LakshmanraoPeshve, K.E.S., has been appointed as Director of the Nigama through the Government vide its Notification No.WRD 15 NPC 2018 dated19-08-2019.

The Nomination of Dr. EkroopCaur,I.A.S., was withdrawn on 20-09-2019. Sri I.S.N. Prasad, I.A.S., has been appointed as Director of the Nigama through the Government vide its Notification No.WRD18 NPC 2018 dated 20-09-2019.

The Nomination of Sri H.L.Prasanna, K.E.S., was withdrawn on 20-08-2019. Sri K.Jaiprakash, K.E.S., has been appointed as Managing Director of the Nigama through the Government vide its Notification No.WRD18 NPC 2018 dated22-08-2019.

The Board of Directors have placed on record their deep appreciation for the valuable services of the outgoing Directors.

DECLARATION OF INDEPENDENT DIRECTORS

The Karnataka Government vide its Notification Nos.ಜಸಂಇ 15 ಎನ್‌ಪಿಸಿ 2018(1), ಜಸಂಇ ೧೫ ಎನ್‌ಪಿಸಿ 2018(2) ಮತ್ತು ಜಸಂಇ 15 ಎನ್‌ಪಿಸಿ 2018(3), ದಿನಾಂಕ 30-08-2019has appointed the following Directors as Independent Directors of the Nigama.

1) Sri M.Shivaswamy
2) Sri S.L.Shivaprasad
3) Sri S.N.Prasad

The Board of Directors has also placed on record their deep appreciation for the valuable services of the outgoing Independent Director Sri. L. Basavaraju.

BOARD MEETING:

During the financial year 2018-19, the Board met Six (6) times

COMPANY'S POLICY RELATING TO DIRECTORS APPOINTMENT, PAYMENT OF REMUNERATION AND DISCHARGE OF THEIR DUTIES

The Government of Karnataka vide their Govt. order No. ಸಾಉಇ 8 ಎಸ್‌ಪಿಯು 2011, ದಿನಾಂಕ 22.10.2011 (of Department Public Enterprises) have revised the sitting fee payable to the Directors on the Board of the Public Enterprises from Rs.500/- to Rs. 1,000/-.With effect from 22.10.2011 i.e., from date of issue of the Government Order. The same order of the Government has been adopted by your Company in its 36th Board Meeting held on 05.12.2011.

The Directors of the Company are nominated by the Government and except nominal incidental charges of Rs. 1,000/- for each sitting of the Board, no other remuneration is paid to the Non – Executive Directors. Hence, no remuneration committee is constituted. However, disclosures as required have been made in the accounts with respect to the remuneration of the Managing Director who is an officer of the Karnataka Engineering Service.

DISCLOSURE UNDER THE SEXUAL HARASSMENT OF WOMEN AT WORKPLACE (PREVENTION, PROHIBITION AND REDRESSAL) ACT, 2013

The Company vide Circular dated 20.07.2016 has formed the Internal Complaints Committee (ICC) as required under Section 3 of The Sexual Harassment of Women at the Workplace (Prevention, Prohibition &Redressal) Act, 2013.

The Internal Complaints Committee (ICC) has not received any complaints after its formation.

DIRECTORS' RESPONSIBILITY STATEMENT:

Pursuant to Section 134 (3) (c) read with Section 134 (5) of the Companies Act, 2013, your Directors state that:

a. In the preparation of the annual accounts, the applicable accounting standards have been followed with proper explanation relating to material departures, if any;

b. Your Directors have selected such accounting policies, consulted the Statutory Auditors and have applied them consistently and made judgments and estimates that are reasonable and prudent so as to give a true and fair view of the state of affairs of the Company as at 31st March, 2019;

c. Your Directors have taken proper and sufficient care to the best of their knowledge and ability for the maintenance of adequate accounting records in accordance with the provisions of the Companies Act, 2013 for safeguarding the assets of the Company and for preventing and detecting fraud and other irregularities; and

d. The observations made by the auditors of the company have been appropriately dealt with in the accounts.

e. Your Directors have prepared the annual accounts for the year ended 31st March, 2019 on a 'going concern' basis; and

f. Your Directors have devised proper systems to ensure compliance with the provisions of all applicable laws and that such systems were adequate and operating effectively.

PARTICULARS OF LOANS, GUARANTEES OR INVESTMENTS MADE UNDER SECTION 186 OF THE COMPANIES ACT, 2013

There was no loan given or guarantee given or investment made or security provided pursuant to Section 186 of the Companies Act, 2013 during the year under review and hence the said provisions are not applicable.

DISCLOSURES OF AMOUNTS, IF ANY, TRANSFER TO ANY RESERVES.

Since, the company has not declared any Dividend; Transfer to Reserves is not applicable.

MATERIAL CHANGES AND COMMITMENT IF ANY AFFECTING THE FINANCIAL POSITION OF THE COMPANY OCCURRED BETWEEN THE END OF THE FINANCIAL YEAR TO WHICH THIS FINANCIAL STATEMENTS RELATE AND THE DATE OF THE REPORT

No material changes and commitments affecting the financial position of the Company occurred between the end of the financial year to which this financial statement relate on the date of this report.

CONSERVATION OF ENERGY, TECHNOLOGY ABSORPTION, FOREIGN EXCHANGE EARNINGS AND OUTGO

Conservation Of Energy:

The Company has no manufacturing activity. It executes irrigation infrastructure projects allocated to it by the Government of Karnataka from time to time. However, the company has lift irrigation schemes consuming power. The company aims at conservation of energy by selecting energy efficient motors for water pumping machinery and monitoring power factor.

Technology Absorption:

Micro irrigation system (MIS)s are being implemented in various projects for irrigation purposes

Foreign Exchange Earnings And Outgo:

The Company has no Foreign Exchange Earnings or Foreign Exchange outgo during the year.

Management Discussions and Analysis Reports:

1) The Company is established as a Special Purpose Vehicle by the Government of Karnataka to complete ongoing irrigation projects. Accordingly, the operations of the Company cannot be compared to any competitive position.

2) Your Company does not generate any income other than revenue from visiting fees of Dam and other miscellaneous receipts.

3) The Company has adequate internal control systems.

4) The Company has appointed a firm of Chartered Accountants for the internal audit of all the field offices.

STATEMENT INDICATING DEVELOPMENT AND IMPLEMENTATION OF RISK MANAGEMENT

The Company does not have any Risk Management Policy as the elements of risk threatening the Company's existence are very minimal.

DETAILS OF SIGNIFICANT MATERIAL ORDERS PASSED BY THE REGULATORS / COURTS / TRIBUNAL IMPACTING THE GOING CONCERN STATUS AND COMPANY'S OPERATION IN FUTURE

There are no significant material orders passed by the Regulators / Courts / Tribunal which would impact the going concern status of the Company and its future operations. Hence, disclosure pursuant to Rule 8 (5) (vii) of Companies (Accounts) Rules, 2014 is not required.

DETAILS IN RESPECT OF ADEQUACY OF INTERNAL FINANCIAL CONTROLS WITH REFERENCE TO THE FINANCIAL STATEMENTS PURSUANT TO RULE 8 (5) (viii) OF COMPANIES (ACCOUNTS) RULES, 2014:

The Company has an adequate internal financial control system, commensurate with the size of its business operations.

PARTICULARS OF CONTRACTS OR ARRANGEMENTS MADE WITH RELATED PARTIES MADE PURSUANT TO SECTION 188 OF THE COMPANIES ACT, 2013

There are no Contracts or Arrangements made with related parties pursuant to section 188 of the Companies Act 2013.

ANNUAL RETURN

The extracts of Annual Return pursuant to the provisions of Section 92 read with Rule 12 of the Companies (Management and administration) Rules, 2014 is placed as part of this Report.

DISCLOSURE OF COMPOSITION OF AUDIT COMMITTEE AND PROVIDING VIGIL MECHANISM

The provisions of Section 177 of the Companies Act, 2013 read with Rule 6 and 7 of the Companies (Meetings of the Board and its Powers) Rules, 2013 is not applicable to the Company. Hence, disclosure pursuant to Section 177 (8) & (9) of the Companies Act, 2013 is not required.

Nigama has re-constituted the Audit Committee with Five (5) Directors out of which one director is a non-official director.

Report of the Comptroller and Auditor General of India:

The Report of the Comptroller & Auditor General of India under Sec.143(6) of the Companies Act 2013, on the accounts for the year 2018-19 is placed as part of this Report.

ACKNOWLEDGEMENTS:

The Directors wish to place on record their appreciation to the wholehearted help and co-operation the Company has received from the business associates, partners, vendors, clients, government authorities, and bankers of the Company.

The relations between the management and the staff were cordial during the period under review.

The Company also wishes to put on record the appreciation of the work done by the staff. Your Directors appreciate and value the trust imposed upon them by the members of the Company.

By order of the Board
For Cauvery Neeravari Nigama Limited

Sd/-
Chairman

Place: Bengaluru
Date: 30-12-2019

Addendum to Directors Report for the Year 2018-19

Replies to the Qualification in Statutory Auditors Report for the Year 2018-19

Reference to Auditors Report	Report on the Audit of Standalone Ind AS Financial Statements Basis for Qualified Opinion	Replies
2	The Ind AS financial statements as prepared by the company are not in accordance with the Indian Accounting Standards (Ind AS) prescribed under section 133 of the Act, read with relevant rules issued there under as mentioned below:	Company has clearly stated in vide 2.1 of Notes that basis of preparation of Financial Statements. Company has adopted prescribed Ind-AS as applicable and practicable.
	a. Ind AS 105 "Non-current assets held for sale and discontinued operations" – Property, plant and equipment which are retired from active use and awaiting disposal are not presented, classified and disclosed (refer note no 2.3 Para 6 also).	Ref note no.2.3 and para 6.The company has not specified for sale of any asset nor there any discontinued operations awaiting disposal. Deficiencies and impact if any has not been furnished by audit.
	b. Ind AS 107 "Financial Instruments: Disclosures" – disclosures of classification of financial instruments are not in compliance as per the requirements (refer note no 2.7 C).	Ref note no.2.7c. As per requirement, the company has clearly stated that interest income from financial assets is recognized using effective interest rate method like Fixed Deposit at Bank interest Rate and it is not on discounted method. Deficiencies and impact if any has not been furnished by audit.
	c. Ind AS 109 "Financial Instruments" – recognition, measurement and impairment of financial instruments are not as per requirement (refer note no 2.7 C, 2.14 also).	The Company does not hold any of its subsidiaries to report on Financial Assets and Financial Liabilities including interest in subsidiaries or rights and obligation under insurance contract, forward contracts, loan commitments rights and obligation, etc,
	d. Ind AS 113 "Fair value measurement" – measurement and disclosure of fair value of assets and liabilities are not as per requirement	The Company does not hold any asset required fair value to market based measurement to estimate the price at which as ordinary transaction to sell the assets or transfer the liability would take place between market participants at the measured date under current market condition and location of the Assets and restriction of any, on sale or use of the Assets.
	e. Ind AS 12 "Income Taxes" – recognition and disclosure of Income Taxes including deferred tax is not done as per requirement (refer note no 2.13).	Ref note no.2.13.Current tax for the current and prior periods, to the extent unpaid is recognized as a liability and disclosed in the Financial Statement. Deficiencies and impact if any has not been furnished by audit.

	f. Ind AS 16 "Property, Plant and Equipment" are not in compliance, including the following	Ref note no.2.3 2.4 & 2,17 The Company has taken a conscious policy with regard to capitalisation of projects. Expenses incurred relating to project, net of income earned during the project development stage prior to its intended use, are considered as pre-operative expenditure and disclosed under Capital Work-in-Progress.
	i. Recognition of cost, measurement, treatment of subsequent expenditure.	Subsequent costs are included in the assets carrying amount or recognised as a separate asset, as appropriate
	ii. Capitalization and computation of depreciation.	The Company depreciates Property, Plant and Equipment over their estimated useful lives using the straight-line method.
	g. Ind AS 20 "Accounting for Government grants and disclosure of Government assistance" – disclosure of government assistance are not made as per requirement. (Refer note no 2.8, 2.11.C also).	Ref note no, 2.8 2.11. c. Govt. assistance is accounted as per the directions given in the release orders, and Grant received is recognised and shown as a reduction from the expenses in the Statement of Profit & Loss on a systematic basis for which the related Grants are intended to compensate.
	h. Ind AS 23 "Borrowing costs" are not in note no 2.11 compliance, including the following :(refer).	
	I. Recognition, computation of cost, eligible for capitalization of qualifying assets	Recognition and computation of cost eligible for capitalisation will be reviewed at the time of capitalisation.
	i) Ind AS 24 "Related party disclosures" – disclosures are not in compliance as per requirement.	Nigama being a Govt. company, exempted from Related party disclosures requirement.
	j. Ind AS 32 "Financial instruments presentations" – Presentations of financial instruments are not made as per requirements.:	The Company has not considered any asset as Investment Property which is indicated vide note no.2.22.d.
	k. Ind AS 33 "Earnings per Share" – Presentations and disclosure of earnings per share are not in compliance as per requirements. :(refer note no 2.21)	As required, Earing per share is disclosed in the statement of Profit & Loss.
	l. Ind AS 36 "Impairment of Assets" – recognition and disclosures are not made as per requirements. (Refer note no2.14 and 4 E also)	No asset recognised as impaired for disclosure.
	m. Ind AS 37 "Provisions, contingent liabilities and contingent assets "–recognition for provision of certain expenses, contingent liabilities and commitments are not provided and disclosed as per requirements. (Refer note no2.15 and 30 also).	Company not recognised and ascertained contingent asset. Contingent liabilities recognised and properly disclosed.
	n. Ind AS-40 "Investment Property"– recognition, measurement and disclosure of Investment property (Hotel Buildings at Brindavan Gardens) are not in compliance as per requirement.	On transition to Ind As, the C0mpany has elected to continue with the carrying value of all of its Property, Plant and Equipment and are stated at cost less accumulated depreciation. Cost directly attributable to acquisition of assets are capitalised until assets are ready for intended use.

3.	The Statement of Profit and Loss does not comply with the requirement of Companies Act 2013-Division II – Schedule III for Ind AS and framework for preparation and presentation of financial Statements in accordance with Indian Accounting Standard issued by ICAI, including the following, as mentioned hereunder-	The Company has prepared Statement of Profit & Loss as per provisions of Companies Act 2013, division II of schedule III and presented complying the requirement of Ind As. Income and Expenses have been classified and followed on a consistence basis. A separate Statement of Profit & Loss prepared for Income tax purpose which has been certified by statutory Auditor and also by Tax Auditors.
	I. Recognition and classification of Expenses and Income	As done in the previous yours, Company recognise and classified the expenses and income.
	II. Expenses, net-off bank interest and maintenance grants from Government – Rs.23471.30 lakhs, have been transferred to CWIP even though they do not form element of cost and fulfill the criteria for recognition and measurement as per Ind AS 16 and generally accounting practices (refer note no 2.1, 2.4, 2.17 and 4 H also).	Govt. release the grant for the specific purpose to meet the maintenance expenditure and accordingly, company has netted off the expenditure in the statement of Profit & Lose.
	III. For the purpose of Income tax, to file revised return, the company prepares separate Statement of Profit and Loss (refer note no 2.13 Para 4).In the absence of this Statement of Profit and Loss, we are unable to ascertain the adequacy of Provision of Income tax	Provision of Income Tax is made based on the Financial statement of Profit & Lose and not based on the income tax return filed.
4	The Ind AS financial statements does not fully comply with the requirement of Companies Act, 2013, Division II – Schedule III for Ind AS with regard to classification / sub classification of line items / sub line items and other requisite disclosure (also notes providing additional information) including the following:	The Financial Statements has been prepared in accordance with Schedule III of the Companies Act 2013 and as per provisions of IND-AS where ever applicable and practicable.
	a) Security Deposits, Earnest Money Deposits, Performance Guarantee Deposits, Liabilities for Contract Payments, Supplies and Expenses are not classified into current and non-current. (Refer note no 7)	Security Deposits under Financial Assets classified as non-current asset and the liabilities has been classified in accordance with the nature of provisions.
	b) Division II- Schedule III for Ind AS does not recognize any line item as Acceptance. (Refer Note no 19)	No acceptance recognised to show as line item.
5	Regarding Property, Plant and Equipment, Capital-Working-progress (CWIP) and Depreciation:	
	a) The Company is yet to complete the process of capitalization of property plant and equipment and provision is not made for depreciation on project / assets which are physically completed and put to use. Consequently property, plant and equipment are overstated and depreciation is understated to this extent.	The Company consciously adopted completion method in accounting for its capitalisation of Project costs. Dams, Canals, Distributaries and other irrigation systems envisage completion of entire project in an integrated manner and considered as a composite network. Though some of the irrigation structures and Canals have been completed and water has been let into them, such works continued to be under Capital work-in-progress.

	b) There are uncertainties regarding identification, documentation, accounting, adjustment of finalization, physical control and treatment of expenditure incurred on property, plant and equipment, ownership, cost, apportionment of allocable expenditure, actual date of capitalization	On transition to Ind As, the C0mpany has elected to continue with the carrying value of all of its Property, Plant and Equipment and are stated at cost less accumulated depreciation. Cost directly attributable to acquisition of assets are capitalised until assets are ready for intended use.
	c) The life of assets transferred from government has been considered as if they are new at the time of capitalization. Consequently property, plant and equipment are overstated and depreciation is understated. (Refer note no 2.4)	Ref note no.2.4. The Company depreciates Property, Plant and Equipment over their estimated useful lives using the straight-line method. Any addition to any asset or any asset sold, discarded, demolished or destroyed, the depreciation on such assets calculated on pro rata basis considering group additions and disposals on monthly basis.
6	PWD records for loans and advances, deposits, receivables, and current liabilities etc. do not tally with books of accounts in the absence of relevant information; we are unable to ascertain the impact hereof on financial statements. Our report for past years has a similar observation	At sub-divisions and division level Company continues to maintain books of accounts as per PWD system of accounting for the purpose of convenience.
7	Contingent liabilities for disputed claims against the Company are not determined and disclosed fully. In the absence of relevant information, the impact thereof on the Ind AS financial statements cannot be ascertained. Our report for past years has a similar observation. (Refer note no 30)	As per as possible Company ascertained, determined and disclosed the contingent liability.
8	Certain inconsistencies are observed in accounting, like bills for the period not accounted, bills of the subsequent and earlier periods accounted, bills accounted for extra quantity / work paid without proper approval. However the impact thereof on Ind AS financial statements cannot be ascertained. Our report for past years has a similar observation. (Refer Note no 2.18)	Ref. Note No.2.18. Liability on the date of the balance sheet are recognized on the basis of such bills which are received at the concerned divisions, duly certified in all respect for payment.
9	Balances under advances, deposits, receivables, contractors, current liabilities, trade deposits and fixed deposits are subject to confirmation, reconciliation and consequential adjustments. However, the impact thereof on the Ind AS financial statements cannot be ascertained. (Refer note no 2.22)	Fixed deposit in the bank are supported by the deposit receipts and part of the deposit with electricity board pertains to carry out the works. Which will be adjusted on completion of work.

10	Penalty for delays in execution of project as per the agreement not levied. Consequently, other income, profit, provision for tax and non-current asset-CWIP are overstated and other current assets are understated. However, we are unable to quantify the impact thereof on the Ind AS financial statements.	In accordance with Tender and Agreement conditions, penalty levied for delays.
11	Demand for revenue collection such as water charges, rent, electricity, parking fee, entrance fee receivable on stalls are not being raised and collected periodically. Consequently, other income, profit, provision for tax and other current assets are understated. However, we are unable to quantify the impact thereof on the Ind AS financial statements	Vide. Note 2.7 a), it is clearly mentioned, when there is uncertainty as to the measurement or ultimate collectability, revenue recognition is postponed until such uncertainty is resolved.
12	The Company has not provided for liability, penalty, and interest etc. due on non/delayed compliances of certain mandatory statutory requirements i.e. for work bills / supplies bills, expenditure incurred at head office and cases settled / disposed etc. Consequently, profit is over stated and other current liabilities are understated. However, we are unable to quantify the impact thereof on the Ind AS financial statements	Known liability for non-compliance pertains to Service Tax has been provided.
	(i) Funds utilization (both, land/works and establishment) as per Books of Accounts are not fully reconciled with Capital progress report (at divisions) and summary of utilization certificate. (SLAOs). In absence of such reconciliations, Finalization of various procedures like land acquisition awards/ consent awards/interest the impact thereof on Ind AS financial statements cannot be ascertained.	Funds were utilized on the basis of the budget allocation made in the beginning of the year for each project/works. There is no practice in existence to obtain utilization certificate from the concerned the divisions.
	(ii) Land Acquisition Absence of Control, gross inadequate coordination, poor documentation, improper accounting of land transfers to Divisions, un-reconciled Credit Balances, Mismatches with SLAO Books were noticed in the financial entries pertaining to Land Acquisition	Existing procedure will be reviewed and correction, if needs will be implemented.

14	a) The Company has received Rs. 1,34,156/- lakhs (PY Rs.1,97,141/- lakhs) from GOK towards equity and the same is disclosed under Share application money pending allotment. However, the same has not been maintained in a designated bank account as prescribed by the Companies Ac, 2013 and to this extent, provisions of the Companies Act, 2013 are not complied with. (Refer Note no 15 (2))	The Company did not invited application for allotment of Shares. The Government release fund in the form of equity investment in the Company, to take up the works. Such amount received from the Government is shown under the Share Application Money. Provisions of the Companies Act is not applicable for this transaction.
	b) As per the section 46 (2) of the Companies Act, 2013 share application money are to be allocated within 60 days from the date of receipt of money. This has not been complied with.	
15	a) In the year 2017-18, the Company received Demand Notice from Service Tax department amounting to Rs. 3.73 Crores. Subsequently, the Service Tax Dept had seized the Bank account and encashed Rs 2 Crores. As informed by the Company, it is yet to prefer appeal against the Service Tax Dept. The said amount has been accounted as Deposit with statutory Authorities. An appropriate provision has been made in the books of accounts as such the same amount should not have been disclosed under contingent liability.	By in-advertently, the same has also been included under Contingent liabilities as on 31st March 2019, which does not affect workings results of the company.
	b) The claim against the company not acknowledged as debt is Rs.35.97 Crore. This is not disclosed in Note 30 to the financial statements (Contingent Liabilities) as on 31st March 2019.	Typographical error will be corrected at the time of the printing the Annual Report.
16	For the security services rendered at KRS by KSISF claim is received from KSISF for the period from 20.06.2016 to 30.09.2018 Rs.7.50 Crores (PY Rs.5.47 crores). Company has not provided for six months, from 01.10.2018 to 31.03.2019. The liability in the financial statements, to that extent liability is understated.	The Company has yet to take a dissection regarding payment of securities services rendered by K.S.I.S.F.

17	a) On Dam Visit fee collections at KRS Mysore, Company neither charged nor paid GST , since GST act came to effect from 01.07.2017, the entry fee and other charges collected at KRS , GST provisions are attracted, on our enquiry, no such charges are collected. However, during the year provision for GST has been made in the unit books Rs. 2,40,68,244.11/- for the period1/7/2017 to 31/3/19. Towards GST liability for Dam visit and JLR rent receipts for which details were not provided. This remains unpaid as at 31st March 2019.	The dam visit fee was fixed before the GST regime. Therefore in the collection, no bifurcation made specifying GST amount separately. Action being initiated to remit the applicable GST to the authorities.
	b) It may be noted that the said GST liability has not been collected separately. Hence, the above provision has been created by debiting the income account including for previous year (1/7/2017 to 31/3/2018). Amount pertaining to previous year is not ascertainable	
18	Company let out property at KRS to party Jungle Lodges, on review of Jungle Lodges account, we have noticed that the balance receivable as on 31.03.2019 is Rs.2.46 Crores (PY Rs.1.90 crores). During the year company has raised additional debits Rs.56.66 lakhs, (PY Rs.1.97crores), for which details were not provided. The previous year's understatement of Rs.7 lakhs continues, during the year, as well	Necessary action will be taken, to reconcile the deference comparing with a accounts of Jungle Lodges.
19	The Power charges are pending payable for a period of more than 6 months, same is not provided in the books, to that extent expenses are under stated and liabilities are understated. The overall outstanding is not ascertainable	Liability pending for power charges, to the extent, ascertainable has been provided.
20	Company (Ramanagara Division EE) received Court order in the earlier year (Ref. Case No.37953 /2001)to recover Rs.82.43 lakhs from Krupalini Urs Mysuru, the recoverable amount is not shown in the books, to that extent non-current assets are understated	The recovery procedure will be reviewed and necessary action will be taken.

21	As per sec 128(1) of the Companies Act, 2013, proper books of Account shall not be deemed to have been kept, if such books are not kept on accrual basis and according to the double entry system of Accounting. As stated in Significant Accounting policy no 2.1, the financial statements are prepared in accordance with Ind AS under the historical cost convention on the accrual basis, whereas the Company recognizes the transactions pertaining to Power charges payable, amount payable to KSISF , on cash basis which are contrary to the accrual system of Accounting as prescribed under sec 128(1) of the Companies act, 2013	Significant accounting policy Sl.No.2.1 clearly indicate the procedure followed to prepare the Financial Statements.
22	The Company does not have a system of monitoring/ measuring the works executed through Karnataka Rural Infrastructure Development Limited (KRIDL) & Nirmithi Kendra. The expenditure are booked based on the utilization certificates submitted by the agencies without substantive documents like abstracts of measurement books, Copies of RA Bills, Completion Certificates etc., for execution of the work. The company needs to strengthen the procedures for execution of works through such agencies	Noted
23	**ACCOUNTING ENVIRONMENT AND SOFTWARE**	
	a) The financial Accounting is done through Tally - Accounting Software - Multi User - Multi Location - ERP9 Version. Though the Individual /Unit Trial Balance reflect data as entered, Consolidated Trial Balances has certain print bug, by which, some of the General Ledger Balances gets printed twice (duplicate entries) but considered only once for summing -up (totalling). The situation needs to be rectified immediately	Noted

	b) In the absence of checks and controls coupled with inadequate accounting knowledge at zonal accounting centers; non - validation of financial entries with underlying documents and non - supervision of accounting done by outsourced agency ;possibility of Errors in the financial statements cannot be ruled out , impacting fair presentation of accounting	Noted
	c) In a decentralized set -up, the underlying documents / evidence are at the Divisions Sub Divisions for all transactions. Hence, our scopes for examination of such underlying documents were restrictive	Noted
24	SCP , SDP & STP WORKS Reference to Note 14 – Other current Assets – Advance to Contractors	Suitable corrective action will be taken after reviewing the observation.
25	INTERNAL AUDIT The internal audit reports for the year 2018-19 were not made available to us	Internal Audit Reports for the year 2018-19 is available for verification.
26	STATUTORY COMPLIANCES Non -compliances, inconsistencies and deficiencies noticed in the Statutory Compliance in general.	Noted
27	BANKING AND TREASURY	Suitable corrective action will be taken after reviewing the observation.
28	Administrative and general overheads expenses incurred at Corporate office, Bengaluru and Registered office Mysuru, amounting to Rs.4.99 Crores (PY : Rs.9.12 Crores) is included in Capital Work –in– progress, to that extent , CWIP , profit overstated and expenses are understated	Ref. No.2.03 of Accounting Policy where in it is clearly mention that the company uses the completion method in accounting for its capitalisation of project cards.
29	Note 26 – Maintenance Grants from Governments, includes Rs.60.00 Lakhs, received from Fisheries Dept. We are of the opinion, that pending clarification and confirmation from the Fisheries Dept, this amount should have been accounted as Liability. Hence, to this extent, Maintenance Grants has been overstated and Liability has been understated	Noted

Sd/-
Managing Director

Place : Bengaluru
Date : 30-12-2019

COMMENTS OF THE COMPTROLLER AND AUDITOR GENERAL OF INDIA UNDER SECTION 143 (6)(b) OF THE COMPANIES ACT, 2013 ON THE FINANCIAL STATEMENTS OF CAUVERY NEERAVARI NIGAMA LIMITED, BANGALORE FOR THE YEAR ENDED 31MARCH 2019

The preparation of financial statements of Cauvery **Neeravari Nigama Limited, Bangalore** for the year ended 31st March 2019 in accordance with the financial reporting framework prescribed under Companies Act, 2013 is the responsibility of the management of the Company. The statutory auditor appointed by the Comptroller and Auditor General of India under Section 139(5) of the Act is responsible for expressing opinion on the financial statements under Section 143 of the Act; based on independent audit in accordance with the standards on auditing prescribed under section 143(10) of the Act. This is stated to have been done by them vide their Revised Audit Report dated **26 December 2019** which supersedes their earlier Audit Report dated **04 December 2019.**

I, on behalf of the Comptroller and Auditor General of India, have conducted a supplementary audit of the Financial Statements of **Cauvery Neeravari Nigama Limited, Bangalore** for the year ended **31st March 2019** under section 143(6)(a) of the Act. This supplementary audit has been carried out independently without access to the working papers of the statutory auditors and is limited primarily to inquiries of the statutory auditors and Company personnel and a selective examination of some of the accounting records.

In view of the **revisions made in the statutory auditor's report,** to give effect to some of my audit observations raised during supplementary audit, I have no further comments to offer upon or supplement to the statutory auditor'sreport under section 143(6)(b) of the Act.

For and on behalf of the
Comptroller & Auditor General of India

Bengaluru
DATE:30-12-2019

Sd/-
(ANUP FRANCIS DUNGDUNG)
ACCOUNTANT GENERAL
(ECONOMIC AND REVENUE SECTOR AUDIT)
KARNATAKA, BENGALURU

R.C.Venkatesh Rao
B.Com., FC, LL.B.,
COMPANY SECRETARY
Certificate of Practice No.2733

New # 20, (Old No.35) Mallikarjuna Temple Street,
Opp: Bangalore Chapter of Cost Accocuntants, Basavanagudi, Bengaluru-560004.
Off : 26616554 / Mobile : 98450 65943
E-mail : rcvenkateshrao@yahoo.co.in / rcrao01@rediffmail.com
/rcvenkateshrao@yahoo.com

FORM No. MR-3

SECRETERIAL AUDIT REPORT

for The Financial Year Ended 31st March, 2019
[pursuant to Section 204(1) of the Companies Act,2013 and Rule 9 of the Companies (Appointment and Remuneration of Managerial Personnel) Rules, 2014]

To
The Members
Cauvery Neeravari Nigama Limited
Mysore-570020

I have conducted the Secretarial audit of the Compliance of applicable statutory provisions and the adherence to good corporate practices by **Cauvery Neeravari Nigama Ltd** (hereinafter called the company). Secretarial Audit was conducted in accordance with the Guidance Note issued by the Institute of Company Secretaries of India (a statutory body constituted under the Company Secretaries Act, 1980) and in a manner that provided us a reasonable basis for evaluating the Corporate conduct statutory Compliances and expressing our opinion thereon.

Based on our verification of the Company's books, papers, minute books, forms and returns filed and other records maintained by the Company and Clause 49 of the listing Agreement and also the information provided by the Company, its officers, agents and authorized representatives during the conduct of Secretarial audit, I hereby report that in our opinion and to the best of our information, knowledge and belief and according to the explanations given to me, the Company has during the audit period covering the financial year ended on 31.03.2019 complied with the applicable statutory provisions listed hereunder and also that the Company has proper Board- Processes and compliance mechanism in place to the extent in the manner and subject to the reporting made hereinafter.

I have examined the books, papers, minute book forms and returns filed and other records maintained by Cauvery Neeravari Nigama Limited for the financial year ended on 31.03.2019 according to the applicable provisions of:

1. The Companies Act, 2013 (the Act) and the rules made there under;
2. The Securities Contracts (Regulation) Act, 1956 and the rules made there under;
3. The Depositories Act, 1996 and the Regulation and Bye-laws framed there under;
4. The Following Regulations and Guidelines prescribed under the Securities Exchange Board of India Act, 1922 to the extent applicable to the Company:-

   a. The Securities and Exchange Board of India (Substantial Acquisition of Shares and Takeovers) Regulations, 2011;

   b. The Securities and Exchange Board of India (Prohibition of Insider Trading) Regulations, 1992;

c. The Securities and exchange Board of India (Registrars to an issue and Share Transfer Agents) Regulations1993- The Registrar & share transfer Agent, provides share registration and related services.

d. The company has no website of its own. The company needs to update financial information on the company's website, hanled by Water Resources Department of Govt. of Karnataka.

I have also examined compliance with the applicable clauses of the following:

i) The Company has appointed BgSe financials limited as Registrars and Share Transfer agents for Regular Redeemable Secured Non-Convertible Taxable Bonds Series-II (in the nature of debentures) (Herein after called Loan Bonds). The listing Agreement is entered into by the Company with Bombay Stock Exchange Limited.

ii) Compliance to Right to Information Act:

The Corporation Loan Bonds are listed and Trading approved by SEBI.

During the period under review, the Company has complied with the provisions of the Act, Rules, Regulations, Guidelines, mentioned above.

iii) The Corporation complies with half yearly Advertisement and return to be submitted to SEBI

I further report that:

1. The Board of Directors of the company is duly constituted and the changes in the composition of Board of Directors took place during the period under review were carried out in compliance with the provisions of the Act.

2. Adequate notice is given to all the Directors for the Board / Committee meetings, Agenda and detailed notes on Agenda were sent and appropriate systems are in place for seeking and obtaining for the information and clarifications on the Agenda items for meaningful participation at the meeting.

I have not examined compliance by the company with:

Applicable financial laws, like direct and indirect tax laws, since the same have been subject to review by statutory financial audit and other designated professionals.

I further report that there are adequate systems and processes in the company commensurate with the size and operations of the company to monitor and ensure compliance with the applicable laws, rules, regulations and guidelines.

As per the minutes of the meetings duly recorded and signed by the Chairman, the decisions of the Board were unanimous and no dissenting views have been recorded.

I further report that during the audit period the company obtained approvals from the Registrar of the Companies to hold the Annual General Meeting for the financial year before 31st December 2019 vide SRN R 14301584.

The Company has prepared the Annual Financial Statement including Profit and Loss Account and adopted IND-AS for the Financial Year.

Place: Bangaluru
Date: 24.12.2019

Sd/-
R.C.Venkatesh Rao
Company Secretary in Practice
#20, Mallikarjuna Temple Street,
Opp. Bangalore Chapter of ICWAI,
BANGALORE 560 004

ANNEXURE-A

FORM No.MGT-9

EXTRACTOFANNUAL RETURN
AS ON THE FINANCIAL YEAR ENDED ON 31st MARCH 2019

[Pursuant to section 92(3) of the Companies Act, 2013 and rule12 (1)of the Companies (Management and Administration) Rules, 2014]

I. REGISTRATION AND OTHER DETAILS:

i.	CIN	U45205KA2003SGC032044
ii.	REGISTRATION DATE	04/06/2003
iii.	NAME OF THE COMPANY	CAUVERY NEERAVARI NIGAMA LIMITED
iv.	CATEGORY/SUB-CATEGORY OF THE COMPANY	COMPANY LIMITED BY SHARES-STATE GOVERNMENT COMPANY
v.	ADDRESS OF THE REGISTERED OFFICE AND CONTACT DETAILS	CAUVERY BHAVAN COMPLEX, 4TH STAGE, GOKULAM, MANJUNATHA-PURA MYSORE-570020
vi.	WHETHER LISTED COMPANY	NO
vii.	NAME, ADDRESS AND CONTACT DETAILS OF REGISTRAR AND TRANSFER AGENT, IF ANY	NOT APPLICABLE

II. PRINCIPAL BUSINESS ACTIVITIES OF THE COMPANY

All the business activities contributing 10% or more of the total turnover of the company shall be stated:-

Sr. No.	Name and Description of main products/ services	NIC Code of the Product/ service	% to total turnover of the company
1	Irrigation activities	A4	100

III. PARTICULARS OF HOLDING, SUBSIDIARY AND ASSOCIATE COMPANIES

Sr. No.	Name And Address Of The Company	CIN/GLN	Holding/ Subsidiary /Associate	%of shares held	Applicable Section
1.	NOT APPLICABLE				

IV. SHARE HOLDING PATTERN (Equity Share Capital Breakup as percentage of Total Equity)

i. Category-wise Share Holding

Category of Shareholders	No. of Shares held at the beginning of the year				No. of Shares held at the end of the year				% Change during the year
	Demat	Physical	Total	% of Total Shares	Demat	Physical	Total	% of Total Shares	
A. Promoter									
1) Indian									
a) Individual/ HUF	-	500	500	0.01	-	500	500	0.01	-
b) Central Govt	-	-	-	-	-	-	-	-	-
c) State Govt(s)	-	871,38,345	871,38,345	99.99	-	871,38,345	871,38,345	99.99	-
d) Bodies Corp	-	-	-	-	-	-	-	-	-
e) Banks / FI	-	-	-	-	-	-	-	-	-
f) Any Other	-	-	-	-	-	-	-	-	-
Sub-total(A)(1):-		**871,38,345**	**871,38,345**	**100**		**871,38,345**	**871,38,345**	**100**	**-**
2) Foreign	-								
g) NRIs-Individuals	-	-	-	-	-	-	-	-	-
h) Other-Individuals	-	-	-	-	-	-	-	-	-
i) Bodies Corp.	-	-	-	-	-	-	-	-	-
j) Banks / FI	-	-	-	-	-	-	-	-	-
k) Any Other….	-	-	-	-	-	-	-	-	-
Sub-total(A)(2):-	-	-	-	-	-	-	-	-	
B. Public Shareholding									
1. Institutions									
a) Mutual Funds	-	-	-	-	-	-	-	-	-
b) Banks / FI	-	-	-	-	-	-	-	-	-
c) Central Govt	-	-	-	-	-	-	-	-	-
d) State Govt(s)	-	-	-	-	-	-	-	-	-
e) Venture Capital Funds	-	-	-	-	-	-	-	-	-
f) Insurance Companies	-	-	-	-	-	-	-	-	-
g) FIIs	-	-	-	-	-	-	-	-	-
h) Foreign Venture Capital Funds	-	-	-	-	-	-	-	-	-
i) Others (specify)	-	-	-	-	-	-	-	-	-
Sub-total(B)(1)	-	-	-	-	-	-	-	-	
2. Non Institutions									
a) Bodies Corp.									
(i) Indian									
(ii) Overseas	-	-	-	-	-	-	-	-	

b) Individuals									
(i) Individual shareholders holding nominal share capital up to Rs. 1 lakh	-	-	-	-	-	-	-	-	-
(ii) Individual shareholders holding nominal share capital in excess of Rs 1 lakh	-	-	-	-	-	-	-	-	-
c) Others(Specify)	-	-	-	-	-	-	-	-	-
Sub-total(B)(2)	-	-	-	-	-	-	-	-	
Total Public Shareholding (B)=(B)(1)+ (B)(2)	-	-	-	-	-	-	-	-	
C. Shares held by Custodian for GDRs & ADRs	-	-	-	-	-	-	-	-	
Grand Total (A+B+C)									
	-	**871,38,345**	**871,38,345**	**100**		**871,38,345**	**871,38,345**	**100**	**-**

ii. Shareholding of Promoters

SL No	Shareholder's Name	Shareholding at the beginning of the year			Shareholding at the end of the year			
		No. of Shares	% of total Shares of the company	%of Shares Pledged / encumbered to total shares	No. of Shares	% of total Shares of the company	%of Shares Pledged / encumbered to total shares	% change in share holding during the year
1.	NIL							

iii. Change in Promoters' Shareholding (please specify , if there is no change)

Sr. no		Shareholding at the beginning of the year		Cumulative Shareholding during the year	
		No. of shares	% of total shares of the company	No. of shares	% of total shares of the company
	At the beginning of the year	-	-	-	-
	Date wise Increase / Decrease in Promoters Share holding during the year specifying the reasons for increase / decrease (e.g. allotment / transfer / bonus/ sweat equity etc):		**NIL**		
	At the End of the year				

iv. Shareholding Pattern of top ten Shareholders (other than Directors, Promoters and Holders of GDRs and ADRs):

Sl. No.		Shareholding at the beginning of the year		Cumulative Shareholding during the year	
	For Each of the Top 10 Shareholders	No. of shares	% of total shares of the company	No. of shares	% of total shares of the company
	At the beginning of the year	87138345	100	87138345	100
	Date wise Increase/Decrease in Share holding during the year specifying the reasons for increase/ decrease (e.g. allotment/ transfer/ bonus/sweat equity etc):				
	At the End of the year (or on the date of separation, if separated during the year)	87138345	100	87138345	100

v. Shareholding of Directors and Key Managerial Personnel:

Sl. No.		Shareholding at the beginning of the year		Cumulative Shareholding during the year	
	For Each of the Directors and KMP	No. of shares	% of total shares of the company	No. of shares	% of total shares of the company
	At the beginning of the year	500	0.01	500	0.01
	Date wise Increase / Decrease in Share holding during the year specifying the reasons for increase / decrease (e.g. allotment / transfer / bonus/ sweat equity etc):				
	At the End of the year	500	0.01	500	0.01

V. INDEBTEDNESS

Indebtedness of the Company including interest outstanding/accrued but not due for payment

	Secured Loans excluding deposits	Unsecured Loans	Deposits	Total Indebtedness
Indebtedness at the beginning of the financial year i) Principal Amount ii) Interest due but not paid iii) Interest accrued but not				
Total (i+ii+iii)				
Change in Indebtedness during the financial year - Addition - Reduction				
Net Change				
Indebtedness at the end of the financial year i) Principal Amount ii) Interest due but notpaid iii) Interest accrued but not due	22147624381	60505627276	-	82653251657
Total (i+ii+iii)	**22147624381**	**60505627276**	-	**82653251657**

VI. REMUNERATION OF DIRECTORS AND KEY MANAGERIALPERSONNEL

A. Remuneration to Managing Director, Whole –time Directors and / or Manager : NIL

B. Remuneration to other directors: NIL.

C. Remuneration to Key Managerial Personnel Other Than MD/MANAGER/WTD Company has not appointed any Key Managerial Personnel and the provisions of section 203 of the Companies Act 2013 not applicable to the Company

VII. PENALTIES/PUNISHMENT/COMPOUNDING OF OFFENCES:

The Company has not paid any penalty and not applied for Compounding of offence during the financial year.

INDEPENDENT AUDITOR'S REPORT

To

The Members of Cauvery Neeravari Nigama Limited

Report on the Audit of Standalone Ind AS Financial Statements

QUALIFIED OPINION

We have audited the accompanying Ind AS Financial Statements of CAUVERY NEERAVARI NIGAMA LIMITED (" The Company"), which comprises the Balance Sheet as at March 31, 2019, the Statement of Profit and Loss (including the statement of Other Comprehensive Income), Cash Flow statement for the year then ended and the statement of Changes in Equity for the year then ended and a summary of significant accounting policies and other explanatory information (herein after referred to as " Ind AS Financial Statements").

On completion of audit of accounts of the Company for the year ended 31st March 2019, we had issued the Audit Report dated 04th December, 2019. The said report has been revised in the light of the observations arising from the audit of the Comptroller and Auditor General of India and hence, this report supersedes our earlier report dated 04th December, 2019.

In our opinion and to the best of our information and according to the explanations given to us, except for the possible effects of the matters described in the Basis for Qualified Opinion paragraph below, the aforesaid Ind AS financial statements give the information required by the Act in the manner so required and give a true and fair view in conformity with accounting principles generally accepted in India of the state of affairs of the Company, as at 31st March, 2019, and its Profit (including other comprehensive income), its cash flows and the changes in equity for the year ended on that date.

Basis for Qualified Opinion

1) As detailed in Annexure A on the Internal financial controls over financial reporting, deficiencies in Controls have been observed which may have significant impact on the fair presentation of the Financial Accounts. However , the impact of the same is not ascertainable

2) The Ind AS financial statements as prepared by the company are not in accordance with the Indian Accounting Standards (Ind AS) prescribed under section 133 of the Act, read with relevant rules issued there under as mentioned below:
   a) Ind AS 105 "Non-current assets held for sale and discontinued operations" – Property, plant and equipment which are retired from active use and awaiting disposal are not presented, classified and disclosed (refer note no 2.3 Para 6 also).
   b) Ind AS 107 "Financial Instruments: Disclosures" – disclosures of classification of financial instruments are not in compliance as per the requirements (refer note no 2.7 C).
   c) Ind AS 109 "Financial Instruments" – recognition, measurement and impairment of financial instruments are not as per requirement (refer note no 2.7 C, 2.14 also).
   d) Ind AS 113 "Fair value measurement" – measurement and disclosure of fair value of assets and liabilities are not as per requirement.
   e) Ind AS 12 "Income Taxes" – recognition and disclosure of Income Taxes including deferred tax is not done as per requirement (refer note no 2.13).
   f) Ind AS 16 "Property , plant and Equipment" are not in compliance, including the following
   I. Recognition of cost, measurement, treatment of subsequent expenditure
   II. Capitalization and computation of depreciation
   g) Ind AS 20 "Accounting for Government grants and disclosure of Government assistance" – disclosure of government assistance are not made as per requirement. (Refer note no 2.8, 2.11.C also).

h) Ind AS 23 "Borrowing costs" are not in compliance, including the following :(refer note no 2.11).
I. Recognition, computation of cost, eligible for capitalization of qualifying assets.
i) Ind AS 24 "Related party disclosures" – disclosures are not in compliance as per requirement.
j) Ind AS 32 "Financial instruments presentations" – Presentations of financial instruments are not made as per requirements. :(refer note no 2.7 C).
k) Ind AS 33 "Earnings per Share" – Presentations and disclosure of earnings per share are not in compliance as per requirements. :(refer note no 2.21).
l) Ind AS 36 "Impairment of Assets" – recognition and disclosures are not made as per requirements. (Refer note no2.14 and 4 E also).
m) Ind AS 37 "Provisions, contingent liabilities and contingent assets "–recognition for provision of certain expenses, contingent liabilities and commitments are not provided and disclosed as per requirements. (Refer note no2.15 and 30 also).
n) Ind AS-40 "Investment Property"– recognition, measurement and disclosure of Investment property (Hotel Buildings at Brindavan Gardens) are not in compliance as per requirement.

Consequential impact of the above matters on the Ind AS financial statements are not ascertainable.

3) The Statement of Profit and Loss does not comply with the requirement of Companies Act 2013-Division II – Schedule III for Ind AS and framework for preparation and presentation of financial Statements in accordance with Indian Accounting Standard issued by ICAI, including the following, as mentioned hereunder –
   I. Recognition and classification of Expenses and Income.
   II. Expenses, net-off bank interest and maintenance grants from Government – Rs.23471.30 lakhs, have been transferred to CWIP even though they do not form element of cost and fulfil the criteria for recognition and measurement as per Ind AS 16 and generally accounting practices(refer note no 2.1, 2.4, 2.17 and 4 H also).
   III. For the purpose of Income tax, to file revised return, the company prepares separate Statement of Profit and Loss (refer note no 2.13 Para 4).In the absence of this Statement of Profit and Loss, we are unable to ascertain the adequacy of Provision of Income tax.

4) The Ind AS financial statements does not fully comply with the requirement of Companies Act, 2013, Division II – Schedule III for Ind AS with regard to classification / sub classification of line items / sub line items and other requisite disclosure (also notes providing additional information) including the following:
   a) Security Deposits, Earnest Money Deposits, Performance Guarantee Deposits, Liabilities for Contract Payments, Supplies and Expenses are not classified into current and non-current. (Refer note no 7)
   b) Division II- Schedule III for Ind AS does not recognize any line item as Acceptance. (Refer Note no 19)

5) Regarding Property, Plant and Equipment, Capital-Working-progress (CWIP) and Depreciation:
   a) The Company is yet to complete the process of capitalization of property plant and equipment and provision is not made for depreciation on project / assets which are physically completed and put to use. Consequently property, plant and equipment are overstated and depreciation is understated to this extent.
   b) There are uncertainties regarding identification, documentation, accounting, adjustment of finalization, physical control and treatment of expenditure incurred on property, plant and equipment, ownership, cost, apportionment of allocable expenditure, actual date of capitalization.
   c) The life of assets transferred from government has been considered as if they are new at the time of capitalization. Consequently property, plant and equipment are overstated and depreciation is understated. (Refer note no 2.4)

   Consequential impact of the above matters on the Ind AS financial statements are not ascertainable.

6) PWD records for loans and advances, deposits, receivables, and current liabilities etc. do not tally with books of accounts .In the absence of relevant information; we are unable to ascertain the impact hereof on financial statements. Our report for past years has a similar observation.

7) Contingent liabilities for disputed claims against the Company are not determined and disclosed fully. In the absence of relevant information, the impact there of on the Ind AS Financial statements cannot be ascertained. Our report for past years has a similar observation. (Refer note no 30)

8) Certain inconsistencies are observed in accounting, like bills for the period not accounted, bills of the subsequent and earlier periods accounted, bills accounted for extra quantity / work paid without proper approval. However

the impact thereof on Ind AS financial statements cannot be ascertained. Our report for past years has a similar observation. (Refer Note no 2.18)

9) Balances under advances, deposits, receivables, contractors, current liabilities, trade deposits and fixed deposits are subject to confirmation, reconciliation and consequential adjustments. However, the impact thereof on the Ind AS financial statements cannot be ascertained. (Refer note no 2.22)

10) Penalty for delays in execution of project as per the agreement not levied. Consequently, other income, profit, provision for tax and non-current asset-CWIP are overstated and other current assets are understated. However, we are unable to quantify the impact thereof on the Ind AS financial statements.

11) Demand for revenue collection such as water charges, rent, electricity, parking fee, entrance fee receivable on stalls are not being raised and collected periodically. Consequently, other income, profit, provision for tax and other current assets are understated. However, we are unable to quantify the impact thereof on the Ind AS financial statements.

12) The Company has not provided for liability, penalty, and interest etc. due on non/delayed compliances of certain mandatory statutory requirements i.e. for work bills / supplies bills, expenditure incurred at head office and cases settled / disposed etc. Consequently, profit is over stated and other current liabilities are understated. However, we are unable to quantify the impact thereof on the Ind AS financial statements.

13) **(i)Funds utilization**
(both, land/works and establishment) as per Books of Accounts are not fully reconciled with Capital progress report (at divisions) and summary of utilization certificate. (SLAOs). In absence of such reconciliations, Finalization of various procedures like land acquisition awards/ consent awards/interest; the impact thereof on Ind AS financial statements cannot be ascertained.

(ii) Land Acquisition
Absence of Control , gross inadequate coordination , poor documentation , improper accounting of land transfers to Divisions , un-reconciled Credit Balances , Mismatches with SLAO Books were noticed in the financial entries pertaining to Land Acquisition .

14) **a)** The Company has received Rs.1, 34,156/- lakhs (PY Rs.1, 97,141/- lakhs) from GOK towards equity. The total Share Application money pending conversion in to equity was Rs.331, 297/- lakhs as on 31st March 2019 and the same is disclosed under Share application money pending allotment. However, the same has not been maintained in a designated bank account as prescribed by the Companies Ac, 2013 and to this extent, provisions of the Companies Act, 2013 are not complied with. (Refer Note no 15 (2))
b) As per the section 46 (2) of the Companies Act, 2013 share application money are to be allocated within 60 days from the date of receipt of money. This has not been complied with.

15) **a)** In the year 2017-18, the Company received Demand Notice from Service Tax department amounting to Rs. 3.73 Crores. Subsequently, the Service Tax Dept had seized the Bank account and encashed Rs 2 Crores. As informed by the Company, it is yet to prefer appeal against the Service Tax Dept. The said amount has been accounted as Deposit with statutory Authorities. An appropriate provision has been made in the books of accounts as such the same amount should not have been disclosed under contingent liability.
b) The claim against the company not acknowledged as debt is Rs.35.97 Crore. This is not disclosed in Note 30 to the financial statements (Contingent Liabilities) as on 31st March 2019.

16) For the security services rendered at KRS by KSISF claim is received from KSISF for the period from 20.06.2016 to 30.09.2018 Rs.7.50 Crores (PY Rs.5.47 Crores). Company has not provided for six months, from 01.10.2018 to 31.03.2019. The liability in the financial statements, to that extent liability is understated.

17) **a)** On Dam Visit fee collections at KRS Mysore, Company neither charged nor paid GST, since GST Act came to effect from 01.07.2017. The entry fee and other charges collected at KRS, GST provisions are attracted. On our enquiry, no such charges are collected. However, during the year, provision for GST has been made in the unit books amounting to Rs. 2,40,68,244.11/- for the period1/7/2017 to 31/3/19,towards GST liability for Dam visit and JLR rent receipts for which details were not provided. This remains unpaid as at 31st March 2019.

b) It may be noted that the said GST liability has not been collected separately. Hence, the above provision has been created by debiting the income account including for previous year (1/7/2017 to 31/3/2018). Amount pertaining to previous year is not ascertainable.

18) On Company let out property at KRS to party Jungle Lodges, review of Jungle Lodges account, we have noticed that the balance receivable as on 31.03.2019 is Rs.2.46 Crores (PY Rs.1.90 Crores). During the year company has raised additional debits Rs.56.66 lakhs, (PY Rs.1.97crores), for which details were not provided. The previous year's understatement of Rs.7 lakhs continues, during the year, as well.

19) The Power charges are pending payable for a period of more than 6 months, same is not provided in the books, to that extent expenses are under stated and liabilities are understated. The overall outstanding is not ascertainable.

20) Company (Ramanagara Division EE) received Court order in the earlier year (Ref. Case No.37953 /2001)to recover Rs.82.43 lakhs from Krupalini Urs Mysuru, the recoverable amount is not shown in the books, to that extent non-current assets are understated

21) As per sec 128(1) of the Companies Act, 2013, proper books of Account shall not be deemed to have been kept, if such books are not kept on accrual basis and according to the double entry system of Accounting. As stated in Significant Accounting policy no 2.1, the financial statements are prepared in accordance with Ind AS under the historical cost convention on the accrual basis, whereas the Company recognizes the transactions pertaining to Power charges payable, amount payable to KSISF , on cash basis which are contrary to the accrual system of Accounting as prescribed under sec 128(1) of the Companies act, 2013

22) The Company does not have a system of monitoring/ measuring the works executed through Karnataka Rural Infrastructure Development Limited (KRIDL) & Nirmithi Kendra. The expenditure are booked based on the utilization certificates submitted by the agencies without substantive documents like abstracts of measurement books, Copies of RA Bills, Completion Certificates etc., for execution of the work. The company needs to strengthen the procedures for execution of works through such agencies.

23) ACCOUNTING ENVIRONMENT AND SOFTWARE

a) The financial Accounting is done through Tally - Accounting Software - Multi User - Multi Location - ERP9 Version. Though the Individual /Unit Trial Balance reflect data as entered, Consolidated Trial Balances has certain print bug, by which, some of the General Ledger Balances gets printed twice (duplicate entries) but considered only once for summing -up (totalling). The situation needs to be rectified immediately.

b) In the absence of checks and controls coupled with inadequate accounting knowledge at zonal accounting centers; non - validation of financial entries with underlying documents and non - supervision of accounting done by outsourced agency; possibility of Errors in the financial statements cannot be ruled out , impacting fair presentation of accounting.

c) In a decentralized set -up, the underlying documents / evidence are at the Divisions / Sub Divisions for all transactions. Hence, our scopes for examination of such underlying documents were restrictive.

24) SCP, SDP & STP WORKS

Reference to Note 14 – Other current Assets – Advance to Contractors

There are inherit deficiencies in the accounting of contractors' bills towards SCP, SDP & STP works and corresponding release of monies to Divisions, resulting in significant CREDIT balances in the said Advance Account. The details are:

S.No	Zone	Division	Credit Balance : Rs
1	Gorur	HRBC - HN Pura	2,22,31,477
2		HLBC- P Pura	23,03,110
3		HLBC- CR Patna	115,26,76,083
4		YPD- Belur	4,39,590
5		HLBC- Nmgla	93,28,713
6	Tumkur	Tumkur	60,91,804
		TOTAL	**119,30,70,777**

II. In the Mysore Zone , the bills has been accounted to the extent monies received and the year -end balance is NIL, in the said ADVANCE Account , which impacts fair presentation of accounts.

III. Consequently, Unutilized Government Grants for SCP & TSP works, disclosed in NOTE 21, Rs.1354, 70, 61, 883/- is under-stated.

IV. Sundry Creditors for SCP / SDP and TSP are not accounted contractor wise. It is being accounted division wise / workwise. Hence, individual contractor balance is not ascertainable and confirmation of balance is not possible. Further, in the absence of Contractor's name, deduction of TDS is not ascertainable.

25) INTERNAL AUDIT

The internal audit reports for the year 2018-19 were not made available to us.

26) STATUTORY COMPLIANCES

Non -compliances, inconsistencies and deficiencies noticed in the Statutory Compliance in general and more specific to:

- Deduction of TDS ,U/s 194C of Income Tax Act , 1961, for payment to Security and Contract / Casual staff at the Division Level
- Goods and Service Tax Act
  - Belated Registration in October 2018 (PAN Based)
  - Belated, TAN based Registration (for divisions) for GST –TDS purpose. Registration for some division are still to be completed
  - Non - Availment of Input Credit - both , Trade and Capital Inputs Calculation and Remittance of RCM, wherever applicable
  - Age- analysis of Unpaid Dues
  - Belated payments were noticed
  - Direct refunds of contractors for TDS, which were not to be deducted
- Inadequacy in documentation and controls to determine the liability / Statutory Dues payable.
- Noncompliance to GO No: FD (Spl) 219 PEN 2012 dated 30/01/2014 resulting in non-provision of Employer's contribution payable under New Pension Scheme (NPS) for its employee's w.e.f. 01-04-2006 on wards to 31st March 2019.In the absence of relevant information, the impact on the financial statements is not ascertainable.

27) BANKING AND TREASURY

A. Funds -in - Transit as at 31/3/2019, in all three Zones amounting to Rs 26, 95, 25,856/- remains to be fully reconciled, by furnishing the subsequent dates of credit in banks. Upon reconciliation, impact of possible write-offs is not ascertainable.

B. In respect of fixed deposits / Term Deposits, deficiencies/ instances were Noticed, in terms of absence of confirmation from Banks / FD Receipts and proper grossing -up of bank interest for TDS.

C. Bank Guarantees are held, maintained and monitored at Divisions. In the absence of Centralised Monitoring System, we are not able to comment on the adequacy of timely renewal/ revalidation of BGs, on due dates.

D. Pending re- confirmation and clarification from Divisions, Bank reconciliation Statements includes:
- Cheques issued but not debited by Bank: Rs 2, 07, 55,596/-
- Cheques deposited but not credited by Bank : Rs 14,48,067

E. Bank Balance , reflected in Note 11, is after Netting –off Credit balances of Rs 13,03,97,843 in six banks Accounts (Savings Bank Account) , as per books of accounts , basically due to issuance of cheques , more than the permissible limit / available book balance

F. Note 11a - Details of classification (more than 12 months maturity) were not provided to us.

28) Administrative and general overheads expenses incurred at Corporate office , Bengaluru and Registered office Mysuru, amounting to Rs 4.99 Crores(PY : Rs 9.12 Crores) is included in Capital Work –in – progress , to that extent , CWIP, profit Overstated and expenses are understated

29) Note 26 – Maintenance Grants from Governments, includes Rs 60 Lakhs, received from Fisheries Dept. We are of the opinion, that pending clarification and confirmation from the Fisheries Dept, this amount should have been accounted as Liability. Hence, to this extent, Maintenance Grants has been overstated and Liability has been understated.

Emphasis of Matter

Without modifying our opinion, reference is invited to Notes to Ind AS Financial statement where by:

1. Pending land acquisition awards, consent awards and reconciliation of the payments to specific land purchased / possession taken and other procedures including mutation entries in revenue records, etc, the company has not recognized any provision for other related obligations. (Ref. Note no 4c, 4d).
2. Property, plant and equipment and capital work in progress includes certain works which have been carried out by the contractors on lands which are pending acquisition. (Ref. Note No 4.b, 4.c).
3. The following are shown under other Non-current assets – capital advances pending adjustments/capitalization of expenditure on submission of bills / utilization certificate. (Refer note no 8)
   a) Deposits with PWD / Indian Railway / national Highways Rs.381.32 lakhs (PY Rs.381.32 lakhs).
   b) Balance with KIADB Department Rs.339.88 lakhs (PY Rs. 339.88 lakhs).
   c) Advance of Rs.227. 07lakhs (PY Rs. 227.07 lakhs) paid to NRSA
   d) Advance of Rs.1572.03 lakhs (PY Rs.1112.11 lakhs) with land acquisition officers
   e) Balance with KEONICS Rs. 14.97 lakhs (PY Rs. 14.97 lakhs).
4. Expenditures incurred on Talacauvery Bhagmandala Development Authority for Rs.1602.03 Lakhs (PY Rs.1602.03 lakhs) are shown as Noncurrent assets – Other Non-current assets – Other Capital advance. The project is completed and handed over to District Administration. (Refer note no 8.b.i).
5. The carry forward debit balances (opening balance) for the following accounts , remains unadjusted

S. No	Account Head	Amount Rs.
1.	State sales tax – Tender booklet - Yediyur	150
2.	State Sales Tax – Dam Divn	30,82,603
3.	State Sales Tax – H N Pura	44,945
	TOTAL	**31,27,698**

To the extent above, Note 21- Other Current Liabilities is understated.

Key audit matters

Except for the matters described in the Basis for Qualified Opinion paragraph, we have determined that there are no other key audit matters to communicate in our report.

Other matters

Without modifying our opinion, reference is invited to the following observations:

1. Order awaited from Government as to terms and conditions of deputation of officers and staff.

2. **Observation arising out of our visits to Divisions:**

- Work Bill (RA Bill) wrongly accounted under Revenue Expenditure (O&M), SCP / TSP, instead of Capital works and vice – versa
- Statutory Deductions in each running bill has not been done appropriately
- Mobilization Advance has not been deducted in each bill, as applicable. The same is done on adhoc basis
- Advance Payments are being made of Contractors
- Pending clarification and reconciliation, non- accounting of OSL – Outstanding liability – in Kushal Nagar Division.
- Provision for Works / Revenue Bills, not accounted properly.

3. **RECEIVABLES FROM GOVT OF KARNATAKA (GOK)**

Note 7, includes amount Receivables from Government of Karnataka, as follows:

S.No	Heading	Amount Rs.
1.	Security deposit of contractors settled by Company - Before Nigama Period	20,29,00,498
2.	Leave Salary Retirement	30,41,10,858
3.	Rejuvenation of Tanks	6,80,20,737
	TOTAL	**57,50,32,093**

The Company continues the practice of debiting- Receivable from GoK. Formal communication and follow -up with GoK for realization of amounts to be initiated.

4. **INCOME TAX RETURN : AY : 2019 -2020**

Original Return, U/s 139 (1) of the Income Tax Return, 1961, has been filed based on the Provisional Accounts, as certified by the Management. Revised Return to be filed, in line with this audited accounts.

5. **INSURANCE**

The Company continues to have Insurance Cover only for Vehicles. All other assets remain uninsured.

6. **GST – Goods and Services Tax**

As informed by the management there is no additional liability, payable to contractors, arising out of introduction of GST with effect from 01.07.2017.

Responsibilities of Management and Those Charged with Governance for the standalone Ind AS Fin cial Statements

The Company's Board of Directors is responsible for the matters stated in section 134 (5) of the Act with respect to the preparation of these financial statements that give a-true and fair view of the financial position, financial performance, total comprehensive income, changes in equity and cash flows of the Company in accordance with the accounting principles generally accepted in India, including the Indian Accounting Standards (Ind AS) specified under Section 133 of the Act, read with the Companies (Indian Accounting Standards) Rules, 2015 as amended. This responsibility also includes maintenance of adequate accounting records in accordance with the provisions of the Act for safeguarding the assets of the Company and for preventing and detecting frauds and other irregularities; selection and application of appropriate accounting policies; making judgments and estimates that are reasonable and prudent and design, implementation and maintenance of adequate internal financial controls, that were operating effectively for

ensuring the accuracy and completeness of the accounting records, relevant to the preparation and presentation of the financial statements that give a true and fair view and are free from material misstatement, whether due to fraud or error.

In preparing the Standalone Ind AS financial statements, management is responsible for assessing the company's ability to continue as a going concern, disclosing, as applicable, matters related to going concern and using the going concern basis of accounting unless management either intends to liquidate the company or to cease operations or has no realistic alternative but to do so.

The Board of Directors is also responsible for overseeing the company financial reporting process.

Auditor's Responsibilities for the Audit of the standalone Ind AS Financial Statements

Our objectives are to obtain reasonable assurance about whether the financial statements as a whole are free from material misstatement, whether due to fraud or error, and to issue an auditor's report that includes our Opinion, Reasonable assurance is a high level of assurance, but is not a guarantee that an audit conducted in accordance with SAs will always detect a material misstatement when it exists. Misstatements can arise from fraud or error and are considered material if, individually or in the aggregate, they could reasonably be expected to influence the economic decisions of users taken on the basis of these financial statements.

As part of an audit in accordance with SAs, we exercise professional judgment and maintain professional scepticism throughout the audit. We also:

- Identify and assess the risks of material misstatement of the financial statements, whether due to fraud or error, design and perform audit procedures responsive to those risks and obtain audit evidence that is sufficient and appropriate to provide a basis for our opinion.
  The risk of not detecting a material misstatement resulting from fraud is higher than for one resulting from error, as fraud may involve collusion, forgery, intentional omissions, misrepresentations, or the override of internal control.
- Obtain an understanding of internal control relevant to the audit in order to design audit procedures that are appropriate in the circumstances. Under section' 143(3)(i) of the Act, we are also responsible for expressing our opinion on whether the company has adequate internal financial controls system in place and the operating effectiveness of such controls.
- Evaluate the appropriateness of accounting policies used and the reasonableness of accounting estimates and related disclosures made by management.
- Conclude on the appropriateness of management's use of the going concern basis of accounting and based on the audit evidence obtained, whether a material uncertainty exists related to events or conditions that may cast significant doubt on the Company's ability to continue as a going concern. If we conclude that a material uncertainty exists, we are required to draw attention in our auditor's report to the related disclosures in the financial statements or if such disclosures are inadequate, to modify our opinion. Our conclusions are based on the audit evidence obtained up to the date of our auditor's report. However, future events or conditions may cause the company to cease to continue as a going concern.
- Evaluate the overall presentation, structure and content of the financial statements, including the disclosures and whether the financial statements represent the underlying transactions and events in a manner that achieves fair presentation.

We communicate with those charged with governance regarding, among other matters, the planned scope and timing of the audit and significant audit findings, including any significant deficiencies in internal control that we identify during our audit.

We also provide those charged with governance with a statement that we have complied with relevant ethical requirements regarding independence, and to communication with them all relationships and other matters that may reasonably be thought to bear on our independence, and where applicable, related safeguards.

Report on Other Legal and Regulatory Requirements

1. As required by the Companies (Auditor's Report) Order, 2016 ('the Order') issued by the Central Government of India in terms of sub-section (11) of section 143 of the Companies Act, 2013 we give in the Annexure-1 a statement on the matters specified in the paragraph 3 and 4 of the said Order.

2. As required under Section 143 (5) of the Act, based on such checks of the books and records of the Company as we considered appropriate and according to the information and explanations given to us, we give in Annexure 2, a statement on the directions issued by the Comptroller & Auditor General of India.

3. As required by Section 143 (3) of the Act, we report that:
   - **a)** We have sought and obtained all the information and explanations except for the effects of the matter described in the Basis for Qualified Opinion paragraph above, which to the best of our knowledge and belief were necessary for the purpose of our audit;
   - **b)** Except for the effects of the matter described in the Basis for Qualified Opinion paragraph above, in our opinion, proper books of account as required by law have been kept by the Company so far it appears from our examination of those books:
   - **c)** The Balance Sheet, the Statement of Profit & Loss (including Other Comprehensive Income), the Statement of Changes in Equity and the Statement of Cash Flow dealt with by this report are in agreement with the books of account:
   - **d)** Except for the matter described in the Basis for Qualified Opinion paragraph, in our opinion, the aforesaid financial statements dealt with by this report comply with the Indian Accounting Standards specified under section 133 of the Act, read with the Companies (Indian Accounting Standards) Rules, 2015 as amended:
   - **e)** The Company being a Government Company, the provision of Section 164(2) of the Act, regarding disqualification of Directors does not apply in terms of Notification G.S.R. 463 (E) dated 5" June, 2015.
   - **f)** With respect to the adequacy of the internal financial controls over financial reporting of the Company and the operating effectiveness of such controls, refer to our separate report in Annexure A.
   - **g)** As per Notification No. GSR 463(E) dated 5 June 2015 issued by the Ministry of Corporate Affairs, Government of India, and Section 197 of the Act is not applicable to the Government companies. Accordingly, reporting in accordance with requirement of provisions of Section 197(16) of the Act is not applicable on the Company.
   - **h)** With respect to other matters to be: included in the Auditors Report in accordance with Rule 11 of the Companies (Audit and Auditors) Rule 2014, in our opinion and to the best of our information and according to explanations given to us:
   - **I.** The company has disclosed the impact of pending litigation on its financial position (to the extent ascertained) in its Standalone Ind AS financial statements.
   - **II.** Except for the matter described in the Basis for Qualified Opinion paragraph, the company has made provision as required under the applicable law or accounting Standards, for material foreseeable losses, if any. Further, the company has not entered in any derivation contracts as (referred in note 31) of the standalone Ind AS Financial statements.
   - **III.** As per books of accounts and based on information and explanation provided to us, there were no amounts which were required to be transferred to Investor's Education and Protection Fund by the Company and hence commenting on delay in transferring amounts required to be transferred to the Investors Education & Protection Fund does not arise.

For Khicha & Prabu Kesavan
Chartered Accountants
FRN: 050108S

Place: **Chennai**
Date: **26.12.2019**

Sd/-
Shruti Lohia
Partner
M.No.228486
UDIN: 19228486AAAAIR1374

ANNEXURE – 1" TO THE INDEPENDENT AUDITOR'S REPORT

(Referred to in our report of even date on the accounts of CAUVERY NEERAVARI NIGAMA LIMITED as at and for the year ended 31st March 2019)

I. In respect of Fixed assets:

a. We are informed that the company has maintained proper records, for movable assets (except land and fixed assets at head office) showing full particulars, including quantitative details and situation of fixed assets.

b. We were informed that the Company has not carried out physical verification of moveable assets during the year. Hence, the question of reporting on discrepancies and adjustment in the books of accounts does not arise with respect to these assets.

Further, we were informed that the Company has not carried out physical verification of construction related tangible assets like Roads, Bridges & Culverts, Dams & Barrages, Distributaries & Laterals, Canals & Branches and Building & Colonies. Hence, the question of reporting on discrepancies and adjustment in the books of accounts does not arise with respect to these assets.

The company needs to devise a suitable system for verification and comparison of the assets with the book records.

c. In our opinion and according to information and explanations given to us during the course of the audit, the title deeds of immovable property are not held in the name of company in many cases.

II. In respect of Inventories

In our opinion and according to information and explanations given to us during the course of the audit the physical verification of inventory was conducted at reasonable interval by management, and discrepancy noticed on physical verification of inventory had been properly dealt by the management.

III. Loans & Advances:

According to the information and explanations given to us, the company has not granted any loans, secured or unsecured to companies, firms, Limited Liability Partnerships or other parties covered in the register maintained under section 189 of the Companies Act, 2013. Accordingly, the provisions of clause 3 (iii) (a), 3 (iii) (b) & 3 (iii) (c) of the said Order are not applicable to the Company.

IV. Loans, Investments and Guarantees:

As informed to us, the company has not granted any loans or made any investments or provided any guarantees or security to the parties covered under section 185 and 186 of the Companies Act, 2013. Therefore, the provisions of clause 3 (IV) of the said Order are not applicable to the Company.

V. According to the information and explanations given to us, the company has not accepted any deposits from the public within the meaning of sections 73 to 76 of the Companies Act, 2013 and the rules framed thereunder and to the extent notified. Therefore, provisions of clause 3 (v) of the Order are not applicable to the Company.

VI. According to the information and explanations given to us, the Central Government has not prescribed maintenance of cost records under subsection (1) of Section 148 of the Companies Act, 2013 read with Companies (Cost Records & Audit) Rules, 2014.

VII. In respect of Statutory dues:

a. In our opinion and according to information and explanations given to us during the course of the audit in respect of undisputed statutory dues including provident fund, income tax, duty of customs, GST, cess , and other material statutory dues have been generally regularly deposited though delay in few cases.

As explained in Para 26 of our audit report, due to inadequacy in determining in timely recognition of statutory due we are not able to determine undisputed amount which are in arrears for more than six months.

Further,

b. As explained to us, the provisions of the Employees State Insurance Act are not applicable to the Company and in respect of property tax; there has been no demand from the concerned authorities.

c. According to the information and explanations given to us, there are no dues / demands towards Provident Fund, Income Tax. Sales Tax, Wealth Tax, Service Tax, Royalty, Professional tax, GST and other material Statutory dues at the end of the year which have not been deposited on account of dispute.

VIII. Based on our examination of books of account and according to the information and explanations given to us, the Company has not defaulted in repayment of loans or borrowings to financial institutions or banks or debenture holders.

IX. According to the explanations and information given to us, the company has not raised moneys by way of initial public offer or further public offer (including debt instruments). As regards the term loans from banks, as the payments for the projects are through bank accounts which consist of advance for equity, loan funds, interest income, grants and other incomes, it is difficult to identify the exact amount of borrowed funds used for the purpose for which they were obtained. According to the information and explanations given to us and as per the Cash Flow Statement, term loans have been applied by the Company for the purposes for which they were raised.

X. During the course of our examination of the books and records of the Company, carried out in accordance with generally accepted auditing practices in India, and according to the information and explanations given to us, we have neither come across of any instance of material fraud by the Company or on the Company by its officers or employees, noticed or reported during the year, nor have we been informed of any such case by the management.

XI. The Company being a Government Company, the provision of Section 197 of the Companies Act, 2013 regarding managerial remuneration does not apply in terms of Notification No. G.S.R 463(E) dated 5" June, 2015 issued by the Ministry of Corporate Affairs.

XII. The provisions of 3 (xii) of the Order are not applicable to the Company as it is not a Nidhi Company.

XIII. According to the information and explanation given to us, the company has complied with the provisions of section 177 and section 188 of the Companies Act, 2013 where applicable, with respect to transactions with the related parties and the details of related party transactions have been disclosed in the financial statements as required by the applicable accounting standard.

XIV. In Our opinion and according to the information and explanations given to us, the company has not made preferential allotment of shares during the year under review except for with regard to delay in allotment beyond the statutory period of 60 days, non-opening of separate bank account and non-provision of interest for delayed allotment.

XV. In our opinion and according to the information and explanations given to us, the Company has not entered into any non-cash transactions with Directors or Persons connected with him. Hence, our reporting on complains with provisions of Section 192 of Company Act 2013 does not arise.

XVI. The Company is not required to be registered under. Section 45-IA of the Reserve Bank of India Act, 1934. Accordingly, provisions of the clause-3{xvi) of the Order are not applicable to the Company.

For Khicha & Prabu Kesavan
Chartered Accountants
FRN: 050108S

Place: Chennai
Date: 26.12.2019

Sd/-
Shruti Lohia
Partner
M.No.228486
UDIN: 19228486AAAAIR1374

Annexure - 2 to the Independent Auditor's Report referred o in our report of even date to the members of Cauvery Neeravari Nigam Limited ("the Company") for the year ended 31st March, 2019

A. Directions under section 143(5) of the Companies Act 2013

SL No.	Directions	Replies
1.	Whether the Company has system in place to process all the accounting through IT System? If yes, the implication of accounting transactions outside the IT System on the integrity of the accounts along with the financial implications, if yes, may be stated.	I. The Company has a Zonal accounting set-up, the operation of which is out –sourced .We have already expressed our views in our report , about scope to improve further controls, enhance checking and validation and close monitoring . II. The Manual books maintained at divisions, does not always match with financial books. III. It is suggested that the company may use better software coupled with periodic review meeting.
2.	Whether there is any re-structuring of an existing loan or cases of waiver/ write off to debts/loan interest etc made by a lender to the company due to the company's inability to repay the loan? If yes financial impact may be stated	As informed, there is no re-structuring of an existing loan or cases of/waiver/write off to debts/loan/interest made by a lender to the Company.The repayment of loan and servicing of interest payment is funded by Government of Karnataka.
3.	Whether funds received/receivable specific schemes from the Central/ State Agencies were properly accounted for/utilised as per its terms & conditions? List the cases of deviation.	As Informed by the company and examination of available records indicate that Funds received for specific schemes from state Government has been properly accounted and utilized as per the terms and conditions of grant and no deviations have been observed.

B. Additional Company Specific Directions:

S.No	Directions	Compliance
a)	Whether the company has taken adequate measures to prevent encroachment of idle land owned by it. Whether any land of the company is encroached, under litigation not put to use or declared surplus? Details may be provided.	I. We have been informed that the company does not hold any idle land.We are informed that no land of the company has been encroached or in under litigation/ not put to use or declared as surplus. II. We have relied upon the information so furnished by the management.

b)	Whether system for monitoring the execution of work vis-a-vis the milestones stipulated in the agreement is in existence and the impact of cost escalation. Whether the Bank Guarantees have been revalidated in time?	I. There is a system for monitoring the execution of work vis- a-vis the milestone stipulated in the tender agreement of the company pertaining to all works, which deals with the commencement, programme of execution , review of progress, penalty for the delay etc. II. The concerned authorities review the progress as stipulated in the tender agreements, in the review, to address any bottlenecks etc., and remedial actions to achieve desired progress as per contract clauses like to extend the contract period, penalize for delay, closure of contract etc., are taken. III. Regarding impact on cost escalation, there is in build price escalation clause in all applicable agreements for ongoing works. Whenever delays occur in the execution of works, proper analysis for the delays is made by the project authorities and decision is taken to extend the period with or without penalty. IV. Bank Guarantees are held, maintained and monitored at Divisions. In the absence of Centralised Monitoring System, we are not able to comment on the adequacy of timely renewal/ revalidation of BGs, on due dates.
c)	The cost incurred on the abandoned projects may be quantified and the amount actually written off shall be mentioned	As per the information provided to us, no projects of the company have been abandoned.
d)	Describe the deviations' from the system of payment for land acquisition including compensation under the Rehabilitation and Resettlement policy of the State Government. Cases of land. Disputes should be mentioned.	I. As per the information provided by the management, payments for land acquisition is made by SLAO/AC's which is as per policy of the State Government. II. In General, the causes for land dispute are claims for enhancement of compensation. III. The details of land disputes cases have not been quantified by the management.
e)	Examine the system of effective utilization of Loans/Grant-in- aid/ Subsidy. List the cases of diversion of funds.	I. As per our examination, the company has adequate system for effective utilization of grants/loans. The company has_ not received any subsidy during the year. The amount towards capital expenditure, SCP & TSP works and term loan repayments are initially provided as Advance towards Equity. Subsequently, expenditure towards SCP and TSP works are converted to revenue grants by way of GOK order and | accounted as revenue grant. With regard to | servicing of term loan interest, bond interest and repairs works etc., revenue grant is provided. II. Further, designated bank accounts are not being maintained for all grants received, it is not possible to readily ascertain whether there is utilisation of funds from one component of grant to another.

C. Additional Sub Directions:-

S.No	Directions	Compliance
f)	Whether the Company has a monitoring mechanism to assure that the funds received through AIBP Scheme is exclusively utilized for the same?	Not Applicable, Since the projects executed by the company do not fall under AIBP Scheme.
g)	The amount received under AIBP Scheme and_ the amount expended during the financial year may be verified. Deviation of expenditure to other projects may be reported.	
h)	Has the Company adhered to the Water Resources Department guidelines on AIBP Projects? Instances of deviation may be mentioned.	

For Khicha & Prabu Kesavan
Chartered Accountants
FRN: 050108S

Place : **Chennai**
Date : **26.12.2019**

Sd/-
Shruti Lohia
Partner
M.No.228486
UDIN: 19228486AAAAIR1374

"Annexure A" to The Independent Auditor's Report of even date on the Standalone IND AS Financial Statements of CAUVERY NEERAVARI NIGAMA LIMITED

Report on the Internal Financial Controls under Clause 2 (e) of Sub-section 3 of Section 143 of the Companies Act, 2013 ("the Act")

We have audited the internal financial controls over financial reporting of **CAUVERY NEERAVARI NIGAMA LIMITED** ("the Company") as of March 31, 2019 in conjunction with our audit of the IND AS financial statements of the Company for the year ended on that date.

Management's Responsibility for Internal Financial Controls:

The Company's management is responsible for establishing and maintaining internal financial controls based on the internal control over financial reporting criteria established by the Company considering the essential components of internal control stated in the Guidance Note on Audit of Internal Financial Controls over Financial Reporting issued by the Institute of Chartered Accountants of India. These responsibilities include the design, implementation and maintenance of adequate internal financial controls that were operating effectively for ensuring the orderly and efficient conduct of its business, including adherence to company's policies, the safeguarding of its assets, the prevention and detection of frauds and errors, the accuracy and completeness of the accounting records, and the timely preparation of reliable financial information, as required under the Companies Act, 2013.

Auditors' Responsibility:

Our responsibility is to express an opinion on the Company's internal financial controls over financial reporting based on our audit. We conducted our audit in accordance with the Guidance Note on Audit of Internal Financial Controls Over Financial Reporting (the "Guidance Note") and the Standards on Auditing, issued by Institute of Chartered Accountants of India (ICAI) and deemed to be prescribed under section 143(10) of the Companies Act, 2013, to the extent applicable to an audit of internal financial controls, both applicable to an audit of Internal Financial Controls and, both issued by the ICAI. Those Standards and the Guidance Note require that we comply with ethical requirements and plan and perform the audit to obtain reasonable assurance about whether adequate internal financial controls over financial reporting was established and maintained and if such controls operated effectively in all material respects.

Our audit involves performing procedures to obtain audit evidence about the adequacy of the internal financial controls system over financial reporting and their operating effectiveness. Our audit of internal financial controls over financial reporting included obtaining an understanding of Internal financial controls over financial reporting, assessing the risk that a material weakness exists, and testing and evaluating the design and operating effectiveness of internal control based on the assessed risk. The procedures selected depend on the auditor's judgments, including the assessment of the risks of material misstatement of the financial statements, whether due to fraud or error.

We believe that the audit evidence we have obtained is sufficient and appropriate to provide a basis for our qualified audit opinion on the Company's internal financial controls system over financial reporting.

Meaning of Internal Financial Controls over Financial Reporting

A Company's internal financial control over financial reporting is a process designed to provide reasonable assurance regarding the reliability of financial reporting and the preparation of IND AS financial statements for external purposes in accordance with generally accepted accounting principles. A Company's internal financial control over financial reporting includes those policies and procedures that:

1) pertain to the maintenance of records that, in reasonable detail, accurately and fairly reflect the transactions and dispositions of the assets of the company;

2) provide reasonable assurance that transactions are recorded as necessary to permit preparation of financial statements in accordance with generally accepted accounting principles, and that receipts and expenditures of the company are being made only in accordance with authorizations of management and directors of the company; and

3) Provide reasonable assurance regarding prevention or timely detection of unauthorized acquisition, use, or disposition of the company's assets that could have a material effect on the financial statements.

Inherent Limitations of Internal Financial Controls over Financial Reporting

Because of the inherent limitations of internal financial controls over financial reporting, including the possibility of collusion or improper management override of controls, material misstatements due to error or fraud may occur and not be detected. Also, projections of any evaluation of the internal financial controls over financial reporting to future periods are subject to the risk that the internal financial control over financial reporting may become inadequate because of changes in conditions, or that the degree of compliance with the policies or procedures may deteriorate.

Qualified Opinion

According to the information and explanations given to us and based on our audit, the following material weaknesses have been identified as at March 31, 2019:

1. **Deficiencies observed in design of internal controls:**
   a. Deficiencies in control over the release of payments and related reconciliations towards Works and land acquisition. These could potentially result in material misstatement in the company's Non-Current Assets & Current assets.
   b. Deficiencies in control over accounting of year end closing entries in respect of Inter Division and intra division accounts. This could potentially result in inadequacy in providing reasonable assurance regarding the reliability of financial reporting and the preparation of Ind AS financial statements.
   c. Accounting of IBSD in respect of refund of FSD and consequent amount payable to contractors.
   d. Deficiencies in control over accounting, reconciliation and reporting of other incomes. These could potentially result in material misstatement in the company's statement of profit & loss.
   e. Deficiencies in control over accounting, reconciliation and reporting of Fixed Deposits in Banks. These could potentially result in material misstatement in the company's statement of Current Assets.
   f. Deficiency in control over the selection and application of the accounting principles and preparation of Ind AS financial statements in conformity with the Indian Accounting Standards.
   g. Inadequate controls and documentation relating to recording of financial transactions, preparation and presentation of Ind AS financial statements and reporting and conducting internal audit and its follow up.
   h. Insufficient control consciousness within the organization relating to the maintenance of books of accounts, preparation of Ind AS financial statement, conducting internal audits and its follow up.
   i. Inadequate Qualifications and competency regarding employees and outsourced agencies for maintaining books of accounts and preparing Ind AS Financial statement.
   j. Inadequate control; for identification, documentation, accounting, physical control, ownership, cost and treatment of expenditure incurred on property, plant and equipment. These could potentially result in material misstatement in the company's Non-Current Assets.
   k. Inadequate controls to analyze actual and budgeted financial and physical progress of projects for efficiency and effectiveness.
   l. Deficiency in internal control over system of internal audit like its scope, follow-up and its performance review, analyzing budgets and actual for physical and financial progress of the projects, ascertaining the compliance of the terms of contracts and financial implication thereof, using system of pre-audit of work bills, making field functionaries accountable, appointment of zonal auditors' remarks amongst themselves, reviewing periodically the scope of audit and performance review of internal audit reports by audit committee.

2. **Failures observed in the operations of internal control:**
   a. Failure to ensure timely realizations of funds-in-transit as at March 2019
   b. Failure to provide timely, complete and accurate information from remote locations that are needed to prepare the Ind AS financial statements. These could potentially result in adequacy in providing reasonable assurance regarding the reliability of financial reporting and the preparation of Ind AS Financial statements.

c. Failure to perform reconciliation of significant accounts like EMD, FSD, MPWA, inventory, current liabilities etc. These could potentially result in material misstatement in the company's assets and liabilities.
d. Deficiencies by management in the process to assess the effect of significant deficiencies in internal control previously communicated to them by auditors.
e. Deficiencies in control over the compliance of terms of reference for the appointment of outsourced accounting agency.
f. Deficiencies in control over the compliance of terms of reference for the appointment of internal auditors.
g. Deficiencies in control over the releases of payments, recording of work bills and compliance of terms of agreements with contractors.
h. Identification by auditor of material misstatements that were not initially identified by entity's internal control.
i. Deficiencies in procedure and internal control system with regard to monitoring of CWIP balances, which inter alia, includes balances outstanding without proper details with regard to status of work being executed. is not operating effectively. This could potentially result in material misstatement of balances in CWIP / Fixed assets / Depreciation.
j. Absence of regular Programme for physical verification of tangible assets which could potentially result in the Company materially misstating its tangible assets in the financial statements.
k. Deficiencies in procedure and internal financial control in updating the fixed asset register for each individual asset including the allocated expenditure during construction which could potentially result in the Company materially misstating its fixed assets in the financial statements.
l. Deficiencies in the internal control system for calculating, reconciliation, timely payment and correct deduction/ collection of GST, royalty, tax deducted at source and other statutory dues recoverable/ payable. This could potentially result in material misstatement of the statutory dues.
m. Deficiencies in Company's procedure and internal control with regard to monitoring and collection of water rates were not operating effectively. Further, the company did not have system of obtaining confirmation of balance and reconciliation of outstanding dues as per subsidiary records with the general ledger balance; these could potentially result in material misstatement of Trade Receivables.
n. Absence of appropriate internal controls for obtaining confirmations of earnest money deposit, security deposit and other deposits which could potentially result in the Company materially misstating current assets and current liabilities.

A 'material weakness' is a deficiency, or a combination of deficiencies, in internal financial control over financial reporting; such that there is a reasonable possibility that a material misstatement of the company's annual or interim financial statements will not be prevented or detected on a timely basis.

In our opinion, because of effects of the material weakness described above on the achievement of the objectives of the control criteria, the company has not maintained adequate & effective internal financial controls over financial reporting as of March 31, 2019, based on, "the internal control over financial reporting criteria established by the company considering the essential components of internal control stated in the Guidance Note on Audit of Internal Financial Controls Over Financial reporting issued by the Institute of Chartered Accountants of India".

We have considered the material weakness identified and reported above in determining the nature, timing, and extent of audit tests applied in our audit of the March 31, 2019 Ind AS financial statements of the company, and these material weaknesses have affected our opinion on the Ind AS financial statements of the company and we have issued an Qualified opinion on the financial statements.

For Khicha & Prabu Kesavan
Chartered Accountants
FRN: 050108S

Shruti Lohia
Partner
M.No.228486
UDIN: 19228486AAAAIR1374

Place: Chennai
Date: 26.12.2019

CAUVERY NEERAVARI NIGAMA LIMITED

Balance sheet as at March 31, 2019

Particulars	Notes	As at March 31, 2019 `	As at March 31, 2018 `
		(Amount in ₹)	
I. ASSETS			
(1) Non-current assets			
(a) Property, Plant and Equipment	3	31,88,14,94,276	30,88,38,01,193
(b) Capital work-in-progress	4	1,83,28,32,96,911	1,64,71,12,77,769
(c) Investment Property	5	-	-
(d) Other Intangible assets	6	2,46,75,250	3,21,02,284
(e) Financial Assets			
Loans	7	62,46,57,256	56,02,87,327
(f) Other non-current assets	8	41,89,01,629	37,26,61,735
Total non current assets		**2,16,23,30,25,322**	**1,96,56,01,30,308**
(2) Current Assets			
(a) Inventories	9	1,04,39,200	1,16,810
(b) Financial Assets			
(i) Trade receivables	10	-	-
(ii) Cash and cash equivalents	11	5,45,34,62,237	1,45,37,21,200
(iii) Bank balances other than (ii) above	11a	1,07,85,74,369	1,36,61,04,183
(iii) Loans	12	3,03,902	1,13,779
(iv) Others	13	7,02,99,818	1,14,42,04,566
(c) Other current assets	14	66,27,41,730	1,21,99,62,350
Total current assets		**7,27,58,21,256**	**5,18,42,22,888**
(3) Non-current assets classified as held for sale			
TOTAL ASSETS		**2,23,50,88,46,578**	**2,01,74,43,53,195**
II. EQUITY AND LIABILITIES			
(1) Equity			
(a) Equity share capital	15	87,13,88,45,000	87,13,88,45,000
Equity attributable to equity holders of the parent		**87,13,88,45,000**	**87,13,88,45,000**
(2) Other Equity			
Reserves and Surplus	15	38,08,99,427	28,14,59,084
Share application money pending allotment	15	33,12,97,17,046	19,71,41,17,046
Total equity		**1,20,64,94,61,473**	**1,07,13,44,21,130**
(3) Non current liabilities			
(a) Financial liabilities			
(i) Borrowings	16	82,65,32,51,657	77,72,13,19,236
(b) Provisions	17	12,00,00,000	11,00,00,000
(c) Other non-current liabilities	18	1,46,81,92,417	1,40,49,13,516
Total non current liabilities		**84,24,14,44,074**	**79,23,62,32,752**
(4) Current liabilities			
(a) Financial liabilities			
(i) Trade payables	19	77,51,41,814	19,29,00,470
(ii) Other financial liabilities	20	3,93,39,71,332	5,51,30,03,851
(b) Other current liabilities	21	13,76,51,69,140	9,48,31,02,213
(c) Short-term provisions	22	14,36,58,745	18,46,92,779
Total Current liabilities		**18,61,79,41,031**	**15,37,36,99,313**
(5) Liabilities associated with group(s) of assets held for disposal			
Total liabilities		**1,02,85,93,85,106**	**94,60,99,32,064**
TOTAL EQUITY AND LIABILITIES		**2,23,50,88,46,578**	**2,01,74,43,53,195**

Notes to the financial statements - Company Information 1
Significant accounting policies 2

For and on behalf of Board of Directors

Sd/-
General Manager – Finance

Sd/-
Company Secretary

Sd/-
Company Secretary

Sd/-
As per Report of even date attached
For M/s. Khicha & Prabu Kesavan
Chartered Accountants
(Reg.No.050108S)

Sd/-
Director Director : S.L.Shivaprasad
DIN: 06694442

Sd/-
Managing Director
DIN: 05119822

Sd/-
Anil Khicha
(Partner)
(M.No.027975)
UDIN:19027975AAAADF4366

Place: Mysuru
Date: 04.12.2019

Cauvery Neeravari Nigama Limited
Statement of Profit and Loss for the period ended 31st March, 2019

(Amount in ₹)

Particulars	Notes	For the year ended 31-Mar-19	For the year ended 31-Mar-18
Revenue			
Revenue from operations	-	-	-
Other Income	28 & 29	13,97,41,909	18,17,34,230
Total revenue		**13,97,41,909**	**18,17,34,230**
Expenses			
Employee benefits expenses	23	1,18,05,87,452	98,18,43,277
Finance Costs	24	1,74,15,91,650	1,32,89,26,177
Depreciation and amortization expenses	3&6	8,90,37,305	8,00,52,941
Other Expenses	25	1,98,41,96,233	1,31,38,03,966
Expenses		**4,99,54,12,641**	**3,70,46,26,362**
Less: Grants recived from Government for Maintenance & Debt Servicing.	26	2,49,89,00,000	2,15,78,69,000
Interest earned on Bank deposits	27	14,93,81,921	13,82,85,649
Total Expenses		**2,34,71,30,720**	**1,40,84,71,713**
less: Transfer to Capital Work in Progress		2,34,71,30,720	1,40,84,71,713
Profit before tax		**13,97,41,909**	**18,17,34,230**
Tax expense			
-Current tax expense		4,03,01,567	5,24,12,152
-Deferred tax		-	-
Profit after tax		**9,94,40,342**	**12,93,22,078**
Other Comprehensive Income			
Items that may be reclassified into profit & loss		-	-
Total Comprehensive Income for the year		**9,94,40,342**	**12,93,22,078**
Earnings per equity share (in Rs.)			
Equity share			
Basic (Current year shares- 8,71,38,845, Previous year -8,71,38,845)		1.14	3.29
Diluted		1.14	3.29
Notes to the financial statements - Company Information	1		
Significant accounting policies	2		

The notes referred to above form an integral part of the financial statements.

For and on behalf of Board of Directors

Sd/-
General Manager – Finance

Sd/-
Company Secretary

Sd/-
Company Secretary

Sd/-
As per Report of even date attached
For M/s. Khicha & Prabu Kesavan
Chartered Accountants
(Reg.No.050108S)

Sd/-
Director Director : S.L.Shivaprasad
DIN: 06694442

Sd/-
Managing Director
DIN: 05119822

Sd/-
Anil Khicha
(Partner)
(M.No.027975)
UDIN:19027975AAAADF4366

Place: Mysuru
Date: 04.12.2019

Cauvery Neeravari Nigama Limited

Cash Flow Statement for the period ended 31st March, 2019

(Amount in ₹)

Particulars	For the year ended 31 March 2019	For the year ended 31 March 2018
Cash flow from operating activities		
Profit after tax	9,94,40,342	12,93,22,078
Adjustments for		
Depreciation and amortisation expenses	8,90,37,305	8,00,52,941
Finance costs	1,74,15,91,650	1,32,89,26,177
Transfer to Capital Work in Progress	-	-
Income Tax	4,03,01,567	5,24,12,152
	1,97,03,70,864	**1,59,07,13,348**
Changes in assets and liabilities:		
(Increase)/Decrease in trade receivables	-	-
(Increase)/Decrease in Inventories	(1,03,22,390)	6,62,941
(Increase)/Decrease in current and non-current assets	51,09,80,726	(95,82,67,306)
(Increase)/Decrease in other financial assets	1,07,39,04,748	(65,70,74,919)
(Increase) in loans and advances	(6,45,60,052)	(6,11,29,003)
Increase/(Decrease) trade payable	58,22,41,344	6,84,62,093
Increase/(Decrease) in provisions	(3,10,34,033)	3,08,00,223
Increase/(Decrease) in other financial Liabilities	(1,57,90,32,519)	1,99,03,80,484
Changes in other liabilities	4,34,53,45,829	1,65,74,08,150
Cash generated from operating activities	**6,79,78,94,517**	**3,66,19,56,011**
Income tax Provided	(4,03,01,567)	(5,24,12,152)
Receipts of governments grants	(2,49,89,00,000)	(2,15,78,69,000)
Net cash generated from operating activities (A)	**4,25,86,92,950**	**1,45,16,74,859**
Cash flow from investing activities		
Purchase of fixed assets	(1,07,93,03,355)	(1,09,47,34,866)
Increase in Capital Work in Progress	(18,57,20,19,143)	(15,07,04,83,512)
Net cash used in investing activities (B)	**(19,65,13,22,497)**	**(16,16,52,18,377)**
Cash flow from financing activities		
Interest expense paid	(1,74,15,91,650)	(1,32,89,26,177)
Borrowings made	4,93,19,32,421	4,91,04,75,054
Proceeds of Share application Money	13,41,56,00,000	8,60,68,50,000
Receipts of governments grants	2,49,89,00,000	2,15,78,69,000
Net cash used in financing activities (C)	**19,10,48,40,771**	**14,34,62,67,877**
Net increase in cash and bank balances (A+B+C)	3,71,22,11,224	(36,72,75,641)
Cash and bank balances at the beginning of the year	2,81,98,25,382	3,18,71,01,023
Cash and bank balances at the end of the year (Refer note 11 & 11a)	**6,53,20,36,606**	**2,81,98,25,382**

The notes referred to above form an integral part of the financial statements.

For and on behalf of Board of Directors

Sd/-
General Manager – Finance

Sd/-
Company Secretary

Sd/-
Company Secretary

Sd/-
As per Report of even date attached
For M/s. Khicha & Prabu Kesavan
Chartered Accountants
(Reg.No.050108S)

Sd/-
Director Director : S.L.Shivaprasad
DIN: 06694442

Sd/-
Managing Director
DIN: 05119822

Sd/-
Anil Khicha
(Partner)
(M.No.027975)
UDIN:19027975AAAADF4366

Place: Mysuru
Date: 04.12.2019

CAUVERY NEERAVARI NIGAMA LIMITED

Statement of Changes in Equity

(1) Equity share capital

	As at March 31, 2019		As at March 31, 2018	
	No. of Shares	Amount	No. of Shares	Amount
Balance at the beginning of the reporting period Balance	8,71,38,845	87,13,88,45,000	1,24,38,845	12,43,88,45,000
Changes in equity share capital during the year	-	-	7,47,00,000	74,70,00,00,000
Balance at the end of the reporting period	8,71,38,845	87,13,88,45,000	8,71,38,845	87,13,88,45,000

(2) Other equity

Particulars	Attributable to the equity holders				
	Share application money pending allotment	Equity component of compound financial instruments	Reserves & Surplus		
			General Reserve	Retained earnings	Total
Balance at March 31, 2018	**19,71,41,17,046**	**-**	**-**	**28,14,59,084**	**19,99,55,76,130**
Changes in accounting policy / prior period errors	-	-	-	-	-
Restated balance at the beginning of the reporting period	**19,71,41,17,046**	**-**	**-**	**28,14,59,084**	**19,99,55,76,130**
					-
Profit for the year	-	-	-	-	-
Other comprehensive income for the year	-	-	-	9,94,40,342	9,94,40,342
Shares issued during the year	-		-	-	-
Total comprehensive income for the year	**-**	**-**	**-**	**9,94,40,342**	**9,94,40,342**
					-
Share application money received	13,41,56,00,000	-	-	-	13,41,56,00,000
Balance at March 31, 2019	**33,12,97,17,046**	**-**	**-**	**38,08,99,427**	**33,51,06,16,473**

*Share application money received pending allotment represents Equity conribution received from Government of Karnataka

Details of Share Holding - 5% and above

Name of Shareholder	As on 31.03.2019		As on 31.03.2018	
	No. of Shares held	% of Holding	No. of Shares held	% of Holding
Kamataka State Financial Corporation Ltd	14,38,345	1.65%	14,38,345	1.65%
Government of Kamataka	8,57,00,500	98.35%	8,57,00,500	98.35%
Total	**8,71,38,845**	**100.00%**	**8,71,38,845**	**100.00%**

For and on behalf of Board of Directors

Sd/-
General Manager – Finance

Sd/-
Company Secretary

Sd/-
Company Secretary

Sd/-
As per Report of even date attached
For M/s. Khicha & Prabu Kesavan
Chartered Accountants
(Reg.No.050108S)

Sd/-
Director Director : S.L.Shivaprasad
DIN: 06694442

Sd/-
Managing Director
DIN: 05119822

Sd/-
Anil Khicha
(Partner)
(M.No.027975)
UDIN:19027975AAAADF4366

Place: Mysuru
Date: 04.12.2019

CAUVERY NEERAVARI NIGAMA LIMITED

1. Notes, company overview and significant accounting policies:

1.1 Company overview

a. Cauvery Neeravari Nigama (The Company) is a Special purpose Vehicle established as a wholly owned Government Company under the provisions of Companies Act 1956 and domiciled in Karnataka and has its registered office in Mysuru and corporate office at Bengaluru. The object is for execution, operation and maintenance of the Irrigation Projects coming in Cauvery basin in southern Karnataka.
b. The Government has also entrusted the work of providing Irrigation and other facilities to backward classes of the society through Special Component Plan (SCP), Tribal Sub Plan (TSP) scheme.
c. The Company's Regular, Redeemable, Secured, Non-Convertible, Taxable Series-II Bonds has its primary listing on the BSE Limited.

2. Summary of Significant Accounting Policies

The Company is a Government of Karnataka (GOK) enterprise set up with the specific task of implementing certain Irrigation Projects. The Company's operation and maintenance cost are met as far as practicable, by monies received from Government of Karnataka for carrying out its functions and the financial statements are prepared on a going concern basis.

2.1. Basis Of Preparation Of Financial Statements

These Financial statements are prepared in accordance with Indian Accounting Standards (Ind AS) under the historical cost convention on the accrual basis , the provisions of the Companies Act, 2013 (the Act)(to the extent notified) and guidelines issued by the Securities and Exchange Board of India (SEBI). The Ind AS are prescribed under Section 133 of the Act read with Rule 3 of the Companies (Indian Accounting Standards) Rules,2015 and Companies (Indian Accounting Standards) Amendment Rules, 2016.

2.2 Use of Estimates

The Preparation of financial statements in conformity with Ind As requires the management to make estimates, judgments and assumptions. These estimates, judgements and assumptions affect the application of accounting policies and the reported amounts of assets and liabilities, the disclosures of contingent liabilities at the date of the financial statements and reported amounts of revenue and expenses during the period. The application of accounting policies that require critical accounting estimates involving complex and subjective judgements and the use of assumptions in these financial statements have been disclosed wherever required. Accounting estimates could change from period to period, actual results could differ from those estimates. Appropriate change in estimates are made as the Management becomes aware of the changes in circumstances surrounding the estimates. Changes in estimates are reflected in the financial statements in the period in which changes are made and, if material, their effects are disclosed in the notes to the financial statements.

2.3. Critical Accounting Estimates

The preparation of the Company's financial statements requires management to make judgement and assumptions that affect the reported amount of revenue, expenses, assets and liabilities and accompanying disclosures. Uncertainty about these assumptions and estimates could result in outcomes that requires a material adjustment to the carrying amount of assets or liabilities affected in future periods.

The Company uses the completion method in accounting for its capitalization of Project costs. The use of the completion method requires the Company to estimate Irrigation potentials created and flow of water to the tail end areas. Dams, canals, Distributaries and other irrigation systems envisage completion of entire project in an integrated manner and considered as a composite network. Though some of the Irrigation structures and Canals have been completed and water has been let into them, such works continued to be shown under Capital work-in-progress.

The Government vide Order No. WRD 32 KBN 2003, Bangalore, dated 02.07.2003 has transferred the assets and liabilities already created in the form of Dams, Canals, super passages, Bridges and other major/medium irrigation projects etc., These are accounted ipso facto into the books of accounts of the Company.

Determined value of the assets and liabilities of the projects transferred by the Government have been accounted in the books of the Nigama, by treating the same as loan from Government. Finalisation of the value of individual projects would be done upon capitalisation of assets on completion of the projects. Property, Plant and Equipment other than capital work in progress are considered as supplementary assets which have been capitalised on incorporation of the Company and thereafter.

Property, Plant and Equipment represent a significant proportion of the asset base of the Company. The charge in respect of periodic depreciation is derived after determining an estimate of an assets expected useful life and expected residual value at the end of its life. The useful lives and residual values of the company's assets are determined by the Management at the time the asset is acquired/capitalised and reviewed periodically. The lives are based on historical experience with similar assets as well as anticipation of future events, which may impact their life, such as change in technology.

The residual value of the Property, Plant and Equipment which have been fully depreciated up to the financial year 30th September, 2018 are maintained at Rs.1/- per block of assets. Property, Plant and Equipment includes certain assets retired from active use awaiting disposal and cost of such assets is not ascertained /adjusted in the books of account.
Free hold land is carried at historical cost. All other items of Property, Plant and Equipment are stated at historical cost of acquisition and cost includes all expenses directly attributable in bringing the asset to its working condition for its intended use. Additional to fixed assets include payment on arbitration Awards on respective works in the year of payment on approval of Government/Competent authority.

Land cost includes interest paid up to the date of taking possession, enhanced compensation and interest awarded by the courts.

2.4 Property, plant and equipment

a. On transition to Ind AS, the Company has elected to continue with the carrying value of all of its Property, Plant and Equipment recognised and measured as per the previous GAAP and use that carrying value as the deemed cost of assets. Property, plant and equipment are stated at cost less accumulated depreciation and impairment, if any. Cost directly attributable to acquisition are capitalised until the property, plant and equipment are ready for use, as intended by the Management. The Company depreciates property, plant and equipment over their estimated useful lives using the straight-line method. Any addition to any asset or any asset sold, discarded, demolished or destroyed, the depreciation on such assets calculated on a pro rata basis considering group additions and disposals on monthly basis. The estimated useful lives of assets are as follows:

Particulars of Assets	Useful lives (Years)
Buildings: RCC Frame Structure	60 years
Other than RCC Frame Structure	30 years
Others including temporary structure etc.,	3 years
Bridges, Culverts, Bunders etc.,	30 years
Roads: Carpeted Roads - RCC	10 years
Carpeted Roads – other than RCC	5 years
Non – carpeted Roads	3 years
Plant and Machinery used in civil construction	12 years
Furniture and Fittings	10 year
Vehicles	8 yeas
Office equipment	5 years
Computers and data processing units	
Servers and networks	6 years
End user devices such as desktops, laptops etc.,	3 years
Computer Softwares	6 years
Electrical installations and Equipment	10 years

The Management believes that the useful lives as given above best represents the period over which the Management expects to use these assets. Depreciation is provided based on useful lives of the assets as prescribed under Part C of Schedule II of the Companies Act, 2013 except in respect of assets otherwise mentioned
"For the purpose of depreciation, the assets transferred by the Government of Karnataka and brought to books are considered as if these were new."

Expenses incurred relating to project, net of income earned during the project development stage prior to its intended use, are considered as pre-operative expenses and disclosed under Capital Work-in-Progress.

Subsequent costs are included in the asset's carrying amount or recognised as a separate asset, as appropriate, only when it is probable that future economic benefits associated with the item will flow to the entity and the cost can be measured reliable.

The cost and the related accumulated depreciation are derecognised from the financial statements upon sale /disposal/ discarded of the asset and the resultant gains or losses are recognised in the Statement of Profit and Loss. Assets to be disposed of are reported at cost less carrying value of depreciation.

2.5 Intangible assets

"Intangible assets are stated at cost less accumulated depreciation. Intangible assets are depreciated over their respective individual estimated useful lives on a straight-line basis, from the date that they are available for use."

2.6 Inventories

Items of inventories are measured at cost on fifo basis except in case of hard rock which are valued at rs.1/-. Cost of inventories comprises of cost of purchase and other costs including overheads, taxes incurred in bringing them to their respective present location and condition.

2.7 Revenue recognition

a) The Company derives revenues primarily from sale of water for commercial use, interest income, dam visit fee and rent/lease receipts and are recognised when the performance of agreed contractual task has been completed. When there is uncertainty as to the measurement or ultimate collectability, revenue recognition is postponed until such uncertainty is resolved.

b) Penalty on delayed progress of work, interest on excess payment to contractors, miscellaneous income/receipts not in the ordinary course of business are recognised on realisation, as there are uncertainties in their ultimate realisation.

c) Interest income from a financial asset is recognised using effective interest rate method.

2.8 Government assistance and government grants

a. The receipt of Government assistance by the Company and the benefit from such assistance during the reporting period is significant for the preparation of the financial statements. In accordance with the directions given in the release orders, amount of assistance received has been considered as equity share capital except the assistance received for SCP & TSP works, which has been shown under Current Liability pending clarification / reconciliation.
b. Grants other than those related to assets, are recognised in Profit or Loss on a systematic basis over the periods in which the Company recognise as expenses the related cost for which the grant are intended to compensate.

c. Government assistance received, if any, in advance for meeting future obligations of SCP & TSP works are shown under Other Current Liabilities pending clarification / reconciliation.

2.9 Onerous contract

Provision for onerous contracts are recognised when the expected benefits to be derived by the Company from a contract are lower than the unavoidable costs of meeting the future obligations under the contract.

2.10 Employee Benefits

Except few employees working on contract basis, other employees working in the Company are on deputation belonging to Government of Karnataka Service cadre. As per deputation terms of employees, the Company fully contributes all ascertained liabilities to the concerned authorities.

Name of Employee	Leave encashment on retirement	Retirement Gratuity	Pension/ Contribution to Pension fund/ Contribution to Provident fund
On Deputation from Government	No provision required. Contribution exempted by Govt.	No provision required. Contribution exempted by Govt.	No provision required. Contribution exempted by Government.
On Deputation from Other PSUs	Contribution to the Parent company as per the deputation terms of the parent company.	Contribution to parent company as per the deputation terms of the parent company.	Contribution to the parent company as per the deputation terms of the parent company.

2.11 Finance cost

a. Borrowing cost includes interest on bonds, road fund, term loans, and guarantee commission payable to GOK, arrangers fees, listing fees, rating & surveillance, trusteeship fees etc.,

b. Borrowing cost that are directly attributable to the acquisition or construction of qualifying assets are capitalised as part of the cost of such assets. A qualifying asset is one that necessarily takes substantial period of time to get ready for its intended use.

c. Assistance/Grant received from Government for payment of interest is deducted from the borrowing costs eligible for capitalisation.

d. All other borrowing costs are charged to the Statement of Profit and Loss for the period for which they are incurred.

2.12 Lease

Lease under which the Company assumes substantially all the risk and rewards of ownership are classified as finance lease. Asset held under finance are recognised as assets of the Company at their cost. The corresponding liability to the lessor is included in the balance sheet as a finance lease obligation.

Operating lease payments are recognised as an expense in the Statement of Profit and Loss on accrual basis.

Company as a lessor

Lease income from operating leases is recognised in the statement of Profit and Loss on accrual basis.

2.13 Income taxes

Tax expenses for the period comprise of current and deferred tax. Income Tax expense is recognised in Statement of Profit and Loss except to the extent that it relates to items recognised directly in equity, in which case it is recognised in other comprehensive income. Current income tax for current and prior period is recognised at the amount expected to be paid to or recovered from the tax authorities, using the tax rates and tax laws that have been enacted or substantively enacted by the Balance Sheet date.

Deferred tax is recognised on temporary difference between the carrying amounts of assets and liabilities in the financial statements and the corresponding tax bases used in the computation of taxable profit.

Deferred tax liabilities and assets are measured at the tax rates that are expected to apply in the period in which the liability is settled or the asset realised, based on tax rates (and tax laws) that have been enacted or substantively enacted by the end of the reporting period.The carrying amount of Deferred tax liability and assets are reviewed at the end of each reporting period.

Since, there are no timing differences between the books of accounts amounts as per Companies act and corresponding income tax act amounts, the Deferred tax Asset/Liability as on 31st March 2019 is arrived at Nil. However, a separate statement of Profit & Loss is prepared for submission to Income tax authorities.

2.14 Impairment

Financial assets- Company does not hold trade receivables with significant financing component. For trade receivables, Company applies 'simplified approach' and uses historical default rates to determine impairment loss.

Non-financial assets- Intangible assets and property, plant and equipment are evaluated for recoverability whenever events or changes in circumstances indicates that their carrying amounts may not be recoverable. An impairment loss is recognised in the statement of Profit and Loss to the extent asset's carrying amount exceeds its recoverable amount.

2.15 Provisions

"Provisions are recognised when the company has a present obligation (legal or constructive) as a result of past event and it is probable that an outflow of resources embodying economic benefits will be required to settle the obligation and a reliable estimate can be made of the amount of the obligation. Provision are not discounted to their present value and are determined based on best estimate required to settle the obligation at the balance sheet date. All known liabilities, wherever material are provided for, and liabilities which are material and whose future outcome cannot be ascertained with reasonable certainty and provisions involving substantial degree of estimation in measurement are treated as contingent liabilities and not recognised but are disclosed in the notes."

2.16 Share capital

Ordinary Shares: Ordinary Shares are classified as equity. The Company has issued only one class of Equity Shares having a Face Value of Rs.1000/ per share. Each holder of Equity Share is entitled to one vote per share.

2.17 Accounting for expenditure during construction period (pending capitalisation)

Projects coming under the Cauvery Basin area are in various stages of completion.The Company uses the completion method in accounting of its capitalisation of project costs. Repairs, maintenance, general and administration costs are recognised in the project costs and will be reviewed and capitalised or treated in accordance with the normally accepted accounting practices on completion of the projects in its entirety.

2.18 Accounting for work bills

a. Year-end accounts: Liabilities for bills in respect of civil works/supply at project zones as on the date of Balance Sheet are recognised on the basis of such bills which are received and certified at the concerned Executive Engineers office/Project Administrative offices as at the date of Balance Sheet.

b. Liabilities in respect of extra quantities and extra work are recognised/accrued on approval by the competent authority.

2.19 Expenditure

a. Expenses are accounted on accrual basis and provisions are made for all known losses and liabilities.
b. Expenditure incurred on Govt. schemes like SCP/TSP/CADA work etc., is netted off from the grants /amount received towards the same wherever applicable pending clarification / reconciliation.

c. Liabilities for other expenditure at the project zone as at 31st March have been considered on the basis of such bill unpaid.

2.20 Cash flow

Company prepares Cash flow by using Indirect method .The cash flows from operating, investing and financing activities of the Company are segregated.

2.21 Earning per equity share

Basic earning per equity share are computed by dividing the net profit attributable to the equity holders by the weighted average number of equity shares outstanding during the period. Diluted earning per equity share are computed by dividing the net profit attributable to the equity holders, by the weighted average number of equity shares considered for deriving basic earning per equity share and also the weighted average number of equity shares that could have been issued upon conversion of all dilutive potential equity shares.

2.22 General

a) As in the past, the company continues to maintain books of accountsas per PWD system of accounting at the Subdivision and Division level for recording of the transactions. At the respective zonal office, books of accounts are being maintained in software using double entry system incorporating accrual concept to meet the requirement of the Companies Act 2013 and Ind AS.

b) There are no transactions/amounts outstanding to Micro, Small & Medium enterprises as at March 31st, 2019 and no amounts were overdue during the year for which disclosure requirements under Micro. Small & Medium enterprises development Act, 2006 are applicable.

c) Confirmation of balance: Balance under advances, deposits, receivables, Contractors and current liabilities, Trade deposits, EMD/FSD/Term Deposits / Fixed Deposits etc., are subject to confirmation, reconciliation and consequential adjustments.

d) On intruduction and implementation of Provisions of Goods & Service Tax Act, The Company obtained GSTIN Number both for PAN based & TAN based wherever applicable. However, The procedure for collection & remittance is yet to be streamlined.

Note 3: Property, Plant and equipment

Particulars	Free hold land	Free hold buildings	Roads , Bridges & culverts	Plant and Equipment	Furniture, Fittings and fixtures	Vehicles	Office & other Equipment	Electronic Data Processing plant	Construction erection equipment	Electrical installation	Total
Year ended 31 march 2017											
Gross Carrying Amount											
Opening gross carrying amount	27,09,73,35,332	76,92,35,998	83,31,08,716	36,04,11,022	3,18,63,483	8,53,55,860	3,31,53,017	3,72,02,656	87,60,564	1,06,66,043	**29,26,70,92,691**
Additions	1,74,41,20,521	-	-	13,65,344	8,59,865	63,51,550	45,82,932	27,64,547	-	-	**1,76,00,44,759**
Disposals	-	-	-	-	-	50,000	-	-	-	-	**50,000**
Closing gross carrying amount	**28,84,14,55,853**	**76,92,35,998**	**83,31,08,716**	**36,17,76,366**	**3,27,23,348**	**9,16,57,410**	**3,77,35,949**	**3,99,67,203**	**87,60,564**	**1,06,66,043**	**31,02,70,87,450**
Accumulated depreciation and impairment											
Opening accumulated depreciation	-	19,46,27,661	44,38,69,312	33,86,91,210	2,17,65,547	2,71,62,856	2,61,34,490	3,08,32,916	81,32,980	46,77,157	**1,09,58,94,129**
Depreciation charge during the year	-	2,34,43,672	2,87,97,875	11,38,299	20,33,994	88,92,944	21,68,580	27,54,792	1,09,734	9,80,459	**7,03,20,349**
Disposals	-	-	-	-	-	50,000	-	-	-	-	**50,000**
Closing accumulated depreciation and impairment	**-**	**21,80,71,333**	**47,26,67,187**	**33,98,29,509**	**2,37,99,541**	**3,60,05,800**	**2,83,03,070**	**3,35,87,708**	**82,42,714**	**56,57,616**	**1,16,61,64,478**
Net carrying amount	**28,84,14,55,853**	**55,11,64,665**	**36,04,41,529**	**2,19,46,857**	**89,23,807**	**5,56,51,610**	**94,32,879**	**63,79,495**	**5,17,850**	**50,08,427**	**29,86,09,22,972**
Year ended 31 march 2018											
Gross Carrying Amount											
Opening gross carrying amount	28,84,14,55,853	76,92,35,998	83,31,08,716	36,17,76,366	3,27,23,348	9,16,57,410	3,77,35,949	3,99,67,203	87,60,564	1,06,66,043	**31,02,70,87,450**
Additions	1,00,34,11,944	5,10,09,608	-	-	16,26,943	3,18,40,662	22,83,048	45,62,661	-	-	**1,09,47,34,866**
Disposals	-	-	-	-	-	2,13,058	-	-	-	-	**2,13,058**
Closing gross carrying amount	**29,84,48,67,797**	**82,02,45,606**	**83,31,08,716**	**36,17,76,366**	**3,43,50,291**	**12,32,85,014**	**4,00,18,997**	**4,45,29,864**	**87,60,564**	**1,06,66,043**	**32,12,16,09,258**
Accumulated depreciation and impairment											
Opening accumulated depreciation	-	21,80,71,333	47,26,67,187	33,98,29,509	2,37,99,541	3,60,05,800	2,83,03,070	3,35,87,708	82,42,714	56,57,616	**1,16,61,64,478**
Depreciation charge during the year	-	2,34,01,451	2,96,05,062	10,01,122	12,48,301	97,44,191	31,63,880	26,20,954	91,225	9,80,459	**7,18,56,645**
Disposals	-	-	-	-	-	2,13,058	-	-	-	-	**2,13,058**
Closing accumulated depreciation and impairment	**-**	**24,14,72,784**	**50,22,72,249**	**34,08,30,631**	**2,50,47,842**	**4,55,36,933**	**3,14,66,950**	**3,62,08,662**	**83,33,939**	**66,38,075**	**1,23,78,08,065**
Net carrying amount	**29,84,48,67,797**	**57,87,72,822**	**33,08,36,467**	**2,09,45,735**	**93,02,449**	**7,77,48,081**	**85,52,047**	**83,21,202**	**4,26,625**	**40,27,968**	**30,88,38,01,193**
Period ended 31st March, 2019											
Gross Carrying Amount											
Opening gross carrying amount	29,84,48,67,797	82,02,45,606	83,31,08,716	36,17,76,366	3,43,50,291	12,32,85,014	4,00,18,997	4,39,86,032	87,60,564	1,12,09,875	**32,12,16,09,258**
Additions	1,03,72,39,172	1,42,93,415		-	27,13,381	1,62,43,631	25,10,432	66,75,949	-	-	**1,07,96,75,980**
Disposals	-	-	-	-	15,959	3,30,400	19,897	1,69,209	-	-	**5,35,465**
Closing gross carrying amount	**30,88,21,06,969**	**83,45,39,021**	**83,31,08,716**	**36,17,76,366**	**3,70,47,713**	**13,91,98,245**	**4,25,09,532**	**5,04,92,772**	**87,60,564**	**1,12,09,875**	**33,20,07,49,772**
Accumulated depreciation and impairment											
Opening accumulated depreciation	-	24,14,72,784	50,22,72,249	34,08,30,631	2,50,47,842	4,55,36,933	3,14,66,950	3,61,56,982	83,33,939	66,89,755	**1,23,78,08,065**
Depreciation charge during the year	-	2,69,80,560	2,96,05,062	10,00,139	12,52,563	1,46,21,912	37,70,968	30,71,777	1,63,991	9,80,459	**8,14,47,431**
Disposals	-	-	-	-	-	-	-	-	-	-	**-**
Closing accumulated depreciation and impairment	**-**	**26,84,53,344**	**53,18,77,311**	**34,18,30,770**	**2,63,00,405**	**6,01,58,845**	**3,52,37,918**	**3,92,28,759**	**84,97,930**	**76,70,214**	**1,31,92,55,496**
Net carrying amount	**30,88,21,06,969**	**56,60,85,677**	**30,12,31,405**	**1,99,45,596**	**1,07,47,308**	**7,90,39,400**	**72,71,614**	**1,12,64,013**	**2,62,634**	**35,39,661**	**31,88,14,94,276**

Note 4 - CAPITAL WORK IN PROGRESS

(Amount in Rs.₹)

Particulars	Balance As at the beginning of current reporting period	Additions during the year	Balance As at the end of current reporting period
Canals	75,55,70,37,612	7,93,92,66,464	83,49,63,04,076
Distributaries	20,03,23,80,467	47,00,84,995	20,50,24,65,462
Laterals	2,32,29,12,262	-	2,32,29,12,262
Roads	5,14,48,53,126	2,82,82,31,385	7,97,30,84,511
Buildings	83,47,50,829	22,10,99,690	1,05,58,50,519
Dams & Submergences	11,40,79,61,234	51,26,48,051	11,92,06,09,285
Minor Irrigation Tanks	14,71,96,19,668	3,59,57,23,589	18,31,53,43,257
Electrical Installations	2,25,83,902	41,320	2,26,25,222
Lift Irrigation Scheme	9,27,16,29,694	65,77,92,929	9,92,94,22,623
Plant and Machinery and Other Equipment	79,28,388	-	79,28,388
Total	**1,39,32,16,57,182**	**16,22,48,88,423**	**1,55,54,65,45,605**
Previous Year	**1,25,65,96,45,383**	**13,66,20,11,799**	**1,39,32,16,57,182**

REVENUE EXPENDITURE during construction (PENDING CAPITALISATION)

	2018-19	2017-18
Opening balance	25,38,96,20,587	23,98,11,48,874
Addition during the year	2,34,71,30,720	1,40,84,71,713
TOTAL	27,73,67,51,307	25,38,96,20,587
Gross total	**1,83,28,32,96,911**	**1,64,71,12,77,769**

Capital Work In Progress

a. Capital Work in Progress includes the portion of the work executed by the Government of Karnataka prior to transferring the projects to Company.
b. Land acquisition process started by the Government of Karnataka before formation of the Company. As per the agreed terms of contract, the contractors who are entrusted with the execution of the work are to carry out the work with the consent of land owners, pending formal acquisition of such lands.
c. In majority cases, Mutation entries in favour of the company in respect of immovable property brought into books of account are made. Obtaining title deeds of the land is in progress.
d. The cost of freehold land brought into books of account of the company are subject to adjustments on finalisation of various procedures including land acquisition awards, consent awards, finalisation of interest payable.
e. Pending identification of assets for disposal, no provision is made in the accounts for impairment.
f. Though item wise details are available for vehicles, transfer of ownership in favour of the company is pending.
g. Capital expenditure on roads includes expenditure incurred in respect of roads where transfer of ownership is yet to be completed.
h. CWIP pending capitalisation includes establishment and other administrative expenditure transferred by Government on incorporation.
i. Progress Report of the projects -refer Annexure I
j. Capital Work in Progress of Buildings includes Inspection Bungalow, staff quarters, office buildings and other structures which earns incidental revenue which is considered as non operating income.

CAUVERY NEERAVARI NIGAMA LIMITED
Notes Forming part of Balance sheet

Particulars	CY As at 31-03-2019	PY As at March 31, 2018
Note 5		
Non-current Investments		
Other investments	-	-
	-	-

Note-6 Intangibles (Amount in Rs.₹)

Particulars	Computer Software
Year ended 31 march 2018	
Gross Carrying Amount	
Opening gross carrying amount	4,87,14,576
Additions	-
Disposals	-
Closing gross carrying amount	**4,87,14,576**
Accumulated depreciation and impairment	
Opening accumulated depreciation	84,15,996
Depreciation charge during the year	81,96,296
Disposals	-
Closing accumulated depreciation and impairment	**1,66,12,292**
Net carrying amount	**3,21,02,284**
Period ended 31st March 2019	
Gross Carrying Amount	
Opening gross carrying amount	4,87,14,576
Additions	1,62,840
Disposals	-
Closing gross carrying amount	**4,88,77,416**
Accumulated depreciation and impairment	
Opening accumulated depreciation	1,66,12,292
Depreciation charge during the year	75,89,874
Disposals	-
Closing accumulated depreciation and impairment	**2,42,02,166**
Net carrying amount	**2,46,75,250**

Note 7
Financial assets

(Amount in Rs.₹)

Security Deposits, Unsecured goods & Receivable from GOK	62,46,57,256	56,02,87,327
	62,46,57,256	**56,02,87,327**

Note 8
Other non-current assets

Capital Advances	41,89,01,629	37,26,61,735
	41,89,01,629	**37,26,61,735**

Capital Advances:

a) Debts due from:

Directors or other Officers of the Company – Nil

Amounts due from Firms in which any Director is a partner – Nil

Amount due by Private Company in which any Director is a Director or Member – Nil

b) Capital Advances includes the following:

i) Government vide order No. WRD 49 MMH 03 Bangalore dated 20.09.2003 has constituted "Talacauvery Bhagamandala Development Authority". The Board of Directors at their meeting held on 13.08.2003 decided to provide funds for the improvements of "Talacauvery Bhagamandala Development Authority". Rs.16,02 crores has been incurred in respect of works undertaken up to March 31st 2013, pending final decision of the Government, the amount is shown under Advance, though the projects are completed and handed over to District Administration.

ii) Rs.3.81 crores deposited with Public Works Department/Indian Railways towards Irrigation works under taken by them is pending for adjustment/capitalisation of expenditure for non receipt of bills / Utilisation Certificate.

iii) Rs.3.40 crores balance with KIADB is pending for recovery and will be adjusted after receipt of the amoun

iv) Balance with Special Land Acquisition Officers will be adjusted after obtaining utilisation certificate from the concerned SLAO/A,C/D.C.

v) Security Deposits includes Rs.2,00,00,000/- pertains to amount Service Tax Department seized from KRS Division Bank which is pending for settlement.

Note 9 **Inventories**	**(Amount in Rs.₹)**	
Consumable Stores and Spares	1,04,39,199	1,16,809
Others - Hard Rock – Valued nominally	1	1
	1,04,39,200	**1,16,810**
Note 10 **Trade and other receivables**		
Trade Receivables	-	-
	-	**-**
Note 11 **Cash and cash equivalents**		
Balance with banks :		
i) In current account	5,45,25,17,233	1,45,31,29,158
ii) Stamps in hand	3,02,347	2,48,097
iii) Cash in hand	6,42,659	3,43,945
	5,45,34,62,239	**1,45,37,21,200**
Note 11a **Other Bank balances**		
Bank deposits with more than 12 months maturity	1,07,85,74,369	1,10,34,57,375
Bank deposits with less than 12 months maturity	-	1,36,61,04,183
	1,07,85,74,369	**1,36,61,04,183**
Cash, Cash equivalants & other Bank Balances (11 +11a)	**6,53,20,36,608**	**2,81,98,25,383**
Note 12 **Loans**		
Other Loans and Advances, Unsecured considerd good	3,03,902	1,13,779
	3,03,902	**1,13,779**

Note 13

Other current financial assets

Loans and advances to employees	34,93,947	22,64,117
Interest Accured but not due on Bank Deposits	6,68,05,871	3,84,83,074
	7,02,99,818	**4,07,47,191**

Note 14

Other current assets

Balances with Government Authorities (Witholding of Tax)	93,26,038	34,73,971
Advance to Vendors	99,55,66,139	1,01,62,30,966
Advance to Contractors	(38,61,90,832)	15,46,81,939
Other Advances	1,20,95,000	2,10,78,106
Other Current Assets	22,11,271	21,53,062
Other Receivables	2,97,34,114	2,23,44,306
	66,27,41,730	**1,21,99,62,350**

Note -15

SHARE CAPITAL

(Amount in ₹.)

		As at March 31, 2019		As at March 31, 2018	
Authorised Share Capital		No. of Shares	Amount	No. of Shares	Amount
12,00,00,000 (2017-18 - 12,00,00,000)		12,00,00,000	1,20,00,00,00,000	12,00,00,000	1,20,00,00,00,000
Equity shares of Rs 1000/- each		-	-	-	-
	Total	**12,00,00,000**	**1,20,00,00,00,000**	**12,00,00,000**	**1,20,00,00,00,000**
Issued Capital					
8,71,38,845 (2017-18 - 8,71,38,845)		8,71,38,845	87,13,88,45,000	8,71,38,845	87,13,88,45,000
Equity shares of Rs 1000/- each					
	Total	**8,71,38,845**	**87,13,88,45,000**	**8,71,38,845**	**87,13,88,45,000**
Subscribed and Paid up Capital					
8,71,38,845 (2017-18 - 8,71,38,845)		8,71,38,845	87,13,88,45,000	8,71,38,845	87,13,88,45,000
Equity shares of Rs 1000/- each					
	Total	**8,71,38,845**	**87,13,88,45,000**	**8,71,38,845**	**87,13,88,45,000**

(1) Equity share capital	As at March 31, 2019		As at March 31, 2018	
	No. of Shares	Amount	No. of Shares	Amount
Balance at the beginning of the reporting period Balance	8,71,38,845	87,13,88,45,000	1,24,38,845	12,43,88,45,000
Changes in equity share capital during the year	-	-	7,47,00,000	74,70,00,00,000
Balance at the end of the reporting period	8,71,38,845	87,13,88,45,000	8,71,38,845	87,13,88,45,000

Note 16

Non-current Financial liabilities - Long term borrowings

Secured

Regular Return Bonds:		
2000- 8.85% Redeemable, Secured Non Convertible, taxable Series -II bonds	2,00,00,00,000	2,00,00,00,000
Term loans from Banks	20,14,76,24,381	15,21,56,91,960
Unsecured loan		
Other Loans and advances	60,50,56,27,276	60,50,56,27,276
	82,65,32,51,657	**77,72,13,19,236**

Maturity Profile of Loans and Bonds	**As at 31st March, 2019**	**As at 31st March 2018**
Series II Bonds of more than 5 years	2,00,00,00,000	2,00,00,00,000
Term loans from Banks more than 5 years	20,14,76,24,381	15,21,56,91,960

Nature of Securities:

a) Long term borrowings guaranteed by Directors - Nil.

b) Issue of Series II Bonds and Term loan from Banks are Secured by simple Mortgage of assets of Nigama on charges, and guaranteed by Govt., of Karnataka.

c) The loan from Vijaya Bank :

i) Rs.100 crores was availed during fnancial year 2013-14 for a period of seven years, repayable in two equal annual instalments after a moratorium of five years eleven months. The loan carried interest of 10.20% per annum at the time of availing the loan payable on monthly rest basis till the repayment of loan.

ii) Rs.250 crores was availed during the financial year 2015-16 for a period of seven years, repayable in two equal annual instalments after a moratorium of five years eleven months. The loan carried interest of 9.70% per annum at the time of availing the loan payable on monthly rest basis till the repayment of loan.

iii) Rs.500 crores was availed during the financial year 2018-19 for a period of seven years, repayable in two equal annual instalments after a moratorium of five years eleven months. The loan carried interest of 8.35% per annum at the time of availing the loan payable on monthly rest basis till the repayment of loan.

d) The loan from Bank of India :

i) The loan from Bank of India of Rs. 200 crores was availed during the financial year 2014-15 for a period of seven years, repayable in two equal annual instalments after a moratorium of five years eleven months. The loan carried interest of 10.20% per annum at the time of availing the loan payable on monthly rest basis till the repayment of loan.

ii) The loan of Rs.335 crores availed during the financial year 2016-17 for a period of seven years, repayable in two equal annual instalments after a moratorium of five years eleven months. The loan carried interest of 9.70% per annum at the time of availing the loan payable on monthly rest basis till the repayment of loan.

e) Series – II Bonds were issued during the financial year 2014-15 for a tenor of 120 months from the date of allotment with put /call option at the end of 8th year, redemption in two equal instalments at the end of 9th & 10th year. The Series II Bonds carried interest of 8.85% per annum payable on annual basis till the redemption of bonds.

f) The loan from Pragathi Krishna Gramin Bank :

i) The loan from Pragathi Krishna Gramin Bank of 85 crores was availed during the financial year 2015-16 for a period of 7 years, repayable in two equal annual instalments after a moratorium of five years eleven months. The loan carried interest of 9.70% per annum at the time of availing the loan payable on monthly rest basis till the repayment of loan.

ii) The loan of Rs.65 crores availed during the financial year 2016-17 for a period of seven years, repayable in two equal annual instalments after a moratorium of five years eleven months. The loan carried interest of 9.70% per annum at the time of availing the loan payable on monthly rest basis till the repayment of loan.

g) The loan from Axis Bank :

The loan of Rs.500 crores was availed during the financial year 2017-18 from Axis Bank for a period of seven years, repayable in two equal annual instalments at the end of 6th and 7th year from the date of first disbursement. The loan carried interest of 8.00% per annum at the time of availing the loan payable on monthly rest basis till the repayment of loan.

h) The Nigama has not defaulted in repayment of loans and interest during the year.

i) On request of the company, except Pragathi Grameena Krishna Bank, other Banks have agreed to adopt the MCLR rate of interest from time to time.

Note 17

Long-term provisions	**(Amount in Rs.₹)**	
Provision for		
Brindavan Garden maintenance	12,00,00,000	11,00,00,000
	12,00,00,000	**11,00,00,000**

Note 18

Other non-current liabilities		
Others - Deposits, Unsecured	1,46,81,92,417	1,40,49,13,516
	1,46,81,92,417	**1,40,49,13,516**

Note 19

Trade and other payables

Acceptances Unsecured	77,51,41,814	19,29,00,470
	77,51,41,814	**19,29,00,470**

Note 20

Current - Other financial liabilities

Interest accrued but not due on borrowings	13,27,50,000	13,27,50,000
Capital creditors and other payables	3,80,07,31,572	5,37,84,46,365
Employee benefits payable	4,89,760	18,07,486
	3,93,39,71,332	**5,51,30,03,851**

Note 21

Other current liabilities	**(Amount in Rs.₹)**	
Statutory Dues Payables* (includes GST,VAT, Excise Duty, Provident Fund, Withholding Taxes, etc.)	21,81,07,257	4,23,40,049
Government releases for SCP & TSP works	13,54,70,61,883	9,44,07,62,164
	13,76,51,69,140	**9,48,31,02,213**

* As per the Demand notice from Service Tax Department, Provision of Rs.3,73,50,000/- is provided subject to reconciliation and settlement with Service Tax Department.

* Statutory dues includes Rs.2,40,68,244/- pertains to GST Provision subject to reconciliation and reference to the Note No.2.22.

Note 22

Short term provisions	**(Amount in Rs.₹)**	
Provision for employee benefits		
Gratuity and Leave Compensation	1,77,221	3,00,515
Salaries and other benefits	9,00,34,243	6,87,34,775
Other provision :		
Audit Fees Payable	26,65,949	15,86,663
Provision for Tax	4,03,01,567	11,40,70,826
Provision for Inventories	1,04,39,199	-
Others	40,567	-
	14,36,58,745	**18,46,92,779**

Cauvery Neeravari Nigama Limited

Notes to the financial statements for the year ended 31 March 2019 (continued)

Note 23

Employee benefit expenses	**(Amount in ₹.)** For the year ended 31 March 2019	For the year ended 31 March 2018
Salary	1,13,53,00,315	93,97,50,851
Mangaing Directors Remuneration	11,45,400	11,77,688
Staff Welfare Expenses	12,56,494	8,06,739
Gratuity	24,680	22,374
Leave Encashment	3,26,12,599	3,11,08,980
Medical Expenses	75,96,811	69,53,213
Payment to NMR/Daily Rated Employees	24,25,596	18,78,880
Provident Fund	1,65,557	84,552
Death Relief Fund	60,000	60,000
	1,18,05,87,452	**98,18,43,277**

Note 24

Finance Costs	**(Amount in ₹.)** For the year ended 31 March 2019	For the year ended 31 March 2018
Guarantee Commission to GOK	21,47,24,977	16,32,60,844
Interest on Loan from Banks	1,34,98,66,673	98,86,65,334
Interest on Series II Bonds	17,70,00,000	17,69,99,999
	1,74,15,91,650	**1,32,89,26,177**

Note 25 (Amount in ₹.)

Other Expenses	For the year ended 31 March 2019	For the year ended 31 March 2018
Rent, Rates & Taxes		
Property Tax	2,49,315	6,65,258
Rent – Non Residential	7,73,222	9,19,497
Service Tax and other charges	3,73,97,763	8,97,298
Statutory Filing Fees	4,36,201	4,79,653
Taxes & Fees on Vehicles	26,79,067	19,79,289
Power	58,56,65,037	22,58,44,365
Water charges	9,14,679	8,43,453
Local Conveyance charges	6,400	34,593
Travelling – Others	97,05,341	1,17,12,994
Advertisement Other	2,55,21,629	2,28,09,203
Advertisement Tenders	3,47,30,064	2,77,24,463
Exhibition & Stall	46,45,325	39,65,098
Bank & Financial charges	1,84,983	4,64,957
Books, Journals & periodicals	3,10,561	2,55,937
Directors Sitting Fee & Conveyance	7,63,735	16,90,225
Expenses on Seminar & Development Courses	34,300	3,000
Legal fees	50,11,817	48,62,244
Manpower & Outsource charges	17,90,66,093	4,02,84,028
Meeting expenses	1,45,000	6,22,286
Office Expenses	1,10,91,589	28,83,934
Postage & Courier Services	6,49,170	8,08,321
Printing & Stationery	1,25,14,290	1,58,56,698
Professional fees	28,87,852	15,97,011
Running cost of transport vehicles	3,96,81,315	3,97,75,717
Telephone	35,63,067	39,70,475
Uniform Expenses	16,27,352	19,26,562
Vehicle Hire charges	6,88,668	5,76,344
Certification Fee	88,500	88,500
Internal Audit Fee	7,18,856	5,78,200
Statutory Auditors Fee	12,39,000	6,96,200
Tax Audit Fee	2,06,500	1,00,243
Out of Pocket Expenses	1,50,000	-
Repairs:		
Buildings	4,34,68,337	3,65,95,700
Canals	29,59,62,503	15,56,46,772
Colonies	12,12,92,975	6,44,43,406
Crop Compensation	54,39,313	1,19,63,912
Dams & Submergences	9,76,73,540	7,91,64,399
Distributaries	7,28,04,502	11,41,49,662
EDP & Other Equipments	51,23,690	46,42,992
Electrical Installations	14,40,543	33,52,541
Furniture & Fixtures	61,512	2,26,518
Lift Irrigation Scheme	12,17,72,765	5,65,90,572
Minor Irrigation Tanks	6,85,57,571	6,22,65,653
Other Assets	14,86,179	36,21,655
Roads, Bridges & Culverts	5,89,91,430	22,40,71,226
Vehicles	1,18,70,891	1,07,09,779
Water task management - Saudies	11,49,03,792	7,14,43,134
	1,98,41,96,233	**1,31,38,03,966**

Note 25.1 (Amount in ₹)

Payment to Auditors	For the year ended 31 March 2019	For the year ended 31 March 2018
Internal Audit Fee	7,18,856	-
Statutory Audit Fee	12,39,000	6,96,200
Tax Audit Fee	2,06,500	1,00,243
	21,64,356	**7,96,443**

Note 25.1 (Amount in ₹)

Payment to Auditors	For the year ended 31 March 2019	For the year ended 31 March 2018
Internal Audit Fee	7,18,856	-
Statutory Audit Fee	12,39,000	6,96,200
Tax Audit Fee	2,06,500	1,00,243
	21,64,356	**7,96,443**

Note 26 (Amount in ₹.)

Maintenance Grants from Governments	For the year ended 31 March 2019	For the year ended 31 March 2018
Government Grants for Maintenance Works	61,97,00,000	61,96,00,000
Government Grants for Guarantee Commission	21,51,00,000	19,35,70,000
Government Grants for Debt Servicing	1,65,81,00,000	1,34,46,99,000
Miscellaneous Income	60,00,000	-
	2,49,89,00,000	**2,15,78,69,000**

Note 27 (Amount in ₹.)

Interest earned on Bank deposits	For the year ended 31 March 2019	For the year ended 31 March 2018
Interest received on Bank Deposits	14,93,81,921	13,82,85,649
	14,93,81,921	**13,82,85,649**

Note 28 - Other Income (Amount in ₹.)

Revenue from Work Contract Bills	For the year ended 31 March 2019	For the year ended 31 March 2018
Contractor Deductions - DRCA	3.82.78.152	6.07.92.299
Contractor Deductions - Hire Charges	-	3,600
Contractor Deductions – Workers Welfare Fund	20,28,701	17,03,128
	4,03,06,853	**6,24,99,027**

Note 29 (Amount in ₹.)

Other Income	For the year ended 31 March 2019	For the year ended 31 March 2018
Profit on sale of Stores/Assets	45,843	62,856
Sale of Scrap materials	5,54,324	70,797
Receipts from I B Rent	1,80,724	10,68,358
Reimbursement of Seminar Expenses	-	25,00,000
Township Receipts		
Other Sundry Receipts	65,69,137	9,71,658
Recovery of Water Conservation	28,60,892	9,79,520
Rent	3,77,90,985	3,34,88,736
Dam Visit & Toll Fee	5,14,10,844	8,00,93,278
Interest on Income tax refund	22,307	-
	9,94,35,056	**11,92,35,203**
Other Income (28 & 29)	**13,97,41,909**	**18,17,34,230**

Note 30

CONTINGENT LIABILITIES:

Particulars	At the end of Current reporting period	At the end of Previous reporting period
Contingent liabilities & commitments (To the extent not provided for)		
Contingent liabilities		
(a) Claims against the company not acknowledged as debt	35,97,02,000	34,60,73,000
(b) Service Tax demand vide order no. MYS-EXCUS-000-COM-GVK-05-2017-18, dt. 22/03/2018	-	3,72,63,406
(Note: Appeal against the above demand has been filed and pending for disbursal. Hence, provision for the same has not been created in the books.)		
Commitments		
(a) Estimated amount of contracts remaining to be executed on capital account & not provided for	Amounts not ascertainable	Amounts not ascertainable
(A) Monetary value in respect of the following contingent liabilities is not ascertainable :- - Disputed claims against the company, by the contractors and others including claims under litigation / arbitration proceedings of land acquisition cases. - Claims against the Company that may arise out of various labour cases, other litigations with suppliers, other agencies under litigation / arbitration proceedings. - Liability arising on account of revision of estimates / schedule of rates, escalation claims, extension of time for contracts, including balance against partly paid bills thereon, awaiting approvals. - Liability in respect of disputed work bills under investigation and bills under dispute. - Liability on account of non-deduction / short deduction of income tax / Sales tax and royalty / Service tax, ESI and PF etc., from the contractors and others and liability on account of delay in remittance of Tax deducted at source and Tax collected at source. - Liability towards non-recovery of royalty from contractors due to court directions. - Liability in respect of road tax payable on vehicles retired from active use, awaiting disposal, pending exemption from the transport authorities. - Liability in respect of claims filed against the company up to the level of Zones. - Liability in respect of claims filed against the company lower than the High Court - Liability in respect of disputes below the cut- off point ie Rs 10 Lacs for cases at High Court & Supreme Court Liability in respect of work carried out but not measured and / or billed as at 31/03/2019 : Amount not ascertainable	Amounts not ascertainable	Amounts not ascertainable

Note 31

Derivatives **NIL**

Note 32

Previous Year Figures has been Regrouped / Restated, to comply with current year disclosure.

PROGRESS REPORT OF THE PROJECTS UNDER CNNL AS ON 31st MARCH 2019

The Cauvery Neeravari Nigama Limited (CNNL) is established by the Government of Karnataka in 03.06.2003 under Company Act 1956 as a special purpose to accelerate the implimentation of Cauvery Basin Projects in Karnataka. The Cauvery basin in Karnataka is 34,275 Sq.Kms which constitutes about 17.99% of the geographical area of 1,91,791 Sq.Km in Karnataka. Cauvery Basin is spread in 11 districts and the River Cauvery takes birth in Talacauvery of Kodagu District and runs for 381 Km in Karnataka and joins Bay of Bengal via TamilNadu. Major Rivers flowing in this basin are Harangi (50 KM), Hemavathy (245 KM), Lakshmanatheertha (131 KM), Kabini (230 KM), Shimsha (221 KM), Suvarnavathi (88 KM), Arkavathy (161 KM) and the main river Cauvery (381 KM).

Main Objectives of the CNNL are: To complete the works of ongoing Irrigation projects including Lift Irrigation works, and such works of Minor Irrigation and CADA (Command Area Development Authority). Also to maintain, operate, improve or modernize the irrigation projects including Lift Irrigation works and such works of Minor Irrigation and CADA in the Cauvery Basin entrusted to it by the Government of Karnataka.

Three zones viz., Irrigation (S) zone, Mysore, Hemavathy Project Zone, Gorur and Hemavathy Canal Zone, Tumkur are coming under the jurisdiction of CNNL.

IRRIGATION (S) ZONE, MYSORE

The projects coming under this zone viz., D. Devaraja Urs Canal, Kabini Project, Harangi Project, Taraka Project, Arkavathy Project, Chicklihole project, Uduthorehalla Project, Iggalur Barrage Project, Manchanabele project, Krishnarajasagara Modernisation, Bannahallihundi LIS, Nanjapura LIS are physically completed. The details of the projects are as under.

D. DEVARAJA URS CANAL

D. Devaraja Urs Canal project envisages construction of 126 km long Right Bank Canal from Krishnarajasagar reservoir. Administrative approval has been accorded to the Original estimate amounting to Rs.18.50 Crores. vide G.O. No.PWD/145/MKS/77, dtd: 23.04.1979. The work was started during 1979. Administrative approval has been accorded to the revised estimate amounting to Rs.58.10 Crores. vide G.O. No.PWD/145/MMR/86 dtd: 08.08.1988.

The planned utilization from this project is to create an ultimate potential of 80000 acres (32,375 ha.) with a cropping area of Khariff semidry and Rabi semidry 59,500 acres totalling to 1,39,500 acres. The taluks benefited by this project are Nanjangud, T. Narasipur& H.D. Kote of Mysore district and Srirangapatna taluk of Mandya district.

The main canal works for length of 126 Km are completed and the works of distributaries are also completed in all respects. The water allowed upto the tail end on trial basis. 249 cross drainage works and lining to main & distributary canals are completed. The project is physically completed.

The total irrigation potential created is 78432 acres (31741 ha.) as against the contemplated potential of 80000 acres. (32375 ha) Balance potential of 1568 acres (634 ha.) could not be created due to Urbanisation, Industrial development and high mounds.

During 2018-19, a grant of Rs.8.39 Crores has been allocated. Upto end of March-2019 an expenditure of Rs.19.52 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019is Rs.682.50 Crores.

KABINI RESERVOIR PROJECT

The project envisages construction of a composite dam across Kabini River near Beechanahally village in H.D. Kote Taluk of Mysore District. Administrative approval has been accorded to the Original estimate amounting to Rs.3.20 Crores. vide G.O. No. PWD/1/KRS/57 dtd: 02.02.1959. The work was started during 1960. Administrative approval has been accorded to the revised estimate amounting to Rs.390.00 Crores vide G.O. No.PWD/22/MMR/86 dtd: 24.02.1986

The re-revised project estimate comprises of both flow and lift irrigation schemes. The planned utilization is 59.65 TMC which comprises of 32.350 TMC in flow and 27.300 TMC in lift to create the ultimate potential of 233347 acres (94434 ha.), which comprises of 110000 acres (44516 ha.) under flow and 123347 acres (49918 ha.) under Lift. The taluks benefited by this project are H.D.Kote, Nanjangudu and T. Narasipura of Mysore District and Gundlupet, Chamarajanagara, Yalandhuru and Kollegala of Chamarajanagara District.

Flow Irrigation: Dam and allied works are completed. Left bank canal &Right bank canals are coming under this project.

The earth work excavation and CD works for the entire length of 26 Km of LBC are completed and CC lining is also completed.

The earth work excavation and CD works for the entire length of 202 Km of RBC are completed.The CC lining works of RBC from Ch: 0.00 to 100.00 Km is completed.The CC lining works from 100.00 to 130.00 Km and the CC lining works from 130.00 to 140.00 Km are physically completed.

The total irrigation potential created under this project since inception to the end of March 2018 is 109273 acres (44222 ha.) as against the contemplated potential of 110000 acres. (44516 ha) Balance potential of 727 acres (294 ha.) could not be created due to high mounds and village limits.

Lift Irrigation: The project Kabini 2nd stage Lift Irrigation is not taken up due to non-allocation of water in the final award of Cauvery tribunal.

During 2018-19, a grant of Rs. 22.98 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 19.03 Crores is incurred.The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 1044.26 Crores.

HARANGI PROJECT

The project envisages the construction of a composite dam across Harangi River near Hulugunda village in Somawarpet Taluk of Kodagu District. Administrative approval has been accorded to the Original estimate amounting to Rs.11.00 Crores. vide G.O. No.PWD/02/GHK/63 dtd: 14.11.1969.The work was started during 1964.Administrative approval has been accorded to the re-revised estimate amounting to Rs.545.00 Crores. vide G.O.No.PWD/14/MMH/2007 dtd: 30.07.2007.

The project comprises of both flow and lift irrigation schemes. The planned utilization is 18.00 TMC which includes of 11.38 TMC in flow and 6.62 TMC in lift. The details of ultimate potential to be created are as below.

Type	Canals	Length of Canal in Km.	Ultimate Potential to be created in acres (ha.)
Flow			
1	LBC	153.00	29472 (11927)
2	RBC	138.50	71323 (28863)
3	MI tanks	-	2600 (1053)
Lift			
1	Somwarapet LIS	10.00	1500 (607)
2	Piriyapatna LIS	50.00	30000 (12141)
		Total	**134895 (54591)**

The taluks benefited by this project are Hunsur, K.R. Nagara, Periyapatna of Mysore District, Arkalgudu of Hassan District and Somawarpet of Kodagu District.

FLOW IRRIGATION:

The Dam and allied works are completed. Earth work excavation and CD works for entire length of 153 Km of LBC and the entire length of 138.5 Km of RBC are completed.

The lining works of Harangi Left Bank Canal for a length of 12.26 Km from Ch:14.740 to 27.00 Km is taken up. Out of this, the lining works for a length of 11.36 Km are completed. The balance work of 0.90 Km isin progress.

The works of improvements to 20 distributaries for a Length of 41.145km of Harangi Left Bank Canal are taken up in 6 packages are completed.

The improvements works of Harangi Right Bank Canal from Ch 0.00 to 25.00 Km for a length of 20.60Km istaken up and physically completed.

LIFT IRRIGATION SCHEMES:

1. Somawarpete LIS:

It is proposed to lift 0.80 TMC of water at Ch:12.20 Km of LBC to create a potential of 1500 acres (607 ha.). The head works including 10 Km long canal works are completed and the scheme is commissioned.

2. Periyapatna LIS:

It is proposed to lift 324.00 Cusecs of water from Karadilakkanakere tank to create a potential of 30000 acres (12141 ha.). The utilization under this scheme is 5.82 TMC.

The head works and allied works are completed. The total length of the canal is 50 Km and the canal works are completed. The works of 38 distributaries are also completed.

The total irrigation potential created including flow and lift under this project since inception to the end of Mar 2019 is 132248 acres (53520 ha.) as against the contemplated potential of 134895 acres (54591 ha.). The balance potential of 2647 Acres (1071 Ha.) could not be created due to high mounds and village limits.

The project is physically completed.

During 2018-19, a grant of Rs. 21.06 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 30.19 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 817.38 Crores.

TARAKA

The project envisages the construction of a composite dam across Taraka River near Penjahally village in H.D. Kote Taluk of Mysore District. Administrative approval has been accorded to the Original estimate amounting to Rs.1.70 Crores. vide G.O. No.PWD/23/GIP/67 dtd: 12.04.1970. The work was started during 1970. Administrative approval was accorded to the Revised estimate amounting to Rs.51.00 Crores. vide G.O. No.PWD/36/MMF dtd: 15.04.1996.

The planned utilization under this project is 3.20 TMC to create an ultimate potential of 17400 acres (7040 Ha.). H.D. Kote taluk of Mysore District is benefited by this project.

The earth work excavation and CD works for 50 Km of LBC and 38.50 Km of RBC are completed. The Dam and allied works are completed and the potential created is 17400 acres (7040 ha.).

The CC lining works of LBC from 0.00 to 50.150 Km are completed.

The CC lining works of RBC from ch 0.00 to 10.00 Km work is physically completedand CC lining work from 10.00 to 36.840 km is under progress.

To augment the short supplies to the reservoir and to provide water to the complete atchkat of the project, the Taraka Lift irrigation Scheme which envisages lifting of 2.07 TMC of water from foreshore of Kabini reservoir has been completed and also trail run has been done.

The total irrigation potential created under this project is 17400 acres (7040 ha.). The project is physically completed.

During 2018-19, a grant of Rs. 7.32 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 5.37 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 135.27 Crores.

ARKAVATHY PROJECT

The project envisages the construction of a composite dam across Arkavathy River a tributary to River Cauvery near Arobele village in Kanakapura Taluk of Ramanagara District. Administrative approval has been accorded to the Original estimate amounting to Rs.22.25 Crores vide G.O. No.PWD/126/MMK/83 dtd: 27.06.1984. The work was started during 1983-84.

The project comprises of both flow and lift irrigation schemes.The total planned utilization from flow and lift is 3.10 TMC.The planned potential to be created is 15400 acres (6232 Ha) which includes 7500 acres (3035 Ha) by Flow and 7900 acres (3197 Ha) by Lift. Kanakapura taluk of Ramanagara District is benefited by this project.

FLOW IRRIGATION: Dam and allied works are completed.The works for entire length of 23 KM of LBC and 22 KM of RBC are completed. Potential created is 7490 acres (3031 Ha). It is not possible to create a potential of 10 acres (4 Ha.).

LIFT IRRIGATION SCHEMES:

LBLC: It is proposed to lift 32.98Cusecs of water on the foreshore of the Arkavathy reservoir to create a potential of 3600acres (1457Ha). The total length of LBLC is 21 Km (18.00 Km + 3.00 Km Reverse canal). The Left Bank lift scheme is completed and commissioned.

RBLC: It is proposed to lift 39.98 Cusecs of water on the foreshore of the Arkavathy reservoir to provide irrigation facilities to 4300 acres (1740 Ha). But, the atchkat coming under the outlets of the canal from 0.00 to 23.00 Km is 3892 Acres (1575 Ha.). The Right Bank lift scheme is completed and commissioned.

The total irrigation potential created under this project since inception to the end of March 2019 is 15384 acres (6226 Ha) as against the total contemplated potential of 15400 acres (6232 Ha).

During 2018-19, a grant of Rs. 2.78 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 4.58 Crores is incurred.The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 212.19 Crores.

CHIKLIHOLE PROJECT

The project envisages construction of a composite dam across Chiklihole River, a tributary of River Cauvery near Rangasamudra village in Somawarpet Taluk of Kodagu District. Administrative approval has been accorded to the original estimate amounting to Rs.3.40 Crores. vide G.O. No.PWD/25/GIP/71 dtd: 26.08.1977. The work was started during 1978. Administrative approval has to accorded to the revised estimate amounting to Rs.19.20 Crores. Planned utilization under this project is 0.45 TMC to create an ultimate potential of (2137 acres) 865 ha. Somawarapet taluk of Kodagu District is benefited by this project.

Dam and allied works are completed. The works of LBC for a length of 29.00 Km are completed. The project is physically completed.

The total irrigation potential created under this project since inception is 2137 acres (865 ha.).

During 2018-19, no grant has been allocated. Upto end of March-2019 no expenditure is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 23.58 Crores.

UDUTHOREHALLA PROJECT

The Uduthorehalla project comprising of composite dam is constructed across Uduthorehalla River near Ajjipura village in Kollegal Taluk of Chamarajanagara District. Administrative approval for this project has been accorded to the Original estimate amounting to Rs.7.55 Crores. vide G.O. No.PWD/60/GIP/71 dtd: 30.11.1978. The work was started during 1979. Administrative approval has been accorded to the revised estimate of this project amounting to Rs.32.30 Crores. vide G.O. No.PWD/134/MMK/85 dtd: 25.11.1989.

The planned utilization under this project is 1.23 TMC to create an ultimate potential of 16314 acres (6602 ha.)in Kollegala taluk of Chamarajanagara District.

The Dam and allied works are completed. The Length of LBC is 9.33 Km and RBC is 9.10 Km. There are 2 branch Canals under Right Bank Canal, the length of the left branch canal is 11.20Km and the length of the right branch canal is 10.00 Km. The planned atchkat under LBC & RBC are 6200 acres (2509 ha.) and 10114 acres (4093 ha.) under respectively, totalling to 16314 acres (6602 ha.) The works of entire Left Bank Canal, Right Bank Canal, 2 branch canal under Right Bank Canal and FIC works are completed. This project is physically completed.

The total irrigation potential created under this project since inception to the end of March 2018 is 15352 acres (6213 ha.) as against the contemplated potential of 16314 acres (6602 ha.). The balance potential of 962 acres (389 ha.) could not be created due to hillocks and villages.

During 2018-19, a grant of Rs. 1.13 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.12 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 238.56 Crores.

IGGALUR BARRAGE PROJECT

The project envisages construction of a Barrage across Shimsha River near Iggalur village in Channapatna Taluk of Ramanagara District. Administrative approval has been accorded to the Original estimate amounting to Rs.3.42Crores. vide G.O.No.PWD/17/GIP/71 dtd: 06.12.1977. The work was started during 1977. Administrative approval has been accorded to the revised estimate amounting to Rs.10.75Crores vide G.O.No.PWD/33/MMH/86/ dtd: 23.12.1986.

The project comprises of both flow and lift irrigation schemes. The planned utilization is 1.80 TMC. The ultimate potential to be created is 10532 acres (4263 ha.) which comprises of 1624 acres (657.22 ha.) in flow and 8908 acres (3605 ha.) in Lift. The taluks benefited by this project are Channapatna of Ramanagara District, Maddur and Malavally taluks of Mandya District.

FLOW IRRIGATION: The Barrage and flow canal works are completed. The Length of LBC is 35 Km. and the work is completed. The potential created is 3650 acres (1477 ha.)

LIFT IRRIGATION SCHEMES: 8 No. of LIS schemes are coming under this project. Out of this, under 6 LIS Viz., Point A, Point B, Point C, Point C-2, Hulikere & Garkahalli LIS, water is lifted from the back waters of the barrage & under one LIS Point D, water is lifted from the canal to irrigate 8908 acres (3605 ha.). The remaining , Nittur LIS is a tank feeding project by lifting water from Shimsha river.

The works of LIS projects are completed. The details of projects are as under:

Sl. No.	Name of LIS	Ultimate Potential to be created in acres. (ha)	Potential created in acres. (ha)
1	Point A	2243 (908)	2204 (892)
2	Point B	Suffering atchkat of point A	
3	Point C	1255 (508)	1255 (508)
4	Point C-2	1000 (405)	1000 (405)
5	Point D	1890 (765)	1890 (765)
6	Hulikere	494 (200)	371 (150)
7	Garkahalli	1863(754)	1863(754)
8	Nittur	163 (66)	163 (66)
	Total	8908	8746

The total irrigation potential created including flow and lift under this project since inception to the end of Mar-2019 is 10370 acres (4196 Ha.) against planned potential of 10,532 acres(4263 Ha.). The balance potential of 162 acres (67 ha.) could not be created due to highmounds and village limits. This project is physically completed.

During 2018-19, a grant of Rs. 2.59 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 3.04 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 98.68 Crores.

MANCHANABELE PROJECT

The project envisages construction of a composite dam across Arkavathy River near Manchanabele village in Magadi Taluk of Ramanagara District. Administrative approval has been accorded to the Original estimate amounting to Rs.2.37 Crores vide G.O.No. PWD/12/GIP/64 dated: 30.09.1969. The work was started during 1969. Administrative approval has been accorded to the re-revised estimate amounting to Rs.18.50 Crores vide G.O.No. PWD/14/MMK, dated: 25.08.86.

The planned utilization under this project is 0.80 TMC to create an ultimate potential of 6012 acres (2433 ha.). The taluks benefited by this project are Magadi and Ramanagara of Ramanagara District.

The Dam and allied works are completed. The Length of LBC is 35.00 Km. and of RBC is 36.00 Km. and the potential to be created from these canals are 2768 acres (1120 ha.) and 3244 acres (1313 ha.) respectively. The project is physically completed.

The works for the entire length of LBC and RBC are completed. The total irrigation potential created under this project since inception to the end of March 2019 is 6009 acres (2432 ha.).

During 2018-19, a grant of Rs. 2.72 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 3.94 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 106.59 Crores.

KRS MODERNISATION

The Krishnarajasagar Reservoir was constructed across the River Cauvery near Kannambaadi village in Srirangapattana Taluk of Mandya District, with Canals on both the flanks for providing irrigation to an extent of 196000 acres (79312 Hectares) of Mandya and Mysore District. The Left Bank High Level Canal, which is named as Vishweshvaraya Canal was originally proposed for providing Irrigation to an extent of 120000 Acres (48,564 Hectares). However, due to various factors like construction of pickup channels, lowering of local mounds in the command area, subsequent extension of certain branch canals etc., there has been considerable increase in the command area of Vishweshvaraya Canal. This has resulted in increased withdrawal in various branches, causing a strain on the canal

system. This resulted in inadequate supply of water to the atchkat in the tail end reaches. The existing canal didn't had the capacity to carry higher discharge and also two major Aqueducts along the canal were not able to carry discharges beyond 67 Cumecs (2366 Cusecs). In order to limit the excess utilisation of water in the atchkat it was programmed to modernize the Vishweshvaraya Canal and also to create fresh atchkat of 5250 Acres (2125 Hectares).

Administrative approval was accorded to the Original estimate of KRS modernisation amounting to Rs. 14.80 Crores vide G.O.No. PWD/30/MKS/79, dated: 23.04.1979. The work was started during 1987. Administrative approval was accorded to the Revised estimate amounting to Rs.55.00 Crores vide G.O.No. PWD/13/MMG/86, dated: 06.03.1987.

Modernization works are completed. The total additional irrigation potential created under this project is 5250acres (2125 Ha).

During 2018-19, a grant of Rs. 14.85 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 13.07 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 524.95 Crores.

HULIKERE TUNNEL

The Vishveshwaraya canal off-takes on the left bank of KRS Dam. This canal which has a carrying capacity of 2998 cusecs runs for length of 45.60 Km. This canal between Ch: 40.700 and 43.500 Kms runs in a tunnel for a length of 2.80 Km. which is situated near Hulikere village of Mandya Taluk. After the tunnel, the canal branches of into Cauvery Branch and Maddur Branch. An area of 1,85,000 acres is being irrigated after this tunnel.

The Hulikere tunnel has been constructed during the year 1931and the sides of tunnel have been constructed out of random rubble masonry with surki mortar plastering. In addition arch lining is constructed using random rubble masonry with surki mortar plastering is at exit end to a length of 800m. has also been made. The Government vide order No. WRD 42 MMK 2013, Bangalore, Dtd: 09.02.2014 has accorded administrative approval to the DPR for Rehabilitation of Hulikere tunnel amounting to Rs.9.50 Crores. The project was brought to safe level & water let out into the canal during the year 2014-15. Rehabilitation work is physically completed.

During 2018-19, no grant has been allocated. Upto end of March-2019 no expenditure is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 13.71 Crores.

CONSTRUCTION OF BALANCING/STORAGE RESERVOUIR ACROSS CAUVERY RIVER ON THE UPSTREAM OF MEKEDATU PROJECT.

In principal approval to the detailed project report for construction of balancing reservoir/storage reservoir across Cauvery River on the upstream of Mekedatu amounting to Rs 5912.00 Crores is accorded vide G.O letter no WRD 136 MMK 2013 Dated: 13.03.2017 to submit the report to Central water commission. Accordingly, the pre-feasibility report of Mekedatu project was submiited to Central Water Commsssion on 04.08.2018. The Central Water Commmsssion accorded a clearance to go ahead with the preparation of DPR of the project vide its letter dated 22.11.2018. The Detailed project report of Mekedatu project was submiited to Central Water Commssion, New Delhi on 18.01.2019 for according clearance.

During 2018-19, a grant of Rs. 2.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 1.56 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 3.62 Crores.

NANJAPURA LIFT IRRIGATION SCHEME

This project envisages to lift 119 Cusecs of water from Cauvery River near Nanjapura village in T.Narasipura taluk (Bannur Town) of Mysore District to feed Turuganur Branch of Vishveshvaraya Canal. Administrative approval has been accorded to the Original estimate amounting to Rs.28.40 Crores vide G.O. No.PWD/197/MMK/1996 dtd: 27.05.1997. Technical sanction accorded to the estimate amounting to Rs.31.60 Crores vide CER No. CER No:119/1998-99. The work was started during 1999-2000.

The scheme is proposed to supply water to an extent10000 acres (4049 ha.) which comprises of creation of additional atchkat of 8000 acres (3237 ha.) and Suffering atchkat of 2000 acres (809 ha.) under Turuganur Branch Canal. The taluks benefited by this project are T.Narsipura of Mysore District and Malavalli of Mandya District.

The scheme is commissioned on 01.03.2009 and physically completed. The total irrigation potential created under this project is 10000 acres (4049 Ha).

During 2018-19, a grant of Rs. 3.05 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 3.66 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 85.64 Crores.

BANNAHALLIHUNDI LIS

The project envisages to lift 50 Cusecs of water from Right Bank of Kabini River near Tayur Village in Nanjangudu Taluk of Mysore District to provide water to semi dry crops for an extent of 4384 acres(1774 ha.). Administrative approval has been accorded to the Original estimate amounting to Rs.16.25 Crores. vide G.O. No.ID 272/MMK/97 dtd: 2.02.2001.

The taluks benefited by this project are T.Narasipura of Mysore District and Chamarajanagara of Chamarajanagara District.

The work of this scheme was commenced during july 2006 and at present the scheme is physically completed. The total irrigation potential created under this project is 4384 acres (1774 Ha).

During 2018-19, a grant of Rs. 0.50 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.23 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 26.38 Crores.

HEMAVATHY PROJECT – GORUR

The project envisages construction of a composite dam across Hemavathy River near Gorur village in Hassan taluk of Hassan District. Administrative approval has been accorded to the original estimate of Hemavathy project amounting to Rs.16.30 Crores vide G.O. No.PWD/1/GKH/63 Dated: 18.09.1967. The work was started during 1967. Administrative approval has been accorded to the revised estimate amounting to Rs.3877.00 Crores vide G.O.No. WRD/46/NHP/2007 Dated: 30.07.2007. This amount comprises of Rs.1751.00 Crores towards Hemavathy Project Zone, Gorur and Rs. 2126.00 Crores towards Hemavathy Canal Zone, Tumkur.

The planned utilization under this project is 56.67 TMC which includes the planned utilization of 30.99 TMC to Hemavathy Canal Zone, Tumkur. The balance planned utilisation available to Gorur Zone is 25.68 TMC. The ultimate potential to be created under this project is 3,10,943 acres (1,25,837 ha.) which comprises of 2,71,000 acres (1,09,672 ha.) under flow and 39,743 acres (16,165 ha.) under lift. The taluks benefited by this project are Hassan, Alur, Arkalagud, Holenarsipura, Channarayapatna of Hassan District; Mandya, K.R.Pet, Pandavapura, Nagamangala of Mandya District; K.R.Nagara of Mysore District and Somwarapete of Kodagu District.

The Details of Canals coming under this project are as below.

Sl.No.	**Name of the Canal**	**Length**	**Atchkat in Acres (Hectares)**
1	Hemavathy Left Bank Canal	214 Km.	195000 (78,915)
2	Hemavathy Right Bank Canal	91 Km (Full length)	20000 (8,094)
3	Hemavathy Right Bank High Level Canal	97 Km (Full length)	56000 (22,663)
Sub-Total	2,71,000 (1,09,672)		
4	LIS Schemes	14 Nos	39,943 (16,179)
	Total	**-**	**3,10,943 (1,25,837)**

PRESENT STAGE:-

The Dam and allied works are completed.

HLBC: Out of 214 Km of Left Bank Canal, Earthwork excavation & C.D. works upto 212 Km are completed. Works of all 72 distributaries are completed.

The modernisation of HLBC 0.00 to 72.00 is physically completed and water is let out in the canal.

The modernisation of HLBC 72.00 Km to 214.00 Km is proposed to be taken up and work is under progress.

HRBC: Out of 92.104 Km of Right Bank Canal, Earthwork excavation & C.D. works upto 92.104 km are completed. Balance lining works are in progress. Works of all 57 distributaries are completed.

The modernisation of HLBC 0.00 Km to 92.104 Km is proposed to be taken up and DPR for Rs.422.75 Crores is prepared and administrative approval has to be accorded.

HRBHLC: Out of 97.00 Km of Right Bank High level Canal, the earthwork excavation, C.D. works and distributaries completed.. Balance lining works are in progress. Works of all 41 distributaries are completed.

Due to non availability of designed discharge it was not able to provide water to the contemplated atchkat of Hemavathy Right Bank High level Canal. Hence modernization of HRBHLC is taken up to provide water to the contemplated atchkat. Work is under progress.

Out of the 14 LIS, 8 Lift Irrigation Schemes are completed. They are Ganjigere, Ramenahalli, Mudigere, Marve, Adikebommanahalli, Kattepura, Hallimysore and Bagur Navile approach. LIS at the exit of Bagur-Navile tunnel has been taken up under Hemavathy Canal Zone-Tumkur and commissioned. Except Kendinne, Maniganahalli and Janardhanahalli LIS, the works of Kyatanahalli and Hosapatna LIS are in progress.

The total irrigation potential created to the end of March 2019 is 3,11,714 acres (1,26,149 ha.) from flow and lift as against the contemplated potential of 3,10,943 acres (1,25,837 ha.).

During 2018-19, a grant of Rs. 60.07 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 92.99 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 2167.92 Crores.

Aqueduct



Agile Tunnel

YAGACHI PROJECT

The project envisages the construction of a composite dam across Yagachi River a tributary of Hemavathy near Chikkabyadagere village in Belur Taluk of Hassan District. Administrative approval has been accorded to the Original estimate amounting to Rs.35.38 Crores vide G.O.No.PWD/91/NHP/83, Dated: 27.06.1984. The work was started during 1984-85. Administrative approval has been accorded to the revised estimate amounting to Rs.440.00 Crores vide G.O. No.WRD/40/NHP/2007 Dated: 30.07.2007.

The planned utilisation from this project is 5.74 TMC to create an ultimate potential of 37000 acres (14973 ha.).

The details of canals coming under this project are as under:

Sl. No.	Name of the Canal	Length in Km	Potential to be created in acres(Ha)
1	Yagachi Left Bank Canal	100	29085 (11832)
2	Mosale Branch Canal	10	2500 (950)
3	Kamasamudra Branch Canal	35	5415 (2191)
	Sub Total	37000 (14973)	
4	Kyatanahalli LIS		5685 (2301)
		Total	**42685 (17274)**

The taluks benefited by this project are Hassan, Belur and Alur of Hassan District.

The Dam and allied works are completed. The length of YLBC is 100.00 Km. The Earth work excavation and CD works of the canal from 0.00 to 100.00 Km are completed. The works of aqueduct of 1st, 2ndand 3rdreaches from Ch: 60.54 to 63.56 Km of the canal are completed. The lining works of the canal upto 50.00 Km excluding 2,3,4,5,7,8,9 &11 and 13,14 & 15 Km are completed. Out of 84 Distributaries, the works of 84 distributaries are completed andworkof minor &DPO are in progress.

The Agile tunnel work at Ch: 75.40 Km is completed. At the exit of Agile tunnel, the canal branches into Mosale&Kamasamudra canals. The length of the Mosale Branch Canal is 10 Km and the works are completed. The length of the Kamasamudra branch canal is 35 Km, out of this the works of the canal from0.00 to 5.00 Km are in completion stage. The work from Ch 5.00 to 35.00 Km are in progress.

During 2018-19, a grant of Rs. 22.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 44.22 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 642.10 Crores.

KYATANAHALLI LIS

It is proposed to lift 0.464 TMC of water from Yagachi Left Bank Canal at Ch 33.133 Km in two stages to provide irrigation facilities to 5685 acres (2301 ha.) in Hassan taluk. This total atchkat comprises of 1920 acres (777 Ha.) from 1st stage and 3765 acres (1524 Ha.) from 2nd stage.

1st Stage: All works are completed.

2nd Stage: Administrative approval has been accorded for the estimate comprising of intake, sumpwell, pump house, rising main, ridge cistern, machineries, electrification and earth work excavation, CD works for the canal from 0.00 to 6.235 Km amounting to Rs.8.30 Crores. The intake, sump well, pumphouse, raising main & distribution chamber is completed & installation of pumps and machinery works are under progress. CD works and excavation of feeder canal from 0.00 Km to 1.20 Km and CD works of main canal in 1.50 Km and canal network works are completed. Balance works are under progress.

The irrigation potential created under Yagachi Project including Kyatanahalli LIS since inception to the end of March-2019 is 32313acres (13,077Ha) as against the total contemplated potential of 37,740 acres (15,273 Ha).

1st stage work is almost completed and water has been let in to the canals for an atchkat of 1920 Acre. The 2nd stage works are under progress.

During 2018-19, a grant of Rs. 6.90 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 1.09 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 21.89 Crores.

HUCHANAKOPPALU LIS

1st stagePump house

66/606w Transformer Sub station in 1st stage

1200hp Turbine pump sets in 1st stage

1st stage Ridge cistern

The project envisages to lift 0.936 TMC of water in two stages from Hemavathy River near Huchanakoppalu Village in Holenarasipura taluk of Hassan District. The ultimate potential to be created is 8305 acres (3361 ha.) which comprises of 3785 acres (1532 ha.) from 1st stage and 4520 acres (1829 ha.) from IInd stage. The taluks benefited by this project are Holenarasipura and Arkalgudu taluk of Hassan District.

Administrative approval has been accorded to the Original estimate amounting to Rs.6.90 Crores vide G.O. No.LIS/86 dtd: 14.07.1986. The work was started during 1985-86. Administrative approval has been accorded to the revised estimate amounting to Rs.50.00 Crores vide G.O. No.WRD/38/NHP/2007 dtd: 30.07.2007.

The works of Stage I & II are physically completed and commissioned.

The total irrigation potential created is 8303 acres (3360 Ha).

During 2018-19, a grant of Rs. 1.30 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 2.07 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 60.92 Crores.

KAMASAMUDRA LIS

1st stage pump House

1st Stage Turbine pump sets

2nd stage pump House

2nd stage sump well

The project envisages to lift 1.451 TMC of water in 3 stages from Hemavathy River near Kamasamudra Village in Holenarasipura taluk of Hassan District. Administrative approval has been accorded to the Original estimate amounting to Rs.0.995 Crores. vide G.O. No.PWD/180/LIS/84 dtd: 12.06.1984. The work was started during 1984-85. The ultimate potential to be created is 12670 acres (5128 ha.) which comprises of 2450 acres (992 ha.) from 1st stage, 7220 acres (2922 ha.) from 2nd stage and 3000 acres (1214 ha.) from 3rd stage. The taluks benefited by this project are Hassan and Holenarasipura of Hassan District.

Administrative approval has been accorded to the revised estimate amounting to Rs.70.00 Crores. vide G.O. No.WRD/39/NHP/2007 dtd: 30.07.2007. Approval accorded with a condition to complete 1st&2nd stage LIS on priority and to take up 3rdstage LIS depending on the availability of water.

The details of the Canal system are as under.

Sl. No	Stage	Name of the Canal	Length of Canal in Km.	Atchkat in acres (ha.)
1	1st stage	LBC	14.20	1820 (737)
		RBC	7.00	630 (255)
2	2nd Stage	Malali Branch Canal	54.00 (35.00)	5220 (2113)
		Nagenahalli Branch Canal	12.40	2000 (809)
3	3rd stage	Heragu Canal &RBC	11.00	3000 (1214)
			Total	**12670 (5128)**

The works of stage – 1stand 2ndare completed and commissioned. The Canal works of Malali and Nagenahalli Branch Canal are nearing completion.

The total irrigation potential created to the end of March 2019 since inception is 9098 acres (3682 ha.) as against the contemplated potential of 1st and 2nd stage of 9670 acres (3914 Ha). 572 acres (232 Ha) of atchkat curtailed due to uneconomical reasons. The project is physically completed.

During 2018-19, a grant of Rs. 2.50 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 7.18 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 95.35 Crores.

KACHENAHALLI LIS

The project envisages to lift 0.73 TMC of water in 3 stages from Hemavathy River near Kachenahalli Village in Channarayapatna taluk of Hassan District. Administrative approval has been accorded to the Original estimate amounting to Rs.8.90 Crores vide G.O. No.PWD/1/NHP/92 dtd:27.12.1991. The work was started during 1991. The ultimate potential to be created is 12600 acres (5100 ha.) which comprises of 1390 acres (563 ha.) from 1st stage, 6610 acres (2675 ha.) from 2nd stage and 4600 acres (1862 ha.) from 3rd stage respectively. The taluks benefited by this project are Holenarasipura, Hassan, Arasikere and Channarayapatna of Hassan District.

Administrative approval has been accorded to the revised estimate amounting to Rs.68.30 Crores vide G.O.No. WRD /35/NHP/99, dated 19.10.2002. Further, Administrative approval has been accorded to the Re-revised estimate amounting to Rs.165.00 Crores vide G.O. No.WRD/37/NHP/2007 dtd: 30.07.2007. Approval accorded with a condition

to complete 1st& 2ndstage LI Schemes on priority and to take up 3rdstage LIS depending on the availability of water. The details of the Canal system are as under.

In 1ststage works are completed& water is allowed on trial basis on 13.04.2015.

Sl. No	Stage	Name of the Canal	Length of Canal in Km.	Atchkat in acres (ha.)
1	1stStage	Samudravalli Main Canal	1.875	1390 (563)
2	2nd Stage	Dandiganahalli Branch Canal	22.50	5385 (2179)
		Bijamaranahalli Branch Canal	8.00	1225 (496)
3	3rd Stage	Gandsi Branch Canal	32.00	4600 (1862)
			Total	**12600 (5100)**

In 2nd stage, intake canal cum jackwell, cistern, pump house, power supply and electro-mechanical works are completed & water is allowed on trial basis on 02.09.2015.

In 2nd stage, Dandiganahalli canal and Samudrahalli canal worksare completed.The land acquisition for distributaries is under progress.

The total irrigation potential created to the end of March 2019 since inception is 8001 acres (3238 ha.)

During 2018-19, a grant of Rs. 5.80 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 3.54 Crores is incurred.The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 100.03 Crores.

MALALUR LIFT IRRIGATION SCHEME.

This project envisages to lift water in 2 stages from Birinji halla of Chikkamagalur Taluk to irrigate 599Acres atchkat. Administrative approval has been accorded to the estimate amounting to Rs.5.95 Crores (original estimate amount Rs. 268.61 lakhs) vide G.O. No. NE/10/SAN.EESHI/94 dated 10.12.1997. Technical sanction accorded to the estimate vide CER No: 90/2010-11. The work is entrusted on tender basis vide agreement No. 101/2012-13 dated 16.08.2012.

First Stage:- Intake canal, jack well/pump house, installation of pumps & machinery, electrification, thrust block, manifold, substation works are completed. Out of 8.21 Km of open canals 3.66 Km is completed. Out of 6.82 Km of canal lining 0.11 Km is completed

Second stage:- Intake, jack well/pump house, installation of pumps & machinery, electrification, thrust block, manifold, substation, raising main works are completed. Out of 4.27 Km of excavation of canals 3.57 Km is completed. Aquaduct work is completed.

Electrical works:- power supply work is completed. Line charging is balance. Breaker installation work designs and drawings are approved and breaker is to installed.

During 2018-19, a grant of Rs. 1.50 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.08 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 4.09 Crores.

VOTEHOLE PROJECT

The project envisages the construction of a composite dam across Votehole River near Lakkenahally village in Belur Taluk of Hassan District. Administrative approval has been accorded to the Original estimate amounting to Rs.2.05 Crores. vide G.O. No. PWD/GIP/64, dtd: 15.12.1971. The work was started during 1971. Administrative approval has been accorded during 22.02.1996 to the revised estimate amounting to Rs.38.00 Crores. Further, administrative approval has been accorded to the Re-revised estimate amounting to Rs.59.75 Crores vide G.O. No. WRD/47/NHP/2007 dtd: 30.07.2007.

The planned utilization from this project is 2.40 TMC to create an ultimate potential of 18500 acres (7487 ha.). The details of Canals coming under this project are as below.

Sl. No.	Name of the Canal	Length in Km	Atchkat in Acres (Hectares)
1	Left Bank Canal	10	500 (202)
2	Right Branch Canal	45	10582 (4283)
3	Nakalgud Branch Canal	15	7418 (3002)
		Total	**18500 (7487)**

The taluks benefited by this project are Belur and Alur of Hassan District. Dam and allied works are completed. The Canal works are also completed.

The total irrigation potential created under this project is 18500 acres (7487 ha.). This project is physically completed.
During 2018-19, a grant of Rs. 1.43 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 1.19 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 70.99 Crores.

REMODELLING OF HEMAVATHY LEFT BANK CANAL FROM CH 0.00 TO 72.00 KM

Hemavathy Left Bank Canal, at present, is having a carrying capacity of 2,800 cusecs. In the Final award of CWDT, an allocation of 24.83 TMC of water has been allocated to Tumkur and Mandya. Accordingly, the designed carrying capacity of BNT Exit is 2400 cusecs. But at present, only 1500 cusecs is being able to let out in the canal. In order to cope up with the canal discharging capacity of 4000 cusecs, it was necessitated to take up the re-modelling work of Hemavathy Left Bank Canal from Ch 0.00 to 72.00 Km. The DPR for the work amounting to Rs.562.30 Crores was administratively approved by the Government on 04.02.2015. The work is physically completed.

During 2018-19, a grant of Rs. 2.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 144.32 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 780.33 Crores.

MODERNISATION OF HEMAVATHY LEFT BANK CANAL FROM CH: 72.26 TO 214.30 KM UNDER HEMAVATHY PROJECT:

Hemavathy Left Bank Canal is 214.30 Km in length, at chainage 72.26 Km the canal bifurcates towards (Y-alignment) Pandavapura of KR Pete & towards Bagur-Navile tunnel. Due to non availability of designed discharge it was not able to provide water to the contemplated atchkat. Hence modernization ofHemavathy Left Bank Canal ch: 72.26 km to 214.30 km (Sahukar – Chennaiah Canal) is taken up to provide water to the contemplated atchkat. The administrative approval has been accorded to the estimate amounting to Rs. 809.58 Crores. vide G.O. No. WRD/121/NHP/2017, Bangalore dated 08.11.2017. The work is under progress. Out of 141.805 Km of canal lining 115.210 Km of lining work is completed and 532 CD works are completed.

During 2018-19, a grant of Rs. 267.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 261.43 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 261.65 Crores.

MODERNISATION OF HEMAVATHY RIGHT BANK CANAL OF CH: 0.00 TO 96.812 KM:

Due to non availability of designed discharge it was not able to provide water to the contemplated atchkat of Hemavathy Right Bank High level Canal. Hence modernization of HRBHLC is taken up to provide water to the contemplated atchkat. Administrative approval is accoreded vide the Government order No.WRD/197/NHP/2017, Bangalore, dated: 11.01.2019 for Rs.380.07 Crores. The work is under progress.

During 2018-19, a grant of Rs. 126.70 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.006 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 0.006 Crores.

HEMAVATHY CANAL ZONE, TUMKUR

Hemavathy Canal Zone, Tumkur, was formed as per Government order no. PWD 11 PCO 87 Bangalore, dated 14-1-1987, for execution of Hemavathy canal works and is functioning since 23-04-1987. This is a part of Hemavathy project. This zone look after the execution of canal works viz., Y-Alignment, Tumkur Branch canal, Nagamangala Branch Canal and Lift irrigation scheme at the exit of Bagur – Navile tunnel and providing water supply to Tumkur and Tiptur town from Hemavathy Left Bank Canal. Administrative approval has been accorded to the Original estimate of Hemavathy Project amounting to Rs.588.00 Crores. Vide G.O. No.PWD/1/GKH/84 dtd: 20-06-1986 for Hemavathy Project. The work was started during 1967. Administrative approval has been accorded to the revised estimate amounting to Rs.3877.00 Crores. Vide G.O. No.WRD/46/NHP/2007 dtd: 30.07.2007. This amount comprises of Rs.1751.00 crores towards Hemavathy Project Zone- Gorur and Rs. 2126.00 crores towards Hemavathy Canal Zone, Tumkur.

The canal details are as under.

Sl. No.	Canal Details	Total length in Km.	Ultimate Potential to be created in acres (Ha)	Planned utilization in TMC / Remarks	Taluks Benefited
a)	'Y' -Alignment.	5.50 Km	-	-	
b)	Tumkur Branch Canal.	240.00 Km	236990 (95,909)	10.936	Turuvekere, Tiptur, Gubbi, Tumkur, Kunigal of Tumkur District
c)	Nagamangala Branch Canal.	78.325 Km	146994 (59,488)	7.757	Turuvekere, Tiptur, Gubbi, Kunigal of Tumkur District &Nagamangala in Mandya District
d)	Lift Irrigation Scheme at the exit of Bagur – Navile Tunnel	13.97 (LBC) 16.25 (RBC)	5828 (2,358)	0.290	C.R. Patna, in Hassan District and Tipturtaluk in Tumkur District
e)	Providing Water Supply to Tumkur&Tiptur Town.& other DWSS schemes	-	-	5.834	
		Total	**389812 (1,57,755)**	**24.817**	

TUMKUR BRANCH CANAL

The total Length of Tumkur Branch Canal is 240 Km and the total potential to be created is 236990 acres of Tiptur Turuvekere Gubbi Kunigal and Tumkur taluk up to 228KM. The earthwork excavations, CD works, are almost completed. Distributary 31 work is under progress.

NAGAMANGALA BRANCH CANAL

The total Length of Nagamangala Branch Canal is 78.325 Km and the total potential to be created is 146994 acres belongs to Turuvekere taluk and Nagamangala taluk. The earthwork excavation, CD works and lining works are almost completed. The water has been allowed in the canal till the end of the canal.

LIFT IRRIGATION SCHEME AT EXIT OF BAGUR – NAVILE TUNNEL:

The work of Bagur Navile lift scheme at the exit of tunnel are completed and this scheme has been commissioned during –2004. The ultimate irrigation potential to be created is 5828 Acres and the taluks benefited are Tiptur of Tumkur district and C.R. Patna of Hassan District.

The total Atchkat of 85623.16 Hectares coming under the jurisdiction of Hemavathy Canal Zone which consists of Tumkur branch canal, Nagamangala branch canal and Bagur Navile lift scheme has been notified in Karnataka state Gazette dated 25/09/2014.

There is a programme for creation of 511 Ha irrigation potential during 2017-18and the irrigation potential of 511Ha has been created by the end of March 2018.The irrigation potential created since inception to the end of March-2018 is 3,08,546 acres (1,24,867 Ha) as against the total contemplated potential of 3,89,812 acres (1,57,755 Ha).

During 2018-19, a grant of Rs. 86.20 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 34.45 Crores is incurred.The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 2017.46 Crores.

DRINKING WATER SCHEMES

1. DRINKING WATER SCHEME TO GULUR-HEBBUR HOBLIES IN TUMKUR DISTRICT

Drinking water scheme to Gulur-Hebbur Hoblies in Tumkur District envisages lifting of 51 cusecs of water in 2 stages from Tumkur Branch Canal of Hemavathy project at Ch: 142.225 Km to feed water to 23 tanks of Gulur Hobli and 29 tanks of Hebbur Hobli total to 52 tanks (impounding reservoirs) and to fulfil the demand of providing drinking water to 52 villages of Gulur-Hebbur hoblies in Tumkur District. The Government vide order No. WRD 315 NHP 2003, Bangalore, Dtd: 11.02.2009 has accorded administrative approval to the scheme amounting to Rs.55.00 Crores. The works of all the stages are completed and commissioned.

During 2018-19, no grant has beenallocated. Upto end of March-2019 no expenditure is incurred.The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 71.75 Crores.

2. DRINKING WATER SCHEME TO HONNAVALLI AND OTHER HOBLIES

Drinking water scheme to Honnavalli and other Hoblies envisages lifting of 27.03 cusecs of water for Tiptur branch and 31.25 cusecs of water for Arasikere Branch independently from Tumkur Branch Canal of Hemavathy project at Ch:

9.9 km. From Tiptur Branch it is proposed to feed water to 18 No of tanks which are coming in series and 48 villages of Tiptur taluk are benefited. Whereas from Arasikere branch it is proposed to feed water to 5 tanks which are coming in series i.e., 3 tanks of Arasikere taluk, one tank of Kadur taluk and one tank of Hosadurga taluk and 38 villages i.e., 20 villages of Arasikere taluk, 8 villages of Kadur Taluk and 10 villages of Hosadurga Taluk are benefitted and overall 86 villages will be benefitted from the project. The Government vide order No. WRD 26 NHP 2008, Bangalore, Dtd: 11.02.2009 has accorded administrative approval to the scheme amounting to Rs.87.20 Crores. The works of all the stages are completed and commissioned.

During 2018-19, grant is not allocated. Upto end of March-2019 no expenditure is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 84.19 Crores.

3. FILLING UP OF 20 TANKS OF CHAMARAJANAGAR, NANJANGUD AND GUNDLUPET TALUKS-ALAMBUR DRINKING WATER SCHEME

The scheme envisages lifting of 0.6 TMC of water in 3 stages from Kabini River near Alambur village to fill 20 tanks of Harve, Haradanahalli and Kasaba hoblis of Chamarajanagar Taluk, Kavalande hobli of Nanjangud Taluk and adjacent Hoblies of Gundlupet taluk to provide drinking water to drought affected areas and to improve ground water table. The Government vide order No. WRD 10 MMK 2009, Bangalore, Dtd: 15.04.2011 has accorded administrative approval to the scheme amounting to Rs.212.00 Crores. The works of 3 stages of this scheme are completed and commissioned. All stages are in running condition under maintenance period.

Additionally, fourth stage (Uttur Lift Scheme) has been taken up and construction of pump house and raising main of 3.50 Km & gravity main of 2.10Km is completed, remaining gravity sub main pipe line work is under progress. Electro-mechanical works are completed.

During 2018-19, a grant of Rs. 1.50 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 32.51 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 307.44 Crores.

4. FILLING UP OF KANVA AND OTHER 17 TANKS - DRINKING WATER SCHEME.

The villages of Channapatna Taluk of Ramanagar District are drought prone areas.Under ground water level has gone down creating severe drinking water problem. In order to mitigate drinking water problem, it is proposed to lift 0.903.00TMC of water from Iggalur barrage to fill Kanva Reservoir and other 17 tanks so as to provide drinking water and to raise the underground water level. The Government vide order No. WRD 38MMK 2012, Bangalore, Dtd: 10.05.2012 has accorded administrative approval to the scheme amounting to Rs.198.00 Crores. The work is physically completed. Stage 1 & stage 2 are commissioned on trial run basis on 25.12.2014 & 24.04.2015 respectively.

During 2018-19, a grant of Rs. 8.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 28.44 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 255.06 Crores.

5. FILLING UP OF VAJRANAKATTE, C.KATTIGENAHALLI AND KOPPA TANKS - DRINKING WATER SCHEME.

The scheme envisages inter linking of Vajranakatte, C.Kattigenahalli & Koppa tanks and feeding 21 Mcft of water to these tanks from Ch: 14600 m. of D-23 of Tumkur Branch Canal. The Government vide order No. WRD 71 NHP 2009, Bangalore, Dtd: 13.06.2011 has accorded administrative approval to the scheme amounting to Rs.2.20 Crores.

The works of the scheme is stopped due to land acquisition problem and change in design parameters. Now as per the orders of Hon'ble High Court of Karnataka Dated 04.07.2016 Supplementary Agreement has been executed with the contractor & work is under progress. 3 No's head sluice work, 3 No's pipe crossing work and 50m length pipe aquaduct work is completed, out of 2009m of earth work excavation work for canal a length of 1550m is completed & remaining balance 459m is to be tackled and pipe line laying for length of 625m is under progress.

During 2018-19, a grant of Rs. 1.00 Crores has been allocated. Upto end of March-2019no expenditure is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 0.22 Crores.

6. FILLING UP OF BELLAVI AND 5 OTHER TANKS

The scheme envisages lifting of 7.50 Mcft of water from Ch: 106.80 Km of Tumkur Branch Canal to feed Bellavi and other 5 tanks to provide drinking water supply to Bellavi and other 5 surrounding villages of Gubbi Taluk of Tumkur District. The Government vide order No. WRD 79 NHP 2010, Bangalore, Dtd: 19.03.2012 has accorded administrative

approval to the scheme amounting to Rs.5.70 Crores. The scheme is completed in all aspects & water is being filled to all the tanks.

During 2018-19, a grant of Rs. 0.50 Crores has been allocated. Upto end of March-2019 no expenditure is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 6.35 Crores.

7. FILLING UP OF 26 TANKS OF CHIKKANAYAKANAHALLI TALUK – DRINKNIG WATER SCHEME

The scheme envisages lifting of 0.80 TMC of water from Tumkur Branch Canal of Hemavathy project to fill 26 tanks comprising filling of 22 tanks through gravity and 4 tanks through lift to provide drinking water supply to drought affected villages of Chikkanayakanhalli taluk. The Government vide order No. WRD 74 NHP 2009, Bangalore, and Dtd: 20.07.2011 has accorded administrative approval to the line estimate of the scheme amounting to Rs.102.60 Crores. The filling of water through lift work is completed and water is being allowed on trial basis.

Under the gravity component out of 6.85km of earth work excavation of main feeder canal 3.30 km is completed. Under the gravity component out of 11.59 km of earth work excavation of Chikkanayakanahalli branch canal 0.20 km is completed. Under the gravity component out of 20.45 km of earth work excavation of Halkurike branch canal 3.35 km is completed. Out of 89 Nos Cross Drainage works 19 Nos of Cross Drainage works are completed. The work is stopped due to land acquisition problem.

During 2018-19, a grant of Rs. 8.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.01 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 43.04 Crores.

8. FILLING UP OF DODDAGUNI TANK – DRINKNIG WATER SCHEME

The scheme envisages lifting of 18.20 Mcft of water from Ch: 64.625 Km of Tumkur Branch Canal of Hemavathy project to fill Doddaguni tank in order to provide drinking water supply to Doddaguni and other 14 villages in Gubbi Taluk of Tumkur District. The Government vide order No. WRD 53 NHP 2008, Bangalore, Dtd: 13.06.2011 has accorded administrative approval to the scheme amounting to Rs.3.25 Crores. The project is completed and water is being lifted to tank.

During 2017-18, grant is not allocated. Upto end of March-2018 no expenditure is incurred. The cumulative expenditure incurred since inception upto end of March-2018 is Rs. 4.50 Crores.

9. FILLING UP OF 24 TANKS OF HALEBEEDU HOBLI AND 15 TANKS OF MADIHALLI HOBLI OF BELUR TALUK.

The scheme envisages lifting of 0.22 TMC of water from Yagachi Left Bank Canal to fill 24 tanks of Halebeedu Hobli and 15 tanks of Madihallihobli under Belur Taluk to provide drinking water. The Government vide order No. WRD 43 NHP 2010, Bangalore, Dtd: 05.07.2011 has accorded administrative approval to the scheme amounting to Rs.9.00 Crores. The works is under progress.

Electro-mechanical works: Jack well, pump house, raising main, installation of pumps & machinery, electrification, substation works are completed.

Left Bank Canal: 3.98 Km of LBC is completed. Out of 270 m length of feeder canal 100m have been competed. Balance works are under progress. The water is supplied to 17 tanks which are coming under Left Bank Canal.

Right Bank Canal: 5.20 Km of RBC is completed. Out of 22 tanks which are coming under Right Bank Canal, the water is supplied to 10 tanks. Excavation of feeder canal from Ch. 2900m to 3650m & from Ch. 7300m to 7450m is under progress.

During 2018-19, a grant of Rs. 3.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 6.25 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 21.08 Crores.

10. FILLING UP OF 11 TANKS OF NUGGEHALLI HOBLI OF CHANNARAYAPATNA TALUK.

The scheme envisages lifting of 171.00Mcft of water from Bagur Navile approach tunnel of Hemavathy Project to fill 11 tanks and to provide drinking water supply to 15 surrounding villages of Nuggehallihobli of Channarayapatna Taluk. The Government vide order No.WRD 54 NHP 2011, Bangalore, Dtd: 19.03.2012 has accorded administrative approval to the scheme amounting to Rs.17.60 Crores.

The works of pump house is completed and pumps and motors are installed. Distribution chamber, suction, delivery pipes and manifold works are completed and panel board is installed and transformer is to be installed. Out of 3.05 Km of raising main 0.50Km of laying of pipe is completed. Out of 8.95 Km of open canal 4.50 Km of lining is completed.

During 2018-19, a grant of Rs. 3.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.37 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 12.59 Crores.

11. FILLING UP OF SHIVASANDRA MUSKONDLI HARENAHALLI KONDLI YEMMEDODDIKATTE AND HANDANAHALLI TANKS OF NITTUR HOBLI OF GUBBI TALUK

The scheme envisages lifting of 29.55 Mcft of water from Ch: 77.565 Km of Tumkur Branch Canal to fill tanks of Shivasandra, Muskondli, Harenahalli, Kondli, Yemmedoddikatte and Handanahalli in order to provide drinking water supply to 12 villages in Gubbi Taluk of Tumkur District. The Government vide order No.WRD 38 NHP 2013, Bangalore, Dtd: 28.02.2014 has accorded administrative approval to the scheme amounting to Rs.12.50 Crores. The work is completed and water is being allowed on trail run basis.

During 2018-19, a grant of Rs. 0.10 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.10 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 10.13 Crores.

12. FILLING UP OF 19 TANKS OF BIKKEGUDDA OF KASABA HOBLI OF GUBBI TALUK.

The scheme envisages lifting of 106.04 Mcft of water from Ch: 69.55 Km of Tumkur Branch Canal of Hemavathy project to fill19 tanks to meet the Drinking water needs of 30 villages surrounding Bikkegudda of Kadaba & Kasaba hoblies in Gubbi Taluk of Tumkur District. The Government vide order No.WRD 37 NHP 2013, Bangalore, Dated:

28.02.2014 has accorded administrative approval to the scheme amounting to Rs.28.16 Crores. The work is under progress.

The head works are completed. Out of 18.00 km of gravity main 10.00 km of pipeline is laid and out of 18.975 km of distribution networks 14.75 km of pipeline is laid. Balance works are under progress.

During 2018-19, a grant of Rs. 7.50 Crores has been allocated. Upto end of March-2019 no expenditure is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 21.40 Crores.

13. FILLING UP OF HAGALWADI TANKS OF GUBBI TALUK.

The scheme envisages lifting of 37.154 Mcft of water from Ch: 83.34 Km of Tumkur Branch Canal of Hemavathy project to fill Hagalawadi tank to meet the Drinking water needs of Hagalavadi and surrounding 35 villages in Gubbi Taluk of Tumkur District. The Government vide order No. WRD 193 NHP 2013, Bangalore, Dated: 28.02.2014 has accorded administrative approval to the scheme amounting to Rs.11.75Crores. The package tender of 5 schemes including this scheme has been approved on 24.02.2015.

Inlet sluice, sump & pump house work is completed. Out of 50 Nos CD works 44 Nos is completed & 6 Nos are under progress. Out of length 13.58 km of excavation work of open cut channel 12.73 km is completed & the remaining balance of 0.55kmdue to change in alignment &0.30Kmof embankment work is balance. Except this all the works are completed and water is being allowed on trail run basis.

During 2018-19, a grant of Rs. 2.50 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.09 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 10.32 Crores.

14. FILLING UP OF CHELUR TANK OF GUBBI TALUK.

The scheme envisages lifting of 26.48 Mcft of water from Ch: 101.380 Km of Tumkur Branch Canal of Hemavathy project to fill Chelur tank to meet the Drinking water needs of 21 villages in Gubbi Taluk of Tumkur District. The Government vide order No.WRD 190 NHP 2013, Bangalore, Dated: 28.02.2014 has accorded administrative approval to the scheme amounting to Rs.3.35 Crores. The package tender of 5 schemes including this scheme has been approved on 24.02.2015. The scheme is completed in all aspects & commissioned.

During 2018-19, a grant of Rs. 1.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.02 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 3.48 Crores.

15. FILLING UP OF KODIYALA TANK OF GUBBI TALUK-DRINKING WATER SCHEME.

The scheme envisages lifting of 7.00 Mcft of water from Ch: 98.95 Km of Tumkur Branch Canal of Hemavathy project to fill Kodiyala tank to meet the drinking water needs of Kodiyala and Mugununse villages in Gubbi Taluk of Tumkur District. The Government vide order No.WRD 191 NHP 2013, Bangalore, Dated: 28.02.2014 has accorded administrative approval to the scheme amounting to Rs.2.90 Crores. The package tender of 5 schemes including this scheme has been approved on 24.02.2015. The scheme is completed in all aspects & commissioned.

During 2018-19, a grant of Rs. 1.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.004 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 2.66 Crores.

16. FILLING UP OF MATTIKERE, HOSAHALLI AND SHIVENAHALLI TANKS OF GUBBI TALUK-DRINKING WATER SCHEME.

The scheme envisages lifting of 9.457 Mcft of water from Ch: 93.850 Km of Tumkur Branch Canal of Hemavathy project to fill Mathikere, Hosahalli and Shivanehalli tanks to meet the drinking water needs of 6 villages in Gubbi Taluk of Tumkur District. The Government vide order No.WRD 192 NHP 2013, Bangalore, Dated: 28.02.2014 has accorded administrative approval to the scheme amounting to Rs.5.31 Crores. The package tender of 5 schemes including this scheme has been approved on 24.02.2015. The scheme is completed in all aspects & commissioned.

During 2018-19, a grant of Rs. 1.20 Crores has been allocated. Upto end of March-2019 no expenditure is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 5.41 Crores.

17. FILLING UP OF HOSAKERE, ALILUGATTA AND ALILUGATTA AMANIKERE TANKS OF GUBBI TALUK-DRINKING WATER SCHEME.

The scheme envisages lifting of 38.68 Mcft of water from Ch: 88.35 Km of Tumkur Branch Canal of Hemavathy project to fill Hosakere, Alilugatta and Alilugatta Amanikere tanks to meet the drinking water needs of 16 villages in Gubbi Taluk of Tumkur District. The Government vide order No.WRD189 NHP 2013, Bangalore, Dated: 28.02.2014 has accorded administrative approval to the scheme amounting to Rs.8.20 Crores. The package tender of 5 schemes including this scheme has been approved on 24.02.2015. The scheme is completed in all aspects & commissioned.

During 2018-19, a grant of Rs. 1.70 Crores has been allocated. Upto end of March-2019 no expenditure is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 8.10 Crores.

18. FILLING UP OF 83 TANKS OF MAGADI TALUK RAMANAGARA DISTRICT AND HUTRIDURGA HOBLI, KUNIGAL TALUK, TUMKUR DISTRICT FROM CH: 192.30 KM OF TUMKUR BRANCH CANAL-SRIRANGA DRINKING WATER SCHEME

The scheme envisages lifting of 843.71 Mcft of water from Ch: 192.30 Km of Tumkur Branch Canal of Hemavathy project to fill 83 tanks to meet the Drinking water needs of 289 villages of Magadi taluk, Ramanagara district and Hutridurga hobli, Kunigal taluk, Tumkur district. The Government vide order No.WRD 45 NHP 2013, Bangalore, Dated: 28.02.2014 has accorded administrative approval to the scheme amounting to Rs.277.50 Crores.

The allied works of pump house such as raft, side wall, valve floor & motor floor slab is completed. Laying of concrete for tie –beam is completed. First level of concrete for columns above tie beam level is completed. Civil works of Electrical sub station and mounting structures are under progress. Pipe laying of 8.00 km for rising main branch-1 and 5.5km for rising main branch -2 is completed. Out of 37.433 km of rising main branch-1 & 2, 36.00 km inlining work is completed and 34.00 km guniting work is completed.

During 2018-19, a grant of Rs. 15.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 10.12 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 163.55 Crores.

19. FILLING UP OF DABBEGHATTA AND GOTTIGERE TANKS OF TURUVEKERE TALUK-DRINKING WATER SCHEME.

The scheme envisages lifting of 16.40 Mcft of water from Ch: 42.856 Km of Nagamangala Branch Canal of Hemavathy project to fill Dabbeghatta and Gottigere tanks to meet the drinking water needs of 6 villages of Dabbeghatta hobli of Turuvekere Taluk in Tumkur District. Administrative approval accorded to the scheme amounting to Rs.3.00 Crores vide Nigama order Dated: 11/02/2013. The tender of this schemewas approved on 24.02.2015. The work is completed and trail run is done.

During 2018-19, a grant of Rs. 1.20 Crores has been allocated. Upto end of March-2019 no expenditure is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 2.09 Crores.

20. FILLING UP OF KANATHUR AND HABAKANAHALLI TANKS OF TURUVEKERE TALUK-DRINKING WATER SCHEME.

The scheme envisages lifting of 2.85 Mcft of water from 22.75 km and 9.90 Mcft of water from Ch: 27.325 Km from Nagamangala Branch Canal of Hemavathy project to fill Habakanahalli and Kanathur tanks respectively to meet the drinking water needs of 10 villages of Dabbeghatta hobli in Turuvekere Taluk of Tumkur District. Administrative approval is accorded to the scheme amounting to Rs.1.30 Crores vide Nigam letter dated: CNNL/TA-2/41A/2012-13 dated 11/02/2013. Work is completed and water is let out on trial basis.

During 2018-19, a grant of Rs. 0.40 Crores has been allocated. Upto end of March-2019 no expenditure is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 1.09 Crores.

21. CHIKKANANDI DRINKING WATER SCHEME

The scheme envisages to fill 23 tanks to meet the drinking water needs of 27 villages in Mysore, Nanjanagudu and H.D.Kote Taluk of Mysore District by lifting of 505.00 Mcft of water from Kabini River through raising main to fill the delivery chamber constructed at Ch: 77.24 Km of DD Urs canal, from thereby the help of DD Urs canal network and feeder canal water is feed to 23 tanks under gravity. The Government vide order No.WRD 4 MMK 2014, Bangalore, Dated: 19.02.2014 has accorded administrative approval to the scheme amounting to Rs.45.50 Crores. The work is physically completed and water is let out to 23 tanks.

During 2018-19, a grant of Rs. 6.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 6.39 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 47.40 Crores.

22. FILLING UP OF 12 TANKS OF NANJANAGUD AND GUNDLUPET TALUKS –GANDHIGRAMA DRINKING WATER SCHEME

The scheme envisages lifting of 95.00Mcft of water from Kabini river near Gandhigrama to fill 9 tanks of Gundlupet Taluk and 3 tanks of Nanjanagud Taluk to meet the drinking water needs of 30 villages in Nanjanagud Taluk of Mysore District and Gundlupet Taluk of Chamarajanagara District. The Government vide order No.WRD 171 MMK 2013, Bangalore, Dated: 29.01.2014 has accorded administrative approval to the scheme amounting to Rs.67.50 Crores. The work 1st stage & 2nd Stage is physically completed and trial run is done.

During 2018-19, a grant of Rs. 4.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 3.27 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs.66.06 Crores.

23. FILLING UP OF 88 TANKS OF ARAKALAGUD TALUK

The scheme envisages lifting of 87.10 Mcft of water from Hemavathy river near Ganganalu to fill 88 tanks to meet the drinking water needs of Hebbale, Ganganalu Ganjalagudu and surrounding 42 villages of Arakalagud Taluk of Hassan District. The Government vide order No.WRD 40NHP 2013, Bangalore, Dated: 04.03.2014 has accorded administrative approval to the scheme amounting to Rs.28.00 Crores. The work is proposed to be completed in 2017-18. The workis under progress.

Stage-1: Ring bund, Intake, connecting pipe installation, jackwell/pumphouse, distribution chamber works, raising main of 5.32 Km length are completed. Out 21.52 Km of distribution network 20.00 Km is completed. Pumps, motors, transformers are installed. Electric line work for 6.50 Km is completed. Balance works are in progress.

Stage-2: Intake, connecting pipe installation, jackwell/pumphouse, distribution chamber works are completed. Out 1.25 Km of raising main 1.095 Km is completed. Out 11.710 Km of distribution network 10.00 Km is completed. Pumps, motors, transformers are installed. Electric line work for 2.50 Km is completed. Balance works are in progress.

During 2018-19, a grant of Rs. 2.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 2.72 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 32.19 Crores.

24. TO FILL 27 TANKS COMING UNDER KASABA HOBLI & SATHANUR HOBLI OF KANAKAPURA TALUK & KAILANCHA HOBLI OF RAMANAGARA TALUK FOR DRINKING WATER PURPOSE

The scheme envisages lifting of 549.00 Mcft of water in 3 stages from Shimsha river near fore shore of Iggalur Barrage to fill 27 tanks coming under Kasaba Hobli & Sathanur hobli of Kanakapura taluk & Kailancha hobli of Ramanagara taluk of Bangalore rural district. The Government vide order No.WRD 17 MMK 2014, Bangalore, Dated: 07.02.2015 has accorded administrative approval to the scheme amounting to Rs. 155.00 Crores. During 2017-18, the 1st stage of work is completed and trial run is done. The 2nd stage & 3rd stage of work is under progress.

2nd stage: Mechanical work, construction of pump house is completed. Electrical work, sub station work and rising main work is in progress

3rd stage: Rising main work, raft footing, pump house work is under progress.

During 2018-19, a grant of Rs. 11.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 23.68 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 140.95 Crores.

25. TO FILL 22 TANKS IN HIRESAVE-SHRAVANABELAGOLA HOBLI IN CHANNARAYAAP TANA TALUK, HASSAN DISTRICT AND SANTHEBACHAHALLI HOBLI IN K.R.PET TALUK OF MA DYA DISTRICT BY LIFTING WATER FROM JANIVARA TANK IN CHANNARAYAPATANA TALUK, HASSAN DISTRICT FOR DRINKING WATER PURPOSE

The scheme envisages lifting of 264.00 Mcft of water in 2 stages from Janivara tank near Channarayapatna taluk to fill 22 tanks in Hiresave and Shravanabelagola Hobli in Channarayapatna Taluk, Hassan District and Santebachahalli Hobli in K.R Pet Taluk, Mandya District. The Government vide order No. WRD 107 NHP 2014, Bangalore, Dated: 31.03.2015 has accorded administrative approval to the scheme amounting to Rs. 56.00 Crores. The work is under process.

1st stage: Pump house civil work is completed, pump and motors has been installed. Installation of panel board work is under progress. Out of 9.80 Km of raising main 9.40 Km pipe laying is completed. Right Bank Canal & Left Bank Canal works are under progress.

2nd stage: Pump house work is in progress, pump and motors have been supplied. Out of 1.80 Km of raising main 1.00 Km is completed.

During 2018-19, a grant of Rs. 2.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 5.56 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 46.47 Crores.

26. SCHEME TO LIFT WATER FROM LOKAPAVANI RIVER TO FEED ELECHAKANAHALLI AND OTHER 5 TANKS FOR DRINKING WATER SCHEME TO 6 VILLAGES OF MANDYA DISTRICT

The scheme envisages lifting of 18.40 Cusecs of water from Lokapavani river to feed 6 tanks for drinking water scheme to 28 villages of Mandya district. The Government vide order No. WRD 40 MMK 2013, Bangalore, Dtd: 08.03.2013 has accorded administrative approval to the scheme amounting to Rs.18.50 Crores. The work is under progress.

Out of 9.845 km of rising main (MS pipes- 8.245Km & PSC pipes-1.60Km) 8.00 Km of raising main work is completed and pump house/jackwell civil works are completed, electrical substation work is completed, pumps and motors are installed, manifold and other connecting works are under progress, power feeder line work to be started and balance works are under progress. The works of the scheme is delayed due to land acquisition process.

During 2018-19, a grant of Rs. 2.50 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 3.48 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 11.07 Crores.

27. SCHEME TO FEED NERALEKERE TANK IN SRIRANGAPATNA TALUK BY LIFTING WATER FROM BANNAHALLI TANK TO MEET THE DRINKING WATER PURPOSE

The scheme envisages lifting of 3.50 Cusecs of water from Bannahalli tank to feed Neralekere tank to meet the drinking water needs of Bettahalli, Gamanahalli and Ballekere villages of Srirangapatna Taluk of Mandya District. Administrative approval is accorded vide Nigama order No: CNNL/ TECH-1/ KRS/ 145/ 2011-12, Dtd: 11.04.2012 by to the scheme amounting to Rs.62.00 lakhs. The work is physically completed and trial run is done.

During 2018-19, a grant of Rs. 0.65 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.02 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 0.11 Crores.

28. PROVIDING WATER THROUGH LIFT FROM TUMKUR BRANCH CANAL AT CH 9.90KM UNDER HEMAVATHY PROJECT TO ADDITIONAL TANKS OF HONAVALLI DRINKING WATER SUPPLY SCHEME TO SHIVARA & OTHER 4 TANKS FOR DRINKING WATER PURPOSE OF TIPTUR TALUK

The scheme envisages lifting of additional 16.66 Mcft of water Through lift from Tumkur Branch Canal at ch 9.90Km under Hemavathy Project to additional tanks of Honavalli Drinking Water supply Scheme to Shivara & other 4 tanks for Drinking water purpose of Tiptur Taluk. The Government vide order No.WRD 90 NHP 2016, Bangalore, Dated: 28.03.2017 has accorded administrative approval to the scheme amounting to Rs.4.80 Crores. The tender for the work is under process.

During 2018-19, a grant of Rs. 2.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.01 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 0.01 Crores.

29. PROVIDING WATER THROUGH LIFT FROM TUMKUR BRANCH CANAL AT CH 5.725 KM UNDER HEMAVATHY PROJECT TO KENKERE & OTHER TANKS FOR DRINKING WATER PURPOSE OF 11 VILLAGES OF ARASIKERE TALUK & TIPTUR TALUK TIPTUR TALUK

The scheme envisages lifting of 15.29 Mcft of water through lift from Tumkur Branch Canal at ch 5.725 Km under Hemavathy Project to Kenkere & other tanks for Drinking water purpose of 11 villages of Arasikere Taluk & tiptur Taluk Tiptur Taluk The Government vide order No.WRD 89 NHP 2016, Bangalore, Dated: 23-02-2017 has accorded administrative approval to the scheme amounting to Rs.7.50 Crores. The work is under progress.

Construction of sump and pump house is completed. Counter fort & head wall is under progress. Out of 4.450 Km of laying of MS Pipe 4.1 Km is completed, Out of 5.97 Km of laying of HDPE pipe 5.50 Km is completed.

During 2018-19, a grant of Rs. 2.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 2.26 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 2.26 Crores.

30. PROVIDING DRINKING WATER TO BASAVAPATNA, KARIKALPALYA, BOODMARADPALYA AND SURROUNDING VILLAGES BY LIFTING WATER TO UDDANA SHIVAYOGI KATTE FROM DEVARAYAPATNA MI TANK

The scheme envisages lifting of additional 20.31 Mcft of water through lift from Devarayapatna MI Tank to Uddana Shivayogi Katte for Drinking water purpose of Basavapatna, Karikalpalya, Boodmaradpalya and surrounding villages. The Government vide order No.WRD 07 NHP 2017, Bangalore, Dated: 07.02.2017 has accorded administrative approval to the scheme amounting to Rs.3.30 Crores. The work is physically completed and trial run is done.

During 2018-19, a grant of Rs. 0.50 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.001 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 3.10 Crores.

31. PROVIDING DRINKING WATER SUPPLY SCHEME TO NEERAGUNDA AND OTHER 9 VILLAGES OF TURUVEKERE TALUK BY LIFTING FROM CH 38.975 KM OF TUMKUR BRANCH CANAL UNDER HEMAVATHY PROJECT

The scheme envisages lifting of 18.128 Mcft of water from Ch: 38.975 Km of Tumkur Branch Canal of Hemavathy project to fill Neeragunda tank to meet the drinking water needs of 10 villages in Turuvekere Taluk of Tumkur District. The Government vide order No WRD 9 NHP 2017 dated 24.03.2017 has accorded administrative approval to the scheme vide Govt order amounting to Rs.4.67 Crores. The work is under progress.

Laying of pipes for raising main upto 2Km length is completed and distribution system upto 0.50Km is completed. Head sluice & sump are under progress.

During 2018-19, a grant of Rs. 2.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.003 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 0.003 Crores.

32. SCHEME TO LIFT WATER FROM HEMAVATHY RIVER NEAR BEVINAHALLY TO FILL RANGENAHALLY & OTHER 22 TANKS IN HOLENARASIPURA TALUK.

The scheme envisages lifting of 0.133 TMC of water from Hemavathy River near Bevinahally village to fill 22 tanks & 9 Kattes of Holenarasipura Taluk through pipe network for drinking water purpose. The Government vide order No. WRD 91 NHP 2016, Bangalore, and Dtd:20.02.2017 has accorded administrative approval to the estimate of the scheme amounting to Rs.46.50 Crores. The work is under progress.

Jackwell/pump house work is started and gravity main and PVC pipeline work is under progress. Land acquisition for raising main is under progress.

During 2018-19, a grant of Rs. 3.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 3.79 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 3.79 Crores.

33. RESTORATION OF THE ACHKAT UNDER 6 NOS DEFUNCT L. I. S. AND FEEDING OF 16 NO OF TANKS SOURCED FROM BACKWATER OF I. B. P. NEAR BANNAHALLI VILLAGE IN KASABA HOBLI OF MADDUR TALUK, MANDYA DISTRICT

The scheme envisages to lift 0.5742 TMC of water from Iggalur barrage near Bannahalli village to retore the atchkats of 6 no of Defunct LIS coming under Shimsha Left Bank of Kasaba Hobli and to feed water to 16 tanks of 30 villages in Kasaba Hobli of Maddur Taluk of Mandya District for drinking purpose. The Government vide order No. WRD 58 MMK 2016 Bangalore, Dtd: 20.02.2017 has accorded administrative approval to the scheme amounting to Rs.77.00 Crores. The work is under progress.

Out of 15.63 Km of raising main, the pipe laying for the length 1.00 Km is completed. The pipes have been supplied for a length of 4.35 Km. The excavation for the pump house is under progress.

During 2018-19, a grant of Rs. 8.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.05 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 0.05 Crores.

34. FILLING UP OF 24 TANKS OF CHAMARAJANAGAR, NANJANGUD AND YELANDUR TALUKS-SUTHUR DRINKING WATER SCHEME

The scheme envisages lifting of 0.628 TMC of water in 3 stages from Kabini River near Suthur village to fill 24 tanks of Chamarajanagara, Nanjangudu and Yelandur taluk to provide drinking water to drought affected areas and to improve ground water table. The Government vide order No. WRD 52 MMK 2016, Bangalore, dated: 05.10.2016 has accorded administrative approval to the scheme amounting to Rs.233.00 Crores. The work is under progress.

Survey work is completed; retaining wall and column concrete works of pump house are under progress. Out of 14.25 Km of raising main 7.40 Km is completed. Out of 20.00 Km of gravity main 10.80 Km is completed, remaining works are under progress.

During 2018-19, a grant of Rs. 10.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 51.95 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 95.66 Crores.

35. FILLING UP OF HURA AND ANOTHER 25 TANKS OF NANJANGUD TALUK - HURA DRINKING WATER SCHEME

The scheme envisages lifting of 0.188 TMC of water in 1 stage from Kabini River near Kannenur village to fill Hura and another 25 tanks of Nanjangudu taluk to provide drinking water to drought affected areas and to improve ground water table. The Government vide order No. WRD 54 MMK 2016, Bangalore, Dtd: 15.11.2016 has accorded administrative approval to the scheme amounting to Rs.45.00 Crores. The work is under progress.

The pump house work upto motor floor level is completed, Out of 11.15 Km of raising main 8.50 Km is completed. Out of 15.57 Km of Gravity main 5.50 Km is completed, remaining works are under progress.

During 2018-19, a grant of Rs. 7.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 6.95 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 23.55 Crores.

36. SCHEME TO FEED GARALAPURA AND OTHER 12 TANKS OF KANAKAPURA TALUK IN RAMANAGAR DISTRICT BY LIFTING WATER FROM ARKAVTHY RIVER NEAR KOTAGALA VILLAGE TO MEET THE DRINKING WATER PURPOSE

The scheme envisages lifting of 0.222 TMC of water from Arkavathy river near Kotagala village to feed Garalapura and other 12 tank of Kanakapura taluk to meet the drinking water needs. Administrative approval is accorded vide Government order No: WRD 69 MMK 2016 dated :16.02.2017 to the DPR amounting to Rs.70.00 Crores. The work is under progress.

1st stage: Earthwork for pump house is under progress.
2nd stage: Pump house work upto floor level is completed. 10.00 Km of raising main is completed.

During 2018-19, a grant of Rs. 11.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 36.13 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 36.46 Crores.

37. SCHEME TO FEED TANKS IN SRINIVASANAHALLI, NARAYANAPURA, KERALASANDRA AND OTHER VILLAGES OF KANAKAPURA TALUK IN RAMANAGAR DISTRICT BY LIFTING WATER FROM ARKAVTHY RIVER NEAR T.BEKKUPPE VILLAGE TO MEET THE DRINKING WATER PURPOSE

The scheme envisages lifting of 0.124 TMC of water from Arkavathy river near T.Bekkuppe village to feed tanks in Srinivasanahalli, Narayanapura, Keralasandra and other villages of Kanakapura taluk to meet the drinking water needs. Administrative approval is accorded vide Government order No: WRD 71 MMK 2016 dated :20.02.2017 to the DPR amounting to Rs.27.00 lakhs. The work is under progress.

1st stage & 2nd stage: Pump house and jackwell is under progress. 2.00 Km of raising main is completed.

During 2018-19, a grant of Rs. 11.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 9.74 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 9.83 Crores.

38. SCHEME TO LIFT WATER FROM CAUVERY RIVER NEAR MUTHINA MULISOGE VILLAGE TO FILL 133 TANKS 17 KATTES IN PERIYAPATNA TALUK IN MYSORE DISTRICT.

The scheme envisages to lift 93.00 cusecs of water in for total period of 90 days at 24 hours pumping per day from Cauvery river Near Muthina Mulisoge Village of Periyapatna Taluk to fill 133 tanks and 17 katte in Periyapatna taluk. The Government vide G.O No. WRD 66 MMK 2016 Bangalore dated 20.02.2017 has accorded administrative approval to the DPR amounting to Rs.295.00 Crores. The work is under progress.

Pump house & raising main is under progress. Raising main out of 11.37 Km length 3.80 Km is completed and inlining & guninting work is completed. The balance work is under progress.

During 2018-19, a grant of Rs. 8.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 74.82 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 96.37 Crores.

39. PROVIDING DRINKING WATER SUPPLY SCHEME BY LIFTING WATER TO AYYANAKERE AND PADADEVARA KATTE NEAR SURVEY NO 104 AND 105 OF RAJATHADRIPURA, GUDDADAPALYA IN TIPTUR TALUK FROM CH: 53.53 KM OF TUMKUR BRANCH CANAL UNDER HEMAVATHY PROJECT.

The scheme envisages lifting of 2.00 Mcft of water from Ch: 53.530 km of Tumkur Branch Canal of Hemavathy project to fill Ayyanakere and Padadevara katte to meet the drinking water needs of 2 villages Rajathadripura & Guddadapalya village in Turuvekere Taluk of Tumkur District. The Government vide order No. WRD 198 NHP 2017 Bangalore dated 27.02.2018 has accorded administrative approval to the scheme amounting to Rs.3.30 Crores. The tender for the work is under process.

During 2018-19, a grant of Rs. 0.50 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.001 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 0.001 Crores.

40. SCHEME TO LIFT WATER FROM CAUVERY RIVER NEAR SARAGURU VILLAGE TO FEED WATER TO SUFFERING ATCHKAT OF GUNDAL RESERVOIR AND FILL 02 TANKS OF KOLLEGAL TALUK (RAMANAGUDDA TANK FILLING SCHEME)

The scheme envisages to lift 0.83 TMC of water in from Cauvery river Near Saraguru Village to feed water to suffering atchkat of 12,100 acres under Gundal Reservoir and to fill 2 tanks of Kollegal taluk. The Government vide G.O No. WRD 105 MMK 2017 Bangalore dated 14-02-2018 has accorded administrative approval to the DPR amounting to Rs.129.00 Crores. The tender for the work is approved and work is to be started.

During 2018-19, a grant of Rs. 5.00 Crores has been allocated.

41. PROVIDING TANK FILLING SCHEME FOR BYLADAKERE AND OTHER TANK FROM 7TH KM OF CSD AND D-10 UNDER NBC THROUGH CHUNCHANAHALLI (AYYANAKATTE) TANK IN BELLUR HOBLI NAGAMANAGALA TALUK

The scheme envisages to lift 4.869 Mcft of water from 7th Km of Chunchanahalli Sub Distributary and D-10 under NBC through Chunchanahalli to feed water to Byladakere and other tank of Bellur Hobli in Nagamanagala Taluk. The technical sanction was accorded vide CER No.266/2015-16dated 28.12.2015 to the estimate amounting to Rs.3.34 Crores. The work is under progress.

The length of raising main is 1.848 m and the length of gravity main is 0.05 km for which the inner and outer guinting work is completed. Jackwell, delivery chamber & electrical work is under progress.

During 2018-19, a grant of Rs. 2.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.95 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 0.95 Crores.

42. RESTORATION OF THATTEKERE LIFT IRRIGATION SCHEME IN HOLENARASIPURA TALUK TO FEED SUFFERING ATCHKAT OF SRD (SOUTH) CANAL.

The scheme is taken up to restore of Thattekere Lift Irrigation Scheme in Holenarasipura taluk to feed suffering atchkat of SRD (South) Canal from Hemavathy River to Thattekere village. The scheme envisages lifting of 40 cusecs of water to feed tail end reaches of Khariff crop for 1290 atchkat. The Government vide order No. WRD 119 NHP 2017 Bangalore, Dtd: 30.08.2017 has accorded administrative approval to the scheme amounting to Rs.4.95 Crores. The work is under progress.

Pump house and Jackwell work is completed. Substation, intake canal works are under progress.

During 2018-19, a grant of Rs. 1.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 3.11 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 3.11 Crores.

43. RESTORATION OF ONTIGUDDA LIFT IRRIGATION SCHEME NEAR DODDAKUNCHA VILLAGE OF HOLENARASIPUA TALUK.

The scheme envisages to lift 36 cusecs of water from 38th KM of Hemavathy Left Bank Canal near Doddakuncha village to provide water to the atchkat of 1024 acres of Doddakuncha, Ontigudda Kaval, Attichowdenahalli, Kamenahalli, Kodihalli villages. The Government vide order No. WRD 120 NHP 2017, Bangalore, dated: 30.08.2017 has accorded administrative approvalto the scheme amounting to Rs.4.92Crores. The work is under progress.

Construction of intake canal, pump house and jackwell is completed and substation work is under progress.

During 2018-19, a grant of Rs. 1.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 2.68 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 2.68 Crores.

44. SCHEME TO LIFT WATER FROM MUKKANAHALLY TANK TO FILL 24 TANKS FOR DRINKING WATER PURPOSE IN K.R.NAGAR TALUK.

The scheme envisages to lift 0.119 TMC of water from Mukkanahalli tank of Holenarasipura Taluk for supplying drinking water to 28 villages of K.R.Nagar Taluk by filling 24 tanks for 90 days through network of pipes. The Government vide order No. WRD 01 NHP 2017, Bangalore, and Dtd:23.05.2017 has accorded administrative approval to the estimate of the scheme amounting to Rs.6.20 Crores. The work is under progress.

Pump house and intake works are completed and raising main works are under progress.

During 2018-19, a grant of Rs. 2.00 Crores has been allocated. Upto end of March-2019 no expenditure is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 21.55 Crores.

45. SCHEME TO LIFT WATER FROM JAGANATHAKERE WEIR HALLA TO FILL KANIYUR AND OTHER 17 TANKS FOR DRINKING WATER PURPOSE IN ARKALGUDU TALUK, HASSAN DISTRICT.

The scheme envisages to lift 50.00 Mcft of water for 24 hours for 120 days water from Jaganathakere weir halla to fill Kaniyur and other 17 tanks of Arkalgudu Taluk, Hassan District for drinking water purpose using4.250Km of raising main through natural hallas. The Government vide order No. WRD 196 NHP 2017, Bangalore, and Dtd:16.01.2018 has accorded administrative approval to the estimate of the scheme amounting to Rs.6.20 Crores. The tender for the work is under process.

During 2018-19, a grant of Rs. 3.00 Crores has been allocated.

46. SCHEME TO LIFT WATER FROM CHANNARAYAPATNA AMANIKERE TANK TO FILL 25 TANKS FOR DRINKING WATER PURPOSE IN CHANNARAYAPATNA TALUK.

The scheme envisages lifting of 0.34 TMC (44 Cusecs) of water to a height of 122m from Chennarayapatna Amanikere for 90 days during July to September to fill 25 tanks of Chennarayapatna Taluk. The Government vide order No. WRD 12 NHP 2017, Bangalore, Dated: 20.09.2017 has accorded administrative approval to the scheme amounting to Rs. 70.00 Crores. Survey work is completed and the work is under progress.

During 2018-19, a grant of Rs. 8.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.05 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 0.05 Crores.

47. SCHEME TO LIFT WATER FROM BNT APPROACH CANAL TO FILL GOLLARA HOSAHALLY & KURUVANKA TANKS FOR DRINKING WATER PURPOSE IN CHANNARAYAPATNATALUK.

The scheme envisages lifting of 5 Cusecs of water from Ch. 3.065 Km of Bagur Navile tunnel approach to a height of 14.90 M from to fill Kuravanka tank which is at left side of 80 m length & Gollarahosahalli tank which is at right side of raising main length 60m for 90 days. Water requirement for this scheme is 33.36 Mcft. The Government vide order

No. WRD 68 NHP 2017, Bangalore, dated: 20.09.2017 has accorded administrative approval to the scheme amounting to Rs. 90.00 Lakhs. Survey work is completed and the work is under progress.

During 2018-19, a grant of Rs. 0.20 Crores has been allocated.

48. SCHEME OF LIFT IRRIGATION FROM HEBBALLA TO AFFECTED ATCHKAT AREA OF HEBBALLA CHENNAIAH CANAL OF MALAVALLY TALUK IN MANDYA DISTRICT

Hebballa Chennaiah canal is 40.00km long with a head discharge of 386.00 cusecs. The contemplated atchkat under this canal is 19500 acres (I e 7168.60 acres in Maddur taluk and 12331.40 acres in Malavally taluk). The modernisation of the Hebballa chennaiah canal from 0-40 km work is under progress. The total water required for Hebballa Chennaiah Canal is 3.893TMC but at present shortage of water to the Hebballa Chennaiah Canal is 0.766TMC. Since there is a shortage of water, even after the modernisation of Hebballa Chennaiah Canal the irrigation to the total achkat coud not be taken up so there is necessity to agument the water by lifting the available water from Hebballa at d/s of Sulekere waste wier. Hence the scheme is proposed at Thittamaranahalli by lifting water from Hebballa stream to facilitate irrigation beyond Ch:29.20 km of Hebballa chennaiah canal and also to feed water to 17 no of Tanks. The administrative approval has been accorded the estimate amounting to Rs.44.00 Crores. vide G.O. No. WRD 241 MMK 2017 Bangalore dtd: 14.02.2018. The tender for the work is approved on 08.03.2019.

During 2018-19, a grant of Rs. 2.00 Crores is allocated.

49. SCHEME TO LIFT WATER FROM KABINI RIVER NEAR IBJALA VILLAGE TO FILL 39 TANKS.

The scheme envisages to lift 0.124 TMC of water in from Kabini river Near Ibjala Village to fill 26 tanks and 13 katte of Mysore & H.D.Kote taluk, The Government vide G.O No. WRD 142 MMK 2017 Bangalore dated 06-02-2018 has accorded administrative approval to the DPR amounting to Rs.68.00 Crores. The tender for the work is approved on 08.03.2019.

During 2018-19, a grant of Rs. 5.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.005 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 0.25 Crores.

50. SCHEME FOR IMPROVEMENT OF EXISTING MALLIGERE LIS AND TO FILL 24 TANKS OF K.R.PET & PANDAVAPURA TALUK.

The scheme envisages to lift 0.102 TMC of water in from KRS back water to improve the existing Malligere LIS & to fill 24 tanks of K.R.Pet & Pandavapura taluk, The Government vide G.O No. WRD 97 MMK 2017 Bangalore dated 23-03-2018 has accorded administrative approval to the DPR amounting to Rs.22.00 Crores. The tender for the work is under process.

During 2018-19, a grant of Rs. 0.63 Crores has been allocated.

51. LIFITING TREATED WATER FROM KENGERI AND DODDABELE STP OF BWSSB TO FEED VARIOUR TANKS OF BIDADI HOBLI OF RAMANAGARA AND HAROHALLI HOBLI KANKAPURA TALUK, RAMANAGARA DISTRICT.

The scheme envisages lifting lifiting treated water from Kengeri and Doddabele STP of BWSSB to feed variour tanks of Bidadi Hobli of Ramanagara and Harohalli hobli of Kankapura taluk, Ramanagara district to meet the drinking water needs. Administrative approval is accorded vide Government order No: WRD 70 MMK 2018 dated: 15.03.2018 to the DPR amounting to Rs146.00 lakhs. The tender for the work is approved and work is to be started.

During 2018-19, a grant of Rs. 6.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.21 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 0.33 Crores.

52. SCHEME TO FILLING OF 17 NO OF TANKS IN ATHAGURU HOBLI OF MADDUR TALUK AND 3 NO. OF TANKS IN KUNIGAL TALUK LIFTING WATER FROM BACK WATERS OF THAGAHALLI BARRAGE NEAR DODDAANKANAHALLI VILLAGE OF MADDUR TALUK, MANDYA DISTRICT.

The scheme envisages to lift 0.277 TMC(35.67 Cusecs) of water for 24 hours for 90 days water from back waters of Thagahalli barrage near Doddaankanahalli village of Maddur taluk, Mandya district to fill 17 tanks in Athaguru hobli of Maddur taluk and 3 tanks in Kunigal taluk through the raising main of length 25.855 Km. The Government vide G.O No. WRD 39 MMK 2018 Bangalore dated 28.09.2018 has accorded administrative approval to the DPR amounting to Rs.45.00 Crores. The tender for the work is under process.

During 2018-19, a grant of Rs. 15.00 Crores has been allocated.

53. SCHEME TO SUPPLY WATER TO SUFFERING ACHKAT OF NEW MADDUR BRANCH CANAL BEYOND 47TH KM BY LIFTING WATER FROM HEBBALLA IN MADDUR TALUK.

The pumps, motors, panel boards and other parts installed Chikkarasinakere LIS of Maddur taluk Mandya District were stolen. And also KSHIP had instructed to shift the project outside the corridor of impact line of Malavalli-Maddur NH. Hence, in order to provide irrigation with the old suffering achkat of 1450 Acres along with the D-30 & D-31 290 acres and 928 Acres respectively, totalling to 2676 Acres rejuvenation of Chikkarasinakere LIS is undertaken. The scheme envisages to lift 0.36 TMC of water from Hebballa for 20 hours for 120 days through the raising main of length 6.10Km. The Government vide G.O No. WRD 166 MMK 2018 Bangalore dated 28.02.2019 has accorded administrative approval to the DPR amounting to Rs.17.74 Crores. The technical sanction to be accorded for the DPR.

During 2018-19, a grant of Rs. 0.50 Crores has been allocated.

54. SCHEME TO LIFT WATER FROM HEMAVATHY RIVER NEAR MAVINAKERE VILLAGE OF HOLENARASIPURA TALUK TO FILL 160 TANKS AND 10 KATTES OF DUDDA AND SHANTHIGRAMA HOBLI OF HASSAN TALUK FOR DRINKING PURPOSE.

The scheme envisages to lift 0.905 TMC of water for 120 days through gravity main from Hemavathy river near Mavinkere village of Holenasipura taluk to fill 160 tanks and 10 kattes of Dudda and Shantigrama Hobli of Hassan taluk. The Government vide order GO. WRD 120 NHP 2018, Bangalore, and Dtd:28.09.2018 has accorded administrative approval to the estimate amounting to Rs.333.00 Crores. The tender for the work is approved and the work is started.

During 2018-19, a grant of Rs. 111.20 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.35 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 0.35 Crores.

55. SCHEME TO LIFT WATER FROM ANEKERE SHAMBHUDEVENAKERE TO FILL 26 TANKS FOR DRINKING WATER PURPOSE & IRRIGATION FACILITIES TO EXISTING ALAGONDANAHALLY LIS IN CHANNARAYAPATNA TALUK.

The scheme envisages lifting of 0.225 TMC (22 Cusecs) of water to a height of 126.5m from Anekere Shambhudevenakere for 120 days to fill 26 tanks of Chennarayapatna taluk & irrigation facilities to existing Alagondanahally LIS of acthkat 300 Acres. The Government vide order No. WRD 76 NHP 2017, Bangalore, Dated: 26.06.2018 has accorded administrative approval to the scheme amounting to Rs. 47.00 Crores. Survey work is completed and the work is under progress.

During 2018-19, a grant of Rs. 2.00 Crores has been allocated.

56. AUGMENTATION BY LIFTING WATER FROM HEMAVATHY RIVER TO SHAMBHUDEVANAKERE IN CHANNARAYAPATTANA TALUK OF HASSAN DISTRICT

The scheme envisages lifting of 0.177 TMC (18 Cusecs) of water to a height of 46.00 m static head from Hemavthy river near Kumbenahalli village, Dandiganganahalli Hobli, Channarayapatna Taluk for 120 days to fill Anekere Shambhudevenakere. The Government vide order No. WRD 3 NHP 2019, Bangalore, Dated 01.02.2019 has accorded administrative approval to the scheme amounting to Rs. 26.00 Crores. The tender for the work is under process.

During 2018-19, a grant of Rs. 2.00 Crores is allocated.

57. SCHEME TO FILL 19 TANKS IN BAGUR HOBLI IN CHANNARAYAPATNA TALUK BY LIFTING WATER FROM EXIT CANAL OF BNT FOR DRINKING WATER PURPOSE.

The scheme envisages lifting of 0.154 TMC (22 Cusecs) of water to a height of 110.88m from Exit canal of BNT for 90 days during July to September to fill 19 tanks of Channarayapatna Taluk. The Government vide order No. WRD 13 NHP 2017, Bangalore, Dated: 23.11.2018 & No. WRD 13 NHP 2017, Bangalore, Dated: 28.11.2018 has accorded administrative approval to the scheme amounting to Rs. 32.00 Crores. The tender for the work is under process.

During 2018-19, a grant of Rs. 0.20 Crores has been allocated.

58. SCHEME TO LIFT WATER FROM HEMAVATHY RIVER NEAR GOODE HOSAHALLY VILLAGE TO FILL TANKS IN K.R.PET, NAGAMANGALA & CHANNARAYAPATNA TALUK.

The scheme envisages lifting of 67 Cusecs of water, to a height of 104.84 M in first stage, 123.12 M in second stage right side & 42.10 M in second stage left side to fill 69 tanks & 23 kattes of KR Pete, Nagamangala & Channarayapatna taluk of 17.30 Km in first stage, 9.125 km in second stage right side & 2.00 km in second stage left side of length of raising main for 54 days. Water requirement for this scheme is 310.29 Mcft. The Government vide order No. WRD 38 MMK 2018, Bangalore, dated: 21.01.2019 has accorded administrative approval to the scheme amounting to Rs. 212.00 Lakhs. The tender for the work is under process.

During 2018-19, a grant of Rs. 70.70 Crores is allocated.

59. PROVIDING WATER TO MATADAHALLA AND OTHER TANKS TOWARDS DRINKING WATER OF 42 VILLAGES IN GUBBI & SIRA TALUK OF TUMKUR DISTRICT THROUGH GRAVITY CONDUITS FROM 105.725 KM OF TBC UNDER HEMAVATHY PROJECT.

The scheme envisages to provide 64.48 Mcft of water for 49 daysfrom Ch: 105.725 Km of Tumkur Branch Canal of Hemavathy project to fill Matadahalla, Kurubarahalli & Sheshanahalli tanks to meet the drinking water needs of 42 villages in Gubbi Taluk of Tumkur District. The Government vide GO No. WRD 43 NHP 2018, Bangalore, Dated: 08.03.2019 has accorded administrative approval to the scheme amounting to Rs.25.65 Crores. The technical sanction for the estimate is to be provided.

During 2018-19, a grant of Rs. 12.00 Crores has been allocated.

60. DIVERSION OF WATER FROM CAUVERY RIVER NEAR SATYAGALA WEIR TO H.D.DEVEGOWDA BARRAGE ACROSS SHIMSHA RIVER IN CHANNAPATNA TALUK THROUGH GRAVITY MAIN AND THEN PUMPING MAIN TO FEED DRINKING WATER TO RAMANAGARA DISTRICT.

The scheme envisages diverting to water from Cauvery River near satyagala weir to H.D.Devegowda barrage across Shimsha river in Channapatna taluk through gravity main and then pumping to feed the drinking water to Ramanagar District. The administrative approval is accorded vide Government order No: WRD 112 MMK 2018 dated: 23.11.2018 to the DPR amounting to Rs540.00 Crores. The tender for the work is approved and the work is to be started.

During 2018-19, a grant of Rs. 0.50 Crores has been allocated.

61. THE SCHEME TO LIFT WATER FROM HEMAVATHY RIVER NEAR KATTEPURA VILLAGE OF SOMAVARPET TALUK AND TO PROVIDE FACILITY TO FILL 150 TANKS AND 50 KATTES IN MALLIPATTANA, KONANUR, DODDAMAGGE & KASABA HOBLI OF ARKALAGUD TALUK OF HASSAN DISTRICT

The scheme envisages to lift water from Hemavathy River near Kattepura Village of Somavarpet Taluk and to provide water facility to fill 150 Tanks and 50 Kattes in Mallipattana, Konanur, Doddamagge & Kasaba of Arkalagud Taluk of Hassan District. In 1st phase it is proposed to pump 620.07 Mcft of water at the rate of 60 Cusecs for 120 days from July to October month. The Government vide GO No.WRD 11 MMK 2019, Bangalore, Dated: 01.03.2019 has accorded conditional approval for an amount of Rs 190 Crores and to take up the work in the year 2019-20 limiting the amount to Rs 120 Crores. The tender for the work is under process.

During 2018-19, a grant of Rs. 0.50 Crores has been allocated.

MODERNISATION OF ANECUT CANALS

1. MODERNISATION OF MANDAGERE ANECUT AND THEIR CANALS

Mandagere Anecut is constructed across river Hemavathy in Mandagere Village, K.R Pet Taluk, Mandya District during 1903. This anecut is in upstream of Cauvery Valley. There are two canals for this anecut. Mandagere Left Bank Canal is 33.50 Km long and 1938 Ha atchkat comes under this canal. Mandagere Right Bank Canal is 47.50 Km long and 4850 Ha atchkat comes under this canal. There is suffering atchkat of 719 Ha in Khariff and 1110 Ha during summer, totalling to 1827 Ha under these canals. The atchkat area is spread out in K.R Pet taluk of Mandya district and K.R Nagar taluk of Mysore district.

In order to mitigate the delay in process of supply of water to tail reaches & suffering atchkat, survey work was done and modernisation has been taken up. The Government has accorded administrative approval to the detailed project report for the work of Modernisation of Mandagere and Hemagiri Anecut Canals amounting to Rs.141.00 Crores vide Government Order No.WRD 91 MMK 2009, Bangalore, Dated: 13.04.2011.

Modernisation of Mandagere Anecut Canals is taken up & completed during 2012-13. Out of 113.70 Km length of canal, 113.10 Km lining is completed & 731 CD works are completed.

During 2018-19, a grant of Rs. 0.50 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.78 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 178.88 Crores.

2. MODERNISATION OF HEMAGIRI ANECUT CANAL AND THEIR CANALS:

Hemagiri Anecut is constructed across river Hemavathy in Bandihole Village, K.R Pet Taluk, Mandya District during 1880. This anecut is in upstream of Cauvery Valley. There is one canal for this anecut. Hemagiri Left Bank Canal is 35.85 Km long and 1602 Ha. atchkat comes under this canal. There is suffering atchkat of 237 Ha. in Khariff and 584 Ha. during summer, totalling to 821 Ha under this canal. The Government has accorded administrative approval to the detailed project report for the work of Modernisation of Mandagere and Hemagiri Anecut Canals amounting to Rs.141.00 Crores vide Government Order No. WRD 91 MMK 2009, Bangalore, Dated: 13.04.2011. Modernisation works of Mandagere and Hemagiri Anecut canals are nearing completion.

In order to mitigate the delay in process of supply of water to tail reaches & suffering atchkat, survey work was done and modernisation has been taken up. The Government has accorded administrative approval to the detailed project report for the work of Modernisation of Mandagere and Hemagiri Anecut Canals amounting to Rs.141.00 Crores vide Government Order No. WRD 91 MMK 2009, Bangalore, Dated: 13.04.2011.

Modernisation of Hemagiri Anecut Left Bank Canal has been taken up & completed during 2012-13. Out of 35.85 Km length of canal,35.65 Km lining has been completed &274CD works are completed.

During 2018-19, a grant of Rs. 0.50 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.33 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 43.99 Crores.

3. MODERNIZATION OF KRISHNARAJA (KATTEPURA) ANECUT AND ITS CANALS:

Krishnaraja anecut is the first anecut constructed across river Cauvery during 1732 near Kattepura village of Arakalgud taluk of Mysore district. This area lies in upper Cauvery basin. This anecut has 2 canals namely Kattepura Left Bank Canal for a length of 40.20 Km with an atchkat of 949 Ha. in Arakalgud taluk of Hassan district and Right Bank Canal for a length of 83.60 Km with an atchkat of 2600 Ha in Arakalgud taluk of Hassan district and K.R. Nagar taluk of Mysore district. There is a suffering atchkat of 944 Ha. The Government vide order No. WRD 63 NHP 2009

Bangalore Dtd: 08.02.2010 has accorded administrative approval to the DPR for the modernization of Krishnaraja (Kattepura) anecut and its canals amounting to Rs.90.00 crores. The works of modernisation of Kattepura Anecut & its Canals is completed during 2014-15.

During 2018-19, a grant of Rs. 0.50 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.58 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 135.00 Crores.

4. MODERNISATION OF MIRLE AND RAMASAMUDRA ANECUT AND ANECUT CANALS:

Mirle Anecut is constructed across river Cauvery during 1850 near Chunchanakatte village in K.R Nagar Taluk of Mysore District. This area lies in upper Cauvery basin. This anecut is having a Left Bank Canal for an length of 10.60 Km. which is named as Attikatte Canal. With an atchkat of 1942 Ha. in K.R Nagar Taluk of Mysore District. This canal has a branch canal of length 3.50 Km. which is named as KakanaKaluve and 4 seepage canals for a length of 55 Km. There is a suffering atchkat of 40 Ha.

Ramasamudra Anecut is constructed across river Cauvery during 1850 near Chunchanakatte village in K.R Nagar Taluk of Mysore District. This area lies in upper Cauvery basin. This anecut is having a Right Bank Canal for a length of 59.20 Km with an atchkat of 2761 Ha. in K.R Nagar Taluk, Mysore District. There is a suffering atchkat of 70 Ha. The Government vide order No. WRD 77, MMK 2009, Bangalore, Dtd: 05-11-2011 has accorded administrative approval to the DPR for the modernization of Mirle and Ramasamudra Anecut and Anecut Canals amounting to Rs.64.00 Crores. The modernisation works is almost completed and and total length of 67.60 Km canal lining works has been completed & out of 517 CD works 452 CD works are completed.

During 2018-19, a grant of Rs. 0.50 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.67 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 105.62 Crores.

5. MODERNISATION OF CHAMARAJA ANECUT AND ITS CANAL

Chamaraj Anecut is constructed across river Cauvery during 1885 near Sakkare village of K.R Nagar Taluk of Mysore District. This area lies in upper Cauvery basin. This anecut is having 2 canals namely Left Bank Canal for a

length of 39 Km with 11 branches of 69 Km and have an atchkat of 3995 Ha. in K.R Nagar Taluk of Mysore district. Right Bank Canal has a length of 63.00 Km. with 15 branches of 73.65 Km. and an atchkat of 5275 Ha. in K.R Nagar, Hunsur Taluks of Mysore district. There is a suffering atchkat of 2000 Ha. The Government vide order No. WRD 76 MMK 2009 Bangalore Dtd: 11.01.2012 has accorded administrative approval to the DPR for the modernization of Chamaraja anecut and its canals amounting to Rs.132.00 Crores. The modernisation work is physically completed and totlal length of 102 Km canal lining works & 669 CD works are completed.

During 2018-19, a grant of Rs. 0.50 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.048 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 207.25 Crores.

6. MODERNISATION OF MADHAVAMANTRI ANECUT AND ANECUT CANALS

Madhavamantri anecut is constructed across river Cauvery during 1140 near Talakadu village in T.Narasipura Taluk of Mysore District. This area lies in Middle Cauvery basin. This anecut is having a Left Bank Canal for a length of 29.10 Km an atchkat of 1590 Ha in T.Narasipura Taluk of Mysore District and 766 Ha in Malavalli Taluk of Mandya District. There is a suffering atchkat of 550 Ha. The Government vide order No. WRD 53 MMK 2011, Bangalore, Dtd: 18.10.2011 has accorded administrative approval to the DPR for the modernization of Madhavamantri Anecut and Anecut Canals amounting to Rs.19.00 Crores. The modernisation works are completed and proposed 21.00 Km length of canal lining works &93 CD works are completed.

During 2018-19, a grant of Rs. 1.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.0055 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 21.50 Crores.

7. MODERNISATION OF DEVARAYA ANECUT AND ANECUT CANALS

Devaraya Anecut is constructed across River Cauvery during 17th Century near Majjigere village in Srirangapatna Taluk of Mandya District. This area lies in lower Cauvery basin. This anecut is having a Right Bank Canal for a length of 36.30 Km with an atchkat of 1427 Ha in Srirangapatna Taluk of Mandya District and Mysore Taluk of Mysore District. There is a suffering atchkat of 290 Ha. For smooth flow in the canal & inorder to satisifize the suffering achkat it was proposed to modernise this canal accordingly the Government vide order No. WRD 51 MMK 2011, Bangalore, Dtd: 18.10.2011 has accorded administrative approval to the DPR for the modernization of Devaray Anecut and Anecut Canals amounting to Rs.21.00 Crores. The modernisation work is physically completed and 22.68 Km length of canal lining works and 257 CD works are completed.

During 2018-19, a grant of Rs. 0.50 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.074 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 22.67 Crores.

8. MODERNISATION OF CHIKKADEVARAYA SAGAR EXTENSION CANAL

ChikkadevarayaSagar Anecut is constructed across River Cauvery on the downstream side of Krishnarajasagar Dam during 17th Century in Srirangapatna Taluk of Mandya District. The CDS Left Bank Canal joints Bannur Tank after traversing a length of 105 Km from the Anecut. The CDS extension canal runs for a length of 26th Km from Bannur Tank and with a carrying capacity of 155 Cusecs and an atchkat of 1997.97 Ha in T.Narasipura Taluk of Mysore District. There is suffering atchkat of 303.38 Ha. For smooth flow in the canal & inorder to satisifize the suffering achkat it was proposed to modernise this canal accordinglythe Government vide order No. WRD 41 MMK 2012, Bangalore, Dtd: 13.07.2012 has accorded administrative approval to the DPR for the modernization of Chikkadevaraya Sagar extension Canal amounting to Rs.17.00 Crores. The modernisation work is physically completed and 26.00 Km length of canal lining works &143 CD works are completed.

During 2018-19, a grant of Rs. 0.50 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.001 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 20.67 Crores.

9. MODERNISATION OF VIRIJA ANECUT AND ANECUT CANALS

Virija anecut is constructed across right side branch of river Cauvery near Balamuri kshetra of Belagola village in Srirangapattana Taluk of Mandya District during 17th century. This area lies in Middle Cauvery basin. The anecut has only right bank canal for a length of 93.60 Km with an atchkat of 5360 Ha coming under T.Narsipura and Mysore Taluks of Mysore District. There is a suffering atchkat of 356.53 Ha. For smooth flow in the canal & inorder to satisifize the suffering achkat it was proposed to modernise this canal accordingly the Government vide order No. WRD 35 MMK 2013, Bangalore, Dtd: 19.02.2014 has accorded administrative approval to the DPR for the modernization of Virija anecut and Anecut Canals amounting to Rs.83.00 Crores. The modernisation work is physically completedand 69.19 Km length of canal lining works & 435 CD works are completed.

During 2018-19, a grant of Rs. 2.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.01 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 104.55 Crores.

10. MODERNISATION OF RAJAPARMAESHWARI ANECUT AND ANECUT CANALS

Rajaparmaeshwari anecut is constructed across river Cauvery during the 19th century near Mahadevapura village in Srirangapattana Taluk of Mandya District. This area lies in Middle Cauvery basin. This anecut has only right bank canal for a length of 37.60 Km with an atchkat of 2219.00Ha comprising of Srirangapattana Taluk of Mandya District andT. Narsipura, Mysore Taluks of Mysore District. There is a suffering atchkat of 356.50 Ha. For smooth flow in the canal & inorder to satisifize thesuffering achkat it was proposed to modernise this canal accordingly the Government vide order No. WRD 41 MMK 2013, Bangalore, Dtd: 20.09.2013 has accorded administrative approval to the DPR for the modernization of Rajaparmaeshwari Anecut and Anecut Canals amounting to Rs.26.50 Crores. The modernisation work is physically completed and 37.60 Km length of canal lining works & 135 CD works are completed.

During 2018-19, a grant of Rs. 0.75 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 5.08 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 43.56 Crores.

11. MODERNISATION OF RAMASWAMI ANECUT CANAL

Ramaswami anecut is constructed across river Cauvery during 19th century near Mandya Koppalu village in Srirangapattana Taluk of Mandya District. This area lies in middle Cauvery basin. This anecut is having a Left Bank Canal for a length of 86.50 Km with an atchkat of 4856 Ha coming under Srirangapattana Taluk Mandya District. There is a suffering atchkat of 447 Ha. The Government vide order No. WRD 174 MMK 2013, Bangalore, Dtd: 19.02.2014 has accorded administrative approval to the DPR for the work of Modernization of Ramaswamy Anecut and its Canals amounting to Rs.80.00 Crores. The modernisation work is under progress and 86.19 Km length of canal lining works is been completed & 201 CD works are completed.

During 2018-19, a grant of Rs. 2.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.82 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 80.85 Crores

12. IMPROVEMENTS TO RAMPURA CANAL FROM CH:0.00 TO 53.410 KM COMING UNDER LEFT BANK OF HULLAHALLI ANECUT.

Hullahalli anecut was constructed across river Kabini during the year 1889 near Hullahalli village in Nanjanagud Taluk of Mysore District. This area lies in lower Cauvery basin. This anecut has 2 canals namely Left Bank Canal for a length of 55.00 Km with an atchkat of 2881 Ha and Right Bank Canal for a length of 72.00 Km with an atchkat of 2909 Ha totalling to 5791 Ha in Nanjanagud taluk of Mysore District. The left bank canal called as Rampura canal and there is a suffering atchkat of 235 Ha. under this canal. The Government vide order No. WRD 9 MMK 2014, Bangalore, Dtd: 19.02.2014 has accorded administrative approval to the DPR for the Modernisation of Ramapura canal from Ch: 0.00 to 53.410 km coming under left bank of Hullahalli anecut amounting to Rs.43.50 Crores. The work is physically completed.

During 2018-19, a grant of Rs. 0.50 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 11.89 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 63.26 Crores.

13. IMPROVEMENTS TO HULLAHALLI CANAL FROM CH:0.00 TO 72.00 KM COMING UNDER RIGHT BANK OF HULLAHALLI ANECUT.

Hullahalli anecut was constructed across river Kabini during the year 1889 near Hullahalli village in Nanjanagud Taluk of Mysore District. This area lies in lower Cauvery basin. This anecut has 2 canals namely Left Bank Canal for a length of 55.00 Km with an atchkat of 2881 Ha and Right Bank Canal for a length of 72.00 Km with an atchkat of 2909 Ha totalling to 5791 Ha in Nanjanagud taluk of Mysore District. The right bank canal called as Hullahalli canal and there is a suffering atchkat of 944 Ha. under this canal. The Government vide order No. WRD 70 MMK 2014, Bangalore, Dtd: 30.12.2014 has accorded administrative approval to the DPR for the Modernisation of Hullahalli canal from Ch:0.00 to 72.00 km coming under left bank of Hullahalli anecut amounting to Rs.99.00 Crores. The modernisation work is physically completed.

During 2018-19, a grant of Rs 2.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 9.10 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 142.56 Crores

14. IMPROVEMENTS TO VISHWESHWARAYA CANAL NETWORK.

The length of the main canal, branch canals, sub branch canals and distributary canals of Vishweshwaraya canal network is 1523.30 km. Out of this 1523.30Km length, the CC/UCRS/revetment lining was executed under the modernisation work in the main canal, selected branches and in vulnerable reaches for a length of 522.50Kms. Now it is proposed to take up the improvements to Vishweshwaraya canal networks for an approximate length of 1000.80 Km(Excluding the work done earlier). Out of this, a length of 452.00 Km is identified on priority to take up the improvement works. The Government vide order No. WRD 68 MMK 2012, Bangalore, Dtd: 24.08.2012 has accorded administrative approval to the DPR for the Improvements to Vishweshwaraya canal network amounting to Rs.330.00 Crores. These improvement works are taken up in 5 packages comprising of 11 estimates. The works are in progress and out of 475.52 Km, 470.92 Km length of canal lining works has been completed & out of 1682 CD works 1682 CD works are completed.

During 2018-19, a grant of Rs. 2.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 11.05 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 331.24 Crores.

15. IMPROVEMENTS TO VISHVESHWARAIAH CANAL NETWORK (1285 KM) 2ND PHASE:

The preparation of DPR for the 2nd phase improvement works to the Vishveshwaraiah Canal Network under KRS has been entrusted to M/s Secon Pvt. Ltd. At present survey work is completed and DPR has beenprepared.

Improvements to Vishveshwaraiah Canal network under KRS (1270 km) 2nd Phase includes the 14 Packages, out of which for the following 4 packages (1) Modernisation of Main Canal and its distributaries, Pickup canals and distributaries of LBLL under Vishveshwaraiah Canal network, (2) Modernisation of distributaries of RBLL under Vishveshwaraiah Canal network, (3) Modernisation of Link Canal and its distributaries under Vishveshwaraiah Canal network and (4) Improvements to distributaries and Pick ups of Old Maddur Branch Canal, the Government vide G.O No. WRD 29 MMK 2018 Bangalore dated 07.03.2019 has accorded administrative approval to the DPR proposal amounting to Rs. 522.37 crores to take up in two phases. In the first phase as per the Government orders Rs. 300.00 crores has been allotted and technical sanction has been accorded for the work of "Modernisation of Main Canal from ch. 0.00 to ch 40.00km under Vishveshwaraiah Canal network." The tender is under process. The necessary action is being taken for administrative approval of remaining 11 packages.

During 2018-19, a grant of Rs. 174.20 Crores has been allocated. Upto end of March-2019 no expenditure is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 0.85 Crores

16. REJUVENATION OF ARKAVATHY RIVER

Arkavathy River is a part of Cauvery river. This river originates in Nandi Hills and after traversing a distance of around 190 Km joins river Cauvery at confluence point in Kanakapura Taluk. Hesaraghatta reservoir and after joining of Kumudvati river, Tippagondanahalli reservoir have been constructed to provide drinking water supply to Bangalore city. Since, the inflow to these reservoirs is meagre, water is being lifted from Cauvery river to provide drinking water supply to Bangalore. In view of much pressure for supplying of water to Bangalore,it is proposed to take up rejuvenation worksin Hesaraghatta, Kumudwathi and Arkavathi catchment areas from the originating point of Arkavathy river to Tippagondanahalli reservoir. The Government vide order No. WRD 23 MMK 2009, Bangalore Dated: 19.10.2011 has accorded administrative approval to the estimate for Rejuvenation of the Arkavathy River amounting to Rs.22.43 Crores. The work is completed.

During 2018-19, a grant of Rs. 0.20 Crores has been allocated. Upto end of March-2019 no expenditure is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 25.69 Crores.

17. REJUVENATION OF ARKAVATHY RIVER - PHASE II

Global expression of interest for pre-qualification of consultants for taking up Rejuvenation & beautification of Arkavathy river was invited on 25.10.2014 throughNational & International newspapers. All the bids received were rejected on 10.04.2015.Appointing of consultant is under process.

18. MODERNISATION OF CHIKKADEVARAYA SAGAR ANECUT CANAL

Chikkadevaraya Sagara Anecut is constructed across Cauvery River beyond Krishnaraja Sagara (K.R.S.) Dam at about 2.00 K.M. distance in Pandavapura Taluk, Mandya District in 17th century. The Length of the Anecut weir is 520m (1706.03 Ft). The discharge capacity of the weir is 4955 Cumecs (3.50 lakh Cusecs observed).

Chikkadevaraya Sagara (CDS) Anecut has Left Bank Canal of length 104.00Km has a head discharge of 990 Cusecs. The canal irrigates a net area of 18812 Acres (7613.92 Ha). The tail end the canal feeds Bannur Tank. CDS Extension canal and Bannur tank canal takeoff from Bannur tank. CDS extension canal runs for a length of 26.00 Km having an atchkat of 4937 Acres and Bannur tank canal has an atchkat of 2200 Acres. C.D.S. Canal network has a total atchkat of 25949 Acres. The areas benefitted under this canal system are Pandavapura Taluk and Shrirangapatna Taluk of Mandya district, T.Narasipura Taluk and Mysore Talukof Mysore District. There is suffering atchkat of 394.15 Ha. The Government vide order No. WRD 19 MMK 2014, Bangalore, Dtd: 31.03.2015 has accorded administrative approval to the DPR for the modernization of Chikkadevaraya Sagar Anecut Canal amounting to Rs.240.00 Crores. It is proposed to take up the work in 2 packages. The work is physically completedand 104.00 Km length of canal lining works & 1012 CD works are completed.

During 2018-19, a grant of Rs. 3.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 77.23 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 350.65 Crores.

19. MODERNIZATION SHIMSHA RIGHT BANK CANAL FROM CH 0.00 TO 20.246 KM:

Thaggahalli Anecut was built across the Shimsha river in the year 1892. It has two canals i.e., Shimsha Right Bank Canal and Shimsha Left Bank Canal. The Shimsha Right Bank Canal is 20.246Km in length with a discharge of 100 Cusecs and the feeds water to Marasinganahally tank, Hosakere tank, Kothanahalli tank and Chamanahally Chikkakere tank. The achkat under this canal is 3250 Acres out of this there is a suffering achkat of 800 Acres. The Government vide order No. WRD 91 MMK 2015, Bangalore, Dtd: 06.01.2016 has accorded administrative approval to the DPR

for the modernization of Shimsha Right Bank Canal from CH 0.00 TO 20.246 Km amounting to Rs.28.00 Crores. The work is physically completed and 20.246 Km length of canal lining works & 166 CD works are completed.

During 2018-19, a grant of Rs. 1.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.069 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 26.07Crores.

20. MODERNISATION OF HEBBALLA CHANNAIAH MAIN CANAL FROM CH: 0.00 KM TO 40.00 KM

The weir was constructed across Hebballa near Bhutanahosur village of Mandya taluk and the canal was constructed to the right side of the weir. This canal is mainly carrying the seepage water from Visvesvaraya canal. This canal was constructed during 1950 to facilitate irrigation to the atchkat of 19500 acres. Total Length of the canal is 40.00 Km.

The canal is old and un lined. In order to mitigate the suffering atchkat of 12,331acres, to regulate flow of water and improve the water management efficiency modernisation is proposed. The Administrative approval has been accorded the estimate amounting to Rs.68.00 Crores. vide G.O. No. WRD 174 MMK 2015 Bangalore dtd: 04.03.2016. The work is under progress and out of 40.00 Km, 39.80 Km length of canal lining works has been completed & out of 261 CD works 172 CD works are completed.

During 2018-19, a grant of Rs. 3.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 55.67 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 58.92 Crores.

21. IMPROVEMENTS TO HARANGI RIGHT BANK CANAL FROM CH:25.00 TO 138.79 KM COMING UNDER HARANGI.

Harangi dam is constructed across river Harangi. This dam has 2 canals, Harangi Right Bank Canal runs for a length of 138.00 Km has a discharge of 1500 Cusecs and Harangi Left Bank Canal runs for a length of 153.00 Km has a discharge of 400 Cusecs. Harangi Left Bank Canal has an atchkat of 29472 Acre in flow irrigation & 1500 Acres in lift irrigation. Harangi Right Bank Canal has an atchkat of 71539 Acre in flow irrigation & 30,000 Acres in lift irrigation in Periyapatna & Hunsur taluk of Mysore District.

The Government vide order No. WRD 82 MMK 2015, Bangalore, Dtd: 04.03.2016 has accorded administrative approval to the DPR for the Modernisation of Harangi Right Bank Canal From Ch. 25.00 to 60.00 Km amounting to Rs.73.34 Crores. The work is under progress and out of 35 Km of modernization of canal lining 34.00 km has been completed & CD works are under progress.

From chainage 60 to 138.79 Km there is a suffering atchkat of 9418 Acres. The Government vide order No. WRD 83 MMK 2015, Bangalore, Dtd: 31.03.2016 has accorded administrative approval to the DPR for the Modernisation of Harangi Right Bank Canal From Ch. 60 to 138.79 Km amounting to Rs.99.12 Crores. The work is under progress and out of 78.790 Km, 75.50 Km length of canal lining works has been completed & out of 269 CD works are under progress.

During 2018-19, a grant of Rs. 5.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs.91.18 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 214.76 Crores.

22. MODERNIZATION OF SRI RAMADEVARA ANECUT ACROSS HEMAVATHY RIVER NEAR KATTEBELAGULI, HOLENARASIPURA TALUK, HASSAN DISTRICT.

Top View of Left bank Abutment Excavation

Side View of 160m Dam area Excavation has done and cleaning work is in progress for PCC & view from Left Abutment to Right Abutment

Sri Ramadevara Anecut is constructed across Hemavathy River during the year 1870. As the anecut is in deterioration stage, it is proposed to reconstruct the anecut. The Government vide order No. WRD/55/NHP/2018 Bangalore, Dated: 06.08.2018has accorded administrative approval to the DPR amounting to Rs.122.00 Crores. The work is under progress.

The cut and cover work for North and South canal, foundation work for anecut and excavation work for retaining wall is under progress.

During 2018-19, a grant of Rs. 1.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 1.56 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 2.80 Crores.

23. MODERNISATION OF NUGU LEFT BANK AND NUGU RIGHT BANK CANALS UNDER HALASUR ANECUT AND MODERNISATION OF NUGU HIGH LEVEL CANAL:

Halasur anecut was constructed across River Nugu near Beerwal villagein H.D.kote Taluk of Mysore District during the year 1889. This anecut has 2 canals namely Left Bank Canal of 33.50 Km in length with discharge of 70 cusecs and Right Bank Canal of 38.430 Km in length with discharge of 124 cusecs provides irrigation to 1958 acres and 3153 acres respectively in Nanjanagud taluk of Mysore District.

Subsequently, the Nugu Reservoir Project having capacity of 5.54 TMC was taken up at about 2.50 Km from Halasur anecut in the upstream side was completed during the year 1959. This reservoir has one canal namely Nugu High Level Canal which runs for a length of 87.00 Km with discharge of 666 Cusecs and has an atchkat of 13000 acres (5261 Ha).

After the completion of Nugu Reservoir Project Left Bank Canal of Halasur anecut is called as Nugu Left Bank Canal and Right Bank Canal of Halasur anecut as Nugu Right Bank Canal. The Nugu Left Bank Canal & Nugu Right Bank Canal runs mostly in soft soil reaches. Due to continuous flow of water the canal has lost its prescribed section, shape resulting reduced velocity and difficulty in efficient supply of water to tail end atchkat. To overcome this difficulty and to efficiently supply water to tail end, it was proposed to modernise these canals by providing mechanical paver lining. In view of this, the Government vide order No. WRD 172 MMK 2013, Bangalore, Dtd: 19.02.2014 has accorded administrative approval to the DPR for the Modernisation of Nugu Left Bank and Nugu Right Bank Canal coming under Halasur anecut amounting to Rs.35.00 Crores. The work is physically completed.

During 2018-19, a grant of Rs. 0.38 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 6.83 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 41.65 Crores.

Further, the Government vide order No.WRD 89 MMK 2015, Bangalore, Dtd:06.10.2015 has accorded administrative approval to the DPR for the Modernisation of Nugu High level canal from ch: 0.00 to 87.51 Km amounting to Rs.113.00 Crores. Lining of 86.50 Km length of Nugu high level canal, and 331 no.of CD works are completed. The work is physically completed.

During 2018-19, a grant of Rs. 1.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 8.57 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 117.68 Crores.

24. IMPROVEMENTS TO LEFT BANK AND BANDIGERE CANALS UNDER CHIKKAHOLE RESERVOIR:

The Chikkahole dam was constructed across river Chikkahole, a tributary to river suvarnavathy near chikkahole village of Chamarajanagara taluk with 0.376 TMC as storage capacity & atchkat of 1650 acres. This reservoir has 2 canals namely Chikkahole left bank canal of 18.00 Km in length with an atchkat of 1492 Ha and Bandigere canal on right bank of 12.30 Km in length with an atchkat of 158 Ha.

It is proposed to improve the canal reaches not in good condition by providing C.C lining to 1.055 Km out of 18.00 Km length of left bank canal and revetment side lining to 1.10 Km and C.C lining to bed for 9.10 Km out of 12.00 Km length of Bandigere canal on the right bank.

The administrative approval was accorded to the DPR for the Improvements to left bank and Bandigere canals under Chikkahole reservoir vide CNNL letter Dtd: 03.10.2015 amounting to Rs.3.80 Crores. The work is physically completed.

During 2018-19, no grant has been allocated. Upto end of March-2019no expenditure is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 3.75 Crores.

25. PROVIDING CC LINING TO D-45 OF KABINI RIGHT BANK CANAL

Kabini dam constructed across Kabini River near Beechanahally village in H.D. Kote Taluk of Mysore District has two canals namely Right Bank Canal and Left Bank Canal. The Right Bank Canal is 202 Km in length with an atchkat of 1,07,000 Acres and the Left Bank Canal is of 26 Km in length with an atchkat of 3000 Acres. The total atchkat under this Kabini project is 1,10,000 Acres. There are 62 nos. of Distributary and 11 No. of DPO's under Kabini Right Bank Canal.

The distributary 45 offtakes at Ch 129.05 km of Kabini Right Bank Canal with discharge of 8.21 cusecs is 4.504 Km in length irrigates an atchkat of 638 Acres (258.30 Ha).

This distributary runs in the soft & black cotton soil areas all along its length. Due to continuous flow of water during both the seasons, the canal sides have been scoured and the canal has lost its shape and size resulting in reduction of the velocity and deposition of scoured materials in the bed. On account of this, difficulties have been experienced in supplying water efficiently to tail end atchkat of the distributary. In order to supply water efficiently to tail end atchkat, the work of "Providing CC lining to Distributary 45 of KRBC" amounting to Rs 0.99 Crores was proposed and technical sanctioned vide CER No. 387/2014-15 dt: 31-03-2015. The work is completed.

During 2018-19, no grant has been allocated. Upto end of March-2019 no expenditure is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 0.84 Crores

26. PROVIDING CC LINING TO D-46 OF KABINI RIGHT BANK CANAL.

Kabini dam constructed across Kabini River near Beechanahally village in H.D. Kote Taluk of Mysore District has two canals namely Right Bank Canal and Left Bank Canal. The Right Bank Canal is 202 Km in length with an atchkat of 1,07,000 Acres and the Left Bank Canal is of 26 Km in length with an atchkat of 3000 Acres. The total atchkat under this Kabini project is 1,10,000 Acres. There are 62 nos. of Distributary and 11 No. of DPO's under Kabini Right Bank Canal.

The distributary 46 offtakes at Ch 132.78 km of Kabini Right Bank Canal with discharge of 18.72 cusecs is 5.25 Km in length and irrigates an atchkat of 756 Acres. Administrative approval has been accorded to this lining work estimate amounting to Rs.1.40 Crores. vide CNNL Ltr dtd: 29.12.2016 and Technical sanction accorded vide CER NO. 898/2016-17. Thework is in progress and out of 4.01 Km of canal lining works has been completed.

During 2018-19, a grant of Rs. 0.45 Crores has been allocated. Upto end of March-2019 no expenditure is incurred.

27. PROVIDING CC LINING TO D-55 OF KABINI RIGHT BANK CANAL.

Kabini dam constructed across Kabini River near Beechanahally village in H.D. Kote Taluk of Mysore District has two canals namely Right Bank Canal and Left Bank Canal. The Right Bank Canal is 202 Km in length with an atchkat of 1,07,000 Acres and the Left Bank Canal is of 26 Km in length with an atchkat of 3000 Acres. The total atchkat under this Kabini project is 1,10,000 Acres. There are 62 nos. of Distributary and 11 No. of DPO's under Kabini Right Bank Canal.

The distributary 55 offtakes at Ch 148.70 km of Kabini Right Bank Canal with discharge of 95.09 cusecs is 8.25 Km in length and irrigates an atchkat of 4008 Acres. Administrative approval has been accorded to this lining work estimate amounting to Rs.3.20 Crores vide Nigama Ltr dtd: 29.12.2016 and Technical sanction accorded vide CER NO. 897/2016 -17. The work is under progress and out of 5.95 Km, 4.25 Km length of canal lining works has been completed.

During 2018-19, a grant of Rs. 1.05 Crores has been allocated. Upto end of March-2019 no expenditure is incurred.

28. PROVIDING C.C. LINING FROM CH: 0.00 TO 16.60 KM. OF HONNUR DISTRIBUTORY & FROM CH: 0.00 TO 19.450 KM. OF SANTHEMARAHALLY DISTRIBUTORY OF D-42 OF KABINI RIGHT BANK CANAL

Kabini dam constructed across Kabini River near Beechanahally village in H.D. Kote Taluk of Mysore District has two canals namely Right Bank Canal and Left Bank Canal. The Right Bank Canal is 202 Km in length with an atchkat of 1,07,000 Acres and the Left Bank Canal is of 26 Km in length with an atchkat of 3000 Acres. The total atchkat under this Kabini project is 1,10,000 Acres. There are 62 nos. of Distributary and 11 No. of DPO's under Kabini Right Bank Canal.

The Distributary – 42 off takes at Ch: 114.365 km from Kabini Right Bank Canal to irrigate an atchkat of 11890 acres (4812ha). The Distributary D-42 runs for a length of 1.865 km initially & divides into two branches namely Honnur distributary (Left side) & Santhemarahally distributary (Right side). The Honnur distributary is 16.60 Km in length with an atchkat of 6058 Acres & Santhemarahally Distributary is of 19.45 km in length with an atchkat of 5832 Acres.

Due to continuous flow of water in the canal, the sides of the distributary -42have been scoured and the distributary has lost its shape and size. In several reaches concrete lining is not done from past 30 years. Due to this, difficulties have been experienced in supplying water efficiently to tail end atchkat of the distributary. In order to supply water efficiently to tail end atchkat, the lining works are proposed in the selected reaches where lining is not done and in the reaches where lining is damaged.

The administrative approval has been accorded to the estimate of CC lining from Ch: 0.00 to 16.60 km of Honnur Distributory & from Ch: 0.00 to 19.450 km of Santhemarahally distributory of D-42 of Kabini Right Bank Canal amounting to Rs.11.10 Crores vide Govt Letter NoWRD 169 MMK 2013 on 19.02.2014. The technical sanction is accorded vide CER No:323/13-14 amounting to Rs.10.35 Crores. The work is physically completed.

During 2018-19, a grant of Rs. 0.50 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.14 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 10.39 Crores.

29. MODRENIZATION OF DISTRIBUTORY D-35 OF HEMAVATHY RIGHT BANK CANAL IN HOLENARASIPURA TALUK

The distributary 35 offtakes at Ch:63.75 km of Hemavathy Right Bank Canal. It runs for a length of 19.447 Km. The Distributary was constructed during 1984-85. It provides irrigation facility to 4231 Acres of Holenarasipura taluk.

Among all the distributaries of HRBC, D-35 is longest canal with a length of 19.44 km. It offtakes from Ch:63.75 km of HRBC and is having a head discharge of 51 Cusecs. The farmers are growing Paddy instead of semi dry crops violating the cropping pattern, hence there is a shortage of water. But still water is being pushed upto tail end odf the Distributary adopting on and off system every year.

Because of the above reason it is decided to modernize D-35 of HRBC and to provide irrigation facility to 4231 Acres of Semi Dry crops.

The Government vide order No. WRD 1 NHP 2016, Bangalore, Dtd: 04.03.2016 has accorded administrative approval to the DPR amounting to Rs. 19.34 Crores. The work is under progress. Out of 19.447 Km of canal lining 19.00 Km is completed and 145 Nos of CD Works are completed.

During 2018-19, a grant of Rs. 2.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 1.99 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 17.85 Crores.

30. PROVIDING CC LINING USING MECHANICAL PAVER & IMPROVEMENTS TO CD WORKS OF HANAGUD MAIN CANAL & ITS BRANCHES.

Hangodu aneuct is constructed across Lakshman theertha river (tributary of Cauvery river) 300 years ago. This Anecut has a Right Bank Canal & 3 branch canals. This Anecut is only a diversion weirof length 96m and of 2m height& does not have storage capacity. It has a catchment of 645 Sq mile. 5 gates are provided for canals, tanks, pick up for an atchkat of 24325 Acres. Hangodu main canal has a head discharge of 735 Cusecs. The Government vide order No. WRD 100 MMK 2016, Bangalore, Dtd: 20.02.2017 has accorded administrative approval to the DPR for the Modernisation of Hanagud main canal fromCh: 0.00 to 17.80 km, Hanmanthapura branch canal from ch : 0.00 to 20.157 km, Karimuddanahalli left bank canal from ch : 0.00 to 11.205 km, Karimuddanahalli right bank canal from ch : 0.00 to 16.833 km, Nallur branch canl from ch : 0.00 to 10.957 km & Uddur canal from ch:0.00 to 38.014 km and branch canals under Uddur Canal amounting to Rs. 151.65 Crores. The tender process is completed and work is started.

During 2018-19, a grant of Rs. 5.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 2.67 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 17.58 Crores

31. MODERNIZATION OF RIGHT BANK LOW LEVEL CANAL UNDER KRISHNARAJASAGARA:

Krishnarajasagara Dam was constructed from 1911 to 1934, in Srirangapatana Taluk, Mandya District. RBLL Canal takes off from right side of K.R.S Dam at +60 feet Level. RBLL Canal is 31.96 Km in length with a head discharge of 250Cusecs (7.08 Cumecs) out of which 50Cusecs is marked for Mysore City water suppy and remaining 200Cusecs is used to irrigate an atchkat of 3789Acres (1533.38 Ha) in Srirangapatna Taluk, Mandya District , Mysore Taluk in Mysore District.

As stated above, the Canal is constructed 100years ago. The canal due to its age & service rendered over the years has lost its shape, widened, losing its designed section due to erosion of the side slopes of canal. Because of this widening of the section, the velocity of flow has reduced resulting in considerable siltation in the canal. This has given room for weed growth which has further reduced the flow of water in the canal. The existing bed width of the canal varies from 12.0 to 2.0m. The canal sections are also irregular and more than what is required for irrigating the contemplated atchkat. Due to the passage of time and from burrows created by rodents, the embankment has weakened in certain reaches. Breaches are occurring frequently in these reaches posing problems for maintenance and water management. The insufficient supply of water to the tail-end has resulted in reduced yield in the tail-end areas reducing the atchkat area of R.B.L.L canal from 3789 acres to 3581 acres, thereby creating suffering atchkat of 208 acres. The canal structures like Cart Bridges, Road Bridges, Super Passages, Aqueducts, Sluices, etc., are of stone / brick masonry and are also in a dilapidated condition due to ageing.

The Government vide order No. WRD 11 MMK 2017, Bangalore, Dtd: 12.07.2017 has accorded administrative approval to the DPR of Right bank low level canal under Krishnarajasagara amounting to Rs.46.00 Crores. The work is under progress. Out of 29.00 Km of canal lining10.26 km is completed and out of 65 No's CD Works 26 No's are completed.

During 2018-19, a grant of Rs. 3.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 11.14 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 11.14 Crores.

32. MODERNIZATION FOR LEFT &RIGHT BANK CANAL OF MARCONAHALLYRESERVOIR IN KUNIGAL TALUK, TUMKUR DISTRICT:

Marconahally Dam was constructed during 1938 and completed during 1940 across River Shimsha (Cauvery Basin) at the confluence of Veera Vaishnavi and Shimsha River in Amruthru Hobli, Kunigal taluk of Tumkur district. The reservoir has a live storage capacity of 2.40 TMC and serves Atchkat of 5942 ha. There are two main canals Left Bank Canal and Right Bank Canal. The Right Bank Canal is of 18.80 KM in length and has atchkat of 560.00 ha and the Left Bank Canal is 28.80 KM in length and has atchkat of 3952.00 ha.

The Government vide order No. WRD 90 NHP 2017, Bangalore, and Dtd: 19.08.2017 has accorded administrative approval to the line estimate of modernization for Left Bank Canal amounting to Rs.49.00 Crores and Right Bank Canal amounting to Rs.17.00 Crores. The work is under progress.

Left bank canal out of 28.80 Km of canal lining 20.00 km is completed and out of 58 No's CD Works 46 No's are completed. Right bank out of 18.80 Km of canal lining 16.50 km is completed and out of 32 No's CD Works 26 No's are completed.

During 2018-19, a grant of Rs. 7.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 37.11 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 39.07 Crores.

33. IMPROVEMENTS TO HARANGI LEFT BANK CANAL FROM CH:27.083 TO 149.385 KM COMING UNDER HARANGI:

Harangi dam is constructed across river Harangi. This dam has 2 canals namely Left Bank Canal runs for a length of 153.00 Km with a discharge of 400Cusecs has an atchkat of 29472 Acre in flow irrigation & 1500 Acres in lift irrigation and Right Bank Canal for a length of 138.00 Km with a discharge of 1500 Cusecs has an atchkat of 71539 Acre in flow irrigation & 30,000 Acres in lift irrigation in Periyapatna & Hunsur taluk of Mysore District.

The Government vide order No. WRD 05 MMK 2017, Bangalore, Dtd: 12.09.2017 has accorded administrative approval to the DPR for the Modernisation of Harangi Left Bank Canal From Ch. 27.083 to 85.905 Km amounting to Rs.116.00 Crores. The work is under progress. Out of 53.22 Km of canal lining 45.42 km is completed and out of 403 No's CD Works 343 No's are completed.

Further, the Government vide order No. WRD 05 MMK 2017, Bangalore, Dtd: 12.09.2017 has accorded administrative approval to the DPR for the Modernisation of Harangi Left Bank Canal From Ch. 85.905 to 149.385 Km amounting to Rs.62.15 Crores. The work is under progress. Out of 63.00 Km of canal lining 30.00 km is completed and out of 323 No's CD Works 62 No's are completed.

During 2018-19, a grant of Rs. 13.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 2.50 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 2.76 Crores.

34. IMPROVEMENTS TO SRBC & SLBC UNDER SUVARNAVATHY RESERVIOR PROJECT:

The Suvarnavathy dam was constructed across river Suvarnavathy near Attigulipura village of Chamarajanagara taluk with 1.259 TMC as gross storage capacity & total atchkat of 10494.09 acres (including river channels) and water is being provided to paddy and semi dry crops.

This reservoir has 2 canals namely Suvarnavathy left bank canal of 5.40 Km in length with an atchkat of 162 Ha and Left Bank canal of 19.90 Km in length with an atchkat of 2671 Ha.

It is proposed to improve selected reaches of canal which is in bad condition by providing C.C lining to 4.30 Km out of 5.40 Km length of Left Bank Canal and 3.380 Km out of 19.90 Km length of Right Bank Canal. And is also proposed to reconstruct 16 Nos culverts and to repair 7 Nos damaged culverts. The administrative approval was accorded to the DPR vide CNNL letter Dtd: 31-12-2016 amounting to Rs.3.65 Crores. The work is completed.

During 2018-19, a grant of Rs. 1.50 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 2.78 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 2.78 Crores.

35. CC LINING TO HEBBALLA CANAL

Hebballa Project is located in H.D.Kote taluk, coming under Mysuru District. This project location is Latitude-12° -03 ' -42" N and Longitude -76 ° -20' -00" E, Hebballa Project is constructed across Hebballa Stream, The Project

was started during 1958 and completed during 1966 and operated during 1972. The Original cost of the project is Rs.15.08 Lakhs and revised cost is Rs 58.00 Lakhs. The catchment area of the project is 145.00 Sqkm. Length of embankment is 996.7m and height of embankment is 19.2m and top width is 4.5m and a waste weir is provided on the right flank of the embankment length of weir is 134.16 meter and having a discharge capacity of 10982 Cusecs. The storage capacity of the project is 423 Mcft (0.423 TMC) and live storage is 381 Mcft and dead storage is 42.00 Mcft. This project has one Hebballa Left Bank irrigation canal of length 27.20 Km having a discharge capacity of 110 Cusecs and provides irrigation facilities to 3050 acres. This project is designed for Paddy Crops.

Since the Hebballa Left Bank canal of length 27.20 Km was constructed long ago, the sides and bed were scoured due to natural phenomena such as rain and flow of water, hence it is proposed to take-up the modernisation works Hebballa Left Bank canal from 0.00 to 27.20 Km. The Government vide order No. WRD 02 MMK 2016, Bangalore, Dtd: 20.02.2017 has accorded administrative approval to the DPR amounting to Rs.15.25 Crores. The work is under progress.

Jungle clearance and silt removal is completed for the canal. Out of 27.20 Km of canal lining 1.00 km is completed.

During 2018-19, a grant of Rs. 1.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.03 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 0.03 Crores.

36. HOSAHOLALU LEFT BANK HIGH LEVEL CANAL FROM CH. 0.00 TO 15.90 KM CC LINING & CONSTRUCTION OF CD WORKS:

Hosaholalu Doddakere is 6 Km away from Krishnaraja Pete. This tank is constructed about 60 years ago & having an atchkat of 550 Acres. This tank is filled through seepage & overflow of 51 Cusecs of water of Hemavathy Left Bank Canal.

To mitigate the water requirement of the suffering atchkat of Hemavathy Left Bank Canal tail end of D-62 - 1,230 Acres & D-64 – 2,760 Acres, totalling to 3960 Acres. To utilise 51 Cusecs of water by constructing Hosholalu Left Bank High Level canal from Ch. 0.00 to 17.00 Km, the Government vide GO No. NN/SHP/98/ dated 23.11.1998 has accorded administrative approval amounting to Rs. 7.50 Crores.

At present it proposed to provide CC lining & construction of CD works in Hosaholalu Left Bank High Level Canal from Ch. 0.00 to 15.90 Km in 2 stages i.e., from 0 to 11 Km & 11 to 15.90 Km. For the work of CC lining & construction of CD works in Hosaholalu Left Bank High Level Canal from Ch. 0.00 to 11.00 Km the Goverment vide GO No. 45 NHP 2017 dated 12.06.2017has accorded administrative apporval to the estimate of Rs. 6.25 Crores. The tender for the work is under process.

CC lining & construction of CD works in Hosaholalu Left Bank High Level Canal from Ch. 11.00 to 15.90 Km, an amount costing to Rs. 10.50 Crores was submitted to Government to accord administrative approval. Since works taken up by Water Resource Department is already huge, it is directed to take up this work in coming financial year.

During 2018-19, a grant of Rs. 2.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.09 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 0.09 Crores.

37. MODERNISATION OF HAROHALLI HIGH LEVEL CANAL:

Harohalli High Level Canal starts from the 69th Km of Virija Anecut canal i.e., extension of Virija Anecut canal which was constructed in the year 1970. The length of the canal is 26 Km and the head discharge is 91 cusecs. This canal runs in T.Narasipura taluk of Mysore district which falls under Varuna Assembly Constituency and irrigates 1821 acres (736.94 Ha.)

The canal is a very old canal and losts its shape due scouring of sides. In many reaches the canal width is more than the designed width, due to which the velocity of flow is less and silt has been accumulated.In view of this facts, the

modernization of this canal is taken up. The Goverment vide GONo: WRD 10 MMK 2017 Bengaluru, Dt: 19.08.2017 has accorded administrative approval to the DPR of modernisation of Harohalli High Level Canal amounting to Rs.27.80 Crores. The work is under progress. Out of 26.00 Km of canal lining 5.00 km is completed and 11 No's CD works are completed.

During 2018-19, a grant of Rs. 2.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 2.16 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 3.83 Crores.

38. MODERNISATION OF MADHAVMANTRI ANECUT FROM CHAINAGE 21.00 KM TO 29.20 KM

The Madhavmantri anecut canal from ch 21.00 KM to 29.20 Km and the CD works are in dilapilated condition due to which it is diificult to supply water to the tailend atchkat. Further, there is seepage from sides, the flow depth is increased due erosion of bed, pipe outlets have been closed, the canal width is reduced and the improvements to CD works is necessary due to the above reason. Hence, the modernisation of Madhavmantri anecut canal from chainage 21.00 km to 29.20 kmis necessary and taken up. The Government vide G.O No. WRD 10 MMK 2018 Bangalore dated 24.01.2018 has accorded administrative approval to the DPR amounting to Rs. 8.27 Crores. The tender for the work is under process.

During 2018-19, a grant of Rs. 1.00 Crores has been allocated.

39. MODERNISATION OF BANGARADODDI CANAL:

Bangaradoddi anecut was constructed in 16th century across Cauvery river near Paschimavahini of Sriranagapatna. Bangaradoddi anecut is situated at 10 km distance from downstream of KRS dam. Bangaradoddi main canal is of 8.20 km length having an atchkat of 996 acres in Srirangapatna taluk and has a discharge of 32 cusecs. Out of 996 acres of atchkat, water is being provided to only 862 acres and has a suffering atchkat of 134 acres. The canal passes through south wing of Cauvery River near Srirangapatna and the upper canal at Ch.2.20 is built by stone columns and slabs. During ancient period this type of construction was world's second largest & popular structure. The cart bridges, road bridges, super passages, aquaducts, sluices were constructed with stone/brick masonry are in dilapidated condition. Manual lining & improvements/construction of CD works is proposed to provide water to suffering atchkat. Hence, the modernisation of Bangaradoddi anecut canal from chainage is necessary and taken up. The Government vide G.O No. WRD 163 MMK 2017 Bangalore dated 20.02.2018 has accorded administrative approval to the DPR amounting to Rs. 14.00 Crores. The tender for the work is under process.

During 2018-19, a grant of Rs. 2.00 Crores has been allocated.

OTHER PROJECTS:

1. INSTALLATION OF COMBINED LIFT AND FULLY AUTOMATED DRIP IRRIGATION SYSTEM IN 4 VILLAGES OF NANJANGUDU TALUK, MYSORE DISTRICT:

DPR for stabilization of suffering atchkat under tailend of lateral 10 of D-26 of DDUrs canal through micro irrigation by lifting water from Kabini river amounting to Rs.15.00 Crore has been administratively approved under NABARD RIDF-XXI vide Government order Dt:01.03.2016. The pipeline network for 180 Ha and earthwork excavation for intake and jackwell is completed. Raising main work is under progress. The balance work is under progress.

During 2018-19, a grant of Rs. 12.35 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 6.57 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 11.18 Crores.

Main Delivery Chamber

Pump House work

M.S. Pipe Laying

HDPE Pipe Laying

2. POORIGALI INTEGRATED MICRO IRRIGATION PROJECT

Poorigali Integrated Micro Irrigation Project is proposed for an area of 10250 Haunder Malavalli Taluk (South) covering 51 villages. It is proposed to lift the required quantum of water 0.3535 TMC from the Cauvery river and to give assured irrigation to the proposed area by using Micro irrigation system with close conduit network and also proposed to fill 16 MI tanks.

Lift scheme is proposed at the bank of the Cauvery river near Billijagali mole village and the complete command area of 10250ha. is divided in two Zones. Pumping Zone and Gravity Zone. Pumping Zone is further divided into 2 blocks , The area 6150 Ha under pumping zone will irrigated by lifting the required quantum of water from the Cauvery river to Main Delivery Chamber by Rising main and Gravity zone area of 4100ha will be irrigated by gravity.

Administrative approval has been accorded to the estimate amounting to Rs.593.00 Crores. vide G.O. No. WRD 79 MMK 2015 Banglore dtd: 01.03.2016. The work is under progress.

Civil works of Main Delivery Chamber is completed. Civil works of sump well and pump house, forebay, intake well and electrical sub station are under progress. Buildings for water users societies is in under progress. The Raising main of M.S pipeline are laid up to 23.34 Km, The Primary distribution line of M.S pipeline are laid up to 14.80 Km, HDPE Pipe line are laid up to 189.88 Km and PVC Pipe line are laid up to 99.44 Km.

During 2018-19, a grant of Rs. 41.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 242.62 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 292.02 Crores.

3. MODERNISATION OF MAREHALLI TANK CHANNELS

Marehalli tank was constructed near Ravani village, Malavalli vtaluk, Mandya district during 1903. The Gross storage capacity of the tank is 132.5 MCFT.

To provide required quantum of water to 3786.14 acres and also provide drinking water facility to villages nearby villages, it is proposed to modernise the canal of over all length of 29.32 Km of High level, low level, and Kanigal canal coming under Marehalli Tank channels.

The Administrative approval has been accorded the estimate amounting to Rs.19.90 Crores. vide G.O. No. WRD 79 MMK 2015 Bangalore dtd: 01.03.2016.The tender for the work was approved on 03.03.2017 and the work is physically completed. 29.32 Km length of canal lining works has been completed &199 CD works are completed.

During 2018-19, a grant of Rs. 1.50 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.31 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 15.37 Crores.

4. BEAUTIFICATION OF MUGURU TANK IN MUGURU VILLAGE COMING UNDER THE ATCHKAT OF D-38 &39 OF KABINI RIGHT BANK CANAL

Mugur Tank is located in Mugur Village of T.Narasipura Taluk, Mysore District. This Tank is comes under the atchkat of D-38 & D-39 of KRBC. The capacity of this tank is 1.818 Mcft & it has a water spread area of 39 Acres -37 Guntas. This tank has no atchkat. The Hon'ble minister for PWD Govt. of Karnataka has instructed to take up further improvements of tank like beautification etc. Hence this estimate has been prepared. Administrative approval has been accorded to this work estimate amounting to Rs.2.18 Crores vide CNNLdt: 04-06-16. The work is completed.

During 2018-19, a grant of Rs. 0.05 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 1.14 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 1.92 Crores.

5. IMPROVEMENTS TO EXISTING MADHAVAMANTRI ANECUT INCLUDING BREACHED PORTION NEAR TALAKAD VILLAGE, T.NARASIPURA TALUK, AND MYSURU DISTRICT.

Madhavmantri anecut across river Cauvery near Hemmige village near Talakad in T. Narasipura taluk was built during 12th century. The structure has been built across a wide river through assemblage of rockfill. The anecut is a low crest wall. The anecut is built using locally available rock fills ans is about 1076m in length. Some portion of the anecut was breached during floods in the previous monsoon and heavy seepage are observed along the anecut. Hence, the work of preparation of DPR & bid document was awarded to STUP Consultants pvt ltd amounting to Rs 90,54,056/-. The consultants prepared a Detailed project report amounting to Rs 62.21 crores and the DPR was administratively approved vide Government order no WRD 67 MMK 2016 dated 02.03.2017. The work is under progress and excavation of anecut is under progress.

During 2018-19, a grant of Rs. 1.00 Crores has been allocated. Upto end of March-2019 no expenditure is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 0.04 Crores.

6. THE WORK OF CONSTRUCTION OF FLY OVER CUM BRIDGE ACROSS CAUVERY RIVER CONNECTING AT THE INTERSECTION OF MADIKERI-TALAKAVERI & NAPAKLU-TALAKAVERI ROAD AT BAGAMANDALA IN KODAGU DISTRICT.

The scheme envisages to construction of Fly over cum Bridge across Cauvery River connecting at the intersection of Madikeri-Talakaveri & Napaklu-Talakaveri Road at Bagamandala in Kodagu District. The Government vide G.O No. WRD 65 MMK 2016 Bangalore dated 06.10.2016 has accorded administrative approval to the DPR amounting to Rs.29.62 Crores and Technical sanction accorded vide CER No: 188/2016-17. The work is under progress, out of 194 piles concreting of 94 piles and 3 No of piles cap are completed.

During 2018-19, a grant of Rs. 3.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 1.53 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 1.53 Crores.

7. CONSTRUCTION AND INSTALLATION OF SIR.M.VISHWESHWARAIAH AND HIGHNESS NALVADI KRISHNARAJA WADEYAR STATUE NEAR SOUTH ENTRANCE OF KRISHNARAJASAGARA DAM AT K.R.SAGARA.

It is proposed to install a Statue of Maharaja Sri Nalwadi Krishnaraja Wadiyar who was the ruling Maharaja of the princely state of Mysore from 1894 to 1940 and Sir Mokshagundam Visvesvaraya, who was a notable Indian engineer, Scholar, Statesman and the Diwan of Mysore from 1912 to 1918 at the Southern entrance of Krishnarajasagara Dam of Srirangapatna Taluk, Mandya District, Karnataka State. The Government vide order No. WRD 84 MMK 2017, Bangalore, Dtd: 19.06.2017 has accorded administrative approval to the DPR amounting to Rs.8.50 Crores. The work is under progress and improvements to asphalt road of 800 mts is completed &mantapa work is under progress.

During 2018-19, a grant of Rs. 0.88 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.23 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 0.23 Crores.

8. IMPROVEMENTS TO SIR COTTON CHANNEL, HAMPAPURA CHANNEL & GUPPAMMA CHANNEL IN KOLLEGAL TOWN:

In order to prevent the ill effects on the health of people on account of sewage water flowing in Sir Cotton Channel, Guppamma channel & Hampapura channels and to avoid the rain water entering the Guppamma canal through Sir cotton channel. It is proposed to construct cut and cover duct to Sir Cotton Channel and trough box to Hampapura channel & Guppamma channel. Administrative approval has been accorded to this work estimate amounting to Rs.20.30 Crores vide Govt Letter dt: 20.09.2017. The work is under progress and out of 6.85 Km, 4.20 Km length of canal lining works has been completed.

During 2018-19, a grant of Rs. 4.00 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 3.57 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 3.82 Crores.

9. TREATED DRINKING WATER SUPPLY OF 2.00 MLD CAPACITY TO SIDDAGANGA MUTT & NEARBY VILLAGES.

The scheme envisages lifting of 2.00 MLD water from Devarayapattana tank & treating it for drinking water purpose & supplying it to Siddaganga Mutt & neighbouring villages. The Government vide order No. WRD.27.NHP 2018. Bangalore dated: 21.03.2018 has accorded administrative approval to the DPR amounting to Rs. 9.00 Crores. The DPR proposal is submitted for Karnataka Urban Water Supply Board for vetting and clearance.

10. DRIP IRRIGATION SYSTEM IN HEGNUR VILLAGE OF KANAKAPURA TALUK, RAMANAGARA DISTRICT:

The DPR for Drip Irrigation system for providing irrigation facility to 890 Acres of Hegnur, Eligehalli, Kadashivanadoddi, Kuppedoddi & Vender Lingegowdanadoddi villages of Right Bank Canal of Arkavathy Reservoir under Hegnur Micro Irrigation Scheme in Kanakapura taluk, Ramanagara District amounting to Rs.22.00 Crore has been administratively approved vide G.O No. WRD 17 MMK 2017 Bangalore dated 16.03.2018. The work is under progress.

During 2018-19, a grant of Rs. 4.70 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 9.00 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 9.00 Crores.

11. DRIP IRRIGATION SYSTEM IN AREKOPPA VILLAGE OF KANAKAPURA TALUK, RAMANAGARA DISTRICT:

The DPR for Drip Irrigation system for providing irrigation facility to 178 Acres (72 Hectare) of Arekoppa & Alkuli villages of 23rd km of Left Bank Canal of Arkavathy Reservoir under Arekoppa Micro Irrigation Scheme in Arekoppa village in Kanakapura taluk, Ramanagara District amounting to Rs.494.00 Crore has been administratively approved under SDP vide Memorandum of Nigama No.CNN/TECH-3/MPD-193/2016-17/402 Dt: 04-05-2017. The work is under progress.

During 2018-19, a grant of Rs. 0.84 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 2.83 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 2.83 Crores.

12. THE WORK OF CONSTRUCTION OF BRIDGE ACROSS KANVA RIVER NEAR KUTAGAL VILLAGE IN RAMANAGARA TALUK

The scheme envisages to construction of bridge across Kanva river vear Kutagal village in Ramanagara Taluk. The Government vide G.O No. WRD 01 MMK 2018 Bangalore dated 06.02.2018 has accorded administrative approval to the DPR amounting to Rs.4.00 Crores. The tender for the work is under process.

During 2018-19, a grant of Rs. 0.26 Crores has been allocated.

13. RESTORATION & REJUVINATION & BEAUTIFICATION TO DEVIRAMMANNI TANK IN K.R.PETE TALUK.

Devirammani tank is an old tank which is located near KR Pete which is under the atchkat of Hemavathy Left Bank Canal Distributries from 55 to 58. The tank fills from the seepage water of Hemavathy Left Bank Canal. Tank capacity 75.01 MCft having an atchkat of 260 Acres, which cultivates the land of 242 Acres of Paddy crop in monsoon & 18 Acres of Garden.

Tank restoration and rejuvenation work:It is proposed to remove jungle, silt, to construct sopanum, cattle ramp and growing of trees, improvements to bund.

Tank beautification work:It is proposed to provide Kerb stone, garden & lighting facility along the periphery of the tank bund.

The Goverment vide Order No. WRD 248 MMK 2017, Bangalore dated 03.03.2018 has accorded administrative approval to estimate of RS. 3.00 Crores. The tender for the workis under process.

During 2018-19, a grant of Rs. 16.50 Crores has been allocated.

14. CONSTRUCTION OF DIVERSION WEIR AND CHANNEL FOR BYRAMANGALA RESERVOIR OF RAMANAGARA TALUK, RAMANAGARA DISTRICT.

The scheme envisages to construction of diversion weir and channel for Byramangala reservoir of Ramanagara taluk, Ramanagara district. The Government vide G.O No. WRD 112 MMK 2018 Bangalore dated 23.11.2018 has accorded administrative approval to the DPR amounting to Rs. 110.00 Crores. The tender for the work order is approved and the work is to be started.

During 2018-19, a grant of Rs. 14.61 Crores has been allocated.

15. BEAUTIFICATION TO KIKKERI AMANIKERE IN K.R.PETE TALUK.

Kikkeri Amanikere tank of Kikkeri village, K.R.Pete taluk Mandya District, is about 500 years old. It has a history of Hoysala construction & it is birth place of popular poet Sri.K.S.Narasimha Swamy. It has water spread area of 285 Acres.

Kikkeri village has Lakshmi Narsimha temple built in Hoysala Architecture, which is at the bank of the tank. There are several tourists who visits the temple. In addition to this a suitable tourist place to visit for public working in Industries & company in & around Mysore during week ends. If this place developed according to KRS, Brindavan Garden which may yield royalty to Government. Hence beautification is proposed to attract the tourist, it is facilitates the economical strength of the localities.

The Goverment vide Order No. WRD 239 MMK 2017, Bangalore dated 11.01.2018 has accorded administrative approval to estimate of Rs. 4.80 Crores. The tender for the work is under process.

During 2018-19, a grant of Rs. 25.14 Crores has been allocated.

16. MODERNISATION OF HALUVAGILU PICKUP:

The scheme envisages tomodernise the Haluvagilu pickup of length 168 m. The Government vide G.O No. WRD 46 NHP 2017 Bangalore dated 18.03.2017 has accorded administrative approval to the DPR amounting to Rs. 4.35 Crores. The work is under progress.

During 2018-19, a grant of Rs. 0.80 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 1.70 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 1.70 Crores.

17. PREVENTION OF DEGRADATION OF ARKAVATHY VALLEY NEAR ARALALU SANDRA IN KANAKAPURA TALUK.

The scheme envisages to construction of bridge across Arkavathy river near Aralalu Sandravillage in ramanagara taluk. The government vide G.O No. WRD 07 MMK 2018 Bangalore dated 02.02.2018 has accorded administrative approval to the DPR amounting to Rs.3.10 Crores. The tender for the work is under process.

During 2018-19, a grant of Rs. 1.55 Crores has been allocated. Upto end of March-2019 an expenditure of Rs. 0.79 Crores is incurred. The cumulative expenditure incurred since inception upto end of March-2019 is Rs. 0.79 Crores.

18. IMPROVEMENTS TO RESORT AND GARDEN OF CHANNAPATNA TANK OF HASSAN CITY.

Channapatna tank which is situated near new bus stand in the center of Hassan city, it is proposed to construct resort & garden in the area of 53 Acres. The scheme envisages to construction of entance arch, cycling track, jogging/ walking track & train track, stoop, Yoga garden, open gym, jaladarshini, small & large stage, book stall, fountain, food court, children play area, historical park, water body, landscaping, parking, renovation of building, boating deck, water park & stalls etc. the preparation of master plan & DPR is entrusted to the consultant M/s. Sincere Architects Engineers Pvt.

Ltd. for Rs. 88.50 Lakhs. Accordingly the consultant has prepared a conceptual plan & DPR for Rs. 144.00 Crores. The government vide G.O No. WRD 13 NHP 2019 Bangalore dated 28.02.2019 has accorded conditional administrative approval to the DPR amounting to Rs.144.00 Crores &this approval is subjected to the condition to restrict the estimate amount for Rs. 36.00 Crores for the year 2019-20. The tender for the work is under process.

During 2018-19, a grant of Rs. 0.20 Crores has been allocated.

CAUVERY NEERAVARI NIGAMA LIMITED

(A Government of Karnataka Undertaking)

For more details please contact

The Managing Director

Cauvery Neravari Nigama Limited

3rd & 4th Floor, Surface Water Data Centre Building,

Ananda Rao Circle, Bangalore - 560009

Tel: 080-22342997, 22354900, 22340882,

Fax: 22352998

E-mail: cnnbantech@yahoo.co.in, cnnbantech@gmail.com, cnnlmd@yahoo.com